

*File*

# METROPOLITAN EDISON COMPANY

Subsidiary of General Public Utilities Corporation

<b>Subject</b>	Plant Status - Unit II	<b>Location</b>	TMI/U-2 Site Ops TMI-II-R-29529
<b>To</b>	R. C. Arnold, Sr. Vice President, Met-Ed P. R. Clark, Executive Vice President, Nuclear F. Glickman, Director Administration R. W. Heward, Director Radiological & Environmental Controls G. K. Hovey, Director, TMI-2 R. L. Long, Acting Director Maintenance & Construction F. F. Manganaro, Director Maintenance & Construction W. A. Verrochi, Prospective President, Met-Ed R. F. Wilson, Director Technical Functions	<b>Date</b>	September 17, 1980

Plant Status: Plant in an outage from 0800 September 16, 1980 to 0800 September 17, 1980.

1. Primary Plant Condition

- A. Pressure PSIG-89 using Standby Pressure Control System. (Pressure BASED on DHV-SPC HEISE OOS for calibration)
- B. Temperature - 127.3°F
- C. Cooling Mode - Natural Circulation "A" OTSG
- D. Water Level - N/A
- E. Boron Concentration - 3650 ppm

2. Steam Plant Condition

Generator - Wet - Steaming "A" OTSG-Level 403"  
Turbine - On Jacking Gear

3. Tech. Spec. Clock Items

- A. Deluge/Sprinkler System for Reactor Building Purge Filter isolated, reported July 9, 1980. Licensing is preparing Tec. Spec. change.
- B. Reactor Cooling System Fow Instrumentation out of calibration at 1400 on September 9, 1980, 30 day limit.

4. Reportable Events - None

5. Actual radiation release (based on preliminary data):

Kr-85 - No detectable readings.  
Particulate - No detectable reading.

6. Planned Release or Discharge Next Period - None

**INTER-OFFICE MEMORANDUM**

821180540 800917  
 PDR ADOCK 05000320  
 P

7. Radiological Waste Shipments

A. Special Limits on Shipment - None

B. Shipments Past Period (Last Working Day)

WECST sample to Teledyne, Westwood, N.J.

C. Planned Shipments Next Period (Next two (2) working days):

Unit I Epicor Liner to Richland, Wash. September 17, 1980  
18 LSA Boxes to Richland, Wash. September 19, 1980.

8. Major Evolutions, Next 24 Hours

A. Functional Testing in Mini Decay Heat Removal System continues;  
Projected Operational Date: September 25, 1980.

B. Decon 281 Elevation FHB FAB Areas.

9. Problems - no sample line flow from MDHR to Sample Sink (Line restricted)


10. Progress vs. Schedule

Functional Testing of MDHR. Projected operational date has been moved to September 25, 1980 from September 22, 1980 due to Sample Line Flow and Demonstration of dry run of filter change out problems.

11. N/A

12. Potential Public Interest Items - None

13. Non-routine NRC Audits - None

  
\_\_\_\_\_  
J. J. Barton

JJB:lh

cc: J. W. Brasher

J. f. Collins, U.S. NRC

J. C. DeVine

B. D. Elam

S. Polon

File