

File

METROPOLITAN EDISON COMPANY

Subsidiary of General Public Utilities Corporation

Subject Plant Status - Unit II

Location TMI/U-2 Site Ops
TMI-II-R-29588

Date September 29, 1980

To R. C. Arnold, Sr. Vice President, Met-Ed
P. R. Clark, Executive Vice President, Nuclear
F. Glickman, Director Administration
R. W. Heward, Director Radiological & Environmental Controls
G. K. Hovey, Director, TMI-2
R. L. Long, Acting Director Maintenance & Construction
F. F. Manganaro, Director Maintenance & Construction
W. A. Verrochi, Prospective President, Met-Ed
R. F. Wilson, Director Technical Functions

Plant Status: Plant in an outage from 0800 September 26, 1980 to 0800 September 29, 1980.

1. Primary Plant Condition

- A. Pressure PSIG-97 using Standby Pressure Control System.
- B. Temperature - 131.9°F
- C. Cooling Mode - Natural Circulation "A" OTSG
- D. Water Level - N/A
- E. Boron Concentration - 3760 ppm

2. Steam Plant Condition

Generator - Wet - Steaming "A" OTSG-Level 400"
Turbine - On Jacking Gear

3. Tech. Spec. Clock Items

- A. Deluge/Sprinkler System for Reactor Building Purge Filter isolated, reported July 9, 1980. Licensing is preparing Tech. Spec change.
- B. Containment Building - Equipment Outer Door Leak test failure Sept. 24, 1980 24 hr Time Clock, reported to NRC 1550, September 25, 1980

4. Reportable Events - None

5. Actual radiation release (based on preliminary data):

Kr-85 - No detectable reading.

Particulate - No detectable reading.

6. Planned Release or Discharge Next Period - None

7. Radiological Waste Shipments

A. Special Limits on Shipment - None

B. Shipments Past Period (Last Working Day) - None

C. Planned Shipments Next Period (Next two (2) working days):

Unit 2 Drums to Richland, WA 26 September 1980, delayed
from 9/26 due to lack of truck.

RCS Sample to Lynchburg Sept. 29, 1980

8. Major Evolutions, Next 24 Hours

A. Installation of seismic support for MDHR continues.

B. Divers working on River Intake Screens.

C. Flushing make up filter housing by Operations.

9. Problems - None

10. Progress vs. Schedule

Functional Testing of MDHR - complete September 18, 1980.

Projected operational date October 6, 1980.

a) Core Trilling seismic support and installation, September 30, 1980.

b) Demonstration of dry run filter changeout and resolving problems
scheduled following the above, October 3rd and 6th.


c) Quality Control paper work of ADHR Piping from Westinghouse 10/1/80

d) Modification to MDHR filter cask to pull out, 1 October 1980.

11. N/A

12. Potential Public Interest Items - None

13. Non-routine NRC Audits - None



J. J. Barton

JJB:lh

cc: J. W. Brasher

J. T. Collins, U.S. NRC

J. C. DeVine

B. D. Elam

S. Polon

File