

File

METROPOLITAN EDISON COMPANY

Subsidiary of General Public Utilities Corporation

Subject Plant Status - Unit II **Location** TMI/U-2 Site Ops
TMI-II-R-29518
Date September 16, 1980

To R. C. Arnold, Sr. Vice President, Met-Ed
P. R. Clark, Executive Vice President, Nuclear
F. Glickman, Director Administration
R. W. Heward, Director Radiological & Environmental Controls
G. K. Hovey, Director, TMI-2
R. L. Long, Acting Director Maintenance & Construction
F. F. Manganaro, Director Maintenance & Construction
W. A. Verrochi, Prospective President, Met-Ed
R. F. Wilson, Director Technical Functions

Plant Status: Plant in an outage from 0800 September 15, 1980 to 0800 September 16, 1980.

1. Primary Plant Condition

- A. Pressure PSIG-89 using Standby Pressure Control System.
- B. Temperature - 133.2^oF
- C. Cooling Mode - Natural Circulation "A" OTSG
- D. Water Level - N/A
- E. Boron Concentration - 3650 ppm

2. Steam Plant Condition

Generator - Wet - Steaming "A" OTSG-Level 405"
Turbine - On Jacking Gear

3. Tech. Spec. Clock Items

- A. Deluge/Sprinkler System for Reactor Building Purge Filter isolated, reported July 9, 1980. Licensing is preparing Tec. Spec change.
- B. Reactor Cooling System Flow Instrumentation out of calibration at 1400 on September 9, 1980, 30 day limit.

4. Reportable Events - None

5. Actual radiation release (based on preliminary data):

Kr-85 - No detectable readings.
Particulate - No detectable reading.

6. Planned Release or Discharge Next Period - None

7. Radiological Waste Shipments:

- A. Special Limits on Shipment - None
- B. Shipments Past Period (Last Working Day)

Five (5) Condensate Polisher Resins to Washington on :
September 15, 1980.

150 milliliter RCS sample to Idaho on September 15, 1980

DOE Archives sample drum to Idaho on September 15, 1980

Aux. Building Sump sample to B&W on September 15, 1980

RCS sample to B&W Lynchburg on September 15, 1980

- C. Planned Shipments Next Period (Next two (2) working days):

Unit I Epicor Liner to Richland, Wash. September 17, 1980

8. Major Evolutions, Next 24 Hours

- A. Functional Testing in Mini Decay Heat Removal System continues;
Projected Operational Date: September 22, 1980.
- B. Decon Personnel Air Lock in Preparation of Entry
- C. Repair WDL-F 3A & 3B Filter Housing Continues

9. Problems - no sample line flow from MDHR System (line restricted)


10. Progress vs. Schedule

Functional Testing on MDHR. Projected Operational Date:
September 22, 1980

11. N/A

12. Potential Public Interest Items - None

13. Non-routine NRC Audits - None



J. J. Barton

JJB:lh

cc: J. W. Brasher
J. T. Collins, U.S. NRC
J. C. DeVine
B. D. Elam
S. Polon
File