

METROPOLITAN EDISON COMPANY

Subsidiary of General Public Utilities Corporation

File

Subject Plant Status - Unit II

Location TMI/U-2 Site Ops
TMI-II-R-29571

Date September 24, 1980

To R. C. Arnold, Sr. Vice President, Met-Ed
P. R. Clark, Executive Vice President, Nuclear
F. Glickman, Director Administration
R. W. Heward, Director Radiological & Environmental Controls
G. K. Hovey, Director, TMI-2
R. L. Long, Acting Director Maintenance & Construction
F. F. Manganaro, Director Maintenance & Construction
W. A. Verrochi, Prospective President, Met-Ed
R. F. Wilson, Director Technical Functions

Plant Status: Plant in an outage from 0800 September 23, 1980 to 0800 September 24, 1980.

1. Primary Plant Condition

- A. Pressure PSIG-89 using Standby Pressure Control System.
- B. Temperature - 127.6°F
- C. Cooling Mode - Natural Circulation "A" OTSG
- D. Water Level - N/A
- E. Boron Concentration - 3760 ppm

2. Steam Plant Condition

Generator - Wet - Steaming "A" OTSG--Level 404"
Turbine - On Jacking Gear

3. Tech. Spec. Clock Items

- A. Deluge/Sprinkler System for Reactor Building Purge Filter isolated, reported July 9, 1980. Licensing is preparing Tech. Spec change.
- B. Reactor Cooling System Flow Instrumentation out of calibration at 1400 on September 9, 1980, 30 day limit.
- C. A Nuc River Header O.O.S. September 23, 1980 72 hour clock
- D. Fire Service Pump O.O.S. September 23, 1980 7 day clock

4. Reportable Events - None

5. Actual radiation release (based on preliminary data):

Kr-85 - No detectable reading.

Particulate - No detectable reading.

6. Planned Release or Discharge Next Period

Reactor Building Purge September 24, 1980.

7. Radiological Waste Shipments

A. Special Limits on Shipment - None

B. Shipments Past Period (Last Working Day) - None

C. Planned Shipments Next Period (Next two (2) working days):

18 LSA Boxes to Richland, Wash. September 24, 1980,
delayed from September 19, 1980 due to no truck; truck on site ~~today~~,
Reactor Building Instrument HP-R 211 to Sandia, NM
September 24, 1980, held up from 9-23-80. Shielding wasn't
complete for shipment.

8. Major Evolutions, Next 24 Hours

A. Core drill seismic support for MDHR.

B. Reactor Purge September 24, 1980.

C. Reactor Building entry September 25, 1980.

9. Problems - None

10. Progress vs. Schedule

Functional Testing of MDHR - complete September 18, 1980.

Projected operational date September 26, 1980.

a) Core Drilling seismic support and installation;

b) demonstration of dry run filter changeout and resolving problems
scheduled following the above.


11. N/A

12. Potential Public Interest Items

Reactor Building Purge September 24, 1980.

Reactor Building Entry September 25, 1980.

13. Non-routine NRC Audits - None



J. J. Barton

JJB:lh

cc: J. W. Brasher

J. T. Collins, U.S. NRC

J. C. DeVine

B. D. Elam

S. Polon

File