



UNITED STATES  
NUCLEAR REGULATORY COMMISSION  
WASHINGTON, D. C. 20555

rel

173 4 88


SGRT:RBM  
50-410

MEMORANDUM FOR: James H. Joyner, Chief  
Nuclear Material Safety and Safeguards Branch  
Region I

FROM: George W. McCorkle, Chief  
Safeguards Reactor and Transportation  
Licensing Branch  
Division of Safeguards, NMSS

SUBJECT: SALP INPUT - NINE MILE POINT UNIT 2  
(FEBRUARY 1, 1985 - JANUARY 31, 1986)

Enclosed is our annual SALP report for the subject facility.

  
George W. McCorkle, Chief  
Safeguards Reactor and Transportation  
Licensing Branch  
Division of Safeguards, NMSS

Enclosure:  
As state<sup>d</sup>

cc: H. Berkow, NRR  
M. Haughey, NRR

CONTACT:  
R. B. Manili, NMSS  
42-74709

J/B

SGRT:RBM  
50-410

SALP REPORT  
NINE MILE POINT UNIT 2

| <u>CRITERIA</u>  | <u>CATEGORY</u> |
|--|-----------------|
| 1. <u>Management Involvement and Control in Assuring Quality</u><br>There was consistent evidence of prior planning by utility (including corporate level) management. Responses regarding safeguards matters were technically sound and consistent, demonstrating the existence of well developed policies and procedures for control of security related activities. | 1               |
| 2. <u>Approach to Resolution of Technical Issues From a Safety/Safeguards Standpoint</u><br>Solutions to technical safeguards problems were sound, timely and conservative, indicating a clear understanding of the issues.  | 1               |
| 3. <u>Responsiveness to NRC Initiatives</u><br>Resolutions were submitted promptly, and in most cases were acceptable the first time.  | 1               |
| 4. <u>Enforcement History</u>  | N/A             |
| 5. <u>Reporting and Analysis of Reportable Events</u>  | N/A             |
| 6. <u>Staffing (Including Management)</u><br>Security Organization positions and responsibilities are well defined. The security staff is considered to be more than ample to implement the facility physical protection program.  | 1               |
| 7. <u>Training and Qualification Effectiveness</u><br>The facility guard training and qualification plan is effectively implemented on a continuing basis at all levels of the security organization.  | 1               |

ENCLOSURE



UNITED STATES  
NUCLEAR REGULATORY COMMISSION  
WASHINGTON, D. C. 20555

October 9, 1986

10/1

5

Docket No. 50-410

APPLICANT: Niagara Mohawk Power Corporation  
FACILITY: Nine Mile Point, Unit 2  
SUBJECT: MEETING SUMMARY FOR SEPTEMBER 24, 1986, MEETING ON  
MAIN STEAM ISOLATION VALVES

On September 24, 1986, the staff met with representatives of Niagara Mohawk Power Corporation (NMPC) and their consultants from Stone and Webster Engineering Corporation (SWEC) to discuss problems with the main steam isolation valves (MSIVs) at Nine Mile Point, Unit 2 (NMP-2). In the last several months NMPC has discovered major problems with the MSIV actuator latching mechanism and galling of the valve ball.

On August 27, 1986, the staff met with NMPC to discuss the August 27, 1986, exemption request on the MSIV actuator problem. Subsequently, the exemption request for the actuators was revised and resubmitted on August 28, 1986. While the staff was in the process of reviewing the revised exemption request for the MSIV actuators, NMPC identified an additional problem concerning the leakage rates of the MSIVs. In the process of performing some additional leak rate tests in late August 1986, NMPC discovered these valves were leaking at a rate significantly higher than during tests performed in spring of 1985, and spring of 1986. Upon disassembly, NMPC discovered galling of the tungsten carbide coating on the valve ball. When the ball was rotated during opening and closing of these valves, the galled tungsten carbide was passing over the stellite valve seats and scoring them. This scoring resulted in the much higher valve leakage rates.

NMPC then embarked on a testing program of these valves. The one successful test involved a spare valve ball, a modified spring arrangement for the valve seat, and a modified valve operator which used hydraulics rather than a latching mechanism to hold the valve open. The valve was cycled 75 times. Leak tests were performed after 5, 15, 25, 35, 45, 55, 65 and 75 cycles. The leak rate for all tests was below the 6 SCFH allowable leakage rate.

At the time of the September 24, 1986, meeting, NMPC had scheduled additional testing with an MSIV with a "blended" ball (i.e., the galled surface had been machined to smooth out the rough edges), the new seat assembly, and a modified actuator. This test was completed on September 26, 1986. This valve assembly did not pass the leakage test after 2 cycles. After disassembly it was determined that the galling problems were continuing and that a blended ball was not acceptable.

NMPC has stated in discussions with the staff, that it is proceeding with removing the old tungsten carbide coating and recladding the valves. A revised exemption request was submitted October 2, 1986, and is under review. The complete report is scheduled for submittal October 10, 1986.

J/4

Mr. C. V. Mandoan  
Niagara Mohawk Power Corporation

Nine Mile Point Nuclear Station  
Unit 2

cc:  
Mr. Troy B. Conner, Jr., Esq.  
Conner & Wetterhahn  
Suite 1050  
1747 Pennsylvania Avenue, N.W.  
Washington, D.C. 20006

Regional Administrator, Region I  
U.S. Nuclear Regulatory Commission  
631 Park Avenue  
King of Prussia, Pennsylvania 19406

Richard Goldsmith  
Syracuse University  
College of Law  
E. J. White Hall Campus  
Syracuse, New York 12223

Mr. Paul D. Eddy  
New York State Public Service  
Commission  
Nine Mile Point Nuclear Station -  
Unit II  
P.O. Box 63  
Lycoming, New York 13093

Ezra I. Bialik  
Assistant Attorney General  
Environmental Protection Bureau  
New York State Department of Law  
2 World Trade Center  
New York, New York 10047

Resident Inspector  
Nine Mile Point Nuclear Power Station  
P. O. Box 99  
Lycoming, New York 13093

Mr. John W. Keib, Esq.  
Niagara Mohawk Power Corporation  
300 Erie Boulevard West  
Syracuse, New York 13202

Mr. James Linville  
U. S. Nuclear Regulatory Commission  
Region I  
631 Park Avenue  
King of Prussia, Pennsylvania 19406

Norman Rademacher, Licensing  
Niagara Mohawk Power Corporation  
300 Erie Boulevard West  
Syracuse, New York 13202

Don Hill  
Niagara Mohawk Power Corporation  
Suite 550  
4520 East West Highway  
Bethesda, Maryland 20814



ATTENDEESMSIV MEETING 9/ 24/ 86

| <u>NAME</u>    | <u>ORGANIZATION</u> |
|----------------|---------------------|
| P. A. Cushman  | NMPC                |
| A. F. Zallnick | NMPC                |
| C. E. Crocker  | SWEC                |
| C. D. Terry    | NMPC                |
| M. A. Durka    | SWEC                |
| M. A. Fachada  | SWEC                |
| E. R. Klein    | NMPC                |
| T. D. Fay      | NMPC                |
| D. L. Hill     | NMPC                |
| K. F. Roenick  | NYS PSC             |
| H. K. Shaw     | NRC/DBL/EB          |
| J. D. Page     | NRC/NRR//DSPO/E1B   |
| R. M. Bernero  | NRC/DBL             |
| E. G. Adensan  | NRC/DBL             |
| F. J. Witt     | NRC/DRL/PSB         |
| A. J. Fiorente | SWEC                |
| J. Lombardo    | NRC/DRL/EB          |
| B. Miller      | BNL                 |
| P. G. LaGrange | NRC/DBL/EB          |
| E. Turovlin    | NRC/DBL/EB          |
| Jack Kudrick   | NRC/DRL/PSB         |
| Gus Lainas     | NRC/DBL             |
| T. J. Perkins  | NMPC                |
| C. Mangan      | NMPC                |
| Jerry Hulman   | NRC/DBL/PSB         |
| Wayne Hodges   | NRC/DRL/RSB         |
| Owen Rothberg  | NRC/NRR/DSPO        |
| H. F. Conrad   | NRC/DBL/EB          |
| R. A. Hermann  | NRC/DRL/EB          |

(6)

(MSIV)

Near Mile Point 2 10/15/86 Meeting Summary

- NHTC position is that they understand the root causes of both problems and have demonstrated an acceptable fix for one cycle.
- Actuator - mechanical latch won't release quick enough to permit closure in 5 seconds so it has been removed and hydraulic system will be modified to hold valve open continuously.
- Leakage - tungsten carbide coating flaking off due to high friction force as valve starts to open has been fixed by changing the seat ring spring force and restoring the balls to original code acceptable condition.
- Final 10 CFR 50.55(e) report will be submitted by 10/24/90
- In addition to having four leak tested valves in place before license issuance per their exemption request and having all valves fully operable prior to heat-up the licensee made the following additional commitments which will be included as a license condition:
 

15

- 1 Provide program description, objectives, and schedule for full seat <sup>confirmatory</sup> prototype testing to be completed by March 1987. To include further justification for between the seats LLRT in lieu of between valve testing.
- 2 Provide results of prototype testing.
- 3 Perform an additional LLRT to that required in Appendix G during the medevac outage ~~during~~ at about the time of the MSIV closure trip for full power at the conclusion of the power ascension testing program.

MSIV BALL VALVES  
NRC MEETING - OCTOBER 15, 1986  
AGENDA

- BACKGROUND ..... C.D. TERRY
- OVERVIEW ..... C.D. TERRY
- RESOLUTION OF LEAKAGE PROBLEMS.... E.R. KLEIN
- ACTUATOR MODIFICATIONS ..... E.R. KLEIN
- LONG RANGE PROGRAMS ..... J. HUTTON
- CONCLUSIONS ..... C.D. TERRY

## BACKGROUND

- ACTUATOR PROBLEMS
  - DISCOVERED EARLY AUGUST
  
- LEAKAGE PROBLEMS
  - DISCOVERED LATE AUGUST
  
- INTERIM MEETING WITH NRC
  - SEPTEMBER 24
  
- INTERIM 10CFR50.55(e) REPORT
  - LEAKAGE PROBLEMS - OCTOBER 8



## OVERVIEW

- RESOLUTION OF LEAKAGE PROBLEMS
  - TESTING/ANALYSIS OF PROBLEMS
  - ROOT CAUSE DETERMINATION
  - EVALUATION OF OPERATING CONDITIONS
  - STATUS OF REPAIRS
  
- ACTUATOR MODIFICATIONS
  - DESCRIPTION
  - CONFIRMATORY TESTS
  - SCHEDULE
  
- LONG RANGE PROGRAMS
  - PROGRAM DESCRIPTION
  - SCHEDULE/STATUS
  
- CONCLUSION

- RESOLUTION OF LEAKAGE PROBLEMS

- REVIEW OF PREVIOUS DATA

- REVIEW OF IN PLANT TEST DATA

- MATHEMATICAL ANALYSIS

- TESTING


- SITE RESULTS

- LABORATORY RESULTS

- METALLURGICAL CONCLUSIONS

- SCHEDULE


# MSIV SEAL ARRANGEMENT DETAIL "A"



**BALL & SEAT  
ASSEMBLY IN THE  
CLOSED POSITION**


FIGURE 4-2

# MODIFIED SPRING CONFIGURATION



## TOTAL SPRING LOAD

$$\begin{array}{r} 56 - 115\# \text{ SPRINGS} = 6440\# \\ 8 - 57.5\# \text{ SPRINGS} = 460\# \\ \hline 6900\# \end{array}$$



VALVE OPENING  
FRICTION FORCE  
& ROTATION



## ACCUMULATED

## NEW BALL

## BLENDED BALL

## BLENDED BALL

CYCLESMODIFIED SPRINGSORIGINAL SPRINGSMODIFIED SPRINGS

BS

TS

BS \*

TS \*\*

BS

TS

5

4.8

2.3

11.2

5.1

18.4

\*\*\*

15

4.9

2.9

51

5.5

59

-

25

4.7

-

132

10.9

100+

-

35

4.4

-

-

-

-

45

4.2

-

-

-

-

55

4.0

-

-

-

-

65

3.9

-

-

-

-

75

4.4

3.2

-

-

-

## NOTES:

\* BETWEEN SEATS - SCFH


\*\* THROUGH SEATS - SCFH

\*\*\* THROUGH SEAT TESTING NOT COMPLETED DUE TO POOR INITIAL TYPE "C" BETWEEN SEAT TESTING.




TEST  
LEAKAGE  
SUMMARY

TABLE 4-3

BLENDED BALL - MODIFIED SPRINGS



# SPOOL / SEAT MODEL - BALANCED SPRINGS




$$\left( \begin{array}{l} \Sigma P_L \times a = M_L \\ \Sigma P_R \times b = M_R \end{array} \right)$$

$$M_R - M_L = 17,066 \text{ (lb-in)}$$

$$F = \frac{17,066}{7.2} = 2,370 \text{ (lb)}$$

$$\mu_{FR} = \frac{2,370}{6,900 \times 0.74} = 0.46$$

# SPOOL / SEAT MODEL - MODIFIED SPRINGS




$$\left( M_L = (\Sigma P_L \times a) - (F_1 \times a_1) \quad M_R = (\Sigma P_R \times b) + (F_2 \times b_1) \right)$$

$$M_R - M_L = 27,182 \text{ (lb-in)}$$

$$F = \frac{27,182}{7.2} = 3,775 \text{ (lb)}$$


$$M_{FR} = \frac{3,775}{6,900 \times 0.74} = 0.74$$

# SPOOL / SEAT MODEL - MODIFIED SPRINGS



$$M_{FR} = 6,900 \times \mu \times .74 \times \text{MOMENT ARM}$$

$$M_{FR} = 12,867 \text{ in-lb}$$



$$\sum M_A = 0$$

$$920a + 2,530b + 2,530d + M_{FR} = R_1c$$

$$R_1 = 6,870 \text{ LB}$$

$$R_1 = \frac{1}{7} YX$$


$$Y = 2,219 \frac{\text{in}}{\text{lb}}$$

$$\sigma = \frac{2,219 \times .74}{2 \times .3125}$$

$$\sigma = 2,627 \text{ PSI}$$




# FOOTPRINT STRESS ON BALL



BALL VALVE OPEN

0.24 KSI

FOOTPRINT STRESS DIAGRAM



BALL VALVE AT 12°


46.4 KSI ORIGINAL SYSTEM

ε BALL

FOOTPRINT STRESS DIAGRAM


$$\sigma = \frac{6.9 \times .74}{2 \times .055} = 46.4 \text{ Ksi}$$

# FOOTPRINT STRESS ON BALL




BALL VALVE OPEN

FOOTPRINT STRESS DIAGRAM



BALL VALVE AT 12°

FOOTPRINT STRESS DIAGRAM




STEAM FLOW-  
VALVE FULLY  
OPEN

VALVE CLOSING DIRECTION

CONTACT STRESS 560 PSI

STEAM  
FLOW




16°

VENT  
HOLE

DIRECT IMPINGEMENT 21.7 KIP.

VALVE PARTIALLY CLOSED



MOCK UP  
 FRICTION  
 TEST



# 56,000 PSI BALL PRESSURE

SEAT AREA - .06 IN SQ.  
TEMPERATURE - 450°F

## NUMBER OF STROKES

## MSIV BALL SURFACE

## SIMULATED SEAT

10

DARKENED CONTACT AREA,  
SLIGHT WEAR

POLISHING

20

VISIBLE WEAR, SOME  
TRANSFER OF MATERIAL

VISIBLE WEAR

30

SMEARING, POCKMARKS  
GRAINY SURFACE APPEARANCE

POCKMARKS  
SCRATCHES

40

MORE WEAR, SIGNS OF  
FRACTURE CRACKS  
ACROSS WEAR SURFACE,  
LAYERED TEXTURE TO SURFACE

MORE WEAR  
MATERIAL REMOVED

50

WC FAILURE - COATING  
FLAKED OFF

MORE WEAR

### 3,500 PSI BALL PRESSURE

SEAT AREA - .06 IN SQ.  
TEMPERATURE - 65°F


#### NUMBER OF STROKES

#### MSIV BALL SURFACE


#### SIMULATED SEAT

|     |   |                                     |
|-----|---|-------------------------------------|
| 15  | NO WEAR<br>BLACK LINE INDICATING<br>CONTACT AREA  | NO WEAR<br>CONTACT AREA<br>POLISHED |
| 45  | NO CHANGE   | NO CHANGE                           |
| 75  | NO CHANGE   | VISIBLE WEAR<br>SCRATCHES & PITTING |
| 125 | ROUGHER SURFACE   | WEAR HAS INCREASED                  |
| 175 | SHINY AREAS POSSIBLE<br>TRANSFER OF SEAT<br>MATERIAL TO THE BALL                              | WEAR ON SEAT<br>HAS SLOWED DOWN     |
| 225 | WEAR RATE HAS SLOWED<br>DOWN - AMOUNT OF WEAR<br>WOULD REQUIRE RELAPPING<br>OF THE WC COATING | SAME AS ABOVE                       |

LOAD APPLIED THROUGH  
HYDRAULIC ACTUATION



ROTATES 90°  
50 FPM



FIXED PLATE OF TEST MATERIAL

UNION CARBIDE  
WEAR TEST  
MACHINE

## SUMMARY - COEFFICIENT OF FRICTION

- REQUIRED TO INITIATE "ROCKING" - .4 - .5  
BALANCED SPRINGS
  
- UNION CARBIDE TEST RESULTS .3 - .5
  
- THEREFORE, "ROCKING" OCCURS - BALANCED  
SPRINGS
  
- REQUIRED TO INITIATE "ROCKING" .7 - .8  
MODIFIED SPRINGS
  
- THEREFORE, "ROCKING" WILL  
NOT OCCUR - MODIFIED SPRINGS

- FAILURE MECHANISM OF TUNGSTEN CARBIDE COATING

- DURING INITIAL BALL CYCLES STELLITE FROM SEAT DEPOSITS ON CARBIDE COATING

- AT HIGH LOADS AND ADDITIONAL CYCLES, STELLITE ON SEAT COLD WELDS TO STELLITE PREVIOUSLY DEPOSITED ON BALL

- WITH CONTINUED CYCLING, TUNGSTEN CARBIDE COATING SPALLS FROM ITS LOCATION ON BALL



ATTRIBUTE

NEW BALL

RECOATED BALL

BALL MATERIAL

316 SS CASTING  
EXTENSIVE WELD REPAIRS  
SOL'N ANNEAL AFTER REPAIRS

ORIGINAL CASTING USED  
MINOR ADDITIONAL WELD REPAIRS  
NO SOL'N ANNEAL AFTER REPAIRS

HARDFACING  
MATERIAL

HAYNES 25 BY SAW  
WELD REPAIRS BY GTAW  
NO HEAT TREATMENT  
.080 TO .100 FINAL THICKNESS  
FINAL SURFACE GROUND  
FINAL PT

ORIGINAL DEPOSIT USED  
WELD REPAIRS BY GTAW  
NO HEAT TREATMENT  
.076 TO .097 FINAL THICKNESS  
FINAL SURFACE GROUND  
FINAL PT

TUNGSTEN CARBIDE  
COATING MATERIAL

APPLIED BY UNION CARBIDE  
SURFACE PREP BY BLASTING  
APPLIED BY D-GUN  
0.010 MIN THICKNESS  
FINAL SURFACE GROUND  
LAPPED TO SEAT IN SHOP  
LAPPED TO SEAT IN FIELD

APPLIED BY UNION CARBIDE  
SURFACE PREP BY BLASTING  
APPLIED BY D-GUN  
0.010 MIN THICKNESS  
FINAL SURFACE GROUND  
LAPPED TO SEAT IN SHOP

# SCHEDULE OF REPAIRS

| <u>SERIAL NUMBER</u> | <u>COATING REMOVED</u> | <u>SURFACE PREPARATION</u> | <u>COATING REAPPLIED</u> | <u>SEAT LAPPING</u> | <u>AT SITE</u> |
|----------------------|------------------------|----------------------------|--------------------------|---------------------|----------------|
| 12                   | X                      | X                          | X                        | X                   | 10/15(A)       |
| 8                    | X                      | X                          | X                        |                     | 10/16(S)       |
| 4                    | X                      | X                          |                          |                     | 10/20(S)       |
| 2                    | X                      |                            |                          |                     | 10/22(S)       |
| 6                    | X                      |                            |                          |                     | 10/25(S)       |
| 7                    | X                      |                            |                          |                     | 10/29(S)       |
| 3                    | X                      |                            |                          |                     | 10/31(S)       |
| 16                   |                        |                            |                          |                     | 10/27(S)       |


# MSIV CONVERTED HYDRAULIC SYSTEM

## REPLACED ITEMS:


CYLINDER

## NEW:

PRESS SWITCHES  
ACCUMULATOR  
JOCKEY PUMP



# HYDROLINE HYDRAULIC CYLINDER




# HYDRAULIC CYLINDER ENHANCEMENT


- MODIFY THE EXISTING CYLINDER DESIGN
  - ADDED MECHANICAL STOP TO ESTABLISH FULL OPEN POSITION
  - ADDED LIP SEAL TO PISTON FOR LEAKAGE CONTROL
  
- PROOF TESTING OF HYDRAULIC CYLINDER
  - HYDRO TEST TO 2250 PSI
  - CYCLE 100 TIMES FOR BREAK-IN
  - CYCLE 5 TIMES UNDER LOAD MAINTAINING 1500 PSI
  - PRESSURIZE CYLINDER AND MEASURE LEAKAGE < 1/2 CUBIC INCH PER MINUTE
  - ISSUE TEST REPORT
  - SWEC POA WITNESS TESTS



# PRESSURE BALANCED SOLENOID OPERATED VALVE




ORIGINAL



EP RUBBER  
C-RING

MODIFIED



GRAPHITE FILLED  
TEFLON BACKUP  
RING

EP RUBBER  
O-RING

## SOV MODIFICATIONS

- TEST RESULTS INDICATED EXISTING 'O'RING NOT SUITABLE
  - 'O'RING WEDGED AT PRESSURE
  - DELAY IN ACTUATION AT PRESSURE
  
- ADDITIONAL MATERIALS TESTED
  - TEFLON
    - RADIATION CONCERN
    - MECHANICAL STABILITY CONCERN
  
  - TEFZEL
    - TOO HIGH COEFFICIENT OF FRICTION
  
  - GRAPHITE FILLED TEFLON
    - ENVIRONMENTALLY QUALIFIED FOR > 25 YRS
    - NO DELAY IN ACTUATION

## TESTING RESULTS

- CYCLE TIMES
  - 20 HOURS
  
- LEAKAGE
  - SOV
    - UNDETECTABLE
  
  - HYDRAULIC CYLINDER
    - < 1/2 CU. IN. PER MIN.
  
- RESPONSE TIME
  - SOV TRIP WITHIN .5 SEC.
  - MSIV CLOSURES WITHIN 3 TO 5 SEC. CLOSURE REQUIREMENT

# TARGET SCHEDULE

| ADDITIONAL EQUIPMENT      | ON SITE       |
|---------------------------|---------------|
| NEW HYDRAULIC CYLINDER    | 10/15         |
| NEW SEALS FOR SOV         | 10/15         |
| INSTALL EQUIPMENT         | 10/15 - 10/21 |
| TESTING                   | 10/21 - 11/3  |
| MSIV'S ACTUATORS COMPLETE | 11/5          |



## CONCLUSION - LEAKAGE PROBLEMS

- SUFFICIENT UNDERSTANDING OF ROOT CAUSE TO DEVELOP FIX FOR OPERATING CYCLE
  
- ANALYSIS OF OPERATING CONDITIONS
  - DO NOT ADD SIGNIFICANTLY TO SEAT "ROCKING"
  
  - PROTOTYPE TESTING WILL CONFIRM ANALYSES OR IDENTIFY PROBLEMS EARLY IN OPERATING CYCLE
  
  - MID-CYCLE "TYPE C" TESTING PROVIDES ADDITIONAL ASSURANCE
  
- FINAL FIX TO BE THOROUGHLY DEVELOPED AND TESTED BEFORE FIRST REFUELING OUTAGE
  
- DESIGN AND PROCUREMENT FOR CONTINGENCY PROGRAMS CONTINUES ON AN EXPEDITED BASIS

## CONCLUSION - ACTUATOR MODIFICATIONS


- FIRST CYCLE FIX - MODIFICATION OF HYDRAULIC SYSTEM
  - ACCEPTABLE MATERIALS
  - VERIFICATION TESTING IN SHOP
  - PRELIMINARY AND START-UP TESTING WILL COMPLETELY VERIFY OPERABILITY
  
- MECHANICAL LATCH BEING DEVELOPED AS PART OF LONG RANGE PROGRAM

MSIV LONG TERM PROGRAM

OBJECTIVES

- CONFIRM FAILURE MECHANISMS
- REVIEW EXISTING DESIGN/MATERIALS
- FULL SCALE PROTOTYPE TESTING
- DESIGN/MATERIAL ENHANCEMENTS
- DEMONSTRATE LONG TERM OPERABILITY

Niagara Mohawk Power Corporation  
 Nine Mile Point Unit 2  
 MSIV Program



MSIV LONG TERM PROGRAM

GENERAL DESCRIPTION

- ° PHASE 1
  - ° FAILURE ANALYSIS
  - ° OPERATIONAL EXPERIENCE
  - ° VALVE/ACTUATOR DESIGN REVIEW
  - ° EVALUATE BALL/SEAT MATERIALS
  - ° INITIAL PROTOTYPE TESTING
  
- ° PHASE 2
  - ° IDENTIFY DESIGN ENHANCEMENTS
  - ° SELECT MATERIAL CHANGES
  - ° PROTOTYPE TESTING
  
- ° PHASE 3
  - ° DETAILED MODIFICATION DESIGN
  - ° DESIGN VERIFICATION TESTING
  - ° MATERIAL PROCUREMENT
  - ° INSTALLATION/PREOP TESTING



MSIV LONG TERM PROGRAM

PRELIMINARY SCHEDULE

- ° PHASE 1 REVIEWS OCT '86 - JAN '87
- ° INITIAL PROTOTYPE TESTING FEB '87 - MAR '87
- ° SELECT ENHANCEMENTS APR '87 - JUN '87
- ° TEST ENHANCEMENTS JUL '87 - DEC '87
- ° FINALIZE DESIGNS JAN '88 - MAR '88
- ° DESIGN VERIFICATION APR '88 - DEC '88
- ° PROCURE MATERIALS MAR '88
- ° REFUELING OUTAGE MAR '89