



**Consumers
Power
Company**

Midland Project: PO Box 1963, Midland, MI 48640 • (517) 631-8650

PRINCIPAL STAFF			
RA	hew	01	
D/RA			
A/RA		✓ 2019+3	
DP&DP		PAO	
DE&OS		NLO	
DE&TP			
HL			
GL		FILE	hew

January 27, 1983


Mr. W. D. Shafer, Chief
Midland Project Section
U.S. Nuclear Regulatory Commission
Region III
799 Roosevelt Road
Glen Ellyn, IL 60137

MIDLAND PROJECT GWO 7020
FOUR POINT JACKING FOR THE FIVP

File: 0485.16 UFI: 12*32 Serial: CSC-6528
42*05*22*04

This letter is to confirm and document discussions with your Dr. Landsman and Joe Kane with NRR regarding the loads to be applied during the FIVP four point jacking. Based on our discussions held on January 25, 1983, Consumers Power Company agreed to increase the total jack load to a value 10% above the estimated weight of the structure. Based on an estimated weight of 1715K, we would jack the structure to a maximum load of 1890K.

Based on the above noted agreement, we request your authorization to proceed with the work.



D. B. Miller
Site Manager

DBM/RMW/dmw

8303280071 830127
PDR ADOCK 05000329
A PDR

FEB 2 1983

1E01