

File

50-324

METROPOLITAN EDISON COMPANY Subsidiary of General Public Utilities Corporation

Subject Plant Status - Unit II Location TMI/U-2 Site Ops TMI-II-R-29585 Date September 26, 1980

- To R. C. Arnold, Sr. Vice President, Met-Ed P. R. Clark, Executive Vice President, Nuclear F. Glickman, Director Administration R. W. Heward, Director Radiological & Environmental Controls G. K. Hovey, Director, TMI-2 R. L. Long, Acting Director Maintenance & Construction F. F. Manganaro, Director Maintenance & Construction W. A. Verrochi, Prospective President, Met-Ed R. F. Wilson, Director Technical Functions

Plant Status: Plant in an outage from 0800 September 25, 1980 to 0800 September 26, 1980.

- 1. Primary Plant Condition A. Pressure PSIG-88 using Standby Pressure Control System. B. Temperature - 133.1°F C. Cooling Mode - Natural Circulation "A" OTSG D. Water Level - N/A E. Boron Concentration - 3760 ppm 2. Steam Plant Condition Generator - Wet - Steaming "A" OTSG-Level 408" Turbine - On Jacking Gear 3. Tech. Spec. Clock Items A. Deluge/Sprinkler System for Reactor Building Purge Filter isolated, reported July 9, 1980. Licensing is preparing Tech. Spec change. B. Fire Service Pump O.O.S. September 23, 1980 7 day clock C. Containment Building - Equipment Outer Door Leak test failure 24 hr Time Clock. 4. Reportable Events Containment Building Equipment Outer Door Leak Test failure. Reported NRC 1350 September 25, 1980. 5. Actual radiation release (based on preliminary data): Kr-85 - No detectable reading. Particulate - No detectable reading.

6. Planned Release or Discharge Next Period - None

7. Radiological Waste Shipments

A. Special Limits on Shipment - None

B. Shipments Past Period (Last Working Day)

Reactor Building Instrument HP-R 211 to Sandia, NM
September 25, 1980.

C. Planned Shipments Next Period (Next two (2) working days):

Unit 2 Drums to Richland, WA 26 September 1980.
RCS Sample to Lynchburg Sept. 29, 1980

8. Major Evolutions, Next 24 Hours

A. Installation of seismic support for MDHR continues.

9. Problems - None

10. Progress vs. Schedule

Functional Testing of MDHR - complete September 18, 1980.


Projected operational date October 6, 1980.

- a) Core Drilling seismic support and installation, September 30, 1980.
- b) Demonstration of dry run filter changeout and resolving problems scheduled following the above, October 3rd and 6th.
- c) Quality Control paper work of ADHR Piping from Westinghouse 10/1/80.
- d) Modification to MDHR filter cask to pull out, 1 October 1980.

11. N/A

12. Potential Public Interest Items - None

13. Non-routine NRC Audits - None



J. J. Barton

JJB:lh

cc: J. W. Brasher

J. T. Collins, U.S. NRC

J. C. DeVine

B. D. Elam

S. Polon

File