

File

METROPOLITAN EDISON COMPANY Subsidiary of General Public Utilities Corporation

Subject Plant Status - Unit II

Location TMI/U-2 Site Ops
TMI-II-R-29554

Date September 22, 1980

To R. C. Arnold, Sr. Vice President, Met-Ed
P. R. Clark, Executive Vice President, Nuclear
F. Glickman, Director Administration
R. W. Heward, Director Radiological & Environmental Controls
G. K. Hovey, Director, TMI-2
R. L. Long, Acting Director Maintenance & Construction
F. F. Manganaro, Director Maintenance & Construction
W. A. Verrochi, Prospective President, Met-Ed
R. F. Wilson, Director Technical Functions

Plant Status: Plant in an outage from 0800 September 19, 1980 to 0800
September 22, 1980.

1. Primary Plant Condition

- A. Pressure PSIG-85 using Standby Pressure Control System.
- B. Temperature - 131.8°F
- C. Cooling Mode - Natural Circulation "A" OTSG
- D. Water Level - N/A
- E. Boron Concentration - 3763 ppm

2. Steam Plant Condition

Generator - Wet - Steaming "A" OTSG-Level 407"

Turbine - On Jacking Gear

3. Tech. Spec. Clock Items

- A. Deluge/Sprinkler System for Reactor Building Purge Filter isolated, reported July 9, 1980. Licensing is preparing Tech. Spec change.
- B. Reactor Cooling System Flow Instrumentation out of calibration at 1400 on September 9, 1980, 30 day limit.

4. Reportable Events - None

5. Actual radiation release (based on preliminary data):

Kr-85 - 27.05 Ci 9/19; 6.16 E-3 9/20; 9/21 none.

Particulate - No detectable reading.

8212020030 800922
PDR ADOCK 05000320
P PDR

INTER-OFFICE MEMORANDUM

6. Planned Release or Discharge Next Period - None

7. Radiological Waste Shipments

A. Special Limits on Shipment - None

B. Shipments Past Period (Last Working Day) - None

C. Planned Shipments Next Period (Next two (2) working days):

18 LSA Boxes to Richland, Wash. September 23, 1980.
Delayed from September 19, 1980 due to no truck.
RCS Sample to Lynchburg September 22, 1980

8. Major Evolutions, Next 24 Hours

A core drill seismic support for MDHR.

9. Problems - None

10. Progress vs. Schedule

Functional Testing of MDHR - complete September 18, 1980.

Projected operational date September 26, 1980.

a) Core Drilling seismic support and installation;


b) demonstration of dry run filter changeout and resolving problems scheduled following the above.

11. N/A

12. Potential Public Interest Items

Reactor Building Purge 1000 September 19, 1980. 1200-1830

13. Non-routine NRC Audits - None


J. J. Barton

JJB:lh

cc: J. W. Brasher

J. T. Collins, U.S. NRC

J. C. DeVine

B. D. Elam

S. Polon

File