

50-329/330 OM, OL

Documents Produced by

T.R. Thiruvengadam,

Staff Engineer with Consumers Power Co.

for Oral Deposition 12/11/80

03875.191

DISTRIBUTION:

J. Kane (3)

LHeller

F. Rinaldi (2)

A. Cappucci (2)

R. Gonzales

E. Gallagher (IE-RIII)

TCDET'S DATE 06/18/80 1816 02 04112C 215-070
CBSTORER #2150 OPERATOR 020 07220 001 36 2:5-070
50.84(2) COME 015 7220-001-09/List of Comsites/20/8-18-80
DATE STORED 06/18/80 1813
WIDTH 124 DEPTH 60

Current

PRINT POSITION OF LINE 03

06/18/80 instead transferred.

Notes: Commitment dates for action items indicated by asterisks (*) have been transmitted to NAC. These dates will not be changed without formal transmission to NAC.

- ① Status codes are complete, verified.
 - ② Due to not complete
 - ③ Insufficient evidence or documentation to establish or verify status.
- ④ Commitment with NAC has been referred to Ref A :- Letter from G.S. Healey to J.A. Rutger, dated 8/25/80, 1/27/80
- ⑤ Commitment with NAC has been referred to Ref A :- Commitments made in after meeting with NAC at Portland.

MIDLAND BRITS 1 AND 2

MASTER LIST OF COMMITMENTS TO RRC ON 10 CFR 50.54(f) RESPONSES

Item	Description	PAGE	REV	Resp Grp	Responsible Engineer	Due Date	Status	Status Remarks	
1-1	Perform a final review and update of PS&B commitment list	1-3		LS		800101	1		27 28
1-2	Review sections of the FS&B determined to be inactive	1-4		LS		800948	2	See 21-44	31 32
1-3	Review EDP 4.22	1-4		QE		790629	1		35
1-4	Audit action items 1-3	1-4		QA	W.C.W. →	791026	2	Y	37
1-5	Review specifications not included in use specificity study initially	1-5 1-2		QE		790629 790629	1	Y	40 41
1-6	Complete review of the Dames and Moore report	1-6		CT		790629	1		44 45
1-7	Complete review of pertinent portions of FS&B Sections 2.5 and 3.8	1-6		CT, CE		790629	1		46 49
1-8	Correct settlement calculations and update FS&B	1-6		CT		791101	1		52 53
1-9	Schedule audits of the geotech sections on a 6-month basis	1-7		QA		790504	1		56 57
1-10	Review drawings for possible effect of vertical duct bank restrictions	1-7		CE		790106	1		60 61
1-11	Complete actions in response to BNYCL audit	1-7/8		QE		790518	1		64 65
1-12	Review EDP 4-49 to incorporate clarifications and instructions for use of SCB	1-8		QE		790504	1		68 69
1-13	Schedule audits of each design discipline calculations on a yearly basis	1-8/9		QA		790504	1		72 73
1-14	Reevaluate construction equipment used for compaction	1-11		FE			1		76 77
1-15	Assign field soils engineer and soils engineer from design section	1-11		FE		790501	1	See 21-20	80 81
1-16	Review construction specifications and procedures to identify equipment requiring qualification	1-11		FE		790629	1	See 21-18	84 85 86

MIDLAND BRITS 1 AND 2

MASTER LIST OF COMMITMENTS TO NRC ON 10 CFR 50.34(f) RESPONSES (Continued)

Item	Description	Page	Ref	Resp Org	Responsible Engineer	Due Date	Status	Status Remarks	
1-17	Review field procedure FPG-3.00 to ensure clarity and completeness	1-11	A	FE		790531	1		89 90
1-18	Review PUCI C-1.02 to provide inspection rather than surveillance and to record inspections	1-16		QC		800801	1		93 94 95
1-19	Complete in-depth review of soil test results	1-17	4-1	GT		790426 ⁷³¹	1		98 99
1-20	Perform in-depth audit of U.S. Testing	1-18		QA		790426 ⁵¹¹	1		162
1-21	Review all active QCI's for surveillance callouts	1-18		QC		790628 ³	1	Completed	105 106
<i>add</i> → 1-21a	Notify ^{QCIS based on 1-21} findings of 1-21	1-18		QC		800901	31	see 21-41	109 ✓
1-22	Evaluate documentation ^{review} callouts on QCIS	1-18		QC		790628 ³	22	see 23-19	112
1-23	Incorporate scientific sampling plans for inspection	1-20		QC		791019	0		114 115
1-24	Complete in-depth review of the Bechtel trend program	1-22		QA		790628 ⁶⁰¹	1		118 119
1-25	Conduct QA training	1-22		QA		790601	1		122
2-0	No action ETR's								
3-1*	Clarify the Response to Question 362.12 in FSAB Revision 18	3-1	0	LS		790531	1		125 126
4-1*	Provide criteria for permissible residual settlement	4-1	3	GT CE		791231	1		130 131
4-2*	Provide details of treatment of loose sands	4-2	0	GT CE		790831	1	Closed by Rev 3	134 135
4-3	Take dynamic nodular measurements upon removal of preloads for diesel generator building and other buildings	4-3	3	GT		791111	1		138 139 140
4-4	Use date of Item 4-3 to evaluate the seismic response of the structures	4-3	3	CE		791130	1	Partial Requirement of Items 13-1, 13-2, 13-10 6 11 16	143 144
<i>add</i> → 4-5	Prepare additional response to NRC for Items 4-1 and 4-2					790731	1		147 148

MIDLAND UNITS 1 AND 2

MASTER LIST OF COMMITMENTS TO RBC ON 10 CFR 50.54(f) RESPONSES (Continued)

Item	Description	Page	Rev	Resp Cat	Responsible Function	Doc Title	Status	Status Remarks	20 22
4-4	Monitor the non-Seismic Category I condensate storage tanks	4-4	5	CI CE		801130	*	Load test is on going results will be submitted by Westech and Civil.	151 152
4-7	Remove unsuitable material in the tank farm and replace by compacted fill	4-3	3	CI		791130	N2		155 156
4-8	Fill the RWST with water to perform a full-scale test of subsurface material	4-3	3	CI CE		801130	*	Load test may be delayed due to modification of electrical hardware.	160
4-9	Fill the diesel fuel oil tank with water to perform a full-scale test of the foundation soil	4-2	0	CI			2g	Closed by Rev 3	163 164 165
5-1	Monitor the settlement of the structures (which were subjected to preload) during the life of the plant to provide a record of performance	5-1	0	CI			*	Ongoing activity, require- ments in Div C-99a, Spec C-76	169 170 171 172
6-1	Construct and fill the borated water tank to make a full-scale test of the foundation soils	6-1	0	CI CE			N1	Tracked by Item 4-7	176 177 178
4-2	Deleted								180
6-3	Deleted also settlement data from RWST to allow conservative piping connection design		0				*		182
6-N1	Delay the piping connections to the RWST until most of the settlement has taken place under the test load	6-1	0				*	Superseded in Rev 1	182 186 187
6-N2	Evaluate the load test result of the diesel fuel oil tank and provide precise corrective measures if required	6-2	0	CI			N2	Closed by Response to Question 33, Rev 5	190 191 192
6-5f	Monitor the piping between the RWST and the auxiliary building	6-1	1	CE		800407	*		195 196
6-5g	Evaluate the settlement from Item 6-N1 in accordance with the procedure described in Question 17	6-1	1	PS			*		199 200 201
6-6j	Remove all unsuitable material in the tank farm area and replace with suitable compacted fill	6-1	3	CI			N1	Tracked by Item 4-N7	204 205 206
6-6k	Monitor the non-Seismic Category I condensate storage tanks	6-2	3	CI			N1	Tracked by Item 4-N6	209 210

MIDLAND BRITS 1 AND 2

MASTER LIST OF COMMITMENTS TO RBC ON 10 CFR 50.54(e) RESPONSES (Continued)

Item	Description	Page	REV	Resp Cty	Responsible Equipment	Fee Dols.	Status	Status Remarks	20 22
6-30	Determine long-term settlement based on the measured settlement of the loaded tanks	6-2	3	CT			*	Reached by items 4-8, 4-9 Samples for review and test to predict long term settlement based on 4-6, 4-8, 4-9	213 214 215
7-1*	Perform continuity check on duct banks after completion of preload program	7-3	3	FE		791130	X		219 220
7-2	Included in Action Item 4 <i>Make results of continuity checks and settlement surveys available</i>						X	Included in Action Item 7-1	222
7-3	Included in Action Item 4 <i>If further corrective action is required, determine corrective measures</i>						X	Included in Action Item 7-1	224
8-1	Establish a requirement to realign diesel generators if manufacturer's tolerance for pitch and roll are exceeded	8-2	0	CE		800304	X	Requirement is shown in drawing C-1011, note 4	228 229 230
8-2	Monitor the diesel generator pedestal markers on a 60-day cycle throughout the construction phase.	8-2	0	CE		NA	*	Ongoing activity. Requirements in Dev C-954, Spec C-76	231 234 235
8-3	Review and modify the monitoring frequency for the diesel generator pedestal markers after 1 year of operation	8-2	0	CPCO		Open	*		238 239 240
12-1	Complete one additional boring in the middle of diesel fuel oil tank area	12-1	0	CT		790413	1	Closed by Rev 1	244 245
12-2	Complete three additional borings in the auxiliary building control tower area	12-1	0	CT		790511	1	Closed by Rev 1	248 249
12-3	Complete Table 12-1 for soils investigation and planned remedial measures; respond to RBC	Tbl 12-1	1	CB		790511	1		252 253 254
12-4	Provide supporting soil condition for Seismic Category I utilities	Tbl 12-1	0	CE		790531	X	Closed by Rev 1	257 258
12-5	Pressure grouting of void below the and east of the control tower as required	Tbl 12-1	0	CE		801231	*		261 262
12-6	Provide a detailed description of planned corrective actions in Interim Report 6 of NCR 24	Tbl 12-1	1	CE		790630	X	Closed by Rev 2	265 266 267
12-7	Perform a continuity check on one conduit in each duct bank made with a hard-fiber rabbit prior to cable pulling	Tbl 12-1 Pg 4	1	FE		800630	*	on going activity see field procedure	270 271 272
9-0	No action item	NA							
10-0	No action item	NA							
11-0	No action item	NA							

9-12-3
12-3
(SAMP)

MIDLAND UNITS 1 AND 2

MASTER LIST OF COMMITMENTS TO RRC OR TO CFR 50.54(f) RESPONSES (Continued)

Item	Description	Page	Rev	Resp Org	Responsible Inspector	Due Date	Status	Status Remarks	
									20
									27
12-8	Measure the gaps between embedment sleeves and pipes entering the service water valve pits when the surcharge is removed	Tbl 12-1 Pg 5	3	CE			X2	Closed by Response to Question 19, Rev 5	275 276 277 278
13-1	Complete seismic reanalysis of diesel generator building to account for current lack of coaction	13-1	0	CE		791031	X1	Superseded by Items 13-6 and 13-7	282 283 284
13-2	Review diesel generator building design and Seismic Category I equipment piping, and electrical systems to the developed seismic responses			CE		791231	X1	Superseded by Items 13-8 through 13-10	287 288 289 290
13-3a	Conduct a seismic reanalysis to account for revised soil structure interaction of service water pump structure;	13-2	0	CE		791031 2042-	X1	Superseded by Items 13-11 through 13-16	293 294 295
13-3b	Review structural design and Seismic Category I equipment, piping, and electrical systems and incorporate the seismic responses of the reanalysis for service water pump structure	13-2	0	CE		791231	X1		296 297 298 299
13-4a	If significant change of foundation properties of the auxiliary building result, conduct a seismic reanalysis;			CE		791231	X1	Superseded by Items 13-16 through 13-20	302 303 304
13-4b	Review structural design and Seismic Category I equipment, piping, and electrical systems and incorporate the seismic responses of the reanalysis for auxiliary building			CE		791231	X1	" " "	305 306 307 308
13-5	Underground utilities - Investigate the change in differential displacement separately for buildings founded on fill pending results of seismic reanalysis					791231	X1	Superseded by Item 13-21	311 312 313 314 315
13-6	Conduct a seismic reanalysis for the diesel generator building	13-2	0	CE		801015	X4	<i>[Signature]</i>	318 319
13-7	Review structural design for seismic response from Item 13-6	13-2	0	CE		801031	0	<i>[Signature]</i>	322 323
13-8	Review Seismic Category I equipment for seismic response from Item 13-6	13-2	0	CE		801032	0	<i>[Signature]</i>	326 327
13-9	Review piping system for seismic response from Item 13-6	13-2	0	FD		()	0	To be combined with 0.7 g review	330 331

(Handwritten note: "Check")

MIDLAND UNITS 1 AND 2

16

MASTER LIST OF COMMITMENTS TO BRC ON 10 CFR 50.54(f) RESPONSES (Continued)

18

Item	Description	Para.	Ref	Req	Responsible Institution	Due Date	Status	Status Remarks	20 77
13-10	Review electrical system for seismic response from Item 13-6	13-2	0	CE		801440	0	See item 13-10	338 335
13-11	Conduct a seismic reanalysis for the service water pump structure	13-2	0	CE		805424	0	See item 13-11	338 339
13-12	Review structural design for seismic response from Item 13-11	13-2	0	CE		800831	0	See item 13-12	342 343
13-13	Review Seismic Category I equipment for seismic response from Item 13-11	13-2	0	CE		804031	0	See item 13-13	346 347
13-14	Review piping system for seismic response from Item 13-11	13-2	0	PD			0	To be combined with 0.2 g review	350 351
13-15	Review electrical system for seismic response from Item 13-11	13-2	0	CE		801431	0	See item 13-15	354 355
13-16	Conduct a seismic reanalysis for the auxiliary building	13-3	0	CE		800815	0	See item 13-16	358 359
13-17 142-47	Review structural design for seismic response from Item 13-16	13-3	0	CE		800930	0	See item 13-17	362 363
13-18 142-48	Review Seismic Category I equipment for seismic response from Item 13-16	13-3	0	CE		801231	0	See item 13-18	364 367
13-19 142-49	Review piping system for seismic response from Item 13-16	13-3	0	PD			0	To be combined with 0.2 g review	370 371
13-20 142-50	Review electrical system for seismic response from Item 13-16	13-3	0	CE		801231	0	See item 13-20	374 375
13-21 142-51	Investigate the effect on underground utilities for differential building displacement resulting from Items 13-6, 13-11, 13-16	13-5	0	CE PS		810131	0	See item 13-21	378 379 380 381
14-1	Review the estimated settlement upon completion of the load test program of the BWST	14-1	5	CT		810131	0	See remarks for item 4-8	385 386 387
14-2	Analyze flexible buildings for differential settlement based on stiffness at the time of distortion. Evaluate forces due to arching or distortion according to Question 15	14-2	0	CE			21	Superseded by Item 14-26	390 391 392 393 394

MIDLAND UNITS 1 AND 2

MASTER LIST OF COMMITMENTS TO NRC ON 10 CFR 50.54(f) RESPONSES (Continued)

Item	Description	PAGE	REV	Resp CLAS	Responsible Equipment	Due Date	Status	Status Remarks	20 22
14-3/	Map significant cracks in auxiliary building, feedwater isolation valve pits, and ring foundation for the BWSAs	14-3	0	CE		790630	1	Closed by Rev 3	397 398 399
14-4/	Analyze buildings affected by differential settlement for observed & differential settlement plus predicted differential settlement	14-4	0	CE		790831	2/1	Deleted in Rev 2 Requirement deleted See rationale in page 14-2 rev 5	402 403 404 405
14-5	Prepare additional response to the NRC					790831	3/2		407
14-4/	Analyze the diesel generator building for variable foundation properties by finite element model	14-2	3	CE		791231	2/1	Closed by Rev 5	410 411 412
14-7	Analyze the BWSA foundation for variable foundation properties	14-2	5	CE		800831	4		415 416
14-8	Compare allowable versus calculated forces and moments at critical sections for auxiliary building electrical penetration area and service water pump structure	14-5	5	CE		800831	4		419 420 421 422 423
15-1/	Evaluate the differential settlements in accordance with provisions of ACI 318-71 for Seismic Category I structures founded partially upon natural soil and partially upon fill material	15-1	0	CE		791231	2/1	Rev 3 identified diesel generator building is the only affected structure, this item is now as Item 14-2/6	427 428 429 430 431
15-2	Expand the Midland project structural design criteria for Seismic Category I structures to include the differential settlement effect.	15-2	0	CE		800831	4		434 435 436 437
15-3	Prepare additional response to the NRC					7912	4		439
16-1/	Perform soil borings in areas of buried pipes	16-1	0	CT		790831	1	Requirement to perform borings deleted in Rev 2 is given in Rev 5 and deleted in rev 5	440 441 442 443
17-1/	Evaluate impact of the failure of buried non-Seismic Category I piping on safety-related structures, foundations, and equipment	17-1	0	CE		790630	1	Deleted in Rev 2 Evaluation was not requested by NRC. Commitment was deleted in rev 2	444 445 450 451

MIDLAND UNITS 1 AND 2

16

MASTER LIST OF COMMITMENTS TO NRC CR 10 CFR 50.54(f) RESPONSES (Continued)

18

C

Item	Description	Para.	Rev	Req. Ord	Responsible Engineer	Due Date	Status	Status Remarks	20 22	C
17-2	If future profiles show any extreme conditions, analyze the piping system and make necessary repairs	17-3	0	CE				Superseded by Item 17-2-5	454 455 456	C
17-3	Prepare additional response to the NRC					790629	1		458	C
17-4	Profile the buried water lines by optical means	17-1	2	CE				Tracked by Item 6-2-5	461 462	C
17-5	Analyze buried piping considering the probable ultimate settlement. Provide unique resolution for any unacceptable stress conditions for the portion of the system	17-3	5	PS		800801			465 466 467 468 469	C
17-5	Investigate the excess rounding of profile data	Tbl 17-2	2	PS		800801			472 473	C
18-1	Perform reexamination of the stresses in all Seismic Category 1 connecting piping between buildings as a normal iteration of design. Consider stresses induced by differential settlement after connecting pipe and anticipated future settlement	18-1	0	PS		800801	27		477 478 479 480 481 482 483	C
18-2	Perform final analyses to demonstrate the margin of acceptability for additional differential settlement beyond that expected for the life of the plant	18-2	5	PS		800801			486 487 488 489 490	C
18-3	Design piping connecting from the diesel generator building to the pedestals which will accommodate the expected future settlement	18-2	5	PS		800801			493 494 495 496	C
19-1	Profile pipes in the vicinity of diesel generator building after removal of preload and evaluate as described in the Response to Question 17	19-1	0	PS		800801			500 501 502 503	C
19-2	Take additional gap measurements between embedded sleeves and pipes when surcharge is removed. Coordinate this information with the profile data	19-2	0	CE				Closed by Rev 5	506 507 508 509	C

MIDLAND UNITS 1 AND 2

MASTER LIST OF COMMITMENTS TO NRC CR 10 CFR 50.54(e) RESPONSES (Continued)

LINE	DESCRIPTION	PAGE	BY	DATE	RESP	RES	ENGR	STATUS	DATE	NO
19-3	Perform a complete evaluation of safety-related piping after completion of the pre-load program	19-3	0	FS	800801	FS	ENGR	2-4	5/22/79	512
20-1	Analytically check the Seismic Category I systems affected by settlement for pump and motor loadings and verify that they are within specified or vendor-accepted limits	20-1	5	FS	800801	FS	ENGR	2-4	5/22/79	513
20-2	Verify piping support loads for systems subjected to settlement-induced loads	20-1	5	FS	800801	FS	ENGR	2-4	5/22/79	514
20-3	Prepare additional response to the NCR				800801		ENGR	2-4	5/22/79	515
20-4	Evaluate active valves affected by settlement for imposed loads and reactions; compare to the allowable for operability	20-1	5	FS	800801	FS	ENGR	2-4	5/22/79	516
21-1	Consultant reports other than Bases 6 were considered in accordance with the guidelines provided in NRC Regs. 4.1-7	20-1	5	FS	790510	FS	ENGR	2-4	5/22/79	517

Verification that those portions of consultant reports determined to be FSAB have been adequately reflected in project design documents is being accomplished via the FSAB review program described in the response to Question 23, Part 2.

The two Bechtel QA audit findings reported in our April 24, 1979, response (Paragraph E.1, Page 3-8) have been closed out.

Sheet 9 | 543
6/21/80 | 544

atory Guide 1.70, Revision 2. Consultant reports were not attached to the FSAB, but portions of consultant reports were extracted and incorporated into the FSAB text itself. Those portions incorporated into the FSAB because of recommendations in consultant reports of recommendations in consultant reports has been adequately accounted for in the preparation of the FSAB.

5/22/79
2/3/79

MIDLAND UNITS 1 AND 2

MASTER LIST OF COMMITMENTS TO NRC CR 10 CFR 50.54(f) RESPONSES (Continued)

Item	Description	Page	Ext	Year 019	Responsible Insights	Due Date	Status	Status Remarks	
23-2	On April 3, 1979, Midland project engineering group supervisors in all disciplines were restructured that the only procedurally correct methods of implementing specification changes are through the use of specification revisions or specification change notices. This was followed by an interoffice memorandum from the project engineer to all engineering group supervisors on April 12, 1979.	Q23, p8, 4 EX 11-17		FE		790312	1		70 72 573 574 575 576 577 578 579 580 581 582 583
23-3	Engineering Department Project Instruction 4.49.1 was revised in Revision 2 to state, "Under no circumstances will interoffice memoranda, memoranda, telexes, TRIs, etc be used to change the requirements of a specification."	Q4, p1-8 4 Q23, p8 p24 11-17		FE			1		586 587 588 589 590 591
23-4	A review of interoffice memoranda, memoranda, telexes, TRIs, and other correspondence relating to specifications for construction and selected procurements of Q-listed items will be initiated.	Q23, p29, 4 11-15		FE			1		594 595 596 597 598

no split here

Sheet 10 | 583
6/18/80 | 584

to Guide 1.7, Revision 2. CONSULTANT reports were not attached to the FSAR, but portions of consultant reports were extracted and incorporated into the FSAR itself. Those portions incorporated into the FSAR become commitments. Therefore, disposition of recommendations in consulting reports has been adequately accounted for in the preparation of the FSAR.

585
586
587
588
589
590
591
592
593
594

REVISION UNITS 1 AND 2

MASTER LIST OF COMMITMENTS TO SAC ON 10 C - 50.54(F) RESPONSE: (Continued)

Item	Description	Page	Rev	Resp	Responsible	Due Date	Status	Status Remarks	
	The purpose of the review will be to identify any clarifications which might reasonably have been interpreted as modifying a specification requirement and for which the specification itself was not formally changed. An evaluation will be made to determine the effect on the technical acceptability, safety implications of the potential specification modification, and any work that has been or may be affected. If it is determined that the interpretation may have affected any completed work or future work, a formal change will be issued and remedial action necessary for product quality will be taken in accordance with approved procedures.								601 602 603 604 605 606 607 608 609 610 611 612 613 614 615 616 617
	The foregoing procedure will be followed for all specifications applying to construction of Q-listed items.								620 621 622
	For specifications concerning the processing of Q-listed items, the foregoing procedure will be implemented on a random sampling basis. The sample size has been established and the specification selection has been made.								625 626 627 628 629 630
(17)	Review and acceptance criteria for the specifications will be defined by Batch 14, 1980.								633 634 635
(17)	The review of construction and selected processing specifications is scheduled to be completed by October 1980.								638 639 640

Sheet 11 | 543
6/16/80 | 544
tery Guide 1.70, Revision 2. Consultant reports were not attached to the FSIR, but portions of consultant reports were extracted and incorporated into the FSIR test itself. Those portions incorporated into the FSIR become consultants. Therefore, disposition of recommendations in consulting reports has been adequately accounted for in the preparation of the FSIR. 545
546
547
548
549
550
551
552
553
554

NIDLAND UNITS 1 AND 2

MASTER LIST OF COMMITMENTS TO RAC OR TO CFR 50.54(f) RESPONSES (Continued)

Item	Description	Page	Req. No.	Responsible Agency	Due Date	Status	Final Remarks	
								26
								22
	If the acceptance criteria are not met, the review will be expanded to include other specifications for O-listed items. At that time, a revised completion date will be established.							643 644 645 646 647
22-5	A study was completed which examined current procedures and practices for the preparation and control of the FSAR in view of these experiences. Procedural changes will be initiated by the revision of or addition to the engineering department procedures. This action is scheduled to be completed by January 31, 1980.	21-11 022, p 11 5			800131	1		650 651 652 653 654 655 656 657 658
22-6	An interoffice memorandum dated April 12, 1979, was issued by geotechnical services to alert personnel of the need to revise or annotate calculations to reflect current design status.	21-13 022, p 13 4	GT		790312	1		661 662 663 664 665
22-7	Field Instruction FIC 1.100, C-listed Soils placement Job Responsibilities Matrix, has been prepared and established responsibilities for performing soils placement and compaction.	04-01-11 022, p 11 5 20-20				1		668 669 670 671 672
22-8	Construction specifications, instructions, and procedures were reviewed to identify any other equipment requiring qualification which had not yet been qualified. No such equipment was identified.	04-01-11 5 022, p 11 5 11-12	FE			1		675 676 677 678 679 680

Sheet 12 | 583
6/16/80 | 584

toxy Guide 1.70, Revision 2. Consultant reports were not attached to the FSAR, but portion of consultant reports were extracted and incorporated into the FSAR text itself. Those portions incorporated into the FSAR become commitments. Therefore, disposition of recommendations in consultant reports has been adequately accounted for in the preparation of the FSAR. | 585
586
587
588
589
590
591
592
593
594

MIDLAND REPORTS 1 AND 2

MASTER LIST OF COMMENTS TO NRC ON 10 CFR 50.54(e) RESPONSES (Continued)

Item	Description	Part	Reg	Resp	Responsible	Res	Stamps	Stamps	Remarks	20	22
21-9	1 dimensional tolerance study was completed using the reactor building spray pump and auxiliary system as the study mechanism.	4	1-2	4	PL						663 688 685 688
21-10	Engineering reviewed specifications not previously reviewed for the specificity of tolerance studies.	4	1-1	8							689 690 691
21-11	A specific review of the FSAR and specification requirements for the qualification of electrical and mechanical components has been made as part of the corrective action relating to CPCo's 50.55(a) report on component qualification.	4	1-1	8							694 695 696 697 698 699 700
21-12	Quality assurance will schedule yearly audits of the design calculational process for techniques and actual analysis in each of the design disciplines.	4	1-1	8							703 704 705 706
21-13	Audits of IIT Glennell beamer design and CPCo relay setting calculation have been conducted.	4	1-1	8	QA						709 710 711
21-14	Bectel project engineering will review design drawings for cases where ducts penetrate vertically through foundations. The possibility of the duct being enlarged over the design requirements and the effect this enlargement may have upon the structure's behavior will be evaluated by June 1, 1978. Proper remedial measures will be taken if the investigation shows potential problems.	4	1-1	7							714 715 716 717 718 719 720 721 722 723

Sheet 13 | 543
 6/16/80 | 544
 Item Guide 1.70, Revision 2. Consultant reports were not attached to the FSAR, but portions of consultant reports were extracted and incorporated into the FSAR last month. These portions incorporated into the FSAR become comments. Therefore, disposition of recommendations in consultant reports has been accounted for in the preparation of the FSAR. | 545
 | 546
 | 547
 | 548
 | 549
 | 550
 | 551
 | 552
 | 553
 | 554

MIDLAND BRIS 1 AND 2

C MASTER LIST OF COMMITMENTS TO SAC ON TO CFR 50.54123 RESPONSES

Line	Description	Start	Est	Resp	Responsible	Due	Status	States	States	Missile
22-15	In in-depth audit of W-5. Testing operations, covering testing and implementation of its QA program, will be conducted in late April or early May 1979, by Bechtel project QA and engineering.	03/01-11		91			1			
										724
										727
										728
										729
										730
22-16	In in-depth training session will be given to Midland QA engineers covering the settlement problem and methods to identify similar conditions in the future.	04/1-22	*	QA		7711	1			
										733
										734
										735
										736
22-17	In in-depth training session will be given to all CPCs and Bechtel QA engineers and auditors to increase their awareness of the settlement problem and discuss auditing and monitoring techniques to increase audit effectiveness.	04/1-22	*	QA		8002	1			
										739
										740
										741
										742
										743
										744
22-18	In in-depth review of the Bechtel trend program data will be undertaken by Bechtel QA management to assure the identification of any other similar areas that were not analyzed in sufficient depth in the past reviews.	04/1-22	*	QA			1			
										747
										748
										749
										750
										751
										752
22-19	Quality control instructions will be evaluated to ensure that the documentation characteristics which are to be inspected (i.e., review callouts) are clearly specified.	04/1-18	*	QC			21			
										755
										756
										757
										758
										759
22-20	Field Instruction 1.100 will be supplemented by establishing requirements for demonstrating equipment capability, including responsibility for equipment approval, and providing records identifying this capability.	02/01/79 5 21-17		FF		791204	4			
										762
										763
										764
										765
										766
										767

22-19A Modify to include necessary revision to QCI resulting from review of specifications and review call out

To be completed by 10/1/79
 543
 544
 545
 546
 547
 548
 549
 550
 551
 552
 553
 554

Consultant reports were not attached to the FSAR, but portions of consultant reports were extracted and incorporated into the FSAR (see itself). Those portions incorporated into the FSAR became consultant. Therefore, disposition of recommendations in consultant reports has been adequately accounted for in the preparation of the FSAR.

ORDER LIST OF COMMENTS TO BE ON 10 CFR 50.54(i) RESPONSES (Continued)

Item	Description	Case	Responsible	Due Date	Status	Notes
F 21-21	See Action Item 8	5 81				770
F 21-22	Guidelines for surveillance of testing operations will be developed and included in field instructions for the mobile area engineers. Engineering/technical services will develop the guidelines by November-30, 1979.	422000 5 81				772 773 774 775 776 777
F 21-23	Engineering will review engineering Department Procedure 8.22 by December 1, 1978, to clarify that engineering personnel and proposals the ESB will follow the requirements of Regulatory Guide 1.70, Revision 2, Standard Format and Content of Safety Analysis Reports for Nuclear Power Plants (September 1975). Specifically, Regulatory Guide 1.70 (Pages 10 and 11 of the Introduction) requires that such consultant reports only be referenced with the applicable commitment and supporting information included in the text (third paragraph, Page 11). Such a requirement would preclude repetition of this circumstance.	422000 5 81				780 781 782 783 784 785 786 787 788 789 790 791 792 793 794 795
F 21-24	To include any future inconsistencies between the ESB and specific sections, Engineering Department Project Instruction 8.5.1 will be revised to state that all specification changes, other than just "major changes," will be reviewed for consistency with the ESB.	422000 5 81				798 799 800 801 802 803 804

Sheet 15
6/18/78

Four copies 1.70, Revision 2. Consultant reports were not attached to the ESB, but portions of consultant reports were extracted and incorporated into the ESB. In itself, these portions incorporated into the ESB became components. Therefore, identification of recommendations in consultant reports has been adequately accounted for in the presentation of the ESB.

REVISION SHEETS 1 AND 2

QUESTION LIST OF COMMENTS TO BEC OR TO CFR 50-SM-5013 RESPONSES (Continued)

Item	Description	Expt. Ref.	Base Ref.	Responsible Engineer	Fee	Status	Status Remarks	Page
22-25	Quality assurance will issue a nuclear quality assurance manual amendment to clarify the requirements that procedures include measures for qualifying equipment under specified conditions.	022-040 5 2.3-14	00	000715	000715	✓		16 17
22-26	In view of Action Item 6, geotechnical sections will review Procedure EP-0033 by December 31, 1979, to require that calculations be annotated to reflect current design status.	022-040 5 2.3-15	07					20 21
22-27	Engineering Department Procedure 8.17 will also be revised by December 31, 1979, to require that calculations be annotated to reflect current design status.	022-040 5 2.3-13	00	791227				22 23 24 25
22-28	Civil/Structural Design Criteria 7.220-C-501 will be modified to contain the requirements that a duct bank penetration shall be designed to eliminate the possibility of the macroscopic slit duct intersecting with the structure.	022-040 5 2.3-11	CE	000800		✓		26 27 28 29 30 31 32 33
22-29	The civil standard detail drawings will be revised to include a detail showing horizontal and vertical clearance requirements for duct bank penetrations. The detail will address any and all restrictions.	022-040 5 2.3-12	CE	791231			10-11	34 35 36 37 38 39 40 41
22-30 (20)	Engineering will clarify specifications and construction will prepare procedures regarding the soils compaction equipment to implement the requirements of the Nuclear Quality Assurance Manual as stated in Action Item 25.	022-040 5 2.3-17	CE/EE	000912		✓		42 43 44 45 46 47 48

Sheet 16
8/11/80

Quality Guide 1-70, Revision 2. Consultant reports were not attached to the ESRB, but portions of consultant reports were extracted and incorporated into ESRB Part 1, 2, 3. These portions are incorporated into the ESRB income statements. Therefore, disposition of communication to Consultant reports has been adequately accounted for in the preparation of the ESRB.

MIDLAND UNITS 1 AND 2

MASTER LIST OF COMMITMENTS TO HRC OF 40 CFR 50.54(f) RESPONSES (Continued)

Line	Description	Page	Est	Resp Org	Responsible Inspector	Due Date	Status	Status Remarks	
23-31	Design documents, instructions, and procedures for those activities requiring inprocess controls will be reviewed to assess the adequacy of existing procedural controls and technical direction. Engineering review is scheduled for completion by October 28, 1980.	04, 07-11 023,p20, 30-11-14,10	5	FE		801028	NY		852 853 854 855 856 857 858
23-32	Guidelines for surveillance of testing operations will be developed and included in field instructions for the onsite soils engineer. Engineering/geotechnical services will develop the guidelines by November 30, 1979, and field engineering will prepare the instructions by February 29, 1980.	023,p27 28-27	5	FE		8	Y		861 862 863 864 865 866 867 868
22-33	The quality assurance audit and monitoring program will be revised to emphasize and increase attention to the need for evaluating policy and procedural adequacy and assessment of product quality. A specialized audit training program will be developed and implemented to ensure guidance for this revised approach.	023,p35 23-35	5	QA		800912	NY	action completed except for developing audit training program.	871 872 873 874 875 876 877 878 879
21-34	Control Document SF/PSP C-6.1 will be revised to provide requirements for inspection planning specificity and for the utilization of scientific sampling rather than percentage sampling.	04, 01-20 023,p22, 24-21-22,24	5	QC		800701	NY		882 883 884 885 886

new date from QC

Sheet 17 | 543
6/16/80 | 544
tery Guide 1.70, Revision 2. Consultant reports were not attached to the IEAR, but portions of consultant reports were extracted and incorporated into the IEAR text itself. Those portions incorporated into the IEAR become commitments. Therefore, disposition of recommendations in consultant reports has been adequately accounted for in the preparation of the IEAR. | 545
| 546
| 547
| 548
| 549
| 550
| 551
| 552
| 553
| 554

MILITARY UNITS 1 AND 2

MASTER LIST OF COMMITMENTS TO RRC ON 10 CFR 50.54(f) RESPONSES (Continued)

Item	Description	Page	Box	Responsible Org.	Responsible Engineer	Due Date	Status	Status Remarks	
22-35	Control Documents			5	QC	800701	3		889
22-36	SR/pSR G-3.2 Control of Nonconforming Items	Q23-33	5	QAQC		791121	1		891 ✓ 892 ✓ 893 ✓ 894 ✓ 895 ✓ 896 ✓ 897 ✓ 898 ✓ 899 ✓
22-36	ORDP C-101, Project Quality Assurance Trend Analysis	23-31							
	are in the process of being revised to provide an improved definition of implementing requirements for identifying repetitive nonconforming conditions.								
22-37	Consistent with the intent of Action Item Numbers 35 and 36, quality assurance will review nonconformance reports which are open, or will become open between this time and January 23, 1980. This review will be to identify any repetitive nonconforming conditions pertaining to product type or activity, or pertaining to nonconformance cases.	Q23-33	5	QA		8110	3		902 ✓ 903 ✓ 904 ✓ 905 ✓ 906 ✓ 907 ✓ 908 ✓ 909 ✓ 910 ✓
22-38	A study was completed by October 31, 1979, to examine current procedures and practices for the preparation and control of the FSAR in view of these experiences. Procedural changes will be initiated by the revision of or addition to the engineering department procedures.	Q23-34	5	LS		791130	1		913 ✓ 914 ✓ 915 ✓ 916 ✓ 917 ✓ 918 ✓ 919 ✓ 920 ✓
22-39 (30)	Engineering will clarify specifications and construction will prepare procedures (governing the soils compaction equipment) to implement the requirements of the Nuclear Quality Assurance Manual as stated in Action Item 25.	Q23-34	5	FE		801017	3		923 ✓ 924 ✓ 925 ✓ 926 ✓ 927 ✓ 928 ✓

Control Documents/FSAR

Drive to implementation of the improved project quality assurance trend program as stated in action item 22-37

Sheet 16 | 543
6/16/80 | 544
licy Guide 170, Revision 2. Consultant reports were not attached to the FSAR, but portions of consultant reports were extracted and incorporated into the FSAR text itself. Those portions incorporated into the FSAR become commitments. Therefore, disposition of recommendations in consulting reports has been adequately accounted for in the preparation of the FSAR. | 545
546
547
548
549
550
551
552
553
554

MIDLAND UNITS 1 AND 2

MASTER LIST OF COMMITMENTS TO NRC CH 10 CFR 50.54(f) RESPONSES (Continued)

Item	Description	Page	Req	Responsible	Due Date	Status	Status Remarks	
23-40 (31)	Design documents, instructions, and procedures for those activities requiring inprocess controls will be reviewed to assess the adequacy of existing procedural controls and technical direction. Engineering review is scheduled for completion by October 24, 1980, and field engineering and quality control review is scheduled for completion by November 28, 1980.	Q-1, 21-11, Q23, 20, 21-10, 10	4	FE, OC	801128	4	Project Engineering to provide list of design document to field engineering and QC to start this item.	931 ✓ 932 933 934 935 936 937 938 939 940
23-41	OCs in use will be reviewed to ascertain that provisions have been included consistent with the revised control document, SF/PSP G-6.1, Quality Control Inspection Plans.	Q1, Q21, Q22, 10, 15	5	OE	800901	4		943 ✓ 944 ✓ 945 946 947
23-42 (31) (40)	Design documents, instructions, and procedures for those activities requiring inprocess controls will be reviewed to assess the adequacy of existing procedural controls and technical direction. Engineering review is scheduled for completion by October 24, 1980, and field engineering and quality control review is scheduled for completion by November 28, 1980. Any revisions required will be completed by January 23, 1981.	Q-1, 21-11, Q23, 20, 21-10, 10	4	FE, FE, JC	810123	4		950 ✓ 951 952 953 954 955 956 957 958 959 960 961
23-43	The impact of Action Item #1 on completed work will be evaluated, and appropriate actions will be taken as necessary.	Q23, 21-11, 10	4	OC	801101	4		964 965 966 967
23-44	FSAR sections are being rereviewed as discussed in the Response to Question 23, Part (2).	Q23, 21-11, 10	4	PE	8009	4		970 971 972

Sheet 19
6/16/80

atory Guide 1.70, Revision 2. Consultant reports were not attached to the FSAR, but portions of consultant reports were extracted and incorporated into the FSAR text itself. Those portions incorporated into the FSAR become commitments. Therefore, disposition of recommendations in consulting reports has been adequately accounted for in the preparation of the FSAR.

543
544
545
546
547
548
549
550
551
552
553
554

MIDLAND UNITS 1 AND 2

MASTER LIST OF COMMITMENTS TO HRC CH 10 CFR 50.54(e) RESPONSE (Continued)

Line	Description	Page	Rev	Resp Org	Responsible Individual	Due Date	Status	Status Remarks	2C 22
23-3	U.S. Testing will be required to demonstrate to the cognizant engineering representative that testing procedures, equipment, and personnel used for quality verification testing (for other than EDE and soils) were, and are, capable of providing accurate test results in accordance with the requirements of applicable design documents.	DT, PI-18 Q23-27, 31 LS-27, 31	5	CE		801001	Y		975 976 977 978 979 980 981 982 983
23-4	A sampling of U.S. Testing's test reports (for other than WPI and soils) will be reviewed by the cognizant engineering representative to ascertain that results evidence conformance to testing requirements and design document limits.	Q23-28 31 LS-28, 31	5	CE		801001	Y		986 987 988 989 990 991
23-5	See Action Item 4	11-9, 15 Q23-29 26	4	PE		801000			994 995
23-6	CFCo will implement overinspection for soils placement, utilizing a specific overinspection plan.	DT, PI-11, 1-16	4	CFCo-QA			Complete on going activity.		996 999 1000
23-7	CFCo will perform overinspection of the U.S. Testing soils testing activities and reports, utilizing a specific overinspection plan.	DT, PI-17	4	CFCo-QA		NA	Y		1003 1004 1005 1006
23-8	CFCo project management and DT review field procedures (new and revised) and CFCo QA reviews QCIs (new and revised) in line with Pechtel before release.	DT, PI-19	4	QC		NA	Y		1009 1010 1011 1012

Sheet 20 | 543
6/16/80 | 544
try Guide 1.70, Revision 2. Consultant reports were not attached to the FSAR, but portions of consultant reports were extracted and incorporated into the FSAR test itself. Those portions incorporated into the FSAR become commitments. Therefore, disposition of recommendations in consulting reports has been adequately accounted for in the preparation of the FSAR. | 545
546
547
548
549
550
551
552
553
554

NIDLIARD UNITS 1 AND 2

16

MASTER LIST OF COMMITMENTS TO RRC ON 10 CFR 50.54(f) RESPONSES (Continued)

18

Item	Description	Para.	Rev	Resp Org	Responsible Engineer	Due Date	Status	Status Remarks	
23-55 ⁵¹	In 1978, CPCo implemented an overinspection plan to independently verify the adequacy of construction and the Bechtel inspection process, with the exception of civil activities. Reinforcing steel and embeds were covered in the overinspection.	04, #1-19	4	CPCo-QA		NA	Y	Ongoing activity.	1015 1016 1017 1018 1019 1020 1021
23-52	CPCo reviews onsite subcontractor QA manuals and covers their work in the audit process.	04, #1-19	4	CPCo-QA		NA	Y		1024 1025 1026
23-59	An ongoing effort is improving the "surveillance" mode called for in the QCLs by causing more specific accountability as to what characteristics are inspected on what specific hardware and in some cases changing "surveillance" to "inspection."	04, #1-19	4	CC		NA	Y		1029 1030 1031 1032 1033 1034 1035
24-1	Determine final number of observation wells	24-21	5	GT		811031	Y		1039 1040
24-2	Develop frequency for monitoring the observation wells	24-21	5	GT		810131	Y		1043 1044
24-3	Develop system and schedule for monitoring sand removal	24-22	5	GT		810131	Y		1047 1048
24-4	Evaluate results of temporary dewatering system to verify design bases	24-1	5	GT		801031	Y		1051 1052
25-1	Revise seismic analysis for diesel generator building using the soil properties determined by the recent investigation and any foundation modifications	25-3	5	CE				Tracked by Item 13-6	1056 1057 1058 1059 1060

Sheet 21 | 543

8/16/80 | 544

tory Guide 1-70, Revision 2. Consultant reports were not attached to the FSAR, but portions of consultant reports were extracted and incorporated into the FSAR text itself. Those portions incorporated into the FSAR become commitments. Therefore, disposition of recommendations in consulting reports has been adequately accounted for in the preparation of the FSAR. | 545
546
547
548
549
550
551
552
553
554

MIDLAND UNITS 1 AND 2

MASTER LIST OF COMMITMENTS TO NRC GR 10 CFR 50.54(f) RESPONSES (Continued)

Item	Description	Page	Req	Resp	Responsible Engineer	Due Date	Status	Status Remarks	
25-2	Revise seismic analysis for auxiliary building using the soil properties determined by the recent investigation and any foundation modifications	25-3	5	CE				Tracked by Item 13-11	1063 1064 1065 1066
25-3	Revise seismic analysis for service water pump structure using soil properties determined by the recent investigation and any foundation modification	25-5	5	CE				Tracked by Item 13-6	1065 1070 1071 1072
26-1	Analyze the effect of differential settlement of the diesel generator building in accordance with SCI 349 as supplemented by Regulatory Guide 1.142	26-2	5	CF		800930	4		1074 1077 1078 1079
26-2	Incorporate in the Midland project standard design criteria the effect of differential settlement of structures which are founded partially or totally on fill	26-1	5	CE				Tracked by Item 15-2	1082 1083 1084 1085 1086
27-1	Prohibit final piping connection to the diesel generator building before 12/31/81	Fig 27-9	5	PD		8007	4		1090 1091 1092
31-1	Perform full-scale load test by filling the BUST with water	31-2	5	CT CE		801130		Tracked by Item 4-28	1096 1097
33-1	Fill the diesel fuel oil tanks with oil prior to preoperational testing	33-2	5	CE		8008	4	will be accomplished just prior to preoperational testing	1101 1102
5-1	Advise Fachtel to commence dewatering and underpinning activities	A		CFCO			4	after favorable test	1106 1107
5-2	Develop settlement time rate for all seismic Category I structures	"		GT		810331	4		1110 1111

TITLE
NEXT PAGE

LIST OF COMMITMENTS

QUESTIONS

Sheet 22 | 543
6/16/80 | 544
tory Guide 1.70, Revision 2. Consultant reports were not attached to the FSAR, but portions of consultant reports were extracted and incorporated into the FSAR text itself. Those portions incorporated into the FSAR because commitments. Therefore, disposition of recommendations in consulting reports has been adequately accounted for in the preparation of the FSAR. | 545
546
547
548
549
550
551
552
553
554

MIDLAND UNITS 1 AND 2

MASTER LIST OF COMMITMENTS TO NRC ON 10 CFR 50.54(f) RESPONSES (Continued)

LINE	DESCRIPTION	REF PART	REV	Gen CLM	Responsible Engineer	Due Date	STATUS	STATUS REMARKS	20 22
5-3	Monitor concrete cracks for service water B pump structure and auxiliary building mechanical penetration areas and the feedwater isolation valve pits before and after installation of piles and caissons			CE		601031	Y	One date is for incorporation of requirement into drawing	1114 1115 1116 1117 1118
5-4	Monitor concrete cracks in the BWSV valve pits and repair any observed crack exceeding the ACI code limits			CE		800630	Y	"	1121 1122 1123
5-5	Grout the local gaps between diesel generator building footing and mud mat			CE		800407	Y	Grouting requirement is shown in drawing # C-1147	1124 1127
5-6	Continue involvement of CPCo/Pechtel consultants for reviewing remedial actions						Y		1130 1131 1132
5-7	Monitor service water pump structure and pile displacement during jacking operation to verify pile dynamic stiffness used in seismic analysis			CI CE			Y		1135 1136 1137 1138
5-8	Envelope pile stiffness for the seismic analysis of service water pump structure			CE			Y	Envelope is completed in seismic model. See item 15-11	1141 1142
5-9	Check the limited clearance between the service water pipe at the building penetration			ED CE		800731	Y		1145 1146 1147 1149 1150 1151 1152

REF A. Letter from G.S. Keeley to J.A. Rutgers, Serial 854E, 3/27/80
 B. Commitments made in 2/80 meeting with NRC at Midland site



Sheet 23 | 543
 6/16/80 | 544
 tory Guide 1.70, Revision 2. Consultant report were not attached to the FSAR, but portions of consultant reports were extracted and incorporated into the FSAR text itself. Those portions incorporated into the FSAR become commitments. Therefore, disposition of recommendations in consultant reports has been adequately accounted for in the preparation of the FSAR. 545
 546
 547
 548
 549
 550
 551
 552
 553
 554

1700 6

Bechtel Corporation

Engineers—Constructors

Fifty Beale Street
San Francisco, California 94119



August 22, 1969

Dames & Moore
309 West Jackson Blvd.
Chicago Illinois 60606

Attention: Mr. George D. Leal

Subject: Consumers Power Company
Midland Plant Units 1 & 2
Job No. 7220
Soils Investigation
File: 0120, 1700, C-1Y

Gentlemen:

Referring to your letter of July 8, 1969, on the subject of plant excavation slopes, we have the following comments on which we would appreciate your response:

It is our opinion that in accordance with normal practice, the minimum factor of safety during construction should not be less than 1.25 for conditions where failure could endanger life or cause considerable financial losses. However, stability analysis should be based on realistic, rather than on excessively conservative assumptions.

For the case 2a, "western soil profile", the reported factor of safety of only 1.1 is less than the minimum 1.25 which we consider acceptable, particularly as the slope may be standing for as long as a year. However, the assumption of phreatic surface extending to the surface of fill at elevation 634 is ultraconservative, and we see no reason for this to be higher than the existing water table assumed at elevation 604. On the other hand, a tension crack along which there is no contribution to the shearing resistance should be assumed in the cohesive fill. These two factors will have opposite effects on the stability.

Please comment on whether more realistic assumptions for stability analysis for the "western soil profile", may justify a lower phreatic surface (el. 604 instead of 634), but inclusion of a tension crack extending to a depth consistent with the assumed properties of the fill. If you agree with this, then please recalculate the factor of safety for these adjusted assumptions.

The text appended to your letter (Part 1 - "General Description") is a general method of stability analysis based on published literature. No indication is given of how the method was applied to the present problem. It would be useful for our review and for record purposes if you would submit an illustration showing the location of the slip circles analysed and the corresponding factors of safety, together with the assumptions made

Mr. George D. Leal

-2-

August 22, 1969

in the analysis. This would assist us in forming a judgement on the significance of "minor sloughing" which, as you indicated, may take place.

Regarding the stability at the "eastern soil profile", you indicated that the factor of safety is dependent on the location of the phreatic surface. Please provide a description, more precise than that given in paragraph D-4 of your letter, of the minimum distances from the soil surfaces to the phreatic line. This is required in order that these distances can be included in the dewatering specification.

It may be assumed that the maximum rate of excavation could be about 500 cy/day applied to either of the reactor buildings or the auxiliary building.

In addition, as a separate subject, please advise your approximate charges and schedule for the following:

1. Furnishing to us complete details of calculations of total and differential settlements of the major plant structures. The maximum and minimum settlements should be stated. The estimated settlements should be given for the centers of the reactor and auxiliary buildings, such as required to determine the maximum and minimum differential settlements. The relatively small differential settlements were queried by the AEC. Information is required as to whether single or double drainage was assumed in the settlement analysis, details of rate of settlements, and whether artesian condition in underlying aquifer was allowed for.

As you are aware, these analyses should be thorough and by methods which would be acceptable to AEC personnel and their consultants. It is important that the short term elastic and the long term consolidation type of settlement should be given separately and that the effects of the deep excavations and the area load to El. 634 be taken into account. The timing of these phases of unloading and loading should also be considered.

We note that consolidation test results contained in the reports submitted to date do not include data on the time rate of consolidation such as coefficient of consolidation which normally are a part of consolidation test results. Will you please furnish this missing information as part of our original agreement.

2. Recommendations as to the criteria such as relative density of sand and strength of clay, or glacial till, which would determine what materials can be retained in foundations and what materials must be removed for stability under seismic conditions of Class I structures. (The operating Basis Earthquake is 0.05 g and the Design Basis Earthquake is 0.10 g).

Mr. George D. Leal


-3-

August 22, 1969

3. Recommendations or comments on seismic stability of the dense clay till type soil which will be supporting the reactor and auxiliary buildings and in particular of silt and sand inclusions of this soil as indicated on the borehole logs.
4. The overconsolidation ratio of the soils supporting the reactor and auxiliary buildings.
5. Providing us full design, including plan, illustration, description, and specification, for the installation of the piezometer monitoring system around the plant excavation which you recommend in your July 17 letter.

We would appreciate receiving your initial response to this letter outlining anticipated charges for points 1, 2, 3, 4 and 5 by August 29, 1969.

Very truly yours,


J. H. Blasingame
Project Engineer
Bechtel Company

PAM:ea
(In dup.)
cc: Consumers Power Company (3)

2

SUPPLEMENT TO REPORT

FOUNDATION INVESTIGATION AND
PRELIMINARY EXPLORATIONS FOR BORROW MATERIALS
PROPOSED NUCLEAR POWER PLANT
MIDLAND, MICHIGAN

FOR

CONSUMERS POWER COMPANY

5697-004-07



DAMES & MOORE

CONSULTING ENGINEERS IN THE APPLIED EARTH SCIENCES

NEW YORK	NEW YORK
PHILADELPHIA	PHILADELPHIA
DALLAS	DALLAS
HOUSTON	HOUSTON
LOS ANGELES	LOS ANGELES
LONDON	LONDON
MADRID	MADRID
PARIS	PARIS
ROME	ROME
SINGAPORE	SINGAPORE
TOKYO	TOKYO
WASHINGTON	WASHINGTON
MEMPHIS	MEMPHIS
PORTLAND	PORTLAND
SEATTLE	SEATTLE
SAN FRANCISCO	SAN FRANCISCO
ST. LOUIS	ST. LOUIS
UNIVERSITY MICROFILMS	UNIVERSITY MICROFILMS
WESTPORT	WESTPORT
WILMINGTON	WILMINGTON
YAKIMA	YAKIMA

309 WEST JACKSON BOULEVARD • CHICAGO, ILLINOIS 60602 • 312 922-1772 • TELEX: 2-5227
 PARTNERS: JAMES B. THOMPSON • GEORGE D. LEAL
 ASSOCIATE: WILLIAM G. PARATORE
 CHIEF ENGINEER: JAMES V. TOTO

March 15, 1969

Bechtel Corporation
 P.O. Box 3965
 San Francisco, California 94119

Attention: Mr. J. H. Blasingame,
 Project Engineer

Gentlemen:

This letter transmits fifteen copies of our "Supplement to Report, Foundation Investigation and Preliminary Explorations for Borrow Materials, Proposed Nuclear Power Plant, Midland, Michigan for Consumers Power Company," dated March 15, 1969.

The scope of this investigation was planned in collaboration with Messrs. Flach, Martinez, Kulesza and Cherrington of Bechtel Corporation.

The data and recommendations presented in this report are intended to supplement those presented in our "Report of Foundation Investigation, and Preliminary Explorations for Borrow Materials," dated June 28, 1968, and are considered appropriate for final plant design.

It has been a pleasure to be of service to Consumers Power Company and Bechtel Corporation on this project, and we trust that you will contact us if you should have any questions or comments.

Yours very truly,

DAMES & MOORE

George D. Leal
 George D. Leal

6DL:WWM:mf

SUPPLEMENT TO REPORT
FOUNDATION INVESTIGATION AND
PRELIMINARY EXPLORATIONS FOR BORROW MATERIALS
PROPOSED NUCLEAR POWER PLANT
MIDLAND, MICHIGAN
FOR
CONSUMERS POWER COMPANY

INTRODUCTION

This report presents the results of a supplementary foundation investigation performed at the site of the Proposed Nuclear Power Plant to be constructed in Midland, Michigan for Consumers Power Company.

An initial foundation investigation was performed by Dames & Moore and the results presented in our "Report, Foundation Investigation and Preliminary Explorations for Borrow Materials, Proposed Nuclear Power Plant, Midland, Michigan," dated June 28, 1968. Subsequent to the initial investigation, the plant structures were relocated 150 feet to the east and 60 feet to the north of the original location. Because of subsurface conditions encountered at the new location, the plant structures were relocated a second time to a position 40 feet south and 20 feet east of the original location. The data and recommendations presented in this supplementary report are appropriate for the final plant location.

SCOPE

The purpose of the supplementary foundation investigation was to develop data and recommendations appropriate for final plant design. The specific program discussed and agreed upon for investigating the site consisted of the drilling and sampling of exploration test borings, the performance of a limited number of supplementary laboratory tests, the performance of appropriate engineering analyses, and the preparation of final recommendations and substantiating data.

This report is intended to be supplementary in nature and does not repeat discussion of items covered in the initial report unless required. Emphasis is given to the following specific information:

- 1 - Modified site description as necessitated by the additional explorations.
- 2 - Soil boring logs which include information on ground water levels at the time of drilling.
- 3 - Results of supplementary laboratory tests.
- 4 - Final foundation design criteria, including:
 - a) Allowable bearing pressure for shallow spread foundations on the compacted plant fill as a function of width for an allowable total settlement of $3/4$ inch.
 - b) Lateral earth pressure against structure walls as a function of depth. In developing these data, the maximum probable flood has been assumed at elevation 632 feet, and the top of plant fill has been assumed at elevation 634 feet. For normal conditions, the ground water level has been assumed at elevation 625 feet, the reservoir water surface elevation.

- c) Recommended foundation type for the reactor buildings, the turbine building, and for the turbine generators. The estimated total settlement and maximum differential settlement are provided for recommended foundation types.
 - d) Recommended foundation type and estimated total settlement for the auxiliary building which is located between the two reactor buildings. Its structure and foundation will be separate from those of the adjacent three buildings to allow for possible differential settlement which must not exceed 3/4 inch.
 - e) Differential settlements between auxiliary building, reactor, and turbine buildings.
- 5 - Review of recommendations regarding site preparation and earthwork, as follows:
- a) Recommended excavation slopes in natural soils and in plant fill.
 - b) Control of ground water in excavations for the reactor and turbine buildings.
 - c) Compaction requirements for the plant fill (I) beneath structures, and (II) adjacent to structures.
 - d) Minimum depths of footings in compacted soil for frost protection or other reasons.

The results of our supplementary field explorations and laboratory tests are presented in the Appendix to this report.

DESIGN CONSIDERATIONS

Subsequent to the completion of the initial investigation, planned foundation elevations of all the major structures have been modified and more detailed structural design data has become available. A summary of pertinent structural data is given below.

The reactor building foundations will be established at elevation 582.5. They will be structurally separated from the adjacent auxiliary building, and the maximum allowable differential settlement between auxiliary building and reactor buildings has been established at three-quarters of an inch.

The auxiliary building plan dimensions will be 166 feet by 161 feet. This building abuts both of the reactor buildings and the turbine building. The central portion of the auxiliary building, 76 feet by 131 feet in plan dimensions, will be founded at elevation 562.0 feet; both parts of the auxiliary building abutting the reactor buildings will be founded at elevation 580. The remainder of the auxiliary building, located adjacent to the turbine building, and between it and the reactor buildings, will be founded at elevation 610.

Plan dimensions of the turbine building will be approximately 132 feet by 436 feet with a base elevation of 610. This building will house two turbine-generators supported on mat foundations established at approximately elevation 602 feet. The turbine-generator mat foundations will have plan dimensions of 145 feet by 45 feet and 185 feet by 45 feet.

Foundation loads imposed by the various structures under normal operating conditions and under seismic loading conditions are tabulated below.

<u>STRUCTURE</u>	<u>FOUNDATION ELEVATION, FEET</u>	<u>FOUNDATION LOADING, LBS./SQ. FT.</u>		
		<u>DEAD AND LIVE LOAD</u>	<u>DEAD, LIVE AND SEISMIC LOAD</u>	
			<u>MAXIMUM</u>	<u>MINIMUM</u>
Reactor Building	582.5	8,000	16,000	0
Auxiliary Building	562.0	6,500	13,000	0
	580.0	5,000	10,000	0
	610.0	3,500	7,000	0
Turbine Building	610.0	3,000	5,000	1,000
Turbine Generator Mat Foundations	602.0	4,500	9,000	0

The locations and foundation loading data relative to the appurtenant structures have not been provided to us.

Final plant grade has been raised approximately six feet and will be established at approximately elevation 634. Normal ground water level as in the initial investigation, is assumed to be at the existing ground surface, approximately elevation 603. However, this may be a perched water level. The water level in the cooling pond reservoir will be at approximately elevation 625. The underdrainage system considered in the initial report has been eliminated; consequently, it is assumed that the ground water level in the plant area will rise concurrently to approximately elevation 625. The maximum probable flood level will remain at elevation 632.

SITE CONDITIONS

SUBSURFACE CONDITIONS

General geologic conditions, and surface conditions at the site have been discussed in our initial report.

The subsurface conditions at the site were further investigated by drilling 11 supplementary exploration test borings and 22 probings to depths ranging from 10 to 80 feet at the locations shown on Plate 2.

The supplementary borings and probings provided more detailed information regarding the sandy soils, which generally underlie the topsoil and/or organic silty soils. These sandy soils consist of brown and gray fine sands which grade from loose near the surface to very dense with increasing depth. Although there is little or no sand within the central part of the plant area, the sand stratum does extend to approximately elevation 585 feet at both the east and west ends of the turbine building. Similarly, the bottom of the sand stratum varies from approximately elevation 600 in the vicinity of the west reactor building area to approximately elevation 575 feet near the north-eastern edge of the east reactor building area and along a part of the northern edge of the auxiliary building area.

The presence of very stiff to hard cohesive soils, predominantly gray silty clay, underlying the surface sand deposit was confirmed by the supplementary boring program.

More detailed descriptions of the subsurface soil penetrated by the supplementary borings are presented on the Log of Borings in the Appendix to this report.

SURFACE WATER

The site is presently subjected to periodic flooding. We understand that maximum probable flood level has been estimated at elevation 632 feet, which is the same elevation assumed in our initial report.

GROUND WATER

Seepage water entered some of the borings through the sand stratum blanketing the site. Ground water observations in the supplementary borings were consistent with those discussed in the initial report. A perched water condition probably exists in the sandy surface soils, and it has been conservatively estimated that the perched ground water level is at or near the existing ground surface. The underlying silty clay soils are saturated, but the present ground water level in these impervious materials could not be determined during the short term of our field investigations.

LABORATORY TESTS

The results of the laboratory tests performed in connection with the supplemental investigation, together with a description of the test procedures, are presented in the Appendix to this report.

A summary of all laboratory strength tests, and moisture and density tests, performed on soil samples extracted from borings drilled in the power plant area are presented on Plate 5, Summary of Test Data.

DISCUSSION AND RECOMMENDATIONS

GENERAL:

The results of our supplementary investigation confirm that the site is suitable, from a foundation standpoint, for the support of the proposed plant structures. Initial recommendations regarding suitable foundation types for various structures are considered applicable. These recommendations are summarized below.

It is recommended that the reactor buildings and the lower portion of the auxiliary building be supported on mat foundations established at the planned elevations, in the very stiff to hard cohesive soils.

It is recommended that the turbine building, the higher south portion of the auxiliary building, and the turbine-generators be supported on mat foundations established in controlled compacted fill at the planned elevations. Prior to the placement of fill, it is recommended that all topsoil, loose sand and other unsuitable soils be excavated from the turbine building area and the south portion of the auxiliary building area. The exposed natural soils should be thoroughly proof-rolled prior to commencing filling operations.

It is recommended that appurtenant structures be supported on spread foundations established in the controlled compacted fill.

The more detailed structural design data and the additional subsurface data available at this time permit a final analysis of total and differential settlements. Foundation design data and the results of the settlement analysis are presented in subsequent sections of this report.

Recommendations regarding earthwork operations are presented in the following section.

EARTHWORK:

The supplementary investigation requires certain modifications in our initial recommendations regarding dewatering, excavating, filling and backfilling.

Dewatering - The supplementary investigation has indicated that more extensive dewatering operations will be required than originally anticipated due to the greater amount of sandy surface soils encountered in the immediate plant area.

Plant excavations will extend into sandy surface soil below the ground water level and into relatively impervious clay soils. The depth of the sandy surface soils in the vicinity of the plant structures ranges from 0 to approximately 35 feet, with the maximum depth of sand occurring near the south western corner of the turbine building. The maximum depth of excavation will be on the order of 40 feet, to elevation 562.0, for the auxiliary building.

Only minor water seepage is anticipated in the lower clay soils. However, dewatering operations will be required in connection with excavations into the upper sandy soils. The ground water level, presently assumed to be at approximately elevation 603, may vary during the construction period in response to rainfall, surface runoff conditions, and the water level in the adjacent Tittabawasse River.

We understand that a seepage cutoff wall will be installed which will minimize the flow of seepage water through the sandy soils into the plant excavations. The location of the seepage cut off wall is shown on Plate 2, Site Plan. In order to supplement ground water control in the excavations, it is recommended that the ground water level inside the seepage cutoff wall be lowered as required by a well-point or deep-well dewatering system.

The subsurface conditions at the site have been discussed with a representative of the Griffin Wellpoint Corporation, a qualified dewatering contractor. After having been familiarized with the soil conditions, the following schemes were proposed by the Griffin Wellpoint Corporation.

- 1 - A single stage well-point system would be installed to lower the water level in the sandy soils inside the seepage cutoff wall to approximately elevation 575. In areas where the depth of sandy soils exceeds approximately elevation 575, a second stage of well-points would be installed to lower the water level to approximately elevation 560. It is anticipated that well-points will have to be installed with vertical sand filter-wicks to maintain the required drainage and draw-down. A copy of correspondence from Griffin Wellpoint Corporation and their sketch of proposed locations of the upper and lower dewatering systems is attached to the Appendix of this report.
- 2 - As an alternative to the above, particularly in areas where the sandy soils extend to depths below the bottom of excavations, it may be more economical to install several peripheral wells to depths below the plant excavations. These deep wells should be designed and operated such that the ground water level in the vicinity of the plant excavations is maintained below the bottom of the excavations.

The dewatering schemes outlined above are considered suitable, but appropriate field pumping tests should be performed prior to selecting a dewatering contractor. The field pumping tests would provide data to allow the choice of the most suitable type of dewatering system (well-points or deep wells), and would provide additional data for contractor bidding purposes. We would be pleased to provide guide specifications and technical supervision during the performance of field pumping tests, if required.

The dewatering system should maintain the water level in the sandy soils at least three to five feet below exposed excavated surface. Piezometers should be installed and monitored to insure that the water level in the sandy soils is continuously maintained at the recommended level.

In peripheral areas where the sandy surface soils are shallow, and surface water is not intercepted by other means, it is recommended that a peripheral drainage trench system be installed around the outside of excavations. The perimeter drainage system should consist of trenches excavated through the sandy surface soils and graded to drain away from the plant area. The trenches should be backfilled with clean gravel or other pervious material. Inside the excavation it is recommended that ground water seepage be controlled by a system of shallow peripheral trenches and sumps. Pumps will be required to remove water which accumulates in the trench-sump system.

Excavating - This section presents recommendations pertaining to excavating operations required to attain the modified planned grades and to prepare soils for the support of foundations or fill materials.

The maximum depth of excavation will be on the order of 40 feet in the vicinity of the auxiliary building.

Providing stripping is carried out in the manner recommended in our previous report and stripped soils are wasted, all remaining soils to be excavated will be suitable for use as fill or backfill. Detailed recommendations for the use of these soils are given in a subsequent section.

In addition to the excavation required to attain foundation levels, it is recommended that all on-site sands be excavated from below foundation level in the reactor building and auxiliary building areas, and that these soils be replaced by either compacted sand or clay fill soils. Based on the results of our field explorations, we anticipate that only very minor amounts of in-situ sands may be encountered at the foundation level of these structures. Where over-excavation is required, subgrade preparation and the backfilling to attain foundation levels should be carried out in the manner outlined in subsequent sections.

All loose in-situ sands, soft or compressible clay soils, and organic soils should be excavated in the turbine building area. Based on the results of the supplementary field explorations, it is anticipated that the depth of excavation of unsuitable soils will vary from one to five feet with an average over the area of approximately three feet. The excavation of these unsuitable soils, and subsequent backfilling with controlled compacted fill where required, is necessary in order to provide uniform foundation support for the turbine building and turbine-generator foundations. The plan dimensions of the excavated area should include the "zone of influence" of the mat foundations established in the controlled compacted fill. For purposes of excavation and filling, the "zone of influence" of a foundation is defined as the zone within planes extending downward and outward from the bottom outside edge of a foundation at an angle of 45 degrees with the horizontal.

Engineering studies have been performed to evaluate the stability of slopes constructed through the upper dewatered sandy soils and the underlying very stiff to hard clay soils. Based on the results of these studies, it is recommended that the banks of excavations through the dewatered sandy soil be cut on a slope of one vertical to one and one-half horizontal or flatter. Banks of excavations cut through the clay soils may be cut on a slope of two vertical to one horizontal or flatter. Banks of temporary excavations within the clay soils which are not subject to surcharge loading may be cut vertically with an unsupported height of up to 15 feet. It is anticipated that localized sloughing and spalling of the banks of excavations will occur due to drying and shrinking of the banks and also due to the presence of discontinuous lenses and pockets of silt in the clay soils.

Subgrade Preparation - Following stripping and excavating it is recommended that the exposed surfaces be thoroughly proof-rolled under the supervision of a qualified soils engineer. Where practical both foundation and fill subgrades should be proof-rolled to compact the exposed surfaces and to detect any localized zones of soft soils. As a guide, the proof-rolling operation could be considered equivalent to making approximately two passes over the entire exposed subgrade with a 20-cubic yard capacity loaded motor scraper. In deep excavations or limited access areas, smaller equipment making more passes would be suitable for proof-rolling.

Zones of loose or soft soils delineated by proof-rolling should be compacted if possible or removed and replaced with controlled compacted fill.

Upon attainment of final foundation grade in each area, it is recommended that a working mat of lean concrete be poured. The installation of a lean concrete "mud mat" or similar protection should minimize disturbance of the subgrade soils due to water seepage and construction operations. The mud mat will not provide protection against freezing and thawing of the subgrade soils.

The clay soils are susceptible to loss of strength due to frost action, disturbance and/or the presence of water. If the construction schedule requires that foundation excavations be left open during the winter, it is recommended that excavating operations be performed such that at least three and one-half feet of natural soils or similar cover remain in place over the final subgrade or overlying the "mud mat." This layer of protective material is necessary to prevent the softening and disturbance of the subgrade soils due to frost action.

Mud mats or similar means of protection should also be installed on the banks of excavations which lie within the building areas. The mud mat will provide protection against drying and resaturation which could lead to weakening and spalling of slopes.

Filling and Backfilling - Fills up to approximately 35 feet in thickness will be required in the attainment of the final plant grade elevation 634. In addition, fills and backfills will be required below and adjacent to structures.

As previously mentioned, on-site excavated soils, both sands and clay soils are considered suitable fill materials. Provided either soil type is placed and compacted in accordance with the criteria recommended below, it is considered unnecessary, from performance considerations, to

specify the selective use of one or other of these soil types for any of the fills or backfills which will be required; however, as sands are more readily compacted with small equipment such as hand operated vibratory equipment it is recommended that sand fill be used in areas of limited access.

All fill and backfill materials should be placed at or near the optimum moisture content in nearly horizontal lifts approximately six to eight inches in loose thickness. Each lift should be compacted in accordance with the following criteria for the construction of controlled compacted fill and backfill.

In addition, no compacted soils should be allowed to freeze. If filling or backfilling operations are discontinued during periods of cold weather, it is recommended that all frozen soils be removed or recompacted prior to the resumption of operations.

Engineering studies have been performed to evaluate the stability of slopes constructed through the plant fill. Based on the results of these studies, it is recommended that the banks of temporary excavations through dewatered sand fill soils be cut on a slope of one vertical to one and one-half horizontal or flatter. Banks of temporary excavations through compacted clay fill soils which are not subject to surcharge loading may be cut vertically with an unsupported height of up to ten feet.

It is recommended that permanent slopes through granular compacted fill soils be constructed on slopes of one vertical to four horizontal or flatter. Permanent slopes through cohesive compacted fill soils may be constructed on slopes of one vertical to two horizontal.

Filling operations should be performed under the continuous technical supervision of a qualified soils engineer who would perform in-place density tests in the compacted fill to verify that all materials are placed and compacted in accordance with the recommended criteria.

PURPOSE OF FILL	RECOMMENDED MINIMUM COMPACTION CRITERIA	
	ON-SITE SAND SOILS PERCENT RELATIVE DENSITY*	ON-SITE CLAY SOILS PERCENT OF MAXIMUM DENSITY**
Support of Structures	85	100
Adjacent to Structures	75	95
Areal Fill (Not supporting or adjacent to structures)	70	90

* Maximum and Minimum density of sand soils should be determined in accordance with A.S.T.M. Test Designation D-1549-64T.

** Maximum dry density and optimum moisture content should be determined in accordance with A.S.T.M. Test Designation D-698, modified to require 20,000 foot-pounds of compactive energy per cubic foot of soil.

FOUNDATION DESIGN DATA

General - Foundation design data presented in this section assumes that individual building areas will be prepared in the manner previously recommended. It is our opinion that the major plant structures may be satisfactorily supported on mat foundations established at the presently planned elevations. Similarly, shallow spread foundations founded on controlled compacted fill soils will provide satisfactory support for the appurtenant structures.

Mat Foundations - The ultimate bearing capacity of the supporting soils underlying each of the major structures has been re-evaluated to reflect modified foundation elevations. The results of these analyses are tabulated below:

<u>UNIT</u>	<u>SUPPORTING SOILS</u>	<u>FOUNDATION ELEVATION (FEET)</u>	<u>ULTIMATE BEARING CAPACITY LBS./SQ. FT.</u>
Reactor Building	Very stiff to hard natural clay soils	582.5	45,000
Auxiliary Building	Very stiff to hard natural clay soils	552.0	50,000
		580.0	45,000
	Controlled compacted fill	610.0	30,000
Turbine Building	Controlled compacted fill	610.0	30,000
Turbine-Generators	Controlled compacted fill	602.0	30,000

The above tabulation assumes that fill will be composed of compacted clay soils; if compacted sand fill is used the ultimate bearing capacities listed above will be greater than the tabulated values. The tabulated ultimate bearing pressures are gross values; thus the weight of foundations should be included in computing the foundation loads. The effects of overburden to elevation 634, and the effects of ground water at elevation 625 have been considered in the bearing capacity analysis.

The following tabulation presents a summary of the factors of safety revised to reflect the modified loading conditions and ultimate bearing capacities for the various units:

UNIT	FACTOR OF SAFETY	
	DEAD AND LIVE LOADS	DEAD, LIVE AND SEISMIC LOADS
Reactor Buildings	5.6	2.8
Auxiliary Building		
@ Elevation 562.0	7.7	3.8
@ Elevation 580	9.0	4.5
@ Elevation 610	8.6	4.3
Turbine Building	10.0	6.0
Turbine-Generators	6.7	3.3

Shallow Spread Foundations

The recommended bearing pressures for shallow spread foundations have been calculated assuming the ground water level to be at elevation 625 and assuming that the supporting compacted fill materials may be either clay or sand soils.

FOUNDATION V DTH	ALLOWABLE NET BEARING PRESSURES (POUNDS PER SQUARE FOOT)	
	CLAY SOILS	SAND SOILS
2	5,000	2,800
4	5,000	3,100
8	5,000	3,700
12	5,000	4,300

The factor of safety and allowable increase for seismic loads are the same as previously recommended.

SETTLEMENT

General - Settlement analyses are based on the results of consolidation tests performed on undisturbed and recompact soil samples. Consolidation test data are presented in the Appendix of this report. The consolidation tests performed in connection with the supplemental investigation confirm that the very stiff to hard clay soils have been preconsolidated under overburden pressures of at least 15,000 to 20,000 pounds per square foot.

The settlement analyses consider the effects of lowering the ground water level, excavating, placement of areal fill, subsequent raising of ground water level and the associated time considerations.

Mat Foundations

The results of our settlement analyses for structures supported on mat foundations are tabulated below:

<u>UNIT</u>	<u>ESTIMATED MAXIMUM SETTLEMENT INCHES</u>	<u>ESTIMATED MAXIMUM DIFFERENTIAL SETTLEMENT INCHES</u>
Reactor Buildings	1 - 1½	½ - ¾
Auxiliary Building		
@ Elevation 562	½ - 1	¼ - ½
@ Elevation 580	½ - 1	¼ - ½
@ Elevation 610	1½ - 2	½ - ¾
Turbine Building	1½ - 2	½ - ¾
Turbine-Generator Mats	1½ - 2	½ - ¾

It has been further estimated that the maximum differential settlement which will occur between adjacent structures will be as follows:

<u>ADJACENT UNITS</u>	<u>ESTIMATED MAXIMUM DIFFERENTIAL SETTLEMENTS BETWEEN STRUCTURES INCHES</u>
Auxiliary @ Elevation 562 and @ Elevation 580	1/2
Auxiliary @ Elevation 562 and @ Elevation 610	1
Auxiliary @ Elevation 580 and Reactor	1/2
Auxiliary @ Elevation 610 and Reactor	3/4
Auxiliary @ Elevation 610 and Turbine Building	1/2
Turbine Building and Turbine Mat	1/2

The results of the dynamic settlement analysis presented in the initial report are considered applicable to the revised plant design and final location. Additional settlement under dynamic loading should not exceed one-quarter inch. The appropriate range of values for modulus of elasticity for dynamic settlement analysis is discussed in the Appendix to this report.

Appurtenant Structures - The total and differential settlements of buildings supported on shallow-spread foundations will depend on (1) the surface settlement of the areal fill and (2) the settlement caused by the individual foundations imposing bearing pressures on the order of the allowable bearing pressures previously recommended.

Neither building locations nor the individual column loads have been made available to us at this time. Analysis shows that the areal fill will undergo long term settlements on the order of $1\frac{1}{2}$ to 2 inches. It is estimated that shallow spread foundations supporting a total design load of up to 30,000 pounds and proportioned utilizing the bearing pressures presented above will undergo settlement on the order of one-half inch or less.

If necessary, the long term total and differential settlement of each appurtenant structure will be analyzed when the locations and structural loads of these structures are known.

Time-Rate of Settlement - it is estimated that one-~~third~~^{half} to one-half of the maximum settlements tabulated previously will occur, as elastic recompression, essentially simultaneously with the load application. The remaining one-half to two-thirds of the maximum settlements will occur in accordance with the time-rates estimated from consolidation test data and presented below.

<u>APPROXIMATE PERCENT OF SETTLEMENT, AFTER RECOMPRESSION</u>	<u>TIME YEARS</u>
20	2
50	10
90	50

Settlement of conventional spread foundations, established on an appreciable thickness of controlled compacted granular fill will occur essentially as the load is applied to the foundation.

LATERAL PRESSURES

The walls of structures below final plant grade, elevation 534, will be subjected to horizontal loads imposed by backfill materials, hydrostatic pressures, and the horizontal components of adjacent foundation loads. Excluding the horizontal components of adjacent foundation loads, it is recommended that long term lateral pressures against rigid and non-rigid walls be computed using the equivalent fluid unit weights tabulated below:

<u>BACKFILL MATERIAL</u> <u>ADJACENT TO STRUCTURE</u>	<u>EQUIVALENT FLUID</u> <u>UNIT WEIGHT (LBS./CU. FT.)</u>	
	<u>ABOVE WATER LEVEL</u>	<u>BELOW WATER LEVEL</u>
<u>NON-RIGID WALLS:</u>		
Sand Soils	40	80
Clay Soils	50	90
<u>RIGID WALLS:</u>		
Sand Soils	60	100
Clay Soils	80	110

Lateral pressures developed adjacent to rigid walls immediately following placement and compaction of backfill materials may exceed the long term pressures in the portion of the wall near the ground surface. Therefore, we recommend that rigid walls be designed for the equivalent fluid unit weights presented above or a uniformly distributed pressure of 600 pounds per square foot, whichever is greater at any particular depth.

The above recommended equivalent fluid pressures assume backfill soils will be placed in a carefully controlled manner. The stiff to hard on-site clay soils should not be placed as layers of chunky soil which require excessive compactive effort to obtain a homogeneous compacted fill. Such a procedure would increase the equivalent fluid pressure on the order of 50 percent. The use of clay backfill in any areas of limited access is not recommended.

Substructure walls which are established below adjacent foundations should also be designed to resist the horizontal components of adjacent foundation loads. For preliminary analysis of lateral foundation pressures we suggest the method of analysis presented in Spangler and Mickle's* paper "Lateral Pressures on Retaining Walls Due to Backfill Surface Loads." For final analysis, after the final arrangement of facilities, type of backfill, and final loading conditions are known, it is suggested that horizontal components of foundation loads acting on adjacent walls be evaluated by finite element analysis.

UPLIFT PRESSURES

Uplift loads will be resisted by the dead weight of the structures, the weight of the backfill materials, directly overlying the foundations, if any, and the frictional resistance between the structure and the adjacent backfill materials. The unit weight of the backfill materials may be taken as 120 pounds per cubic foot above the assumed ground water level, and 60 pounds per cubic foot below the assumed ground water level. The frictional resistance may be computed by assuming a coefficient of lateral earth pressure equal to 0.35 and a coefficient of friction between soil and concrete of 0.35.

These values apply to backfill soils composed of clean sand and pertain to ultimate frictional resistance to uplift. An appropriate factor of safety on the order of 1.5 for normal operating conditions and 1.2 for maximum probable flood conditions should be applied to the ultimate values.

* Spangler, M.G. and Jack L. Mickle, "Lateral Pressures on Retaining Walls Due to Backfill Surface Loads," Proceedings of the International Conference on Soil Mechanics and Foundation Engineering, Vol. 3, P. 155, 1936.

If clay backfill soils are used, the ultimate frictional resistance to uplift may be computed in a similar manner, except that the coefficient of friction between soil and concrete should be reduced to 0.25.

Floor slabs established below the design floor level should be designed for full hydrostatic pressure or should be provided with adequate drainage facilities.


--000--

The following Plates and Appendix are attached and complete this report:


- Plate 2 - Site Plan (Revised Reservoir and Power Plant Areas)
- Plate 3 - Plot Plan (Power Plant Area, Revised)
- Plate 4B - Generalized Subsurface Section B-B (Revised)
- Plate 5 - Summary of Test Data (Revised)
- Appendix - Field Explorations and Laboratory Tests

Respectfully submitted,

DAMES & MOORE



George D. Leal
Registered Professional Engineer
State of Michigan
Certificate No. 17383



SITE PLAN



PLATE 1

SCALE 1" = 100'

AS SHOWN ON THIS PLAN THE
EXISTING AND PROPOSED
SEWERAGE SYSTEMS ARE
INDICATED BY THE
DOTTED AND SOLID LINES
RESPECTIVELY.

EXISTING WELL
SEWAGE CUT OFF WALL
NEW WALL

NEW BARRAGE WITH 1000 CFS
AND 1000 GPM CAPACITY
AND 10' HIGH


WATER PUMP HOUSE

DISCHARGE STRUCTURE

TO BE RELOCATED
TO NEW SITE (SEE PLAN)

ENGINEERING
DRAWING
NO. 1000
DATE
BY


BY R.H. DATE 1-27-62
 CHECKED BY _____ FILE 5697-004 REVISIONS BY _____ DATE _____



DRAWING REFERENCE:
 BECHTEL CORPORATION
 JOB NO. 7220
 DRAWING NO. SK-C-99
 REVISION A

PLOT PLAN
 SCALE: 1" = 80'


- LEGEND:**
- SPRINGS DRILLED BY DAMES & MOORE
 - BORINGS PREVIOUSLY DRILLED BY DAMES & MOORE
 - PROBE BORINGS DRILLED BY DAMES & MOORE
 - INDICATES APPROXIMATE LOCATION OF MARSHY AREAS



GENERALIZED SUBSURFACE SECTION B-E



NO DATA IS SHOWN
 WHERE EXAMINATIONS AND TESTS WERE NOT
 MADE.
 THIS SECTION IS THE PROPERTY OF THE
 FEDERAL BUREAU OF SURVEY AND IS NOT
 TO BE REPRODUCED OR TRANSMITTED IN ANY
 FORM OR BY ANY MEANS, ELECTRONIC OR
 MECHANICAL, INCLUDING PHOTOCOPYING,
 RECORDING, OR BY ANY INFORMATION
 STORAGE AND RETRIEVAL SYSTEM.



APPENDIX

FIELD EXPLORATIONS AND LABORATORY TESTS

FIELD EXPLORATIONS:

Power Plant Area - The subsurface conditions at the site of the Proposed Nuclear Power Plant were further investigated by drilling 11 additional four-inch diameter exploration test borings to depths ranging from approximately 40 feet to 80 feet below the existing ground surface utilizing truck-mounted rotary wash and rotary auger type drilling equipment. Exploration test borings 730 and 731 were drilled as part of a previous investigation. In addition to the exploration test borings, 24 probe holes were drilled to depths ranging from approximately 10 feet to 45 feet below the existing ground surface utilizing truck mounted rotary auger type drilling equipment.

The drilling operations were supervised by our field engineers who maintained logs of the borings, obtained undisturbed samples of the various soil strata penetrated utilizing Dames & Moore Soil Samplers and supervised the performance of Standard Penetration Tests. Graphical representations of the soils penetrated by the borings and probe holes are shown on Plates A-10 through A-19, Log of Borings. The method utilized in classifying the soils is defined on Plate A-2, Unified Soil Classification System.

Undisturbed samples of the soils penetrated by the exploration test borings were obtained in Dames & Moore Soil Samplers of the type illustrated on Plate A-3, Soil Sampler Type U. The Dames & Moore soil samplers were driven approximately 18 inches into the soil with a hammer weighing approximately 360 pounds falling approximately 24 inches. The

Standard Penetration Tests were performed utilizing a split spoon sampler having an outside diameter of two inches and an inside diameter of one and three-eighths of an inch. The split spoon sampler was driven 18 inches into the ground with a hammer weighing 140 pounds falling 30 inches. The number of blows required to drive the Dames & Moore soil samplers and the split spoon sampler for the second and third six inches of penetration are recorded on the Log of Borings.

The boring locations and the elevations of the ground surface were provided to us by a survey crew from the firm of Hunter, Whittier and Solberg located in Midland, Michigan. The ground surface elevation is shown above the log of each boring. These elevations refer to the U.S.G.S. Datum.

LABORATORY TESTS:

Strength Tests - Direct shear, unconfined compression and triaxial compression tests were performed on selected undisturbed samples to evaluate the strength characteristics of the various soils penetrated by the borings.

The direct shear tests were performed in the manner described on Plate A-4, Method of Performing Direct Shear and Friction Tests. Unconfined compression and triaxial compression tests were performed in the manner described on Plate A-5, Methods of Performing Unconfined and Triaxial Compression Tests. Stress-strain curves were plotted for each static strength test. For the direct shear tests, the shear strength is yield point strength or the strength at a deflection of one-tenth of an inch whichever occurs first. For the unconfined compression and triaxial compression tests, shearing strengths were chosen assuming that the angle of internal friction of the cohesive soils was equal to zero. The shear strengths presented are either peak strengths or the strengths at an axial deflection of ten percent

of the sample height, whichever occurred first. Determination of the moisture content and dry density were made in conjunction with each strength test. The results of the strength tests, together with the associated moisture-density determinations are presented to the left of the Log of Borings in the manner described by the Key to Test Data shown on Plate A-2.

Consolidation Tests - Consolidation tests were performed on representative undisturbed samples and a remolded sample of the soils penetrated by the borings to provide additional data for estimating settlements of fill and foundations. The results of the consolidation tests are presented on Plates A-7F through A-7H, Consolidation Test Data.

Moisture-Density Tests - Moisture-density tests were performed in conjunction with each strength and consolidation test. Additional moisture and/or density tests were performed on selected samples for correlation purposes. The results of the moisture and/or density tests are presented to the left of the Log of Borings in the manner described by the Key to Test Data shown on Plate A-2.

Grain Size Distribution - A determination of the grain size distribution of selected samples of sandy soils extracted from borings was made to facilitate classification of these soils. The results of the mechanical analyses performed to determine the grain size distribution are presented on Plate A-11 Grain Size Analyses.

DYNAMIC MODULUS OF ELASTICITY:

A revised derivation of appropriate values of dynamic modulus of elasticity (E) for the very stiff to hard clay soils underlying the site is as follows:

<u>EARTHQUAKE ACCELERATION</u> <u>AT SURFACE</u>	<u>E @ 50 FEET DEPTH</u> <u>LBS./SQ. FT.</u>
0.05g	30 x 10 ⁶
0.10g	22 x 10 ⁶
0.20g	17 x 10 ⁶

Poisson's Ratio may be assumed equal to 0.4. The above modulus of elasticity values are approximate and it is recommended that they be varied by plus or minus 50 percent in analyses to evaluate their influence. It is anticipated that soil damping will be in the range of five to ten percent.

The above values are derived from the data of Idriss and Seed published in the December 1968 issue of the Bulletin of the Seismological Society of America.


--000--


The following Plates are attached and complete this Appendix:

Plate A-ID - Log of Borings (Boring 7)
Plate A-IE - Log of Borings (Boring 8)
Plate A-IF - Log of Borings (Boring 9)
Plate A-IG - Log of Borings (Boring 10)
Plate A-IH - Log of Borings (Boring 11)
Plate A-II - Log of Borings (Boring 12)
Plate A-IJ - Log of Borings (Boring 13)
Plate A-ik - Log of Borings (Boring 14)
Plate A-IL - Log of Borings (Boring 15)
Plate A-IM - Log of Borings (Boring 16)
Plate A-IN - Log of Borings (Boring 17)
Plate A-IO - Log of Borings (Boring 18)
Plate A-IP - Log of Borings (Boring 730)
Plate A-IQ - Log of Borings (Boring 731)
Plate A-IR - Log of Probe Borings (Probe Borings P1, P2, P3,
P4, P5, P6)
Plate A-IS - Log of Probe Borings (Probe Borings P7, P8, P9,
P10, P11)
Plate A-IT - Log of Probe Borings (Probe Borings P12, P13,
P14, P15, P16, P17)
Plate A-IU - Log of Probe Borings (Probe Borings P18, P19,
P20, P21, P22)

A-6


- Plate A-2 - Unified Soil Classification System
- Plate A-3 - Soil Sampler Type U
- Plate A-4 - Method of Performing Direct Shear and Friction Tests
- Plate A-5 - Method of Performing Unconfined Compression and Triaxial Compression Tests
- Plate A-6 - Method of Performing Consolidation Tests
- Plate A-7F - Consolidation Test Data
- Plate A-7G - Consolidation Test Data
- Plate A-7H - Consolidation Test Data
- Plate A-11 - Grain Size Analyses
- PLATE A-12 - Correspondence from Griffin Wellpoint Corporation
- Plate A-13 - Sketch of Proposed Locations of Upper and Lower Dewatering Systems







NO. 51.01. 1000
 NO. 51.02. 1000
 NO. 51.03. 1000

NO. 51.04. 1000
 NO. 51.05. 1000
 NO. 51.06. 1000











NO. 1
NO. 2
NO. 3

NO. 4
NO. 5
NO. 6











LOG OF BORINGS





NO. 1001 200
DATE 11/11/48
BY J. H. W.

NO. 1001 200
DATE 11/11/48
BY J. H. W.

No. 1097-C-16-503-114
 DATE: _____
 BY: _____
 CHECKED BY: _____














DATE: 11/15/50
 BY: J.E.
 CHECKED: J.E.


DATE: 11/15/50
 BY: J.E.
 CHECKED: J.E.





DATE: 2/13/59
BY: E. S. S.
CHECKED BY: E. S. S.


DATE: 2/13/59
BY: E. S. S.
CHECKED BY: E. S. S.



NO. _____ DATE _____
 BY _____ DATE _____
 CHECKED BY _____ DATE _____


NO. _____ DATE _____
 BY _____ DATE _____
 CHECKED BY _____ DATE _____

LOG OF PROBE BORINGS




NO. 3882-001
 DATE 11/13/78
 DRAWN BY [illegible]
 CHECKED BY [illegible]


DIRECT SHEAR AND FRICTION TESTS




UNCONFINED COMPRESSION TESTS



TRIAxIAL COMPRESSION TESTS



ROCK COMPRESSION TESTS



KEY TO TEST DATA

UNCONFINED COMPRESSION TESTS
 TRIAXIAL COMPRESSION TESTS
 DIRECT SHEAR TESTS
 FRICTION TESTS

UNCONFINED COMPRESSION TESTS
 TRIAXIAL COMPRESSION TESTS
 DIRECT SHEAR TESTS
 FRICTION TESTS

UNCONFINED COMPRESSION TESTS
 TRIAXIAL COMPRESSION TESTS
 DIRECT SHEAR TESTS
 FRICTION TESTS

UNCONFINED COMPRESSION TESTS
 TRIAXIAL COMPRESSION TESTS
 DIRECT SHEAR TESTS
 FRICTION TESTS

UNCONFINED COMPRESSION TESTS
 TRIAXIAL COMPRESSION TESTS
 DIRECT SHEAR TESTS
 FRICTION TESTS

UNCONFINED COMPRESSION TESTS
 TRIAXIAL COMPRESSION TESTS
 DIRECT SHEAR TESTS
 FRICTION TESTS

UNCONFINED COMPRESSION TESTS
 TRIAXIAL COMPRESSION TESTS
 DIRECT SHEAR TESTS
 FRICTION TESTS

UNCONFINED COMPRESSION TESTS
 TRIAXIAL COMPRESSION TESTS
 DIRECT SHEAR TESTS
 FRICTION TESTS

UNCONFINED COMPRESSION TESTS
 TRIAXIAL COMPRESSION TESTS
 DIRECT SHEAR TESTS
 FRICTION TESTS

UNCONFINED COMPRESSION TESTS
 TRIAXIAL COMPRESSION TESTS
 DIRECT SHEAR TESTS
 FRICTION TESTS

UNCONFINED COMPRESSION TESTS
 TRIAXIAL COMPRESSION TESTS
 DIRECT SHEAR TESTS
 FRICTION TESTS

UNCONFINED COMPRESSION TESTS
 TRIAXIAL COMPRESSION TESTS
 DIRECT SHEAR TESTS
 FRICTION TESTS


UNCONFINED COMPRESSION TESTS
 TRIAXIAL COMPRESSION TESTS
 DIRECT SHEAR TESTS
 FRICTION TESTS

UNCONFINED COMPRESSION TESTS
 TRIAXIAL COMPRESSION TESTS
 DIRECT SHEAR TESTS
 FRICTION TESTS

MAJOR DIVISIONS	GRAPH SYMBOL	LETTER SYMBOL	TYPICAL DESCRIPTIONS
FINE GRAINED SOILS	[Symbol]	GW	WELL-SORTED GRAVEL, SANDS, SILTS AND CLAYS, LITTLE OR NO FINES
		GP	POORLY SORTED GRAVEL, SANDS, SILTS AND CLAYS, LITTLE OR NO FINES
MEDIUM GRAINED SOILS	[Symbol]	GM	SILT, SANDS, GRAVEL, SANDS, SILTS AND CLAYS, LITTLE OR NO FINES
		GC	CLAYEY SANDS, GRAVEL, SANDS, SILTS AND CLAYS, LITTLE OR NO FINES
FINE SANDS	[Symbol]	SW	WELL-SORTED SANDS, GRAVELS, SILTS AND CLAYS, LITTLE OR NO FINES
		SP	POORLY SORTED SANDS, GRAVELS, SILTS AND CLAYS, LITTLE OR NO FINES
SANDS	[Symbol]	SM	SANDS, SILTS AND CLAYS, LITTLE OR NO FINES
		SC	CLAYEY SANDS, SAND-CLAY MIXTURES
FINE GRAINED SOILS	[Symbol]	ML	INCOMPACTIBLE SILTS AND CLAYS, FINE SANDS, SILTS AND CLAYS, LITTLE OR NO FINES
		CL	COMPACTIBLE SILTS AND CLAYS, FINE SANDS, SILTS AND CLAYS, LITTLE OR NO FINES
SILTY CLAYS	[Symbol]	OL	ORGANIC SILTS AND CLAYS, SILTY SILTS, SILTY CLAYS, SILTY CLAYS
		MH	INCOMPACTIBLE SILTS, MEDIUM OR HIGH PLASTICITY, FINE SANDS OR SILTY SILTS
SILTY CLAYS	[Symbol]	CH	COMPACTIBLE SILTS AND CLAYS, HIGH PLASTICITY, FINE SANDS OR SILTY SILTS
		OH	ORGANIC SILTS AND CLAYS, HIGH PLASTICITY, MEDIUM SILTS
HEAVILY ORGANIC SOILS	[Symbol]	PT	PEATS, MUDS, AND OTHER SOILS WITH HIGH ORGANIC CONTENTS

NOTE: SOIL SYMBOLS ARE USED TO INDICATE SOILS IN SOIL CLASSIFICATIONS.

SOIL CLASSIFICATION CHART



PLASTICITY CHART


UNIFIED SOIL CLASSIFICATION SYSTEM

REVISIONS
 BY _____ DATE _____ TO _____
 BY _____ DATE _____ TO _____


FILE _____

BY _____ DATE _____
 CHECKED BY _____
 COPY TO GO _____

SOIL SAMPLER TYPE U
 FOR SOILS DIFFICULT TO RETAIN IN SAMPLER
 U. S. PATENT NO. 2,318,062



ALTERNATE ATTACHMENTS



DAMES & MOORE
 APPLIED EARTH SCIENCES

METHOD OF PERFORMING DIRECT SHEAR AND FRICTION TESTS

DIRECT SHEAR TESTS ARE PERFORMED TO DETERMINE THE SHEARING STRENGTHS OF SOILS. FRICTION TESTS ARE PERFORMED TO DETERMINE THE FRICTIONAL RESISTANCES BETWEEN SOILS AND VARIOUS OTHER MATERIALS SUCH AS WOOD, STEEL, OR CONCRETE. THE TESTS ARE PERFORMED IN THE LABORATORY TO SIMULATE ANTICIPATED FIELD CONDITIONS.



DIRECT SHEAR TESTING
& RECORDING APPARATUS

EACH SAMPLE IS TESTED WITHIN THREE BRASS RINGS, TWO AND ONE-HALF INCHES IN DIAMETER AND ONE INCH IN LENGTH. UNDISTURBED SAMPLES OF IN-PLACE SOILS ARE TESTED IN RINGS TAKEN FROM THE SAMPLING DEVICE IN WHICH THE SAMPLES WERE OBTAINED. LOOSE SAMPLES OF SOILS TO BE USED IN CONSTRUCTING EARTH FILLS ARE COMPACTED IN RINGS TO PREDETERMINED CONDITIONS AND TESTED.

DIRECT SHEAR TESTS

A THREE-INCH LENGTH OF THE SAMPLE IS TESTED IN DIRECT DOUBLE SHEAR. A CONSTANT PRESSURE, APPROPRIATE TO THE CONDITIONS OF THE PROBLEM FOR WHICH THE TEST IS BEING PERFORMED, IS APPLIED NORMAL TO THE ENDS OF THE SAMPLE THROUGH POROUS STONES. A SHEARING FAILURE OF THE SAMPLE IS CAUSED BY MOVING THE CENTER RING IN A DIRECTION PERPENDICULAR TO THE AXIS OF THE SAMPLE. TRANSVERSE MOVEMENT OF THE OUTER RINGS IS PREVENTED.

THE SHEARING FAILURE MAY BE ACCOMPLISHED BY APPLYING TO THE CENTER RING EITHER A CONSTANT RATE OF LOAD, A CONSTANT RATE OF DEFLECTION, OR INCREMENTS OF LOAD OR DEFLECTION. IN EACH CASE, THE SHEARING LOAD AND THE DEFLECTIONS IN BOTH THE AXIAL AND TRANSVERSE DIRECTIONS ARE RECORDED AND PLOTTED. THE SHEARING STRENGTH OF THE SOIL IS DETERMINED FROM THE RESULTING LOAD-DEFLECTION CURVES.

FRICTION TESTS

IN ORDER TO DETERMINE THE FRICTIONAL RESISTANCE BETWEEN SOIL AND THE SURFACES OF VARIOUS MATERIALS, THE CENTER RING OF SOIL IN THE DIRECT SHEAR TEST IS REPLACED BY A DISK OF THE MATERIAL TO BE TESTED. THE TEST IS THEN PERFORMED IN THE SAME MANNER AS THE DIRECT SHEAR TEST BY FORCING THE DISK OF MATERIAL FROM THE SOIL SURFACES.

REVISIONS
BY _____
DATE _____

FILE _____

BY _____
CHECKED BY _____
DATE _____

METHODS OF PERFORMING UNCONFINED COMPRESSION AND TRIAXIAL COMPRESSION TESTS

THE SHEARING STRENGTHS OF SOILS ARE DETERMINED FROM THE RESULTS OF UNCONFINED COMPRESSION AND TRIAXIAL COMPRESSION TESTS. IN TRIAXIAL COMPRESSION TESTS THE TEST METHOD AND THE MAGNITUDE OF THE CONFINING PRESSURE ARE CHOSEN TO SIMULATE ANTICIPATED FIELD CONDITIONS.

UNCONFINED COMPRESSION AND TRIAXIAL COMPRESSION TESTS ARE PERFORMED ON UNDISTURBED OR REMOLDED SAMPLES OF SOIL APPROXIMATELY SIX INCHES IN LENGTH AND TWO AND ONE-HALF INCHES IN DIAMETER. THE TESTS ARE RUN EITHER STRAIN-CONTROLLED OR STRESS-CONTROLLED. IN A STRAIN-CONTROLLED TEST THE SAMPLE IS SUBJECTED TO A CONSTANT RATE OF DEFLECTION AND THE RESULTING STRESSES ARE RECORDED. IN A STRESS-CONTROLLED TEST THE SAMPLE IS SUBJECTED TO EQUAL INCREMENTS OF LOAD WITH EACH INCREMENT BEING MAINTAINED UNTIL AN EQUILIBRIUM CONDITION WITH RESPECT TO STRAIN IS ACHIEVED.

YIELD, PEAK, OR ULTIMATE STRESSES ARE DETERMINED FROM THE STRESS-STRAIN PLOT FOR EACH SAMPLE AND THE PRINCIPAL STRESSES ARE EVALUATED. THE PRINCIPAL STRESSES ARE PLOTTED ON A MOHR'S CIRCLE DIAGRAM TO DETERMINE THE SHEARING STRENGTH OF THE SOIL TYPE BEING TESTED.

UNCONFINED COMPRESSION TESTS CAN BE PERFORMED ONLY ON SAMPLES WITH SUFFICIENT COHESION SO THAT THE SOIL WILL STAND AS AN UNSUPPORTED CYLINDER. THESE TESTS MAY BE RUN AT NATURAL MOISTURE CONTENT OR ON ARTIFICIALLY SATURATED SOILS.


IN A TRIAXIAL COMPRESSION TEST THE SAMPLE IS ENCASED IN A RUBBER MEMBRANE, PLACED IN A TEST CHAMBER, AND SUBJECTED TO A CONFINING PRESSURE THROUGHOUT THE DURATION OF THE TEST. NORMALLY, THIS CONFINING PRESSURE IS MAINTAINED AT A CONSTANT LEVEL, ALTHOUGH FOR SPECIAL TESTS IT MAY BE VARIED IN RELATION TO THE MEASURED STRESSES. TRIAXIAL COMPRESSION TESTS MAY BE RUN ON SOILS AT FIELD MOISTURE CONTENT OR ON ARTIFICIALLY SATURATED SAMPLES. THE TESTS ARE PERFORMED IN ONE OF THE FOLLOWING WAYS:

UNCONSOLIDATED-UNDRAINED: THE CONFINING PRESSURE IS IMPOSED ON THE SAMPLE AT THE START OF THE TEST. NO DRAINAGE IS PERMITTED AND THE STRESSES WHICH ARE MEASURED REPRESENT THE SUM OF THE INTERGRANULAR STRESSES AND PORE WATER PRESSURES.

CONSOLIDATED-UNDRAINED: THE SAMPLE IS ALLOWED TO CONSOLIDATE FULLY UNDER THE APPLIED CONFINING PRESSURE PRIOR TO THE START OF THE TEST. THE VOLUME CHANGE IS DETERMINED BY MEASURING THE WATER AND/OR AIR EXPELLED DURING CONSOLIDATION. NO DRAINAGE IS PERMITTED DURING THE TEST AND THE STRESSES WHICH ARE MEASURED ARE THE SAME AS FOR THE UNCONSOLIDATED-UNDRAINED TEST.

DRAINED: THE INTERGRANULAR STRESSES IN A SAMPLE MAY BE MEASURED BY PERFORMING A DRAINED, OR SLOW, TEST. IN THIS TEST THE SAMPLE IS FULLY SATURATED AND CONSOLIDATED PRIOR TO THE START OF THE TEST. DURING THE TEST, DRAINAGE IS PERMITTED AND THE TEST IS PERFORMED AT A SLOW ENOUGH RATE TO PREVENT THE BUILDUP OF PORE WATER PRESSURES. THE RESULTING STRESSES WHICH ARE MEASURED REPRESENT ONLY THE INTERGRANULAR STRESSES. THESE TESTS ARE USUALLY PERFORMED ON SAMPLES OF GENERALLY NON-COHESIVE SOILS. ALTHOUGH THE TEST PROCEDURE IS APPLICABLE TO COHESIVE SOILS IF A SUFFICIENTLY SLOW TEST RATE IS USED.

AN ALTERNATE MEANS OF OBTAINING THE DATA RESULTING FROM THE DRAINED TEST IS TO PERFORM AN UNDRAINED TEST IN WHICH SPECIAL EQUIPMENT IS USED TO MEASURE THE PORE WATER PRESSURES. THE DIFFERENCES BETWEEN THE TOTAL STRESSES AND THE PORE WATER PRESSURES MEASURED ARE THE INTERGRANULAR STRESSES.



TRIAxIAL COMPRESSION TEST UNIT

REVISIONS
BY _____
DATE _____


FILE

DATE _____
CHECKED BY _____

METHOD OF PERFORMING CONSOLIDATION TESTS

CONSOLIDATION TESTS ARE PERFORMED TO EVALUATE THE VOLUME CHANGES OF SOILS SUBJECTED TO INCREASED LOADS. TIME-CONSOLIDATION AND PRESSURE-CONSOLIDATION CURVES MAY BE PLOTTED FROM THE DATA OBTAINED IN THE TESTS. ENGINEERING ANALYSES BASED ON THESE CURVES PERMIT ESTIMATES TO BE MADE OF THE PROBABLE MAGNITUDE AND RATE OF SETTLEMENT OF THE TESTED SOILS UNDER APPLIED LOADS.

EACH SAMPLE IS TESTED WITHIN BRASS RINGS TWO AND ONE-HALF INCHES IN DIAMETER AND ONE INCH IN LENGTH. UNDISTURBED SAMPLES OF IN-PLACE SOILS ARE TESTED IN RINGS TAKEN FROM THE SAMPLING DEVICE IN WHICH THE SAMPLES WERE OBTAINED. LOOSE SAMPLES OF SOILS TO BE USED IN CONSTRUCTING EARTH FILLS ARE COMPACTED IN RINGS TO PREDETERMINED CONDITIONS AND TESTED.



DEAD LOAD-PNEUMATIC
CONSOLIDOMETER

IN TESTING, THE SAMPLE IS RIGIDLY CONFINED Laterally BY THE BRASS RING. AXIAL LOADS ARE TRANSMITTED TO THE ENDS OF THE SAMPLE BY POROUS DISKS. THE DISKS ALLOW DRAINAGE OF THE LOADED SAMPLE. THE AXIAL COMPRESSION OR EXPANSION OF THE SAMPLE IS MEASURED BY A MICROMETER DIAL INDICATOR AT APPROPRIATE TIME INTERVALS AFTER EACH LOAD INCREMENT IS APPLIED. EACH LOAD IS ORDINARILY TWICE THE PRECEDING LOAD. THE INCREMENTS ARE SELECTED TO OBTAIN CONSOLIDATION DATA REPRESENTING THE FIELD LOADING CONDITIONS FOR WHICH THE TEST IS BEING PERFORMED. EACH LOAD INCREMENT IS ALLOWED TO ACT OVER AN INTERVAL OF TIME DEPENDENT ON THE TYPE AND EXTENT OF THE SOIL IN THE FIELD.


REVISIONS
BY _____ DATE _____

FILE _____

BY _____ DATE _____
CHECKED BY _____

REVISIONS
 BY _____ DATE _____
 BY _____ DATE _____
 PLATE _____ OF _____

FILE 5627.004
 BY R.J. DATE 1-21-58
 CHECKED BY _____ DATE _____




CONSOLIDATION TEST DATA

DAMES & MOORE

REVISIONS
 BY _____ DATE _____
 BY _____ DATE _____
 PLATE _____ OF _____

FILE 5877-003
 BY K.H. DATE 5-22-52
 CHECKED BY _____ DATE _____




CONSOLIDATION TEST DATA

DAMES & MOORE

REVISIONS
 BY _____ DATE _____
 BY _____ DATE _____
 PLATE _____

CHECKED BY _____
 BY _____ DATE _____
 DATE _____





CONSOLIDATION TEST DATA

DANES & MOORE

PLATE A-7H

REVISIONS _____
 BY _____ DATE _____
 BY _____ DATE _____
 PLATE _____ OF _____

1-1-60
 BY *H. E. P.* DATE _____
 CHECKED BY _____ DATE _____



GRAIN SIZE ANALYSES

Griffin Wellpoint Corporation



JACKSONVILLE, FLORIDA
904-388-7612
HOUSTON, TEXAS
713-923-2724
HAMMOND, INDIANA
219-931-1662
WEST PALM BEACH, FLORIDA
305-683-0702
NORFOLK, VIRGINIA
703-625-6524
NEW YORK, N. Y.
212-792-1800
CHICAGO, ILLINOIS
312-374-2255
QUEBEC, CANADA
663-3231

February 22, 1969

DAMES & MOORE CHICAGO, ILLINOIS RECEIVED	
FEB 24 1969	
JBT	W/W
GD	3450 CALUMET AVENUE HAMMOND, INDIANA
WG	219-931-1662
JT	CHICAGO
EFC	ANW
DG	JM
PSF	FILE

Dames & Moore Company
309 West Jackson Blvd.
Chicago, Illinois 60606

Re: Nuclear Power Plant
Midland, Michigan

Attention: Mr. Bill Moore

Gentlemen:

From a study of available preliminary plans, boring data, soil samples, grain-size curves and a soil profile of the proposed excavation area, we propose the excavation be open-cut on the Northeast side on approximately two (2) horizontal to one (1) vertical slopes, (to allow for berms at elevation 600.0 and 585.0 for unwatering and stabilizing this area of pervious material with a 2-stage interconnected wellpoint system. (See attached sketch).


Although the soil samples visually appear to be a fine sharp and clear sand, the grain size analysis, and previous wellpoint dewatering in this area, indicates that the wellpoints must be installed with vertical sand filter-wicks for required drainage and drawdown.

Since the clay strata varies in depth over this Northeast Side, there may be some dips in the clay that will require a small amount of sand-bagging. However, since the pervious soils get deeper away from the excavation and toward the Northeast, this sandbagging should be a minimum item.

Our estimate of the cost of this dewatering (with no mark-up) is approximately \$ 68,000.00 for six months pumping, plus (or minus) \$ 270.00 per calendar day thereafter.

If there are any questions on the above.....or changes in the plant locationplease call us.

Very truly yours,
GRIFFIN WELLPOINT CORPORATION
(Indiana)


R. H. Hockberger
Vice President


RHH/ms

Enclosure: Sketch of 2-stage wellpoint location

BY _____ DATE _____
CHECKED BY _____

FILE _____

REVISIONS
BY _____ DATE _____



SKETCH OF PROPOSED LOCATIONS OF UPPER AND LOWER DEWATERING SYSTEMS

DRAWING REFERENCE :

ORIGINAL SKETCH PREPARED BY
GRIFFIN WELLPOINT CORPORATION

3

Gentlemen:

I am Shiru Uniruvengadam. I am with Consumers Power Company as a Staff Engineer in the Project Engineering Services Department.

3.0 Remedial Work:

I will be describing the remedial measures in progress or planned for the first five items on the agenda under Article 3. (Slide 3.1.1). Namely, DGR, SWS, tank farm, diesel oil storage tanks and underground facilities. These remedial measures are discussed in great detail in our responses to 50.54(f) questions and 50.55(e) submittals. Therefore, I will be presenting only a brief outline of the remedial work.

3.1 Diesel Generator Building (Slide 3.1.2)

The diesel generator building is a box-shaped structure. Its main purpose is to provide a housing for the four emergency diesel generators. The structural walls are very rigid. The building is supported on strip footings. The building and the generator pedestal are founded on approximately 30 feet of fill. In summer of last year, settlements more than anticipated values were observed. A detailed soil investigation was conducted. The backfill was found to consist of soft to very stiff clay with pockets and layers of very loose to dense sand backfill. The conclusion of the investigation was that the fill was not adequately compacted. Based upon the recommendation of our soil consultants, Professors Peck and Hendron, the remedial measure chosen was to preload the existing backfill by layers of sand surcharge.

(Slide 3.1.3) - This slide shows in plan the extent of sand surcharge. The surcharge was gradually applied in steps. To date, the backfill under the diesel building is subjected to 20 feet thick of sand surcharge. This slide (Slide 3.1.4) shows a cross section of the

building and the surcharge. The surcharge will produce stresses in the fill greater than the amount the fill would experience when the structure is operational. This surcharge will remain until excess pore pressures are essentially dissipated and the rate of residual settlement becomes small and can be predicted conservatively by extrapolation.

The preload consolidates soft areas of clay fill; however, will not significantly improve the quality of loose sands. The potential of liquefaction of these sands and aerial dewatering of the plant site as a remedial measure for this problem will be presented later in detail.

(Slide 3.1.5) - This slide shows plan and cross-sectional elevation of a typical diesel generator pedestal. This is a reinforced concrete structure having a minimum compressive strength of 4000 psi. The fill beneath the pedestals have also consolidated resulting in differential settlement. Differential settlement of the pedestals will have no effect on alignment of the engine and ^{the} generator because they are both mounted on the same foundation. Furthermore, because of the enormous stiffness of the pedestal, no significant warping is expected and the top of the pedestal will generally lie within one plane. The diesel generator will be set in a level position irrespective of the amount of differential settlement between the corners of the pedestal. It will be achieved either by a suitable layer of grout on the pedestal or by chipping a few inches of top concrete and refinishing it to the required level.

The machine itself has considerable tolerance limits for tilt and roll. DeLaval Turbine, the manufacturer of the diesel generator, stated that

of the pedestal or a forward tilt of 1.4° and roll of 5° combined with a 5° combined backward tilt and roll will not affect the performance of the engine and the generators. Furthermore, during ^{the} operation of the plant, if further differential settlement causes to exceed this tolerance, the manufacturer states that the generators can be shimmed back to level position. Therefore, in summarizing for the DCS, the remedial work of preload is in progress and dewatering of site is being planned for implementation soon. No further remedial work on the pedestal than that mentioned before is anticipated.

3.2 Service Water Pump Structure

(Slide 3.1.1) - The service water pump structure is located in the southeast end of the site adjacent to the cooling pond. This (Slide 3.2.1) slide shows a plan view of the structure. The cooling pond is on the southern side. Major portion of the structure is founded on natural soil material except for the northern portion which is founded on fill.

(Slide 3.2.2) - This slide shows a cross-section ^{of} view of the structure. As mentioned earlier, the northern section, which is cantilevered off the main building, is founded on backfill material. As a follow-up to the investigation of all Class I structures on fill, several borings were taken in this area. The borings indicated that the backfill consists of soft to very stiff clay and loose to very dense sand. The conclusion was that some areas of the fill material under the northern part of the structure were not sufficiently compacted.

However, no significant settlement of the structure has been noted.

The reason for this is that the existing dead loads from this portion are being supported by the rest of the structure through cantilever action.

The remedial measure chosen was to support the north wall on piles driven to the glacial till. The choice of piles is an economical and expedient solution with minimal impact on the schedule.

(Slide 3.2.3) - This slide shows in plan the layout of piles. A total of 16 piles is planned at this time. The piles will have a capacity of 100 tons and are designed as bearing piles to carry only vertical load. The piles will be pipe piles filled with concrete. They will be predrilled through the fill and driven into the glacial till. The length of piles is expected to be 50 feet.

(Slide 3.2.4) - This slide shows the method of transferring vertical load from the wall to the piles by a system of reinforced concrete corbels.

(Slide 3.2.5) - The concrete corbels will be anchored to the wall by a system of anchor bolts. The pipe piles in turn would be jacked against the corbels to effect the transfer of load.

A test pile will be load tested to determine its capacity.

3.3 Tank Farm

(Slide 3.3.1) - This slide shows tank farm in plan. There are two BWSTs, a utility tank and a primary storage tank. Of these, only BWSTs are safety related. The BWST has a capacity of 500,000 gallons, 52 feet in diameter and 32 feet in height.

(Slide 3.3.2) - The tank is supported on a short concrete ring girder ending in a strip footing. The tank by itself is quite flexible.

Adjoining the ring girder for each tank there is a small box-shaped structure called valve pit. This houses valves and other controls. At present, construction of ring girder and valve pits are complete and installation of piping is in progress. As a follow-up to the investigation of all Class I structures founded as fill, several borings and test pit examinations were done in the tank farm area. The results of the investigation indicate that the tanks are supported on medium to very stiff clay backfill with occasional medium to very dense sand layers. The condition of the fill is suitable for the support of the tanks. To confirm this, the tanks will be constructed and filled with water in order to make a full-scale test of the foundation soil.

The (Slide 3.3.3) slide shows the layout of borated water lines entering the tank through the valve pit. The piping connections are being made to allow start-up, flushing, filling and testing of the tank. Selected points on the piping between BWST and the auxiliary building will be monitored for settlement during construction phase. Any differential settlement ~~that was~~ measured will be analyzed in accordance with established procedures.

In summary, the backfill material on which the BWSTs are founded is satisfactory and will be confirmed by a load test. Borated water lines will be monitored and evaluated for any differential settlements. Therefore, no remedial action is anticipated for these structures.

3.4 Diesel Oil Storage Tanks

(Slide 3.1.1) - The oil storage tanks are located southeast of the Diesel generator building. There are 4 tanks, each 15 feet in diameter and 44 feet in length.

(Slide 3.4.1) - There is six feet of earthen cover over the top of the tank. The tank is supported at three points anchored to concrete pedestals. The tanks are founded on backfill and results of boring program indicated that the tanks are supported on medium to stiff sandy clay backfill. This soil condition is adequate to support the tanks. Moreover, the weight of the tanks is approximately equal to the fill that it replaced. In order to verify that the fill is satisfactory, these tanks have been filled with water and settlements are being monitored. It has been three months since the tanks have been filled with water and no appreciable settlements have been noted yet. Therefore, the backfill is adequate and no remedial measures are anticipated.

3.5 Underground Facilities

The underground facilities that will be discussed are Seismic Category I piping and electrical duct banks. This (Slide 3.1.1) slide shows safety-related piping, namely Service Water Lines, from the auxiliary building to the service water structure and diesel generator building to the service water structure. Borated water lines from the auxiliary building to BWST and diesel oil lines from the diesel oil storage tanks to the diesel generator building. Electrical duct banks are also shown in this slide.

To evaluate the present condition of piping, a representative group of piping was selected and profiled by a Mold Aquaducer Profile Settlement Gauge. This (Slide 3.5.1) slide shows for illustrative purposes a plot of one of the lines profiled. All the pipes profiled were reanalyzed taking into account the measured differential settlement in accordance with the provisions of current codes. The analyses

showed that the effect of differential settlement on the stresses were minimal and much below the level of allowable stresses. A detailed discussion of pipe stress analysis would be covered later, if required.


In summary, the pipes are very ductile and calculations show that effects of differential settlement undergone so far have minimal effect on stresses. Therefore, no remedial work is anticipated with regards to buried piping.

Electrical Duct Banks


The duct banks are reinforced concrete elements enclosing PVC and rigid steel conduits thus providing voids for the cables. Earlier, Mr Tom Cooke described the continuity checks that are performed by passing a rabbit through all the voids. This program establishes the fact that, to date, the duct banks are intact. Furthermore, the duct banks are reinforced with nominal amount of steel therefore ^{possesses} considerable amount of ductility in bending.

(Slide 3.5.2) - A preliminary calculation indicated that a typical duct bank of 100 feet in length can undergo a maximum of ^{12"} $\frac{1}{8}$ " of central deflection in pure bending at ultimate load.


In summary, the integrity of the duct bank is established by passing a rabbit through during construction ^{shown} and the duct bank by itself is ductile and can absorb considerable amount of differential settlement without significant stresses. Therefore, no remedial measures are anticipated for duct banks.



PLAN



SECTION
LOOKING NORTH



SECTION
LOOKING WEST

FIG. 3.12

MIDLAND PLANT UNITS 1 & 2 CONSUMERS POWER COMPANY	
DIESEL GENERATOR BLDG PLAN & SECTIONS	
FIGURE 129	DATE: 4/24/79




FIG 3.1.3






FIG. 3.1.4



Approved
13/11/77
Director
Control Engineering

FIG 3.1.5

WEST GUYANA LIGHTS & CO. COMPUTER & POWER COMPANY	
TITLE OF JOB CONTROL	
DRAWN BY [Signature]	DATE: 4/11/77

6

0

6

51

1. THIS IS A PLAN OF THE ...
 2. THIS IS A PLAN OF THE ...
 3. THIS IS A PLAN OF THE ...





FIG 3-1.1



SERVICE WATER STRUCTURE
 PLAN AT EL. 634'-6"

FIG. 3.2.1

1. SPEC

TYPICAL SECTION "A"

LL = 5000^{ft}

LL = 620^{ft}

LL MOMENT = 125700^{ft}

LL MOMENT = 11200^{ft}

SHEAR CAP = 10000^{ft}

MOMENT CAP = 17500^{ft}




FIG 3.2.2





FIG. 2.2.2

PILE CAP - 27' x 27' x 4'
PILE CAP - 27' x 27' x 4'



REDUCE CAPACITY OF A-570 TENTS (AS PER 3.1)
BY 25% TO ACCOUNT FOR STEEL AND CONCRETE
CONCRETE CREEP AND BLASTING DAMAGE.







FIG 3.2.5



0 20 40
 SCALE IN F.
 1/4" = 1"


Fig. 2.5.1



SECTION AA


FIG. 2.3.2

BOLDED WATER STRUCTURE



PLAN

FIG. 3.3.3



ELEVATION

EMERGENCY DIESEL FUEL OIL
STORAGE TANKS (Q)

FIG. 3.4.1

1. 2. 3. 4. 5. 6. 7. 8. 9. 10. 11. 12. 13. 14. 15. 16. 17. 18. 19. 20. 21. 22. 23. 24. 25. 26. 27. 28. 29. 30. 31. 32. 33. 34. 35. 36. 37. 38. 39. 40. 41. 42. 43. 44. 45. 46. 47. 48. 49. 50. 51. 52. 53. 54. 55. 56. 57. 58. 59. 60. 61. 62. 63. 64. 65. 66. 67. 68. 69. 70. 71. 72. 73. 74. 75. 76. 77. 78. 79. 80. 81. 82. 83. 84. 85. 86. 87. 88. 89. 90. 91. 92. 93. 94. 95. 96. 97. 98. 99. 100.




FIG. 1

FIG 2 1.1


Below
 showing
 structure
 of
 concrete

NOTE
 1-5

10






PLAN OF THE



1. 2. 3. 4. 5. 6. 7. 8. 9. 10. 11. 12. 13. 14. 15. 16. 17. 18. 19. 20. 21. 22. 23. 24. 25. 26. 27. 28. 29. 30. 31. 32. 33. 34. 35. 36. 37. 38. 39. 40. 41. 42. 43. 44. 45. 46. 47. 48. 49. 50. 51. 52. 53. 54. 55. 56. 57. 58. 59. 60. 61. 62. 63. 64. 65. 66. 67. 68. 69. 70. 71. 72. 73. 74. 75. 76. 77. 78. 79. 80. 81. 82. 83. 84. 85. 86. 87. 88. 89. 90. 91. 92. 93. 94. 95. 96. 97. 98. 99. 100.

BY

1



PROF. ...

1000

7/11 - Structured Backup C-211

30

4

11:45 a.m.
4/19/74

CALLunt and/or ~~PHanson~~:

Would you be available this afternoon to get involved in a real hot technical approval requirement for Q-List material which is on the Critical Path right now of construction at the site? If so, I would like you to review the facts with Don Sibbald (80016 or -25) at the site with John Hink so that we can get and then get together/a proper approval of the material that engineering would approve the Field to use.

MPHanson

Jmb

Rixford - J. Hink

specimens: structural backfill

specimen work - not include handwork C-21
Structural backfill to be done by Rixford Process
C-301 give specimens 200 cc of
liquid material + compacted
field amount find specified material
C-301 written into spec C-211

1. Work included

2. Relative compaction not included

Soil testing not incl.

3. ASTM Relative density

4. ASTM Standard 72

Materials D 422-63 Gradation

D 2049-69 Minimum Levels

D 2716-71 Moisture Content

5. Backfill

Material requirement

Requires much cooperation

Cohesiveless free draining

has not -

non backfill

5.2 Placement clear

subgrade ok

No large lumps clots

No frozen surface + no frozen mat
12"

5.3 Power tamps - size required & adequate
compaction.

5.4 80% Relative Humidity

5.5 Testing

frequency

1 in 500 CY

large areas

1 in 10% 100 CY

CAH:

Found attached on my desk after lunch Friday
Talked to Don Sibbold who told me that Bechtel is
currently using lean concrete as backfill under the
extended portions of the Aux Bldg at a cost of
about \$20/yd³ + labor and equipment. About 150 to 200,000 yd³
are involved.

Sibbold told me that Bechtel had a procedure (C-301 Rev 0
Dated 10-10-73) specifying the gradation of backfill material
thinking it was available on site. The material on site will
not meet that spec and since no Tech Spec had ever
been made up to purchase, Bechtel went to concrete.

Sibbold has prices for off-site material to meet spec at
delivered cost of about \$3.25/yd³. Material on-site can
be supplied at a cost of about \$0.75/yd³ that comes close
to meeting original spec and it was Sibbold's understanding
that the material would be useable if the spec were
changed slightly. This is Q-List material. Sibbold and
MPH were asking for verbal approval of the gradation of C-
So a procurement spec could be made up to purchase
off-site material. Sibbold would like Bechtel to buy

enough to keep the job moving while the on-site material is checked to see if it could be used. Called John Hink but he was arranging a conference call with Sibbold, Hink, Bechtel Soils and myself to resolve.

Results of Conference call: Sibbold not included

C-301 had been prepared assuming on-site availability. Gradation specifies very low fines content (passing 200) to avoid liquefaction probabilities. On-site material runs about 20% passing 200.

C-24 is being prepared based on C-301 to enable purchase of off-site material. Spec will not be ready until Monday when J. Allen returns. Allen was original ~~the~~ soils engineer on project.

Hink will call again Monday to clean up. I told Hink I felt the cost differences ~~was~~ appear to make it preferable to use sand even if it had to be imported.

Hink also would like to arrange a meeting with you at A² to review the PMF report prior to a meeting with the AEC coming up shortly.

Called Sibbold after talking to Hink. His question was why Bechtel had waited till now to reject on-site material. Fee's Bechtel sits on a problem until it has to be resolved on a crash basis usually at considerable cost to CP or CP is accused of holding up the project. At 4:00 pm 1300 yd³ of concrete had been poured and still pouring. He (Sibbold) would like problem resolved as early Monday as possible as cost are going up fast.

Gradation for Structural Backfill as received
by telephone

| size | % retained | |
|------|------------|--------|
| | fine | coarse |
| 1" | | 0 |
| #4 | | 25% |
| #10 | 0% | 50% |
| #40 | 40% | 95% |
| #200 | 95% | |

This drawing and the design it covers are the property of BECHTEL. They are merely loaned and on the borrower's express agreement that they will not be reproduced, copied, loaned, exhibited, or used except in the limited way and private use permitted by any written consent given by the lender to the borrower.

Bechtel Associates Professional Corporation
Ann Arbor, Michigan

EXHIBIT D

15/10/01

TECHNICAL SPECIFICATION
FOR
SUBCONTRACT FOR
AREA DEWATERING SYSTEM
FOR THE
CONSUMERS POWER COMPANY
MIDLAND PLANT
MIDLAND MICHIGAN


~~8405230053~~

| | 11-12-79 | Revised as noted on facing sheet; INC SCN 9001 | BY | CHK | APPR |
|-------|----------|--|-------------------|--------|------|
| | 7/11 | Issued for subcontract - revised as noted on facing sheet | | | |
| | 6/12/79 | ISSUE FOR BIDS | | | |
| NO. | DATE | REVISIONS | BY | CHK | APPR |
| OWNER | | CONSUMERS POWER COMPANY
MIDLAND PLANT UNITS 1&2
MIDLAND MICHIGAN | JOB No | 7220 | |
| BAPC | | | SPEC DES GUIDE No | C-88-Q | REV |
| | | | | | 2 |

AA-C-100373

| SHEET | LATEST REV. | SHEET | LATEST REV. | SHEET | LATEST REV. | SHEET | LATEST REV. | SHEET | LATEST REV. | SHEET | LATEST REV. | SHEET | LATEST REV. |
|------------|-------------|-------|-------------|-------|-------------|-------|-------------|-------|-------------|-------|-------------|-------|-------------|
| 1 | 2 | | | | | | | | | | | | |
| 11 | 2 | | | | | | | | | | | | |
| 111 | 2 | | | | | | | | | | | | |
| 1 | 2 | | | | | | | | | | | | |
| 2 | 2 | | | | | | | | | | | | |
| 3 | 2 | | | | | | | | | | | | |
| 4 | 2 | | | | | | | | | | | | |
| 5 | 2 | | | | | | | | | | | | |
| 6 | 2 | | | | | | | | | | | | |
| 7 | 2 | | | | | | | | | | | | |
| 8 | 2 | | | | | | | | | | | | |
| 9 | 2 | | | | | | | | | | | | |
| APPENDIX A | | | | | | | | | | | | | |
| A-1 | 0 | | | | | | | | | | | | |
| 1 | 2 | | | | | | | | | | | | |
| 2 | 0 | | | | | | | | | | | | |
| 3 | 0 | | | | | | | | | | | | |
| 4 | 0 | | | | | | | | | | | | |

| NO. | DATE | REVISIONS | BY | CHK'D | APP'D | NO. | DATE | REVISIONS | BY | CHK'D | APP'D |
|-----|----------|--|----|-------|-------|-----|------|-----------|----|-------|-------|
| 2 | 11/14/70 | Revised shts. 1, 11, 111
1-9, App A sht 1 | | | | | | | | | |
| 1 | 7/11/70 | Issued for subcontract
rev. sh. 1, 11, 111, 2-9 | | | | | | | | | |
| 0 | 6/12/67 | ISSUE FOR BIDS | | | | | | | | | |

| | | | |
|---|--|---------------------|----------|
|  | FACING SHEET
AREA DEWATERING SYSTEM
CONSUMERS POWER COMPANY
MIDLAND POWER PLANT UNITS 1&2
MIDLAND, MICHIGAN | JOB No. 7220 | Rev
? |
| | | C-88-Q
<i>ii</i> | |

AA-G-110273



TECHNICAL SPECIFICATION
FOR
SUBCONTRACT FOR
AREA DEWATERING SYSTEM
CONTENTS

| | |
|-----------------------------------|---|
| 1. SCOPE | 1 |
| 2. QUALITY STANDARDS | 2 |
| 3. SUBMITTALS | 2 |
| 4. SERVICE REQUIREMENTS | 3 |
| 5. FIELD OPERATIONS | 4 |
| 6. INSPECTION | 7 |
| 7. CLEANING AND RESTORATION | 9 |
| 8. QUALITY ASSURANCE REQUIREMENTS | 9 |
| 9. MEASUREMENT FOR PAYMENT | 9 |



APPENDIX

A DOCUMENTATION REQUIREMENTS



1. SCOPE

A. GENERAL


- 1) The work to be performed under this Subcontract shall consist of designing a dewatering system capable of lowering the groundwater to a minimum elevation of 580 feet with the pond at el 627'+. The lowering of the groundwater will allow others to excavate portions of the auxiliary building and feedwater isolation valve pit in a dry condition. This specification includes Q-listed work to be performed exclusively by Contractor as noted in Article 7.

B. ITEMS INCLUDED

- 1) Design, furnish, install, maintain, operate, and remove dewatering system as indicated in the design drawings.
- 2) Provide and maintain standby equipment and power of sufficient capacity to perform the intended work.
- 3) Install, maintain, and observe observation wells and/or piezometers and test pits for logging the water table elevations at the locations as required and approved by Contractor.
- 4) Dispose of the groundwater to the cooling pond by installing a piping system from the dewatering system indicated in the drawings to the site storm drain system.
- 5) Provide protection of the dewatering system in areas designated as construction access as shown in the drawings.
- 6) Grout placement for all dewatering holes and wells upon completion of the subgrade dewatering.
- 7) Install 1/4-inch petcocks, bushing, and nipples at each dewatering well for obtaining samples of the return water.
- 8) Provide all reducers, couplings, piping etc necessary to adapt Contractor's flow meters to discharge line, fire hydrant, and recirculation line.

C. RELATED ITEMS NOT INCLUDED

- 1) Access roads to the area
- 2) Inspecting the water being pumped to determine the amount of fines being removed. In this specification, fines are defined as any nonorganic materials coarser than 0.005 millimeter.

- 
- 3) Concrete grout for sealing holes and wells
 - 4) Excavation required (trenching) to provide the areas for installing the dewatering systems
 - 5) Location of all utilities, embedded plant facilities, and other subsurface structures at the location of the dewatering system
 - 6) Drilling holes through the turbine building and auxiliary building concrete floors at elevations 614' and 634' at the locations required by Subcontractor
 - 7) Repairing the holes drilled in the auxiliary building and turbine building concrete floors
 - 8) Electrical power to operate the pumps
 - 9) All lines, grade, survey, excavation, fill, backfill, and protection of dewatering equipment at the road or ramp crossing as necessary
 - 10) Repair and/or replacement of any utilities, embedded plant facilities, and/or other substructure damage encountered at the locations indicated by Contractor for locating eductor wells

2. QUALITY STANDARDS

A. GENERAL

- 1) Subcontractor shall be responsible for the quality of items and services to meet the requirements of this specification, applicable codes and standards, and other contract documents.

3. SUBMITTALS


A. STANDARD FORMS

- 1) Engineering document and quality verification document requirements are summarized in Form G-321-D and are augmented by detailed requirements in this specification.

B. PROCEDURES

Subcontractor shall submit the following procedures (in detail) to the satisfaction of Contractor.

- 1) Dewatering plant area procedure
- 2) Test pits procedure



- 3) Observation wells
- 4) Jetting procedure
- 5) Grouting procedure



4. SERVICE REQUIREMENTS

A. OPERATIONAL REQUIREMENTS

- 1) An adequate dewatering system shall be installed to lower and control the groundwater to provide a dry condition during construction, excavation, and placement of fill materials. The dewatering system shall be capable of lowering and continuously maintaining the groundwater level to el 600' initially so construction work can start and then lowering and maintaining the groundwater level as directed by Contractor to a minimum elevation of 580' until a written directive from Contractor to cease dewatering operations has been received.
- 2) Deleted
- 3) Contractor shall provide operating electrical power. The drawing will indicate these locations.

B. SUBCONTRACTOR'S RESPONSIBILITY

- 1) Subcontractor shall be solely responsible for the design, installation, operation, and removal of a dewatering system. This system shall prevent the loss of fines in the soil, seepage, boils, quick conditions, or softening of the foundation strata. The stability of sides and bottom of excavation shall be maintained, thereby resulting in every phase of the excavation and construction being performed in dry conditions.

C. DATA AVAILABLE

- 1) The subsurface data and preliminary pump test results are available upon request and are for Subcontractor's information only. Subcontractor assumes the responsibility for any deductions, interpretations, or conclusions made on the basis of these data.
- 2) The test boring report and the Dames and Moore Report for this plant are located at Contractor's office and are available for review.
- 3) The estimated elevation of the groundwater table is 627 feet.




D. APPROVAL OF DEWATERING SYSTEM

- 1) Approval by Contractor of the dewatering system proposed by Subcontractor will be only with respect to the basic methods Subcontractor intends to use. Approval of the dewatering system will be based on the demonstrated performance of the system to satisfy the requirements for dewatering as specified.

E. CONTROL


- 1) The observation wells, piezometers, and measurements of fines shall be used as a primary basis of determining compliance with the requirements of this specification.
- 2) Test pits shall be used only as directed by Contractor in writing.



5. FIELD OPERATIONS

A. GENERAL

- 1) Subcontractor shall furnish, install, operate, and maintain the dewatering system and, upon completion, remove all dewatering equipment except as approved in writing in advance by Contractor. Subcontractor shall perform all associated work required to remove and control the subsurface water so that the excavation, construction, and backfilling operations can be performed completely in dry conditions as approved by Contractor. All associated work required to remove and control localized pockets of trapped groundwater within the excavation will be done by others.



B. TRENCHING

- 1) Contractor shall perform excavation where required to allow for installation of the dewatering system.

C. TESTING DEWATERING SYSTEM

- 1) Prior to any excavation below the groundwater level, the dewatering system shall be tested and placed in operation to lower the water levels as required and shall function continuously as required to provide a dry construction area. The pumping shall continue until the excavation and backfill operations are completed to the upper limits of the original groundwater level. Subcontractor shall obtain written approval from Contractor before discontinuing the dewatering operation.



D. DISPOSAL OF WATER

- 1) Subcontractor shall be responsible for all surface and subsurface water resulting from its operations and shall dispose of all water removed from the dewatering system in a manner that will not endanger public health, property, or any portion of the work under construction by other Subcontractors and associates working in the area. The water shall be conveyed through piping from the dewatering system to the existing site storm drain system only after it has been monitored for fines.



E. STANDBY EQUIPMENT

- 1) Subcontractor shall provide standby equipment installed and available for immediate operation as may be required to maintain the dewatering adequately on a continuous basis in the event that all or any part of the dewatering system may become inadequate or fail.
- 2) Subcontractor shall provide and maintain, in an operable condition, standby diesel-powered pumps and/or generators of sufficient capacity to start and operate all pumps and other required dewatering equipment for the duration of the dewatering.

F. OBSERVATION WELLS

- 1) Subcontractor shall supply, install, take measurements, and maintain the required number of observation wells and/or piezometers and such additional observation wells as may be ordered by Contractor. Water levels in the observation wells and/or piezometers and volume of water shall be recorded and submitted to Contractor daily, Monday through Friday, during dewatering.
- 2) The observation wells shall be of a type that will permit portions of the riser to be removed as the excavation work progresses. The proposed type shall be submitted to Contractor for approval prior to installation.
- 3) Subcontractor shall, by adding or removing water from all observation well risers, demonstrate that the observation wells are functioning properly prior to commencement of dewatering.
- 4) Any observation wells and/or piezometers that become inactive, damaged, or destroyed by Subcontractor shall be replaced within 24 hours by Subcontractor at no additional expense to Contractor.

- 5) Jetting shall not be used for the installation of the observation wells/dewatering wells under any structure. Controlled jetting may be used for the installation of the observation wells/dewatering wells outside the structures, provided the jet water is brought up through the inside of the jetted casing and does not blow up the outside of the jetted casing. The above is applicable after the casing has been installed 10 feet below the ground surface. Jetting shall be done in accordance with the Subcontractor's approved procedure.

G. DEWATERING

- 1) Subcontractor shall be solely responsible for the arrangement, location, and depths of the dewatering system necessary to accomplish the work described under this section of the specification. Limits of the work are shown in the drawing. The dewatering shall be accomplished in a manner that will reduce the hydrostatic head in water-bearing strata below any excavation to the extent that the water level and piezometric water levels in the construction area are substantially (a minimum of 3 feet) below the prevailing excavation surface; will prevent the loss of fines, seepage, boils, quick conditions, or softening of the foundation strata; will maintain stability of the sides and bottom of the excavation; and will result in all construction operations being performed in a dry condition. For the area outside of the structures where pervious soil strata overlay considerably less pervious soil strata above the subgrade level, the groundwater in the pervious strata shall be lowered to within less than 2 feet of the top of the less pervious strata. As the area is excavated to the top of the less pervious strata, any groundwater remaining perched in the pervious strata above the less pervious strata shall be removed by others. If the water bearing strata are found to be absent, the well location shall be abandoned and the hole shall be sealed in accordance with Paragraph 5.G.7 of this specification.
- 2) The dewatering operation shall be controlled in such a manner that the amount of fines of the soil in the discharge water shall be limited to 5 ppm. This is to be determined by measuring the amount of fines in the return line and discharge line corresponding to the quantity of groundwater measured at the discharge line.
- a) All dewatering and observation wells located within the turbine building shall be installed using stainless steel well screen and risers. Unless directed otherwise in writing by the onsite geotechnical engineer.

- b) Dewatering wells located outside the turbine building area may be installed with a 6-inch diameter well screen, provided there is a sufficient quantity of sand and approval is obtained from the Contractor's onsite field geotechnical engineer.
- 3) Jetting procedures shall be approved in advance in writing by Contractor and as indicated in Subparagraph 5.F.5 of this specification.
- 4) If the dewatering requirements are not satisfied because of inadequacy or failure of the dewatering system, loosening of the foundation strata and/or instability of the slopes may occur. The supply of all labor, materials, and the performance of all work necessary to carry out additional work for reinstatement of foundation soil resulting from such inadequacy or failure shall be undertaken by Subcontractor to the full satisfaction of Contractor, and at no additional expense to Contractor.
- 5) Prior to any excavation below the groundwater level, the dewatering system shall be placed into operation to lower the water levels as required and then shall be operated continuously 24 hours a day, 7 days a week until construction and placement of the subgrade structure and backfill has been satisfactorily completed and no longer requires dewatering, as notified by Contractor in written form.
- 6) Subcontractor shall obtain written approval from Contractor before discontinuing the operation of the dewatering system.
- 7) Subcontractor shall seal, with 2,000 psi minimum concrete grout, any dewatering equipment buried or left in place under the structure and all observation wells, test pits, and holes after the dewatering operation is discontinued in accordance with the latest Michigan Wells Act.

6. INSPECTION

A. CONTRACTOR

- 1) Contractor shall inspect the effluent of the well points to determine the amount of material (fines) being removed by the dewatering operation. This monitoring is Q-listed and shall be in accordance with 10 CFR 50, Appendix B.
- 2) The dewatering system shall be accepted by Contractor based on the difference in quantity of fines measured in the return line and discharge line and correlated with the quantity of groundwater being discharged

through a water meter calibrated in gallons. The average quantity of fines shall not exceed the ratio of 5 ppm. The average quantity of fines shall be determined by testing a sample of water from the return line and the discharge line every Monday and Thursday that the pumping is in operation using a 1-liter Buchner funnel. The filter paper shall not be coarser than 0.005 millimeters. The corresponding number of gallons of groundwater pumped through an In-Line flowmeter located on the discharge line shall also be recorded by Contractor and the average ppm calculated. Contractor shall also monitor the number of gallons of recirculating water in Subcontractors eductor system. Contractor shall supply the 1-liter Buchner funnel and filter paper (no coarser than 0.005 millimeters) for the testing, and three flowmeters; one on the recirculation water line (10-inch Sparling In-Line with totalizer, Saddle Mount Series FM112) one on the discharge line (6-inch Sparling In-Line with totalizer Saddle Mount Series FM112) and one on the hydrant (3-inch Sparling In-Line with totalizer Series 162). If an individual test indicates the fines are greater than 5 ppm but the average ratio of fines to ground water pumped is less than 5 ppm, Subcontractor shall be alerted. If the quantity of fines exceeds the average ratio of 5 ppm for the total quantity of groundwater pumped, Subcontractor shall be notified that it has 24 hours to correct the condition. If, after 24 hours, Subcontractor has not been able to correct the problem, Contractor shall begin a systematic testing of each individual dewatering well. Any dewatering wells found to produce greater than 5 ppm of fines shall be repaired by Subcontractor or removed from the system. Subcontractor shall notify Contractor whenever it intends to purge any collected fines from the eductor tank. Subcontractor will estimate the quantity of water purged, and Contractor will collect all material from Subcontractor's eductor tank. The discharged bottom material shall be sieved through a Number 325 U.S. standard screen. The collected material shall be retained and stored for inspection by the onsite field geotechnical engineer.

- 3) Each individual well shall be inspected by Contractor during installation in accordance with the following criteria. After the initial 15 minutes of pumping, the effluent shall be tested for fines using a 1-liter Buchner funnel.
- a) If the fines observed are 10 ppm or less, the well shall be accepted.
 - b) If the fines observed exceed 100 ppm, the well shall be rejected and pumping stopped.
 - c) If the fines observed are less than 100 ppm, but more than 10 ppm, the pumping shall stop. The well may be retested in accordance with the above



criteria after a minimum of a 1-hour delay. If the well has not met the acceptance criteria for fines within three retests, the well shall be rejected and pumping stopped.

- 4) Records shall be maintained for each well and for the entire system, including the amount of fines (ppm) each time readings are taken.



B. SUBCONTRACTOR

- 1) Subcontractor shall perform all inspection and recording of the piezometers/observation wells in accordance with its approved procedure. All other inspection shall be in accordance with Subcontractor's approved procedures.

7. CLEANING AND RESTORATION

- A. Subcontractor shall leave the work area in the same condition as prior to the start of operation and to the satisfaction of Contractor.

8. QUALITY ASSURANCE REQUIREMENTS

- A. The monitoring of the fines of the soil in the discharge water is Q-listed and shall be performed and controlled by Contractor's quality assurance program.
- B. Contractor has the authority to stop or regulate any part of the dewatering operation to prevent damage to any part of Contractor's work.

9. MEASUREMENT FOR PAYMENT

A. BASIS OF MEASUREMENT

- 1) The measurement of payment shall be in accordance with the terms of the subcontract.



APPENDIX A

DOCUMENTATION REQUIREMENTS

- 1.0 The Subcontractor shall furnish documentation in accordance with the specification as summarized and directed by form G-321-D. To complete form G-321-D, the Subcontractor shall check in column 8 which documents are being transmitted, and shall sign line 21. The Subcontractor shall fill in lines 13 through 20 as applicable. Entries such as N/A (not applicable) and "See attached sheets" are permissible. The completed G-321-D form is then used for a cover sheet as directed on the back of the form.

Attachments:

1. Form G-321-D, Engineering and Quality Verification Document Requirements

READ INSTRUCTIONS ON BACK BEFORE FILLING IN FORM

These requirements for Engineering and Quality Verification Documents are to be fulfilled in accordance with the schedule set forth below. Supplier's failure to comply with these requirements may result in order cancellation or withholding of payment until compliance is established.

| 1. Document Category Number | 2. Specification Paragraph Reference | 3. Kind of Copies | ENGINEERING DOCUMENTS | | | | QUALITY VERIFICATION DOCUMENTS | | | | | 12. Remarks | |
|-----------------------------|--------------------------------------|-------------------|-----------------------|-------|----------------------------|----|----------------------------------|----------------------|---------------------------|-----------------------|------------------------|-------------|------------------------|
| | | | 4. Quantity Required | | 5. Prior Approval Required | | 6. Quantity Required for Release | 7. Distribution Code | 8. Supplier Conform Check | 9. Inspection Release | 10. Engineering Review | | 11. Field QCE Check In |
| | | | Initial | Final | Yes | No | | | | | | | |
| 4.2E | 3.B.5 | Reproducible | 1 | 1 | | | | | | | | | |
| | | Microfilm | | | X | | N/A | | | | | | |
| 4.2F | 3.B.1
3.B.2 | Reproducible | 1 | 1 | | | | | | | | | |
| | | Microfilm | | | X | | N/A | | | | | | |
| 4.2E | 3.B.3
3.B.4 | Reproducible | 1 | 1 | | | | | | | | | |
| | | Microfilm | | | X | | N/A | | | | | | |
| 8.0E | 4.D.1
5.F.2 | Reproducible | 1 | 1 | | | | | | | | | |
| | | Microfilm | | | X | | N/A | | | | | | |
| 25.0V | 4.E.1
5.F.1 | Reproducible | | N/A | | | | 2 | B | | | | |
| | | Microfilm | | | | | | | | | | | |
| 27.0E | 4.D.1
5.C.1 | Reproducible | 1 | 1 | | | | | | | | | |
| | | Microfilm | | | X | | N/A | | | | | | |
| 27.0V | 4.D.1
5.C.1 | Reproducible | | N/A | | | | 2 | B | | | | |
| | | Microfilm | | | | | | | | | | | |
| | | Reproducible | | | | | | | | | | | |
| | | Microfilm | | | | | | | | | | | |
| | | Reproducible | | | | | | | | | | | |
| | | Microfilm | | | | | | | | | | | |
| | | Reproducible | | | | | | | | | | | |
| | | Microfilm | | | | | | | | | | | |
| | | Reproducible | | | | | | | | | | | |
| | | Microfilm | | | | | | | | | | | |

| | | | |
|---------------------------|--|--------------------------|------------------|
| 12. Supplier's Order No. | 14. Supplier's Part No. | 15. Supplier's Part Name | 16. Quantity |
| 17. Buyer's Req. Item No. | 18. Buyer's Line/Equip., Tag or Code No. | 19. Buyer's Part Name | 20. Traceability |


21. Supplier's Conformance Statement: We certify that the listed work and required documents meet the requirements of the procuring documents. Supplier: _____ Signature _____ Title _____ Date _____

22. Inspection Release Statement: Work was released based on satisfactory completion of inspection and review of documentation. Authorized Deviations: YES, Noted under 12, Remarks _____ NONE. Inspector: _____ Signature _____ Date _____

23. Engineering Review Statement: The Quality Verification Documents submitted to Engineering with this form have been reviewed for conformance to the specified requirements and are acceptable. Engineer: _____ Signature _____ Date _____

24. QCE Check-in Statement: This form and the Quality Verification Documents referenced herein have been received and their relationship to the hardware items verified. CONTROL NO. _____ FILE NO. _____. GCE: _____ Signature _____ Date _____

After QCE Check-in Distribute to: Procurement Manager, Field Office Manager, Material Supervisor

| | | |
|--|--|-----------------------------------|
| 
6-321-0
AA REV 2
6/74 | MIDLAND PLANT UNITS 1 AND 2
CONSUMERS POWER COMPANY

ENGINEERING AND QUALITY VERIFICATION DOCUMENT REQUIREMENTS | JOB NO. 7220 |
| | | P.O./SPEC. NUMBER
7220-C-88(Q) |
| | | REV. SHEET 1 OF 4 2 |

INSTRUCTIONS FOR PREPARING G-321-D

- A. **PURPOSE:** This is a multi-purpose form to be used by Buyer/Contractor to specifically identify documents required of the supplier to satisfy specification requirements, and is to be used by the supplier as a cover sheet for Quality Verification Documents when submitting them to the Buyer/Contractor.
- B. **GENERAL INFORMATION:** Engineering (E) and Quality Verification (V) Documents are identified by Category number and title in section H, below.
- C. **USE:** A copy of the front of this form shall be completed by the supplier and provided to the Buyer's/Contractor's Inspector along with the applicable Quality Verification Documents for his review prior to release of the unit(s).
- D. **DISTRIBUTION:** All Engineering (E) Documents are to be sent to the Project Engineer at the address shown below (Code a).

When inspection release is completed, the Verification (V) Documents are to be distributed to the respective addresses shown below in accordance with the distribution code specified in Column 7. A copy of the completed Form G-321-D must accompany each "package" of Verification Documents to its destination. Also, a copy of completed Form G-321-D is to be included with the hardware shipment and a copy sent separately to the Project Field Quality Control Engineer at the jobsite.

| | | |
|-------------------------------------|--------------------------------|---------|
| Code a. | Code b. With hardware shipment | Code c. |
| Bechtel Associates Professional Co. | Bechtel Power Corp. | N/A |
| P.O. Box 1000 | 3500 E. Miller Rd. | |
| Ann Arbor, Michigan 48106 | Midland, Michigan 48640 | |
| Attn: Project Engineer, Job 7220 | | |

E. **DEFINITIONS OF TERMS:** (See also Document Category Definitions G-321-SUP A)

Supplier - This is a generic term and is synonymous with the terms seller, vendor, contractor, sub-contractor, sub-supplier, etc.
Reproducible - can be legally duplicated by either macroreproduction or electrostatic dry process.
Microfilm - 35mm microfilm conforming to the requirements of the procurement documents. When not specified, supplier shall submit his standard for approval.
Prior Approval Required - Bechtel approval required prior to use of documents in the design, fabrication, installation, or other work process.
Initial - the first submittal of a document in accordance with the schedule mutually agreed to by the Buyer and the supplier.
Final - the submittal that reflects the resolution of review comments, or the complete submittal required. Both are to be accepted prior to rendering final payment. Drawings submitted as final must be full size reproducible made from original document. Adjacent to the title block, each drawing must be certified and show Buyer's job title, job number, purchase order number, line, equipment, tag or code number, and the manufacturer's serial number(s).
Certified - the dated Signature and Title of an authorized and responsible employee of the supplier.
N/A - Not applicable - can be used for individual entries, columns and lines by Project engineering, and for individual entries by the supplier.

F. **BECHTEL ENTRY INSTRUCTIONS**

| Entry No. | Information Required |
|-----------|---|
| 1 | Enter Document Category Number. |
| 2 | Enter Specification paragraph reference. |
| 3 | Make no entry. Relates to kind of copies required. |
| 4 | Enter the number of each kind of copy for "initial" or "final" submittal of Engineering Documents. |
| 5 | Enter approval requirement by X under "Yes" or "No" column. |
| 6 | Enter the number of each kind of copy of Quality Verification Documents required for release of the item or installation. |
| 7 | Enter Quality Verification Document distribution code letter in accordance with paragraph D above. |
| 8 | Make no entry. For supplier use only. |
| 9 | Bechtel Inspector to complete upon release. Sign on line 22. |
| 10 | Enter Bechtel Engineering review confirmation. Sign on line 23. |
| 11 | Bechtel QCE to complete check-in. Sign on line 24. |
| 12 | Enter remarks as appropriate. |

G. **SUPPLIER ENTRY INSTRUCTIONS**

| Entry No. | Information Required |
|------------|--|
| 8 | Enter number of pages of each type of Quality Verification Documents being submitted for the unit(s) being released. Sign Statement of Conformance on line 21. |
| 12 | Enter remarks as appropriate. When a deviation has occurred, reference the deviation(s) and Buyer/Contractor's authorization in this column, and include the authorization document(s) in the Verification Document Package. |
| 13, 14, 15 | Enter information as required. |
| 1 | Enter the numbers of units covered by the Quality Verification Documents being submitted. For each requisition item no. being released provide a separate copy of this completed form and the supporting Quality Verification Documents. |
| 17, 18, 19 | Enter information as required. |
| 20 | Enter identification number(s) traceable to the unit(s) being released, e.g. serial no., heat no. of major component, cable reel no. or other unique designator. |

H. **DOCUMENT CATEGORY NUMBERS:** Engineering (E) and Quality Verification (V) Document Requirements as entered in Column 1, and defined in G-321-SUP A Document Category Definitions. For details, see specification paragraph(s) referenced in Column 2.

| | | |
|--|---|--|
| 1.0 DRAWINGS (E) | 10.2 Typical Material Used | 20.0 RT - RADIOGRAPHIC EXAMINATION PROCEDURES (E), AND VERIFICATION REPORTS (V) |
| 1.1 Outline Dimensions, Services and Foundation/Counting Details | 11.0 MATERIAL DESCRIPTION (E) | 21.0 MT - MAGNETIC PARTICLE EXAMINATION PROCEDURES (E), AND VERIFICATION REPORTS (V) |
| 1.2 Assembly Drawings | 12.0 WELDING PROCEDURES AND QUALIFICATIONS (E), AND VERIFICATION REPORTS (V) | 22.0 PT - LIQUID PENETRANT EXAMINATION PROCEDURES (E), AND VERIFICATION REPORTS (V) |
| 1.3 Shop Detail Drawings | 13.0 WELD ROD CONTROL PROCEDURES (E), AND VERIFICATION REPORTS (V) | 23.0 EDDY CURRENT EXAMINATION PROCEDURES (E), AND VERIFICATION REPORTS (V) |
| 1.4 Wiring Diagrams | 14.0 REPAIR PROCEDURES (E), AND MAJOR REPAIR VERIFICATION REPORTS (V) | 24.0 PRESSURE TEST - HYDRO, AIR, LEAK, BUBBLE OR VACUUM TEST PROCEDURE (E), AND VERIFICATION REPORTS (V) |
| 1.5 Control Logic Diagrams | 15.0 CLEANING AND COATING PROCEDURES (E), AND VERIFICATION REPORTS (V) | 25.0 INSPECTION PROCEDURE (E), AND VERIFICATION REPORTS (V) |
| 1.6 P & IDs | 16.0 HEAT TREATMENT PROCEDURES (E), AND VERIFICATION REPORTS (V) | 26.0 PERFORMANCE TEST PROCEDURES (E), AND VERIFICATION REPORTS (V) |
| 2.0 PARTS LIST AND COST (E) | 17.0 CERTIFIED MATERIAL PROPERTY REPORTS (V) | 26.1 Mechanical Tests |
| 3.0 COMPLETED BECHTEL DATA SHEETS (E) | 17.1 MTR (Certified Material Test Reports) | 26.2 Electrical Tests |
| 4.0 INSTRUCTIONS (E) | 17.2 Impact Test Data | 27.0 PROTOTYPE TEST REPORT (E & V) |
| 4.1 Erection/Installation | 17.3 Ferrite Data | 28.0 SUPPLIER SHIPPING PREPARATION PROCEDURE (E) |
| 4.2 Operating | 17.4 Material Certificate of Compliance | |
| 4.3 Maintenance | 17.5 Electrical Property Reports | |
| 4.4 Site Storage and Handling | 18.0 CODE COMPLIANCE (V) | |
| 5.0 SCHEDULES: ENGINEERING AND FABRICATION/ERECTION(E) | 19.0 UT - ULTRASONIC EXAMINATION PROCEDURES (E), AND VERIFICATION REPORTS (V) | |
| 6.0 QUALITY ASSURANCE MANUAL/PROCEDURES (E) | | |
| 7.0 SEISMIC DATA REPORT (E) | | |
| 8.0 ANALYSIS AND DESIGN REPORT (E) | | |
| 9.0 ACOUSTIC DATA REPORT (E) | | |
| 10.0 SAMPLES (E) | | |
| 10.1 Typical Quality Verification Documents | | |

Specification 7220-C-88(Q)
 Appendix A

DOCUMENT CATEGORY DEFINITIONS

(E) – Engineering Documents. This term comprises procedures, drawings, specifications, QA plans, prototype qualification test reports, and other similar documents that require Bechtel approval prior to fabrication, or prior to use of the document in the design, fabrication, installation, or other work process. The term is also applied to price lists, and instructional documents for handling, storage, maintenance, etc., that are of informational interest only to project engineering.

(V) – Quality Verification Documents. This term comprises material test reports, heat treatment charts, welding records, NDE results, performance test reports, etc., which demonstrate or certify conformance to the technical or inspection requirements of the procurement documents.

1.0 DRAWINGS (E)

- 1.1 Outline Dimensions, Services and Foundation/Mounting Details – Drawings providing external envelope, including lugs, center line(s), location and size for electrical cable, conduit, fluid, and other service connections, isometrics, and details related to foundations and mountings.
- 1.2 Assembly Drawings – Detailed drawings indicating sufficient information to facilitate assembly of the component parts of an equipment item.
- 1.3 Shop Detail Drawings – Drawings which provide sufficient detail to facilitate the fabrication or manufacture of the equipment item. This includes but is not limited to, spool drawings, heat exchanger internal details, internal piping and wiring, cross-section details and architectural details.
- 1.4 Wiring Diagrams – Drawings which show the schematic wiring and connection information for electrical items.
- 1.5 Control Logic Diagrams – Drawings which show the paths which input signals must follow to accomplish the required responses.
- 1.6 P & IDs – Piping and Instrumentation Diagrams which show piping system details and the basic control elements.

2.0 PARTS LIST AND COST (E) – Exploded view with identified parts and recommended spare parts for one year's operation with unit cost.

3.0 COMPLETED BECHTEL DATA SHEETS (E) – Information provided by a supplier on data sheets furnished by Bechtel which states serial numbers, operating ranges, etc., of equipment that the supplier intends to deliver to satisfy the specification requirements.

4.0 INSTRUCTIONS (E)

- 4.1 Erection/Installation – Detailed written procedures, instructions, and drawings required to erect or install material or equipment.
- 4.2 Operating – Detailed written instructions describing how an item or system should be operated.
- 4.3 Maintenance – Detailed written instructions required to disassemble, reassemble and maintain items or systems in an operating condition.
- 4.4 Site Storage and Handling – Detailed written instructions which define the requirements and time period for lubrication, rotation, heating, lifting or other handling requirements to prevent damage or deterioration during storage and handling at jobsite. This includes return shipping instructions.

5.0 SCHEDULES: ENGINEERING AND FABRICATION/ERECTION (E) – Bar charts, critical path methods, etc., which chronologically detail the sequence of activities.

6.0 QUALITY ASSURANCE MANUAL/PROCEDURES (E) – The document(s) which describe(s) the planned and systematic measures that are used to ensure that structures, systems, and components will meet the requirements of the procurement documents.

7.0 SEISMIC DATA REPORT (E) – The analytical or test data which provides physical response information on an item, material, component or system in relation to the conditions imposed by the stated seismic criteria.

8.0 ANALYSIS AND DESIGN REPORT (E) – The analytical data, (stress, electrical loading, fluid dynamics, etc.), which assures that an item satisfies specified requirements.

9.0 ACOUSTIC DATA REPORT (E) – The noise, sound and other vibration data required by specification which is in the audible range and above the seismic frequency.

10.0 SAMPLES (E)

- 10.1 A representative data package which will be submitted for the items purchased as required in the specification.
- 10.2 A representative example of the material to be used.

11.0 MATERIAL DESCRIPTION (E) – The technical data describing a material which a supplier proposes to use for a specific order. This usually applies to architectural items, e.g., metal siding, decking, doors, paints, coatings.

12.0 WELDING PROCEDURES AND QUALIFICATIONS (E), AND VERIFICATION REPORTS (V) – The welding procedure specification and supporting welding procedure qualification test records required for welding, hard facing, overlay, brazing and soldering. A verification report of welds performed includes the identification of the qualified welder(s), and the procedure(s) used, and certification that the welder(s) were qualified.

13.0 WELD ROD CONTROL PROCEDURES (E), AND VERIFICATION REPORTS (V) – The procedures for controlling issuance, handling, storage and traceability. Verification report(s) for weld rod are defined as certified material test reports which include the requirements defined by the code and material specification imposed by the procurement documents.

14.0 REPAIR PROCEDURES (E), AND MAJOR REPAIR VERIFICATION REPORTS (V) – The procedures for controlling material removal and replacement by welding, brazing, etc., subsequent thermal treatments, and final acceptance inspection. Verification reports may include weld repair locations (maps), material test reports for filler metal, pre-and-post-weld heat treatment records, NDE records, etc. The resolution of whether a repair is major or not is a Bechtel responsibility.

- 15.0 **CLEANING AND COATING PROCEDURES (E), AND VERIFICATION REPORTS (V)** - The procedures for removal of dirt, grease or other surface contamination and includes application of protective coatings. Verification reports include certification of visual examination for surface preparation, surface profile, materials, etc., humidity data, temperature data and coating thickness data as required by the procurement documents.
- 16.0 **HEAT TREATMENT PROCEDURES (E), AND VERIFICATION REPORTS (V)** - The procedures for controlling temperature, time at temperature as a function of the stress, furnace atmosphere, cooling rate and method, etc. Verification reports normally include furnace charts or similar records which identify and certify the item(s) treated, the procedure used, furnace atmosphere, time at temperature, cooling rate, etc. Verification data may be in either narrative or tabular form.
- 17.0 **CERTIFIED MATERIAL PROPERTY REPORTS (V)**
- 17.1 **MTR (Certified Material Test Reports)** - These reports include all chemical, physical, mechanical and electrical property test data required by the material specification and applicable codes. This is applicable to cement, concrete, metals, cable jacket materials, rebar, rebar splices, etc. The certified MTR shall include a statement of conformance that the material meets the specification requirements.
- 17.2 **Impact Test Data** - Results of all Charpy or drop weight tests including specimen configuration, test temperature and fracture data.
- 17.3 **Ferrite Data** - Report of the ferrite percentage for stainless steel materials used, including castings & welding filler metals as deposited.
- 17.4 **Material Certificate of Compliance** - Verification document which certifies conformance to the requirements of the applicable material specification.
- 17.5 **Electrical Property Reports** - Report of electrical characteristics, e.g., dielectric, impedance, resistance, flame test, corona, etc.
- 18.0 **CODE COMPLIANCE (V)** - Verification documents (such as data Forms U-1, N-2, State, etc.), which are prepared by the manufacturer or installer and certified by the Authorized Code Inspector.
- 19.0 **UT - ULTRASONIC EXAMINATION PROCEDURES (E), AND VERIFICATION REPORTS (V)** - Method of detection and examination results of presence and certain characteristics of discontinuities and inclusions in materials by the use of high frequency acoustic energy.
- 20.0 **RT - RADIOGRAPHIC EXAMINATION PROCEDURES (E), AND VERIFICATION REPORTS (V)** - Method of detection and examination results of presence and certain characteristics of discontinuities and inclusions in materials by x-ray or gamma-ray exposure of photographic film.
- 21.0 **MT - MAGNETIC PARTICLE EXAMINATION PROCEDURES (E), AND VERIFICATION REPORTS (V)** - Method of detection and examination results of surface (or near surface) discontinuities in magnetic materials by detection of an applied magnetic field.
- 22.0 **PT - LIQUID PENETRANT EXAMINATION PROCEDURES (E), AND VERIFICATION REPORTS (V)** - Method of detection and examination results of surface discontinuities in materials by application of a penetrating liquid in conjunction with suitable developing techniques.
- 23.0 **EDDY CURRENT EXAMINATION PROCEDURES (E), AND VERIFICATION REPORTS (V)** - Method for detection and examination results of discontinuities in material by distortion of an applied electromagnetic field.
- 24.0 **PRESSURE TEST - HYDRO, AIR, LEAK, BUBBLE OR VACUUM TEST PROCEDURE (E), AND VERIFICATION REPORTS (V)** - Method for evaluating the structural and mechanical adequacy or integrity by application of differential pressures, and report of the test results.
- 25.0 **INSPECTION PROCEDURE (E), AND VERIFICATION REPORTS (V)** - Organized process followed for the purpose of determining that specified requirements (dimensions, properties, performance results, etc.) are met. Documented findings resulting from an inspection are included in the verification report.
- 26.0 **PERFORMANCE TEST PROCEDURES (E), AND VERIFICATION REPORTS (V)** - Tests performed to demonstrate that functional design and operational parameters are met and the report of the test results.
- 26.1 **Mechanical Tests**, e.g., pump curves, valve stroking, load, temperature rise, calibration, environmental, etc.
- 26.2 **Electrical Tests**, e.g., load, impulse, overload, continuity, voltage, temperature rise, calibration, saturation, loss, etc.
- 27.0 **PROTOTYPE TEST REPORT (E & V)** - Report of a test which is performed on a standard or typical example of equipment, material or item, and is not required for each item produced in order to substantiate the acceptability of equal items. This normally includes tests which may, or could be expected to, result in damage to the item(s) tested.
- 28.0 **SUPPLIER SHIPPING PREPARATION PROCEDURE (E)** - The procedure used by a supplier to prepare finished materials or equipment for shipment from his facility to the jobsite.

Send to Chuck Hunt
in J Ax.

FEB 26 1975

PROBLEM: "UNCOMPACTED BACKFILL" Plant Area-does not Include Dikes

W
H
A
T
?

| <u>IS</u> | <u>IS NOT</u> | <u>DISTINCTION</u> | <u>CHANGES</u> |
|---|--|--|---|
| D/G Bldg. | Power Block | Recent Plant Area Fill | Use of both C-210, C-211
Prior - used only C-210 |
| X-Former Pads | Evaporator Bldg | Not part of Dike/
North Plant Area
Fill | Sand & clay vx clay alone |
| Condensate Tanks | Cooling Tower | Fill placed during different
time periods | Two contractors - Bechtel &
Canonie |
| Radwaste Bldg* | Steam Tunnel | Last ares to be
backfilled | Bechtel used C-211 |
| Tank Farm* | Service**
Water | Settlements seem
to occur in
spread type
footings | Large equipment to large &
small equipment |
| *Not as significant or wide
spread as other
areas | Circulating
Water | Excavation/Re-
excavations (sig-
nificant areas | Use of ramps/temporary fill |
| Guard House | **Problem
exists with
sands around
structure but
not under | | |
| <u>Occurred
After 1975</u> | <u>Prior to
1975</u> | <u>Slowdown of 75
with personnel
changes</u> | <u>Specification interpretations
by different individuals</u> |
| | | Late in jobless
emphasis on civil
work | deletion of 4" lift requirement |
| | | Cooling Pond
Filled | Urgent need to see work com-
pleted |
| | | | Sand/structural fill used
together with clays |
| | | | Qualification of personnel
may have changed |
| | | | Differing weather conditions |
| | | | Rebar problems occurred |

W
H
E
N
?

PROBLEM: "UNCOMPACTED BACKFILL" Limited to Plant Area - does not Include Dikes

| | <u>IS</u> | <u>IS NOT</u> | <u>DISTINCTION</u> | <u>CHANGES</u> |
|--|--|-------------------------------------|--|--|
| E
X
T
E
N
S
I
V
E
? | Plant Area
Fill AFTER
1975 | Plant Area
Fill prior
to 1975 | Sand incorporated
in fill | Sand/clay interfaces - softing
of clays due to watering |
| | elev 612' &
above | Below elev
612' | Smaller areas of
fill | Larger lift thickness for
equipment and harder to
control lift thickness |
| | Most signifi-
cant problem
area south &
southeast of
Turb Bldg | | Most extensive
examination
re-excavations | Introduction of smaller
equipment |
| W
H
E
R
E
? | | Glacial Till
Undisturbed | Require handling &
Placement by Equip-
ment | |
| | Backfill
(clay)
(sands) | Natural
sands | Clays - N/W Plant
dike
sand/clay rest of
area | More mixing & material
interfacing |
| | | Backfill
Concrete | Area exposed the
longest during
construction | More winters |
| | | North/West
Plant Fill | | |

| Test | Possible Causes | | | Cause |
|--|-----------------|----|---|--|
| | Yes | No | ? | |
| Use of different Specification | X | | | Problem is only associated with areas which used Spec C-211 |
| Recent Work | | X | | |
| Not Part of Dike/Plant (N/W) Area | | | X | |
| Placement of Fill during different periods | X | | | Different personnel different equipment |
| Last Areas to be Backfilled | X | | | Schedule pressures |
| Occurs on spread FIGS | X | | | Design may be deficient |
| Excavations Re-Excavation | X | | | Most significant problem in area where most excavation/re-excavation occurred |
| Introduction of C-211 | X | | | Differing requirements/people/interpretations |
| Different Materials | X | | | Differing methods for compaction - addition of water to sands |
| Use of small equipment | X | | | Not able to compact as effectively (no test pads for small equipment qualifications) |
| 75 Slow Down | X | | | Changes in personnel and discontinuing of work |
| Filled Cooling Pond | | X | | Designed to be in saturated condition |
| Less emphasis on civil work
‡ | X | | | Less supervision and inspection |
| Specification interpretation | X | | | Relates to personnel |
| Larger lifts per spec. | X | | | Coupled with small equipment |

| Test | Yes | No | ? | Cause |
|---|-----|----|---|--|
| Schedule pressures | X | | | Complete work hastily |
| Personnel qualifications | X | | | No soils engineer on site |
| Smaller fill areas | X | | | Relates to equipment and lifts |
| More Freeze-thaw cycles | X | | | These areas filled during several winters |
| Weather (dry or wet)
also when material was placed | | | X | |
| Removal of temporary
ramps and fill | X | | | Uncompacted materials placed and left in large amounts |
| Rebar Problem occurred | X | | | Deals - priorities for inspection/
extent of inspection |
| | | | | |
| | | | | |

ACTION PLAN

1. Define problem areas better by boring logs and TOPO's (PMO - work on this).
2. Define problems by elevations (use boring logs) (PMO - QA later).
3. Define difference between C-211 and C-210 (QA).
4. Define what work was done by Bechtel and Canonie (PMO).
5. Define where trenches were made (excavations) (photos, TOPO's, etc) (PMO -- QA).
6. List all equipment used by a) Bechtel
b) Canonie
(photos, rental sheets).
7. Look at changes in personnel/qualifications (QA, PMO).
8. Look at assignments of supervision to earthwork by period.
9. Look at telecons/FCR's to spec, DR's (QA).
10. Look at specs and also photos.
11. Look at rate fill in areas where there was problems (PMO).
12. Check problem areas with completion of the year's work (freeze - thaw) do with 4.
13. Look at number of QC people assigned to soils, their time involved with soils (IR's, FE Reports).
14. Ramps - Check photos, TOPO's, compare with borings (also gravelly areas in borings)
(can do in conjunction with 12, 4) (QA, PMO).
15. Review weather data for periods of problems (PMO).

DEFINITION STATEMENT:
"INSUFFICIENTLY COMPLETED BACKFILL"

| | Is | Is Not | Distinctions | Changes |
|--------------|---|---|--|--|
| WHAT | DG Bldg
Admin Bldg
Transf FND
Cond Tank Area
Diesel Tanks | Pond Dikes
Plant Area Dikes
Incl Evap Bldg
Cooling Tower
Radwaste Bldg
Tank Farm Area
Pipe Tunnel | Spec / Acceptance
Criteria
Diff Material | Reliance on Testing
Introduced Struct
Backfill C-211 |
| WHERE | Plant Fill Area | Glacial Till
(Undisturbed)
Insitu Natural
Sand
Backfill under
Powerblock
N&W Plant Dikes
Pond Dikes
① Undisturbed Plant
Fill (? Cond Tank
Area) | Smaller Areas
Temporary Fill
Ramps
Q-Listed Process
(Inspection) | Small Equipment
Nonuniform
Compaction
Different Contractors
Test Frequency |

POSSIBLE CAUSES

| Test | | Cause |
|---|--------|--|
| SPECIFICATION/ACCEPTANCE CRITERIA | No | Used All over Site |
| TESTING | ✓ | Questionable, under Review, Check RW |
| DIFFERENT MATERIAL (5) | ? | Under Review, Relates to Proctors |
| STRUCTURAL BACKFILL | No | Used All over Site |
| REEXCAVATED AND REFILLED AREA (Procedures and Controls) | ✓ ? | Investigate Photos, Procedures; Controls |
| SMALLER AREAS | No ? | May contribute especially in reexcavated areas |
| NONUNIFORM COMPACTION | | Subcategory of Reexcavated Area |
| SMALL EQUIPMENT (Large Lifts) | | Used All over Site |
| TEMPORARY FILL NOT REMOVED ? | ✓ | Review Photos |
| RAMPS NOT REMOVED ? | ✓ | Review Photos |
| DIFFERENT CONTRACTORS | No (6) | |
| TEST FREQUENCY | ? | Check RW |

Preliminary 2/15/79

POSSIBLE CAUSES (Cont.)

| Test | Cause |
|---|---|
| Q-11) STED PROCESS (Inspection Process) | ✓ Except for IR/W |
| POND FILLED | Other Areas Have Not Settled / Although Pond Filled Now |
| 74-75 SLOWDOWN | ? Impacted Personnel, Procedures, Controls |
| 76-77 Dry Years | ? Involves Moisture Content Questions Below |
| BORROW AREA (Stockpile) | ? Involves Moisture Content Questions Below |
| INITIAL MOISTURE CONTENT | ? Under Review with Tests |
| FINAL MOISTURE CONTENT | ? Under Review with Tests |
| LATE IN SCHEDULE | No Other Areas Not Affected |
| MORE WINTERS | No Other Areas Not Affected |
| PERSONNEL | ✓ |
| PROXIMITY TO COOLING POND | ? <i>that will leave</i> |
| EXTENSIVE INSTALLATIONS U/G | <i>INSTALLATIONS</i> |
| INSTALLATIONS | |

Preliminary 2/25/79

ITEMS TO INVESTIGATE FOR MOST PROBABLE CAUSE(S)

REEXCAVATION AND BACKFILL

Material Selection

Inadequate Procedures & Controls

Review Photos, Procedures, Controls & Subcontractor Daily Reports

TEMPORARY FILL AND RAMPS NOT REMOVED

Inadequate Procedures & Controls

Review Photos, Procedures, Controls & Subcontractor Daily Reports

Q-LISTED PROCESS-INSPECTION PROCESS (P)

Review Surveillance & Inspection Procedures in Relation to Other Findings

Audit Procedures Bechtel and Canonic

TESTING

Results are Questionable - Relied on (4)

Testing is under Review

Procedure Changed 9/78

PERSONNEL

Minimal Involvement of Technical Support after 74-75 Slowdown

Bulk of Earthwork Complete


Review Qualifications of Testing, Inspection, & Supervisory Personnel

Preliminary 2/15/79

TR:xc

FEB 22 1979

To CAHunt, P14-209B

FROM TCCooke/RM 

DATE February 20, 1979

SUBJECT MIDLAND PROJECT GWO 7020 - SETTLEMENT OF
MIDLAND DIESEL GENERATOR BUILDING
File: B3.0.3 Serial: CSC-3852

CC GSKeeley

**Consumers
Power
Company**

INTERNAL
CORRESPONDENCE

Reference: CCo Memo - DRW-12-78 and DRW-13-78

In reference to the comments presented in DRW-13-78, we provide the following response for each numbered comment.

1. Although the Bechtel summary reports the percentage as percent compaction, it is in fact percent relative density. A relative density of 125% does seem to be unreasonable, however, our efforts have been focused on clays. A number of proctor curves have been examined for compatibility with the zero air voids curve and some of these tests fall outside the curve which would indicate the selection of an incorrect standard for that particular type fill.
2. Many tests were conducted other than those attached. A ramp was constructed in this area and these tests were not included but tests were available.
3. Tests are requested to be taken every 500 cubic yards. There is no specification requirement to locate tests under buildings, utilities, or other references. Therefore, test locations are randomly selected.
4. With the addition of the ramp tests, the number of tests appear to exceed the amount required. Since location is not addressed by the specification, we cannot address the question of test locations.
5. In determining the causes for this problem these items are being examined.
6. The borings and resultant tests are being examined both by Bechtel and the consultants.
7. An extensive monitoring program has been implemented to identify the magnitude of differential settlements.
8. The settlement rate for the Diesel Generator Building is significantly greater than that observed in other structures.
9. There are no settlement vs. time curves to compare the to date settlements with, but continued monitoring has shown that during the preload cycle the settling has started to slow down and to

Page 2

CAHunt

File: B3.0.3 Serial: CSC-3852

level off as more weight is added to the area around the buildings. It is safe to say, however, that the to date settlements exceed Bechtel's expectations.

We hope this satisfactorily addresses your comments. We assume that any other comments or questions have been brought out at subsequent meetings with Bechtel's consultants and ourselves, which you have attended.

Should you have any further questions, please contact us.

plw

MEETING NOTICE

MAY 25 1979

BECHTEL JOB NO. 7220-101
PROJECT Midland

K-T ANALYSIS



SUBJECT OF THE MEETING

Cause Investigation and Analysis of Plant Area
Backfill Settlement Problems

DAY Wednesday, May 30, 1979

TIME 9:30 a.m. TO Noon

LOCATION Conference Room 7B3

ATTENDEES

Bechtel

S. Afifi
A. Boos
R. Castleberry (optional)
B. Dhar
J. Hink
P. Martinez
G. Richardson
J. Wanzeck
K. Wiedner

Consumers

D. Horn
C. Hunt
B. Wheeler

The addressee, checked above, if unable to attend, is requested to:

NOTIFY CHAIRPERSON SEND REPRESENTATION

PURPOSE OF THE MEETING

- o Discuss action items listed in March 12, 1979 meeting notes (each attendee is requested to prepare responses to the action items as appropriate)
- o Prepare outline and strategy for cause presentation to NRC scheduled for mid-June, 1979.

AGENDA ATTACHED

MEETING NOTES WILL BE DISTRIBUTED

CHAIRPERSON

PHONE

DATE

Karl Wiedner

x 7169

5/22/79