
Nouk is



NUCLEAR REGULATORY COMMISSION REGION III

759 ROOSEVELT ROAD
GLEN ELLYN, ILLINOIS 60137



OCT 1 3 1983

MEMORANDUM FOR: Region III Files

FROM: F. C. Hawkins, Reactor Impector, Division of Engineering

SUBJECT: MIDLAND HVAC ALLEGATIONS (INDIVIDUAL CC)

On September 26, 1983, a GAP representative verbally informed me that a former Bechtel employee at the Midland site had concerns regarding Bechtel's interface in the design and construction of the Midland HVAC system. GAP representatives later referred me to Mrs. B. Stamiris; stating that she personally knew the individual and could possibly persuade him to come forth with his concerns. During the ensuing conversations, Mrs. Stamiris stated that the individual would speak to the NRC with the following conditions: (1) no signed statement of any type would be provided, (2) confidentiality was to be strictly maintained, (3) the concerns were not to be treated as formal allegations and (4) information provided by the individual, of technical substance, was to be incorporated into the NRC's engoing HVAC inspection effort at Midland.

Subsequently, on October 5, 1983, NRR representatives (D. Hood, D. Terao, W. LeFave) and I met with the individual to discuss his specific concerns. The issues raised by the individual concerned (1) the improper use of onsite design change methods, (2) incorrect installation of surface mounted plates, (3) an extensive proposed Control Room HVAC redesign, (4) excessive blowholes in the Control Room ductwork and (5) Bechtel's use of nondisclosure statements.

The individual recounted examples of each concern and referred names of fellow workers to us who could corroborate his statements and provide the necessary details. I interviewed those individuals at the site on October 6, 1983. None of the individuals interviewed could confirm the validity of Concern No.'s (2) or (4); therefore, no further action is planned for these two items.

The results of the interviews and the proposed NRC action to address each item of concern was discussed with Mrs. Stamiris on October 12, 1983. During that conversation, I again requested that she ask Individual CC to provide a copy of the nondisclosure statement referred to in Concern No. (5).

Sent to TERA on 10/14/43

F. C. Hawkins Reactor Inspector

cc: G. Roy

J. Harrison

W. Key

R. Gardner

W. Little

L. Spessard

E. Pawlik

12199 ann Arbor, Michigan

aser Assesse P.O. Box 1000, Ann Arbor, Michigan 48106



July 14, 1983

Rate: DTP

BLC- 17400

LO

~

=

Consumers Power Company 1945 West Parnall Road Jackson, Michigan 49201

Attention: Mr. D.T. Perry Project Engineering Manager, Mechanical and Civil

Subject: Midland Plant Units 1 and 2 Consumers Power Company Bechtel Job 7220

Bechtel Job 7220 MEETING MOTES NO. 1884

Meeting Notes No. 1884 regarding the main control room NVAC system cooling capacity are attached. Bechtel recommends that Option 18 be pursued to resolve the cooling capacity problem in the main control room.

If you have any questions, please contact T.G. Ballweg at (313) 994-7611.

Very truly yours,

E.N. Hughes Project Engineer

TGB/PL/1b(M) 060605/2

Attachment: Meeting Notes No. 1884

ec: (all w/a)

P.W. Buckman D.B. Miller J.A. Mooney E. C. L. E. L.

Written Response Requested: No

JUL 18 1983 William Parist

121998

777 East Eisenhower Parkway Ann Arbor, Michigan

Mar Address P.O. Box 1000, Ann Arbor, Michigan 48106



MEETING NOTES NO. 1884

MIDLAND PLANT UNITS 1 AND 2

CONSUMERS POWER COMPANY

BECHTEL JOB 7220

	DATE:	June 2, 1983	
	PLACE:	Midland Jobette-Outage Building	
w	SUBJECT:	Main Control Room HVAC System Cooling Capacity	
10	ATTENDEES:	Bechtel	Consumers
~		R. Amin, Project Engineering	R.J. Boulton
**		T.G. Ballweg, Project Engineering S. Braslavsky, Project Engineering S. Greissman, Resident Engineering P. Leader, Project Engineering D.F. Lewis, Project Engineering T. Haier, Subcontracts T. Supplee, Resident Engineering	T. Postlewait R. Rice
9	PURPOSE:	To define the problem with the main control room heating, wentilating, and conditioning (HVAC) system cooling capacity, explain the background, explore options for resolution, and discuss the construction/schedule impact and licensing exposures of each of the options.	
8			
~			
2		and licensing exposures of each of the	opt.zono.

PRINCIPAL AGREEMENTS:

- The problem was defined and background information was presented to explain how and why the main control room cooling load has increased approximately 50 percent since the HVAC equipment was purchased.
- 2. Four options (1, 18, 2, and 3, see attached views) were discussed which range from:
 - Option 1: Increasing control room EVAC system cooling capacity by increasing chilled water flow through the existing EVAC equipment and revising design besis and final safety analysis report (FSAR) commitments to be consistent with the expected higher control room and engineered safety features (ESF) equipment room temperatures with only one EVAC system train operating.

121998

LO

N

21

0 2

Neeting Notes No. 1884 Page 2

- Option 1B: Same as Option 1, except this allows the option for operation of both control room HVAC system trains in parallel during normal plant operation but only one train following a design basis accident. [Writer's Note: Subsequent to the discussion, evaluation of main control room (MCR) A/B fan curves indicates this mode of operation may be unstable. New fans may be required to make this option viable. This concern was discussed in the management meeting on June 9, 1983, in addition to a follow-up discussion between T. Ballweg (Bechtel) and T. Postlewait (Consumers) on June 7, 1983.]
- Option 2: Same as Option 1, except modify the return air ductwork system by installing a plenum enclosure behind the main walk through control panels to improve air distribution and lower the expected room temperatures in the normally occupied areas of the complex.
- Option 3: Maintain present design basis and FSAR commitments by:
 - a. Installing new ESF chillers for the main control room
 - b. Installing new control room air handling units
 - c. Ductwork modifications necessary due to increased air flow rates
 - d. Potential diesal fuel oil storage tank capacity modifications
 - e. Service water cooling system modifications
- 3. The expected control room and ESF equipment room temperatures during normal plant operation and postaccident for each of the four options were discussed with emphasis on the percentage of the time these temperatures could be expected. It was noted that except for Option 3, there are no safety factors for unknown heat loads in the main control room, nor any allowance for future additions to MCR.
- 4. The expected construction/schedule impact and licensing exposure for each of the four options was discussed. Issues mentioned were the potential of reopening the NRC Safety Evaluation Report, human factors considerations, and impact on main control doom during preoperation startup testing.
- 5. Bechtel recommended that Option 18 be pursued to resolve the cooling capacity problem with the main control room HVAC system.

121998

Meeting Motes No. 1884 Page 3

ACTION ITEMS:

Consumers Power Company is to determine which option(s) should be developed further and will advise Bechtel by June 13, 1983.

Prepared by:

P. Leader

Mechanical Engineer

Reviewed by:

ALL AND

Mechanical Group Leader

Approved by:

Sweet S. Pate for

T.G. Ballweg

Mechanical Group Supervisor

TGB/FL/1b(M) 060606/2

2 2 5

~