Commonwealth Edison Company Byron Generating Station 4450 North German Church Road Byron, IL 61010-9794 Tel 815-234-5441

September 8, 1995

Comed

LTR:

BYRON 95-0308

FILE:

1.10.0101

Office of Nuclear Reactor Regulation U.S. Nuclear Regulatory Commission Washington, D.C. 20555

ATTN:

Document Control Desk

SUBJECT:

Commonwealth Edison - Byron Station

B1R07 Steam Generator Inspection to Verify Load Path Necessary to

Support 3 Volt Interim Plugging Criteria

D. Saccomando letter to Document Control Desk transmitting Commonwealth Edison Steam Generator Structural Inspection Plan for Verification of Load Path Necessary to Support 3 Volt Interim Plugging Criteria, dated September 2, 1995, submitted in response

to a Request For Additional Information.

In the reference letter, Commonwealth Edison (ComEd) transmitted the response to Request for Additional Information question 64. The Inspection Plan submitted in this reference covered load path inspections to be conducted during the Braidwood A1R05 refuel outage in Fall 1995 and during the Byron 91P02 steam generator (SG) inspection outage also in Fall 1995. At a meeting between ComEd and the Staff held on September 6, 1995, to discuss the Inspection Plan, the Staff indicated a desire to have Byron conduct additional structural inspections during their next refuel outage, B1R07, to be conducted in Spring 1995.

ComEd will visually inspect the vertical support block welds at the bottom of the Flow Distribution Baffle in all SGs as part of the post sludge lance video inspection during B1R07. The details of this inspection are described in the reference, Section 3.1 "Vertical Support Bars." In addition, Byron will also conduct an eddy current examination of the tube support plates in all SGs consistent with the EPRI Guidelines/eddy current techniques developed for this purpose. Section 4.0 of the reference provides additional discussion of the eddy current inspection.

If you have any questions, please contact Denise Saccomando, Nuclear Licensing Administrator.

Sincerely,

Byron Nuclear Power Station

KLG/LZ/RP

D. Lynch, Senior Project Manager-NRR

G. Dick, Byron Project Manager-NRR

H. Peterson, Senior Resident Inspector-Byron

H. Miller, Regional Administrator-RIII

Office of Nuclear Safety-IDNS

(p:\95byrits\950308\090895) A Unicom Company

9509150017 950908 PDR ADDCK 05000454 PDR