

RECEIVED
NRC

Arizona Public Service Company

1984 JUN 26 AM 9:46

June 25, 1984 REGION V I&F
ANPP-29814-TDS/TRB

U. S. Nuclear Regulatory Commission
Region V
Creskide Oaks Office Park
1450 Maria Lane - Suite 210
Walnut Creek, CA 94596-5368

Attention: Mr. T. W. Bishop, Director
Division of Resident
Reactor Projects and Engineering Programs

Subject: Interim Report - DER 84-38
A 50.55(e) Potentially Reportable Deficiency Relating to
Improperly Welded Flange In Unit 2
File: 84-019-026; D.4.33.2


Reference: Telephone Conversation between P. Narbut and T. Bradish on
May 25, 1984

Dear Sir:

The NRC was notified of a potentially reportable deficiency in the referenced telephone conversation. At that time, it was estimated that a determination of reportability would be made within thirty (30) days.

Due to the extensive investigation and evaluation required, an Interim Report is attached. It is now expected that this information will be finalized by August 24, 1984, at which time a complete report will be submitted.

Very truly yours,



E. E. Van Brunt, Jr.
APS Vice President
Nuclear Production
ANPP Project Director

EEVB/TRB:db
Attachment

cc: See Page Two

8407020287 840625
PDR ADOCK 05000529
S PDR

11 IE-27

Mr. T. W. Bishop
DER 84-38
Page Two

cc: Richard DeYoung, Director
Office of Inspection and Enforcement
U. S. Nuclear Regulatory Commission
Washington, D. C. 20555

T. G. Woods, Jr.
D. B. Karner
W. E. Ide
D. B. Fasnacht
A. C. Rogers
L. A. Souza
D. E. Fowler
T. D. Shriver
C. N. Russo
J. Vorees
J. R. Bynum
J. M. Allen
J. A. Brand
A. C. Gehr
W. J. Stubblefield
W. G. Bingham
R. L. Patterson
R. W. Welcher
H. D. Foster
D. R. Hawkinson
L. E. Vorderbrueggen
R. P. Zimmerman
S. R. Frost
J. Self
D. Canady
T. D. Bloom

Records Center
Institute of Nuclear Power Operations
1100 Circle 75 Parkway, Suite 1500
Atlanta, GA 30339

INTERIM REPORT - DER 84-38
POTENTIAL REPORTABLE DEFICIENCY
ARIZONA PUBLIC SERVICE COMPANY (APS)
PVNGS UNIT 2

I. Potential Problem

Pipe support #13-AF-005-H-007 Rev. 1 was installed and accepted in Unit 2 by Field Engineering and Quality Control in November, 1981. The existing documentation required the miscellaneous steel to be installed at an elevation of 85' -0 3/4" and the beam attachment of the sway strut to be welded to the miscellaneous steel on the north and south sides. Documentation was prepared in March 1984 to partially disassemble this support for piping rework. Upon completion of the piping work and reassembly of the support, two discrepancies in the original installation were noted in NCR PC-8250:

1. The miscellaneous steel is installed at elevation 85' -3".
2. The rear bracket is welded on the east and west sides.

II. Approach To and Status of Proposed Resolution

Bechtel Engineering is currently reviewing condition, disposition of the NCR and drafting the Final Report.

III. Projected Completion of Corrective Action and Submittal of the Final Report

Evaluation of this condition and submittal of the Final Report is Forecast to be completed by August 24, 1984.