

706
GOVERNMENT ACCOUNTABILITY PROJECT

Institute for Policy Studies
1901 Que Street, N.W., Washington, D.C. 20009

(202) 234-9382

July 31, 1984

Munzio J. Palladino, Chairman
Thomas Roberts, Commissioner
James Asselstine, Commissioner
Frederick Bernthal, Commissioner
Lando Zech, Jr., Commissioner
1717 "H" Street, N.W.
Washington, D. C. 20555

DOCKET
USNRC
'84 AGO -1 AIO:24

RECEIVED BY THE
DOCKETING & SERVICE
BRANCH

Re: Diablo Canyon Nuclear Power Plant, Units 1 and 2
Docket Numbers 50-275 and 50-323 (2,206)

Dear Commissioners:

On behalf of Messrs. James McDermott and Timothy O'Neill, the Government Accountability Project (GAP) submits this supplement to Mr. O'Neill's July 27, 1984 petition under 10 CFR 2.206. With Mr. O'Neill's consent, Mr. McDermott is joining the action as a co-petitioner.

In addition to providing further evidence in support of the July 27 petition, Messrs. O'Neill and McDermott also expand the original request for retraining. Instead of just requesting retraining for all personnel in organizational freedom required by 10 CFR 50, Appendix B, Criterion I, petitioners request Commission-approved retraining for all project personnel, including management, for --

- 1) all 18 quality assurance criteria of 10 CFR 50, Appendix B; and
- 2) the meaning and the provisions in the Atomic Energy Act and U.S. Code for false statements to the government, the penalties for such violations, and the NRC's enforcement policy toward that portion of the law.

The basis for the expanded retraining request is Mr. McDermott's experience last week with fraudulent retraining programs. Mr. McDermott's July 30, 1984 affidavit is enclosed as attachment 1. On three occasions he was asked to sign his certification for participation in activities that did not occur and for his review of retraining materials that had not been distributed. In one case the false statements were so crude that Mr. McDermott was told to sign a blank form.

On Saturday, July 28, two days after he refused to engage in this criminal act, Mr. McDermott was laid off. Mr. McDermott was a highly-qualified veteran welder at Diablo Canyon, but he was laid-off while fresh recruits with limited certifications were retained. Mr. McDermott also was known to Diablo Canyon project management as a whistleblower who has submitted numerous affidavits to the NRC staff and met with the Office of Investigations. Management knew, because the staff blew

8409020152 840731
PDR ADOCK 05000275
G PDR


DS03

Mr. McDermott's cover by turning censored but easily-traceable versions of his affidavits over to the utility. Finally, Mr. McDermott was known as an associate who helped Mr. O'Neill prepare his quality assurance reports. To personnel on-site, the message from Mr. McDermott's layoff, last Saturday was clear: in response to Mr. O'Neill, management is cracking down instead of cleaning up its program.

That is odd, since last Friday at a press conference Pacific Gas and Electric Company (PG&E) and Bechtel assured the public that they welcome reports of problems at the plant. That was only one of many false statements to the public by the licensee and Bechtel last Friday. In a July 31, 1984 affidavit and exhibits enclosed as Exhibit 2, Mr. O'Neill details 7 additional cases. As Mr. O'Neill explains in his affidavit, these false statements are relevant for an operating license, because "[i]f there is ever an accident at Diablo Canyon, we have to be able to rely on the utility to tell the truth." 1)

The enclosed evidence demonstrates a basic truth at Diablo Canyon: after thirteen years the quality assurance breakdown is continuing. Rather than a housecleaning, the 1984 version of the program is still producing repetitive violations. This is inevitable, as long as the program is characterized by false statements and phoney retraining programs. Under the law that is no foundation for an Atomic Energy Act license.

Respectfully submitted,



Thomas Devine
Counsel for Messrs. McDermott
and O'Neill

1) The exhibits to Mr. O'Neill's July 27 affidavit also are enclosed. They had been withheld to avoid compromising the ongoing cases at the Office of Investigations, but on Monday the Atomic Safety and Licensing Appeal Board ordered the disclosure of the most recent evidence.

JML

A F F I D A V I T

My name is James L. McDermott. I am submitting this affidavit freely and voluntarily to Mr. Thomas Devine, who has identified himself to me as the legal director of the Government Accountability Project and who serves as my attorney for disclosures to the Nuclear Regulatory Commission. I have instructed Mr. Devine to add my name to the petition submitted by Mr. Timothy O'Neill on July 27, 1984 with Mr. O'Neill's permission, which he has supplied. This affidavit is in support of the joint petition. My own case provides a clear illustration of the need both for reinspections and systematic retraining of all personnel at Diablo Canyon.

On Saturday, July 28, I was laid off from my job as a welder for Pullman Power Products at Diablo Canyon, two days after I refused to sign three statements certifying my participation in retraining programs on various matters. I refused because I would have been engaging in a false statement if I had signed. In one case, I was asked along with others to sign a blank form ^{JML CERTIFYING MY PARTICIPATION IN AN UNIDENTIFIED TRAINING SESSION THAT HAD NEVER OCCURRED.} To show how badly things have deteriorated, 15 other employees signed the form.

Since January 1984 I have been a witness in the ongoing Nuclear Regulatory Commission (NRC) investigation at Diablo Canyon. During that time I have submitted five affidavits and

~~8408010237~~

JML

JMS

met with the NRC on three occasions, including twice with the Office of Investigations (OI). Earlier this month I settled a Department of Labor lawsuit which had charged retaliation in an earlier layoff. I was a confidential witness, until the NRC technical staff blew my cover by turning over a copy of my affidavit to Pacific Gas and Electric (PG&E). Although my name was whited-out, the issues in my statement were traceable back to me since I had challenged the same violations on-site. PG&E promptly published my name in a licensing brief. With my cover already blown, there was no reason to hold back and my wife began serving as a public spokesperson for the Consumers in Defense of Energy Safety (CODES). PG&E claimed that my continued employment at Diablo Canyon helped rebut charges of harassment for NRC whistleblowers. PG&E's licensing brief is enclosed as Exhibit 1.

The events surrounding my layoff began last Thursday, July 25, when four handouts were distributed to personnel in the shop. Each handout was for retraining through the "Steps to Prevent Recurrence" (STPR) corrective action program. We were all supposed to sign that we had been retrained on each problem, after studying each handout. I signed one of the forms but I had to refuse to sign three others. The other three STPR forms involved problems with -- 1) flowmeters to control the release of gas in Gas Tungsten Arc Welding (GTAW); 2) falsified traceability records for certain plates; and 3) cutting of crushable bumpers.

JMS

JMK

The STPR on flowmeters contained the crudest falsification. It is enclosed as Exhibit 2. In essence we were asked to sign a form certifying our attendance in a retraining program that was never conducted. The form was blank^{DMK} for all the spaces describing the retraining, including "Nature of Instruction", "Date", "Time", and "Instructor". Further, our signatures certified that we had participated in discussions and reviewed additional information. The discussions never occurred and the referenced information was not included in the handout. Fifteen people signed anyway. I talked with several people about why they signed a blank check. As one explained, he didn't want to have trouble.

This phoney retraining program concerned a generic deficiency highly significant to plant safety. The flow of gas keeps out undesirable atmosphere during the welding process. Too much or too little gas can lead to unacceptable quality such as oxidation, ^{DMK}porosity, ^{DMK}cracking, embrittlement and excessive cost. The fraudulent retraining program means that the shoddy welding probably will continue for the thirteenth year in a row.

The STPR on traceability of plates concerned falsified purchase order identification records. It is enclosed as Exhibit 3. I could not sign the form, because the referenced procedures and quality assurance (QA) records were not included.

I had raised this same issue near the end of June with the production foreman. He said that maybe I should remove the phoney Purchase Orders ^{DMK} NUMBER FROM THE PLATE, ^{DMK} Before that happened, however, a QC

JMK

JM

inspector identified the problem and wrote a Deficient Condition Notice (DCN). The inspector suffered severe harassment for writing the report, including a public dressing down from the craft superintendent and construction workers who shook their fists in his face. Based on his experience, I believe that my initiative in raising the same issue to a foreman helped lead to my layoff.

The third STPR concerned the improper cutting of crushable bumpers, which are thin-gauged tubing welded to resemble square honeycombs. They are used to absorb the impact in the event of a ruptured pipe. The STPR is enclosed as Exhibit 4. I could not sign this form, because the referenced procedure was not attached.

The training continues to be inadequate on a generic basis. For example, the recent "training" on harassment basically was to pass out a memo saying that we could be disciplined up to termination if we harassed QC. The memo itself was a signal that management was pulling its punches: harassment would not necessarily cost a worker his job if he were caught. There were not any classes, or even discussions about a problem that has been getting out of control.

In other cases the handouts were inadequate as retraining documents, because the craft workers had never been trained sufficiently the first time to understand the terms in the QA reports. I know, because various welders asked me what the documents meant. They came, because I was a former QC inspector.

JM

JMc

On Thursday, July 26th, after reviewing the STPR handouts, I sought out the QC inspector. I told him this was bull, because we would be signing for documents and events that were not there. He agreed and said he would notify the Resident Inspector.

At the end of the shift, the foreman asked me to sign the STPR forms. I refused on three out of four. He asked me to point out to him what was the matter, which I did. He said he saw my point and agreed with me that a good training program should have begun 13 years ago.

Despite his agreement with my criticisms, the foreman said that the superintendent would still want me to sign. He also said that maybe we should fill in the blanks on the training form for flowmeters. I said maybe we shouldn't. I believe that raising this problem of false statements internally, refusing to participate, and refusing to cooperate with a coverup contributed to my layoff.

On Friday the QC inspector told the NRC's Resident Inspector, Mavin Mendonca, of the STPR problems. JMc

JMc

On Friday Tim O'Neill also filed his petition and held a press conference. Tim is a friend of mine, which was well-known

JMc

JML

on-site. We ate lunch together regularly, where in plain view I often reviewed or helped him to prepare reports of QA violations. We ate lunch together on Tuesday, July 24, the day Tim resigned. I believe that my layoff the day after his press conference in part was further retaliation due to guilt by association.

On Saturday, July 28 I was laid off, along with one other welder out of around 15 in our shop. The other employee was a traveler -- a member from another local outside of this union's jurisdiction, with a travel card. Although it is not a formal rule, travelers usually are laid-off first. In fact, another brother said to me that he should of been laid off because he was a travelcard holder and that I was a local member.

I believe that my layoff was retaliatory for three reasons: 1) The time lag was two days after I refused to sign three false statements and one day after my friend Tim went public on a series of QA violations including some which I had openly helped him to prepare at the job site. 2) Over half the rest of the crew were travelers. 3) Two of the travelers were welders hired about two weeks earlier. They had only passed the basic gate, or entry, test. By contrast, I had been certified to unlimited thickness after passing the heavy wall test. In fact, I had just trained these two welders, to replace me as it turned out.

When I was laid off the foreman said that it was not just his decision; that management also was involved. He denied that

JML

JMS

there were any "politics" involved, however. A Bechtel supervisor told me that he was sorry to see me go, because I never missed anytime, was always working and was better qualified as a welder than those who kept their jobs. He said that didn't make sense from an economic standpoint. He added that he had made the same point to Pullman and Bechtel management, without any success.

I am familiar with the conclusions in the 1977 Nuclear Services Corporation (NSC) audit about a quality assurance breakdown. I can state without question that it is continuing without letup. If there has been corrective action, the effects have been invisible. The QA breakdown continues, because those of us who try to uphold the NRC laws are either ignored; harassed until they resign as with Tim; or laid-off like myself. I am joining Tim's petition, because the NRC must crack down to restore respect for its rules at Diablo Canyon. If the Commission licenses the plant instead, it will be a clear message that the Atomic Energy Act no longer is worth the paper it is written on.

I have read the above 7 page affidavit, and it is true, accurate and complete to the best of my knowledge and belief.

James L. McDermott

James L. McDermott

STATE OF California
COUNTY OF San Luis Obispo

ON 30 July, 1984
before me, the undersigned, a Notary Public in and for said State, personally appeared
James L. McDermott
executed one by satisfactory evidence known to me,
to be the person whose name was subscribed to the within instrument,
and acknowledged to me that he executed the same.

WITNESS my hand and official seal.

Michael S. Krout
Notary Public in and for said State.

MICHAEL S. KROUT
NOTARY PUBLIC-CALIFORNIA
PRINCIPAL OFFICE IN
SAN LUIS OBISPO COUNTY
My Commission Expires Jan. 25, 1985

ADDITIONAL CHARGE—County—Notarials Form 225—Rev. 3-81

EXHIBIT 1

1 UNITED STATES OF AMERICA
2 NUCLEAR REGULATORY COMMISSION
3 BEFORE THE ATOMIC SAFETY AND LICENSING APPEAL BOARD
4

5 _____)
6 In the Matter of)
7 PACIFIC GAS AND ELECTRIC COMPANY) Docket Nos. 50-275 O.L.
8 (Diablo Canyon Nuclear Power) 50-323 O.L.
9 Plant, Units 1 and 2) _____)

10 APPLICANT'S REPLY TO JOINT INTERVENORS'
11 MOTION FOR PROTECTIVE ORDER

12 The Joint Intervenors, by motion dated June 11,
13 1984, have sought a protective order for Exhibits 3, 4, 7,
14 and 10 which were submitted in support of their reply to
15 PGandE and Staff responses to the Joint Intervenors' latest
16 motion to reopen.

17 Neither the Staff nor PGandE were served copies of
18 those exhibits, and the Joint Intervenors by their motion
19 have requested that access to the substance of the exhibits
20 be denied to the Staff and PGandE (JI motion pp. 5-6). It
21 is PGandE's understanding that this Board has received such
22 exhibits but in an edited form with the names of affiants
23 and other identifying material removed. On receipt of the
24 motion for a protective order, this Board issued an order
25

26 *5406200738*

1 requesting response to the motion and certain questions by
2 June 19, 1984.¹

3 I. DISCUSSION

4 Joint Intervenors' motion for a protective order
5 is predicated on two points. The first is that the informa-
6 tion given in each subject exhibit is conditioned by the
7 affiant that it not be released to the Staff or the Appli-
8 cant. The second is that the withholding of the substance
9 of the exhibits is necessary to protect the anonymity of the
10 affiants.²

11
12 ¹The order requested Staff and PGandE to answer the
13 following:

- 14 (1) What documents were served on the applicant and the
15 staff as joint intervenors' reply?
- 16 (2) If the same documents, in the same form, as those
17 served on the Appeal Board were received by the
18 applicant and the staff, is there any need for a
19 protective order?
- 20 (3) Is the Commission's policy statement of August 5, 1983,
21 48 Fed. Reg. 36,358, applicable to joint intervenors'
22 request for a protective order? If so, with what
23 result?
- 24 (4) If the Commission's policy statement is not applicable,
25 is the protective order sought by joint intervenors
26 appropriate in the circumstances presented?
- (5) If the protective order sought by joint intervenors is
not appropriate, is a less encompassing order suitable?

²Although Joint Intervenors claim the informers
privilege, this Board has previously acknowledged that the
privilege may be claimed only by the government. Houston
(Footnote Continued)

1 Joint Intervenors seek to reopen the record based
2 in part on new affidavits, the substance of which they seek
3 to keep from Applicant. Fundamental to the acceptance of
4 such affidavits as evidence upon which this Board may rely
5 is the underlying truthfulness and veracity of the affiants
6 and the factual basis for establishing that the affiants
7 possess the necessary expertise to offer opinion testimony.
8 By the requested terms of their motion for a protective
9 order, Joint Intervenors attempt to restrict this Board in
10 its function by not allowing the substance of the affidavits
11 from seeing the light of day. Such a process, if allowed,
12 would be extremely prejudicial to Applicant and approaches a
13 trial in absentia.³

14 _____
15 (Footnote Continued)

16 Lighting and Power Company (South Texas Project Units 1 and
17 2), ALAB-639, 13 NRC 469, (1981), footnote 26 at 478. See
18 Roviaro v. United States, 353 U.S. 53, 59 (1957). In this
case, rather than advancing the interest of the government
in its investigation of the truth, Joint Intervenors seek to
use the privilege to thwart such investigation.

19 ³With this unexamined evidence, Joint Intervenors claim
20 that a "cloud" hangs over the adequacy of the safety-related
21 design and construction at Diablo Canyon citing Commonwealth
22 Edison Company (Byron Nuclear Power Station Units 1 and 2)
23 ALAB 770. That case is distinguishable from the instant
24 proceeding. First, the "cloud" there was not
25 unsubstantiated claims which had not even been examined, but
rather the Licensing Board's findings made after hearing and
Staff determinations over a period of years. In this case,
Joint Intervenors seek to manufacture a "cloud" with
anonymous affidavits which they refuse to expose to
Applicant or Staff. The uncertainty that existed in Byron
was that which was the result of findings, not merely

(Footnote Continued)

1 As to the first point, every citizen has an
2 obligation to provide evidence, when necessary, to further
3 the system of justice. Consumers Power Company (Midland
4 Plant, Units 1 and 2) ALAB 764, Slip Opinion March 30, 1984.
5 Houston Lighting and Power Company (South Texas Project,
6 Units 1 and 2) ALAB 639, 13 NRC 469, 473 (1981). Wright v.
7 Jeep Corp., 547 F.Supp. 871, 875 (E.D. Mich. 1982). See
8 Branzburg v. Hayes, 408 U.S. 665, 688 (1972), Roviaro v.
9 United States, 353 U.S. 53, 59 (1957). Since every citizen
10 has such a duty which arises from his citizenship, he
11 cannot, on his own, condition his civic obligation. Thus,
12 affiants cannot tell this Board that they will give it
13 information only if the Board agrees, contrary to
14
15
16

17 (Footnote Continued)
18 unsubstantiated allegations in support of a motion to
19 reopen. Second, this is not a case where there has not yet
20 been a hearing on the Applicant's verification program as
21 was the case in Byron. Here, an extensive hearing on Design
22 Quality Assurance and the adequacy of the verification
23 program which was established pursuant to Commission order,
24 has already been held. In Byron, Applicant argued that a
25 hearing was not necessary even while the verification
26 program was not complete. The Appeal Board remanded the
case to take evidence on the completed verification program.
Here the verification program has been completed and has
been already subjected to hearing. Finally, in Byron, the
Appeal Board found a hearing was necessary because one of
the principle deficiencies that existed was the established
absence of adequate certification procedures for quality
control personnel. Such fundamental absence of proper
certification is not present here.

1 requirements of law, not to relay it to a party whose rights
2 or duties are being litigated.⁴

3 As to the second point, Joint Intervenors claim
4 that because of inadequate editing of prior affidavits by
5 the NRC Staff, Applicant was able to identify three of the
6 anonymous alleged. As to these three alleged, they claim
7 in an unsupported allegation that, "Since February 16, all
8 three individuals have been laid off or suffered harassment
9 on-site" (6/7/84 Devine Aff. at 3). Curiously, the docu-
10 ments executed by the anonymous alleged which disclosed
11 identifying material were not released to Applicant until
12 April 26, 1984. No person was laid off or harassed as a
13 result of his allegations (Exhibit 1, attached). As a part
14 of normal reductions of force, two of the three were laid
15 off earlier this year, but each was rehired by April 9,
16 1984, prior to the date of release of the affidavits to
17 Applicant. All three are currently employed at the site,
18 and there have been no reports of harassment by any of these
19 individuals from any source whatsoever. Consequently the

21 ⁴While GAP and Joint Intervenors may consider
22 themselves as chartered to ensure that the NRC satisfies its
23 statutory duties, they cannot sua sponte substitute
24 themselves for the governmental body which Congress charged
25 with the duty to regulate, investigate, and license nuclear
26 power plants. Consequently, the investigative arm of the
Commission, its staff, cannot be deprived of the substantive
information contained in Exhibits 4, 5, 7, and 10 or the
names of the informers.

1 pivotal grounds for the request for the protective order are
2 based, at best, a misleading affidavit.⁵

3 As acknowledged by this Board in the case of
4 Consumers Power Company (Midland Units 1 and 2) ALAB-764,
5 supra., the informer protection extends only to the identity
6 of the informer and not to the substance of the information
7 provided.⁶ See Roviaro v. United States, supra. at 60.

8 Applicant has no other means of access to the
9 allegations which are contained in Exhibits 3, 4, 7, and 10.
10 It is the substance of those allegations and not the identi-
11 ty of the allegers which is of importance to Applicant,
12 Staff, and this Board.

13
14
15 ⁵This pivotal allegation should give the Board cause to
16 question the veracity and forthrightness of Joint
17 Intervenors' allegations. While the allegation in the
18 affidavit is that the three individuals were either laid off
19 or suffered harassment since February 16, 1984, it is clear
20 that the layoffs were not related to their affidavits and
21 that the individuals involved were even reemployed prior to
the release of their affidavits. It is also clear that
there is an absence of harassment as a result of their
allegations. Given such inclination to stretch the facts,
this Board must scrutinize all claims of Joint Intervenors.

22 ⁶As in the Consumers Power case ALAB 764 supra., there
23 is no issue of privilege involved here. Any confidentiality
24 that may have existed between Thomas Devine, affiant, and
25 the anonymous allegers was clearly breached when disclosure
26 was made to Joint Intervenors and their counsel. While
Thomas Devine has acted, in other matters, on behalf of
Mothers for Peace, one of the Joint Intervenors, he is not
counsel of record on behalf of all Joint Intervenors in this
action.

1 Accordingly, should the Board be able to determine
2 qualification of the affidavits, the Board should release
3 Exhibits 3, 4, 7, and 10 in the form they have without a
4 protective order.

5 II. RESPONSE TO BOARD CERTIFIED QUESTIONS

6 A. As indicated above, PGandE did not receive
7 Exhibits 3, 4, 7, and 10 with Joint Intervenors' reply. If,
8 in fact, it is the case that this Board received the exhib-
9 its without the names or other identifying material as
10 edited by anonymous allegers, it would appear that consis-
11 tent with protection of informers' interest, this Board
12 could release the substance of the exhibits to the Staff and
13 Applicant, and no protective order would be necessary.

14 B. Applicant does not see that the Commission
15 policy statement of August 5, 1983 (48 Fed.Reg. 36358),
16 applies since the subject information is not in the pos-
17 session of or originated by the Staff in its ongoing inves-
18 tigation or inspection.

19 C. The protective order sought by Joint
20 Intervenors far exceeds what is required to protect the
21 interest of the anonymous informants and if granted as
22 requested would prejudice Applicant and Staff and interfere
23 with the Board's obligation to ascertain the truth of the
24 matters placed before it.

25 E. As acknowledged by the Board in Consumer
26 Power Co. (Midland Units 1 and 2) ALAB 764 supra., a

1 protective order which provides for deletion of names and
2 other identifying material is appropriate for protection of
3 informers' interests.

4 Applicant would suggest, however, that the Board
5 should be presented with unedited versions of the Exhibits
6 in camera so that it can ascertain that the affidavits are,
7 in fact, of persons other than those who have previously
8 provided affidavits. Thereafter, upon qualification of the
9 affidavits, the Board should determine if the edited version
10 protects the informers identity or whether, on weighing of
11 the interests of the parties, a further modification should
12 be made prior to release to Staff and the Applicant.⁷

13 Alternatively, if the Board determines that the affidavits
14 cannot be accepted, then they should be rejected outright.

15 Applicant would like to point out that while Joint
16 Intervenors are seeking extraordinary relief from this
17 Board, they do not approach the Board with altogether "clean
18 hands." The allegations they submit, beyond being repeti-
19 tious, have been tortiously dragged through the licensing
20

21
22 ⁷If Exhibits 4, 5, 7, and 10 contain new materials,
23 obviously Applicant should be afforded the opportunity to
24 respond since they constitute a new motion and not a reply
25 to Applicant's prior response to Joint Intervenors Motion to
26 Reopen. Applicant is in the process of responding, inter
alia, to the new material contained in the June 11, 1984,
"Reply" of Joint Intervenors and will submit its responses
to the Board by June 29, 1984.

1 process over in excess of six months time. Affiant
2 Thomas Devine has stated under oath that "for the previous
3 seven months," he has "been conducting an investigation of
4 alleged illegal or improper practices at the Diablo Canyon
5 nuclear powerplant" (6/7/84 Devine Aff. at 1). It is not
6 inconceivable that Joint Intervenors and their associated
7 representatives would continue this pattern of conduct over
8 the next several months even though they have been inves-
9 tigating the matter for over at least six months. Applicant
10 would submit, therefore, that if Joint Intervenors seek
11 equity, they must do equity. That should certainly extend
12 to providing the substance of their claims.

13 III. CONCLUSION

14 Applicant submits that consistent with due process
15 and in the interest of fair play and justice, it is vitally
16 necessary that it have access to the substance Exhibits 3,
17 4, 7, and 10. Applicant requests that Exhibits 3, 4, 7, and
18
19
20
21
22
23
24
25
26

1 10 be released to Staff and Applicant, or alternatively be
2 rejected by the Board if they fail to meet minimal
3 requirements for affidavits.

4 Respectfully submitted,

5 ROBERT OHLBACH
6 PHILIP A. CRANE, JR.
7 RICHARD F. LOCKE
8 DAN G. LUBBOCK
9 Pacific Gas and Electric Company
10 P. O. Box 7442
11 San Francisco, CA 94120
12 (415) 781-4211


13 ARTHUR C. GEHR
14 Snell & Wilmer
15 3100 Valley Bank Center
16 Phoenix, AZ 85073
17 (602) 257-7288

18 BRUCE NORTON
19 Norton, Burke, Berry & French, P.C.
20 P. O. Box 10569
21 Phoenix, AZ 85064
22 (602) 955-2446

23 Attorneys for
24 Pacific Gas and Electric Company

25 Dated: June 18, 1984

26 By


Bruce Norton

UNITED STATES OF AMERICA
NUCLEAR REGULATORY COMMISSION

BEFORE THE ATOMIC SAFETY AND LICENSING APPEAL BOARD

In the Matter of)

PACIFIC GAS AND ELECTRIC COMPANY)

(Diablo Canyon Nuclear Power)
Plant, Units 1 and 2))

Docket Nos. 50-275
50-323

(Construction Quality Assurance)

AFFIDAVIT OF D.A. Rockwell

STATE OF CALIFORNIA)

CITY & COUNTY OF SAN FRANCISCO)

ss

The above, being duly sworn, deposes and says:

I, D.A. Rockwell, am Special Projects Engineer for the Pacific Gas and Electric Company at the Diablo Canyon Nuclear Power Plant. In such capacity, I work directly with management of Pullman Power Products and the H.P. Foley Company who are contractors on site at the Diablo Canyon Nuclear Project. In such capacity I am informed of personnel shifts and force changes of each organization. I have caused that the employment files be reviewed of the three individuals who were identified in the May 17, 1984 submittal of PGandE: Mr. J. McDermott, Mr. T. O'Neal, and Mr. J. Phillips. I have also investigated the possibility of the existence of any claims of harassment made by any of these three individuals as a result of the affidavits. Contrary to the representation of Thomas Devine, no harassment or reprisal by PGandE or its contractors against any of the three individuals has resulted from their anonymous allegations.

8406200321

Mr. J. McDermott was hired by Pullman on May 13, 1983. In a scheduled force reduction on January 13, 1984, Mr. McDermott was let go by Pullman. He was rehired by Pullman on April 9, 1984. He currently works for Pullman.

Mr. J. Phillips was originally hired by PTGC on March 31, 1983 and, as part of a scheduled force reduction, was let go on March 23, 1984. His ranking in March 1984 was 143 out of 147. Subsequent to his layoff by PTGC he was hired by Pullman on April 9, 1984. He currently works for Pullman.

Mr. T. O'Neal was hired by Pullman as a QC inspector on July 5, 1983 and currently is working for Pullman in that capacity.

The two individuals who were laid off were let go as a result of legitimate reduction of force, and not as the result of any allegation or affidavit they may have signed. Both were let go prior to April 26, 1984, the date when NRC first released the affidavits to PGandE.

Investigation has revealed no reports of harassment by any of these three individuals as a result of their allegations. There have been no reports to their supervisors. There have been no hot-line reports, and there have been no reports by union representatives regarding these individuals.

Mr. T. O'Neal did for the first time come to my office on June 12, 1984, the day after the Joint Intervenors motion was filed, to speak to me about his alleged quality concerns. He demanded my written response to his concerns.

He did not inform me of any physical threats, social harassment or reprisals of any kind resulting from his allegations.

Dated: June 19, 1984

D.A. Rockwell

Subscribed and sworn to
before me this 19th day
of June, 1984

Nancy J. Lemaster,
Notary Public in and for the
City and County of San Francisco
State of California.
My commission expires
April 14, 1986.

UNITED STATES OF AMERICA
NUCLEAR REGULATORY COMMISSION

In the Matter of)
)
PACIFIC GAS AND ELECTRIC COMPANY) Docket No. 50-275
) Docket No. 50-323
Diablo Canyon Nuclear Power Plant,)
Units 1 and 2)
)

CERTIFICATE OF SERVICE

The foregoing document(s) of Pacific Gas and Electric Company has (have) been served today on the following by deposit in the United States mail, properly stamped and addressed:

Judge John F. Wolf
Chairman
Atomic Safety and Licensing Board
US Nuclear Regulatory Commission
Washington DC 20555

Judge Glenn O. Bright
Atomic Safety and Licensing Board
US Nuclear Regulatory Commission
Washington DC 20555

Judge Jerry R. Kline
Atomic Safety and Licensing Board
US Nuclear Regulatory Commission
Washington DC 20555

Mrs. Elizabeth Apfelberg
c/o Betsy Umhoffer
1493 Southwood
San Luis Obispo CA 93401

Janice E. Kerr, Esq.
Public Utilities Commission
State of California
5246 State Building
350 McAllister Street
San Francisco CA 94102

Mrs. Raye Fleming
1920 Mattie Road
Shell Beach CA 93449

Mr. Frederick Eissler
Scenic Shoreline Preservation
Conference, Inc.
4623 More Mesa Drive
Santa Barbara CA 93105

Mrs. Sandra A. Silver
1760 Alisal Street
San Luis Obispo CA 93401

Mr. Gordon Silver
1760 Alisal Street
San Luis Obispo CA 93401

John Phillips, Esq.
Joel Reynolds, Esq.
Center for Law in the Public Interest
10951 W. Pico Blvd. - Suite 300
Los Angeles CA 90064

David F. Fleischaker, Esq.
P. O. Box 1178
Oklahoma City OK 73101

Arthur C. Gehr, Esq.
Snell & Wilmer
3100 Valley Bank Center
Phoenix AZ 85073

Bruce Norton, Esq.
Norton, Burke, Berry & French, P.C.
P. O. Box 10569
Phoenix AZ 85064

Chairman
Atomic Safety and Licensing
Board Panel
US Nuclear Regulatory Commission
Washington DC 20555

Chairman
Atomic Safety and Licensing
Appeal Panel
US Nuclear Regulatory Commission
Washington DC 20555

Secretary
US Nuclear Regulatory Commission
Washington DC 20555

Attn: Docketing and Service
Section

*Lawrence J. Chandler, Esq.
Henry J. McGurren
US Nuclear Regulatory Commission
Office of Executive Legal Director
Washington DC 20555

Mr. Richard B. Hubbard
MHB Technical Associates
1723 Hamilton Avenue Suite K
San Jose CA 95125

Mr. Carl Neiberger
Telegram Tribune
P. O. Box 112
San Luis Obispo CA 93402

Michael J. Strumwasser, Esq.
Susan L. Durbin, Esq.
Peter H. Kaufman, Esq.
3580 Wilshire Blvd. Suite 800
Los Angeles CA 90010

Maurice Axelrad, Esq.
Lowenstein, Newman, Reis, and
Axelrad, P.C.
1025 Connecticut Ave. NW
Washington DC 20036

*Judge Thomas S. Moore
Chairman
Atomic Safety and Licensing
Appeal Board
US Nuclear Regulatory Commission
Washington DC 20555

*Judge W. Reed Johnson
Atomic Safety and Licensing
Appeal Board
US Nuclear Regulatory Commission
Washington DC 20555

*Judge John H. Buck
Atomic Safety and Licensing
Appeal Board
US Nuclear Regulatory Commission
Washington DC 20555

Commissioner Nunzio J. Palladino
Chairman
US Nuclear Regulatory Commission
1717 H Street NW
Washington DC 20555

Commissioner Frederick M. Bernthal
US Nuclear Regulatory Commission
1717 H Street NW
Washington DC 20555

Commissioner Victor Gilinsky
US Nuclear Regulatory Commission
1717 H Street NW
Washington DC 20555

Commissioner James K. Asselstine
US Nuclear Regulatory Commission
1717 H Street NW
Washington DC 20555

Commissioner Thomas M. Roberts
US Nuclear Regulatory Commission
1717 H Street NW
Washington DC 20555

Date: June 18, 1984

*Via Sky Courier Network



DAN G. LUBBOCK

EXHIBIT 2

96059

Bukanan

7-24-84

STIEGER

CON/DR is issued for your STEPS TO PREVENT REOCCURRENCE


... training record form to document STAR.

... STAR must be completed promptly and correctly with

... documentation. Return to me by ASAP - Tim Roberts
Box IN m.o.

train area 10
DAP (No crew)

Paul L. Steiger



TRAINING SHEET

NATURE OF INSTRUCTION: ESD 201 . PARA 3.2 ; QAF 152 PAR 11.5;

DATE: 7-24-84 92 KFP-10 par 10.1.5.E

NAME: _____

INSTRUCTOR: _____

ATTENDED BY:

- | | |
|-------|-----------|
| _____ | 21. _____ |
| _____ | 22. _____ |
| _____ | 23. _____ |
| _____ | 24. _____ |
| _____ | 25. _____ |
| _____ | 26. _____ |
| _____ | 27. _____ |
| _____ | 28. _____ |
| _____ | 29. _____ |
| _____ | 30. _____ |
| _____ | 31. _____ |
| _____ | 32. _____ |
| _____ | 33. _____ |
| _____ | 34. _____ |
| _____ | 35. _____ |
| _____ | 36. _____ |
| _____ | 37. _____ |
| _____ | 38. _____ |
| _____ | 39. _____ |
| _____ | 40. _____ |

DEFECT REPORT

NO TEST PKG 1 OK

7/10/84

DEFECT # II	AREA 10 FAB SHOP	ELEV. _____	COL/LINE _____	DATE 6-29-84	NOTICE NO. 96-059
-----------------------	----------------------------	----------------	-------------------	------------------------	-----------------------------

DEFICIENT CONDITION: **ON 6-29-84 AT APPROXIMATELY 11:00 A.M. I NOTICED A PECULIARITY ON SOME 1" THICK PLATES LYING ON DUNNAGE INSIDE THE NORTH END OF THE FAB SHOP AT AREA 10 - CONT.**

ORIGINATOR'S SIGNATURE:

C. Craig Knight

FIELD TAG APPLIED: 6-28-84	TAG # 96-059	INITIALS RM 196	DATE 6-28-84 / 7-6-84
--------------------------------------	------------------------	---------------------------	---------------------------------

RECOMMENDED DISPOSITION:
INSTRUCT APPROPRIATE CRAFT AND Q.C. INSPECTORS AS TO THE PERTINENT E.S.D. REQUIREMENTS

FIELD ENGINEER <i>[Signature]</i> 76-84
FIELD QC INSPECTOR <i>[Signature]</i> 7-10-84
CHIEF ENGINEER <i>[Signature]</i> 7-22-84
FIELD QA/QC MANAGER <i>[Signature]</i>

FIELD QA/QC MANAGERS EVALUATION: APPROVED AS RECOMMENDED OTHER

NON-COMFORMANCE - D.R.# _____

DEFECTIVE

REPAIR DEFECT

INTERNAL AUDIT

OTHER THIS DCN

COMMENTS: **FOR CRAFT STPR'S CONTROLLED COPY**

CAUSE CODE **3**

DATE **7/24/84** FIELD QA/QC MANAGER *[Signature]*

CORRECTIVE ACTION REQUIRED BY: **ENG/6/10/84** NOT LATER THAN: **As per**

STEPS TO PREVENT RECURRENCE: NOT APPLICABLE

CRAFT AND QC SUPERVISOR TO ENSURE RESPONSIBLE PERSONNEL ARE INSTRUCTED TO APPLICABLE REQUIREMENTS AND PROCEDURES IN PARTICULAR ESD-201, PARA 3.2, QAI-152; PARA 11.5 & RFP-10, PARA 10.1.5. E

DATE _____ FIELD QA/QC MANAGER _____

DCN 96-059

2 OF 3
PLUS ATTACHMENTS

ONE OF THE PLATES WAS MARKED "RR" IN BLUE SPRAY PAINT, A METHOD COMMONLY USED IN AREA 10 FOR DENOTING MATERIALS TO BE USED FOR RUPTURE RESTRAINTS ONLY. ON THE SAME PIECE OF PLATE THE NUMBER 14423 WAS MARKED WITH NISSEN METAL MARKER. THE 14423 MARKING WAS MARKED ON SEVERAL OF THE PLATES IN A MANNER WHICH WOULD NORMALLY INDICATE THAT THE NUMBER WAS DESIGNATING A PURCHASE ORDER NUMBER. I RECOGNIZED 14423 AS A PURCHASE ORDER NUMBER FOR 1" THICK TYPE A-36 CARBON STEEL AS WELL AS TWO OTHER SIZES AND TYPES OF STEEL, NONE OF WHICH WOULD NORMALLY BE USED FOR RUPTURE RESTRAINTS. PLEASE NOTE THE ATTACHED FIELD REQUISITION, PURCHASE ORDER, AND RECEIVING REPORT DOCUMENTS.

THERE WERE NINE PLATES TOTAL AND THEY ARE DESCRIBED AS FOLLOWS:

- 1.) ONE PLATE 1"X16"X4'0"
MARKINGS - 14423 - CLASS I STANDS - BLUE SPRAY PAINT NEAR CRIS EDGE
- 2.) ONE PLATE 1"X16"X4'0"
MARKINGS - 14423 (ON THE EDGE) - "RR" IN BLUE SPRAY PAINT
- 3.) FOUR PLATES 1"X16"X16"
MARKINGS - NONE
- 4.) ONE PLATE 1"X16"X16"
MARKINGS - 14423 - CLASS I STANDS
- 5.) ONE PLATE 1"X16"X16"
MARKINGS - 14423 (ON ONE EDGE)
- 6.) ONE PLATE 1"X16"X16"
MARKINGS - 14423

THE MATERIAL HAD BEEN FRAUDULENTLY MARKED WITH THE 14423 P.O. #. THE MATERIAL SHOULD HAVE BEEN MARKED FOR

DCN 96-059

3 of 3
PLUS ATTACHMENTS

CLASS E USE ONLY. ESD VIOLATIONS
INCLUDE 201 3.2 AND 277 5.0 (AS APPLICABLE).
PLEASE FIND THE NIGHT SHIRT P.P.A. O.C.
INSPECTOR'S NOTES AS TO HIS KNOWLEDGE
CONCERNING THIS MATTER.

RCM 1/96

FOR INFORMATION

97

SWING
6.28.84

CRAIG

CONCERNING plates ON THE FLOOR AT THE NORTH
END OF FAB SHOP, THAT YOU HAVE A HOLD TAG ON.
ON SWING 6.27-84 ONE OF THE NEW HIRES WAS
CUTTING BASE plates FOR: PULLMAN MATERIAL STORAGE AREA
STANDS. HE LOCATED THE plate IN THE CLASS E STORAGE
AREA, THE plate HE GOT WAS plate THAT HAD LOST
TRACEABILITY NO POS HTS STAMPS etc. THE FOREMAN
HRS HAD A TALK TO HIM AND, TOLD HIM HE SHOULD
HAVE WRITTEN CONSTRUCTION AID OR SCRAP ON
THEM, HOPE THIS HELPS YOU ~~IN~~ SO IT DOES NOT
HAVE TO GO ~~ANY~~ ^{ANY} FURTHER

JOHN EDGTON

FOR INFORMATION
ONLY

INTEROFFICE CORRESPONDENCE


5946

EXHIBIT 3

DATE July 21, 1984
TO PPP Superintendents
FROM Paul Mokry
SUBJECT Craft STPR's on DR 5946

Discuss with your Craft about flow meters and their proper use. Cover the information contained on the attached sheet.

After this information has been discussed, the Superintendents are to sign the memo and attached training sheet and return to Carolee at Trailer 61 or return to Tim Roberts box in the Main Office. Please do not return with the daily time sheets as this will cause unnecessary delay in the processing of the DCN's and DR's.



Paul Mokry,
General Construction Superintendent

M. Andrews	B. Madron
D. Buhanan	H. Reed
J. Callahan	E. Jordan
J. Rowley	C. Bolinger
C. Borra	B. Parmley
R. Martin	L. Bailes
P. Impastato	
L. Longo	
S. Tucker	
T. Justen	
J. Williams	

5946

TRAINING SHEET

NATURE OF INSTRUCTION: _____

DATE: _____

TIME: _____

INSTRUCTOR: _____

ATTENDED BY:

- 1. Steven Mallory
- 2. Paul Mallory
- 3. Kenneth Malton #1301
- 4. Carl Malton #546
- 5. Edward S. Malton #2408
- 6. David Jones 2811
- 7. L. Brown #230
- 8. J. Waiter 261
- 9. Felix Johnson 1728
- 10. Bob Smith 3847
- 11. J. Hill 3607
- 12. M. F. Brown 2158
- 13. Curtis Brown 2978
- 14. Rick Johnson 2716
- 15. J. M. Miller 2603
- 16. _____
- 17. _____
- 18. _____
- 19. _____
- 20. _____

- 21. _____
- 22. _____
- 23. _____
- 24. _____
- 25. _____
- 26. _____
- 27. _____
- 28. _____
- 29. _____
- 30. _____
- 31. _____
- 32. _____
- 33. _____
- 34. _____
- 35. _____
- 36. _____
- 37. _____
- 38. _____
- 39. _____
- 40. _____

PG&E QUALITY CONTROL
 REVIEWED
 DATE 7/14/84

ORIGINAL

UTILITY CENTER POWER PRODUCTS

D.R. No. 5946
 Iss. No. _____
 Date No. _____
 Code No. _____
 Hold Tag _____
 Resubmit 7-12-84

DISCREPANCY REPORT

DATE 7/14/84

Project Title & Location: _____
 Job No.: _____
 Inspector: _____

UNAPPROVED USE OF FLOWMETERS

During weld monitoring, the following conditions were noted:

1. Flowmeters were in use which are not permitted in ESD-213 and ESD-219. These ESDs permit only the Linde L-32 (20 psi inlet type). The following additional devices are in use:
 - A. Linde L-32 (50 psi inlet) - This device is identical to the L-32 (20 psi inlet) except it is designed for an inlet pressure of 50 psi.
 - B. Victor FM 371: This device is similar in appearance to the Linde L-32. It is designed for an inlet pressure of 25 psi.

Continued - Page 2

RECOMMENDED DISPOSITION: INDICATE APPROVAL BY CIRCLING THE APPROPRIATE "RECOMMENDED DISPOSITION"

- A) Revise ESD-213 & ESD-219 to permit the use of the additional types of flowmeters.
- B) Revise ESD-213 to delete regulator calibration requirements.
- A) Withdraw all types of flowmeters from use which are not permitted in ESD-213 and ESD-219.
- B) Revise ESD-213 to delete regulator calibration requirements;

3) PG&E to disposition. ACCEPT AS IS: REVISE ESD 213 & 219 AS DIRECTED BY UNIT II DR #8637. (SEE MEMO FROM J. MILLER TO K. MEREDITH / G. THOMAS DATED 7.10.84. CLOSE DR UPON SUBMITTAL OF REVISED ESD'S TO PG&E FOR REVIEW & APPROVAL.)
 Date 6/29/84 Customer Out record Date 7-14-84

ALL DISPOSITION: In Accordance With Above Other (Explanation and approval required)
 Completed Inset _____ Date _____
 Were Completed Inset _____ Date _____

EXPLANATION (IF NECESSARY): Added statement on page 2 per PG&E request. 7-12-84

Field CA Manager _____ Date _____ Customer _____ Date _____

IS TO PREVENT REURRENCE Not Applicable

RAFT QC weld monitoring to be instructed to monitor for flowmeter conformance.

Additional info on work (attached) 7-16-84 Field CA Manager [Signature] Date 6/29/84

DISPOSITION: Master CA File Auto. Insp. Engineering Dept. Other _____
 Customer Receiving Field Inspector _____

ORIGINAL

OR NO. 5946 Page 2
ISS. NO. 1
UNIT NO. 1
CODE NO. 1

Pacific Gas & Electric SPEC. NO. 3711 DATE 5 25 84 Regulator 100-24
Diaphragm Conv. JOB NO. 7177 Inspector WAGNER 1000

EXPLANATION OF Discrepancy (Continued from Page 1)

- C. Victor HRF 2325: This is a similar flowmeter with a built-in pressure regulator.
- D. Victor AF 250: This is a regulator with the low pressure gauge graduated in CFH. This device is not a true flowmeter.

All of the flowmeters will accurately measure gas flow rates provided proper inlet pressures are used. The AF 250 will be accurate if the outflow of gas is not restricted.

- 2. L-32 and Victor flowmeters were being used with the AF 250 regulator. Neither device will read accurately in this instance. It is impossible to determine the inlet pressure to the L-32 or Victor flowmeter. While the flowmeter will restrict the gas flow from the AF 250, ESD-219 does not permit this combination.
- 3. An L-32 (50 psi inlet type) was being used with an inlet pressure of 15 psi. This is a violation fo ESD-219. This same flowmeter was set at 15 CFH, a violation of the WPS. The WPS requires 20 CFH.
- 4. Regulators were not calibrated as is required in ESD-213.

Added at PG&E request:

The conditions observed occurred on 6-4-84 in Unit II and the Area 10 Fab Shop. (@ Agueda 1-12-84) A.L.E. 7/12/84

TO: BELMONT EXHIBIT 4

FROM: P. STIEGER

DATE: 7-24-84

This DCN/DR is issued for your STEPS TO PREVENT RECURRENCE only. Do NOT use this document to perform any work. Use attached training record form to document STEPS.

The STEPS must be completed promptly and correctly with adequate documentation. Return to me by ASAP - Tim Roberts
Box in m.o.

*train cee area 10
fab shop personnel*

Paul L. Steiger

- 6. _____
- 7. _____
- 8. _____
- 9. _____
- 10. _____
- 11. _____
- 12. _____
- 13. _____
- 14. _____
- 15. _____
- 16. _____
- 17. _____
- 18. _____
- 19. _____
- 20. _____
- 27. _____
- 28. _____
- 29. _____
- 30. _____
- 31. _____
- 32. _____
- 33. _____
- 34. _____
- 35. **NOT APPLICABLE**
- 36. _____
- 37. _____
- 38. _____
- 39. _____
- 40. _____

TRAINING SHEET

NATURE OF INSTRUCTION: ESD 243 PAR 512

DATE: 7-24-84

TIME: _____

INSTRUCTOR: Buchanan

ATTENDED BY:

- | | |
|-----------|-----------|
| 1. _____ | 21. _____ |
| 2. _____ | 22. _____ |
| 3. _____ | 23. _____ |
| 4. _____ | 24. _____ |
| 5. _____ | 25. _____ |
| 6. _____ | 26. _____ |
| 7. _____ | 27. _____ |
| 8. _____ | 28. _____ |
| 9. _____ | 29. _____ |
| 10. _____ | 30. _____ |
| 11. _____ | 31. _____ |
| 12. _____ | 32. _____ |
| 13. _____ | 33. _____ |
| 14. _____ | 34. _____ |
| 15. _____ | 35. _____ |
| 16. _____ | 36. _____ |
| 17. _____ | 37. _____ |
| 18. _____ | 38. _____ |
| 19. _____ | 39. _____ |
| 20. _____ | 40. _____ |

FOR CR... DIX...

7/24/84

ORIGINAL

ORIGINAL POWER PROJECT
ELECTRICAL NOTICE

NO TEST PKG.

UNIT # II	AREA CONT	ELEV.. VARIOUS	COL/LINE	DATE: 7-12-84	NOTICE NO. 1052-070
--------------	--------------	-------------------	----------	------------------	------------------------

DEFICIENT CONDITION: DURING CUTTING OF CAUSHABLE BUMPERS TO DESIGN LENGTHS PER DC 2-EC-22610 Δ CRAFT CUT BUMPERS SHORT (REF ATTACHED LIST OF APPLICABLE RESTRAINTS AND ACTUAL CUT LENGTHS).

NOTE: DG #2240 DATED 6-27-84 ADDRESSED THIS PROBLEM AND PGFE EVALUATION STATED THAT THE SHORT LENGTHS WERE ACCEPTABLE.

ORIGINATOR'S SIGNATURE:

[Signature]

HOLD TAG APPLIED: NO	TAG # N/A	INITIALS N/A	DATE N/A
----------------------	-----------	--------------	----------

RECOMMENDED DISPOSITION:

- TCR
1. ACCEPT AS IS PER DG #2240 DATED 6/27/84
PER FE EVALUATION WAS ACCEPTABLE.
(OR)
 2. PGFE TO DISPOSITION

FIELD ENGINEER

[Signature]

FIELD/QC INSPECTOR

[Signature]

CHIEF ENGINEER

S.K. Todd C. Ray 7/3/84

LEVEL III

[Signature]

FIELD QA/QC MANAGER

[Signature]

FIELD QA/QC MANAGERS EVALUATION:

APPROVED AS RECOMMENDED

OTHER

NON-CONFORMANCE - D.R.# _____

REPAIR ORDER

REWORK/REINSPECT

INTERNAL AUDIT

OTHER THIS DCN

COMMENTS:

CAUSE CODE

3

CONTROLLED COPY

DATE
7/20/84

FIELD QA/QC MANAGER

[Signature]

CORRECTIVE ACTION REQUIRED BY:

NOT LATER THAN:

STEPS TO PREVENT RECURRENCE:

NOT APPLICABLE

CRAFT SUPERVISOR TO ASSURE RESPONSIBLE PERSONNEL ARE INSTRUCTED TO APPLICABLE REQUIREMENTS AND PROCEDURES, IN PARTICULAR ESD-243, PARA 5.2

[Signature]

FOR CRAFT STPR'S

RESPONSIBLE SUPERVISOR

DATE
7/30/84

FIELD QA/QC MANAGER

[Signature]

DEFICIENT CONDITION CLOSED:

DATE

SIGNATURE:

CRUSHABLE BUMPERS

CUT SHORT

DC-2-EC-22616 \triangle

RESTRAINT	BUMPER	DESIGN LENGTH	CUT LENGTH
2-1 RR	E	8 $\frac{5}{16}$ "	8 $\frac{1}{8}$ "
3-11 RR	A	6 $\frac{3}{8}$ "	6 $\frac{3}{16}$ "
6-1 RR	G	6 $\frac{1}{4}$ "	6 $\frac{1}{8}$ "
6-1 RR	E	9 $\frac{3}{16}$ "	9 $\frac{1}{16}$ "
2046-ERT	7	3 $\frac{9}{16}$ "	3 $\frac{1}{2}$ "

78

AFFIDAVIT

My name is Timothy J. O'Neill. I am submitting this statement freely and voluntarily to Mr. Thomas Devine, who is my counsel for disclosures to the U.S. Nuclear Regulatory Commission (NRC). This affidavit is to rebut false statements by Pacific Gas and Electric Company (PG&E) and the Bechtel Corporation in response to my July 27, 1984 affidavit and petition under 10 CFR 2.206 regarding the Diablo Canyon Nuclear Power Plant. Although the statements by PG&E/Bechtel defenses may not have been false statements to the government, they were made in a public forum and these false statements to the public should become part of the record for licensing. Confidence in the public statements of the utility is of paramount importance in the event of any type of accident, therefore the public must be able to rely on the utility to tell the truth. This statement also is to offer my consent for Mr. James McDermott to join me as a co-petitioner in my July 27, 1984 filing with the NRC.

I. WELDED STUDS

1. On Friday, June 27, 1984, Bechtel representative Howard Friend asserted that management has investigated the issue of ASTM A-307 bolts used as welded studs "ad nauseum". (See July 28, 1984 Sar Francisco Chronicle article, enclosed as Exhibit 1). To date, I have not received a documented response as to the acceptability of this material for the intended application. In January, 1984, when I

first reported this issue on-site in a quality-assurance (QA) Discrepancy Report (DR), Pullman Power Products QA/QC Manager Harold Karner censored the report to delete any references to ASTM A-307 material. He did not refute my findings or defend his decision on the record. Instead of investigating the problem, in this case the problem vanished. My original DR and the censored version by Pullman are included as Exhibits 2 and 3, respectively.

2. On Friday, July 27, 1984, Mr. Friend also said the site engineers agreed that there was no substance to my complaints. This conflicts with a May 31, 1984 internal Pullman memorandum by Harold Karner, which stated that the use of A-307 bolts with the heads cut off as welded studs was NOT (emphasis in original) acceptable. This memo was issued in response to yet another discrepancy report written over the use of improper materials as welded studs. The May 31, 1984 memorandum is enclosed as Exhibit 4. One of the individuals that participated in writing the memo was Chris Neary, Pullman's corporate welding engineer. In a July 5, 1984, affidavit to the Atomic Safety and Licensing Appeals Board (Exhibit 5), Karner again changed his story and said there was no technical basis for his May 31, 1984 memorandum. The technical basis was summarized in my report of January 13, 1984, as the use of this material is not permitted without a welding procedure qual-

ification test performed. Furthermore, Exhibit 6 is included to show current requirements for weldable A-307 bolt materials. Note the supplemental section for weldable bolt materials, and the restrictions on these materials as compared to chemistry and QA requirements for general bolt grade material. The additional requirements are in agreement with sound welding engineering fundamentals.

3. On July 27, 1984, Mr. Friend also asserted that the NRC had agreed with Bechtel and PG&E over this issue. If that was true, why did the Atomic Safety and Licensing Appeals Board hold up the licensing decision on July 6, 1984, until this issue was resolved? (See the Appeal's Board decision, enclosed as Exhibit 7, at pages 10-11.)

II. PG&E RESPONSES TO MY CONCERNS

4. In the Los Angeles Times, a PG&E spokesperson stated that the company has "bent over backwards for this guy. We have had meetings with him to be sure we understood his concerns". (The Times article is included as Exhibit 3) Although PG&E did meet with me, the context of these meetings was not constructive discussion and understanding. For example, in a July, 1984 meeting with PG&E QC Supervisor Ron Hobgood, the discussion turned into an attack by Hobgood on my qualifications to question PG&E. This meeting was called to discuss my complaints of harassment

REPORTED TO PG&E *JF*

by Pullman QC management^A via the Quality Hotline, which Hobgood supervises. This harassment complaint was in reference to an insubordination warning notice I received on June 30, 1984 for questioning discrepancy reporting priority. Hobgood stated he was consulted prior to the warning being issued by Pullman, and now the man was investigating my complaints of harassment. This seems to me to be a direct conflict of interest, and thus explains the position taken by Hobgood throughout the meeting. Hobgood used words such as inflexible, uncooperative, and unreasonable to describe me as an employee. His comments could hardly be taken in a spirit of cooperativeness. At one point, in reference to a letter I wrote over scrapping perfectly good material, I was asked in a demeaning tone, "How does it feel to be the eyes and ears of the public?" In a meeting on June 12, 1984 with PG&E special projects engineer D. Rockwell, I voiced my concerns over an operation where I thought no procedure existed. I was given a procedure with a revision date of June 5, 1984, and told that this procedure covered the condition identified in late February. The prior revision of the procedure showed that it did not. In my dealings with PG&E, the Quality Hotline person on duty made a valid attempt to move the concerns up the managerial ladder, however the higher they got, the more uncooperative and hostile PG&E became.

5. In the Los Angeles Times, PG&E also said they had investigated my concerns and that they were wrong. A good

example of their "investigative findings" is the previously-stated meeting with D. Rockwell on June 12, 1984. PG&E's answer to my reports of drilling without procedures for pipe support layout was to tell me that the operation was controlled by procedure. Unfortunately, the revision date on the procedure was five days prior to the meeting, and approximately four months after the report on uncontrolled drilling. This is included as Exhibit 9. In this meeting I also questioned the installation of expansion anchors in place of grout designed to fill voids in concrete. PG&E stated they would investigate and respond at a later time. When I asked that they respond in writing, this was termed a "demand" in Mr. Rockwell's June 14, 1984 affidavit written as a result of the meeting and previously submitted before the Board. I do not feel a written reply is an unreasonable request, although PG&E has yet to supply anything but a verbal response that "there are no problems".

6. In the Los Angeles Times, PG&E stated that I was never discouraged from writing QA reports. That is a grossly false statement. I was discouraged from writing reports so many times that I lost count. This was a Pullman QC management directive, that work in-process did not require a report if deficiencies were noted, however this directive directly conflicted with the written procedure for such reporting that stated a report was required. I was reprimanded by both Pullman and PG&E for not realizing the "intent" of the


written procedures. I cannot work to intent, I can only work to the letter of a written procedure.

III. HARASSMENT

7. In the San Luis Obispo Telegram-Tribune, PG&E said I was hit with water from a paper drinking cup, rather than from a fire extinguisher. This article is enclosed as Exhibit 10. Information that I received confirms this as a direct lie, and demonstrates that PG&E's only intent is to cover up instances of harassment, rather than stop them. It is interesting that this explanation was not offered until I went public with my petition. If their story were true, why didn't they explain it to me at the time, rather than xeroxing my letter describing the act as harassment and distributing it to the construction workers involved? If anything at Diablo Canyon has become ad nauseum, it is PG&E's denials that there are any problems.

I have read the above 6 page affidavit, and it is true, accurate, and complete to the best of my knowledge and belief.

Timothy J. O'Neill



Surprise Debate Over Diablo Canyon

By Charles Petit
Science Correspondent

Pacific Gas & Electric Co. officials and a Bechtel engineer made a surprise, angry appearance yesterday at a press conference called by a "whistle-blower" inspector who quit at the Diablo Canyon nuclear plant Tuesday.

They showed up to present a rebuttal to charges made by Timothy J. O'Neill, 27, an inspector who worked for a subcontractor installing piping mounts in the \$4.9 billion plant until he resigned.

The utility officials told reporters gathered to hear O'Neill's case at the San Francisco Press Club that they have already reviewed "ad nauseam" his charges of substandard construction.

The charges, coming less than a week before the Nuclear Regulatory Commission is scheduled to decide whether the plant may be turned up to full power, are "old news," the utility officials said.

They said the charges are part of a broad strategy by nuclear foes to "slow down and stop the industry" by any means. One PG&E representative said legal interveners against nuclear plants have turned last minute allegations into a "near art form."

Richard Davin, a PG&E public information officer, said his company decided to show up at the anti-nuclear press conference because "we're frankly getting just a little



TIMOTHY J. O'NEILL
He said the plant is unsafe

tired of this, and we're not going to take it on the chin any more without responding."

The utility officials sat in the back row while O'Neill, flanked by lawyers for a Washington-based anti-nuclear activist organization, the Government Accountability Project, detailed charges that PG&E workers harassed him while on the job and frustrated his efforts to report substandard workmanship.

The Government Accountability Project has used O'Neill's charges to support a petition asking the Nuclear Regulatory Commission to delay a decision, expected Thursday, on whether to give the troubled



BECHTEL'S HOWARD FRIEND
He dismissed O'Neill's charges

plant a final license to operate at full power.

O'Neill, until Tuesday an employee of Pullman Power Products Co., said workers at the plant earlier this year sprayed him with a fire extinguisher, and that he heard workmen tell each other that a ".44 magnum to the back" — an apparent reference to a handgun — would end his complaints.

The company, he added, "did not take adequate steps to inform all workers that harassment of inspectors is a violation of federal law."

O'Neill who admits he has a

reputation as a "nitpicker," said that "I have a policy of holding them (workmen) to the letter of a procedure."

He said that his previous experience overseeing manufacture of components used in the Navy's nuclear-powered ships "taught me that you do it by the book, or you're fired," and he said similar high standards "just aren't enforced at Diablo Canyon."

The Government Accountability Project petition based on his charges alleges 14 specific instances where proper procedures were not followed.

O'Neill said that one of the most serious is use of threaded steel studs to anchor emergency water spray pipes in the reactor containment building. The studs, he said, were welded from bolts not authorized for such use and might be too brittle to withstand earthquake stress.

Howard Friend, a Bechtel industries completion manager for Diablo Canyon, dismissed O'Neill's charges.

"The stud problem has been investigated ad nauseam by PG&E, by our metallurgists and our engineers, and the NRC has reviewed everything we have done and agrees." He said flatly, "there is nothing substantive about these complaints."

He added, "If anybody thinks that PG&E would spend the amount of money that we have on this plant, and then would shortchange on bolts — well, it just doesn't make sense."

Steven Skidmore, the PG&E manager for quality assurance in nuclear operation, also said that O'Neill had not exhausted in-house channels for making his reservations known. The complaints, after lower-level PG&E managers had rejected them, could have been taken higher up "but Mr. O'Neill did not do that."

The water-dousing incident had also been investigated, and PG&E claimed it was just "horseplay" in which O'Neill was not a target and was accidentally splashed.

If the attempts by plant opponents do not succeed in delaying the permit decision, or in getting an appeals court order blocking the permit, Diablo Canyon electricity could begin flowing to Pacific Gas and Electric Co. customers by the end of August.

And, within two to three months, the steady buildup of power from the reactor's core could be complete, with the plant generating its full 1084-megawatt capacity.

PG&E — which has been bedeviled by nuclear power critics, discovery of a nearby active earthquake fault and a diagram fiasco during construction — filed its first permit request for the plant nearly 18 years ago.

10 CFR-21
(10) or (10 NOT)
ATTACHED



Pullman Power Products

DISCREPANCY REPORT

D.R. No. _____
Iss. No. _____
Unit No. ONE AND TWO
Code No. _____
Hold Tag _____ X
(yes) (no)

CUSTOMER Pacific Gas & Electric SPEC. NO. ET-1 DATE JANUARY 13, 1984
PROJECT Diablo Canyon JOB NO. 11 INSPECTOR O'NEILL

DISCREPANT ITEM: NONCONFORMANCE TO ASME IX-77 AND AWS D1.1-82 MATERIAL AND PROCEDURE REQUIREMENTS FOR WELDED STUDS.

EXPLANATION OF DISCREPANCY: WHILE RESEARCHING WAREHOUSE COPIES OF FIELD WAREHOUSE REQUISITIONS FOR PIPING QA, INSPECTOR BECAME AWARE OF THE FOLLOWING NONCONFORMANCES TO ASME IX-77 AND AWS D1.1-82 FOR WELDING STUDS TO THE CONTAINMENT LINERS (SYSTEM 12), AND UPON FURTHER RESEARCH FOR WELDED STUDS IN GENERAL USING ASTM A-325, A-307, AND A-108 ATTACHMENTS.

ASTM A-325, A-307, AND A-108 ARE WELDED IN A MANNER THAT DEVIATES FROM THE ABOVE-REFERENCED CODES AND PG&E APPROVED WELDING PROCEDURES 7/8 AND 203. THESE PROCEDURES ARE QUALIFIED TO WELD P1 MATERIAL TO P1 MATERIAL IN ACCORDANCE WITH ASME IX-77. ASTM A-325, A-307 AND A-108 ARE NOT REFERENCED IN ASME IX-77 AS P1 MATERIALS, THEREFORE WELDING OF THESE MATERIALS REQUIRES A QUALIFIED WELDING PROCEDURE PRIOR TO FABRICATION. PULLMAN POWER PRODUCTS HAS NO

RECOMMENDED DISPOSITION: INDICATE APPROVAL OF DISPOSITION AND APPROPRIATE RECOMMENDED DISPOSITION:

- 1) REWORK
- 2) REPAIR
- 3) REJECT
- 4) USE AS IS (ACCEPT AS IS)

EXHIBIT 3

Approved By: P.P.P. Field QA Mgr. _____ Date: _____ Signature: _____ Date: _____

FINAL DISPOSITION: In Accordance With Above Other explanation and approval required.

Work Completed: Insp. _____ Date: _____ Work Completed: Insp. _____ Date: _____

EXPLANATION IF NECESSARY:

Field QA Mgr. _____ Date: _____ Signature: _____ Date: _____

APPROVED FOR RELEASE TO THE PUBLIC Not Approved


APPROVED BY: Customer Receiving Field Inspector Other _____

EXPLANATION IF NECESSARY:

NONCONFORMANCE TO ASME IX-77 AND
AWS D1.1-82 MATERIAL AND PROCEDURE
REQUIREMENTS FOR WELDED STUDS.

DR # _____
INSP: O'Neill
DATE: JANUARY 13, 1984
PAGE 2

WELDING PROCEDURE QUALIFIED IN ACCORDANCE WITH ASME IX-
TO WELD A-325, A-307, AND A-108 ATTACHMENTS TO P1 MATERIALS

IN CASES WHERE WELDING IS REFERENCED TO AWS D1.1-82
PREQUALIFIED WELDING PROCEDURES THE ABOVE-REFERENCED MAT-
ERIALS ARE NONCONFORMING AS A-325, A-307, AND A-108 ARE NOT LIST-
ED AS PREQUALIFIED MATERIALS PER ANY EDITION OF AWS D1.1 STRUCT-
URAL WELDING CODE, SECTION 8.2.1 OR 9.2.1. IN ADDITION, THE
USE OF EXISTING ASME IX-77 QUALIFIED WELDING PROCEDURE SPEC-
IFICATIONS 7/B AND 203 DO NOT ADEQUATELY MEET THE REQUIRE-
MENTS FOR AWS PREQUALIFIED WELDING PROCEDURE SPECIFICATIONS
REFERENCED IN D1.1-82 5.1.2 AND 2.9.1 B-55a AS THESE WELDING PROC-
EDURE SPECIFICATIONS HAVE NO APPROVAL TO ALLOW TWO-SIDED WELDING
USING THE FOLLOWING SYMBOL . IN ADDITION TO THIS, THE JOINT
TOLERANCE FOR BEVEL ANGLE OF $45^{\circ} + 25^{\circ} - 5^{\circ}$ IS NONCONFORMING TO
THE PREQUALIFIED D1.1-82 2.9.1 B-55a REQUIREMENTS.

ASTM A-307, BY SPECIFICATION, HAS NO CHEMISTRY LIMITATION FOR
CARBON AND NO REQUIREMENT FOR HEAT TRACEABILITY; THEREFORE
JOINTS MADE WITH REFERENCED PROCEDURES USING A-307 FASTENERS
ARE INDETERMINATE AS TO WELD QUALITY. A-307 STATES THAT WHEN
PURCHASED FOR WELDED APPLICATIONS, A-36 MATERIAL MUST BE SPEC-
IFIED. P.O. RESEARCH FOR THIS MATERIAL SHOWS NO SUCH SPECIFICATION.

A-325 MATERIAL IS, BY SPECIFICATION, A HIGH-STRENGTH FASTENER
AND THE ALLOWABLE CARBON IN THIS MATERIAL WARRANTS SPECIAL
WELDING CONSIDERATIONS SUCH AS PREHEAT AND PWHT TO ENSURE
NOTCH TOUGHNESS IN THE FINAL WELDED JOINT. FURTHER INVESTIGATION
WILL SHOW, IN SOME CASES, THAT A-325 AND A-307 BOLTS ARE USED TO
FABRICATE WELD STUDS BY CUTTING THE HEAD OFF THE BOLT. ALL IN-
STALLATIONS OF THIS TYPE ARE QUALITY INDETERMINATE AS THE MATERIAL
WAS PURCHASED FOR AN APPLICATION OTHER THAN WELDING.

ASTM A-108 MATERIAL IS ESSENTIALLY OF P1 CHEMISTRY, HOWEVER THIS
DOES NOT PRECLUDE THE REQUIREMENT FOR PROCEDURE QUALIFICATION
AS APPLICABLE TO ASME IX-77 OR AWS D1.1-82.

THE ATTACHED COPIES OF FIELD WAREHOUSE REQUISITIONS DOCUMENT
THE USE OF THESE NONCONFORMING MATERIALS ON COMPONENT SUPPORTS
FOR SYSTEMS 14 (COMPONENT COOLING WATER), 12 (CONTAINMENT SPRAY), 10
(RESIDUAL HEAT REMOVAL), 09 (SAFETY INJECTION SYSTEM), 08 (CHEMICAL AND
VOLUME CONTROL), AND 07 (REACTOR COOLANT) IN BOTH UNIT ONE AND
UNIT TWO. THESE EXAMPLES ARE TO BE CONSIDERED TYPICAL, AND
A THOROUGH EVALUATION OF ALL SUPPORTS MAY BE NECESSARY TO DETER-
MINE ALL LOCATIONS WHERE THE ABOVE NOTED NONCONFORMING MATERIALS
AND PROCEDURES WERE USED.

SIGNED: Timothy A. O'Neill 1/13/84

Pullman Power Products

8.2 (05-78)

FIELD WAREHOUSE REQUISITION

ITEM 1-14 LINE SPEC. 1-K2 DATE 3-7-83
 NO. NA DETAIL DWG. NO. 049266 DDR. NO. NA ACT. NO. 7177 PAGE NO. OF

QUANTITY	QUANTITY DELIVERED	ITEM DESCRIPTION	PO NO.	ITEM NO.	HEAT NO.
4	4	5/8" Ø X 2 3/4" Long Threaded weld studs A325 C.S.	6882	B	
CLASS 1 HNG 57N-1G FW NA					

DELIVER TO AREA 140 Richard Reed FOREMEN
 Q.A. APPROVED AR Hasler 1078
 ORDERED BY Jim Co. Baker
 APPROVAL Jim Co. Baker FILED BY Richard Reed #439

WHITE COPY - Q.A. CANARY COPY - WAREHOUSE PINK COPY - FIELD ENGINEERING

Pullman Power Products

Division of Pullman Incorporated

FIELD WAREHOUSE REQUISITION

8.2 (05-78)

ITEM 1-14 LINE SPEC. 1-K2 DATE 3-7-83
 NO. NA DETAIL DWG. NO. 049266 DDR. NO. NA ACT. NO. 7177 PAGE NO. OF

QUANTITY	QUANTITY DELIVERED	ITEM DESCRIPTION	PO NO.	ITEM NO.	HEAT NO.
6	6	5/8" Ø X 2" Long Threaded welding stud A 325 C.S.	6942	B	
CLASS 1 HNG 57N-1G FW NA					

DELIVER TO AREA 140 Richard Reed FOREMEN
 Q.A. APPROVED Fred Brown 3-7-83
 ORDERED BY Jim Co. Baker
 APPROVAL Jim Co. Baker FILED BY Richard Reed

WHITE COPY - Q.A. CANARY COPY - WAREHOUSE PINK COPY - FIELD ENGINEERING

Fig. # 43/6E

Pullman Power Products

Division of Pullman Incorporated

FIELD WAREHOUSE REQUISITION

8.2 (05-78)

ITEM 1-14 LINE SPEC. 1-K2-317-12-B DATE 3-22-83
NO. 049255 DETAIL DWG. NO. 500043 DDR. NO. ACT. NO. 7177 PAGE NO. 1 OF 1

QUANTITY	QUANTITY DELIVERED	ITEM DESCRIPTION	P.O. NO.	ITEM NO.	HEAT NO.
10	11	5/8" ϕ x 0'-2" lg. Bolts - A 325 ^{Issue A} 2 3/4" lg. (well studs, heads to be cut in field)	6992	B	
11	11	Hex Nuts A 194 2H w/ Washers	7543	F	
			11716	C	

Class I Hex.

DELIVER TO AREA I FOREMEN R.M. Lorenz Q.A. APPROVED Fred Bauer 3-24-83

CD BY John R. Vanishes FILLED BY

Q.A. APPROVAL WHITE COPY - Q.A. CANARY COPY - WAREHOUSE PINK COPY - FIELD ENGINEERING

73/40SL

Pullman Power Products

FIELD WAREHOUSE REQUISITION

8.2 (05-78)

ITEM 2-12 LINE SPEC. 2-53-324-8 B DATE 3-28-83
NO. DETAIL DWG. NO. 500908 DDR. NO. ACT. NO. 7177 PAGE NO. 1 OF 1

QUANTITY	QUANTITY DELIVERED	ITEM DESCRIPTION	P.O. NO.	ITEM NO.	HEAT NO.
6	6	1/2" ϕ x 1 1/2" LG (MIN) THREADED WELDING STUD CS A 307 GRADE B			
		Issued 1/2 x 2 A-307 Cap Screws to be cut in field.	11117	G	

CLASS I Hex. MAT

DELIVER TO AREA I FOREMEN Fred Bauer 3-29-83 Q.A. APPROVED

CD BY C. Conner FILLED BY M. Bar 1139

Q.A. APPROVAL

8.2 (05-78)

Pullman Power Products
Division of Pullman Incorporated
FIELD WAREHOUSE REQUISITION

ITEM NO. 1-14 LINE SPEC. 1-K2-314-12 DATE 3-16-83
DETAIL DWG. NO. 049266 DDR. NO. N/A ACT NO. 7177 PAGE NO. OF

QUANTITY	QUANTITY DELIVERED	ITEM DESCRIPTION	P.O. NO.	ITEM NO.	HEAT NO.
17	20	5/8" ϕ X 2 3/4" Long Hex Nuts and Washers ^{MAKING PULLMAN STUD} (BOLTS-SHEAR HEADS) \rightarrow C.S. A-325	6932	B	
0	10	5/8" Hex NUTS and Washers A194 2H	11024	E	
			11716	C	
CLASS I Hanger #59N 1/2 G					

LIVER TO AREA FOREMEN
CD. BY
G. APPROVAL

Filed Power 3-17-83
Q. A. APPROVED
FILED BY

WHITE COPY - Q.A.

CANARY COPY - WAREHOUSE

PINK COPY - FIELD ENGINEERING

Hgr. # 43-86

8.2 (05-78)

Pullman Power Products

Division of Pullman Incorporated

FIELD WAREHOUSE REQUISITION

ITEM NO. 1-14 LINE SPEC. 1-K2-318-12B DATE 3-26-83
 NO. 049255 DETAIL DWG. NO. 500043 DDR. NO. 7177 ACT. NO. 7177 PAGE NO. 1 OF 1

QUANTITY	QUANTITY DELIVERED	ITEM DESCRIPTION	P.O. NO.	ITEM NO.	HEAT NO.
10	9	5/8" ϕ x 0'-2 3/4" Bolts c.s. A 325 (weld studs heads to be cut in field)	7523	C	
0	9	3/8" Hex Nuts "A 1942H (c.s.) w/washers.	7523	C	
CLASS I Hgr. Mat.					

DELIVER TO AREA Unit T
 BY Victor...
 APPROVAL [Signature]
 FOREMEN [Signature]

Q. A. APPROVED [Signature] 3-28-83
 FILLED BY [Signature] #039

3.2 (05-78)

Pullman Power Products

Division of Pullman Incorporated

FIELD WAREHOUSE REQUISITION

59N
36

STEM 14 LINE SPEC. 1-K2 ³¹⁵/₃₂₀ - 12 [B] DATE 3-21-83
 NO. NA DETAIL DWG. NO. 049266 DDR. NO. NA ACT. NO. 7177 PAGE NO. OF

QUANTITY	QUANTITY DELIVERED	ITEM DESCRIPTION	P.O. NO.	ITEM NO.	HEAT NO.
10	10	5/8" ^{SAF} ^{3/21/83} Wolson Weld Studs threaded 1/2 A307 Gr B	9185	A	
10	10	5/8" nuts. A194 2H.	10906	R	
10	10	5/8" Washers A325	11716	C	

Class I. Har.

LIVER TO AREA RP 6 FOREMEN Marshall Q. A. APPROVED Don Price 3-21-83

CD BY Paul A. Fildeman 2/21/83 FILLED BY [Signature] 3/21

G. APPROVAL WHITE COPY - Q.A. CANARY COPY - WAREHOUSE PINK COPY - FIELD ENGINEERING

8.2 (05-78)

Pullman Power Products

FIELD WAREHOUSE REQUISITION

59N
46

STEM 14 LINE SPEC. 1-K2 ³¹⁵/₃₂₀ - 12 [B] DATE 3-21-83
 NO. 11/14 DETAIL DWG. NO. DDR. NO. ACT. NO. 7177 PAGE NO. OF

QUANTITY	QUANTITY DELIVERED	ITEM DESCRIPTION	P.O. NO.	ITEM NO.	HEAT NO.
10	10	5/8" ^{SAF} ^{3/21/83} Wolson Weld Studs threaded 1/2 A207 Gr B	9185	A	
10	10	5/8" nuts A-194-2H.	10906	B	
10	10	5/8" Washers A325	11716	C	

Class I. Har.

LIVER TO AREA RP 6 FOREMEN Marshall Q. A. APPROVED Don Price 3-21-83

CD BY Paul A. Fildeman 2/21/83 FILLED BY [Signature] 3-21-83

G. APPROVAL

8.2 (05-78)

Pullman Power Products

212/91 12: #3

FIELD WAREHOUSE REQUISITION

STEM 07 LINE SPEC 56-63-1 DATE 6-1-83
NO N/A DETAIL DWG. NO 502730 DDR. NO ACT. NO 7177 PAGE NO OF

QUANTITY	QUANTITY DELIVERED	ITEM DESCRIPTION	P.O. NO.	ITEM NO.	HEAT NO.
4	4	1/2" x 1/2" WELD STUDS - A307 grade B CS.	11553	A	
4	4	HEX NUTS 1/2" x 1/2" CS. A194-2H	11906	A	
2	0	LOCKNUTS 1/2" x 1/2" HEX CS. A194 2H			
CLASS I HANGER MATL					

140' TUBS W/SIDE
 TO AREA: *Tommy Dinning*
 FOREMEN: *Tommy Dinning*
 Q. A. APPROVED: *Don Bice 6-2-83*
 CD BY: *[Signature]*
 FILLER BY: *H. Swenson 6-2-83*
 G. APPROVAL: *[Signature]*

WHITE COPY - Q.A. CANARY COPY - WAREHOUSE PINK COPY - FIELD ENGINEERING

8.2 (05-78)

Pullman Power Products

70/44 SL PR. 1

FIELD WAREHOUSE REQUISITION

STEM 214 LINE SPEC 2-KM-2313-3 IC DATE 6-2-83
NO DWG. NO 051394 DDR. NO ACT. NO 7177 PAGE NO 1 OF 1

QUANTITY	QUANTITY DELIVERED	ITEM DESCRIPTION	P.O. NO.	ITEM NO.	HEAT NO.
4	4	5/8" x 2 1/2" LONG THREADED WELDING STUD	9185	A	
4	4	5/8" HEAVY NUT A-194 2H	11024	E	
4	4	5/8" WASHERS A-325	111716	C	
CLASS I HANGER					

DELIVER TO AREA: *[Signature]*
 FOREMEN: *[Signature]*
 Q. A. APPROVED: *New Henderson 6-3-83*
 CD BY: *[Signature]*
 FILLER BY: *H. Swenson 6-3-83*
 G. APPROVAL: *G. DILLON*

8.2 (05-78)

Pullman Power Products

CONT I

176
1384

FIELD WAREHOUSE REQUISITION

ITEM 1-12 LINE SPEC. 1-53-270-10-13 DATE 6-3-83
500176 DETAIL DWG. NO. SK-176-1384 DDR. NO. _____ ACT. NO. 7177 PAGE NO. _____ OF _____

QUANTITY	QUANTITY DELIVERED	ITEM DESCRIPTION	P.O. NO.	ITEM NO.	HEAT NO.
6	6	1/2" ϕ Threaded Welding Studs 2 1/2" Lg	12491	B	
	1	Nelson Stud SA-108			
6	6	1/2" Hex Nuts CS A194 2H	11906	A	
6	0	1/2" 1/2 Hex Nuts CS A194-2H			
		Class I Hanger Material			

DELIVER TO AREA: Y Center FOREMEN: Y Center Q. A. APPROVED: Vern Goodenough 6-3-83
 CO. BY: Michael Thurman FILLED BY: Ell Brad 6-3-83
 Q. A. APPROVAL: MIKE THURMAN
 WHITE COPY - Q. A. CANARY COPY - WAREHOUSE PINK COPY - FIELD ENGINEERING

8.2 (05-78)

Pullman Power Products

Priority 5/32R

FIELD WAREHOUSE REQUISITION

ITEM 9 LINE SPEC. 2-56-255-10 SFL DATE 6-6-83
NO. 5/32R DETAIL DWG. NO. 057349 DDR. NO. _____ ACT. NO. 7177 PAGE NO. _____ OF _____

QUANTITY	QUANTITY DELIVERED	ITEM DESCRIPTION	P.O. NO.	ITEM NO.	HEAT NO.
6	6	7/8" X 0'3" Lg. Threaded Welding Stud, w/ Hex nuts	9287	B	
		Manuf. from A307 Gr. B Plat			
		Class I Hanger			

DELIVER TO AREA: Y Center FOREMEN: Y Center Q. A. APPROVED: Don Bice 6-6-83
 CO. BY: Michael Thurman FILLED BY: Y Center 6-6-83
 Q. A. APPROVAL: _____

Pullman Products

409/131
COLD
HYDRO HGR. PA

FIELD WAREHOUSE REQUISITION

F 8.2 (05-78)

SYSTEM 7-09 LINE SPEC. 2-56-1993-1 1/2 DATE 6/6/83
NO. _____ DETAIL DWG. NO. 051409 DDR. NO. _____ ACT. NO. 7177 PAGE NO. 1 OF 1

QUANTITY	QUANTITY DELIVERED	ITEM DESCRIPTION	P.O. NO.	ITEM NO.	HEAT NO.
8	8	1/2" φ (THREADED WELDING STUDS 1 1/2" LB A 36 W/UNTS WASHERS (FLAT)	11553	A	
		CLASS I HGR CLASS A			

PUR
LIVER TO AREA [Signature]
C'D. BY [Signature]
3. APPROVAL [Signature]
TECRA

Don Bice 6-7-83
Q. A. APPROVED
H. [Signature] 6-7-83
FILLED BY

2418

CONT II

3.2 (05-78)

Pullman Power Products

2199-27

FIELD WAREHOUSE REQUISITION

STEM 2-08 LINE SPEC. S2-1485-3 DATE 6-8-83
) NO. N.A DETAIL DWG. NO. 2199-27 DDR. NO. N.A ACT. NO. 7177 PAGE NO. 1 OF 1

QUANTITY	QUANTITY DELIVERED	ITEM DESCRIPTION	P.O. NO.	ITEM NO.	HEAT NO.
3-(2)		<u>1/2" X 1" WELDED STUDS</u>	<u>10657</u>	<u>A</u>	
		<u>C.S. - A 307 - GRADE B</u>			
		<u>ISSUED 1/2" X 1 1/2"</u>			
		<u>CLASS I HANOVER</u>			
		<u>2199-27</u>			

7-140
 DELIVER TO AREA FOREMEN FOREMAN 6-8-83
 CHECKED BY FILED BY
 G. APPROVAL

WHITE COPY - O.A. CANARY COPY - WAREHOUSE PINK COPY - FIELD ENGINEERING

8.2 (05-78)

Pullman Power Products

FIELD WAREHOUSE REQUISITION

STEM 8 LINE SPEC. 2-36-246-3 DATE 6-8-83
) NO. 051353 DETAIL DWG. NO. 051353 DDR. NO. 7177 PAGE NO. 1 OF 1

QUANTITY	QUANTITY DELIVERED	ITEM DESCRIPTION	P.O. NO.	ITEM NO.	HEAT NO.
<u>2</u>	<u>0</u>	<u>5/8 X 1 3/4" LG THREADED WELDING</u>			
		<u>STUD WELDED A 307 GRADE B</u>			
<u>2</u>	<u>2</u>	<u>3" φ PIPE CLAMPS FIG 212</u>	<u>1386</u>	<u>B</u>	
		<u>CLASS I HGR</u>			

FOREMAN FOREMAN 7-13-83
 DELIVER TO AREA FOREMEN FOREMAN 7-13-83
 CHECKED BY FILED BY
 G. APPROVAL

Pullman Power Products

CONT =
HGR # 78/292SL

8.2 (05-78)

FIELD WAREHOUSE REQUISITION

STEM 07 LINE SPEC 56-41-1 DATE 6-9-83
 NO. 1 DETAIL DWG. NO. 78/292SL DDR. NO. --- ACT. NO. 7177 PAGE NO. 1 OF 1

QUANTITY	QUANTITY DELIVERED	ITEM DESCRIPTION	P.O. NO.	ITEM NO.	HEAT NO.
3 (6)		1/2" d x 1 1/2" LG WELD STUDS CS A307 GR B	10651	A	
		CLASS I HGR. MATL HGR # 78-292SL			

DELIVER TO AREA 140'-0' part 2 FOREMEN [Signature]
 Q.A. APPROVED [Signature]
 FICD BY [Signature] FILLED BY [Signature]
 Q.A. APPROVAL _____

WHITE COPY - Q.A. CANARY COPY - WAREHOUSE PINK COPY - FIELD ENGINEERING

Pullman Power Products

Cont. I 76/125R

8.2 (05-78)

FIELD WAREHOUSE REQUISITION

STEM 1-12 LINE SPEC 1-53-270-10-B DATE 6-8-83
 NO. 500176 DETAIL DWG. NO. 50176-125R DDR. NO. --- ACT. NO. 7177 PAGE NO. --- OF ---

QUANTITY	QUANTITY DELIVERED	ITEM DESCRIPTION	P.O. NO.	ITEM NO.	HEAT NO.
45	13	Nelson Weld Studs 3/4" Lg A108	12491	A	
		Class I Hanger Material			

DELIVER TO AREA [Signature] FOREMEN [Signature]
 Q.A. APPROVED [Signature]
 FICD BY [Signature] FILLED BY [Signature]
 Q.A. APPROVAL _____

8.2 (05-78)

Pullman Power Products

Cont I 176
125P

FIELD WAREHOUSE REQUISITION

STEM H-12 LINE SPEC 1-53-270-10B DATE 6-9-83
NO 500176 DETAIL DWG. NO SK176-125P DR. NO. ACT. NO. 7177 PAGE NO. OF

QUANTITY	QUANTITY DELIVERED	ITEM DESCRIPTION	P.O. NO.	ITEM NO.	HEAT NO.
32	32	W/locks studs 1/2" φ - 3 1/2" Lg A307 GRB	12981	B	
Class I Hanger Material					
PO 12981					

FORWARDED TO AREA J.S. [Signature] FOREMEN [Signature] Q.A. APPROVED Don Bice 6-10-83
 CHECKED BY DAUG PECK FILLED BY [Signature] 6-10-83
 WHITE COPY - Q.A. YELLOW COPY - WAREHOUSE PINK COPY - FIELD ENGINEERING

8.2 (05-78)

Pullman Power Products

Cont I 176
125P

FIELD WAREHOUSE REQUISITION

STEM H-12 LINE SPEC 1-53-270-10B DATE 6-9-83
NO 500176 DETAIL DWG. NO SK176-125P DR. NO. ACT. NO. 7177 PAGE NO. OF

QUANTITY	QUANTITY DELIVERED	ITEM DESCRIPTION	P.O. NO.	ITEM NO.	HEAT NO.
45	45	1/2" FLAT WASHER CS A325	11716	B	
45	45	HEAVY HEX NUT 1/2" CS A19A2H	11932	K	
45	0	1/2" lock NUTS CS A19A2H			
Class I Hanger Material					

FORWARDED TO AREA [Signature] FOREMEN [Signature] Q.A. APPROVED Don Bice 6-9-83
 CHECKED BY DAUG PECK FILLED BY [Signature] 6-9-83
 WHITE COPY - Q.A. YELLOW COPY - WAREHOUSE PINK COPY - FIELD ENGINEERING

3.2 (05-78)

Pullman Power Products

FIELD WAREHOUSE REQUISITION

ITEM 12 CS LINE SPEC. Cont. liner Weld Studs DATE 6-9-83
J NO 501520 DETAIL DWG NO NA DOR NO NA ACT. NO 7177 PAGE NO 1 OF 1

QUANTITY	QUANTITY DELIVERED	ITEM DESCRIPTION	P.O. NO.	ITEM NO.	HEAT NO.
100	100	1/2" X 2 1/2" NELSON STUDS GR 1010 - A 108	12491	B	
50	50	1/2" X 3 1/2" NELSON STUDS GR 1010 - A 108	12824	B	
TO BE STORED IN CLASS 1 STORAGE CONT. #2 DOME BOO ROOM.					

Released by Don Bice 6-9-83
 Q.A. APPROVED
 CD BY [Signature] 7/1/83
 FILLED BY
 WHITE COPY - Q.A. CANARY COPY - WAREHOUSE PINK COPY - FIELD ENGINEERING

2418
8.2 (05-78)

Pullman Power Products

FIELD WAREHOUSE REQUISITION

CONT 2
2199-27

ITEM 2-08 LINE SPEC. S2-1485-3/4" DATE 6-9-83
J NO N/A DETAIL DWG NO 2199-27 DOR NO N/A ACT. NO 7177 PAGE NO 1 OF 1

QUANTITY	QUANTITY DELIVERED	ITEM DESCRIPTION	P.O. NO.	ITEM NO.	HEAT NO.
2(2)	2	1/2" φ X 1" LG WELDED STUDS CS. A307 GRB ISSUED 1/2" X 1 1/2" LG R.Z.			
CLASS 1 HGR MATL HGR # 2199-27					

W.R. 140'-0" [Signature] FOREMEN
 Q.A. APPROVED [Signature] 6-10-83
 CD BY A. Moon
 FILLED BY [Signature]

8.2 (05-78)

Pullman Power Products

Division of Pullman Incorporated

FIELD WAREHOUSE REQUISITION

Hqr. #46-11R

SYSTEM 1-7 LINE SPEC. 1-56-3488-3 SPL A DATE 8-17-83
 Q. A. NO. _____ DETAIL DWG. NO. SK-46-11R DDR. NO. _____ ACT. NO. 7177 PAGE NO. 1 OF 1

QUANTITY	QUANTITY DELIVERED	ITEM DESCRIPTION	P.O. NO.	ITEM NO.	HEAT NO.
8	3	^{110 3135} 1/2" X 2 1/2" NELSON STUDS C.S. H 307 5 B	13447	E	
8	8	1/2" Hex NUTS. C.S. A 194 2H W/ WASHERS	12937	B	
8	3	1/2" WASHERS A-325	13244	A	
CLASS I Hqr. Mat.					

DELIVER TO AREA Class I Hqr. Mat. Bill Kline FOREMAN
 ECD. BY John H. Johnson 9/17/83
 Q. A. APPROVAL _____

Q. A. APPROVED Don Bice 8-17-83
 FILLED BY T. J. Anderson 9-17-83

9.2 (05-78)

FIELD WAREHOUSE REQUISITION

STEM 1-09 LINE SPEC. 56-524-3/4 DATE 7/11/83
NO. 502156 DDR. NO. ACT. NO. 7177 - PAGE NO. 1 OF 1

QUANTITY	QUANTITY DELIVERED	ITEM DESCRIPTION	P.O. NO.	ITEM NO.	HEAT NO.
4	4	1/2" Weld studs 2 3/4 CS A307 Gr B	12491	B	
		Class I Hanger Mat			

DELIVER TO AREA Fletcher
 FOREMEN Mal Hall
 Q.A. APPROVED Vern Woodman 7-11-83
 REC'D BY [Signature]
 FILING APPROVAL [Signature] 7-11-83
 WHITE COPY - Q.A. CANARY COPY - WAREHOUSE PINK COPY - FIELD ENGINEERING

8.2 (05-78)

FIELD WAREHOUSE REQUISITION

STEM 1-07 LINE SPEC. 1-5-1676-3/4 DATE 8-16-83
 NO. 170058 DETAIL DWG. NO. 049244 DDR. NO. ~~049244~~ ACT. NO. 7179 PAGE NO. 1 OF 1

QUANTITY	QUANTITY DELIVERED	ITEM DESCRIPTION	P.O. NO.	ITEM NO.	HEAT NO.
4	4	1/2" X 2 1/2" Weld Studs C.S. A-108-GR 1010/1020	13447	E	
		CLASS I HANGER			

DELIVER TO AREA [Signature]
 FOREMEN [Signature]
 Q.A. APPROVED [Signature] 8-16-83
 REC'D BY [Signature] 8-16-83
 FILING APPROVAL S. FOX
 FILLED BY R.C. Ackman 8-16-83

8.2 (05-78)

Pullman Power Products

HGR # 66/52

FIELD WAREHOUSE REQUISITION

STEM 1-10 CONT. LINE SPEC. 56-3094 - 3/4" HL [A] DATE 7-8-83
DETAIL DWG. NO. 500066 DDR. NO. ACT NO. 7177 PAGE NO. OF

QUANTITY	QUANTITY DELIVERED	ITEM DESCRIPTION	P.O. NO.	ITEM NO.	HEAT NO.
4	4	1/2" φ X 1 1/2" - C.S. WELD STUDS, GR. A307	11553	A	

CLASS I HGR

LIVER TO AREA [Signature]
BY [Signature] FOREMEN
APPROVAL [Signature]

Q. A. APPROVED Don Bice 7-8-83
FILLED BY [Signature] 7-9-83

WHITE COPY - Q.A.

CANARY COPY - WAREHOUSE

PINK COPY - FIELD ENGINEERING

8.2 (05-78)

Pullman Power Products

MANAGER # 46
11R

FIELD WAREHOUSE REQUISITION

STEM LINE SPEC. 1-56-3488 - 3SP1 [A] DATE 7/9/83
DETAIL DWG. NO. SK-46-11R DDR. NO. ACT. NO. 7177 PAGE NO. OF

QUANTITY	QUANTITY DELIVERED	ITEM DESCRIPTION	P.O. NO.	ITEM NO.	HEAT NO.
8	8	1/2" φ, 2" LG. THREADED WELDING STUDS W/ HW HEX NUTS & WASHERS	12491	B	
8	8	STUDS W/ HW HEX NUTS & WASHERS	12837	B	
		A-108-1110-1020 (Studs) H194 G.24 (Nuts) FW # X 407 A			

CLASS I MATERIAL

LIVER TO AREA [Signature]
BY [Signature] FOREMEN
APPROVAL [Signature]

Q. A. APPROVED RCKin 7-5-83
FILLED BY LONG 7-9-83

8.2 (05-78)

Pullman Power Products

2734-23

FIELD WAREHOUSE REQUISITION

STEM 9 LINE SPEC 56-1991-13 DATE 7-26-83
DETAIL DWG NO 502734 DDR NO ACT NO 7177 PAGE NO OF 17

QUANTITY	QUANTITY DELIVERED	ITEM DESCRIPTION	P.O. NO.	ITEM NO.	HEAT NO.
		CLASS 1 HGR			
7	1	EX 12 WELD STUD	11558	A	
		CS A307 GR B			

LIVER TO AREA FOREMEN G.A. APPROVED
C.D. BY WILLIAM JONES 7/16/83 DON BICE 7/12/83
G. APPROVAL FILED BY
WHITE COPY - O.A. CANARY COPY - WAREHOUSE PINK COPY - FIELD ENGINEERING

8.2 (05-78)

Pullman Power Products

72-256

FIELD WAREHOUSE REQUISITION

STEM 2-09 LINE SPEC 2-56-256-10 SPL [A] DATE 7-11-83
DETAIL DWG NO SK72-C3L DDR NO ACT NO 7177 PAGE NO OF

QUANTITY	QUANTITY DELIVERED	ITEM DESCRIPTION	P.O. NO.	ITEM NO.	HEAT NO.
2	2	1/2" WELDING STUDS 1/2" LG CS A307 GR B	11558	A	
2	0	1" DIA B UNCS - 6" CS A307 GR B			
2	2	1" NUTS A-194 2H	12837	F	
2	2	1/2" NUTS A-194 2H	12837	B	
		CLASS 1 HGR			

LIVER TO AREA FOREMEN G.A. APPROVED
STEVEN MALLOW DON BICE 7-12-83
M. JONES T. SWANSON 7-12-83
G. APPROVAL FILED BY

8.2 (05-78)

Pullman Power Products

2156-93

FIELD WAREHOUSE REQUISITION

SYSTEM N/A LINE SPEC SL-1993-1 1/2 DATE 7-13-83
Q. NO. N/A DETAIL DWG. NO. 502156 DDR. NO. NA ACT. NO. 7177 PAGE NO. 1 OF 1

QUANTITY	QUANTITY DELIVERED	ITEM DESCRIPTION	P.O. NO.	ITEM NO.	HEAT NO.
1	1	<u>1/2" x 1 1/2" WELD STUD CS A307 GRADE B</u>	<u>10651</u>	<u>A</u>	
		<u>Class I Hanger Matl.</u>			

FOR TO AREA 82411th FOREMEN Russell Anderson Q. A. APPROVED Don Rice
BY Russell Anderson FILLED BY Don Rice
WHITE COPY - Q.A. CANARY COPY - WAREHOUSE PINK COPY - FIELD ENGINEERING

8.2 (05-78)

Pullman Power Products

FIELD WAREHOUSE REQUISITION

SYSTEM 8 LINE SPEC 2-SL-246-33 DATE 7-13-83
Q. NO. 051353 DETAIL DWG. NO. 051353 DDR. NO. NA ACT. NO. 7177 PAGE NO. 1 OF 1

QUANTITY	QUANTITY DELIVERED	ITEM DESCRIPTION	P.O. NO.	ITEM NO.	HEAT NO.
2	2	<u>2 1/2" x 2 1/2" LG THREADED WELDING STUD A307 GRADE B</u>	<u>9195</u>	<u>A</u>	
2	2	<u>A194 2H 5/8 HEX NUTS</u>	<u>12937</u>	<u>C</u>	
		<u>CLASS 1 HGR</u>			

LIVER TO AREA W.R.A. Pullman FOREMEN William Boyd Q. A. APPROVED Don Rice 7-13-83
BY William Boyd 7/13/83 FILLED BY Don Rice 7-13-83

Pullman Power Products

Division of Pullman Incorporated

FIELD WAREHOUSE REQUISITION

2199-37

0.2 (05-78)

ITEM 2-08 LINE SPEC. 52-1485-3/4 DATE 8-22-83
 NO. N.A. DETAIL DWG. NO. 502199 DDR. NO. N.A. ACT. NO. 7177 PAGE NO. 1 OF 1

QUANTITY	QUANTITY DELIVERED	ITEM DESCRIPTION	P.O. NO.	ITEM NO.	HEAT NO.
2	2	1/2" Ø x 1 1/2" welded stud A307 GR-B	10657	A	
2	2	1/2" NUTS A199 27	13193	B	
		Class I Hqs Mat.			

APPROVAL BY: V. Jones FOREMEN
 Q.A. APPROVED BY: [Signature] 8-22-83
 D. BY: [Signature]
 FILLED BY: [Signature]
 WHITE COPY - Q.A. CANARY COPY - WAREHOUSE PINK COPY - FIELD ENGINEERING

Pullman Power Products

Division of Pullman Incorporated

FIELD WAREHOUSE REQUISITION

336/61R

8.2 (05-78)

ITEM 8 LINE SPEC. 52-208-3 DATE 7/7/83
 NO. DETAIL DWG. NO. EA10971 DDR. NO. 336/61R ACT. NO. 7177 PAGE NO. OF

QUANTITY	QUANTITY DELIVERED	ITEM DESCRIPTION	P.O. NO.	ITEM NO.	HEAT NO.
4	4	1/2 x 2 1/2 Stud CS A307 Gd B	12077	I	
		Class I Hqs Mat			

APPROVAL BY: [Signature] FOREMEN
 Q.A. APPROVED BY: Don Bice 7-7-83
 D. BY: J.C. Morehouse
 FILLED BY: [Signature] 7-7-83

8.2 (05-78)

Pullman Power Products
Division of Pullman Incorporated
FIELD WAREHOUSE REQUISITION

2730
91

STEM 07 LINE SPEC. 256-63-1 DATE 8-25-83
NO. N/A DETAIL DWG. NO. 2730-91 DDR. NO. --- ACT. NO. 7177 PAGE NO. --- OF ---

QUANTITY	QUANTITY DELIVERED	ITEM DESCRIPTION	P.O. NO.	ITEM NO.	HEAT NO.
4	4	1/2" x 1 1/2" W/STUD A-307 C.S. GRDE B	10651	A	
REORDERED					
CLASS I MATL FOR HANGER					

DELIVER TO AREA Tommy Dammone FOREMEN Q. A. APPROVED Lee M. Duff 8-25-83
 CD BY William Stout 8/25/83 FILED BY J. Swann 8-25-83
 G. APPROVAL WHITE COPY - Q.A. CANARY COPY - WAREHOUSE PINK COPY - FIELD ENGINEERING

8.2 (05-78)

Pullman Power Products
FIELD WAREHOUSE REQUISITION

70/25 SL
PRIORITY 30

STEM 7 LINE SPEC. 2-56-3489-35PL A DATE 8-24-83
NO. --- DETAIL DWG. NO. 500902 DDR. NO. 70-295 ACT. NO. 7177 PAGE NO. 1 OF 1

QUANTITY	QUANTITY DELIVERED	ITEM DESCRIPTION	P.O. NO.	ITEM NO.	HEAT NO.
4	4	1/2" x 1 1/2" LG. THREADED WELD STUD A307 GR. B	10651	A	
CLASS I HANGER MATERIAL					

DELIVER TO AREA Tommy Dammone FOREMEN Q. A. APPROVED John P. ... 8-24-83
 CD BY Mark ... 8-24-83 FILED BY G. Brown
 NG APPROVAL (P. 41)

FIELD REQUISITION - PURCHASE ORDER - RECEIVING REPORT

JOB NO. 7177		DATE 1-21-81	SHEET NO. 1 of 2	SHIPPING ADDRESS: PULLMAN POWER PRODUCTS C/O Pacific Gas & Electric Company Diablo Canyon Power Plant 7 Miles North of Avila Beach, CA 93424			REQ. - P.O. - NO. F- 7177-9287 R.R. -		
DISCOUNT TERMS		SHIPPING TERMS		VENDOR: Cardinal Bolt 3873 W. Oquendo Las Vegas, Nevada 89118			JOB COST CODE: 122		SUBCONTRACT NO.
VIA							MAIL 4 COPIES OF INVOICES TO: P.O. Box 367 Avila Beach, CA 93424		
ITEM (LETTER)	QTY. REQ/D.	DESCRIPTION			UNIT PRICE	TOTAL		DATE REC'D.	QTY. REC'D.
A	100	7/8" x 2" Mach. Bolts A307-Gr.B			1 89	189 00			
B	100	7/8" x 3" Mach. Bolts A307-Gr.B			2 26	226 00			
C	300	1/2" x 1 1/4" Mach. Bolt A307-Gr.B			58	174 00			
D	300	1/2" x 1" Mach. Bolt A307-Gr.B			56	168 00			
E	1000	3/8" Ø Heavy Hex Nuts A194-Gr.2H			22	220 00			
NOTE: SEE SPECIAL REQUIREMENTS ATTACHED									
TOTAL PRICE						977 00			

NEEDED FOR: Hanger Stock (Wally Franklin)		
DATE NEEDED:	DATE ORDERED: 2-5-81	DATE PROMISED: 3-5 Days
DWG(S) ATTACHED:		
PREPARED BY: R. King	APPROVED BY: <i>[Signature]</i>	PURCHASED BY: <i>[Signature]</i>
<p>IMPORTANT: THIS ORDER IS SUBJECT TO ALL THE TERMS AND CONDITIONS PRINTED ON THE REVERSE SIDE HEREOF.</p> <p>OUR ORDER NUMBER MUST APPEAR ON ALL INVOICES, BILLS OF LADING, EXPRESS RECEIPTS AND CORRESPONDENCE. MARK ALL SHIPPING TAGS</p>		

REMARKS
REIMBURSABLE

RECEIVING DEPARTMENT	
CARRIER:	
COMPLETE <input type="checkbox"/>	PARTIAL <input type="checkbox"/>
PREPAID: \$	COLLECT: \$
RECEIVED BY:	

74-70-38 REV 5/1977

FIELD REQUISITION - PURCHASE ORDER - RECEIVING REPORT

JOB NO. 7177	DATE 1-21-81	SHEET NO. 2 of 2	SHIPPING ADDRESS: PULLMAN POWER PRODUCTS c/o Pacific Gas & Electric Company Diablo Canyon Power Plant 7 Miles North of Avila Beach, CA 93424	REQ.- P.O.- NO. F- 7177-9287 R.R.-
DISCOUNT TERMS		SHIPPING TERMS	VENDOR: Cardinal Bolts 3873 W. Oquendo Las Vegas, Nevada 89118	JOB COST CODE: 122 SUBCONTRACT NO.
VIA			MAIL 4 COPIES OF INVOICES TO: P. O. Box 367 Avila Beach, CA 93424	
SPECIAL REQUIREMENTS FOR STRUCTURAL BOLTS OR FASTENERS FOR HANGERS:				
HB1.	Supplier shall furnish three copies of a Manufacturer's Certificate of Compliance signed by manufacturer indicating that materials furnished are in compliance with this Purchase Order, with specifications, or as listed in suppliers or manufacturers catalog.			
HB2.	Certificate of Compliance shall be traceable to our Purchase Order and Item No.			
HB3.	All required documents shall be sent the day of each shipment to PULLMAN POWER PRODUCTS, P.O. box 367, Avila Beach, CA 93424 Attn: Q.A. Dept. In addition, a copy shall accompany each shipment.			
HB4.	Any nonconformance to the requirements of the Purchase Order will be considered just cause for return of materials without cost to buyer.			
HB5.	Materials shall be domestically manufactured.			

NEEDED FOR:

DATE NEEDED:	DATE ORDERED:	DATE PROMISED:
DWG(S) ATTACHED:		
PREPARED BY:	APPROVED BY: <i>[Signature]</i>	PURCHASED BY:

IMPORTANT: THIS ORDER IS SUBJECT TO ALL OF THE TERMS AND CONDITIONS PRINTED ON THE REVERSE SIDE HEREOF.

OUR ORDER NUMBER MUST APPEAR ON ALL INVOICES, BILLS OF LADING, EXPRESS RECEIPTS AND CORRESPONDENCE. MARK ALL SHIPPING TAGS

REMARKS
SOURCE DOCUMENT REQUIREMENTS
 Corp. Appr. Vendor; May Use
 Site Appr. Vendor
 (All) Hanger CLI, G,E, Sprinkler
 Spec M-10
 8724 Cardox

REIMBURSABLE

RECEIVING DEPARTMENT

CARRIER:

COMPLETE PARTIAL

PREPAID: **S** COLLECT: **S**

RECEIVED BY:

Pullman Power Products

PRODUCT ENGINEERING DEPARTMENT

QUALITY ASSURANCE AND DOCUMENTATION REQUIREMENTS

	Req'd	Approved by Customer	Verified by P.P.P. Q.C.
1. Vendor Quality Assurance Program - ASME Section III			
2. Certified Drawings for Approval			
3. Qualified Procedures for Approval			
a. Welding			
b. Weld Repairs			
c. Heat Treatment			
d. Ultrasonic			
e. Radiograph			
f. Magnetic Particle			
g. Liquid Penetrant			
h. Eddy Current			
4. Documentation			
a. Mill Reports			
b. Impact Tests			
c. Ultrasonic			
d. Radiograph			
e. Magnetic Particle			
f. Liquid Penetrant			
g. Eddy Current Results			
h. Hydrostatic			
i. Partial Data Reports ASME Section			
j. NDT Personnel Qualifications			
k. Manufacturers C of C	✓		
5. Marking per P.P.P. Standard			

CARDINAL Bolt
7177-9287

REPAIRED BY Steve B...
 APPROVED BY H. Kanner

DATE OF ISSUE 2/12/41
 PAGE _____ OF _____

74-70-30 REV 4/18/70

FIELD REQUISITION - PURCHASE ORDER - RECEIVING REPORT

JOB NO. 7177		DATE 3-29-82		SHEET NO. 1 of 2		SHIPPING ADDRESS: Pullman Power Products c/o Pacific Gas & Electric Co. Diablo Canyon Power Plant 7 Miles North of Avila Beach, CA 93424				REQ. - P.O. - NO. F-7177-10651 R.R. -			
DISCOUNT TERMS			SHIPPING TERMS			VENDOR: Cardinal 3873 W. Oquendo Las Vegas, NEvada 89118				JOB COST CODE: 122		SUBCONTRACT NO.	
VIA										MAIL 4 COPIES OF INVOICES TO: P.O. Box 367 Avila Beach, CA 93424			
ITEM (LETTER)	QTY. REQ/O.	DESCRIPTION						UNIT PRICE		TOTAL		DATE REC'D.	QTY. REC'D.
A	200	1/2" x 1 1/2" Weld Studs W/1" THD. One End A307 GR. B						1	18	236	00		
		C of C						5	00	5	00		
PLEASE SEE ATTACHED SPECIAL REQUIREMENTS													
185 9/21/82													
TOTAL PRICE										241	00		

NEEDED FOR: Hanger Stock		
DATE NEEDED:	DATE ORDERED: 3-29-82	DATE PROMISED: 2 weeks
DWG(S) ATTACHED:		
PREPARED BY: R. KING	APPROVED BY: <i>[Signature]</i>	PURCHASED BY: <i>[Signature]</i>
<p>IMPORTANT: THIS ORDER IS SUBJECT TO ALL OF THE TERMS AND CONDITIONS PRINTED ON THE REVERSE SIDE HEREOF.</p> <p>OUR ORDER NUMBER MUST APPEAR ON ALL INVOICES, BILLS OF LADING, EXPRESS RECEIPTS AND CORRESPONDENCE. MARK ALL SHIPPING TAGS AND PACKAGES WITH ABOVE ORDER NUMBER.</p>		

REMARKS <i>[Faint Stamp]</i>		RECEIVING DEPARTMENT	
		CARRIER:	
COMPLETE <input type="checkbox"/>		PARTIAL <input type="checkbox"/>	
PREPAID: \$		COLLECT: \$	
RECEIVED BY:			

FIELD REQUISITION - PURCHASE ORDER - RECEIVING REPORT

JOB NO. 7177	DATE 3-29-82	SHEET NO. 2 of 2	SHIPPING ADDRESS: PULLMAN POWER PRODUCTS c/o Pacific Gas & Electric Company Diablo Canyon Power Plant 7 Miles North of Avila Beach, CA 93424	REQ. - P.O. - NO. F- 7177- 10651 R.R. -
DISCOUNT TERMS		SHIPPING TERMS		JOB COST CODE: 122
VIA			VENDOR: Cardinal 3873 W. Oquendo Las Vegas, NEvada 89118	MAIL 4 COPIES OF INVOICES TO: P. O. Box 367 Avila Beach, CA 93424
SPECIAL REQUIREMENTS FOR STRUCTURAL BOLTS OR FASTENERS FOR HANGERS:				
HB1.	Supplier shall furnish three copies of a Manufacturer's Certificate of Compliance signed by manufacturer indicating that materials furnished are in compliance with this Purchase Order, with specifications, or as listed in suppliers or manufacturers catalog.			
HB2.	Certificate of Compliance shall be traceable to our Purchase Order and Item No.			
HB3.	All required documentation shall be sent the day of each shipment to PULLMAN POWER PRODUCTS, P.O. Box 367, Avila Beach, CA 93424 Attn: Q.A. Dept. In addition, a copy shall accompany each shipment.			
HB4.	Any nonconformance to the requirements of the Purchase Order will be considered just cause for return of materials without cost to buyer.			
HB5.	Materials shall be domestically manufactured.			

NEEDED FOR:		
DATE NEEDED:	DATE ORDERED:	DATE PROMISED:
DWG(S) ATTACHED:		
PREPARED BY:	APPROVED BY: <i>[Signature]</i>	PURCHASED BY: <i>[Signature]</i>
<p>IMPORTANT: THIS ORDER IS SUBJECT TO ALL OF THE TERMS AND CONDITIONS PRINTED ON THE REVERSE SIDE HEREOF.</p> <p>OUR ORDER NUMBER MUST APPEAR ON ALL INVOICES, BILLS OF LADING, AND ALL SHIPPING TAGS</p>		

REMARKS
<u>SOURCE DOCUMENT REQUIREMENTS</u> Corp. Appr. Vendor; May Use Site Appr. Vendor (All) Hanger CLI, G,E, Sprinkler Spec M-10 8724 Cardox

RECEIVING DEPARTMENT	
CARRIER:	
COMPLETE <input type="checkbox"/>	PARTIAL <input type="checkbox"/>
PREPAID: 5	COLLECT: 5
RECEIVED BY:	



Pulman Power Products

PRODUCT ENGINEERING DEPARTMENT

QUALITY ASSURANCE AND DOCUMENTATION REQUIREMENTS

	REQ'D	APPROVED BY CUSTOMER	VERIFIED BY P.P.P. Q.C.
1. Vendor Quality Assurance Program - ASME Section III			
2. Certified Drawings for Approval			
3. Qualified Procedures for Approval			
a. Welding			
b. Weld Repairs			
c. Heat Treatment			
d. Ultrasonic			
e. Radiograph			
f. Magnetic Particle			
g. Liquid Penetrant			
h. Eddy Current			
4. Documentation			
a. Mill Reports			
b. Impact Tests			
c. Ultrasonic			
d. Radiograph			
e. Magnetic Particle			
f. Liquid Penetrant			
g. Eddy Current Results			
h. Hydrostatic			
i. Partial Data Reports ASME Section			
j. NDT Personnel Qualifications			
k. Manufacturers C of C	✓		
5. Marking per P.P.P. Standard			

Carolina

PO # 7177-10651

PREPARED BY *R.S. King*
APPROVED BY *A. L. Lamer* *4/7/82*

DATE OF ISSUE *4-7-82*

PAGE of

FIELD REQUISITION - PURCHASE ORDER - RECEIVING REPORT

JOB NO. 7177	DATE 4/23/83	SHEET NO. 1 of 2	SHIPPING ADDRESS: PULLMAN POWER PRODUCTS c/o Pacific Gas & Electric Company Diablo Canyon Power Plant 7 Miles North of Avila Beach, CA	REQ. - P.O. - NO. F- 7177-12491 R.R. -
DISCOUNT TERMS	SHIPPING TERMS FOB: SHIPPOINT		VIA	JOB COST CODE: 121 SUBCONTRACT NO.
1-213-222-8102 Joanne			VENDOR: T&W NELSON DIVISION 2436 Mariondale Ave. Los Angeles, CA 90032	MAIL 4 COPIES OF INVOICES TO: P.O. Box 367 Avila Beach, CA 93424

ITEM (LETTER)	QTY. REQ/D.	DESCRIPTION	UNIT PRICE	TOTAL	DATE REC'D.	QTY. REC'D.
A	300	1/2" x 3 1/2" NELSON STUDS CPL-A-108 Gr. 1010-1020 P.M. 4/25/83	c 191 90	575 70		
B	1000	1/2" x 2 1/2" NELSON STUDS CPL-A108 1010-1020	m 684 90	684 90		
SEE SPECIAL REQUIREMENTS ATTACHED:						
TOTAL PRICE				1260 60		

NEEDED FOR:
CONF. LINER. CLASS 1 HGR. MAT.

DATE NEEDED: ASAP	DATE ORDERED: 4-27-83	DATE PROMISED: STOCK
DWG(S) ATTACHED:		
PREPARED BY: PAT MALLOY	APPROVED BY: <i>[Signature]</i>	PURCHASED BY: <i>[Signature]</i>

IMPORTANT: THIS ORDER IS SUBJECT TO ALL OF THE TERMS AND CONDITIONS PRINTED ON THE REVERSE SIDE HEREOF.

OUR ORDER NUMBER MUST APPEAR ON ALL INVOICES, BILLS OF LADING, EXPRESS RECEIPTS AND CORRESPONDENCE. MARK ALL SHIPPING TAGS AND PACKAGES WITH ABOVE ORDER NUMBER.

REMARKS

REIMBURSABLE

RECEIVING DEPARTMENT

CARRIER:

COMPLETE <input type="checkbox"/>	PARTIAL <input type="checkbox"/>
PREPAID: \$	COLLECT: \$
RECEIVED BY:	

FIELD REQUISITION - PURCHASE ORDER - RECEIVING REPORT

177	DATE 4/23/83	SHEET NO. 2 of 2	SHIPPING ADDRESS: PULLMAN POWER PRODUCTS c/o Pacific Gas & Electric Company Diablo Canyon Power Plant 7 Miles North of Avila Beach, CA 93424	REQ. - P.O. - NO. F- 7177-12491 R.R. -
UNIT TERMS	SHIPPING TERMS		VENDOR: WR NELSON DIVISION 2436 Mariendale Ave. Los Angeles, CA 90032	JOB COST CODE: 121
VIA			SUBCONTRACT NO.	
			MAIL 4 COPIES OF INVOICES TO: P. O. Box 367 Avila Beach, CA 93424	
SPECIAL REQUIREMENTS FOR STRUCTURAL BOLTS OR FASTENERS FOR HANGERS:				
HB1.	Supplier shall furnish three copies of a Manufacturer's Certificate of Compliance signed by manufacturer indicating that materials furnished are in compliance with this Purchase Order, with specifications, or as listed in suppliers or manufacturers catalog.			
HB2.	Certificate of Compliance shall be traceable to our Purchase Order and Item No.			
HB3.	All required documentation shall be sent the day of each shipment to PULLMAN POWER PRODUCTS, P.O. Box 367, Avila Beach, CA 93424 Attn: Q.A. Dept. In addition, a copy shall accompany each shipment.			
HB4.	Any nonconformance to the requirements of the Purchase Order will be considered just cause for return of materials without cost to buyer.			
HB5.	Materials shall be domestically manufactured.			

NEEDED FOR:

DATE NEEDED:	DATE ORDERED: 4-27-83	DATE PROMISED:
DWG(S) ATTACHED:		
PREPARED BY:	APPROVED BY:	PURCHASED BY:

IMPORTANT: THIS ORDER IS SUBJECT TO ALL OF THE TERMS AND CONDITIONS PRINTED ON THE REVERSE SIDE HEREOF.

OUR ORDER NUMBER MUST APPEAR ON ALL INVOICES, BILLS OF LADING, EXPRESS RECEIPTS AND CORRESPONDENCE. MARK ALL SHIPPING TAGS AND PACKAGES WITH ABOVE ORDER NUMBER.

REMARKS
 SOURCE DOCUMENT REQUIREMENTS
 Corp. Appr. Vendor; May Use
 Site Appr. Vendor
 (All) Hanger CLI, G,E, Sprinkler
 Spec M-10
 9724 Cardox

RECEIVING DEPARTMENT

CARRIER:

COMPLETE PARTIAL

PREPAID: 3 COLLECT: 5

RECEIVED BY:



Pullman Power Products

PRODUCT ENGINEERING DEPARTMENT

QUALITY ASSURANCE AND DOCUMENTATION REQUIREMENTS

	REQ'D	APPROVED BY CUSTOMER	VERIFIED BY P.P.P. Q.C.
Vendor Quality Assurance Program - ASME Section III			
Certified Drawings for Approval			
Qualified Procedures for Approval			
a. Welding			
b. Weld Repairs			
c. Heat Treatment			
d. Ultrasonic			
e. Radiograph			
f. Magnetic Particle			
g. Liquid Penetrant			
h. Eddy Current			
Documentation			
a. Mill Reports			
b. Impact Tests			
c. Ultrasonic			
d. Radiograph			
e. Magnetic Particle			
f. Liquid Penetrant			
g. Eddy Current Results			
h. Hydrostatic			
i. Partial Data Reports ASME Section			
i. NDT Personnel Qualifications	✓		
k. Manufacturers C of C			
Marking per P.P.P. Standard			

TRW Nelson Div.
P.O. # 7177-12491

10

PREPARED BY R.C. King

DATE OF ISSUE 4-25-83

EXHIBIT 3

ORIGINAL

PRIORITY 600 R

Pullman Power Products

D.R. No. 5739 ¹ see pg 3
Iso. No. Various
Unit No. I
Code No. 8
Hold Tag X (yes) (no)

TO CFR-21
(IS) or (IS NOT)
ATTACHED

DISCREPANCY REPORT

CUSTOMER: Pacific Gas & Electric SPEC. NO.: 8711 DATE: 1-17-84 ¹ 3-15-84
PROJECT: Diablo Canyon JOB NO.: 7177 INSPECTOR: M. MacCrae/T.O'Neill/Cornish

DISCREPANT ITEM: NONCONFORMANCE TO ASME SECTION IX, MATERIAL & PROCEDURAL REQUIREMENTS FOR WELDED STUDS. SYSTEM 14.

EXPLANATION OF DISCREPANCY:

PG&E G.C.
QUALITY CONTROL
REVIEWED
DATE 4/3/84

The QC Inspector has identified four (4) hangers [43-6G, 43-8G, 59N-1G and 59N-2G] as having had ASTM A325 studs welded to P1 materials. ASTM A325 is not referenced in ASME Section IX as P1 material and cannot be welded to P1 materials (as has been done) using W.P.Ss 7/8 without qualifying a welding procedure using this material. At present, Pullman has not qualified a procedure to weld A325 to P1 material. Studs were installed with full penetration double bevel welds using WPS 7/8 and E7018 electrodes.

NOTES: A325 is, by specification, a high strength fastener and the allowable carbon in this material warrant special welding considerations, such as preheat and PWHT to ensure

1/17/84 (continued - Page 2)

RECOMMENDED DISPOSITION:

INDICATE APPROVAL BY CIRCLING THE APPROPRIATE "RECOMMENDED DISPOSITION" ¹ See page 3

PG&E G.C.
QUALITY CONTROL
REVIEWED
DATE 1-28-84

- A) Conduct a review of hanger packages to determine how wide spread the condition is:
 - 1) Document all areas where A325 bolting material was used as a welded stud.
 - 2) Report all locations to PG&E by revision of this DR.
- B) Conduct procedure qualification for stud welds using A325 studs and P1 base material in accordance with ASME Section IX, 1983 Edition. Part QW, Article 1, Paragraph QW-192 and the following:
 - 1) Delete the requirement for using automatic equipment. (continued - Page 2)

Approved By P.P.P. Field Q.A. Mgr. H. Kanner Date 1/17/84 Customer J. Arnold/R. Johnson Date 1-29-84

FINAL DISPOSITION: In Accordance With Above Other (explanation and approval required)
Work Completed Insp: _____ Date: _____ Work Completed Insp: _____ Date: _____

EXPLANATION (IF NECESSARY): ¹ Based upon correspondence with Pullman Power Products Corporate Office (see attached interoffice correspondence dated Feb. 3, 1984), and Section III, Table I-13.3 (also attached), the approved disposition of Rev 0 Continued - Page 3

P.P.P. Field Q.A. Manager A. Sparty Date 1-31-84 Customer D. Novak Date 4-2-84

STEPS TO PREVENT RECURRENCE Not Applicable Memo has been issued to all engineering and QC personnel to assure that A325 studs or bolts are not used as welded studs (see attachment)

Field Q.A. Manager H. Kanner 1/17/84

DISTRIBUTION: Master Q.A. File Auth. Insp. Engineering Dept. Other _____
 Customer Receiving Field Inspector (_____)

ATTACH SKETCH IF NECESSARY

10 CFR-21
(IS) or (IS NOT)
ATTACHED

D.R. NO. 5739 - page 2
ISO. NO. Various
UNIT NO. I
CODE NO. 8

DISCREPANCY REPORT

CUSTOMER: Pacific Gas & Electric SPEC. NO.: 8711 DATE: 1-17-84 △ 3-15-84
PROJECT: Diablo Canyon JOB NO.: 7177 INSPECTOR M. MacCrae/T. O'Neill/Cornish

EXPLANATION OF DISCREPANCY: (Continued from page 1)

notch toughness in the final welded joint.

In some cases, A325 bolts have been used to fabricate weld studs by cutting the head off the bolt. Material quality and weldability are indeterminate as the material was purchased for an application other than for welding.

The attached copies of field warehouse requisitions and hanger drawings document the use of A325 material on component supports for System 14 (component cooling water) in Unit I. The possibility exists that A325 material may have been used in other locations.

Attached are the receiving reports and documentation for the studs referenced on the warehouse requisitions. For P.O. 7177-6882, Receiving Report 2100, there are no mill test reports, only a Certificate of Compliance as required by the P.O. exists.

For P.O. 7177-7523, Receiving Report 2372, a mill test report was received and is included.

RECOMMENDED DISPOSITION: (Continued from Page 1)

- 2) Perform welding using the SMAW process (WPS 7/8) using E7018 electrodes.
- 3) Prepare studs using a double bevel groove weld (chisel point). Back grind root before welding second side.
- 4) No preheat required.
- 5) Report results to PG&E by revision of this DR;

OR,

~~2)~~

- A) ASWR hangers 43-6G, 43-8G, 59N-1G and 59N-2G and rework to remove the A325 studs. Install new studs using A-36 or other P1 material.
- B) Conduct review as noted in 1A. Report results to PG&E for disposition of specific hangers;

OR,

~~3)~~
1-27-84

PG&E to disposition. PER ENGINEERING EVALUATION, ACCEPT-AS-IS. REF TELECOPY FROM CLYDE NICHOLS TO BOB TORSTROM/J ARNOLD, DATED 1-27-84.

10 CFR-21
(IS) or (IS NOT)
ATTACHED

D.R. NO. 5739 - Page 3 ¹
ISO. NO. Various
UNIT NO. I
CODE NO. 8

DISCREPANCY REPORT

CUSTOMER: Pacific Gas & Electric SPEC. NO.: 8711 DATE: 1-17-84 ¹ 3-15-84
PROJECT: Diablo Canyon JOB NO.: 7177 INSPECTOR: M. MacCrae/T. O'Neill/Cornish

RECOMMENDED DISPOSITION: (Continued from Page 2)

¹ *llc/ok*
¹ (4) PG&E to disposition THE SUBJECT SUPPORTS WILL BE REMOVED PER
DNL # DCI-EP-19109. INCLUDE A COPY OF THIS
CLOSE OR AFTER A COPY (OF THIS DR) IS INCLUDED IN EACH
PACKAGE. NOTE: AS A RESULT OF A PG&E REVIEW, 43-4G,
43-5G, 43-7G, 43-9G, 59N3G AND 59N-4G (NOT ADDRESSED IN THIS DR), WILL
ALSO BE REMOVED PER DNL # DCI-EP-19109.

EXPLANATION: (Continued from Page 1)

¹
this DR cannot be accepted as written. In addition, the condition of
welding performed without a qualified weld procedure has not yet been
addressed by disposition approval. Request re-evaluation of Rev 0
Disposition and response to lack of qualified weld procedure.

DR 5739 \triangle

INTEROFFICE CORRESPONDENCE

DATE February 3, 1984
TO H. W. Karner
FROM C. M. Neary
SUBJECT Welding of A325 Bolts & DR 5739

I have received DR 5739 and the CMTR for 5/8" A325 Bolts, Heat No. E51206. I have evaluated the weldability of this material (to C.S. Plate with E7018) from both a Code and a metallurgical standpoint:

Code Evaluation

If these welds fall under ASME III, Subsection NF, the welding qualification must conform to ASME Section IX. The WPS used (WPS 7/8) is qualified for P-1 materials only. A325 may not be considered a P-1 material, as shown below:


	<u>Allowed % Carbon</u>	<u>Tensile Requirements</u>
ASME P-1	.4% Max. (SA 372)	95 KSI (SA 724)
A 325	.3% Min.	120 KSI
HT E51206	.47% Actual	133 KSI Actual

A welding qualification must be performed for A 325 to P-1 materials.

Metallurgical Evaluation

Materials such as A 325 with elevated carbon contents and tensile strengths as shown above cannot be considered similar to A 105 and other P-1 material.

These bolts use their high carbon content to form martinsite. Uncontrolled welding of this material may result in cracking. Testing should be performed to determine the sensitivity of this material to cracking during welding.


C. M. Neary
QEG Welding Engineer

CMN/pas

cc: A.A. Eck
E.F. Gerwin
File

TABLE I-13.3
YIELD STRENGTH VALUES S, FOR BOLTING MATERIALS FOR CLASS 1, 2, 3, AND MC COMPONENT SUPPORTS

Nominal Composition	P. No.	Gr. No.	Spec. No.	Type or Grade	Class	Notes	Min. Yield Strength, ksi	Min. Ult. Tensile Strength, ksi	Yield Strength Intensity, ksi, for Metal Temp., °F, Not Exceeding									
									100	200	300	400	500	600	650	700	750	800
Carbon Steels																		
C	SA-194	2H	...	(1)(2)	
S81 C	1	1	SA-307	B	36	58	36.0	32.3	31.9	30.8	29.1	26.6	26.1	25.9	...	
C	SA-325	1	...	(2)(6)	81	105	81.0	73.9	71.6	69.3	
Low Alloy Steels																		
1Cr-0.2Mo	SA-194	7	...	(1)	
1Cr-0.2Mo	SA-193	B7	105	125	105.0	98.0	94.1	91.5	88.5	85.3	83.0	80.6	77.5	74.0
1Cr-0.2Mo	SA-193	B7	95	115	95.0	86.5	85.1	82.3	80.1	77.1	75.1	73.0	70.1	66.9
1Cr-0.2Mo	SA-193	B7	75	100	75.0	69.9	67.2	65.4	63.2	60.9	59.2	57.5	55.4	52.7
1Cr-½Mo-V	SA-193	B16	105	125	105.0	102.0	99.6	97.5	95.4	92.5	90.3	88.2	85.8	83.1
1Cr-½Mo-V	SA-193	B16	95	110	95.0	92.1	90.0	88.2	86.4	83.7	81.7	79.8	77.5	75.3
1Cr-½Mo-V	SA-193	B16	85	100	85.0	82.5	80.7	78.9	77.1	75.0	73.1	71.4	69.4	67.2
1Cr-½Mo	SA-320	L7	105	125	105.0	98.0	94.1	91.5	88.5	85.3	83.0	80.6	77.5	74.0
1¼Ni-¼Cr-¼Mo	SA-320	L43	105	125	105.0	99.0	95.7	91.8	88.5	84.3	82.1	79.2	76.4	72.6
AISI 4037	SA-320	L7A	...	≤ 2½	(2)(3)	105	125	105.0	98.0	94.1	91.5
AISI 4037, 4340	SA-354	BC	...	≤ 2½	(2)(3)	109	125	109.0	102.0	98.5	95.6	92.8	88.7	86.0	82.9	...
AISI 4037, 4340	SA-354	BC	...	> 2½	(2)(3)	99	115	99.0	92.5	89.4	86.9	84.3	80.5	78.1	75.3	...
AISI 4037, 4340	SA-354	BD	...	& < 4 ≤ 1½	(2)(3)	125	150	125.0	116.9	112.9	109.8	106.5	101.8	98.6	95.0	...
1Cr-½Mo-V	SA-540	B21	1	...	}	150	165	150.0	143.4	138.6	134.4	130.2	124.2	120.2	116.8	...
1Cr-1Mn-¼Mo	SA-540	B22	1	...												
2Ni-¼Cr-¼Mo	SA-540	B23	1	...												
2Ni-¼Cr-½Mo	SA-540	B24	1	...												
1Cr-½Mo-V	SA-540	B21	2	...	}	140	155	140.0	133.8	129.3	125.4	121.8	116.1	112.1	108.9	...
1Cr-1Mn-¼Mo	SA-540	B22	2	...												
2Ni-¼Cr-¼Mo	SA-540	B23	2	...												
2Ni-¼Cr-½Mo	SA-540	B24	2	...												
1Cr-½Mo-V	SA-540	B21	3	...	}	130	145	130.0	124.1	120.5	116.4	112.9	107.8	104.1	101.1	...
1Cr-1Mn-¼Mo	SA-540	B22	3	...												
2Ni-¼Cr-¼Mo	SA-540	B23	3	...												
2Ni-¼Cr-½Mo	SA-540	B24	3	...												

DR 5739 Δ

192

Table I-13.3

SECTION III, DIVISION 1 - APPENDICES

DL 5739 Δ

1Cr-1/2Mo-V	...	SA-540	B21	4	}
1Cr-1Mn-1/4Mo	...	SA-540	B22	4	
2Ni-1/4Cr-1/4Mo	...	SA-540	B23	4	
2Ni-1/4Cr-1/2Mo	...	SA-540	B24	4	

Low Alloy Steels

1Cr-1/2Mo-V	...	SA-540	B21	5	}
1Cr-1Mn-1/4Mo	...	SA-540	B22	5	
2Ni-1/4Cr-1/4Mo	...	SA-540	B23	5	
2Ni-1/4Cr-1/2Mo	...	SA-540	B24	5	

1Cr-1/2Mo-V	...	SA-540	B21	5	}
1Cr-1Mn-1/4Mo	...	SA-540	B22	5	
2Ni-1/4Cr-1/4Mo	...	SA-540	B23	5	
2Ni-1/4Cr-1/2Mo	...	SA-540	B24	5	

High Alloy Steels
Precipitation Hardened Steels

12Cr	...	SA-437	B4B	...	}
12Cr	...	SA-437	B4C	...	

S80 17Cr-4Ni-4Cu	...	SA-564	630	...	}
17Cr-4Ni-4Cu	...	SA-705	630	...	

Austenitic Stainless Steels

18Cr-8Ni	8	1	SA-193	B8	1	}
18Cr-8Ni	8	1	SA-193	B8A	1A	

18Cr-10Ni-Cb	8	1	SA-193	B8C	1	}
18Cr-10Ni-Cb	8	1	SA-193	B8CA	1A	

16Cr-12Ni-2Mo	8	1	SA-193	B8M	1	}
16Cr-12Ni-2Mo	8	1	SA-193	B8MA	1A	

18Cr-10Ni-Ti	8	1	SA-193	B8T	1	}
18Cr-10Ni-Ti	8	1	SA-193	B8TA	1A	

18Cr-8Ni	8	1	SA-320	B8	...	}
18Cr-10Ni-Cb	8	1	SA-320	B8C	...	
18Cr-10Ni-Ti	8	1	SA-320	B8T	...	}
18Cr-8Ni	8	1	SA-320	B8F	...	
16Cr-12Ni-2Mo	8	1	SA-320	B8M	...	}

120	135	120.0	114.6	110.7	107.7	104.1	99.3	96.3	93.3
105	120	105.0	100.2	97.2	93.9	90.9	87.0	84.3	81.6
100	115	100.0	95.4	92.7	89.4	86.7	82.8	80.2	77.7
105	145	105.0	100.5	97.2	94.8	92.7	90.6	89.7	89.1
85	115	85.0	81.6	78.9	76.8	75.0	73.8	72.9	72.0
115	140	115.0	106.3	101.9	98.3	95.2	92.8	91.5
30	75	30.0	25.0	22.5	20.7	19.4	18.2	17.9	17.7	17.3	16.8
30	75	30.0	27.5	25.6	23.9	22.5	21.4	21.0	20.6	20.5	20.3
30	75	30.0	25.8	23.3	21.4	19.9	18.8	18.5	18.1	17.8	17.6
30	75	30.0	25.4	22.7	20.6	19.1	18.2	17.8	17.5	17.3	17.2
30	75	30.0	25.0	22.5	20.7	19.4	18.2	17.9	17.7	17.3	16.8
30	75	30.0	27.5	25.6	23.9	22.5	21.4	21.0	20.6	20.5	20.3
30	75	30.0	25.4	22.7	20.6	19.1	18.2	17.8	17.5	17.3	17.2
30	75	30.0	25.0	22.5	20.7	19.4	18.2	17.9	17.7	17.3	16.9
30	75	30.0	25.8	23.3	21.4	19.9	18.8	18.5	18.1	17.8	17.6

Notes to Table I-13.3 on next page.

APPENDIX I

Table I-13.3

193

DR 5739 Δ

Table I-13.3

SECTION III. DIVISION 1—APPENDICES

NOTES TO TABLE I-13.3

GENERAL NOTE:

The tabulated values of tensile strength and yield strength are those which the Committee believes are suitable for use in design calculations required by this Section. At temperatures above room temperature, the values of tensile strength tend toward an average or expected value which may be as much as 10% above the tensile strength trend curve adjusted to the minimum specified room temperature tensile strength. At temperatures above room temperature, the yield strength values correspond to the yield strength trend curve adjusted to the minimum specified room temperature yield strength. Neither the tensile strength nor the yield strength values correspond exactly to either "average" or "minimum" as these terms are applied to a statistical treatment of a homogeneous set of data.

Neither the ASME Material Specifications nor the rules of this Section require elevated temperature testing for tensile or yield strengths of production material for use in Code components. It is not intended that results of such tests, if performed, be compared with these tabulated tensile and yield strength values for ASME Code acceptance/rejection purposes for materials. If some elevated temperature test results on production material appear lower than the tabulated values by a large amount (more than the typical variability of material and suggesting the possibility of some error) further investigation by retest or other means should be considered.

NOTES:


- (1) No yield or tensile strength specified. Assume to be the same as equivalent grade in SA-193-B7. Then the yield strength may be taken as the same for that grade.
- (2) No welding permitted.
- (3) The maximum tensile strength shall not exceed the minimum specified tensile strength by more than 40.0 ksi. Where the specification does not limit hardness, the maximum surface hardness shall not exceed the hardness values corresponding to the maximum tensile strength, as determined from the applicable tables in SA-370.
- (4) This material has reduced toughness at room temperature after exposure for about 5000 hr at 600°F and after shorter exposure above 650°F.
- S80 (5) These values apply to material that has been age-hardened at 1100°F.
- S81 (6) Yield strength values are applicable to Type 1 for bolt sizes 1/2 through and including 1 1/2 in.

INTEROFFICE CORRESPONDENCE


DATE JANUARY 17, 1984
TO ALL FIELD ENGINEERS/QC INSPECTORS
FROM H.W. KARNER/SKIP CORNISH
SUBJECT WELDED STUDS (A325)

There have been several cases identified where A325 bolts have had the heads removed and have been used as a welded stud in hanger applications. This material is not qualified for use in welded applications by our weld procedures. A DR has been submitted to PG&E concerning this matter.

Welded studs must be A36 or other P1 material. If there are any questions, contact your Supervisor.



Harold W. Karner
QA/QC Manager



Skip Cornish
Chief Field Engineer

HWK:SC:sam

FIELD WAREHOUSE REQUISITION

SYSTEM 1-14 LINE SPEC. 1-K2 DATE 3-7-83
 SC NA DETAIL DWG. NO. 049266 DDR. NO. NA ACT. NO. 7177 PAGE NO. OF

QUANTITY	QUANTITY DELIVERED	ITEM DESCRIPTION	P.O. NO.	ITEM NO.	HEAT NO.
4	4	5/8" Ø X 2 3/4" long Threaded weld studs A325 C.S.	6882	B	
CLASS 1 HNG 57N-1G FW NA					

DELIVER TO AREA Boards area 140 FOREMEN Robert Reed Q. A. APPROVED NR Hansen 1078
 REC'D. BY John E. Baker FILED BY NR Hansen #439
 ENG. APPROVAL _____

WHITE COPY -- Q.A. CANARY COPY -- WAREHOUSE PINK COPY -- FIELD ENGINEERING

Pullman Power Products

Division of Pullman Incorporated

FIELD WAREHOUSE REQUISITION

SYSTEM 1-K1 LINE SPEC. 1-K2 DATE 3-7-83
 DWG. NO. 049266 DDR. NO. NA ACT. NO. 7177 PAGE NO. OF

QUANTITY	QUANTITY DELIVERED	ITEM DESCRIPTION	P.O. NO.	ITEM NO.	HEAT NO.
6	6	5/8" Ø X 2" Long Threaded welding studs A 325 C.S. Issued 5/8" X 2 3/4" Lg. Bolt <u> </u>	6882	B	
CLASS 1 HNG 57N-1G FW NA					

DELIVER TO AREA Boards area 140 FOREMEN Robert Reed Q. A. APPROVED Fred Hansen 3-7-83
 REC'D. BY John E. Baker FILED BY
 ENG. APPROVAL _____

WHITE COPY -- Q.A. CANARY COPY -- WAREHOUSE PINK COPY -- FIELD ENGINEERING

Hgr # 43/66

Pullman Power Products

Division of Pullman Incorporated

FIELD WAREHOUSE REQUISITION

DR 5739

SF 8.2 (05-78)

SY: 1-14

LINE SPEC. L-K2-317-12-B

DATE 3-22-83

SO NO. 049255

DETAIL DWG. NO. 500043

DDR. NO.

ACT. NO. 7177

PAGE NO. 1 OF 1

QUANTITY	QUANTITY DELIVERED	ITEM DESCRIPTION	P.O. NO.	ITEM NO.	HEAT NO.
10	11	5/8" ϕ x 0'-2" lg. Bolts A 325 ¹⁵⁵⁴⁶⁵¹ _{234/114} (weld studs, heads to be cut in field)	6992	D	-
10	11	Hex Nuts A 194 2H w/ washers	7543	F	-
			11716	C	-
		Class I Hgr.			

DELIVER TO AREA Int. I FOREMEN R.W. Lerner Q.A. APPROVED Fred Baxter 3-24-83

REC'D. BY John Es Filled BY [Signature]

ENG. APPROVAL [Signature] FILLED BY [Signature]

WHITE COPY - Q.A.

CANARY COPY - WAREHOUSE

PINK COPY - FIELD ENGINEERING

DR 5739

SF 8.2 (05-78)

Pullman Power Products
Division of Pullman Incorporated
FIELD WAREHOUSE REQUISITION

SYSTEM 1-14 LINE SPEC. 1-K2-314-12 DATE 3-16-83
ISO NO. N/A DETAIL DWG. NO. 049266 DDR. NO. N/A ACT. NO. 7177 PAGE NO. OF

QUANTITY	QUANTITY DELIVERED	ITEM DESCRIPTION	P.O. NO.	ITEM NO.	HEAT NO.
10	10	5/8" dia x 2 3/4" Long Machine Bolt (BOLTS-SHEAR HEADS) <u>C.S. A-325</u>	6892	B	
10	10	<u>5/8" Hex Nuts and Washers</u>	11024	E	
			11716	C	
		<u>CLASS I Hanger #59N 1/2 G</u>			

DELIVER TO AREA FOREMEN
REC'D. BY
ENG. APPROVAL

Q. A. APPROVED 3-17-83
FILLED BY

WHITE COPY - Q.A. CANARY COPY - WAREHOUSE PINK COPY - FIELD ENGINEERING

DR 539

Hgr. # 43-86

F-8.2 (05-78)

Pullman Power Products

Division of Pullman Incorporated

FIELD WAREHOUSE REQUISITION

SYSTEM 1-14 LINE SPEC. 1-K2-318-12B DATE 3-26-83
 ISO NO. 049255 DETAIL DWG. NO. 500043 UDF. NO. 1-12-83 103 ACT. NO. 7177 PAGE NO. 1 OF 1

QUANTITY	QUANTITY DELIVERED	ITEM DESCRIPTION	P.O. NO.	ITEM NO.	HEAT NO.
10	9	5/8" ϕ x 0'-2 3/4" Bolts c.s. A 325 (Weld studs, Heads to be cut in field).	7523	C	
10	9	3/8" Hex Nuts A 194 2H (c.s.) w/washers.	7523	C	
CLASS I Hgr. Mat.					

DELIVER TO AREA Cont. T FOREMAN Bob [Signature] Q. A. APPROVED Fred [Signature] 3-28-83
 REC'D. BY [Signature] FILLED BY [Signature] #039
 ENG. APPROVAL [Signature]

WHITE COPY - Q.A. CANARY COPY - WAREHOUSE PINK COPY - FIELD ENGINEERING

CARDINAL INDUSTRIAL ORDER FORM

ORDER NO.
CI

2372

DATE RECEIVED 3-27-79
 ORDER NO. 5739
 J.B. PLANT-DESTINATION _____
 SHIPPING DATE 3-27-79
 BILL TO:

P.O. # _____
 TERMS: _____
 SALESMAN W.D.
 BUYER R. Mealy
 SHIP TO:

Pullman Power Products
PO Box 367
Avila Beach, Calif 93426

Pullman Power Products
c/o Pacific Gas & Electric
Diablo Canyon Power Plant
7 Mile North of Arroyo Viejo, Calif

FOR INFORMATION ONLY

QUANTITY	SIZE OR DESCRIPTION	DETAIL	CONTAINERS		PACKED BY	INSP. BY
			NUMBER	TYPE		
8	3/4 - 10 x 3-1/4 A325 Hex Bolts	A				
8	7/8 - 9 x 5 Ditto	B				
8	5/8 - 11 x 2-3/4 Ditto	C				
8	5/8 - 11 A194 2H Nuts	D				
8	7/8 - 9 A194 2H Jam Nuts	E				
8	1 - 8 A194 2H Jam Nuts	F				
	Mill Test Reports					

GENERAL CONSTRUCTION
 Diablo Canyon
 Date APR 18 1979
 Checked R. Mealy

PULLMAN POWER PRODUCTS
 APR 18 1979

INSTRUCTIONS: _____
 PULLMAN POWER PRODUCTS
 JOB NO. 7177

DR 5739

TOTAL NO. CONTAINERS	ORDER COMPLETED BY	ORDER TAKEN BY

Cardinal

INDUSTRIAL PRODUCTS CORPORATION



MD 1020

3873 WEST OQUENDO

(TOLL FREE) 800-634-6961
PHONE (NEVADA) 702-739-1966
LAS VEGAS, NEVADA 89118

TO:

Pullman Power Products
P.O. Box 367
Avila Beach, CA 93424

REPORT OF CHEMICAL AND PHYSICAL TEST

P.O. Item	DESCRIPTION OF MATERIAL AND SPECIFICATIONS	CF-1
Letter	QUANTITY DESCRIPTION CUSTOMER ORDER NO. OUR ORDER NO. SPECIFICATION	SHIPPING DATE
A	32 3/4 - 10 X 3-1/4" Hex Bolts F7177-7523 CI 1297	ASTM A325 3-30-79
B	32 7/8 - 9 X 5" Hex Bolts " " " "	" "
C	20 3/8 - 11 X 2-3/4" Bolts " " " "	" "

FOR INFORMATION ONLY

CHEMICAL ANALYSIS

ITEM NO.	GRADE	HEAT NO.	C	Mn	P	S	Si	Ni	Cr	Mo	V
A		N53869	.39	.97	.013	.018	.23				
B		N35224	.34	.87	.005	.020	.25				
C		E51206	.47	.84	.024	.015	.20				

MECHANICAL PROPERTIES

ITEM NO.	TENSILE STRENGTH	YIELD STRENGTH	PROOF LOAD	ELONGATION	PER CENT RED. AREA	HARDNESS		MINIMUM TEMPERING TEMP.
	PSI	PSI	LBS.	PERCENT IN 2"		BHN	R/C	
A	150,000		28,400 Good				33	300°F
B	138,000		39,250 Good				28	800°F
C	133,700		19,200 Good				30/ 31	800°F

APPROVED
 M. W. KELLOGG
 S. A.
[Signature]

We hereby certify that the foregoing data is a true copy of the data furnished us by the producing mill or the data resulting from tests performed by Cardinal Foundry and/or Cardinal Industrial Products Corporation.

THIS 30 DAY OF May 1979
Marty Richardson

[Signature]
AUTHORIZED AGENT

DR 5739

Cardinal

INDUSTRIAL PRODUCTS CORPORATION



(TOLL FREE) 800-634-6861
 3873 WEST OQUENDO + PHONE (NEVADA) 702-739-1966
 LAS VEGAS, NEVADA 89118

TO:

Pullman Power Products
 P.O. Box 367
 Avila Beach, CA 93424

CF-2

Letter	QUANTITY	DESCRIPTION	CUSTOMER ORDER NO.	OUR ORDER NO.	SPECIFICATION	SHIPPING DATE
D	20	5/8 - 11 Hvy Hex Nut	F7177-7523	CI 12970	ASTM A194 2H	3-30-79
E	24	7/8 - 9 Jam Nuts	"	"	"	"
F	24	1 - 8 Jam Nuts	"	"	"	"

FOR INFORMATION ONLY

CHEMICAL ANALYSIS

ITEM NO.	GRADE	HEAT NO.	C	Mn	P	S	Si	Ni	Cr	Mo	V
D		A84700	.42	.81	.015	.015	.29				
E		Y730796	.47	.76	.015	.021	.28				
F		KA0111	.40	.75	.032	.014	.25				

APPROVED
 M. W. KELLOGG
 Q. A.
 P.O. Box, Diablo Canyon Project

 INITIALS

MECHANICAL PROPERTIES

ITEM NO.	MANUFACTURING	PROOF LOAD		HARDNESS		HARDNESS AFTER 24 HRS.		CHARPY IMPACT TEST		MINIMUM TEMPERING TEMP.
	PROCESS	LBS.	TEST METHOD	BHN	R/C	BHN	R _B	FT. LBS. AVG.	TEMP.	
D	Hot Forged	39,550	Mandrel		28/32		99			550°C
			Good							
E	"		N/A	278		231				850°F
F	"		N/A		28/32		100			550°C

we hereby certify that the foregoing data is a true copy of data furnished us by the producing mill or the data resulting from tests performed by Cardinal Foundry and/or Cardinal Industrial Products Corporation.

SWORN TO AND SUBSCRIBED BEFORE ME
 THIS 30 DAY OF Mar 1979
 Marty Richardson

AUTHORIZED AGENT

DE 5739

Diablo Canyon Project



PACIFIC GAS AND ELECTRIC COMPANY
BECHTEL POWER CORPORATION

FACSIMILE COVER LETTER

TIME: _____

DATE: 1/27/84

SHEET: 1 OF 3

TO:

COMPANY: JOBSITE - GC

CITY & STATE: _____

ATTENTION: BOB TORSTROM / J. ARNOLD - GC

TELEPHONE NUMBER OF TELECOPIER:

JOBSITE (GC): 805-595-2060

JOBSITE (MPO): _____

OWNSITE: _____

OTHER: _____

TOTAL NUMBER OF PAGES, INCLUDING COVER LETTER: 3

IF YOU DO NOT RECEIVE ALL THE PAGES, PLEASE CALL ILEANA/ALBA (415) 768-6

TRANSMITTAL SPEED: _____ MINUTES

WE ARE TRANSMITTING FROM A PANAFAX MY1200 AUTOMATIC MACHINE (415) 768-1667

CONFIRMATION NUMBER: 805-541-7505

FROM: CYDE NICHOLS

EXTENSION: 8-0293

SPECIAL INSTRUCTION:

TIME SENT OUT:

P.O. BOX 3885 • SAN FRANCISCO, CALIFORNIA 94120

0022P/001P

DR 5139

DR 5739 ²

THE FOLLOWING IS PLATE'S DISPOSITION FOR
THE ABOVE DISCREPANCY

1. THIS DISCREPANCY IS LIMITED TO THE WESTINGHOUSE DESIGNED SUPPORTS 43/46 THRU 96 AND 99N/46 THRU 46.
2. THE A325 MATERIAL WHEN NO TYPE IS SPECIFIED IN P.O. IS SUPPLIED IN ^{THE} TYPE / CONDITION (REF SECTION 1.2.0. ^{OF} THE A325 MATERIAL SPECIFICATION).
3. THE A325 TYPE 1 MATERIAL HAS A COMPOSITION SIMILAR TO THAT OF P.1 MATERIALS (E.G. A105, ETC...). THERE SHOULD BE NO PROBLEMS WITH WELDABILITY. THERE ARE NO SPECIAL PREHEAT / POSTWELD & HEAT TREATMENT REQUIREMENTS FOR THE 5/8" SIZE USED. THE A325, TYPE 1 CAN BE CONSIDERED (ASSUMED) TO BE A P.1 MATERIAL EVEN THOUGH IT IS NOT ^{CALLED} OUT IN SECTION IX. A325, TYPE 1 IS SUPPLIED IN A QUENCHED AND DR 5739

TEMPERED CONDITION. AFTER WELDING TO A36 IT WOULD BE IN A NORMALIZED CONDITION AND WOULD NOT HAVE THE SAME ~~PROPERTIES~~ PHYSICAL PROPERTIES AS IN THE QUENCHED & TEMPERED CONDITION. THE PHYSICAL PROPERTIES & ALLOWABLES WOULD HAVE TO BE ASSUMED TO BE THOSE OF BOLTS (A307 GRADE B) NORMALLY USED IN THIS APPLICATION.

4. USING THESE A307 GRADE B BOLTS ^{ALLOWABLES} WE HAVE QUALIFIED THESE SUPPORTS USING THESE BOLTS PER THE REQUIREMENTS OF AISC 7TH EDITION.

BASED ON THE ABOVE THESE SUPPORTS ^{PORTS} ARE ACCEPTABLE FOR USE AS IS.

BOB: PLS NOTE THAT IF FURTHER BACKUP DATA IS NEEDED WE CAN GET IT FROM BELNTEL MATS. (i.e. WELD DATA etc....).

CHH

Chris and Bob Bayer

DR 5739 where we welded A325 bolts to carbon steel with a double bevel chisel point prep on bolt using WPS 7/8 E7018 electrodes with a background. No preheat on N.D.E. The following is PG&E's disposition for the above discrepancy:

1. This discrepancy is limited to the Westinghouse designed supports 43/4G thru 9G and 59 N/1G thru 4G.
2. The A325 material when no type is specified in P.O. is supplied in the type 1 condition (Ref. Section 1.2 of the A325 material specification).
3. The A325 Type 1 material has a composition similar to that of P-1 materials (e.g. A105, etc...). There should be no problems with weldability. There are no special preheat/post-weld Heat Treatment requirements for the 5/8" size used; The A325, Type 1 can be considered (assumed) to be a P-1 material even though it is not called out in Section IX. A325, Type 1 is supplied in a quenched and tempered condition. After welding to A36 it would be in a normalized condition and would not have the same physical properties as in the quenched and tempered condition. The physical properties and allowables would have to be assumed to be those of bolts (A307 Grade B) normally used in this application.
4. Using these A307 Grade B allowables, we have qualified these supports using these bolts per the requirements of AISC 7th Edition.

Based on the above, these supports are acceptable for use as is.

Bob: PL's note that if further back-up data is needed we can get it from Bechtel M & QS, Vic, weld data, etc...).

DR 5739

PG & E WORK REQUEST

File
QA
P. Watson
P. Mlokny
H. Kerner

3.6.84 CLASS ONE
 NON CLASS ONE
 REQUIRES QUALITY ASSURANCE
 NON CLASS ONE

NUMBER PPP-M-196

INITIATED BY: N.A. GAUDIUSO

DATE: 3.5.84

DIRECTED TO: PULLMAN POWER PRODUCTS
NAME OF CONTRACTOR

PG&E G.C. QUALITY CONTROL REVIEWED & APPROVED
<i>J.E. [Signature]</i>
DATE: <u>3/6/84</u>

REQUIRED DUE DATE: 3.6.84

DESCRIPTION OF WORK: MOCK-UP WELDING OF A325 BOLTS TO A36 MATERIAL.

NOTE: WORK TO BE PERFORMED BY B. HUDSON (STENC.# VI) AND J. WHITLEY (STENC.# 3N).
WORK TO PTGC MECHANICAL DEPT, DIRECTION.

DIRECT ANY QUESTIONS TO NICK GAUDIUSO X2728.

SAN NO.

DRAWING NO.	DCN	CCO	MCO
<u>DR 5739</u>			

JOB NUMBER	DIV	LOC	ACCT	ACTV	SPEC ID
GM 167027	22	18 40	365	40	—

ACCOUNTING

ESTIMATED MATERIAL (10) A325 BOLTS (2" LG x 5/8" Ø) W/ NUTS & WASHERS
A36 PLATE MATERIAL, 3/4" THICK, ~10" WIDE.

ESTIMATED MANDAYS: 1

ACTUAL MANDAYS: _____

PACIFIC GAS AND ELECTRIC COMPANY
 RESIDENT ENGINEER APPROVAL

N.A. Gaudiuso
 SIGNATURE OF REQUESTER

CONTRACTOR APPROVAL: CFE
TITLE

J. Arnold / R. Tortorella 3-6-84
(Signature) (Date)
[Signature] 3-6-84
(Signature) (Date)

COMPLIANCE: _____ DATE: _____

PACIFIC GAS AND ELECTRIC ACCEPTANCE: _____
(Signature) (Date)

DISTR: WHITE, GREEN & YELLOW — CONTRACTOR
 PINK — PG&E RESIDENT ENGINEER FIELD COPY
 GOLD — PG&E ADMIN. FILE COPY

DR 5739
 TITLE

RECEIVING REPORT NO 3646

JOB NO. 7177

INSPECTION REPORT

APPLICABLE TO:
(CHECK)

RECEIVING SUBCONTRACTOR

HOLD
 MILL TEST REPORTS X-RAYS
 OTHERS

VENDOR ALLIED NUT & BOLT

P.O. NO. 7177-12492 DATE 6-23-83

MANUFACTURER _____

INSPECTED BY John Rudy DATE 6-23-83

ITEM	PART NAME	QUANTITY	MATERIAL
A	5/8" x 3" LG. BOLTS	200	C.S. A325
B	5/8" x 2" LG. BOLTS	200	C.S. A325

ITEM OR DWG. NO.	QUANTITY	HEAT NO. OR SYMBOL	IDENTIFICATION VERIFIED	DOCUMENTATION VERIFIED	RADIOGRAPHS APPROVED	REMARKS
A	200		IR 6-23-83	IR 6-23-83		
B	200		IR 6-23-83	IR 6-23-83		

DR 5739

CLASS I



Pullman Power Products

Division of Pullman Incorporated

FIELD REQUISITION - PURCHASE ORDER - RECEIVING REPORT

Stack

JOB NO. 7177	DATE 4/21/83	SHEET NO. 1 of 2	SHIPPING ADDRESS PULLMAN POWER PRODUCTS c/o Pacific Gas & Electric Company Diablo Canyon Power Plant 7 Miles North of Avila Beach, CA	REQ. - P.O. - NO. F-7177-12492 R.R. -
DISCOUNT TERMS	SHIPPING TERMS	VIA	VENDOR: ALLIED NUT & BOLT P.O. BOX 670 KING OF PRUSSIA, PA 19406	JOB COST CODE: 122
			SUBCONTRACT NO. 3646	
			MAIL 4 COPIES OF INVOICES TO: P.O. Box 367 Avila Beach, CA 93424	

DR 5739

ITEM (LETTER)	QTY. REQ/D.	DESCRIPTION	UNIT PRICE	TOTAL	DATE REC'D.	QTY. REC'D.
A	200	5/8" x 3" LG BOLTS C.S. A325	1 09	218 00		
B	200	5/8" x 2" LG BOLTS C.S. A325	91	182 00		
		SEE SPECIAL REQUIREMENTS ATTACHED:				
				TOTAL PRICE		400 00

NEEDED FOR: HGRS. STOCK FOR WAREHOUSE		
DATE NEEDED:	DATE ORDERED: 6-7-83	DATE PROMISED: 1 week
DWG(S) ATTACHED:		
PREPARED BY: PAT MALLOY	APPROVED BY: <i>[Signature]</i>	PURCHASED BY: <i>[Signature]</i>

REMARKS

REIMBURSABLE

CLASS I

RECEIVING DEPARTMENT	
CARRIER:	
COMPLETE <input type="checkbox"/>	PARTIAL <input type="checkbox"/>
PREPAID: \$	COLLECT: \$
RECEIVED BY:	

IMPORTANT: THIS ORDER IS SUBJECT TO ALL OF THE TERMS AND CONDITIONS PRINTED ON THE REVERSE SIDE HEREOF.

YOUR NAME MUST APPEAR ON ALL INVOICES, BILLS OF LADING AND CORRESPONDENCE. MARK ALL SHIPPING TAGS WITH ABOVE ORDER NUMBER.

FIELD REQUISITION - PURCHASE ORDER - RECEIVING REPORT

RR 3646

REQ. NO. 7177	DATE 4/21/83	SHEET NO. 2 OF 2	SHIPPING ADDRESS: PULLMAN POWER PRODUCTS c/o Pacific Gas & Electric Company Diablo Canyon Power Plant 7 Miles North of Avila Beach, CA 93424	REQ. - P.O. NO. F- 7177- 12492
ACCOUNT TERMS	SHIPPING TERMS		VENDOR: ALLIED NUT & BOLT P.O. BOX 670 KING OF PRUSSIA, PA 19406	JOB COST CODE: 122 SUBCONTRACT NO. 3646
			MAIL 4 COPIES OF INVOICES TO: P. O. Box 367 Avila Beach, CA 93424	

DIR 5739

SPECIAL REQUIREMENTS FOR STRUCTURAL BOLTS OR FASTENERS FOR HANGERS:	
HB1.	Supplier shall furnish three copies of a Manufacturer's Certificate of Compliance signed by manufacturer indicating that materials furnished are in compliance with this Purchase Order, with specifications, or as listed in suppliers or manufacturers catalog.
HB2.	Certificate of Compliance shall be traceable to our Purchase Order and Item No.
HB3.	All required documentation shall be sent the day of each shipment to PULLMAN POWER PRODUCTS, P.O. Box 367, Avila Beach, CA 93424 Attn: Q.A. Dept. In addition, a copy shall accompany each shipment.
HB4.	Any nonconformance to the requirements of the Purchase Order will be considered just cause for return of materials without cost to buyer.
HB5.	Materials shall be domestically manufactured.

NEEDED FOR:	DATE ORDERED: 6-7-83		DATE PROMISED:
DATE NEEDED:	PREPARED BY:		APPROVED BY:
DOC(S) ATTACHED:	PURCHASED BY:		

IMPORTANT: THIS ORDER IS SUBJECT TO ALL OF THE TERMS AND CONDITIONS PRINTED ON THE REVERSE SIDE HEREOF.

REMARKS
 SOURCE DOCUMENT REQUIREMENTS
 Corp. Appr. Vendor; May Use
 Site Appr. Vendor
 (All) Hanger CL1, G,E, Sprinkler
 Spec M-10
 8724 Cardox

RECEIVING DEPARTMENT	
CARRIER:	COMPLETE <input type="checkbox"/> PARTIAL <input type="checkbox"/>
PREPAID: 3	COLLECT:
RECEIVED BY:	

CLASS I

NUMBER MUST APPEAR ON ALL INVOICES, BILLS OF LADING, SLIPS AND CORRESPONDENCE. MARK ALL SHIPPING TAGS WITH ABOVE ORDER NUMBER.



PRODUCT ENGINEERING DEPARTMENT

QUALITY ASSURANCE AND DOCUMENTATION REQUIREMENTS

	REQ'D	APPROVED BY CUSTOMER	VERIFIED BY P.P.P. Q.C.
1. Vendor Quality Assurance Program - ASME Section III			
2. Certified Drawings for Approval			
3. Qualified Procedures for Approval			
a. Welding			
b. Weld Repairs			
c. Heat Treatment			
d. Ultrasonic			
e. Radiograph			
f. Magnetic Particle			
g. Liquid Penetrant			
h. Eddy Current			
4. Documentation			
a. Mill Reports			
b. Impact Tests			
c. Ultrasonic			
d. Radiograph			
e. Magnetic Particle			
f. Liquid Penetrant			
g. Eddy Current Results			
h. Hydrostatic			
i. Partial Data Reports ASME Section			
j. NDT Personnel Qualifications			
k. Manufacturers C of C	✓		✓ Slide 6-23-83
5. Marking per P.P.P. Standard			

allied Nut & Bolt
P.O. # 7177-12492

CLASS I

DR 5739

PREPARED BY R.C. King
APPROVED BY L. Spitzer 6-3-83

DATE OF ISSUE 4-25-83

PAGE of

RR30
3646

RR3646



ALLIED NUT & BOLT CO.

520 HERTZOG BLVD. • P.O. BOX 670 • KING OF PRUSSIA, PA 19406
215-275-2200

MERCHANDISE NOT RETURNABLE
WITHOUT OUR WRITTEN CONSENT.
ALL CLAIMS FOR DAMAGES OR
VARIATIONS MUST BE MADE WITH-
IN TEN DAYS AFTER RECEIPT OF
GOODS.

SOLD TO
Pullman Power Products
Box 367
Avila Beach, CA 93424

SHIPPED TO
Pullman Power Products
c/o Pacific Gas & Electric
Diablo Canyon Power Plant
7 miles North of
Avila Beach, CA 93424

SERVICE CHARGE 1% PER MONTH UNPAID BALANCE **D 51008**
TERMS: 2% 10 NET 30

TWX: 5106600000

DATE INVOICE	QUOT. ORDER NO.	SALESMAN	COMPLETE	SHIPPED VIA	FREIGHT	PCS.	WEIGHT
QTY. ORDER	QTY. SHIPPED	CODE NO.	PARTIAL	DESCRIPTION	PPG/COL		
6/14/83	Y-7177-12692	JJR					
100	100 ✓			5/8-11 x 3 A325 Type I Bolt			
200	200 ✓			5/8 x 2			

RECEIVED
JUN 23 1983
John Red
PULLMAN POWER PROD
AVILA BEACH, CALI
JOB No. 7177

RECEIVED
STATION CONSTRUCTION DEPARTMENT
JUN 23 1983
Diablo Canyon Site

PACKING LIST

CLASS I

DR 5739

Atlas Freight Lines, Inc.

AMATA 7/1/83
PROCLUMBER

SEE REVERSE SIDE FOR TERMINAL LOCATIONS

RECEIVED	RECEIVED
STATE OF CALIFORNIA CUSTOMER RECEIPT	STATE OF CALIFORNIA CUSTOMER RECEIPT
RECEIVED JUN 2 1983 LESTER PROD CALIF	RECEIVED JUN 2 1983 DIABLO CANYON, NITE
DRIVER: CLASSI	BY: <i>[Signature]</i>
DATE: CLASSI	DATE: CLASSI
TIME: CLASSI	TIME: CLASSI
LOCATION: CLASSI	LOCATION: CLASSI
DESCRIPTION OF COMMODITIES:	DESCRIPTION OF COMMODITIES:
QUANTITY:	QUANTITY:
WEIGHT:	WEIGHT:
RATE:	RATE:
PREPAID:	PREPAID:
COLLECT:	COLLECT:
RECEIVED IN GOOD ORDER EXCEPT AS NOTED	
PAYMENT MUST BE MADE WITHIN 7 DAYS PER ICC & PUC REGS.	
CONSIGNEE COPY	

RR 3646



ALLIED NUT & BOLT CO.

520 HERTZOG BLVD. • P.O. BOX 670 • KING OF PRUSSIA, PA. 19406
215-275-2200

CERTIFICATE OF COMPLIANCE


CUSTOMER: PULLMAN POWER PRODUCTS

SHIPPED TO: DIABLO CANYON POWER PLANT

SHIPPED FROM: KING OF PRUSSIA, PA

CUSTOMER P.O. # F 7177 - 12492

OUR INVOICE # D 51008



MATERIAL FURNISHED:
200 - 5/8-11 x 3 Heavy hex structural bolt
200 - 5/8-11 x 2 Same

We certify that to the best of our knowledge as contained in the records of Allied, that the material shown on the above P.O. and Invoice numbers does conform to the A.S.T.M. Specification A-325 covering High-Strength Bolts for Structural Steel Joints, including Suitable Nuts and Plain Hardened Washers.

ALLIED NUT & BOLT CO., INC.
King of Prussia, Pa. 19406

M. S. [Signature]

DR 5739

CLASS I

21-70-32 REV 4/15/78

FIELD REQUISITION - PURCHASE ORDER - RECEIVING REPORT

PO NO. 7177	DATE 10-10-78	SHEET NO. 1 of 2	SHIPPING ADDRESS: PULLMAN POWER PRODUCTS c/o Pacific Gas & Electric Company Diablo Canyon Power Plant 7 Miles North of Avila Beach, CA 93424	REQ. - P.O. - NO. F-7177-6882 R.R. -
DISCOUNT TERMS 1% 10	SHIPPING TERMS FOB-Houston		VENDOR: Texas Bolt P.O. BOX 111 Houston TX 77001	JOB COST CODE: 122
VIA			ATT: Don	SUBCONTRACT NO.
				MAIL 4 COPIES OF INVOICES TO: P.O. BOX 367 Avila Beach, CA 93424

FOR INFORMATION ONLY

DR 5735

ITEM (LETTER)	QTY. REQ/D.	DESCRIPTION	UNIT PRICE		TOTAL		DATE REC'D.	QTY. REC'D.	
A	50	5/8" Ø, 2" lg. A325 Bolts w/2 Nuts Each	c	54	51	27	26		
B	50	5/8" Ø, 2 3/4" lg. A325 Bolts w/2 Nuts Each	c	60	49	30	25		
C	20	3/4" Ø, 3" lg. A325 Bolts w/2 Nuts Each	c	80	18	16	04		
SPECIAL REQUIREMENT ATTACHED									
TOTAL PRICE									
							73	55	

NEEDED FOR:
365/07 Hanger

DATE NEEDED: A.S.A.P.	DATE ORDERED: 10/16/78	DATE PROMISED: Stock
DRAWING(S) ATTACHED:		
PREPARED BY: C. Heinzenberger	APPROVED BY: <i>[Signature]</i>	PURCHASED BY: <i>[Signature]</i>

IMPORTANT: THIS ORDER IS SUBJECT TO ALL OF THE TERMS AND CONDITIONS PRINTED ON THE REVERSE SIDE HEREOF.

OUR ORDER NUMBER MUST APPEAR ON ALL INVOICES, BILLS OF LADING, EXPRESS RECEIPTS AND CORRESPONDENCE. MARK ALL SHIPPING TAGS

REMARKS

REIMBURSABLE

RECEIVING DEPARTMENT

CARRIER:

COMPLETE PARTIAL

PREPAID: \$ COLLECT: \$

RECEIVED BY:

Low means
Bill Went

FIELD REQUISITION - PURCHASE ORDER - RECEIVING REPORT

JOB NO. 7177	DATE 10-10-78	SHEET NO. 2 of 2	SHIPPING ADDRESS: Pullman Power Products c/o Pacific Gas and Electric Company Diablo Canyon Power Plant 7 Miles North of Avila Beach, CA 93424	REQ. NO. F- 7177- P.O. NO. F- 7177- R.R. NO.
DISCOUNT TERMS 1% 10	SHIPPING TERMS FOB- Houston	VIA	VENDOR: Texas Bolt	JOB COST CODE: SUBCONTRACT NO.
				MAIL 4 COPIES OF INVOICES TO: P.O. Box 367 Avila Beach, CA 93424

DR 5739

ITEM LETTER)	QTY. REQ'D.	SPECIAL REQUIREMENTS:	DESCRIPTION	UNIT PRICE	TOTAL	DATE REC'D.	QTY. REC'D.
		1. Three copies of a Certificate of Compliance signed by mfg's. representative.					
		2. Certificate of Compliance shall be traceable to our Purchase Order & Order No.					
		3. All required documentation shall be sent the day of each shipment to Pullman Power Products, P.O. Box 367, Avila Bch., CA 93424, Attn: Q.A. Dept.					
		4. Any nonconformance to the requirements of the P.O. will be considered just cause for return of materials without cost to buyer.					
		5. Certificates of Compliance shall indicate all the requirements of ASTM A325					
		6. Materials shall be domestically manufactured					
		7. Items set forth in this Purchase Order are for use in nuclear safety related components subject to reporting requirements pursuant to Section 206 of the Energy Reorganization Act of 1974, as implemented by 10 CFR 21. Notice of any defects identified by Vendor pursuant to such law shall be immediately made to the Director of Quality Assurance, Pullman Power Products, P.O. Box 3308, Williamsport, PA 17701.					

FOR INFORMATION ONLY

NEEDED FOR:

DATE NEEDED:	DATE ORDERED:	DATE PROMISED:
DWG(S) ATTACHED:		
PREPARED BY: <i>W. Han</i>	APPROVED BY: <i>JMA</i>	PURCHASED BY:

REMARKS

RECEIVING DEPARTMENT	
CARRIER:	
COMPLETE <input type="checkbox"/>	PARTIAL <input type="checkbox"/>
PREPAID: \$	COLLECT: \$
RECEIVED BY:	

IMPORTANT: THIS ORDER IS SUBJECT TO ALL OF THE TERMS AND CONDITIONS STATED ON THE REVERSE SIDE HEREOF.

YOUR ORDER NUMBER MUST APPEAR ON ALL INVOICES BILLS OF LADING



PRODUCT ENGINEERING DEPARTMENT

QUALITY ASSURANCE AND DOCUMENTATION REQUIREMENTS

	Req'd	Approved by Customer	Verified by M. W. K. Q. C.
1. Vendor Quality Assurance Program - ASME Section III	✓		RUR
2. Certified Drawings for Approval			
3. Qualified Procedures for Approval			
a. Welding			
b. Weld Repairs			
c. Heat Treatment			
d. Ultrasonic			
e. Radiograph			
f. Magnetic Particle			
g. Liquid Penetrant			
h. Eddy Current			
4. Documentation			
a. Mill Reports			
b. Impact Tests			
c. Ultrasonic			
d. Radiograph			
e. Magnetic Particle			
f. Liquid Penetrant			
g. Eddy Current Results			
h. Hydrostatic			
i. Partial Data Reports ASME Section			
j. NDT Personnel Qualifications			
k. Certificates of Compliance	✓		RUR
5. Marking per M. W. K. Standard			

FOR INFORMATION ONLY

TEXAS BOLT
PO# 7177-6892

DR 5739

PREPARED BY R. Richardson

DATE OF ISSUE 10/13/08
PAGE OF

PO 7177-6882

FROM: TEXAS BOLT
P.O. BOX 1211
HOUSTON, TEXAS

TO PULLMAN POWER PROD.
DIABLO CANYON POWER PLANT
AVILA BEACH, CALIF

ITEM

- A ^{mp} (50) - 5/8" X 2" A325 BOLTS w/2 NUTS EACH
- B (50) - 5/8" X 2 3/4" A325 BOLTS w/2 NUTS EACH
- (20) - 3/4" X 3" BOLTS w/2 NUTS EACH

FOR INFORMATION
ONLY

RECEIVED
JUN 30 1978

PULLMAN POWER PRODUCTS
AVILA BEACH, CALIF.
JOB NO. 7177

DR5739

210

TEXAS BOLT COMPANY

Manufacturers of Industrial Fasteners

3233 WEST 11TH ST. • P. O. BOX 1211

HOUSTON, TEXAS 77001

PHONE: 869-7111

AREA CODE 713

CABLE: "TEXBOLT"

November 21, 1978

Pullman Power Corporation
Division of Pullman Incorporated
P. O. Box 367
Avila Beach, California 93424

Your Order No. F7177-6882 (128803)

Gentlemen:

We hereby certify that the Bolts and Nuts on your above order were produced, inspected, and/or tested in accordance with ASTM A325 specifications. These products meet all applicable requirements.

Very truly yours,

FOR INFORMATION
ONLY

Edward J. Chiaranza
Edward J. Chiaranza

APPROVED

M. W. KELLOGG

Q. A.

P.G.&E. Diablo Canyon Project

RAR 12/6/78
INITIALS

EJC/tb

State of Texas
County of Harris

Subscribed and sworn to before me this 21st day of
November, 1978.

Glenda Schube
Notary public in and for Harris County, Texas.
My commission expires Nov 20, 1980.

DR 5739

PULLMAN POWER PRODUCTS
QUALITY ASSURANCE DEPARTMENT
INSPECTION REPORT

RECEIVING REPORT NO. 2372

JOB NO. 7177

HOLD

APPLICABLE TO:
(CHECK)

RECEIVING SUBCONTRACTOR

MILL TEST REPORTS X-RAYS
 OTHERS _____

VENDOR Cardinal P.O. NO. 7177-7523 DATE _____

MANUFACTURER _____ INSPECTED BY R. Richardson DATE 4/18/79

ITEM	PART NAME	QUANTITY	MATERIAL
A	3/4" x 3/4" Bolts	32	A325
B	7/8" x 5" "	32	✓
C	5/8" x 2 3/4" "	20	✓
D	5/8" Hex Nut	20	A194-2H
E	7/8" " " "	24	✓
F	1" " " "	24	✓

FOR INFORMATION ONLY

ITEM OR DWG. NO.	QUANTITY	HEAT NO. OR SYMBOL	IDENTIFICATION VERIFIED	DOCUMENTATION VERIFIED	RADIOGRAPHS APPROVED	REMARKS
A	32		RUR 4/18/79	RUR 4/18/79		
B	32		✓	✓		
C	20		✓	✓		
D	20		✓	✓		
E	24		✓	4/19/79 RUR		Notified Richard on 4/18/79 - called 4/19/79
F	24		✓	4/19/79 RUR		OK - RUR

DR 5739



74-70-38 REV 4/1970

FIELD REQUISITION - PURCHASE ORDER - RECEIVING REPORT

JOB NO. 7177		DATE 3-26-79	SHEET NO. 1 of 2	SHIPPING ADDRESS: PULLMAN POWER PRODUCTS c/o Pacific Gas & Electric Company Diablo Canyon Power Plant 7 Miles North of Avila Beach, CA 93424		REQ. - P.O. - NO. F- 7177-7523 R.R. -		
DISCOUNT TERMS		SHIPPING TERMS		JOB COST CODE: 121		SUBCONTRACT NO.		
VIA				ORDER: CARDINAL 3873 W. Quendo Las Vegas, Nevada 89118 Attn: Mick Donovan		MAIL 4 COPIES OF INVOICES TO: P. O. Box 367 Avila Beach, CA 93424		
ITEM (LETTER)	QTY. REQ/D.	DESCRIPTION			UNIT PRICE	TOTAL	DATE REC'D.	QTY REC'D.
A	32	3/4 - 10 X 3 1/4" Hvy Hx Mach Bolts A325			2 26	72 32		
B	32	7/8 - 9 X 5" Hvy Hx Mach Bolts A325			2 61	83 52		
C	20	5/8 - 11 X 2 3/4" Hvy Hx Mach Bolts A325			2 02	40 40		
D	20	5/8 - 11 Hvy Hx Mach Bolts A325 ^{NUT} A194-2H			47	9 40		
E	24	7/8" Ø Hvy Hx Half Nuts A194-2H			2 72	65 28		
F	24	1" Ø Hvy Hx Half Nuts A194-2H			3 09	74 16		
CERTS						75 00		
SPECIAL REQUIREMENTS ATTACHED								
Cbls. Chemical and Physical analysis shall be actual, not typical and in accordance with requirements of ASTM A194-2H for nuts and A325 for bolts.								
					TOTAL PRICE	420 08		

FOR INFORMATION ONLY

DR 5737

NEEDED FOR:
EQUIP ANCH MOD UNIT I & II REORDER

DATE NEEDED: IMMEDIATELY	DATE ORDERED: 3-21-79	DATE PROMISED: Week
DWG(S) ATTACHED:		
PREPARED BY: Herman Van	APPROVED BY: <i>[Signature]</i>	PURCHASED BY: R. NOIT

IMPORTANT: THIS ORDER IS SUBJECT TO ALL OF THE TERMS AND CONDITIONS PRINTED ON THE REVERSE SIDE HEREOF.

OUR ORDER NUMBER MUST APPEAR ON ALL INVOICES, BILLS OF LADING, EXPRESS RECEIPTS AND CORRESPONDENCE WITH ALL CARRIER TAGS.

REMARKS

REIMBURSABLE

RECEIVING DEPARTMENT

CARRIER:

COMPLETE PARTIAL

PREPAID: \$ COLLECT: \$

RECEIVED BY:

FIELD REQUISITION - PURCHASE ORDER - RECEIVING REPORT

JOB NO. 7177	DATE 3-26-79	SHEET NO. 2 of 2	SHIPPING ADDRESS: PULLMAN POWER PRODUCTS c/o Pacific Gas & Electric Company Diablo Canyon Power Plant 7 Miles North of Avila Beach, CA 93424	REC. - P.O. - NO. F- 7177- 7523 R.R. -
DISCOUNT TERMS		SHIPPING TERMS	VENDOR: CARDINAL	JOB COST CODE: 121 SUBCONTRACT NO.
VIA			MAIL 4 COPIES OF INVOICES TO: P. O. Box 367 Avila Beach, CA 93424	
SPECIAL REQUIREMENTS FOR STRUCTURAL BOLTS OR FASTENERS FOR CIVIL STEEL				
CB2.	Supplier shall furnish three copies of Manufacturer's Test Reports.			
CB3.	Manufacturers' Test Reports shall be traceable to our Purchase Order and Item No.			
CB4.	All required documentation shall be sent the day of each shipment to PULLMAN POWER PRODUCTS, P.O. Box 367, Avila Beach, CA 93424 Attn: Q.A. Dept. In addition a copy shall accompany each shipment.			
CB5.	Any nonconformance to the requirements of the Purchase Order will be considered just cause for return of materials without cost to buyer.			
CB6.	Materials shall be domestically manufactured.			
CB7.	Lot number shall be entered on containers and Mill Test Reports. The Heat or Heat Code Number shall be marked or tagged on each bundle.			

NOTIFICATION
 TO BUYER
 BY PULLMAN

DR 5739

NEEDED FOR:		
DATE NEEDED:	DATE ORDERED:	DATE PROMISED:
DWG(S) ATTACHED:		
PREPARED BY:	APPROVED BY:	PURCHASED BY:
IMPORTANT: THIS ORDER IS SUBJECT TO ALL OF THE TERMS AND CONDITIONS PRINTED ON THE REVERSE SIDE HEREOF.		
OUR ORDER NUMBER MUST APPEAR ON ALL INVOICES, BILLS OF LADING,		

REMARKS

DEFERRIBLE

RECEIVING DEPARTMENT	
CARRIER:	
COMPLETE <input type="checkbox"/>	PARTIAL <input type="checkbox"/>
PREPAID: \$	COLLECT: \$
RECEIVED BY:	



PRODUCT ENGINEERING DEPARTMENT

QUALITY ASSURANCE AND DOCUMENTATION REQUIREMENTS

	Req'd	Approved by Customer	Verified by M. W. K. Q. C.
Quality Assurance Program - Section III	✓		<i>DM</i>
Revised Drawings for Approval			
Revised Procedures for Approval			
Welding			
Weld Repairs			
Heat Treatment			
Ultrasonic			
Radiograph			
Magnetic Particle			
g. Liquid Penetrant			
h. Eddy Current			
4. Documentation			
a. Mill Reports	✓		<i>DM</i>
b. Impact Tests			
c. Ultrasonic			
d. Radiograph			
e. Magnetic Particle			
f. Liquid Penetrant			
g. Eddy Current Results			
h. Hydrostatic			
i. Partial Data Reports ASME Section.			
j. NDT Personnel Qualifications			
k. Manufacturers C of C			
5. Marking per M. W. K. Standard	✓		<i>DM</i>

FOR INFORMATION ONLY

CARDINAL
PO# 7177-7523

PREPARED BY

[Signature]

DATE OF ISSUE

DR 5739
3/29/79

PAGE

OF



PRODUCT ENGINEERING DEPARTMENT

QUALITY ASSURANCE AND DOCUMENTATION REQUIREMENTS

	Req'd	Approved by Customer	Verified by M. W. K. Q. C.
1. Vendor Quality Assurance Program - ASME Section III	✓		<i>[Signature]</i>
2. Certified Drawings for Approval			
3. Qualified Procedures for Approval			
a. Welding			
b. Weld Repairs			
c. Heat Treatment			
d. Ultrasonic			
e. Radiograph			
f. Magnetic Particle			
g. Liquid Penetrant			
h. Eddy Current			
4. Documentation			
a. Mill Reports	✓		<i>[Signature]</i>
b. Impact Tests			
c. Ultrasonic			
d. Radiograph			
e. Magnetic Particle			
f. Liquid Penetrant			
g. Eddy Current Results			
h. Hydrostatic			
i. Partial Data Reports ASME Section.			
j. NDT Personnel Qualifications			
k. Manufacturers C of C			
5. Marking per M. W. K. Standard	✓		<i>[Signature]</i>

FOR INFORMATION ONLY

CARDINAL
PO# 7177-7523

INTEROFFICE CORRESPONDENCE

DIST. TO ALL QC INSP

DATE MAY 31, 1984
TO DISTRIBUTION
FROM H. KARNER
SUBJECT ACCEPTABLE STUD MATERIALS FOR CARBON STEEL WELDING (REF: DR 5891)

DR 5891 identified cases where A-490 and A-193-B7 stud materials, which are not listed in ASME Section IX or AWS D1.1, were welded with a carbon steel welding procedure qualified for welding ASME P-1 materials and D1.1 prequalified materials only.

To prevent recurrence of this discrepancy, only the following stud materials shall be considered acceptable for welding with carbon steel welding procedures:

- 1) A-36 bar stock
- 2) Nelson studs
- 3) A-307 Gr B studs (A-307 bolts with the heads removed are NOT acceptable).

All other stud materials will require written QA/QC approval prior to welding with a carbon steel WPS.

Harold W. Karner
QA/QC Manager

HWK:CN:sam

Distribution:

<u>QC</u>	<u>QA</u>	<u>Engineering-Piping/ Hangers/Rupture Restraints</u>
Engler	Cochrane	Kapsalis
Charboneau	Prewitt	Cornish
Neary	Kimmel	
Clark	McJilton	<u>Superintendents-General Foremen</u>
J. Watson	Hosman	
Holle	McGregor	Mokry

~~All individuals on distribution shall sign, date and return a copy of this memorandum upon receipt.~~

Signature

Date

COPY

PACIFIC GAS AND ELECTRIC COMPANY

PG&E + 77 BEALE STREET, SAN FRANCISCO, CALIFORNIA 94106 TELEPHONE (415) 781-4211

July 5, 1984

EXHIBITS

Thomas S. Moore, Esq., Chairman
Dr. John H. Buck
Dr. W. Reed Johnson
Atomic Safety and Licensing Appeal Board
U. S. Nuclear Regulatory Commission
4350 East-West Highway
East-West Tower, 5th Floor
Bethesda, MD 20814

Re: Docket No. 50-275, OL-DPR-76
Docket No. 50-323
Diablo Canyon Units 1 and 2
Response to Footnote 21 of Memorandum and Order
Dated June 28, 1984 (ALAB-775)

Gentlemen:

In response to footnote 21 of the decision of the Appeal Board dated June 28, 1984 (ALAB-775), the Affidavit of P. W. Karner is enclosed. As can be seen from the Affidavit, the prior responses of applicant to allegations concerning the use of #307 material remain true and correct.

Kindly acknowledge receipt of this material on the enclosed copy of this letter and return it in the enclosed addressed envelope.

Very truly yours,
ORIGINAL SIGNED BY
Dan G. Lubbock

Enclosure

cc: Service List

8401160305

UNITED STATES OF AMERICA
NUCLEAR REGULATORY COMMISSION

BEFORE THE ATOMIC SAFETY AND LICENSING APPEAL BOARD

In the Matter of)

PACIFIC GAS AND ELECTRIC)
COMPANY)

(Diablo Canyon Nuclear Power)
Plant, Units 1 and 2))

Docket Nos. 50-275
50-323

AFFIDAVIT OF H. W. KARNER

STATE OF CALIFORNIA)

CITY AND COUNTY OF SAN FRANCISCO)

ss.

The above, being duly sworn, deposes and says:

My name is Harold W. Karner. I am employed by Pullman Power Products as Manager, Quality Assurance/Quality Control, at Diablo Canyon Power Plant. On May 31, 1984, I issued an interoffice memorandum to all Pullman QA/QC inspectors onsite which stated, inter alia, that "A-307 bolts with the heads removed are NOT acceptable." My intention when issuing the memo was not to imply that the prior use of A-307 bolts as studs was technically unacceptable, but merely to procedurally stop a practice which had evoked enough controversy that its continuation was not deemed desirable. The memo was written to specifically address DR-5892, which referenced A-490 and A-193-B7 studs, and to provide additional controls on the type of carbon steel stud material which can be welded without extra case-by-case authorization.

8407160307

The May 31, 1984 memo does not in any way alter the position taken in PGandE's Response to Joint Intervenors' Motion to Reopen the Record on the Issue of Construction Quality Assurance, Attachment C, pages 12-13. A-307 Grade B bolts/studs are weldable and have been properly welded and meet all specification and code requirements for weldability, chemical composition, strength, and traceability.


There was no technical reason why I included the statement regarding the use of A-307 Grade B bolts as studs. I only meant that from that date forward, Pullman welders could no longer make A-307 Grade B studs from A-307 Grade B bolts without prior QA/QC approval.


I have read the preceding two pages and the information outlined therein is true and accurate to the best of my knowledge.

Dated: July 5, 1984


H. W. Karner

Subscribed and sworn to
before me this 5th day
of July, 1984




Cynthia Neal-Madison
Notary Public in and for the
City and County of San Francisco
State of California
My commission expires
December 27, 1985





Standard Specification for CARBON STEEL EXTERNALLY THREADED STANDARD FASTENERS¹

This standard is issued under the fixed designation A 307; the number immediately following the designation indicates the year of original adoption or, in the case of revision, the year of last revision. A number in parentheses indicates the year of last approval. A superscript position (1) indicates an editorial change since the last revision or reapproval.

1. Scope

1.1 This specification covers the chemical and mechanical requirements of two grades of carbon steel externally threaded standard fasteners, in sizes 1/4 in. (6.35 mm) through 4 in. (104 mm). This specification does not cover requirements for externally threaded fasteners having heads with slotted or recessed drives or for mechanical expansion anchors. The fasteners covered by this specification are frequently used for the following applications:

- 1.1.1 *Grade A Bolts*, for general applications, and
- 1.1.2 *Grade B Bolts*, for flanged joints in piping systems where one or both flanges are cast iron.
- 1.2 If no grade is specified in the inquiry, contract, or order, Grade A bolts shall be furnished.
- 1.3 Nonheaded anchor bolts, either straight or bent, to be used for structural anchorage purposes, shall conform to the requirements of Specification A 36 with tension tests to be made on the bolt body or on the bar stock used for making the anchor bolt.
- 1.4 Suitable nuts are covered in Specification A 563. Unless otherwise specified, the grade and style of nut for each grade of fastener, of all surface finishes, shall be as follows:

Fastener Grade and Size	Nut Grade and Style ²
A, 1/4 to 1 1/2 in.	A, hex
A, over 1 1/2 to 4 in.	A, heavy hex
B, 1/4 to 4 in.	A, heavy hex

²Nuts of other grades and styles having specified proof load stresses (Specification A 563, Table B) greater than the specified grade and style of nut are also suitable.

- 1.5 The values stated in inch-pound units are to be regarded as the standard.
- 1.6 Supplementary Requirement S1 of an

optional nature is provided, which describes additional restrictions to be applied when bolts are to be welded. It shall apply only when specified in the inquiry, order, and contract.

2. Applicable Documents

- 2.1 *ASTM Standards*:
 - A 36 Specification for Structural Steel
 - A 153 Specification for Zinc Coating (Hot-Dip) on Iron and Steel Hardware³
 - A 370 Methods and Definitions for Mechanical Testing of Steel Products
 - A 563 Specification for Carbon and Alloy Steel Nuts⁴
 - A 706 Specification for Low-Alloy Steel Deformed Bars for Concrete Reinforcement
 - A 751 Methods, Practices, and Definitions for Chemical Analysis of Steel Products⁵
 - B 454 Specification for Mechanically Deposited Coatings of Cadmium and Zinc on Ferrous Metals⁶
- 2.2 *American National Standards*⁷

¹This specification is under the jurisdiction of ASTM Committee F 16 on Fasteners and is the direct responsibility of Subcommittee F 16.02 on Steel Bolting.
 Current edition approved May 29, 1982. Original edition published October 1, 1962.
 Published October 1982. Originally published as A 307-47T. Last previous edition A 307-80.
²For ASME Boiler and Pressure Vessel Code application see related Specification SA 307 in Section II of that Code.
³1983 Annual Book of ASTM Standards, Vol. 01.04.
⁴1983 Annual Book of ASTM Standards, Vol. 01.03.
⁵1983 Annual Book of ASTM Standards, Vol. 01.01.01.02.
⁶1983 Annual Book of ASTM Standards, Vol. 01.01.01 and 01.04.
⁷1983 Annual Book of ASTM Standards, Vol. 01.01-04.
⁸1983 Annual Book of ASTM Standards, Vol. 01.01.02, 01.03, 01.04, 01.05, and 03.05.
⁹1983 Annual Book of ASTM Standards, Vol. 01.01 and 02.05.
¹⁰May be obtained from American National Standards Institute, Inc., 1430 Broadway, New York, N. Y. 10018.

ANSI B1.1 Unified Screw Threads
ANSI B18.2.1 Square and Hex Bolts and Screws

3. Ordering Information

3.1 Orders for externally threaded fasteners (including nuts and accessories) under this specification shall include the following:

- 3.1.1 ASTM designation and date of issue,
- 3.1.2 Name of product, that is, hex or heavy hex,
- 3.1.3 Grade, that is, A or B (If no grade is specified, Grade A bolts are furnished),
- 3.1.4 Quantities (number of pieces by size including nuts),
- 3.1.5 Fastener size and length,
- 3.1.6 *Washers*—Quantity and size (separate from bolts),
- 3.1.7 *Galvanizing*—Specify hot dip, mechanical (4-4) or other finish required,
- 3.1.8 Specify if inspection at point of manufacture is required,
- 3.1.9 Specify if certified test report is required (see 9.2), and
- 3.1.10 Specify additional testing (9.3) or special requirements.

4. Materials and Manufacture

4.1 Steel for bolts shall be made by the open-hearth, basic-oxygen, or electric-furnace processes.

4.2 Bolts may be produced by hot or cold forging of the heads or machining from bar stock.

4.3 Bolt threads may be rolled or cut.

4.4 When specified, galvanized bolts shall be hot-dip zinc coated in accordance with the requirements of Class A of Specification A 153. When specified by the purchaser to be mechanically galvanized, bolts covered by this specification shall be mechanically zinc coated and the coating and coated fasteners shall conform to the requirements for Class 50 of Specification B 454, or to the coating thickness, adherence, and quality requirements for Class C of Specification A 153.

5. Chemical Requirements

5.1 Steel shall conform to the following chemical requirements:

	Grade A	Grade B
Bolts	0.04	0.04
Phosphorus, max., %	0.025	0.025
Sulfur, max., %	0.025	0.025

5.2 Resultant material is not subject to rejection based on product analysis for sulfur.

5.3 Bolts are customarily furnished from stock, in which case individual heats of steel cannot be identified.

5.4 Application of heats of steel to which bismuth, selenium, tellurium, or lead has been intentionally added shall not be permitted for Grade B bolts.

5.5 Chemical analyses shall be performed in accordance with Methods A 751.

6. Mechanical Requirements

6.1 Bolts shall not exceed the maximum hardness required in Table 1. Bolts less than three diameters in length, or bolts with drilled or undersize heads shall have hardness values not less than the minimum nor more than the maximum hardness limits required in Table 1, as hardness is the only requirement.

6.2 Bolts 1 1/2 in. in diameter or less, other than those excepted in 6.1, shall be tested full size and shall conform to the requirements for tensile strength specified in Table 2.

6.3 Bolts larger than 1 1/2 in. in diameter, other than those excepted in 5.1, shall preferably be tested full size and when so tested, shall conform to the requirements for tensile strength specified in Table 2.

6.4 For bolts on which both hardness and tension tests are performed, acceptance based on tensile requirements shall take precedence in the event that there is controversy over low readings of hardness tests.

Grade A and Grade B bolts only	Tensile Strength, ksi (MPa)	Elongation in 2 in. or 50 mm, %
Grade A bolts only	60-64 (4.1-4.5)	18 min
Grade B bolts only	100-106 (7.0-7.5)	max

In the event that bolts are tested by both full size and by machine test specimen methods, the full-size test shall govern if a controversy between the two methods exists.

6.4 For bolts on which both hardness and tension tests are performed, acceptance based on tensile requirements shall take precedence in the event that there is controversy over low readings of hardness tests.

7. Dimensions

7.1 Unless otherwise specified, threads shall be the Coarse Thread Series, as specified in the latest issue of ANSI B1.1, having a Class 2A tolerance.

7.2 Unless otherwise specified, Grade A bolts shall be hex bolts with dimensions as given in the latest issue of ANSI B 18.2.1. Unless otherwise specified, Grade B bolts shall be heavy hex bolts with dimensions as given in the latest issue of ANSI B 18.2.1.

7.3 Unless otherwise specified, bolts to be used with nut, or tapped holes which have been tapped oversize, in accordance with Specification A 563, shall have Class 2A threads before hot dip or mechanical galvanizing. After galvanizing, the maximum limit of pitch and major diameter may exceed the Class 2A limit by the following amount:

Diameter, in.	Oversize Limit, in (mm)*
Up to 7/16, incl.	0.016 (0.41)
Over 7/16 to 1, incl.	0.021 (0.53)
Over 1	0.031 (0.79)

* These values are the same as the minimum overlapping required for galvanized nuts in Specification A 563.

7.4 The gaging limit for bolts shall be verified during manufacture or use by assembly of a nut tapped as nearly as practical to the amount oversize shown above. In case of dispute, a calibrated thread ring gage of that same size (Class X tolerance, gage tolerance plus) shall be used. Assembly of the gage, or the nut described above, must be possible with hand effort following application of light machine oil to prevent galling and damage to the gage. These inspections, when performed to resolve disputes, shall be performed at the frequency and quality described in Table 3.

8. Test Methods

8.1 The material shall be tested in accordance with Supplement III of Methods A 370.

8.2 Standard square and hex head bolts only shall be tested by the wedge tension method except as noted in 6.1. Fracture shall be in the body or threads of the bolt without any fracture at the junction of the head and body. Other headed bolts shall be tested by the axial tension method.

8.3 Speed of testing as determined with a free running crosshead shall be a maximum of 1 in. (25.4 mm)/min for the tensile strength tests of bolts.

9. Number of Tests and Retests

9.1 The requirements of this specification shall be met in continuous mass production for

stock, and the manufacturer shall make sample inspections to ensure that the product conforms to the specified requirements. Additional tests of individual shipments of material are not ordinarily contemplated. Individual heats of steel are not identified in the finished product.

9.2 When specified in the order, the manufacturer shall furnish a test report certified to be the last completed set of mechanical tests for each stock size in each shipment.

9.3 When additional tests are specified on the purchase order, a lot, for purposes of selecting test samples, shall consist of all material offered for inspection at one time that has the following common characteristics:

- 9.3.1 One type of item.
- 9.3.2 One nominal size, and
- 9.3.3 One nominal length of bolts.

9.4 From each lot, the number of tests for each requirement shall be as follows:

Number of Pieces in Lot	Number of Samples
800 and under	1
801 to 8,000	2
8,001 to 22,000	3
Over 22,000	4

9.5 If any machined test specimen shows defective machining it may be discarded and another specimen substituted.

9.6 Should any sample fail to meet the requirements of a specified test, double the number of samples from the same lot shall be tested, in which case all of the additional samples shall meet the specification.

10. Marking

10.1 Bolt heads shall be marked (by raised or depressed mark at the option of the manufacturer) to identify the manufacturer. The manufacturer may use additional marking for his own use.

11. Inspection

11.1 If the inspection described in 11.2 is required by the purchaser it shall be specified in the inquiry, order, or contract.

11.2 The inspector representing the purchaser shall have free entry to all parts of the manufacturer's works that concern the manufacture of the material ordered. The manufacturer shall afford the inspector all reasonable facilities to satisfy him that the material is being

furnished in accordance with this specification. All tests and inspections required by the specification that are requested by the purchaser's representative shall be made before shipment, and shall be conducted as not to interfere unnecessarily with the operation of the works.

SUPPLEMENTARY REQUIREMENT

The following supplementary requirement shall apply only when specified in the purchase order or contract:

S1. Bolts Suitable for Welding

S1.1 The material described in this section is intended for welding. This supplemental section, by additional chemical composition restrictions and by a carbon equivalent formula, provides assurance of weldability by chemical composition control.

S1.2 Welding technique is of fundamental importance when bolts produced to this supplementary section are welded. It is presupposed that suitable welding procedures for the steel being welded and the intended service will be selected.

S1.3 All of the requirements of this supplemental section apply in addition to all of the chemical, mechanical, and other requirements of the base specification, A 307 for Grade B.

S1.4 Because of the embrittling effects of welding temperatures on cold-forged steel, this supplementary section is limited to hot-forged bolts, or, if not forged, then to bolts produced from hot-rolled bars without forging or threaded bars, bars studs, or stud bolts produced from hot-rolled bars without forging. Cold-forged bolts, or cold-drawn threaded bars, if they are given a thermal treatment by heating to a temperature of not less than 1500° F (815°C) and air-cooled are also suitable.

S1.5 Chemical Requirements:

S1.5.1 Heat Chemical Analysis—Material conforming to the following additional analysis limitations shall be used to manufacture the

12. Rejection

12.1 Unless otherwise specified, any rejection based on tests specified herein shall be reported to the manufacturer within 30 working days from the receipt of samples by the purchaser.

product described in this supplementary requirement.

Carbon	0.30 % max
Manganese	1.00 % max
Phosphorus	0.04 % max
Sulfur	0.05 % max
Silicon	0.50 % max

S1.5.2 Carbon Equivalent (Source—ASTM Specification A 706)—In addition to the heat chemical analysis requirements in S1.5.1, the heat analysis shall be such as to provide a carbon equivalent (CE) not exceeding 0.55 when calculated as follows:

$$CE = \% C + \frac{\% Mn}{6} + \frac{\% Cu}{40} + \frac{\% Ni}{20} + \frac{\% Cr}{10} + \frac{\% Mo}{50} + \frac{\% V}{10}$$

S1.6 Analysis Reports—If requested on the order or contract, the chemical composition of each heat of steel used and the calculated carbon equivalent for each heat shall be reported to the purchaser.

S1.7 Product (Check) Verification Analysis—A Chemical analysis may be made by the purchaser or his representative from bolts selected from each heat of steel. The analysis thus determined shall not exceed the values specified in S1.5.2 by more than the following amounts.

Carbon	+0.03
Manganese	+0.06
Phosphorus	+0.008
Sulfur	+0.008
Silicon	+0.05



Standard Specification for ALLOY STEEL BOLTING MATERIALS FOR LOW-TEMPERATURE SERVICE¹

This standard is issued under the fixed designation A 320; the number immediately following the designation indicates the year of original adoption or, in the case of revision, the year of last revision. A number in parentheses indicates the year of last reapproval. A superscript epsilon (ϵ) indicates an editorial change since the last revision or reapproval.

This specification has been approved for use by agencies of the Department of Defense and for listing in the DoD Index of Specifications and Standards.

- 1. Scope**
- 1.1 This specification covers alloy steel bolting materials for pressure vessels, valves, flanges, and fittings for low-temperature service. The term "bolting material" as used in this specification covers rolled, forged, or strain-hardened bars, bolts, screws, studs, and stud bolts. The bars shall be hot-wrought. The material may be further processed by centerless grinding or by cold drawing. Austenitic stainless steel may be solution annealed or annealed and strain-hardened.
- 1.2 Several grades are covered, including both ferritic and austenitic steels designated 17, B8, etc. Selection will depend on design, service conditions, mechanical properties, and low-temperature characteristics.

- 1.3 Nuts for use with this bolting material are covered in Section 9.
- 1.4 Supplementary Requirement S1 of an optional nature is provided. It shall apply only when specified in the inquiry, contract and order.
- 1.5 The values stated in inch-pound units are to be regarded as the standard.

- 2. Applicable Documents**
- 2.1 *ASTM Standards*
- A 29 Specification for General Requirements for Steel Bars, Carbon and Alloy, Hot-Wrought and Cold-Finished²
- A 194 Specification for Carbon and Alloy Steel Nuts for Bolts for High-Pressure and High-Temperature Service³
- A 276 Specification for Stainless and Heat-Resisting Steel Bars and Shapes³
- A 325 Specification for High-Strength Bolts for Structural Joints³
- A 370 Methods and Definitions for Mechanical Testing of Steel Products³
- 2.2 *American National Standards Institute Standards*⁴
 - B18.2.1 Square and Hex Bolts and Screws
 - B18.3 Hexagon Socket and Spline Socket Screws
 - B18.22.1 Plain Washers

3. Ordering Information

3.1 The inquiry and order for material under this specification shall include the following as required to describe the material adequately.

3.1.1 ASTM Designation A 320 latest issue, and analysis by grade as selected from Table 1.

3.1.2 Minimum mechanical properties re-

NOTE 1: The committee formulating this specification has included several grades of material that have been rather extensively used for the present purpose. Other compositions will be considered for inclusion by the committee from time to time as they need becomes apparent. Users should note that hardenability of some of the grades mentioned may restrict the maximum size at which the required mechanical properties are obtainable.

NOTE 2: For ASME Boiler and Pressure Vessel Code applications, see related Specification SA-320 in Section II of that Code.

NOTE 3: This specification is under the jurisdiction of ASTM Committee A 1 on Steel, Stainless Steel, and Related Alloys and is the direct responsibility of Subcommittee A01.22 on Valves and Fittings.

NOTE 4: Current edition approved July 30, 1982. Published September 1982. Originally published as A 320-48T. Last previous edition A 320-81.

NOTE 5: For ASME Boiler and Pressure Vessel Code applications, see related Specification SA-320 in Section II of that Code.

NOTE 6: 1982 Annual Book of ASTM Standards, Vol 01.05.

NOTE 7: 1981 Annual Book of ASTM Standards, Vol 01.01.

NOTE 8: 1982 Annual Book of ASTM Standards, Vol 01.04.

NOTE 9: Available from American National Standards Institute, 1430 Broadway, New York, N.Y. 10018.

TABLE 3 Sample Sizes and Acceptance Numbers for Inspection of Hot Dip or Mechanically Galvanized Threads

Lot Size	Sample Size ^a , n	Acceptance Number ^b
2 to 90	13	1
91 to 150	20	2
151 to 280	32	3
281 to 500	50	5
501 to 1 200	80	7
1 201 to 3 200	125	10
3 201 to 10 000	200	14
10 001 and over	315	21

^a Sample sizes of acceptance numbers are extracted from "Single Sampling Plan for Normal Inspection," Table H.1, MIL-STD-105D.

^b Inspect all bolts in the lot if the lot size is less than the sample size.

TABLE 1 Hardness Requirements for Bolts

Bolt Size, in.	Grade		Brinell		Rockwell B	
	min	max	min	max	min	max
All	A	121	241*	69	100*	
	B	121	212	69	95	

* Except when tested by wedge tension test.

TABLE 2 Tensile Requirements for Full-Size Bolts

Bolt Size, in.	Threads per inch	Stress Area, in ²	Grade		Grade B only, min	Grade B only, max
			A and B, min	A and B, max		
1/4	20	0.0318	1 900	3 180		
1/2	18	0.0524	3 100	5 240		
3/4	16	0.0775	4 650	7 750		
1	14	0.1063	6 350	10 630		
1 1/4	13	0.1419	8 500	14 190		
1 1/2	12	0.182	11 000	18 200		
2	11	0.226	13 500	22 600		
2 1/2	10	0.334	20 050	33 400		
3	9	0.462	27 700	46 200		
4	8	0.646	36 350	64 600		
5	7	0.763	45 900	76 300		
5 1/2	7	0.969	55 150	96 900		
6	6	1.155	69 300	115 500		
7	6	1.405	84 500	140 500		
8	5	1.69	104 000	169 000		
9	4 1/2	2.01	130 000	201 000		
10	4	2.25	155 000	225 000		
11	4	2.51	180 000	251 000		
12	4	2.78	205 000	278 000		
14	4	3.16	240 000	316 000		
16	4	3.61	285 000	361 000		
18	4	4.07	330 000	407 000		
20	4	4.57	380 000	457 000		
22	4	5.10	435 000	510 000		
24	4	5.67	495 000	567 000		
27	4	6.38	560 000	638 000		
30	4	7.19	630 000	719 000		

* Area calculated from the formula:

$$A = 0.7854(D - 0.074)^2$$

where

D = stress area

D = nominal diameter of bolt and

n = threads per inch

^a 1.914 = 4.448 N

^b Based on 60 ksi (414 MPa)

^c Based on 100 ksi (689 MPa)

This American National Standard is derived from ASTM specifications, specifying the values of any pattern rights reserved in connection with an international standard. Specifications are copyright and their determination is the responsibility of the user.

This standard is subject to revision without notice. The responsible technical committee and must be notified every five years and if not revised either replaced or withdrawn. Your comments are invited either for revision of the standard or for additional standards and should be addressed to ASTM Headquarters. Your comments will receive careful consideration at a meeting of the responsible technical committee, which may attend. If you do not receive a reply by mail within a reasonable period of time, you may contact the responsible committee at the address given below.

ASTM, Committee on Standards, 1910 Route 2, Philadelphia, Pa. 19104

617
UNITED STATES OF AMERICA
NUCLEAR REGULATORY COMMISSION

DOCKETED
US NRC

ATOMIC SAFETY AND LICENSING APPEAL BOARD

64 JUN 29 10:27

Administrative Judges:

Thomas S. Moore, Chairman
Dr. John H. Buck
Dr. W. Reed Johnson

June 28, 1984
(ALAB-775)

In the Matter of)

PACIFIC GAS AND ELECTRIC COMPANY)

(Diablo Canyon Nuclear Power)
Plant, Units 1 and 2)

) Docket Nos. 50-275 OL
) 50-323 OL

Joel R. Reynolds, John R. Phillips and Eric Havian, Los Angeles, California, and David S. Fleischaker, Oklahoma City, Oklahoma, for the San Luis Obispo Mothers for Peace, et al., joint intervenors.

Robert Ohlback, Philip A. Crane, Jr., Richard F. Locke and Dan G. Lubbock, San Francisco, California, and Arthur C. Gehr, Bruce Norton and Thomas A. Scarduzio, Jr., Phoenix, Arizona, for Pacific Gas and Electric Company, applicant.

Joseph Rutberg, Henry J. McGurren and Lawrence J. Chandler, for the Nuclear Regulatory Commission staff.

MEMORANDUM AND ORDER

1. On March 20, 1984, we issued ALAB-763 containing our findings of fact and conclusions of law with respect to the adequacy of the applicant's current design quality assurance program and the sufficiency of its design verification efforts to establish the efficacy of the design

~~8406290343~~

of the Diablo Canyon facility.¹ The operating license proceeding had been reopened on the motion of the joint intervenors,² and the trial of the issues involved consumed fifteen hearing days. In ALAB-763, we concluded that

[t]he applicant's verification efforts provide adequate confidence that the Unit 1 safety-related structures, systems and components are designed to perform satisfactorily in service and that any significant design deficiencies in that facility resulting from defects in the applicant's design quality assurance program have been remedied. Accordingly, we conclude that there is reasonable assurance that the facility can be operated without endangering the health and safety of the public. As a result, the license authorization previously granted . . . remains in effect. . . .³

Previously in ALAB-756, issued December 19, 1983,⁴ we detailed the reasons underlying our earlier order denying, after four days of hearing, the joint intervenors' motion to reopen the record on the issue of the asserted inadequacy of the applicant's construction quality assurance program.⁵ In denying that motion, we found that the joint intervenors had

¹ 19 NRC ____.

² In addition, the Governor of California filed a motion to reopen the record on the issue of the adequacy of the applicant's design quality assurance program and that motion was also granted.

³ 19 NRC at ____ (slip opinion at 101).

⁴ 18 NRC 1340.

⁵ See Order of October 24, 1983 (unpublished).

failed to present new evidence of a significant safety issue.⁶

We now have before us two additional motions of the joint intervenors to reopen the record in the Diablo Canyon operating license proceeding. The first, filed February 14, 1984, again seeks to reopen on the issue of the adequacy of the applicant's design quality assurance program.⁷ The second, filed February 22, 1984, seeks to reopen on the issues of the adequacy of the applicant's construction quality assurance program and the applicant's character and competence. Both motions are accompanied by the affidavits

⁶ ALAB-756, supra, 18 NRC at 1354-55.

⁷ The joint intervenors' motion is phrased in the alternative. They first endeavor to augment the evidentiary hearing record of the reopened design quality assurance proceeding with the materials accompanying the motion. Alternatively, they seek to reopen the record for further hearing. The joint intervenors attempt to augment the hearing record based on a colloquy between applicant's counsel and us at the end of the evidentiary hearing concerning the formal closing of the record. See Tr. D-3246. They have misapprehended the import of those remarks. Our comment was intended to accommodate, as a matter of administrative convenience, such matters as a party's belated motion to admit an exhibit that had been marked for identification at trial but, through an oversight, had not been moved into evidence. We did not (and could not properly) provide for the wholesale augmentation of the evidentiary record now sought by the joint intervenors. Supplementing the record with the materials proffered by the joint intervenors would require, at a minimum, the consent of all parties. Accordingly, the motion to augment the record is denied and we shall treat the motion solely as one to reopen the record.

of several individuals currently working, or previously employed, at the Diablo Canyon facility. The affidavits and supplementary documentary exhibits fill hundreds of pages and set forth, by the joint intervenors' count, some 200 charges of purported inadequacies in the design, construction, or quality assurance practices at the plant. Further, the joint intervenors supplemented each reopening motion with additional material after the motions were filed.⁸

The applicant and the NRC staff filed lengthy responses opposing both reopening motions.⁹ The responses contain numerous detailed affidavits and voluminous documentary materials addressing the allegations in the joint intervenors' filings. Thereafter, the joint intervenors

⁸ See Joint Intervenors' Supplement To February 14, 1984 Motion To Augment Or, In the Alternative, To Reopen The Record (March 1, 1984); Joint Intervenors' Supplement To February 22, 1984 Motion To Reopen The Record On The Issues Of Construction Quality Assurance And Licensee Character And Competence (March 3, 1984).

⁹ See Pacific Gas And Electric Company's Answer In Opposition To Joint Intervenors' Motion To Augment Or, In The Alternative, To Reopen The Record (March 6, 1984); NRC Staff's Answer To Joint Intervenors' Motion To Augment Or, In The Alternative, To Reopen The Record (March 15, 1984); Pacific Gas And Electric Company's Answer In Opposition To Joint Intervenors' Motion To Reopen The Record On The Issue of Construction Quality Assurance And Licensee Character And Competence (March 19, 1984); NRC Staff's Answer To Joint Intervenors' Motion To Reopen The Record On Construction Quality Assurance And Licensee Character And Competence (April 11, 1984).

filed a reply to the applicant's response to the motion concerning design quality assurance,¹⁰ and then filed a second supplement to that motion¹¹ to which both the applicant and the staff responded.¹² By order of May 23, 1984, we provided the joint intervenors with an opportunity to reply to the applicant's and the staff's final responses to both motions.¹³ The order stated that any reply must be accompanied by the affidavits of qualified individuals and clearly establish, for the matters raised by the joint intervenors' filings, why the responses of the applicant and the staff are insufficient. It also indicated that the joint intervenors must demonstrate the significance to plant safety of their assertions as well as identify each remaining issue of disputed material fact with regard to

¹⁰ See Joint Intervenors' Reply To Answer Of Pacific Gas And Electric Company To Motion To Augment Or, In The Alternative, To Reopen The Record (March 15, 1984).

¹¹ See Joint Intervenors' Supplement To Motion To Augment Or, In The Alternative, To Reopen The Record (April 6, 1984).

¹² See Answer Of Pacific Gas And Electric Company To Joint Intervenors' Supplement To Motion To Augment Or, In The Alternative, To Reopen The Record (April 23, 1984); NRC Staff Response To Joint Intervenors' Supplement To Motion To Augment, Or In The Alternative, To Reopen The Record (April 25, 1984).

¹³ See Order of May 23, 1984 (unpublished).

their charges. The joint intervenors filed their reply on June 12.

2. Our earlier decision denying joint intervenors' motion to reopen the record on the issue of the adequacy of the applicant's construction quality assurance program reiterated the three-pronged standard the proponent of a reopening motion must satisfy:

"[t]he motion must be both timely and addressed to a significant safety or environmental issue. Vermont Yankee Power Corp. (Vermont Yankee Nuclear Power Station), ALAB-138, 6 AEC 520, 523 (1973); . . . Georgia Power Co. (Alvin W. Vogtle Nuclear Plant, Units 1 and 2), ALAB-291, 2 NRC 404, 409 (1975). Beyond that, it must be established that 'a different result would have been reached initially had [the material submitted in support of the motion] been considered.' Northern Indiana Public Service Co. (Bailly Generating Station, Nuclear-1), ALAB-227, 8 AEC 416, 418 (1974)."¹⁴

We previously have held that, for a reopening motion to be timely presented, the movant must show that the issue sought to be raised could not have been raised earlier.¹⁵ In ALAB-756, we highlighted what constitutes a "significant safety issue" for motions predicated on asserted deficiencies in a construction quality assurance program. We stated there that

¹⁴ ALAB-756, supra, 18 NRC at 1344.

¹⁵ Vermont Yankee Nuclear Power Corp. (Vermont Yankee Nuclear Power Station), ALAB-138, 6 AEC 520, 523 (1973). See Detroit Edison Co. (Enrico Fermi Atomic Power Plant, Unit 2), ALAB-707, 16 NRC 1760, 1764-65 (1982).

perfection in plant construction and the facility quality assurance program is not a precondition for a license under either the Atomic Energy Act or the Commission's regulations. What is required instead is reasonable assurance that the plant, as built, can and will be operated without endangering the public health and safety. . . .

. . . In order for new evidence to raise a "significant safety issue" for purposes of reopening the record, it must establish either that uncorrected. . . errors endanger safe plant operation, or that there has been a breakdown of the quality assurance program sufficient to raise legitimate doubt as to the plant's capability of being operated safely. . . .¹⁶

Although the focus of ALAB-756 was a motion to reopen on the issue of construction quality assurance, what we said there is equally applicable to reopening motions directed to the issue of design quality assurance.

Further, the Commission has emphasized in this very proceeding that the proponent of a reopening motion must present "'significant new evidence . . . that materially affects the decision,'" not "bare allegations or simple submission of new contentions."¹⁷ At a minimum, therefore, the new material in support of a motion to reopen must be set forth with a degree of particularity in excess of the basis and specificity requirements contained in 10 CFR 2.714(b) for admissible contentions. Such supporting

¹⁶ ALAB-756, supra, 18 NRC at 1344 (citations omitted).

¹⁷ CLI-81-5, 13 NRC 361, 362-63 (1981).

information must be more than mere allegations; it must be tantamount to evidence. And, if such evidence is to affect materially the previous decision (as required by the Commission), it must possess the attributes set forth in 10 CFR 2.743(c) defining admissible evidence for adjudicatory proceedings. Specifically, the new evidence supporting the motion must be "relevant, material, and reliable."¹⁸

The joint intervenors' new motions to reopen on the issues of the adequacy of the applicant's design and construction quality assurance programs, like their earlier motion denied in ALAB-756, fail to meet these standards. We

¹⁸ In other words, only facts raising a significant safety issue, not conjecture or speculation, can support a reopening motion. The facts must be relevant to the proposition they support, and probative of the safety issue presented. General statements are of no value. Similarly, although hearsay may be admissible in NRC proceedings, it must be shown to be reliable if it is to be considered as support for the motion.

Also embodied in the reliability requirement of 10 CFR 2.743(c) is the notion that evidence presented in affidavit form must be given by competent individuals with knowledge of the facts or experts in the disciplines appropriate to the issues raised. Because the competence (or even the existence) of unidentified individuals is impossible to determine, statements of anonymous persons -- so-called anonymous affidavits -- cannot be considered as evidence to support a motion. For adjudicatory proceedings, in camera filings and requests for protective orders are available in appropriate circumstances to protect the legitimate interests of a party or other person. This situation should be contrasted to the staff's responsibilities outside the adjudicatory arena where even anonymous charges receive attention. The staff has, in fact, investigated a vast number of such allegations with respect to Diablo Canyon.

have carefully examined each of the joint intervenors' charges with their supporting materials and the responses of the applicant and the staff. Our scrutiny of the motions leads us to conclude that the joint intervenors have failed to present new evidence of any significant safety issue that could have an effect on the outcome of the licensing proceeding.¹⁹ Among other things, the movants have not presented evidence that establishes uncorrected design or construction errors that endanger safe plant operation. Nor have they demonstrated that there has been a breakdown of the applicant's quality assurance program that raises legitimate doubt that the facility can operate safely.²⁰

¹⁹ The joint intervenors' reply to the applicant and staff responses filed pursuant to our May 23, 1984 order was accompanied by numerous supporting affidavits. Despite our instruction that the reply address why the responses of the applicant and staff are insufficient for "each matter raised . . . [or] asserted," the joint intervenors' reply "do[es] not individually address all of . . . the matters raised." Reply at 5. Further, in some instances, the reply raises entirely new issues. Although joint intervenors indicate that they had insufficient time to comply with our order, no request for an extension of time was filed. In any event, the joint intervenors concede that "few [of the noted] deficiencies will be demonstrably 'significant' if considered individually." Reply at 6. The movants are apparently content, therefore, to rely on the cumulative significance of the numerous purported deficiencies, none of which individually has been shown to be safety significant.

²⁰ For example, a number of the allegations focus on deficiencies in the methodology, practices, and quality assurance associated with the computer design of small bore (less than 2" diameter) pipe supports. The staff also found
(Footnote Continued)

Moreover, our searching review of the motions reveals nothing that causes us to question the continuing validity of the conclusions we reached in ALAB-756 and ALAB-763 -- conclusions that followed extensive evidentiary explorations of construction and design quality assurance at Diablo Canyon. For these reasons, the motion to reopen on the issue of the applicant's design quality assurance program is denied and, with the reservation noted in the footnote below, the motion to reopen on the issue of the applicant's construction quality assurance program is also denied.²¹

(Footnote Continued)

the number of errors occurring in this type of calculation to be higher than expected (NRC Staff's Answer To Joint Intervenor's Motion To Augment Or In the Alternative, To Reopen The Record (March 15, 1984), Knight Affidavit at 14). A staff imposed license condition required the applicant to redo all computer-based small bore pipe support calculations -- including additional physical effects not addressed in the original analyses. Transcript of May 9, 1984 Meeting between NRC staff and applicant at 15-23, 247. We note that the result of this program, with the reanalysis of all but 15 of 357 supports completed, shows that all of the supports meet design criteria, and no modifications are necessary. Letter from J. Schuyler to D. Eisenhut (June 11, 1984) (DCL-84-223), attachment at 1-5. Thus, errors in the small bore pipe support computer calculations, though numerous, have had no effect on the design adequacy of the supports.

²¹ We reserve ruling on one matter raised by the joint intervenors' reopening motion on the issue of construction quality assurance until we receive further information from the applicant. In its February 22, 1984 motion at page 12, the joint intervenors charge that the applicant improperly used, as studs for the containment liner, A307 hardware bolts with the heads removed. According to an affidavit accompanying the applicant's response, the use of such bolts was permissible. Pacific Gas And Electric Company's Answer

(Footnote Continued)

As previously indicated, the number of diverse allegations of purported deficiencies contained in the joint intervenors' motions is very large. Even discounting the substantial repetition in the two motions, the affidavits and other documentary materials proffered as new evidence in support of the movants' charges are extensive.²² When the

(Footnote Continued)

In Opposition To Joint Intervenors' Motion To Reopen The Record On The Issue of Construction Quality Assurance And Licensee Character And Competence, supra note 9, Attachment C at 12-13. As an exhibit to their June 12, 1984 reply, the joint intervenors have attached a May 31, 1984 Pullman Power Products "Interoffice Correspondence" memorandum dealing with this issue. That memorandum is addressed to "Distribution" from "H. Karner" and concerns the subject of "Acceptable Stud Materials For Carbon Steel Welding (Ref: DR 5891)." The memorandum states, inter alia, that "(A-307 bolts with the heads removed are NOT acceptable)," and is signed by Harold W. Karner, QA/QC Manager.

The applicant shall inform us by July 6, 1984 why, in the words of the Pullman memorandum, A-307 bolts with the heads removed are not acceptable. The applicant's explanation shall be accompanied by appropriate affidavits of qualified experts and shall address the movants' charge, the applicant's prior response to that charge, and the recent Pullman memorandum.

²² Not only does some of the same material accompany both motions, there is substantial repetition within the supporting materials accompanying each of the joint intervenors' motions. Additionally, the material purportedly supporting each motion is lumped together in a manner that lacks essential organization. Further, some of this material consists of anonymous statements. See note 18, supra. The movants have also included in their filings considerable material that is irrelevant and immaterial to many of their claims. Thus, the unorganized nature of the supporting material, combined with the massive amount of irrelevant matter in movants' filings, has made our task of

(Footnote Continued)

applicant and staff responses and supporting materials are added to the joint intervenors' filings, the papers run well over a thousand pages. Individual treatment of each of the movants' varied charges -- matters that do not readily lend themselves to being grouped together -- would consume many pages but have no practical precedential value. Such a decision would add little of consequence to the already expansive administrative record of this proceeding.

3. The joint intervenors' second reopening motion (dated February 22, 1984) also seeks to reopen the record on the issue of the applicant's "demonstrated lack of corporate character and competence . . . to manage and operate the Diablo Canyon project."²³ In support of this portion of their motion, the joint intervenors recite a number of instances of purported applicant misconduct dating from 1967 to mid-1983. They claim that these historical examples

(Footnote Continued)
analyzing joint intervenors' claims extremely time-consuming and difficult. Indeed, the very nature and manner of presentation of the joint intervenors' filings provide grounds for denying the motion. Rather than follow that course, we have painstakingly plowed through all of movants' papers. If we have missed some pertinent fact buried in the midst of their filings, the movants should not now be heard to complain: the movants failed to separate the wheat from the chaff and to present the material in an organized and persuasive manner.

²³ Joint Intervenors' Motion To Reopen The Record On The Issues Of Construction Quality Assurance And Licensee Character And Competence at 1.

demonstrate the applicant's deficient character and lack of competence to design, construct, and operate the facility.

To these historical examples, the joint intervenors add a lengthy list of alleged deficiencies in the applicant's design and construction quality assurance programs from their most recent motions to reopen the record. They argue that these new charges and supporting materials, combined with their previously recited historical evidence, in effect, create a pattern and practice of deficient character and incompetence on the part of the applicant that constitute significant new evidence to support reopening the record on this issue.

The joint intervenors' motion to reopen the record on the issue of the applicant's character and competence is denied. The movants' historical examples of alleged applicant misconduct are not timely presented. Moreover, the movants' new list of purported deficiencies fails to present evidence of a significant safety issue that could have an effect on the outcome of the proceeding.

The past incidents of alleged applicant misconduct relied upon by the joint intervenors occurred too long ago to be properly considered in a motion to reopen the record without a showing why this issue could not have been raised earlier. No such showing has even been attempted by the movants. Nor can the tardy presentation of these historical examples be saved by bootstrapping them to a series of more


recent charges. Indeed, all of the movants' examples are matters of public record and most of them have been used previously by the movants to support earlier reopening motions on other issues, or have been used already as evidence in the Diablo Canyon operating license proceeding.²⁴ Moreover, taken in proper context, none of these historical examples, singularly or in combination, establishes that the applicant's character and competence are insufficient to design, construct and operate the Diablo Canyon facility. Similarly, the joint intervenors' new charges of quality assurance program deficiencies do not establish that the applicant lacks the requisite character and competence to operate the plant. As we have already indicated, none of the new charges raises a significant safety issue.

²⁴ Two of the major historical examples relied upon by the joint intervenors involve claims that the applicant failed to conduct adequate geological studies resulting in an improperly located Diablo Canyon facility, and the applicant's poor management practices and policies led to the alleged inadequate redesign of the facility. We note, however, that these items have been thoroughly aired in these proceedings. The early geologic studies are treated in LBP-79-26, 10 NRC 453 (1979) and ALAB-644, 13 NRC 903 (1981). Similarly, management's involvement in the seismic redesign of the Diablo Canyon facility following the discovery of the Hosgri fault is dealt with in ALAB-763, 19 NRC ___ (March 20, 1984) (slip opinion at 87-89).

For the foregoing reasons, the joint intervenors' motions to reopen the record, with one reservation,²⁵ are denied.

It is so ORDERED.

FOR THE APPEAL BOARD


C. Jean Shoemaker
Secretary to the
Appeal Board

²⁵ See note 21, supra.

Diablo Plant Problems Hidden, Official Says

By ROBERT A. ROSENBLATT, Times Staff Writer

WASHINGTON—A quality-control inspector at the Diablo Canyon nuclear power plant has resigned in protest over working conditions, charging that Pacific Gas & Electric Co. covered up serious design problems and ignored his complaints of harassment by construction workers, it was learned Thursday.

"My personal safety has been compromised," the inspector, Timothy J. O'Neill, said in a letter of resignation to the Pullman Power Products Co., the piping contractor at the plant. He quit Tuesday, after a year on the job.

On July 10, workers doused him with a fire hose, and on Monday, "somebody in a crowd walking behind me and another inspector said, 'A-44 would take care of them,'" O'Neill said in a telephone interview from his home in Baywood Park, Calif., seven miles from the plant.

O'Neill plans to file an affidavit today with the Nuclear Regulatory Commission asking for an investigation.

"Licensing the plant in this atmosphere would reward management for inciting criminal harassment and for ordering a criminal cover-up," he said in the affidavit, which was read to The Times by O'Neill's lawyer, Thomas Devine.

The Nuclear Regulatory Commission previously had scheduled a meeting next Thursday to discuss Diablo Canyon. It was tentatively scheduled to vote at that meeting on giving the plant a license to operate at full power. PG&E, which owns the plant near

Please see **PROBLEMS**, Page 17

PROBLEMS: Diablo Canyon Cover-Up Charged

Continued from Page 3

San Luis Obispo, currently has a low-power permit to generate electricity at up to 5% of capacity.

"There are very firm rules against harassment," PG&E spokesman Dick Davin said by telephone from San Francisco. "That is not to say it can't happen.

But we have taken steps to tell everyone we will not tolerate it, and people are subject to firing for engaging in it."

O'Neill said in his affidavit that the Diablo project uses poor welding procedures, with insufficient training for workers, and materials of dubious quality.

Many welded metal studs holding up pipe supports have an excessive carbon content and could become dangerously brittle, O'Neill said. The pipe supports, in turn, are crucial for the nuclear plant's safety, because they buttress the pipes carrying water to cool the reactor during an emergency, according to

O'Neill.

The former inspector said he complained that the steel often used in welding was of insufficient quality, only to have his concerns ignored.

"Everyone told me it was acceptable," he said during the telephone interview. "They force you to go out of the system by telling you everything is acceptable."

O'Neill said he had been criticized as a "nit-picker" for requiring quality standards on the work he inspected.

PG&E said its personnel had responded to O'Neill's complaints with careful inquiries but found his charges invalid.

"We have been bending over backwards for this guy," said PG&E spokesman Davin. "We have had meetings with him to be sure we understood his concerns. We investigated them, and we met with him to explain the results of the investigations. His concerns were not legitimate."

O'Neill said he has acted as a confidential informant for the Nuclear Regulatory Commission, providing information about welding and design problems at the plant.

O'Neill's attorney, Devine, said he will ask the Nuclear Regulatory Commission for an independent third-party investigation of his client's allegations that substandard materials and techniques are used at the plant.

EX-18-1

EXHIBIT O

PACIFIC GAS AND ELECTRIC COMPANY
STATION CONSTRUCTION DEPARTMENT
DIABLO CANYON PROJECT

Procedure MFI-2-7

Date June 5, 1984


MECHANICAL DEPARTMENT PROCEDURE

Rev. 16

TITLE: INSTRUCTIONS TO FIELD ENGINEERS AND INSPECTORS
-HANGERS-

Page 1 of 4

APPROVED:



FIELD STAFF ENGINEER

1.0 SCOPE

This instruction outlines the duties and responsibilities of Field Engineers and Inspectors in the Mechanical Pipe Hanger group.

2.0 RESPONSIBILITY

The Lead Mechanical Pipe Support Supervisor is responsible for implementing this instruction.

3.0 APPLICATION

This instruction applies to pipe hanger group activities related to installation and erection of pipe hangers under the jurisdiction of the Mechanical Group.

4.0 QUALIFICATIONS

Each Field Engineer and Inspector shall be fully qualified for his assigned duties by past work experience and on-site training. He shall be required to have a working knowledge of ASME Section I, III, IX, XI, ANSI B31.1 and B31.7, AWS Codes, AISC Specifications, State of California's Safety Orders, and specifications and drawings pertaining to his assigned work.

5.0 DUTIES

Field Engineers and Inspectors in the hanger group may be involved in on-site receiving, storage, handling, erection, fit-up, welding, bolting, cleaning, and initial support preinspection and in-process or final inspection. This may include any of the following.

- 5.1 Perform preinspection of pipe supports prior to release for installation.
- 5.2 Inspect the handling and placement of support structures.
- 5.3 Insure that plant equipment and structures are stored properly and protected at all times.

- 5.4 Insure that changes in support design are properly reviewed and documented.
- 5.5 Assist the contractor in arriving at a reasonable resolution with all problems associated with Company supplied design or materials.
- 5.6 Follow through on obtaining answers to contractor's questions or acting on his complaints.

6.0 PREINSPECTION OF PIPE SUPPORTS

Pipe support detail drawings are issued to the hanger group for preliminary walkdown and review prior to being released for installation. These drawings are stamped, in red, "Issued For Pre-Inspection". The Pipe Support Field Engineer performs the following functions:

- 6.1 Preinspection and drawing clarification. This may include inspections of existing portions of supports, resolution of interferences and initiation of various forms required by other site procedures (i.e. Civil C-51, C-64 or C-73 forms). The Field Engineer verifies the ability of modifications required by design to fit the existing portions of installed supports and inspects for any other obvious work items or deficiencies.
- 6.2 The Field Engineer may request craft layout assistance from the mechanical contractor, Pullman Power Products. This may include drilling of exploratory holes for concrete anchor bolts to assure design constructability.
- 6.3 Preparation of pipe support fabrication requests as required.
- 6.4 Initiation of "Design Tolerance Clarification" forms as required (ref: PEI-12).
- 6.5 Redlining of the pipe support detail for clarification. All redlining will conform to tolerances approved by engineering for use by construction Field Engineers (i.e.: Pullman Power Products ESD-223). All redlining shall be ballooned, initialed and dated by the responsible pipe support Field Engineer.
- 6.6 Provide a list of work items required to complete the support.
- 6.7 Assemble the document package for release to the contractor. This package will include the redlined "Pre-Inspection Copy" of the support drawing.

Note: Pullman Power Products pipe support engineers may perform the preinspection functions outlined above at the request of PG and E.

TITLE:

INSTRUCTIONS TO FIELD ENGINEERS AND INSPECTORS
-HANGERS-

Procedure MFI-2-7

Page 3 of 4

7.0 MATERIAL RECEIPT, HANDLING AND STORAGE

- 7.1 Materials received by PG and E shall be handled and stored in accordance with General Construction Q.A. Procedure GCP-11.1.
- 7.2 Materials received by contractors shall be handled and stored in accordance with their respective Quality Assurance manuals and approved procedures.

8.0 INSTALLATION

- 8.1 As items are moved from storage to the erection site, a random check may be made to assure only those items specified in approved drawings are used.
- 8.2 Pipe hanger installation shall conform to all applicable specifications and the contractor's quality requirements. Discrepancies shall be processed in accordance with applicable Pullman Power Products and PG and E Quality Control procedures.
- 8.3 Only those welding processes and procedures submitted by the contractor, and approved by PG and E, shall be used. Filler metal shall conform to the contractor's procedures and specifications.
- 8.4 The contractor's installations and records shall be monitored to insure that work quality and production rate are maintained. Inspectors may do random checks or establish hold points in the contractor's program. Hold points can be established by written notification to the contractor or by noting on the pipe support process sheet. The quantity of inspections shall be determined by the pipe support supervisor. Results of inspections shall be noted on the contractor's process sheet for the support.

9.0 DRAWING APPROVAL AND MODIFICATION

- 9.1 Class I Hangers are designed and approved by PG and E's Engineering Department.
 - 9.1.1 All changes made to PG and E pipe support drawings that are outside of ESD-223 tolerances shall be referred to the Pipe Support Design Tolerance (PSDTC) group or other approved method for resolution and documented per ESD-223, ESD-253 and MFI-2-17.

1
-17

TITLE:

INSTRUCTIONS TO FIELD ENGINEERS AND INSPECTORS
-HANGERS-

9.1.2[~] All changes to large bore pipe support drawings shall be shown on the as-built drawings. The as-built drawings may be reviewed for compliance with Pullman Power Products ESD-223 by PG and E Field Engineering. Accepted as-built drawings are forwarded to PG and E's Engineering department through General Construction Drawing Control. Rejected as-builts are transmitted to the contractor for on Attachment #1 of MFI-2-7.

9.2 Non-Class I Hanger Design and Installation for PG and E code Class E piping:

9.2.1 Large Bore hangers are designed by Grinnell Company and PG and E. Small bore (non-Class I) hangers are designed by PG and E or field designed and installed by the contractor (Pullman Power Products).

10.0 REFERENCES

- 10.1 Specification 8711.
- 10.2 Contractor's Quality Assurance Manual.
- 10.3 PG and E Quality Assurance Manual.
- 10.4 ASME Section I, III, IX, and XI.
- 10.5 ANSI B31.1 and B31.7.
- 10.6 AWS D1.0-69.
- 10.7 AISC Manual of Steel Construction.
- 10.8 MFI-2-2, MFI-2-10.
- 10.9 COSHA
- 10.10 Pullman Power Products ESD-223.
- 10.11 Pullman Power Products ESD-253.
- 10.12 Project Engineering Instruction PEI-12.
- 10.13 Project Instruction PI-23 (IDI's).

MFI-2-7
11-26-82
ATTACHMENT #1

PACIFIC GAS AND ELECTRIC COMPANY
STATION CONSTRUCTION DEPARTMENT
DIABLO CANYON PROJECT

LARGE BORE AS-BUILT CHECKLIST

Support No. _____ Rev. _____ DCN _____ Unit _____

References: ESD-223 (Installation and Inspection of Pipe Supports)

THE ATTACHED DRAWING IS BEING REJECTED FOR THE FOLLOWING REASON(S):

- _____ 1. Lack of/or missing information.
- _____ 2. Material (type, size, etc.)
- _____ 3. Welds (type, size, etc.)
- _____ 4. Dimensions (gaps, etc.) Support Location to be shown from a known feature of the pipe.
- _____ 5. Anchor Bolts/Welded Studs (spacing, misalignment, edge distance, etc.)
- _____ 6. Comments (modifications, problems, etc.)

Reviewed by: _____

Date: _____

EXHIBIT 10

Diablo inspector claims threats forced him out

By Carl Neiburger
Staff Writer

An inspector at the Diablo Canyon nuclear power plant said today he was harassed into quitting on Tuesday after being threatened by workers, sprayed with a fire extinguisher and struck in the face by a rope.

Timothy J. O'Neill, 27, of Los Osos, made the charges in a petition filed with the Nuclear Regulatory Commission.

He said the campaign of intimidation came as he was being chewed out for raising safety issues by his superiors at Pullman Power Products, a major Diablo Canyon subcontractor, and officials of Pacific Gas and Electric Co., which owns the nuclear plant.

PG&E representative Richard P. Davin denied that O'Neill had been harassed or that officials had disparaged his concerns:

"We bent over backwards to try to understand what his concerns were," Davin said. "We investigated them. We met with him to go over what he found."

O'Neill, however, said that a PG&E quality control supervisor, rather than bending over backward to understand him, criticized him as inflexible and ordered him to follow procedures which, he said, violated regulations.

O'Neill said he went to work at the plant last summer to earn money to complete his engineering technology degree at Cal Poly, which he has attended since 1930.

"I had heard the stories," he said. "I had heard the place was screwed up. I didn't believe it. I wanted to check it out for myself."

He said he became a target for criticism by strictly enforcing codes and insisting on observing welding

procedures. He said he clashed with his foreman in May when he found a reinforcing bar had been severed during construction work.

O'Neill said he wanted to write up the problem but his supervisor ordered him to supervise welders instead and wait till he had time to report the severed rebar. O'Neill said he had too much work and wouldn't have time later.

Then, he said, the other incidents began:

- Two welders, who said they had been squirting hand-pumped water fire extinguishers at each other, squirted water over O'Neill and a work report he was writing.

- O'Neill said he and a fellow inspector overheard a welder behind them saying, "My .44 to the back will take care of both of them."

- On Tuesday, a worker threw a rope which struck O'Neill in the face. He said he suspects it wasn't accidental because, "Everybody was standing behind him (the worker), saying, 'Watch it, that's harassment.'"

O'Neill said that was when he decided to quit.

Davin denied that O'Neill was ever discouraged from writing reports but said he was told not to be out of his work area. O'Neill replied that he had to leave the area to copy documents needed to write the reports.

Davin said the water incident involved not a fire extinguisher but paper drinking cups and not more than a few ounces could have hit O'Neill.

As to the .44 threat, Davin said the worker hasn't been identified so there is no way of determining if it happened.

RESUME OF
TIMOTHY J. O'NEILL
JUNE 1983

PERMANENT ADDRESS:

3507 Winway
San Mateo, CA 94403
(415) 343-2270

PRESENT ADDRESS:

1355 12th Street
Los Osos, CA 93402
(805) 528-5529

CAREER OBJECTIVE

To secure a challenging position as a welding engineer in the construction industry; to obtain a professional engineer's license; and to establish my own consulting firm dealing with welder training, qualification testing, and procedure development for the construction industry.

EMPLOYMENT HISTORY

7/82 State of California, Department of Corrections
to California Mens Colony
9/82 P.O. Box A
San Luis Obispo, CA 93409

Hired as Welding Instructor/Supervisor for Vocational Welding curriculum. Duties included classroom and lab instruction in preparation for all-position certification using SMAW and FCAW processes to AWS D1.1-83 and Los Angeles County code requirements. Other duties included inspection of bend test coupons, maintenance of certification records, and general process instruction using SMAW, GTAW, GMAW, FCAW, SAW, and OAC in a high-security prison environment.

6/81 Westinghouse Electric Corporation, Marine Division
to Hendy Avenue
9/81 Sunnyvale, CA 94088

Hired as Junior Welding Engineer. Primary responsibilities involved welding procedure development for various alloys and processes. Completed procedure development for vertical and overhead welding of HY-100 material using pulsed-spray GMAW process to Navy (NAVSHIPS 9010) submarine hull specifications. Also worked on developing hand-held SAW procedure for copper-nickel alloy, and square-wave AC SAW procedure for narrow-groove welding of HY-80.

5/80 Hired as Welding Technician for technical support of submarine
to missile launch tube construction. Duties included training and
9/80 certification of welders to military specifications, maintenance of qualification records and traceability, testing of incoming materials and filler alloys, welding of procedure qualification test plates, evaluation of performance and procedure qualification test specimens, and technical assistance for automatic and semi-automatic GMAW, GTAW, FCAW, SAW, and SMAW of HY-80 and Monel alloys.

RESUME OF
TIMOTHY J. O'NEILL
JUNE 1983

PERMANENT ADDRESS:

3507 Winway
San Mateo, CA 94403
(415) 345-2270

PRESENT ADDRESS:

1355 12th Street
Los Osos, CA 93402
(805) 528-5529

CAREER OBJECTIVE

To secure a challenging position as a welding engineer in the construction industry; to obtain a professional engineer's license; and to establish my own consulting firm dealing with welder training, qualification testing, and procedure development for the construction industry.

EMPLOYMENT HISTORY

7/82 State of California, Department of Corrections
to California Mens Colony
9/82 P.O. Box A
San Luis Obispo, CA 93409

Hired as Welding Instructor/Supervisor for Vocational Welding curriculum. Duties included classroom and lab instruction in preparation for all-position certification using SMAW and FCAW processes to AWS D1.1-83 and Los Angeles County code requirements. Other duties included inspection of bend test coupons, maintenance of certification records, and general process instruction using SMAW, GTAW, GMAW, FCAW, SAW, and OAC in a high-security prison environment.

6/81 Westinghouse Electric Corporation, Marine Division
to Hendy Avenue
9/81 Sunnyvale, CA 94088

Hired as Junior Welding Engineer. Primary responsibilities involved welding procedure development for various alloys and processes. Completed procedure development for vertical and overhead welding of HY-100 material using pulsed-spray GMAW process to Navy (NAVSHIPS 9010) submarine hull specifications. Also worked on developing hand-held SAW procedure for copper-nickel alloy, and square-wave AC SAW procedure for narrow-groove welding of HY-80.

5/80 Hired as Welding Technician for technical support of submarine
to missile launch tube construction. Duties included training and
9/80 certification of welders to military specifications, maintenance of qualification records and traceability, testing of incoming materials and filler alloys, welding of procedure qualification test plates, evaluation of performance and procedure qualification test specimens, and technical assistance for automatic and semi-automatic GMAW, GTAW, FCAW, SAW, and SMAW of HY-80 and Monel alloys.

RESUME OF
TIMOTHY J. O'NEILL
JUNE 1983

PERMANENT ADDRESS:

3507 Wirway
San Mateo, CA 94403
(415) 345-2270

PRESENT ADDRESS:

1355 12th Street
Los Osos, CA 93402
(805) 528-5529

CAREER OBJECTIVE

To secure a challenging position as a welding engineer in the construction industry; to obtain a professional engineer's license; and to establish my own consulting firm dealing with welder training, qualification testing, and procedure development for the construction industry.

EMPLOYMENT HISTORY

7/82 State of California, Department of Corrections
to California Mens Colony
9/82 P.O. Box A
San Luis Obispo, CA 93409

Hired as Welding Instructor/Supervisor for Vocational Welding curriculum. Duties included classroom and lab instruction in preparation for all-position certification using SMAW and FCAW processes to AWS D1.1-83 and Los Angeles County code requirements. Other duties included inspection of bend test coupons, maintenance of certification records, and general process instruction using SMAW, GTAW, GMAW, FCAW, SAW, and OAC in a high-security prison environment.

6/81 Westinghouse Electric Corporation, Marine Division
to Hendy Avenue
9/81 Sunnyvale, CA 94088

Hired as Junior Welding Engineer. Primary responsibilities involved welding procedure development for various alloys and processes. Completed procedure development for vertical and overhead welding of HY-100 material using pulsed-spray GMAW process to Navy (NAVSHIPS 9010) submarine hull specifications. Also worked on developing hand-held SAW procedure for copper-nickel alloy, and square-wave AC SAW procedure for narrow-groove welding of HY-80.

5/80 Hired as Welding Technician for technical support of submarine
to missile launch tube construction. Duties included training and
9/80 certification of welders to military specifications, maintenance of qualification records and traceability, testing of incoming materials and filler alloys, welding of procedure qualification test plates, evaluation of performance and procedure qualification test specimens, and technical assistance for automatic and semi-automatic GMAW, GTAW, FCAW, SAW, and SMAW of HY-80 and Monel alloys.

EXHIBIT 2

1355 12th Street
Los Osos, CA 93402
July 24, 1984

Mr. Harold W. Karner, QA/QC Manager
Pullman Power Products Corporation
P. O. Box 367
Avila Beach, CA 93424


Dear Mr. Karner:

It is with sincere regret that I am forced to submit this letter of resignation, in protest of working conditions that do not provide the required freedom from harassment for me to perform my duties in accordance with Federal law. Recent events have indicated that my personal safety has been compromised, and I can no longer work in an atmosphere of harassment and intimidation.

Over the past year, I have seen quality problems at Diablo Canyon, and I have tried to work within the system as much as possible to resolve these problems. When it is obvious that the system is not responding, I have a legal responsibility to go outside of the system. As an inspector, I endeavored to work to the letter of our approved procedures, and if these seemed unworkable, I took steps to offer what I felt to be viable solutions. For these actions I have been physically harassed, verbally intimidated, and threatened with disciplinary action. The organizations participating in any or all of the above illegal activities include Pullman craft, craft management, engineering, quality assurance, quality control, PG&E quality control management via the Quality Hotline, and PG&E project engineering. These acts do not provide the organizational freedom mandated by 10CFR50, Appendix B, Criteria 1.

This action is taken neither lightly nor voluntarily. I would like to continue my employment at Diablo Canyon, as I feel I can make a quality difference; however under the present conditions this is not possible. Management must assume its legal responsibilities and provide sufficient organizational freedom for QC inspectors to perform their legally mandated duties without fear of harassment or reprisal.

Very truly yours,


Timothy J. O'Neill

P.S. Within 48 hours, I expect to receive by return mail the promised report on the distribution of my July 14, 1984 letter among the craft which it concerned (enclosed).

TO: S. EUGLER, GA/QC MGR.
S. EUGLER, ASST. GA/QC MGR.
J. WATSON, SUPERVISOR
K. FOELKER, LEAD

FROM: T. O'NEILL, QC INSPECTOR

SUBJECT: UNAUTHORIZED USE OF FIRE EXTINGUISHER

THIS LETTER IS TO DOCUMENT, PER INSTRUCTIONS OF SUPERVISOR J. WATSON, THE INCIDENT DISCUSSED WITH LEAD K. FOELKER AND SUPERVISOR WATSON THE MORNING OF JULY 13, 1984.

ON TUESDAY, JULY 10, WHILE PERFORMING A QC WORKMANSHIP INSPECTION ON SUPPORT 4H-228R, I WAS SQUIRTED WITH A HAND-PUMP FIRE EXTINGUISHER BELIEVED TO BE PG+E # 107. THIS RESULTED IN MYSELF AND CONSTRUCTION DRAWING FOR SUPPORT 4H-228R BECOMING WET. REDUNED INFORMATION ON THE DRAWING WAS ALSO SMEARED, AS THE INK IS WATER-SOLUBLE. ON JULY 13, FIRE EXTINGUISHER WAS LOCATED ON ELEV. 55' AUX. II, IN THE STAIRWELL.

WHEN THIS INCIDENT OCCURED, I WAS LOCATED ON LINE 19^B, APPROXIMATELY 8' EAST OF K LINE, IN THE "DUCK POND" ON ELEV. 64', UNIT II AUXILIARY BUILDING. THE WATER STREAM FROM PUMP FIRE EXTINGUISHER WAS DIRECTED AT ME FROM ELEV. 55' PIPE TUNNEL, THROUGH THE WALL PENETRATION WHERE SUPPORT 4H-228R IS LOCATED.

CIRCUMSTANCES AND PERSONNEL IN THE AREA OF THE PIPE TUNNEL INDICATE THIS COULD BE A FORM OF RETALIATION FOR A HARASSMENT INCIDENT DOCUMENTED ON JUNE 6, 1984. ALTHOUGH INCIDENTS OF THIS TYPE MAY APPEAR TO BE MINOR HORSEPLAY, THEY BECOME SERIOUS WHEN THEY IMPEDE AN INSPECTOR IN THE PERFORMANCE OF INSPECTIONS, OR IF DONE IN RETALIATION. THIS LETTER SERVES NOTICE THAT I WILL NOT TOLERATE SUCH ACTS, AND THAT I EXPECT MANAGEMENT TO TAKE ANY STEPS DEEMED NECESSARY TO PREVENT RECURRENCE.

SHOULD FURTHER DISCUSSION OF THIS MATTER BE NECESSARY, I WILL BE AVAILABLE AT YOUR EARLIEST CONVENIENCE

TJO
7/24/84
Timothy J. O'Neill

RECEIVED 7/24/84
7/24/84

EXHIBIT 3

AFFIDAVIT

My name is Timothy J. O'Neill. I am giving this sworn statement freely, and without any threat or inducement, to John Clewett, who has identified himself to me as an attorney working with the Government Accountability Project of the Institute for Policy Studies, in Washington, D.C.. I have decided to speak openly and confidentially to those persons responsible for the regulatory agencies that govern construction and operation of Diablo Canyon Nuclear Power Plant (DCPP), which is owned and operated by Pacific Gas and Electric Company, (PG&E).

I am concerned over the quality of safety-related items I have seen installed at DCPP, and I do not feel the current level of quality is adequate to allow start-up and power operation of the plant. Additionally, I am concerned that the Nuclear Regulatory Commission (NRC) and PG&E are not sufficiently addressing quality problems presented to them by concerned workers at the plant. It is my opinion that a thorough investigation of quality control/quality assurance systems in operation for PG&E and subcontractors on site be conducted to determine the extent of quality control and design breakdowns at DCPP, specifically on piping and pipe supports. I also feel the cost of DCPP should be carefully evaluated to determine the extent of PG&E's and their subcontractor's incompetence in design and construction, as I do not feel this cost should be borne by the rate payers of PG&E.

I am currently employed as a Level II visual, dimensional, and welding inspector for Pullman Power Products, a major subcontractor at DCPP responsible for the installation of piping and pipe supports. My responsibilities include in-process inspection of pipe supports and piping, final inspection of the completed pipe support to verify conformance to design drawings,

and recently, auditing of completed pipe supports for problems discovered during the quality assurance phase of construction. My qualifications include nine years of employment in the welding industry, and a considerable amount of education pertaining to the technical and engineering aspects of welding. I have received an Associate of Science degree in Welding Technology from the College of San Mateo, in San Mateo, California. This is a nationally-acclaimed program in welding technology, and persons have been hired directly out of this two-year program as welding engineers. I have also completed engineering requirements for a Bachelor of Science degree in Engineering Technology--Welding Engineering, at California Polytechnic State University, San Luis Obispo, California. I am currently twelve general-education units short of fulfilling all graduation requirements, and expect to complete these by June, 1984. Over the last nine years I have worked as a welder, welding technician, welding engineer, and welding instructor. I hold a valid community college level teaching credential in the state of California as a welding instructor.

My major concerns over the construction quality of safety-related items at DCPD are the following:

1. Use of unqualified procedures and materials for welded applications, and in some cases, no written procedures for the items involved. Conformance to referenced codes and standards is not adequate, and in other cases, selection of weldable materials is poor, indicating lack of research of the material prior to welding.
2. Document control and review is less than adequate, and in some cases, designs are completely re-designed during construction and as-built (design analysis performed on the completed structure after construction). This leads to rejection and rework due to exceeding allowable stresses, and in some cases the item is completely redone.

- The overall level of training for craft, engineering and quality control personnel at Pullman is very low. Craft workers are not trained as to the specification requirements, which leads to QC rejection and rework. Engineers are not trained in aspects of welding such as good joint design and process selection, which also results in rework and rejection. Finally, QC inspectors are not trained according to the referenced codes and standards, and those that are aware of code requirements are intimidated by lead persons into accepting workmanship that is nonconforming to referenced codes. QC management uses craft supervision and QC inspectors performance. Inspectors are intimidated by lead persons into accepting workmanship that is nonconforming to referenced codes. Inspectors who don't "work with the craft" are reassigned to areas where less craft interaction occurs, or are terminated for reasons such as being late too many times, absences excessive, etc. Company policy in these cases is self-actively applied.
4. Intimidation of inspectors by craft supervisors. QC management uses craft supervision and QC inspectors performance. Inspectors who don't "work with the craft" are reassigned to areas where less craft interaction occurs, or are terminated for reasons such as being late too many times, absences excessive, etc. Company policy in these cases is self-actively applied.
 5. NRC investigations are superficial and directed only at specifics, rather than an overall problem. It seems the NRC is looking for ways to accept nonconformances, rather than ordering subcontractors and the client, PG&E, to do the job right. It appears that the NRC allows nonconformances to referenced welding codes and specifications. Investigators are in cases, misled by the client.

The remainder of this affidavit will detail specific examples to support the preceding concerns. The documentation herein is presented to the examining parties with the understanding that its content will be held in strict confidence. As an employee of Pullman Power Products, I was required to sign a statement that I would not divulge Company information. The documents presented herein are for information only, and as such are not controlled items according to Pullman's specifications, however I

believe that I would be fired if Pullman was aware of who supplied these documents.

I. USE OF UNQUALIFIED MATERIALS AND PROCEDURES FOR WELDING, LACK OF WRITTEN PROCEDURES FOR BOLTING INSTALLATIONS

The way to build a nuclear power plant, as mandated by the 10CFR50 requirements, is to first design the plant, specify all procedures to be used in writing, and then proceed with construction. A further requirement is a quality control/quality assurance program to assure the designed level of quality is present. In this manner, the end result is a product that conforms to the intended design requirements. Two of the most crucial aspects of of the design are that the materials selected for construction will have been shown adequate for their selected task, and that procedures used with these materials are shown to be able to produce the required end result. Only then is the plant built, using specified materials and procedures. In the case of welding, standard codes are used to specify the way welding is to be done. These are the codes of the American Welding Society and the American Society of Mechanical Engineers (AWS and ASME, respectively). The codes referenced for use at DCPD are ASME Section IX--Welding Procedure and Performance Qualifications, and AWS D1.1--Structural Welding Code for Steel. These codes are industry standards for critical welding requirements.

To fabricate items to a code, you must adhere to all aspects of the referenced code. The code will specify acceptable materials for use, and means to qualify materials intended for use that are not referenced in the code. These requirements differ between AWS and ASME codes due to their intents. ASME IX is primarily oriented toward pressure vessel fabrication, while AWS is geared toward structural steel erection. Piping and pipe supports encompass both areas, and the existing procedures at DCPD

are to use those areas of each code that apply to the item in question, and ignore other items in the referenced code. This is a nonconformance to the code requirements, and it appears that the NRC allows such nonconformances. These are in the area of using joint designs and materials specified and qualified for ASME welding, and transferring these unilaterally to welding performed under AWS code requirements, in violation of AWS prescribed welded joint design details. In other cases, materials are used that are unqualified to either of the referenced codes. These codes do not say you cannot use these materials, only that you must qualify the welding procedure that you intend to use. This welding procedure shall be qualified prior to use, to prevent costly rework that must eventually come from PG&E ratepayers and shareholders.

A good example of the use of unqualified procedures and materials concerns welded studs used throughout the plant on safety-related systems, primarily the containment spray system in both Unit One and Unit Two. PG&E approved specifications call for the use of ASTM A-307 or A-108 as materials for welded studs, to be welded in accordance with AWS D1.1--1982 Edition, Section 7. Several nonconformances exist here. Section 7 applies to automatic stud welding, which requires a procedure qualification that Pullman has not performed. Pullman uses welding procedures qualified to ASME IX for manually welding these studs, to a joint design specification that is nonconforming to the ASME welding procedure specification, and the AWS code requirements. Additionally, A-108 and A-307 are not referenced in either code as a recommended material for welding. Attachment 1 is a typical specification for use of these welded studs. The above-referenced nonconformances represent a serious breakdown of quality assurance, as these installations are indeterminate as to weld quality. The whole purpose of using a code is defeated by this process. Furthermore, A-307 is a fastener specification, as will be described subsequently, and it is not intended to be welded.

In welded applications, the governing factor in material selection is carbon content. The higher the carbon in the material, the more carefully it has to be welded. All materials listed in referenced welding codes have carbon limitations in their ASTM specifications to ensure weldability. A-307 is a material intended for bolts, and by specification, there is no limit on the amount of carbon allowed in the material. This makes weldability indeterminate without certified chemistry data from the manufacturer, which is not required according to the ASTM A-307 specification, which is included as Attachment 2.

The reason why carbon is unspecified in A-307 material is because the material is intended to be used as a mechanical fastener, i.e., a bolt, and is not intended to be used for welded applications. If excessive carbon were in a material, the welded joints would be weak and brittle without the use of special welding procedures, i.e., preheating the material prior to welding.

The generic problem with Pullman's PG&E approved program of welding studs is that in many cases, the components are purchased as bolts and the heads cut off to make a stud. This is evident from Attachment 3, which are several Pullman field warehouse requisitions (FWR) for studs. Attachment 5 is a purchase order showing that the purchased material conforms to the requirements for A-307 bolts. The A-307 specification requires A-36 material for "non-headed structural anchors", however it is my contention that this must be specified on the purchase order if this is desired. This would be the material of choice for welded applications. Attachment 6 shows the use of A-325 high strength bolts for welded applications as well. This is again, a completely unqualified and unsound material to be welding. These conditions were discovered while searching warehouse copies of FWR's for the QA department, in cases where material traceability was lost. QA is required to include the original FWR in the system package, and many times this is lost due to poor document control.

As a result of discovering the use of the referenced non-conforming materials, I wrote a discrepancy report to PG&E identifying the problem. My DR was re-written to exclude all reference to A-307 and A-108, although the Pullman QA/QC Manager Harold Karner did consider the use of A-325 serious. Attachment 7 shows a memo generated after my DR was submitted. Karner said there was no problem with A-307, as it was essentially A-36 material. His reference was the paragraph in the A-307 specification saying nonheaded structural anchors were to be of A-36 material. I pointed out we were not purchasing nonheaded anchors, and Karner informed me that Pullman's corporate welding engineer had evaluated A-307 and found it to be acceptable, although he could not provide documentation to that effect. It is my contention, and that of metallurgists consulted, that A-307 is not a weldable material due to its indeterminate carbon content, and the lack of a heat or chemistry traceability requirement by specification. I have not yet seen the re-written DR, although I have requested to on two occasions. I have also forwarded a copy of my original DR to the Region V office of the NRC for their evaluation of the content of the DR, and the method by which this report is handled by Pullman and PG&E.

The indeterminate quality resulting from the unqualified use of A-325, A-307, and A-108 materials extends throughout many safety-related systems at Diablo Canyon. In order to be reasonably assured that the safety-related functions of these supports is not impaired, a thorough reevaluation of all installations of this type is recommended, if not replacement of the studs in question.

In another classic example of poor material selection from a welding standpoint, PG&E specifies that all stainless steel materials for use at DCPD have a minimum carbon content of .04. This is shown on Attachment 8. This specification should read a maximum carbon content of .04, as this will reduce the like-

likelihood of carbide precipitation resulting in loss of corrosion resistance in welded joints. As installed, the materials are not likely going to last as long as requirements referenced in the Final Safety Analysis Report. The higher-carbon stainless steel is cheaper to purchase, however it could be inadequate for performing according to the design of the plant for the design life of the plant. I have addressed a memo to Pullman management on this subject, and to date received no reply.

II. INADEQUATE DOCUMENT CONTROL

Another major generic defect in the quality control system at DCPD is that there is inadequate control of the documentation to which the plant is supposed to be built. When a work package arrives in the field, it often has not been adequately reviewed to ensure that the work can be done as the design drawings specify. When, as is often the case, the work cannot be done per design, field engineers are authorized to write "quick fixes", which are now referred to with the more euphemistic term "Pipe Support Design Tolerance Clarification". These are PG&E approved deviations from Pullman ESD 223 (Pipe Support Fabrication and Erection Specification referenced to Procurement Document 8711). Attachment 9 illustrate some of the poorer examples of quick fixes. These are still called "quick fixes" in Unit Two, and assigned a QF number for reference.

These documents make it very difficult for the field inspectors to do their work, as it is often necessary to trace through a large number of voided and superceded quick fixes to determine what the actual design requirements are. PG&E has a planned rejection rate of 40% for supports failing design requirements as a result of these changes to design. Pullman specifications also state a quick fix cannot be partially voided or superceded, however many times QC comments or acceptance on a voided quick fix is left intact in violation of specifications.

III. INADEQUATE TRAINING OF CRAFT, ENGINEERING, AND QC

To compound the problems caused by inadequate procedures, materials, and document control, quality control personnel are handicapped by inadequate training to achieve an effective QC function. Training is sporadic and unprofessional, and usually right before an upcoming event, such as the ASME audit in August, 1983. They are not focused on learning, they are generally focused on intimidating personnel into changing embarrassing problems for management by threatening implicitly that "the next time this happens, it will be your job". Supervisors stand up in front of training sessions and tell you to take as much time as you need to make an inspection, and then tell you you're too slow and you have to make more inspections than you're doing as you're holding up production.

Other methods of training include handing the inspector a package of reading materials and a sheet to sign saying that he or she has read them. No effort is made to test whether the inspector understands what he supposedly read, except in the training program held prior to certification as an inspector. In some cases, the answers to these tests were lying right on the table during a closed-book exam. There is no incentive to display any initiative nor is anyone encouraged to search out the relevant codes and specifications, as management is afraid someone will "read into" a specification something that may embarrass the management.

Craft workers are not trained by their supervision as to the procedures or specifications they are required to adhere to in construction. Welders are only required to pass a welding test, there is no additional training here and this is a rarity on nuclear construction projects according to my research. Most welders get anywhere from four to twelve working days of training prior to certification at nuclear projects under construction.

IV. INTIMIDATION OF QUALITY CONTROL PERSONNEL BY CONSTRUCTION SUPERVISION AND QC MANAGEMENT/SUPERVISION

Consistent with the reluctance to properly train inspectors to do a good job and know the specifications they are required to inspect to, there is a serious problem of intimidation of QC inspectors who do not "work with the craft". As our own supervision in most cases is more concerned with production pressures than quality, inspectors who don't adhere to the program are subjected to intimidation by QC leadmen and supervisors. QC leadmen are also very unknowlegable when posed with everyday questions pertaining to acceptance standards of items not addressed in the specifications, and their response in some cases is that if it is not referenced in the specification as being rejectable, you must accept it. QC supervisors, when placed in situations where a field inspector will not accept items that are rejectable, will often accept the item so production can continue, instead of forcing the craft to do it right. The QA/QC Manager Harold Karner has a history of listening to production before his own field personnel. There was an incident where an inspector wrote up a report on a Superintendent for harassment and intimidation, with threats to go to the NRC. Karner tore up the report, exonerated Rich Babineau the Superintendent, and the inspector was fired for excessive absenteeism. Although he was excessively absent, stated policy was not followed and he was terminated, I feel, for alleging that the incident would be reported to the NRC.

If QC inspectors insist upon enforcing the codes and standards to which the plant is supposed to be built, they will be fired. This recently happened to Steve Lockert, a fellow Cal Poly Welding Engineering graduate. Steve was finding many items embarrassing to QC management, and he was fired for being out of his work area on a "wild goose chase" as stated in his termination notice. There are no wild geese at Diablo Canyon, and Steve has rightly appealed his firing to the Dept. of Labor.



V. INEFFECTIVE NRC OVERSIGHT

815 Morro Bay Blvd.
Morro Bay, CA 93442

These problems would be less crucial if the NRC were likely to notice and resolve problems. In fact, it appears that the NRC is little more than a branch of PG&E. For example, in the wake of Steve Lockert's firing, the NRC audited my records and Steve's for the purpose of supporting allegations made by Steve. I was questioned in the presence of the QC manager Frany Lyautey by NRC investigator Dennis Kirsch. When Kirsch asked Lyautey about the whereabouts of Lockert's records, Lyautey replied, "When the man quit, I took possession of his records and initialed them all". When later asked about Lyautey's comment that Lockert quit, Kirsch replied that he didn't care what Frank Lyautey told him. It seems to me that the NRC should be concerned when a deliberate attempt is made to mislead its investigators. In another incident, myself and a fellow inspector, Craig Meagher, were told by a Bechtel production superintendent that a purge of equipment from Unit One prior to an NRC walkdown in October was, "To create the impression for the NRC that a very small workforce was operating in Unit One." This also seems to be a deliberate attempt to mislead the NRC.

VI. CONCLUSION


Each of the points touched on above will be expanded a great deal in forthcoming statements, with supporting documentation. The result of these problems is that the quality of many items at DCPD is indeterminate, and therefore there is a significant breakdown of the quality assurance program in effect. In order to allay public fears and concerns, I believe the circumstances warrant a thorough investigation by the appropriate authorities, including the NRC Office of Investigations and the United States Department of Justice.

Subscribed and sworn to before
me this 23rd day of January, 1984

Kathi M. Cook
Notary Public: My commission expires 2-22-85

Timothy J. O'Neill
Timothy J. O'Neill

11
60



815 Morro Bay Blvd.
Morro Bay, CA 93442

V. INEFFECTIVE NRC OVERSIGHT

These problems would be less crucial if the NRC were likely to notice and resolve problems. In fact, it appears that the NRC is little more than a branch of PG&E. For example, in the wake of Steve Lockert's firing, the NRC audited my records and Steve's for the purpose of supporting allegations made by Steve. I was questioned in the presence of the QC manager Frany Lyautey by NRC investigator Dennis Kirsch. When Kirsch asked Lyautey about the whereabouts of Lockert's records, Lyautey replied, "When the man quit, I took possession of his records and initialed them all". When later asked about Lyautey's comment that Lockert quit, Kirsch replied that he didn't care what Frank Lyautey told him. It seems to me that the NRC should be concerned when a deliberate attempt is made to mislead its investigators. In another incident, myself and a fellow inspector, Craig Meagher, were told by a Bechtel production superintendent that a purge of equipment from Unit One prior to an NRC walkdown in October was, "To create the impression for the NRC that a very small workforce was operating in Unit One." This also seems to be a deliberate attempt to mislead the NRC.

VI. CONCLUSION



STATE OF CALIFORNIA

COUNTY OF San Luis Obispo | SS.

On this the 23rd day of January, 1984, before me the undersigned, a

Notary Public in and for said County and State, personally appeared

Timothy J. O'Neil

_____ personally known to me or proved to me on the basis of satisfactory evidence to be the person _____ whose name is subscribed to the within instrument and acknowledged that he executed the same.

Kathi M. Cook
Signature of Notary

FOR NOTARY SEAL OR STAMP



815 Morro Bay Blvd.
Morro Bay, CA 93442

CAL-375 (Rev. 8-82) Ack. Individual

Staple

Staple

76-17 Rev 3-78

AREA Z-G

LINE 2-S3-2372-6 **B**

HANGER SYMBOL,
DATA PT. 5545B
H.I. VERT. RESTR.

20
39R

140' 0"

C.S. SYSTEM

LOC ON DWG 501520

SHEET 8 OF 15

FOR INFORMATION ONLY

1. Epoxy groutings:

- a) Use Cellcote - 658N high temperature epoxy grout.
- b) Apply per manufacturer's recommended installation instructions and in accordance with procedures approved by Project Engineering.

2. Studs and Nuts

- a) All studs shall be Nelson stud ASTM A 108 Grade 1010 - 1020 or ASTM A307 Grade B.
- b) All studs shall be installed in accordance with spec. 8831 and shall be welded per AWS D1.1 (1982) Sect. 7.
- c) All studs shall be torque-tested in accordance with AWS D1.1 1982 Sect. 7.
- d) The installation torque for all studs shall be one half of the test value as specified in (c) with a tolerance of + 10%..
- e) Washer shall be provided when the hole size is 1/8" larger than the bolt diameter.
- f) The studs shall have lock nuts. Where existing studs will be used and insufficient threads are available for use of lock nuts, spoiling of the threads is acceptable.

3. Installation tolerances shall be in accordance with DCM-M9 unless otherwise noted on hanger drawings.

4. Lugs:

- a) For location of shear lugs, see the base plate drawing.
- b) THE HEIGHT OF THE SHEAR LUG SHALL BE CHOSEN, SUCH THAT THE TOP OF THE SHEAR LUG SHALL BE FLUSH OR BEYOND THE FACE OF THE BASE PLATE

12
CS

APPROVED FOR CONSTRUCTION
6/2/83
AS
6-7-83

CONTROLLED COPY

DC-2-E-P-6948 REV 2.

SK- 20/39R REV. 2

ATTACHMENT 1 *go*

DSGN <i>JK</i>	DRAWING NO		
DWN <i>ADL</i>	<i>051372</i>		
CHKD <i>CP 1-20-83</i>			
SHT <i>234</i> OF SHTS	P G & E CO	ISSUE	REV

OBJECT: DIABLO CANYON UNIT: 2

SPECIFICATION FOR LOW-CARBON STEEL EXTERNALLY AND INTERNALLY THREADED STANDARD FASTENERS



SA-307

(Identical with ASTM Specification A 307-68 except that Grade A Bolts and Nuts have been deleted)

Chemical Requirements

3. (a) Steel for bolts and nuts shall conform to the following chemical requirements:

	Grade B	
	Bolts	Nuts
Phosphorus, max. per cent.	0.04	0.12
Sulfur, max. per cent.	0.05	0.16

(b) Resulfurized material is not subject to rejection based on check analysis for sulfur.

(c) Bolts and nuts are customarily furnished from stock, in which case individual heats of steel cannot be identified.

Mechanical Requirements

4. (a) Bolts shall meet the hardness requirements specified in Table I. This shall be the only requirement for bolts which are too short or which have insufficient threads for tension testing or which have drilled or undersize heads that are

TABLE I.—HARDNESS REQUIREMENTS FOR BOLTS

Bolt Size, in.	Grade	Hardness			
		Brinell		Rockwell B	
		Min	Max	Min	Max
All.....	B.....	121	207	69	95

weaker than the threaded section of the bolt.

(b) Bolts, other than those excepted in Paragraph (a), shall be subject to a tension test as specified in Section 6. Where both hardness and tension tests are performed, acceptance on the basis of the tensile requirements shall take precedence where the minimum requirements are the subject of controversy.

(c) Bolts 1½ in. and under in diameter when tested in full size shall meet the requirements for tensile strength specified in Table II.

(d) Bolts 1¼ to 3 in. in diameter, inclusive, shall be tested preferably in full size and shall meet the requirements for tensile strength specified in Table II. But when equipment of sufficient capacity for such tests is not available, they shall meet the following requirements on machined specimen tension tests:

	Tensile Strength, psi	Elongation in 2 in., per cent
Grade B bolts.....	90 000 min 100 000 max	18 min ...

(e) Nuts shall meet the hardness requirement specified in Table III. Hardness shall be the only requirement for jam, slotted and castle nuts and for nuts larger than 1½ in. in size.

(f) Nuts 1½ in. and under in size shall meet the proof loads specified in Table III.

(g) Nuts 1½ to 1¼ in., inclusive, in size shall preferably meet the requirements

(a) This specification covers the chemical and mechanical requirements of low-carbon steel externally and internally threaded standard fasteners, 4 in. and under in diameter, frequently used for the following applications:

(1) *Grade B Bolts*, for flanged joints in piping systems where one or both flanges are of iron.

(2) Nonheaded anchor bolts, either straight or bent, to be used for structural purposes, shall conform to the requirements of the Specification for *Grade B Steel* (ASTM Designation: A 307) with tension tests to be made on the body or on the bar stock used in making the anchor bolts.

Material and Manufacture

Steel for bolts shall be made by the open-hearth, basic-oxygen, or electric process.

Steel for nuts shall be made by the open-hearth, basic-oxygen, electric-furnace, or vacuum process.

Fasteners may be produced by hot or cold rolling of the heads or machining from stock.

Threads may be rolled or cut. Fasteners may be produced by hot rolling, cold punching, cold forging, or machining from bar stock.

TABLE II.—TENSILE REQUIREMENTS FOR FULL SIZE BOLTS.

Bolt Size, in.	Threads per inch	Stress Area, sq in. ^a	Tensile Strength, lb	
			Grade A min. ^b	Grade B min. ^c
1/2	20	0.0318	1 900	3 190
	18	0.0524	3 100	5 240
	16	0.0778	4 650	7 750
	14	0.1063	6 350	10 620
3/8	13	0.1419	8 500	14 190
	12	0.182	11 000	18 200
	11	0.228	13 500	22 800
	10	0.334	20 050	33 400
1/2	8	0.463	27 700	46 200
	7	0.608	36 350	60 800
5/8	7	0.763	45 900	76 300
	6	0.969	58 150	96 900
3/4	5	1.146	69 200	115 300
	4	1.406	84 300	140 500
7/8	5	1.96	114 000	190 000
	4 1/2	2.50	150 000	250 000
1	4 1/2	3.26	196 000	325 000
	4	4.09	240 000	400 000
1 1/8	4	4.92	295 800	492 000
	4	5.97	358 200	597 000
1 1/4	4	7.10	426 000	710 000
	4	8.33	498 800	833 000
1 3/8	4	9.66	579 600	966 000
	4	11.08	664 800	1 108 000

^a Area calculated from the formula:

$$A_s = 0.7854 \left(D - \frac{0.9743}{n} \right)^2$$

where:

- A_s = stress area.
- D = nominal diameter of bolt, and
- n = threads per inch.

^b Based on 90 000 psi.
^c Based on 100 000 psi.

for proof load specified in Table III, but when equipment of sufficient capacity for such tests is not available they shall meet the hardness requirements specified in Table III.

Dimensions

5. (a) Unless otherwise specified, threads shall be the Coarse Thread Series as specified in the latest issue of the USA Standard for Unified Screw Threads (USAS B1.1), having a class 2A tolerance for bolts and class 2B tolerance for nuts.

(b) Unless otherwise specified, Grade B bolts shall be Heavy Hex Bolts with dimensions as given in the latest issue of USA Standard B18.2.1.

TABLE III.—HARDNESS AND PROOF LOAD REQUIREMENTS FOR NUTS.

Nut Size, in.	Threads per inch	Proof Load, lb ^a	Brinell Hardness, min.
1/2	20	3 850	...
	18	4 700	...
	16	7 000	...
	14	9 550	...
3/8	13	12 750	...
	12	16 400	...
	11	20 350	...
	10	30 060	...
1/2	8	41 900	...
	7	54 550	...
5/8	7	68 550	...
	6	87 200	104
3/4	6	103 950	104
	5	126 450	104
1 to 4, incl.	104

^a Based on 90,000 psi mandrel stress for nut sizes 1/2 to 3/4 in., inclusive; 77,000 psi for 3/2 in.; and 67,000 psi for 3/4 to 4 in., inclusive.

(c) Unless otherwise specified, nuts for Grade B bolts shall be Heavy Hex Nuts with dimensions as given in the latest issue of USA Standard for Square and Hex Nuts (USAS B18.2.2).

Methods of Test

6. (a) The material shall be tested in accordance with Supplement III of the Methods and Definitions for Mechanical Testing of Steel Products, (ASTM Designation: A 370).^a

(b) Standard square and hexagon bolts only shall be tested by the wedge tension method. Fracture shall be in the body or threads of the bolt without any fracture at the junction of the head and body. Other headed bolts shall be tested by the axial tension method.

(c) Nuts shall be tested by the axial proof load method.

(d) Speed of testing as determined with a free running crosshead shall be a maximum of 1 in. per min for the tensile strength tests of bolts and the proof load determination on nuts.

Number of Tests and Retests

7. (a) The requirements of this specification shall be met in continuous mass production for stock, and the manufac-

turer shall make sufficient tests to ensure that the product meets the specified requirements of individual shipments. If not ordinarily contemplated, heats of steel are not to be used in finished product.

(b) When specified in the contract, the manufacturer shall furnish certificates to be the basis for mechanical tests for each shipment.

(c) When additional tests are specified on the purchase order, the purchaser may propose of selecting test samples. The test samples shall consist of all material offered for sale at one time that has the following common characteristics:

- (1) One type of item, that is, bolts, nuts,
 - (2) One nominal size, and
 - (3) One nominal length of bolt.
- (d) From each lot, the number of tests for each requirement shall be as follows:

Number of Pieces in Lot	Number of Tests
800 and under	3
801 to 8 000	5
8 001 to 22 000	7
Over 22 000	9

(e) If any machined test specimen shows defective machining it may be discarded and another specimen substituted.

(f) Should any sample fail to meet the requirements of a specified test, the number of samples from the lot shall be tested, in which case all the additional samples shall meet the specification.

Marking

8. Bolt heads shall be marked with a raised or depressed mark at the option of the manufacturer to identify the manufacturer. The manufacturer may use additional marking for his own use.

Inspection

9. (a) If the inspection described in Paragraph (b) is required by the purchaser it shall be specified in the inquiry, order, or contract.

ATTACHMENT 2

PAGE 2 OF 3

[Handwritten signature]

LOW-CARBON STEEL EXTERNALLY AND INTERNALLY THREADED
STANDARD FASTENERS

SA-307

(b) The inspector representing the purchaser shall have free entry, at all times while work on the contract of the purchaser is being performed, to all parts of the manufacturer's works that concern the manufacture of the material covered. The manufacturer shall afford the inspector all reasonable facilities,

without charge, to satisfy him that the material being furnished in accordance with these specifications. All tests (except check analysis) and inspection shall be made at the place of manufacture prior to shipment, unless otherwise specified, and shall be so conducted as not to interfere unnecessarily with the

operation of the works.

Rejection

10. Unless otherwise specified, any rejection based on tests specified herein shall be reported to the manufacturer within thirty working days from the receipt of samples by the purchaser.

ATTACHMENT 2
PAGE 3 OF 3
TJO

8.2 (05-78)

Pullman Power Products

Priority 5/32R

FIELD WAREHOUSE REQUISITION


STEM 9 LINE SPEC. 2-56-255-10 SPL [A] DATE 6-6-83
NO 5/32R DETAIL DWG. NO. 057349 DDR. NO. ACT. NO. 7177 PAGE NO. OF

QUANTITY	QUANTITY DELIVERED	ITEM DESCRIPTION	P.O. NO.	ITEM NO.	HEAT NO.
6	6	7/8" X 0.3" Lg. Threaded welding stud, with hex nuts Manuf. from A307 Gr. B Mat	9287	B	
		Class I Hanger			

DELIVER TO AREA 63111 free J. L. Anderson FOREMEN Don Bice 6-6-83 Q. A. APPROVED
 DCD BY Michael H. Taylor W. Swenson 6-6-83
 Q. A. APPROVAL _____ FILLED BY _____

ATTACHMENT 2
JP

DUE TO TYPO ERROR
THERE IS NO
ATTACHMENT 4.

A handwritten signature or set of initials, possibly 'JF', written in black ink.

FIELD REQUISITION - PURCHASE ORDER - RECEIVING REPORT

JOB NO. 7177	DATE 1-21-81	SHEET NO. 1 of 2	SHIPPING ADDRESS: PULLMAN POWER PRODUCTS C/O Pacific Gas & Electric Company Diablo Canyon Power Plant 7 Miles North of Avila Beach, CA 93424	REQ. - P.O. - NO. F- 7177-9287 R.R. -			
DISCOUNT TERMS		SHIPPING TERMS		JOB COST CODE: 122			
VIA			VENDOR: Cardinal Bolt 3873 W. Oquendo Las Vegas, Nevada 89118	SUBCONTRACT NO.			
				MAIL 4 COPIES OF INVOICES TO: P.O. Box 367 Avila Beach, CA 93424			
ITEM (LETTER)	QTY. REQ'D.	DESCRIPTION		UNIT PRICE	TOTAL	DATE REC'D.	QTY. REC'D.
A	100	7/8" x 2" Mach. Bolts A307-Gr.B		1 89	189 00		
B	100	7/8" x 3" Mach. Bolts A307-Gr.B		2 26	226 00		
C	300	1/2" x 1 1/4" Mach. Bolt A307-Gr.B		58	174 00		
D	300	1/2" x 1" Mach. Bolt A307-Gr.B		56	168 00		
E	1000	3/8" Ø Heavy Hex Nuts A194-Gr.2H		22	220 00		
NOTE: SEE SPECIAL REQUIREMENTS ATTACHED							
TOTAL PRICE						977 00	

NEEDED FOR: **Hanger Stock (Wally Franklin)**

DATE NEEDED: DATE ORDERED: **2-5-81** DATE PROMISED: **3-5 Days**

DWG(S) ATTACHED:

PREPARED BY: **R. King** APPROVED BY: *[Signature]* PURCHASED BY: *[Signature]*

IMPORTANT: THIS ORDER IS SUBJECT TO ALL THE TERMS AND CONDITIONS PRINTED ON THE REVERSE SIDE HEREOF.

OUR ORDER NUMBER MUST APPEAR ON ALL INVOICES, BILLS OF LADING, EXPRESS RECEIPTS AND CORRESPONDENCE. MARK ALL SHIPPING TAGS

REMARKS

REIMBURSABLE

RECEIVING DEPARTMENT

CARRIER:

COMPLETE PARTIAL

PREPAID: \$ COLLECT: \$

RECEIVED BY:

RECEIVED BY: [Signature]

FIELD REQUISITION - PURCHASE ORDER - RECEIVING REPORT

JOB NO. 7177	DATE 1-21-81	SHEET NO. 2 of 2	SHIPPING ADDRESS: PULLMAN POWER PRODUCTS c/o Pacific Gas & Electric Company Diablo Canyon Power Plant 7 Miles North of Avila Beach, CA 93424	REQ.- P.O.- NO. F- 7177-9287 R.R.-
DISCOUNT TERMS		SHIPPING TERMS		JOB COST CODE: 122 SUBCONTRACT NO.
VIA			VENDOR: Cardinal Bolts 3873 W. Oquendo Las Vegas, Nevada 89118	MAIL 4 COPIES OF INVOICES TO: P. O. Box 367 Avila Beach, CA 93424

SPECIAL REQUIREMENTS FOR STRUCTURAL BOLTS OR FASTENERS FOR HANGERS:

HB1.	Supplier shall furnish three copies of a Manufacturer's Certificate of Compliance signed by manufacturer indicating that materials furnished are in compliance with this Purchase Order, with specifications, or as listed in suppliers or manufacturers catalog.				
HB2.	Certificate of Compliance shall be traceable to our Purchase Order and Item No.				
HB3.	All required documentation shall be sent the day of each shipment to PULLMAN POWER PRODUCTS, P.O. Box 367, Avila Beach, CA 93424 Attn: Q.A. Dept. In addition, a copy shall accompany each shipment.				
HB4.	Any nonconformance to the requirements of the Purchase Order will be considered just cause for return of materials without cost to buyer.				
HB5.	Materials shall be domestically manufactured.				
<p style="font-size: 24px; font-weight: bold;">ATTACHMENT 5 PAGE 2 OF 32 <i>JP</i></p>					

NEEDED FOR:		
DATE NEEDED:	DATE ORDERED:	DATE PROMISED:
DWG(S) ATTACHED:		
PREPARED BY:	APPROVED BY: <i>[Signature]</i>	PURCHASED BY:
<p>IMPORTANT: THIS ORDER IS SUBJECT TO ALL OF THE TERMS AND CONDITIONS PRINTED ON THE REVERSE SIDE HEREOF.</p> <p>OUR ORDER NUMBER MUST APPEAR ON ALL INVOICES, BILLS OF LADING,</p>		

REMARKS
SOURCE DOCUMENT REQUIREMENTS
Corp. Appr. Vendor; May Use Site Appr. Vendor
(All) Hanger CLI, G, E, Sprinkler Spec M-10
8724 Cardox
REIMBURSABLE

RECEIVING DEPARTMENT	
CARRIER:	
COMPLETE <input type="checkbox"/>	PARTIAL <input type="checkbox"/>
PREPAID: \$	COLLECT: \$
RECEIVED BY:	

F 8.2 (05-78)

Pullman Power Products
Division of Pullman Incorporated
FIELD WAREHOUSE REQUISITION

ITEM 1-14 LINE SPEC. 1-K2-314-12 DATE 3-16-83
Q NO. N/A DETAIL DWG. NO. 049266 DDR. NO. N/A ACT. NO. 7177 PAGE NO. OF

QUANTITY	QUANTITY DELIVERED	ITEM DESCRIPTION	P.O. NO.	ITEM NO.	HEAT NO.
10	10	5" ϕ x 2 3/4" Long Flange ^{MACHINED PARTS} (BOIS-SHEAR HEADS) C.S. A-325	6892	B	
10	10	5" Hex NUTS and Washers A194 2H	11024	E	
			11716	C	
CLASS I Hanger #59N/2G					

DELIVER TO AREA FOREMEN John S. Williams
C'D. BY
G. APPROVAL

Q. A. APPROVED Paul Bauer 3-17-83
FILLED BY

Pullman Power Products
 Division of Pullman Incorporated
FIELD WAREHOUSE REQUISITION

ATTACHMENT 6
PAGE 2 OF 3

8.2 (05-78)

ITEM 1-14 LINE SPEC. L-K2-317-12-B DATE 3-22-83
 Q. NO. 049255 DETAIL DWG. NO. 50043 DDR. NO. _____ ACT. NO. 7177 PAGE NO. 1 OF 1

QUANTITY	QUANTITY DELIVERED	ITEM DESCRIPTION	P.O. NO.	ITEM NO.	HEAT NO.
10	11	5/8" ϕ x 0'-2" l.g. Bolts A 325 ¹⁵⁵⁴⁶⁹ ₂₃₄₁₁₄₉ (weld studs, heads to be cut in field.)	6892	B	
10	10	Hex Nuts A 194 2H w/ Washers	7543	J	
			11716	C	
Class I Hck.					

DELIVER TO AREA Class I Hck. FOREMEN R.M. Loney Q.A. APPROVED Fred Bauer 3-24-83

REQ'D. BY John Tober FILLED BY _____

REQ. APPROVAL _____ WHITE COPY - O.A. CANARY COPY - WAREHOUSE PINK COPY - FIELD ENGINEERING

73/40SL

Pullman Power Products
FIELD WAREHOUSE REQUISITION

8.2 (05-78)

ITEM 2-12 LINE SPEC. 2-53-326-8 B DATE 3-28-83
 Q. NO. _____ DETAIL DWG. NO. 500908 DDR. NO. _____ ACT. NO. 7177 PAGE NO. 1 OF 1

QUANTITY	QUANTITY DELIVERED	ITEM DESCRIPTION	P.O. NO.	ITEM NO.	HEAT NO.
(8)	0	1/2" ϕ x 1 1/2" L.G. (MIN) THREADED WELDING STUD CS A 307 GRADE B			
6	6	Issued 1/2 x 2 A-307 CAP SCREWS to be cut in field.	11117	G	
CLASS I HCK. MAT.					

DELIVER TO AREA Hold Area Ron Fox FOREMEN John Tober Q.A. APPROVED Fred Bauer 3-29-83

REQ'D. BY C. Lovock FILLED BY M. Barr 439

REQ. APPROVAL _____

SYSTEM 1-14 LINE SPEC. 1-K2 DATE 3-7-83

QUANTITY	QUANTITY DELIVERED	ITEM DESCRIPTION	P.O. NO.	ITEM NO.	HEAT NO.
		<u>CLASS 1 HNGS 9N-1G</u>			
		<u>FW-NA</u>			

Deliver to Area 140 Foreman John K. ... A.C.A. Approved John K. ...

EC'D. BY John K. ... FILED BY John K. ...

NG. APPROVAL _____

WHITE COPY QA CANARY COPY WAREHOUSE PINK COPY FIELD ENGINEERING

SYSTEM 1-14 LINE SPEC. 1-K2 DATE 3-7-83

QUANTITY	QUANTITY DELIVERED	ITEM DESCRIPTION	P.O. NO.	ITEM NO.	HEAT NO.
<u>6</u>	<u>6</u>	<u>5/8" φ X 2" Long Threaded Welding Stud</u>	<u>6882</u>	<u>B</u>	
		<u>A 325 C.S.</u>			
		<u>Issued 5/8" X 2 3/4" Lg Bolt</u>			
		<u>CLASS 1 HNGS 9N-1G</u>			
		<u>FW-NA</u>			

Deliver to Area 140 Foreman John K. ... A.C.A. Approved John K. ...

EC'D. BY John K. ... FILED BY John K. ...

NG. APPROVAL _____

INTEROFFICE CORRESPONDENCE

ATTACHMENT
7 *CS*

DATE JANUARY 17, 1984
TO ALL FIELD ENGINEERS/QC INSPECTORS
FROM H.W. KARNER/SKIP CORNISH
SUBJECT WELDED STUDS (A325)

There have been several cases identified where A325 bolts have had the heads removed and have been used as a welded stud in hanger applications. This material is not qualified for use in welded applications by our weld procedures. A DR has been submitted to PG&E concerning this matter.

Welded studs must be A36 or other P1 material. If there are any questions, contact your Supervisor.


Harold W. Karner

Harold W. Karner
QA/QC Manager

Skip Cornish

Skip Cornish
Chief Field Engineer

HWK:SC:sam





Pullman Power Products
Division of Pullman Incorporated

FIELD REQUISITION - PURCHASE ORDER - RECEIVING REPORT

JOB NO. 7177		DATE 12-09-83		SHEET NO. 1 of 3		SHIPPING ADDRESS: PULLMAN POWER PRODUCTS c/o Pacific Gas & Electric Co. Diablo Canyon Power Plant 7 Miles North of Avila Beach, CA 93424				REQ. NO. F-7177-14386		
DISCOUNT TERMS			SHIPPING TERMS			VENDOR: Gulfalloy P.O. Box 52518 Houston, Texas 77052				JOB COST CODE: 122		SUBCONTRACT NO.
VIA 1-713-672-7451 Alan						MAIL 4 COPIES OF INVOICES TO: P.O. Box 367 Avila Beach, CA 93424						
ITEM (LETTER)	QTY. REQ'D.	DESCRIPTION						UNIT PRICE	TOTAL	DATE REC'D.	QTY. REC'D.	
A	100	1" - 3000# S/W Caps A105						4.42	442.00			
		Pla. Chemical and Physical analysis shall be in accordance with requirements of ASME SA105 1980										
		Plb. Special examinations and Test for Nuclear Piping shall comply with ASME Section III Class 2, 1980. W/Winter 82 Addenda										
		SEE SPECIAL REQUIREMENTS ATTACHED										
								TOTAL PRICE		442	00	

NEEDED FOR:
WhSE Stock

DATE NEEDED: Part ASAP	DATE ORDERED: 12-21-83	DATE PROMISED: Ship 7-10 Days
DWG(S) ATTACHED:		
PREPARED BY: JOM	APPROVED BY: <i>[Signature]</i>	PURCHASED BY: <i>[Signature]</i>

IMPORTANT: THIS ORDER IS SUBJECT TO ALL OF THE TERMS AND CONDITIONS PRINTED ON THE REVERSE SIDE HEREOF.

OUR ORDER NUMBER MUST APPEAR ON ALL INVOICES, BILLS OF LADING, EXPRESS RECEIPTS AND CORRESPONDENCE. MARK ALL SHIPPING TAGS AND PACKAGES WITH ABOVE ORDER NUMBER.

REMARKS
Code Class "B"
P. Malloy

REIMBURSABLE

ATTACHMENT 8
PAGE 10 OF 34
CAO

RECEIVING DEPARTMENT

CARRIER:

COMPLETE <input type="checkbox"/>	PARTIAL <input type="checkbox"/>
PREPAID <input type="checkbox"/>	COLLECT <input type="checkbox"/>

RECEIVED BY:

FIELD REQUISITION - PURCHASE ORDER - RECEIVING REPORT

B NO. 177	DATE 12-09-83	SHEET NO. 2 OF 3	SHIPPING ADDRESS: PULLMAN POWER PRODUCTS C/O Pacific Gas & Electric Company Diablo Canyon Power Plant 7 Miles North of Avila Beach, CA 93424	REF. NO. NO. F-7177-14386
SCOUNT TERMS	SHIPPING TERMS	VENDOR: Gulfalloy	JOB COST CODE 122	SUBCONTRACT NO.
A			MAIL 4 COPIES OF INVOICES TO: P.O. Box 367 Avila Beach, CA 93424	

SPECIAL REQUIREMENTS FOR CLASS I PIPE AND FITTINGS: (CONTINUED)		UNIT PRICE	TOTAL	DATE REC'D.	QTY REC.
2.	Supplier shall furnish three copies of Mill Test Reports.				
3.	Mill Test Reports shall be traceable to this Purchase Order and Item No. Test results shall be actual not typical.				
4.	Required documentation shall be sent on the day of shipment to PULLMAN POWER PRODUCTS, P.O. Box 367, Avila Beach, CA 93424, ATT: Q.A. DEPT. In addition, a copy shall accompany each shipment.				
5.	Any nonconformance to the requirements of Purchase Order will be considered just cause for return of material without cost to buyer.				
6.	Items set forth in the Purchase Order are for use in Nuclear Safety-Related components subject to reporting requirements pursuant to Section 206 of the Energy Reorganization Act of 1974, as implemented by 10 CFR21. Notice of any defects identified by Vendor pursuant to such law shall be immediately made to the Director of PULLMAN POWER PRODUCTS P.O. Box 3308 Williamsport, PA. 17701.				
7.	If stainless steel materials are to be supplied on the Purchase Order they shall have a minimum carbon content of .04.				
8.	Identification marking for fittings shall consist of the manufacturers				
TOTAL PRICE					

QUANTITY NEEDED FOR:	
DATE NEEDED:	DATE ORDERED: 12-21-83
FIG(S) ATTACHED:	DATE PROMISED:
PREPARED BY: <i>LOM</i>	APPROVED BY: <i>[Signature]</i>
	PURCHASED BY: <i>[Signature]</i>
IMPORTANT: THIS ORDER IS SUBJECT TO ALL OF THE TERMS AND CONDITIONS PRINTED ON THE REVERSE SIDE HEREOF.	
YOUR ORDER NUMBER MUST APPEAR ON ALL INVOICES, BILLS OF LADING.	

REMARKS:
CORP. APPR. VENDOR
8711 Pipe Class A
8711 Pipe class B
8711 Pipe Class C

ATTACHMENT 8
PAGE 2 OF 34

RECEIVING DEPARTMENT	
CARRIER:	
COMPLETE <input type="checkbox"/>	PARTIAL <input type="checkbox"/>
PREPAID: \$	COLLECT: \$
RECEIVED BY:	

FIELD REQUISITION - PURCHASE ORDER - RECEIVING REPORT

JOB NO. 7177	DATE 12-9-83	SHEET NO. 3 OF 3	SHIPPING ADDRESS: PULLMAN POWER PRODUCTS C/O Pacific Gas & Electric Company Diablo Canyon Power Plant 7 Miles North of Avila Beach, CA 93424	REQ. - P.O. - NO. F- 7177-14386 R.R. -
DISCOUNT TERMS		SHIPPING TERMS		JOB COST CODE: 122
VIA			VENDOR: Gulfalloy	SUBCONTRACT NO.
				MAIL 4 COPIES OF INVOICES TO P.O. Box 367 Avila Beach, CA 93424

SPECIAL REQUIREMENTS FOR CLASS I PIPE AND FITTINGS: (CONTINUED)		UNIT PRICE	TOTAL	DATE REC'D.	QTY RE
P8b.	symbol or name, designation of service rating, applicable specification, grade, size and heat no. For 3/4" and less, a code number traceable to a Mill Test Report shall be adequate marking.				
P9.	Identification marking for pipe shall be in accordance with ASTM specifications. In addition, the heat number and PULLMAN POWER PRODUCTS' Purchase order Number shall be on each length.				
P10.	Material shall be marked by any method that will not result in any harmful contamination or sharp discontinuities. Marking must be in accordance with requirements of USAS B31.7. If marking is steel by stamping, it shall be with round-nose or interrupted dot die stamping. In no case shall the wall or plate thickness be reduced below the minimum.				
P11.	Materials shall be domestically manufactured. Materials shall be free of oil and foreign matter. Pipe ends shall be capped.				
TOTAL PRICE					

NEEDED FOR:		
DATE NEEDED:	DATE ORDERED: 12-21-83	DATE PROMISED:
WG(S) ATTACHED:		
PREPARED BY: <i>Tom</i>	APPROVED BY: <i>[Signature]</i>	PURCHASED BY: <i>[Signature]</i>
<p>IMPORTANT: THIS ORDER IS SUBJECT TO ALL OF THE TERMS AND CONDITIONS PRINTED ON THE REVERSE SIDE HEREOF.</p> <p>OUR ORDER NUMBER MUST APPEAR ON ALL INVOICES, BILLS OF LADING,</p>		

REMARKS

ATTACHMENT B
PAGE 3 OF 4
[Signature]

RECEIVING DEPARTMENT	
CARRIER:	
COMPLETE <input type="checkbox"/>	PARTIAL
PREPAID \$	COLLECT \$
RECEIVED BY:	



Pullman Power Products

ATTACHMENT 8
PAGE 4 OF 4
[Signature]

PRODUCT ENGINEERING DEPARTMENT
QUALITY ASSURANCE AND DOCUMENTATION REQUIREMENTS

	REQ'D	APPROVED BY CUSTOMER	VERIFIED BY P.P.P. Q.C.
1. Vendor Quality Assurance Program - ASME Section III	✓		
2. Certified Drawings for Approval			
3. Qualified Procedures for Approval			
a. Welding			
b. Weld Repairs			
c. Heat Treatment			
d. Ultrasonic			
e. Radiograph			
f. Magnetic Particle			
g. Liquid Penetrant			
h. Eddy Current			
4. Documentation	✓		
a. Mill Reports			
b. Impact Tests			
c. Ultrasonic			
d. Radiograph			
e. Magnetic Particle			
f. Liquid Penetrant			
g. Eddy Current Results			
h. Hydrostatic			
i. Partial Data Reports ASME Section			
j. NDT Personnel Qualifications			
k. Manufacturer's C of C			
5. Marking per P.P.P. Standard	✓		
<i>Helfalloy</i> P.O. # 7177-14386			

PREPARED BY *R. C. King*

DATE OF ISSUE 12-21-83

APPROVED BY *[Signature]* 12-21-83

PAGE OF

PIPE SUPPORT DESIGN TOLERANCE CLARIFICATION FORM

SEQUENCE NUMBER QF-2-760
SUBJECT 2B-44R REV. 4 CLASS I
LOCATION IS UNIT-2

DESCRIPTION: REQUEST PERMISSION TO.

1. USE A194 NUTS AND WASHERS INSTEAD OF A325.
2. TORQUE TO $\frac{1}{2}$ ^{P.A.M.I.N. 11-29-83} TURN PAST NUT.
3. VOID Q.F-2-759

INTERPRETED
"INSTEAD"
P.A.M.I.N.
11-29-83

INTERPRETED INTO
ENGLISH AS,
... TURN PAST NUT
P.A.M.I.N.
11-29-83

SEE TC # 2-5945
FOR REFERENCE
RS 112883

FOR INFO ONLY!

REFERENCE DRAWING 051373

ATTACHMENTS YES PAGES (INC. THIS SHEET) 1

AREA ENGINEER:

CONSTRUCTION MAY PROCEED P Amin

DATE 4-27-83

CONSTRUCTION D.P. REQ'D _____

CONTRACTOR RECEIPT Peter Weiss

DATE 4-27-83

ATTACHMENT 9
PAGE 1 OF 4 *[Signature]*

PIPE SUPPORT DESIGN TOLERANCE CLARIFICATION FORM

SUBJECT 2B-44R REV. 4 SEQUENCE NUMBER QF-2-760
CLASS I
LOCATION IS UNIT-2

DESCRIPTION: REQUEST PERMISSION TO.

- 1. USE A194 NUTS AND WASHERS INSTEAD OF A325.
- 2. TORQUE TO $\frac{1}{2}$ TURUN PAST NUT.
- 3. VOID Q.F-2-759

INTERPRETED "INSTEAD"

INTERPRETED INTO ENGLISH AS, ... TURN PAST =

SEE TC # 2-5945
FOR REFERENCE
RS 11-28-83

FOR INFO ONLY

REFERENCE DRAWING 051373

ATTACHMENTS YES NO PAGES (INC. THIS SHEET) 1

AREA ENGINEER:

CONSTRUCTION MAY PROCEED P Amin

DATE 4-27-83

CONSTRUCTION D.P. REQ'D

CONTRACTOR RECEIPT

Peter Weiss

DATE 4-27-83

ATTACHMENT 9, JO
PAGE 2 OF 4

PIPE SUPPORT DESIGN TOLERANCE CLARIFICATION FORM

SUBJECT 28-44R REV 4A SEQUENCE NUMBER AF-2-759 CLASS 1

LOCATION AREA: IS ELEV: 8'-9" pre-inspect
in-work
past work
DR #

DESCRIPTION:

- REQUEST PERMISSION TO:
- 1- USE A 194 NUTS AND WASHERS INSTEAD OF A325
 - 2- TORQUE TO 1/2 TIL, PAST SNUG
 - 3- FORCE ITEMS (B) & (S) INTO POSITION SO THAT BOLTS CAN BE INSTALLED

VOID
SEE AF-2-760

FOR INFO ONLY

P.P.P. F.E. PW 4/27/83
G.C. F.E.

REFERENCE DRAWING OS1373 SH 52

ATTACHMENTS: YES NO PAGES (INC. THIS SHEET) 1

AREA ENGINEER:

CONSTRUCTION MAY PROCEED P Amio

DATE 4-27-83

CONSTRUCTION D.P. REQ'D

CONTRACTOR RECEIPT Peter Weiss DATE

ATTACHMENT 9 gjo
PAGE 3 OF 4

PIPE SUPPORT DESIGN TOLERANCE CLARIFICATION FORM

SUBJECT 55S 32R REV 2 SEQUENCE NUMBER TC-1-13S35
CLASS I-C
LOCATION AREA: 1-GW ELEV: 05 pre-inspect
in-work
past work

DCN DRI 302-080
10-14-83

DESCRIPTION: HGR 55S-32R HAS SOME ADDITIONAL WELD
EQ OVER WELD. DUE TO THE COMPLEXITY OF ASIMILATING
CHANGES OVER THE PAST 5 MONTHS & TWO REVISIONS
HANGER SHOULD BE ACCEPTED & Q.C. FINAL ACCEPT
BE DONE TO THE REDLINE ATTACHED.
WILL THIS BE ACCEPTABLE?

Yes.

P.O.P. F. BFH 10-13-83
G.C. F.E. _____

REFERENCE DRAWING SK 55S-32R SK 53A-F
ATTACHMENTS YES NO PAGES (INC. THIS SHEET) 9

AREA ENGINEER: [Signature]
CONSTRUCTION MAY PROCEED [Signature]

DATE 10/13/83

CONTRACTOR RECEIVED [Signature] DATE 10/13/83

EXHIBIT 4

2/5

AFFIDAVIT

My name is Timothy J. O'Neill. I am submitting this affidavit to Thomas Devine, who has identified himself to me as the legal director of the Government Accountability Project. I am submitting this statement to rebut erroneous, misleading and material false statements in PG&E and NRC staff responses to allegations I have made of quality assurance (QA) violations at the Diablo Canyon nuclear power plant. Even more important, the QA breakdown has intensified over the last month to its worst level yet, with corresponding intimidation, coverups and falsified records.

I. RESPONSE TO ANSWERS FROM MY EARLIER ALLEGATIONS

In a March 19, 1983 affidavit by Mr. Tressler and others (March 19 aff.), PG&E responded to charges of excessive carbon on stainless steel piping purchased with .04% minimum carbon instead of .04% maximum as required by current industry standard. This was allegation #192 in a March 1984 GAP petition.

1. Initially, PG&E responded by saying there is a .08% maximum. (March 19 aff., p.2). That's not reassuring. NRC NUREG 0691, at 2-2, found that .05% carbon was the threshold for all intergranular stress corrosion cracking (IGSCC) identified in that report. This is particularly significant for

7/0

all lines less than 10 inches in diameter. IGSCC could occur on secondary system lines designed to mitigate situations anticipated by the Final Safety Analysis Report (FSAR) with this carbon content level. All such potentially defective material should be identified.

2. The March 19 affidavit (and NRC staff in private) went on to say that the minimum carbon requirement was to comply with PG&E Specification 8711 and the Westinghouse specification for the main steam system. That answer may be accurate for the Nuclear Steam Supply System (NSSS) due to the high temperatures and pressures in the system. But this steel has been installed in other safety-related systems as well, such as the caustic injection for the containment spray system. This system is essential in the event of a Loss of Coolant Accident (LOCA). There is high residual stress to start with, due to welding and grinding of stainless steel lines. This problem is further exacerbated by the ferrite levels allowed by our specifications. In those instances, the carbon level in the steel is not necessary. Sensitization of the steel due to the carbon level can lead to IGSCC.
3. In item #3 PG&E says that it is not necessary to go beyond industry standards. That is a highly misleading statement. PG&E does not comply with

the current industry standard which is to use 304L stainless steel, which has a .03 maximum carbon level. That level controls carbide precipitation. That was my point. PG&E is working to an old standard which now has been rejected by the industry, using 304 stainless. In fact, even the NRC's 1973 Regulatory Guide 1.44 supports my position explicitly on lines with greater than .03% carbon, unless we can do without the line during an accident and still shut down the plant safely. In fact, as early as 1973 Reg. Guide 1.44 called for intergranular corrosion testing of all stainless steel with carbon greater than .03% carbon. To my knowledge, that has not occurred.

4. In response #2, PG&E is wrong to defend the piping through reference to the reactor coolant system (RCS) and NSSS work. That wasn't Pullman's work. I was talking about secondary systems to mitigate the consequences of an accident. The responses are irrelevant.
5. In response #2, PG&E also asserts that the problem of carbide precipitation is only significant for Boiling Water Reactors (BWR's) and is not a concern at a Pressurized Water Reactor (PWR) like Diablo Canyon. That excuse stops short. It is well-documented that these concerns occur in secondary systems as evidenced by Electric Power

Research Institute (EPRI) reports (Research Project 1570-2, August 4, 1983) and NUREG 0691.

6. PG&E in answer #3 offers another defense -- that the welding has been appropriately controlled for heat input and interpass temperatures. That statement is false. The welding procedures were sufficiently vague and broad that heat input could exceed the limits necessary to control carbide precipitation. See conclusions of T.G. Gooch of The Welding Institute in Metal Progress (March 1984), at page 75. It is enclosed as Exhibit 1. In some cases the procedures are up to three times more than permissible under this analysis. As Dr. Donald Hetzel concluded in the same article "excessive heat inputs during welding are the primary cause of IGSCC, yet under the mistaken belief that productivity will suffer or sometimes because of the less noble incentive of circumventing the quality control department, some companies ignore proper heat input control or make their allowable limits so broad as to be ineffective for protection of the material." (emphasis added). That is exactly what happened at Diablo Canyon, with IGSCC cracking as a possible result.
7. PG&E also was wrong to say that heat input was controlled, because welding inspectors were not trained to monitor heat input. When I tried to check, I was harassed by production supervision

2/80

and did ~~not~~ ^{MINIMAL} receive support from the QA/QC management. Our written engineering specifications require me to monitor this condition, ^{BY CHECKING INTERPASS TEMP.}

8. In #3 PG&E also said that there were only "a few cases" of stainless steel pipe leakage at San Onofre, which also used lines with .04% or greater carbon. That is a false statement. NUREG 0691 reported cracks (which also have leaks) in the containment spray system, the refueling water pump, and the seal water return line and discharge line of the charging pumps -- with replacement of ~~all~~ ^{2/80} piping and twice in the refueling water suction piping, as well as other cases documented in the NUREG at other plants.
9. In response #4, PG&E said that an inspection program would have caught any cracking. That again maybe a false statement with respect to my allegation, because it is apparently irrelevant to my allegation. If PG&E is referring to in-process inspections, it covers the RCS system. I was talking about the secondary lines.
10. In response to GAP allegation #194, that management did not respond when I tried to work within the system, PG&E claimed ignorance of the issue and that, anyway, I misunderstood it. Again, that is false. As far as my "lack of understanding" is concerned, my position is consistent with NUREGS;

JP

Regulatory Guides and recognized industry experts. PG&E's position isn't. The most significant point, however, is that I raised the issue with Pullman QA/QC manager Harold Karner while there on another matter. At the meeting he showed me a February 10, 1984 memorandum from Myron Leppke that attempted to answer my point through references to the in-service inspection program. Obviously PG&E was not ignorant.

11. The February 10, 1984 letter from Myron Leppke inferred that higher carbon grade "H" materials were used at Daiblo Canyon. - If so, PG&E's assertion in answer #2 that "(g)rades such as 304 H have not been used for piping" is false.
12. In PG&E's April 30 response to allegations, specifically GAP #175 (PG&E paragraph #108) the utility asserted that ASME is the requirement for welded studs on the containment liner. In my experience, that is a false statement. ESD ~~273~~ 273 272^{TX} references AWS requirements for that work.
13. In the next paragraph of the response, PG&E asserted that the welding of liner studs had been qualified in accordance with ASME requirements. Even assuming that is acceptable, ASME QW 403.1 requires that when you use a different "P" number for the metal the procedure must be requalified. But A307 bolts with the heads cut off do not

qualify as acceptable "P" numbers for this work. In fact, A307 is not even listed in QW 422.1 as an acceptable QW material. That is what we used at Diablo Canyon, and there hasn't been any such requalification test to my knowledge.

14. In response to allegations 180-182, in the April 30 submission, at p. 5, PG&E said a December 28, 1983 procedure change -- telling QC inspectors not to write up QC reports on existing welds -- did not remove QA coverage from the welding in question. In answer #10, PG&E said the quality assurance program remains in effect "for all welds." That is a false statement. The authority to oversee these problems was removed from QA/QC and given to field engineers not trained for these assignments -- as demonstrated by their performance in the field.
15. PG&E went on to state that problems with existing welds were covered after inspection of the modification. That also is a false statement. In practice inspectors are not instructed to look at existing work. We have been told repeatedly that it is not our job to verify old work; it already has been done.
16. PG&E said that the procedure revision resulted from a "series of minor variations in welds...." That too is a false statement. The "minor ^{VARIATIONS} ~~revisions~~" represented generic Discrepancy Reports (DR) 4678

zje

for Unit I and 4730 for Unit II, respectively. These generic DR's covered existing work on pipe supports and have been closed since the advent of the new preinspect program.

17. In answer #13 (April 30 letter, p. 7) PG&E said that residual stresses are "self-relieving." That statement is false, and demonstrates a high degree of ignorance if offered in good faith. In fact, that's the reason for post-weld heat treatment (PWHT) -- to eliminate residual stress.
18. PG&E in answer #13 also said that supports "generally" are not "highly restrained," which relieves the significance of residual stresses. That statement is misleading. There are numerous cases of highly-restrained welds. Each instance must be analyzed for significance.
19. In response to GAP allegation #200, PG&E said that the allegation arose from a "lack of understanding" about the QA manager's responsibilities for DR's. In my opinion, it is not the QA management's option to partially void a D.R. by rewriting it. It should be answered on the record, not censored.
20. In answer #30, PG&E responded that "A-307, Grade B, as used at Diablo Canyon" is acceptable as a P-1 material. That is false, as confirmed when a May 31, 1984 Pullman memorandum concluded,

"A-307 bolts with the heads removed are NOT acceptable" (emphasis in original). (It is enclosed as Exhibit 2.) Those bolts were the point of my allegation.

21. The May 31, 1984 memorandum confirmed the accuracy of my allegation. But it has not been applied to any existing work in Unit 1 or Unit II. The explicit point of the memorandum was to stop future violations. It was issued "to prevent recurrence of this discrepancy." Nothing was said about correcting existing work. It is not enough to install these bolts properly for the last few months of a 14 year job. Those converted bolts are on the containment liner of both units and in other safety-related systems. The use is widespread in safety-related systems. All must be replaced.
22. In fact, management tried to prevent distribution of the memorandum.- There was a limited distribution list, and all who received it were supposed to sign and date the event. One of those on the list distributed it "to all QC Insp." (Id.)
23. The May 21, 1984 memorandum also discredits NRC staff conclusions that A-307 at Diablo Canyon "is" acceptable. NRC inspector Gonzalo Hernandez told me on February 6, 1984 that the use of A-307 was all right.

24.

24. On May 17, 1984 PG&E responded further to my allegations. On page 14 PG&E said that Pullman had responded to my concern. That statement is misleading. As of the date of my January 23, 1984 memorandum Pullman had not responded to the issue I raised. The response was not until February 29, 1984.

25. On May 17, 1984 PG&E responded further to my allegations on the carbon level in stainless steel piping. (May 17, 1984 letter, at 4.) In the response PG&E claimed that Mr. Karner informed PG&E of the problem on January 11. That proves that the claim in the March 19 affidavit of Mr. Tresler and all -- that PG&E was ignorant -- was false. (Supra, at _____.)

26. In the same answer, PG&E asserted that "Mr. O'Neil's ~~only~~ only response was to inquire whether he was to receive a copy." (Id.) That too is a false statement. In our discussion, I pointed out to Mr. Karner that the carbon levels could lead to ~~minimum~~ wall thickness degradation as well, ALTHOUGH THIS IS GENERALLY OF MINOR CONCERN IN NUCLEAR PLANTS.

II. CRACKED WELDS ON COMPONENT COOLING WATER LINES.

In order to avoid a serious mistake with potential safety significance, it is necessary to challenge the NRC staff analysis on cracked welds in the Component Cooling Water (CCW) system. At the March 26, 1984 Commission meeting on Diablo Canyon, NRC official Thomas Bishop said that the cracks were not caused by welding with water in these lines, because they met the required preheat temperature of 50°^oF. He added that the cause of the cracking was unknown. On balance, I have read the June 4, 1984 affidavit of John Christians on this issue and generally agree strongly with his analysis that the NRC is wrong to reject water in the lines as cause for the cracking. Several specific points should be raised to reinforce John 's analysis.

27. Initially I question Mr. Bishop 's inference that water in the lines is not significant when a 50° preheat temperature is maintained. That is contrary to well recognized metallurgical principles, in my opinion. There is a visible effect on the lines when there is water inside. At 51°, I have observed condensation and dripping. It is also too simplistic a solution to be true.

Pullman knew better, as well. February 10, 1984 memorandum (Exhibit 3) recognized, "The CCW system # 14 is in full operation. This requires a value judgement...if and when an acceptable weld can be made on a line full of water. The rate of flow in a particular line and how the heat dissipation [sic] will affect your weld." The NRC 's ignorance raises questions whether Pullman and PG&E kept the staff informed of the risks and potential quality consequences from welding on water filled lines.

28. In my opinion, it is a quality assurance violation to base decisions on "value judgements" for safety-related work. That means that the work was not controlled by procedures, in violation of 10 CFR 50 App. B requirements

29. Contrary to Mr. Bishop 's confidence before the Commissioners that the water was not flowing during welding, Pullman 's Unit II Clearance Coordinator would make no such comment: "I will try to find a way to valve it out--but not drain--a section of this system for your work."(Id.) I have seen welding performed with water flowing in the line and protested the line "clearance." I was told it was not my job to verify line clearance, per QC management.

30. The NRC staff would be less ignorant of the cause for cracking if they had attempted to speak with knowledgeable employee witnesses, before effectively dismissing the concern. I have analysed limited data on the carbon equivalency for the relevant materials and it is susceptible to Hydrogen Assisted Cracking (HAC), which can be caused by embrittlement due to the combined effects of carbon, manganese and silicon. What ever the cause, the NRC should get the answers before letting Diablo Canyon go to commercial power.

31. This problem has not been systematically addressed. The cracks still are only sporadically caught and repaired, in an uncontrolled manner without necessary documentation. To illustrate, recently an inspector found through MT that three out of four welds had cracks on CCW pipe attachments. This resulted in undocumented repairs ie. removal of cracked welds, but did not lead to review of welding procedures used. Until this occurs, the full extent of cracked

welds on the CCW line will remain unknown. The plant cannot operate with such serious questions unresolved on vital safety related lines.

III. BOLTING, DESIGN, AND DOCUMENT CONTROL BREAKDOWNS TJO

A number of my colleagues have submitted affidavits on safety deficiencies related to bolting, ^{DESIGN AND DOCUMENT CONTROL TJO} a certain evidence must be presented in support of their allegations.

32. Support package 921-49, included as Exhibit 4, is a good example of significant document and design control breakdowns at Diablo Canyon. This is classified as a non-safety related (class E, B31.1 code) line, however, it is a radwaste system (gas decay) shared between Units I and II. This line, by definition, falls under B31.7 code requirements for nuclear piping. This support package was presented for work and inspection on 6/7/84. As the inspector, I was to verify location for deletion per memo 0389, page 2 of 48. This memo from PG&E directs Pullman to remove all items except 4, 5, 6, and 7 of a support built per the design shown on QF-2-9876 as referenced on page 15. Pages 17-20 are the quick-fixed drawings of the new design. This was approved on 2/2/84, and revised on 2/3/84 as even the quick-fixed design could not be installed. This is typical of quick-fixed designs, as engineers approving these rarely look at the ^{FIELD TJO} feild conditions. It is also evident by looking at the voided quick-fixes included as pages 23-27 of 48. Page 7 of 48 is an illegal quick-fix as it 's a copy in the actual package, with copied signatures and the word "replacement" as well. This illegal copy is "approved for construction" to the memo from PG&E

(page 2 of 48).

The significant item is that revision 6 was QC accepted on 3/23/84, as evidenced by the "accept" stamp and signatures on page 10 of 48, and the signature on line 13 of field process sheet, page 42 of 48. The support was "accepted by QA pending resolution of reject comments" on 3/28/84, as evidenced by note on back of process sheet (rev. 6), page 43 of 48. There is no mention as to what these "reject comments" are, or of corrective action, in the package. These "comment sheets" are on file with Pullman QA, but never became permanent plant-life documentation with the support packages. The support packages are stamped "QA accept pending resolution of comments," which is tantamount to falsification of documentation. QA reviewers have been fired for refusing to stamp "accept" on deficient packages, and in the words of a QA reviewer, "the reason we are doing this is because PG&E wants to see "accept" stamped on these packages." Pullman has no approved procedure for QA acceptance "pending resolution of reject comments."

On this date this support is on engineering hold (on hold) pending revision. This is evidenced by page 46 of 48 specifying, "layout drilling per DC Rev. 0." It seems strange that a revision 6 drawing is again revised and now called DC Rev. 0 (DC for Diablo Canyon). This revision change, and layout procedure as well, are Bechtel programs. The significant items here are that work was performed to a field initiated (quick-fixed) design, QA/QC accepted to revision 6, and now PG&E is directing per memoranda the removal of most of this recent work to permit a

new design to DC Rev.0. The new design is shown on pages 47 and 48 of 48, and the only significant revision is the size of the concrete anchors. I have seen many supports redesigned in this manner, and I feel it represents a considerable added expense to the cost of the final support.

33. Another problem I have reported internally is layout drilling without following the C-51 form, prior to installation of Hilti-Quick Bolts. Although I agree that holes in concrete are not necessarily harmful, if procedures for filling unused holes are followed, layout operations apparently do not follow PG&E 's procedures stated on the C-51 form for drilling in concrete. There was no consistent inspection program to learn whether rebar had been damaged prior to dry packing the holes. This drilling is accomplished by a PG&E memo. As a result, the quality of these installations is indeterminate due to lack of approved procedures.

IV. QUICK FIX

Several weeks ago I met with NRC inspector Isa Yin and other agency representatives. They asked me to organize and prepare additional examples of questionable Quick Fix dispositions. I am ready to discuss this further evidence. But a generic flaw in the program should be added to the record.

34. Quick Fixes supposedly were for "tolerance clarification" of in-process work that deviated from ESD 223 (pipe support installation) tolerances and requirements. Quick Fixes were used to accept blatant workmanship deficiencies on "old" and "in process" work. As inspector Yin confirmed with me, deficien-

cies on in process and previously accepted work should be reported through nonconformance reports. In fact, Pullman specifications conflict on this point. One specification, ESD 268 (Deficient Condition Reporting), states these are "deficient conditions." ESD 264 (Process Control and Planning), says these conditions can be "corrected through the normal course of construction." Finally, ESD 240 (Nonconformance Reporting) materially defines a "nonconformance" and "deficient condition" as one in the same. This inconsistency⁷⁵ was identified to and investigated by NRC inspector Dennis Kirsch. ^{IN JANUARY 75} To date, no reply has been received.^{JKS}

V. BREAKDOWN OF THE REPORTING SYSTEM

Over the last few months it has become increasingly difficult to write formal reports of QA/QC violations. Several aspects of the policy are summarized below.

35. Over the last few months Pullman verbally has instructed inspectors not to write Discrepancy Reports (DR 's). These instructions have been confirmed by a memorandum. This allows PG&E to remain officially ignorant of quality problems during the last few months before commercial operation. That is when it is most significant for PG&E to keep informed so that it can keep the NRC informed. ESD 240 states "All discrepancy reports will be generated by field QA/QC inspectors or engineers." Field inspectors are instructed to write DCN 's only, and Pullman QA will determine if a DR is necessary. This instruction is per memoranda and not incorporated into any approved procedure, in violation of another approved procedure for incorporating memo-

randa into approved procedures.

36. Pullman management repeatedly has requested inspectors to write up suspected deficient conditions not explicitly defined by procedure on memoranda, rather than through Deficient Condition Notices (DCN 's). This prevents QA/QC violations from being entered at all into the formal reporting system.

37. I also question management 's approach to dispositioning DCN 's. With respect to one DCN questioning serious concrete anchor bolting problems on safety-related work, QA/QC manager Karner refused to process the DCN as a DR in part because the concerns were raised as questions. The question format was used as a courtesy; the point was that serious problems were raised with potential safety significance--10 1/2 inch embedment in twelve inch concrete, which led to increased stress and concrete that fell out from under the bolts. The NRC found this issue serious enough to begin a formal review. By contrast, Mr. Karner seized on a grammatical point to avoid the same problem.

38. Pullman management dispositioned the DCN initially through a letter. A DCN cover sheet later was added but distribution of the DCN was severely limited, contrary to normal distribution procedures to see that all consequences can be identified and trended

39. I also am concerned how problems are being dispositioned when reports are issued. To illustrate why, I have noticed a consistent practice when packages are rejected for reoccurring violation of specifications: change the specification rather than correct the violation. This practice has occurred so

often that I do not have confidence in the individual decisions. The potential problems have been exacerbated further, since Engineering puts related pending packages with discrepancies on hold until the rules are changed and the work is then accepted.

IV. INTIMIDATION AND HARASSMENT

40. On April 27, 1984 PG&E letter (Exhibit 5) to Mr. Karner reported that the Quality Hotline had received numerous calls of Pullman management threats to discipline QA personnel who performed their jobs. On May 11, 1984 Mr. Karner issued a memorandum to "all QA supervisors and leads" (Exhibit 6) not to engage in reprisals. Unfortunately, the memorandum has not solved the deficiencies in organizational freedom which lead to its issuance, deficiencies still may not be formally reported.

VII. FALSIFIED RECORDS

41. I am concerned that management may be directing inspectors to perform work in a manner that could result in falsified material traceability records. In my personal experience, the practice occurred for stanchions on safety-related lines. Contrary to requirements, we did not have warehouse traceability records. QA management instructed me to go into the field and just copy onto the records the heat and Purchase Order (PO) numbers from the hardware to reconstruct the warehouse requisition. That is improper; the traceability records are supposed to be based on records from the manufacturer. It is false to fill them out from the field with the notation "reconstructed," and there is no procedure detailing reconstruction requirements. The documentation is supposed to be reflect the accuracy of field trace-

ability markings and without warehouse records the material is indeterminate.

42. I have also seen piping process sheets where identified deficiencies have been changed by "rewriting" the paperwork. After the fact, the identities of welders referenced on piping process sheets were changed so that data on the rod requisition sheets would be consistent. Changing it in this manner doesn't make it accurate but the paperwork looks accurate.

I have identified other specific issues to the NRC staff and Office of Investigations. I will continue to cooperate with specific details to support the allegations raised above, after the NRC makes suitable arrangements to protect my anonymity. My identity has been compromised once after receiving promise of confidentiality from NRC inspector D. Kirsch, until anything ^{"of"} went to court. As my career potential is at stake, I must request meaningful confidentiality.

I have read the above ^{2/8} 19 page affidavit, and it is true, accurate and complete, to the best of my knowledge and belief.


Timothy J. O'Neill
Timothy J. O'Neill

State of California (ss.
County of San Luis Obispo (

Timothy J. O'Neill, being duly sworn, deposes and says:
I have read the above 19 page affidavit and it is true, accurate and complete to the best of my knowledge and belief.

Timothy J. O'Neill
Timothy J. O'Neill

Subscribed and sworn to before me on June 7, 1984.



Effie McDermott
Effie McDermott,
Notary Public in and for
the State of California

Intergranular Stress Corrosion Cracking in Welded, Unstabilized Austenitic Stainless

By Donald E. Hetzel

A particularly troublesome area of weld-related failure, especially in the nuclear industry, involves intergranular stress corrosion cracking (IGSCC) of standard grades (other than low carbon types) of unstabilized austenitic stainless steels such as UNS S30200 or S30400. In the handling and welding of these materials, a knowledge of their reactions to heating and cooling cycles is required and must be taken into account if the integrity of the finished product is to be assured.

While there are several unstabilized stainless alloys available, the one most commonly used in this country is UNS S30400. The composition, which will be used for illustration purposes, is: 0.08 C max, 2.00 Mn max, 0.045 P max, 0.030 S max, 1.00 Si max, 18.00-20.00 Cr, 8.00-10.50 Ni, 0.10 N max.

Titanium and columbium are among the more common stabilizers used with austenitic stainless steels and when present, act to inhibit the formation of adverse intermetallic precipitates. The unstabilized alloys do not contain such elements and must be carefully handled during hot work to control the amount of precipitation that will occur.

Conditions That Promote Intergranular Corrosion

If S30400 is heated to between approximately 800 and 1600 F (425 and 870 C) for a sufficient time, excess precipitation occurs

which results in the alloy losing its corrosion resistant properties and becoming susceptible to intergranular attack in the presence of suitable electrolytes. This creation of a susceptibility is termed sensitization. In other words, if the alloy is heated to within the critical temperature range for a sufficient time, it becomes sensitized or susceptible to the type of attack which can ultimately lead to IGSCC.

Depletion — There have been numerous theories for the mechanisms and sequences involved in IGSCC; the most commonly accepted one being chromium depletion. Each grain within the body of a section of austenitic stainless steel has, for practical consideration, a homogeneous composition due to modern mill production practices. To remain stainless when exposed to normal environments in which the material is intended to be used, each grain must maintain approximately 12% minimum chromium content.

Within the sensitizing temperature range, chromium has a high affinity for carbon. The two elements precipitate from the grains to form the intermetallic compound, chromium carbide, at grain boundaries. This leaves the grain surface composition roughly equivalent to that of a nickel steel which while slightly more corrosion resistant than carbon steel, does not have the corrosion resistance properties of iron-chromium-nickel alloys.

Thus, in the presence of suitable electrolytes such as oxygenated water or water containing chlorides, the chromium depleted zones of the individual grains will be subject to attack.

The corrosive attack generally initiates at or near the grain boundaries on the sensitized material's surface in the form of pitting which progresses inward following precipitation paths. This condition is the intergranular attack that leads to IGSCC.

To experience stress corrosion cracking, the material must be subject to some form of tensile loading. In the case of welds, as the molten metal solidifies and drops in temperature, thermal contraction occurs and the weld surfaces will possess a tensile stress equal to the yield strength of the filler metal.

Electrodes — The filler metal generally used to weld S30400 is E308 or E309 — electrodes or welding rods having a composition essentially similar to that of the base metal but containing slightly higher chromium and nickel to offset any sublimation across the arc and to reduce the potential of sensitizing the actual weld metal by having more chromium present to tie up available carbon.

These customary filler materials have a minimum yield strength of 35 000 psi (240 MPa) as opposed to 30 000 psi (205 MPa) for S30400. As the weld metal surface is stressed equal to the yield strength of the filler




Fig. 1 — Intergranular precipitation typical of what can be present in the HAZ of unstabilized austenitic stainless steels that have been welded using high heat inputs. Breaks in the precipitation paths indicate that the material is marginal, but acceptable for most applications. The author, however, would not recommend using it for certain nuclear power applications such as piping for heated, untreated water. Glyceregis, 200X. (Carpenter Technology Corp.)

metal, the tensile load of the weld metal surface must be applied to the base metal surface adjacent to the weld, or in the heat affected zone (HAZ). Weld-related intergranular attack generally occurs in this same zone and acts to reduce the section thickness on which the tensile load will be applied. This tensile load, in addition to any service loads that may be applied to the weld area, tends to promote minute separation of grains in the attacked area acting in conjunction with an internal load being placed on the grains from corrosion by-products (generally resulting from an electrochemical reaction). The combined action causes fresh surfaces of the grains to be exposed to corrosive attack until ultimate failure from IGSCC occurs.

A general but far from absolute rule is that to experience IGSCC, three minimum conditions must be present and act concurrently: a tensile load of 14 000 psi (95 MPa), a temperature of 150 F (65 C), and 100 ppm chloride or equivalent solution. I have, however, repeatedly seen IGSCC under conditions substantially below these values.

Sensitization Dependent On Time-Temperature

Chromium carbide precipitation occurs whenever unstabilized austenitic stainless steel is welded. However, the material should not be considered as sensitized until the point is reached where precipitates surround the individual grains.

Breaks in precipitation paths will generally permit only a highly localized attack within the grain zone adjacent to the precipitate.

Sensitization is a time-temperature dependent function. That is, the longer the material remains in the critical temperature range, the more chromium carbide will be formed up to the practical limits imposed by the percentages of chromium and carbon available.

It is obviously important to perform necessary hot work such as welding and then cool the material through the critical temperature range as rapidly as possible to control the amount of precipitate that can form. Inasmuch as any preheat and interpass temperatures tend to retard cooling rates, qualified welding engineers tend to keep these parameters low — generally any preheat used not exceeding 100 F (40 C) and an interpass temperature maximum of 350 F (175 C).

Welding arc temperatures are about 8000 F (4400 C), except in plasma arc welding which takes place at around 14 000 F (7500 C). While these temperatures (far above the melting point of steel) have no direct way of creating material sensitivity, they do heat the unmelted portion of the material in the weld zone — that part of the HAZ being naturally heated to within the critical range but never exceeding it. The HAZ is subject to the longest exposure and as may be expected, most weld-related IGSCC occurs in it.

Procedures — Weld-related sensitization has also been caused by adding carbon to the weld and HAZ through improper cutting or gouging practices, improper preweld cleaning, and use of improper shielding gases or additives. This involves providing additional carbon with which the chromium can react, and in severe cases where much carbon is present, the individual grains of the base metal can be nearly void of

chromium on completion of the reaction.

A common example of improper cutting or gouging is the use of a carbon arc on stainless steel without following up with a grinding operation to remove carbon byproducts. Improper cleaning usually results in attempting to weld through residual paints, oils, or similar compounds (hydrocarbons). Improper shielding gas or gas additives generally involves use of CO₂. Carbon dioxide dissociates under influence of the arc and a portion of the carbon enters into the weld metal and HAZ.

Each of these examples presents case histories of major failures and serves to illustrate that by not using proper practices both prior to and during welding, the potential for sensitization can be greatly increased independent of the actual welding operation.

Prevention-Correction Measures Are Available

Fortunately, there are methods of preventing sensitization during welding, and methods of correcting sensitization although this can prove nearly impossible, depending on weldment type and configuration. Prevention is always more economical.

T.G. Gooch of The Welding Institute, Cambridge, England, has performed extensive tests in welding unstabilized alloys. His studies reveal that the amount of heat input per unit length of weld that can be used without damaging the stainless steel is a function of carbon content.

For a carbon content of 0.06%, for example, a heat input threshold of approximately 68 kJ/in. (2.7 MJ/m) was established, but when carbon reached the maximum of 0.08%, the threshold dropped dramatically to approximately 40 kJ/in. (1.6 MJ/m).

To provide a suitable safety factor, qualified welding




Fig. 2 — Fully annealed UNS S31600 in the unwelded condition. Microstructure is typical of as-received unstabilized austenitic stainless steel. Material in this condition is suitable for most nuclear applications except in environments where rapid attack of the steel would be expected. When welded, a certain amount of carbide precipitation will occur; the amount largely depending on the magnitude of the heat input. Specimen was deeply etched to enhance photoreproduction. Glycergia, 750X. (Westinghouse Hanford Co.)

engineers specify parameters in their procedure specifications that will achieve a maximum heat input of 30 to 35 kJ/in. (1.2 to 1.4 MJ/m) for the unstabilized alloys. This heat input is determined by:

$$H_1 = \frac{60(IE)}{V}$$

Where H_1 = heat input in joules per inch, I = welding amperage, E = welding voltage, and V = welding travel speed in inches per minute.

Assuming typical welding parameters for a 1/8 in. (3.2 mm) in diameter E308 electrode — 120 A, 24 V, and 8 in./min (3.4 mm/s) travel speed — use of the formula would give a heat input (H_1) of 21.6 kJ/in. (850 kJ/m), a value comfortably below the threshold limit for sensitization.

(Heat input in kJ/m can be obtained directly by using the equation IE/V , where V is in mm/s.)

The travel speed in the above example is the forward travel of

the electrode used in making the welding deposit. Speeds of this magnitude indicate welding is being performed via the stringer bead technique — the practice generally recommended by research agencies of national and international reputation for welding unstabilized austenitic stainless steels.

This is a sound recommendation and does not adversely affect productivity because for a given set of operating parameters, welding electrode burnoff rates and consequently joint fill will be essentially the same regardless of whether stringer beads or weave beads are used.

Heat Treat — Depending on the type of weldment, under certain conditions it is possible to unintentionally exceed the sensitization threshold limits when joining unstabilized alloys. When sensitization has occurred during welding or other heat processing, the condition




Fig. 3 — Highly sensitized UNS S31600. Carbide precipitation is present not only at grain boundaries but also within grains along twins. There is also evidence of small amounts of what may be the brittle sigma phase. Microstructure is typical of what occurs in the HAZ of unstabilized austenitic alloys when welded using excessive heat inputs. The author would not consider material in this condition suitable for use in commercial nuclear power applications. Specimen was deeply etched to enhance photoreproduction. Oxalic acid. 750X. (Westinghouse Hanford Co.)

can be reversed by heating the material to the point where the chromium carbides dissociate and redissolve in the grains of the material.

This is done by solution heat treating: heating to approximately 1900 to 2000 F (1040 to 1095 C) and soaking for a time sufficient to permit the carbon and chromium to return to solution. After the soak, the material is water quenched to prevent reprecipitation. The length of the elevated temperature soak is a function of material thickness and size. Appropriate time intervals for specific applications have been published in various metallurgical texts.

It's Possible to Use Sensitized Stainless

Precipitated or sensitized stainless steel has mechanical properties reasonably similar to those of material in the

undamaged state; only the corrosion resistance is adversely affected. If the material is to be used for certain types of service, sensitization or its potential becomes unimportant and can be ignored. A typical example is sodium cooled reactor applications where the material will be continuously maintained in an inert gas (generally argon) atmosphere. This is a superclean environment, and inert gas by itself cannot create the conditions necessary to promote the initial attack on the material.

Liquid sodium at normal reactor operating temperatures of 400 to 1200 F (205 to 650 C) has no apparent effect, adverse or otherwise, on the argon-protected sensitized stainless steel. Thus, unstabilized austenitic stainless steel weldments which have been produced for such service and have been sensitized need protection from adverse

conditions only during the period from completion through installation in the protective environment.

Surprisingly enough, there is another condition under which sensitized stainless steel has been used without adverse results: for continuous service within the critical temperature range, generally in essentially mildly aggressive environments that do not permit rapid attack at grain boundaries.

For IGSCC to initiate and continue, it is necessary that a precipitate path be present along the grain boundaries. If this path becomes interrupted, intergranular attack will generally not progress beyond the interruption. (There are, of course, exceptions to this, but these generally involve more aggressive environments where supplemental corrosion mechanisms are present.)

In long term exposure to the medium and upper temperatures in the critical temperature range, carbide precipitates that normally surround the grains in a continuous path will often tend to spheroidize locally, creating the path interruptions needed to permit the sensitized material to perform nearly as well as undamaged material.

Practices, Misconceptions Cause Many Problems

Because the phenomenon just described is fairly common, the uninitiated are frequently led to believe that heat input control is unnecessary with unstabilized alloys regardless of the type of service involved. This mistaken belief contributes heavily to the frequency of IGSCC in this country. It can be an unsafe assumption to rely on spheroidization to make up for poor handling of the alloys because this phenomenon simply does not occur 100% of the time. Service conditions need to be very carefully evaluated before heat input control is discontinued.

We have the necessary

scientific and technical knowledge on hand to properly handle unstabilized austenitic stainless steels in welded fabrication and reduce IGSCC failures to near zero regardless of the industry. The marine industry, for example, experiences relatively little IGSCC.

Excessive heat inputs during welding are the primary cause of IGSCC, yet under the mistaken belief that productivity will suffer or sometimes because of the less noble incentive of circumventing the quality control department, some companies ignore proper heat input control or make their allowable limits so broad as to be ineffective for protection of the material.

Testing — Generally, when a potentially adverse condition exists, some practical non-destructive means of detection is developed. This was not the case for sensitization until quite recently when a seminon-destructive, metallographic technique evolved.

Prior to this only comparative type testing was available, such as the British potentiostatic test, chemical testing per ASTM A262 Practices A through E (oxalic acid, ferric sulfate-sulfuric acid, nitric acid, nitric-hydrofluoric acid, and copper-copper sulfate sulfuric acid testing), or traditional metallographic testing.

In all cases (except metallographic), representative coupons equivalent to the material in question are used for test samples. The relative size of the coupons required generally precludes removing test samples from weldments.

Metallographic testing will reveal the presence of sensitization via the examination of small specimens that can be removed from the weldment. However, with the advent of portable metallographic microscopes and electroetching equipment, it is now possible to polish, etch, and examine a small spot right on the weldment

without having to remove a test specimen.

This method is the most reliable available today, but must be considered seminon-destructive.

Much research is needed to develop truly nondestructive means for detecting sensitization in critical applications to avoid putting damaged material into service.

Experience — In work that I have directed, there have been no cases of weld-related IGSCC reported even though some applications were in highly aggressive environments including nuclear waste handling systems. (It should be noted that this is limited to applications where the unstabilized alloys should be compatible with the service environments. Should weld-related IGSCC be experienced under such circumstances, it is generally localized and in the HAZ. One would not expect stainless steel, welded or otherwise, to provide suitable service where it is exposed to an electrolyte known to rapidly attack the material and when such an attack occurs, it is not generally localized.)

Some of this welded unstabilized steel has been in service for more than 15 years, and while these welds and weld zones have shown no evidence of weld-related IGSCC failure, adjacent weldments of the same material — including some from the same heats but installed by others — have experienced gross failures, mostly in the HAZ. This indicates the value of proper methods and techniques in handling and welding unstabilized alloys.

Interestingly, the original installations were made at a productivity level equaling or exceeding that of the other contractors, demonstrating that no sacrifice in productivity should occur due to use of proper practices.

Coatings — I have observed IGSCC in weldments produced

by the SMAW process that is believed to be the result of moisture absorption in the electrode coating.

This flux coating decomposes during welding to form a protective gas shield around the molten metal. Common coatings for stainless steel electrodes are the basic lime or titania types which can be hygroscopic at temperatures below the vapor point of water. The coatings contain fluorspar which acts as a cleaning agent ahead of the arc during welding.

It is my opinion that IGSCC of welds made using proper welding practices is likely the result of some type of hydrofluoride reaction with the weld and base metal. In this case, the hydrogen element would derive from moisture absorbed by the electrode coating and fluorine would be generated via some reaction involving the fluorspar.

I have not performed any tests to prove or disprove this theory. However, it has been discovered in practice that welds produced using electrodes that were stored in ovens maintained at 250 F (120 C) min to keep the coatings dry, do not experience the same IGSCC problems when good welding practices are followed. This appears to be a good topic for a research project.

There is also room for much additional meaningful research on the handling and welding of unstabilized austenitic stainless alloys. With improvements in nondestructive testing technology and in over-all quality assurance coupled with the knowledge being gained through ongoing basic research, it is anticipated that any present mishandling of the alloys leading to IGSCC will become even more unprofitable. ■

For More Information: You are invited to contact the author directly by letter or telephone. Dr. Hetzel is a consultant specializing in welding, joining, materials, and fabrication. He may be reached at 15 Meadowlakes, Clinton, Ill. 61727; tel. 217/935-8793.

INTEROFFICE CORRESPONDENCE

Dist. TO ALL QC WSP SA

DATE MAY 31, 1984

TO DISTRIBUTION

FROM H. KARNER

SUBJECT ACCEPTABLE STUD MATERIALS FOR CARBON STEEL WELDING (REF: DR 5891)

DR 5891 identified cases where A-490 and A-193-B7 stud materials, which are not listed in ASME Section IX or AWS D1.1, were welded with a carbon steel welding procedure qualified for welding ASME P-1 materials and D1.1 prequalified materials only.

To prevent recurrence of this discrepancy, only the following stud materials shall be considered acceptable for welding with carbon steel welding procedures:

- 1) A-36 bar stock
- 2) Nelson studs
- 3) A-307 Gr B studs (A-307 bolts with the heads removed are NOT acceptable).

All other stud materials will require written QA/QC approval prior to welding with a carbon steel WPS.

Harold W. Karner
QA/QC Manager

HWK:CN:sam

Distribution:

<u>QC</u>	<u>QA</u>	<u>Engineering-Piping/ Hangers/Rupture Restraints</u>
Engler	Cochrane	
Charboneau	Prewitt	Kapsalis
Neary	Kimmel	Cornish
Clark	McJilton	
J. Watson	Hosman	<u>Superintendents-General Foremen</u>
Nolle	McGregor	
		Mokry

~~All individuals on distribution shall sign, date and return a copy of this memorandum upon receipt.~~

Signature

Date

CCW SYSTEM #14 CLEARANCE REQUEST

CLEARANCE # 14-5265-84

MADE BY C. COUNTER DATE 2-10-84

CHECKED BY

APPROVED BY

THE CCW SYSTEM #14 IS IN FULL OPERATION.

THIS REQUIRES A VALUE JUDGEMENT BY P3 SPTEC FIELD SUPERVISION, IF AND WHEN AN ACCEPTABLE WELD CAN BE MADE ON A LINE FULL OF WATER. THE RATE OF FLOW IN A PARTICULAR LINE AND HOW THE HEAT DISSIPATION WILL AFFECT YOUR WELD. SPRINKLER WELDERS MUST WORK ALL THEIR LUGS ON CARBON STEEL LINES FULL OF WATER -- BUT WITH ONLY A MINOR FLOW RATE.

REVIEW ALL YOUR SYSTEM #14 HANGER PACKAGES AND PULL OUT THE REVOKED CLEARANCE #14-5265-84. SEND THEM BACK TO ME AND I WILL TRY TO FIND A WAY TO VALVE OUT -- BUT NOT DRAIN -- A SECTION OF THIS SYSTEM FOR YOUR WORK.

AS YOU KNOW MANY HANGERS WILL REQUIRE ATTACHMENTS ON MAIN SUPPLY AND RETURN HEADERS SO ANTICIPATE A LONG WAIT FOR THIS WORK SINCE THE CCW SYSTEM JUST COMPLETED A LENGTHY OUTAGE AND ANOTHER SHUTDOWN WILL NOT BE FOR MANY WEEKS.

I WILL NOTIFY YOU OF HANGERS THAT CANNOT GET APPROVAL AND THAT THEY WILL BE HELD IN A FILE TO WORK WHEN THE NEXT CCW OUTAGE IS MADE. PLEASE MAKE A NOTE OF THEM SO NO FALSE EXPECTATIONS ARE GENERATED FOR EARLY COMPLETIONS OF THESE SUPPORTS.

THANKS

Chuck Counter #3070
UNIT II CLEARANCE COORDINATOR (HANGER)

PIPE SUPPORT INSTALLATION WORKLIST

HANGER NO 921-49 SYST _____ PRIORITY _____
ELEV: 55 AREA: H DWG. NO. _____ SHT. 1
DCN NO. _____ REV. 6
FIELD ENGINEER: [Signature] DATE: 5/30/82
REVIEWED BY: _____ DATE: _____

INSTRUCTIONS TO CRAFT

THE FOLLOWING WORK IS REQUIRED TO COMPLETE THIS PIPE SUPPORT:

- 1) O.C. TO VERIFY LOCATION
- 2) REMOVE ENTIRE SUPPORT AND SCRAP EXCEPT ITEMS (4) (5) (6) & (7) (TYPE (2) ANCHOR PIPE ATTACHMENT) CUT ALL ANCHOR BOLTS FOR BASEPLATE ITEM (2) FINISH TO CONCRETE. ANCHOR BOLTS FOR ITEM (1) SHOULD BE PULLED FROM CONCRETE FLOOR.
- 3) CONTACT FOLEY FOR GROUT REMOVAL

NOTE: DO NOT DAMAGE ITEMS (4) (5) (6) & (7)

NO INFO
NO INFO
NO INFO

[Handwritten signature]

PULLMAN MEMORANDUM # 0389


TO: P. Stieger/H. Karner/S. Cornish
FROM: R. Meredith/G. Thomas
OF: General Construction
AT: Jobsite EXT: 3504

DATE: May 21, 1984

SUBJECT: Hanger Removal
#921-49

ATTENTION: B. Oldenkamp
D. McGrew

Reinspection layout of Hanger #921-49 DC-2-S22498 Rev. 0, requires the removal of all items except items 5, 6, 7 and ~~8~~ (the type 12 anchor) of the previous revision. Reissue Hanger #921-49 Rev. 6 to remove the above items. 5.2.84
Make contact with PTGC Coordinator, John Rhodes, after completion of removal.


Gene Thomas

Originator: J. Vogt

cc: C. Dougherty
J. Schryver
J. Rhodes

FOR INFORMATION ONLY

jmu

FILE CA	KAPSALIS
MCGREW	SACCIOCCIA
FLEDDERMAN	MOKRY
WEINSTEIN	PACIFICO
EVERLY	ROBERTS

RECEIVED
MAY 22 1984 *DM*
PULLMAN POWER PRODUCTS
AVILA BEACH, CALIF.
JOB #7177

PIPE SUPPORT INSTALLATION WORKSHEET

RANGER NO 921-49 PRIORITY _____
ELEV: 55 AREA: H DWG. NO. 500921 SHT. _____
DCN _____ REV. 6
FIELD ENGINEER: RAO DATE: 4/4/89
REVIEWED BY: _____ DATE: _____

INSTRUCTIONS TO CRAFT

THE FOLLOWING WORK IS REQUIRED TO COMPLETE THIS PIPE SUPPORT:

CUT AS SHOWN FOR PIPE WORK. RETURN TO DAD/JT WHEN COMPLETE. ~~FIELD~~ FOR NEW BOLT EXAM 100EG.

HOT!!

ASAP!!

IF WORK ON PIPE COMPLETE REINSTALL * 3X3X3/8 X 11-0" LG. PER O.F.-2-9876.


NOTE: BACK OFF BOLTS PRIOR TO WELDING ON BASEPLATE & RETORQUE 1/2" Ø KNUX BOLTS TO ALIGN KNUX BELLS TO GO FIT/HS

FOR INFORMATION ONLY

4/11/84 SEE

Q.P.-2-9810

CONTROLLED COPY



DETAIL-C
WELDED ANCHOR TYPE 12

PIPE Ø INCHES (SCH 80)	THK IN	WELD SIZE			PLATE "A"			PLATE "B"		
		a	b	c	L1	H1	B1	L2	H2	B2
2" Ø (2.375)	.218"	5/16"	5/16"	5/16"	6"	3 1/2"	1 1/4"	5"	3"	1 1/2"
1 1/2" Ø (1.9)	.2"	5/16"	5/16"	5/16"	6"	3 1/2"	1 1/4"	5"	3"	1 1/2"
1" Ø (1.315)	.179"	1/4"	3/16"	5/16"	6"	3 1/2"	1 1/4"	4"	3"	1 1/4"
3/4" Ø (1.050)	.154"	1/4"	3/16"	5/16"	5"	3 1/2"	3/4"	4"	3"	1 1/4"

SECTION 5-3.2
SEISMIC SIDE
NON-SEISMIC SIDE

NOTE:

- ANCHOR TO BE USED FOR SCH 80 OR LESS.
- PLATE MATERIAL FOR CARBON STL PIPE IS STEEL A-515 GR. 65
- PLATE MATERIAL FOR STAINLESS STL PIPE IS STEEL A-240 TYPE 304
- ANCHOR TO BE USED ONLY AT CODE BREAKS BETWEEN PG AND E DESIGN CLASS
- I AND II PIPING ONLY
- ANCHOR DESIGN, TYPE 12 IS BASED ON THE MAX. POSSIBLE LOADS THEREFORE, ALLOWABLE LOADS ARE NOT NECESSARY

6. SUPPORTING STL AND WELD TO THE ANCHOR TO BE QUALIFIED BY THE ENGINEER
7. CUT PLATE "A" TO SUIT

APPROVED FOR CONSTRUCTION
DATE 4/24/84


PACIFIC GAS & ELECTRIC CO.
APPROVED FOR CONSTRUCTION
ENGINEERING DEPARTMENT
DATE 5/2/84

UNLESS OTHERWISE SPECIFIED	REF DWG. 50021 SYS 2	DATE 5/2/84
ANCHOR - PER 504E DWG. NO. 0-9243 5-27 REV 14	CLASS E UNIT 2 AREA 1	DWG. No. 921-49 REV. No.
	ELEV 50 - DESIGN	DATE
	ISO 24-00 DATE	

FIELD 5-ABOL. G.B. 6/12/79.

APPROVED FOR CONSTRUCTION
4/4/84
DATE ENGR


NO PIPING PROCESS SHEET REQUIRED
SEE DET 4100



PACIFIC GAS & ELECTRIC CO.
APPROVED FOR CONSTRUCTION
ENGINEERING DEPARTMENT
DATE SEP 20 1983
BY V. C. [Signature]

H/1, H/D 1/2"
(6 R500)

NOTE: FIELD FIT ANGLE ON P
ALLOW FOR HOLE DRILLING.
SET 'U' BOLTS ON PIPE COUPLING.



REMOVE FOR VALVE
SEALING WORK
ENGR [Signature] 4/4/84
DATE 1-5-83
LH-4584
FOR INFORMATION ONLY
LOCATION PLAN

1 COMPLETE REDRAW 2 CHANGED P SIZE 3 CHNGD L'S & ADDED L TO PROVIDE AXIAL RES. 2 3-27-79

UNLESS OTHERWISE SPECIFIED Welds: 1/4" filler all around U-bolts: field-fit, nut each side, 1 1/16" clearance, spacers per PG&E Dwg. 049243 int. 22 T-snoes: per PG&E Dwg. 049243 int. 20	REF. DWG. 500921 SYS. 24 UNIT 4 AREA 4 CLASS 5 ELEV 5 DESIGN 50 ISO 24-405 DATE 10-2-79	PIPE SUPPORT DWG. No. 921-49 REV. No. 6 SHT 1 OF 2 500-1987
---	--	--

921149
REV 6

RF -2- 9376
△ RFS 2-3-84

ENT - 500

Item	Qty	Bill Of Materials
✓ 1	1	R 1/2" x 11" x 1'-6" LG. W/ (6) 3/16" Ø HOLES C.S. A36
✓ 2	10	1/2" Ø HILTI KWIK BOLT W/ 2 1/4" MIN. EMB.
✓ 3	1	T.S. 4" x 4" x 3/8" x 1'-1 3/8" LG. C.S. A500 GR. B
✓ 4	1	R 3/4" x 8" x 8" C.S. A515 GR. 70
✓ 5	2	R 1/4" x 3 1/2" x 6" C.S. A515 GR. 70
✓ 6	1	R 1/4" x 3" x 4" C.S. A515 GR. 70
✓ 7	1	R 1/2" x 3" x 5" C.S. A515 GR. 70
✓ 8	1	4 3" x 3" x 3/8" x 1'-0" LG. C.S. A36 11" LG. ^{QTY 410} ^{PER 850}
✓ 9	1	T.S. 2" x 2" x 1/2" x 7 1/2" LG. C.S. A500 GR. B 6.62 2.25
✓ 10	1	R 3/4" x 3" x 3" C.S. A36 / 1'-10"
✓ 11	1	T.S. 2" x 2" x 1/2" x 2'-0" LG. CUT TO SUIT C.S. A500 GR. B
✓ 12	1	R 3/4" x 8" x 8" W/ (4) 3/16" Ø HOLES C.S. A36
✓ 13	1	NIPS-PUS-025



FOR INFORMATION
ONLY

REPLACEMENT

ATTACHMENT A NO. 12

REFS 2-3-84

PIPE SUPPORT DESIGN TOLERANCE CLARIFICATION FORM SH 1044

SEQUENCE NUMBER QF-2-9876

SUBJECT 921/49 REV 6 CLASS E/E

LOCATION AREA: 2H ELEV: 55'


- pre-inspect
- past pre-inspect
- during installation
- after installation
- other

PROBLEM: SUPPORT CANNOT BE INSTALLED PER DESIGN DUE TO:

DESCRIPTION: ADJACENT HANGER INTERFERENCE; COUPLING LENGTH (17 1/2") WILL NOT ALLOW FOR DESIGN PIPE ATTACHMENT WELD.

SOLUTION:

INSTALL AS SHOWN.



SECTION C-C

RA 4/10/84 4/1707
 APPROVED FOR CONSTRUCTION
 4/10/84
 ENGR

FOR INFORMATION ONLY

P.P.P. F.E. 4/10/84
G.C. F.E. _____


REFERENCE DRAWING 921/49 SH 104242052
ATTACHMENTS (1) PAGES (INC. THIS SHEET) 1

AREA ENGINEER: Kim + Shun
CONSTRUCTION MAY PROCEED DATE 2-3-84

CONSTRUCTION S.F. REC'D _____
CONTRACT REC'D _____


1-4-5
1-5-6

RFS



RA 4/10/84
 APPROVED
 CONSTRUCTION
 4/10/84/MD
 BATE ENGR

ELEVATION LOOKING NORTH





FOR INFORMATION
 ONLY

REVISED
STEP 6

DF-2-4876
RFS 2-3-84

SAT. 4 OF 4



PARTIAL ELEVATION
LKG. NORTH

3
JAN 4/10/84
PER ESD
6.8.2.54



PLATE DETAIL
ITEM 1

RA 4/10/84
APPROVED FOR
CONSTRUCTION
4-10-84
RFS

FOR INFORMATION
ONLY

P.P.P. AS BUILT DRAWING

DATE	PPP VERIFIED
2/29/87	M.C.

ACCEPT

A. J. P. [Signature]
-1/1753

3" 3/4" L
10" LONG

3-23-87

K2-2716 - 2E

FCV 409

FOR INFORMATION
CONTROLLED COPY

ONLY

1" GRIND (TYP)

PACIFIC GAS & ELECTRIC CO.
APPROVED FOR
CONSTRUCTION
ENGINEERING DEPARTMENT
DATE SEP 20 1983
BY *V. L. [Signature]*
Klundas 9/4/83

HICI HDI 1/2"
(6.2500)


6" MIN

LOOKING

MINOR
VARIATION
NO. M-1241


NOTE: FIELD FIT ANGLE ON R T
ALLOW FOR HOLE DRILLING.
SET 'U' BOLTS ON PIPE COUPLINGS.

7" 1" TYP



FOR RECORD ONLY
ONE (1)

T.S. 4x4x3/8 x 1-3 L.S.



LOCATION PLAN

COMPLETE REDRAW CHANGED SIZE ADDED L TO PROVIDE AXIAL REG. 3-2-78

UNLESS OTHERWISE SPECIFIED

REF. DWG. 500921

PIPE SUPPORT

Weld: 1/8" fillet all around
Coups: field fit, nut each side,
1 1/8" clearance, spacers per PG&E
Dwg. 049243 int. 22

SYS 24 UNIT AREA H

DWG. NO. 921-49


Traces: per PG&E Dwg. 049243
int. 20 PAGE 10 OF 48

CLASS E ELEV DESIGN KD

REV NO. 6 SHT 1 OF 2

DATE 10-2-75

ANDERSON-ET-LET 600-1057



DATE: 2/29/84
 P.P.P. AS BUILT DRAWING
 M.O. WELDED ANCHOR TYPE 12

PIPE Ø INCHES (SCH 80)	THK IN	WELD SIZE			PLATE "A"			PLATE "B"		
		a	b	c	L1	H1	S1	L2	H2	S2
		IN.	IN.	IN.	IN.	IN.	IN.	IN.	IN.	IN.
2" Ø (2.375)	.218"	5/16"	5/16"	5/16"	6"	3 1/2"	1 1/4"	5"	3"	1/2"
1 1/2" Ø (1.5)	.2"	5/16"	5/16"	5/16"	6"	3 1/2"	1 1/4"	5"	3"	1/2"
1" Ø (1.315)	.179"	1/4"	3/16"	5/16"	6"	1/2"	1 1/2"	4"	3"	1/4"
3/4" Ø (.750)	.154"	1/4"	3/16"	5/16"	5"	3 1/2"	3/4"	4"	3"	1/4"

NOTE:

- ANCHOR TO BE USED FOR SCH 80 OR LESS.
- PLATE MATERIAL FOR CARBON STL PIPE IS STEEL A-515 GR. 65
- PLATE MATERIAL FOR STAINLESS STL PIPE IS: STEEL A-240 TYPE 304
- ANCHOR TO BE USED ONLY AT CODE BREAKS BETWEEN PG AND E DESIGN CLASS I AND II PIPING
- ANCHOR DESIGN, TYPE 12 IS BASED ON THE MAX. POSSIBLE LOADS THEREFORE, ALLOWABLE LOADS ARE NOT NECESSARY
- SUPPORTING STL AND WELD TO THE ANCHOR TO BE QUALIFIED BY THE ENGINEER

FOR INFORMATION ONLY



DATE: _____
 ENGINEER: _____

PACIFIC GAS & ELECTRIC CO.
 APPROVED FOR CONSTRUCTION
 ENGINEERING DEPARTMENT

DATE: 02-29-1984

UNLESS OTHERWISE SPECIFIED

REF DWG. _____ SYS _____
 CLASS _____ UNIT _____ AREA _____
 ELEV _____ DESIGN _____ DWG. No. _____ REV. No. _____
 ISO _____ DATE _____ SHT _____ OF _____



ITEM	REQ'D	BILL OF MATERIALS
-1	1	R 1/2" x 11" x 1'-6" W/6-9/16" HOLES A36
-2	10	1/2" φ HILTI KWIK-BOLTS W/2 1/4" MIN EMB.
-3	1	T.S. 4" x 4" x 3/8" x 1'-13/8" LG. C.S. A500 GR. B.
-4	1	R 3/4" x 8" x 8" C.S. A515 GR. 70
-5	2	R 1 1/4" x 3 1/2" x 6" C.S. A515 GR. 70 CUT AS SHOWN
-6	1	R 1/4" x 3" x 4" C.S. A515 GR. 70 CUT AS SHOWN
-7	1	R 1/2" x 3" x 5" C.S. A515 GR. 70 CUT AS SHOWN
-8	1	L 3" x 3" x 3/8" x 1'-0" LG. C.S. A36
-9	1	T.S. 2" x 2" x 1/4" x 7 1/2" LG. C.S. A500 GR. B
-10	1	R 3/4" x 3" x 3" C.S. A36
-11	1	T.S. 2" x 2" x 1/4" x 2'-0" LG. (CUT AS SHOWN) C.S. A500 GR. B. NO. 229/84
-12	1	R 3/4" x 8" x 8" W/4 9/16" HOLES C.S. A36
-13	1	NPS - PUS - 025 DOUBLE NUTTED

FOR INFORMATION ONLY


P.P.P. AS BUILT DRAWING
 DATE: 2-29-84
 REVISED BY: M.C.

UNLESS OTHERWISE SPECIFIED REF DWG CC0921 SYS 24 **PIPE SUPPORT**

Use 1/2" dia nut each side. Holes pipe clevises are C' bottom of 1 1/2" dia bases and top

CLASS E/E' UNIT II AREA H
 ELEV 55' DESIGN MD
 ISO24-405 DATE 2/29/84

DWG No 921-49 REV No 1
 SHT 1 OF 3




P.P.P. AS BUILT DRAWING

DATE	P.P.P. VERIFIED
2/29/84	M.O.

ELEVATION: ITEMS ⑨, ⑩, ⑪ & ⑫, DELETED CLARITY
LOOKING NORTH

FOR INFORMATION ONLY




UNLESS OTHERWISE SPECIFIED

REF DWG. 500921 SYS 24
 CLASS E/E' UNIT II AREA H
 ELEV 55'-0. DESIGN KD
 ISO 24-405 DATE 2/29/84

PIPE SUPPORT



Circle's for all nut/bolt size
 Pipe dimensions are O' DIMENT
 and 1/16" increments and 1/32"
 PAGE 13 OF 48

DWG No 201-49 REV No 5
 SHT 2 OF 3




FOR INFORMATION ONLY

PLAN - PLATE ①



FOR INFORMATION ONLY

PLAN - PLATE ⑫



SECTION B-B

M.P.P. AS BUILT DRAWING

DATE	M.P.P. VERIFIED
2/29/64	M.O.

UNLESS OTHERWISE SPECIFIED

REF DWG. 50002/ SYS 24

CLASS E/E' UNIT E AREA H

ELEV 55'-0" DESIGN KD

ISO 24-405 DATE 2/29/64

PIPE SUPPORT

DWG No 221-49 REV No 6

SHT 3 OF 3

Unless to bolt nut each side. For pipe clearances are 0" bottom and 1/16" top sides and top

PAGE 14 OF 48

REQUIRED PRIOR TO WORK

APPROVED CONSTRUCTION
DATE 10/4/83
ENR. JOR 10/31

ADDED ANCHOR PER ANALNO. 24-506
550

SEE Q.F. 29876

SEE DETAIL C

FCV 409

CONTROLLED COPY

PACIFIC GAS & ELECTRIC CO.

APPROVED FOR CONSTRUCTION

ENGINEERING DEPARTMENT

HILTI HDI 1/2"

(GREEN)

DATE SEP 20 1983

BY V. L. ...

T.S.W.R.

REASON FOR WORK TO

REVISIONS

NOTE: FIELD FIT ANGLE ON R T ALLOW FOR HOLE DRILLING.

SET U-BOLTS ON PIPE COUPLINGS

ENGR.

WNN

10/1/83

NO FIRING PROCESS SHEETS REQUIRED

TS. 4x4x3/8 x 1/2 SYSTEM FOR INFORMATION ONLY

LOCATION PLAN

1 COMPLETE REDRAW 2 CHANGED TO SIZE

CHANG L'S TO PROVIDE ARIAL RES. 11-3-21-78

UNLESS OTHERWISE SPECIFIED

Weld: 1/8" fillet all around
U-bolts: field-fit, nut each side.
1-16" clearance, spacers per PG&E
Dwg. 049243 int. 22

REF. DWG. 500921

SYS. 24 UNIT AREA H

CLASS. ELEV. DESIGN KC

ISO 20-105 DATE 10-2-75

PIPE SUPPORT

DWG. No. 921-49


REV No. 6 SHL 1 OF 2

ANCHOR-BOLT SPEC. 1987

T-shoes: per PG&E Dwg. 049243 int. 20

PAGE 15 OF 48

SEE D.P. 9876
CONTROLLED COPY




DETAIL C
WELDED ANCHOR TYPE 12

PIPE Ø INCHES (SCH 80)	THK IN	WELD SIZE			PLATE "A"			PLATE "B"		
		Ø	Ø	C	L1	H1	B1	L2	H2	B2
2.375	.218	5/16"	5/16"	5/16"	6"	3 1/2"	1 1/4"	5"	3"	1 1/2"
1 1/2"	.187	5/16"	5/16"	5/16"	6"	3 1/2"	1 1/4"	5"	3"	1 1/2"
1"	.179	1/4"	3/16"	5/16"	6"	3 1/2"	1 1/2"	4"	3"	1 1/4"
3/4"	.154	1/4"	3/16"	5/16"	5"	3 1/2"	3/4"	4"	3"	1 1/4"

NOTE:

- ANCHOR TO BE USED FOR SCH 80, OR LESS.
- PLATE MATERIAL FOR CARBON STL PIPE IS STEEL A-315 GR. 65
- PLATE MATERIAL FOR STAINLESS STL PIPE IS STEEL A-240 TYPE 304
- ANCHOR TO BE USED ONLY AT CODE BREAKS BETWEEN PG AND E DESIGN CLASS I AND II PIPING
- ANCHOR DESIGN, TYPE 12 IS BASED ON THE MAX. POSSIBLE LOADS THEREFORE, ALLOWABLE LOADS ARE NOT NECESSARY
- SUPPORTING STL AND WELD TO THE ANCHOR TO BE QUALIFIED BY THE ENGINEER
- CUT PLATE TO FIT



APPROVED FOR CONSTRUCTION INFORMATION ONLY
DATE 11-3-83
ENGR 15162

PACIFIC GAS & ELECTRIC CO
APPROVED FOR CONSTRUCTION
ENGINEERING DEPARTMENT
DATE 11-3-83

UNLESS OTHERWISE SPECIFIED

REF DWG. 50092 SYS 24
CLASS E UNIT 2 AREA 1
ELEV 50 DESIGN 1
ISO 20-00 DATE 2-5-83

PIPE
DWG. No. 971-49 REV. No. 6
ANCHOR
SHT 2 OF 2

△ RFS 2-3-84

PIPE SUPPORT DESIGN TOLERANCE CLARIFICATION FORM SHT 10FF


SEQUENCE NUMBER QF-2-9876

SUBJECT 921/49 REV 6 CLASS E/E

LOCATION AREA: 2H ELEV: 55'
 pre-inspect
 past pre-inspect
 during installation
 after installation
 other

PROBLEM: SUPPORT CANNOT BE
INSTALL PER DESIGN DUE TO
DESCRIPTION: ADJACENT HANGER INTERFERENCE; COUPLING
LENGTH (13 3/4") WILL NOT ALLOW FOR DESIGN
PIPE ATTACHMENT WELD.

SOLUTION:
INSTALL AS
SHOWN.



FOR INFORMATION
ONLY

SECTION C-C

FOR INFORMATION ONLY
G.C. E. AMP 2/1/84

REFERENCE DRAWING 921/49 SH 10FF20FF2

ATTACHMENTS YES PAGES (INC. THIS SHEET) 4

AREA ENGINEER: Kim + Shuk
CONSTRUCTION MAY PROCEED

DATE 2-2-84

CONSTRUCTION D.P. REC'D
CONTRACTOR RECEIPT [Signature] DATE 2/2/84

921/49
REV 6

RF -2- 9876
△ RFS 2-3-89

INT - 2F4

ITEM	REQ.	BILL OF MATERIALS
✓ 1	1	R 1/2" X 11" X 1'-6" LG. W/ (6) 9/16" Ø HOLES C.S. A36
✓ 2	10	1/2" Ø HULTI KWIK BOLT W/ 2 1/4" MIN. EMB.
✓ 3	1	T.S. 4" X 4" X 3/8" X 1'-13 1/2" LG. C.S. A500 GR. B
✓ 4	1	R 3/4" X 8" X 8" C.S. A515 GR. 70
✓ 5	2	R 1 1/4" X 3 1/2" X 6" C.S. A515 GR. 70
✓ 6	1	R 1/4" X 3" X 4" C.S. A515 GR. 70
✓ 7	1	R 1/2" X 3" X 5" C.S. A515 GR. 70
✓ 8	1	4 3" X 3" X 3/8" X 1'-0" LG. C.S. A36
✓ 9	1	T.S. 2" X 2" X 1/4" X 7 1/2" LG. C.S. A500 GR. B
✓ 10	1	R 3/4" X 3" X 3" C.S. A36
✓ 11	1	T.S. 2" X 2" X 1/4" X 2'-0" LG. CUT TO SUIT C.S. A500 GR. B
✓ 12	1	R 3/4" X 8" X 8" W/ (4) 9/16" Ø HOLES C.S. A36
✓ 13	1	NPS-PUS-025



FOR INFORMATION
ONLY

FOR INFORMATION
ONLY

921/29
REV 6

QF-2-9876
RFS 2-3-84

SHEET 1 OF 4



PARTIAL ELEVATION

LOOK NORTH

PER ESD
6.8.2.5 G
JAN 21/84




PLATE DETAIL

ITEM 0

FOR INFORMATION ONLY


FOR INFORMATION ONLY

REV 6


REFS 2-3-84

PAGE 20 OF 48

FOR INFORMATION ONLY



ELEVATION LOOKING NORTH



(PAGE 20 OF 48)

ITEM 7 PO# 12819 HT# 0343
 ITEM 5 PO# 12819 HT# 491 H263

FORM 244A
ESD 244 REV. DATE 11-4-83

PULLMAN POWER PRODUCTS
ULTRASONIC THICKNESS REPORT

ISOMETRIC/DRAWING# 24-405 DATE 1-30-84

FW/LOCATION Coupling DCH/DR# _____

LINE# (If Available) KZ-2708-1E MATERIAL CS

MEASUREMENT METHOD

METHOD "A" NORTEC NDT-120 SN 1105

METHOD "B" UT Level I, II, III only)

KRAUTKRAMER SONIC

THIN-THICK CALIBRATION

MAGNAFLUX OTHER

MULTIPLE ECHO BACK REFLECTION CALIBRATION

SERIAL NUMBER _____

TRANSDUCER MFG _____

FREQ. & SIZE _____

REFERENCE BLOCK SERIAL NUMBER 1105-C1 MATERIAL TYPE CS

THICKNESS STEP #1 100 STEP #2 1200 STEP #3 1300

NOMINAL WALL THICKNESS N/A

INITIALS

MINIMUM WALL THICKNESS N/A

ACCEPT _____

ACTUAL THINNEST WALL THICKNESS MEASURED .225

REJECT _____

COMMENTS-THE SKETCH OF REJECTED AREAS NEED TO INCLUDE LENGTH, WIDTH AND DEPTH DIMENSIONS. IF POSSIBLE, INCLUDE REFERENCE TO THE NEAREST WELD OR HANGER MEMBER.

Info. U.T. Performed per request of Engineer Joe Newcombe. Area Around Gouges in coupling have been U.T. Lowest reading recorded above. Actual depth of gouges is NOT possible to obtain with U.T.

FOR INFORMATION ONLY

FOR INFORMATION ONLY
Q.C. INSPECTOR SIGNATURE [Signature]

REQUEST FOR GROUT OR DRY PACK UNIT II


DRAWING# 500921
ELEVATION 55
AREA H
LINE# K2-2708-(E)

FLOOR X
CEILING ---
WALL ---

HANGER# 921-49
PLATE# ---
GROUT TYPE ---

BUSHED YES NO

GROUT REMOVAL
FOR NUT AUDIT X



**FOR INFORMATION
ONLY**

**FOR INFORMATION
ONLY**

FULLMAN CO A. J. Corvick # 1/1688
FULLMAN FOREMAN N. LENCE # 1160 EXT 2415


PIPE SUPPORT DESIGN TOLERANCE CLARIFICATION FORM

SUBJECT 921/49 REV 6 SEQUENCE NUMBER QF-2-9736
CLASS E

LOCATION AREA 2H ELEV: 55'
 pre-inspect
 past pre-inspect
 during installation
 after installation
 other

THIS Q.F. VOIDS Q.F.-2-9361 VOID

PROBLEM: *WELDING CLARIFICATION REQUIRED*
SOLUTION: *INSTALL AS SHOWN.*



*Accept fit-up
JA 1-30-84
1234
THIS WELD OK
RE-1/1/84*

PARTIAL ELEV. TYPE (C) ANCHOR

LOOKING NORTH

P.P.P.F.E. JMD 1/30/84

G.C.F.E.

DCN NO. _____ REV. _____
REFERENCE DRAWING 921/49 SH 2 OF 2

ATTACHMENTS YES NO _____ PAGES (INC. THIS SHEET) 1

AREA ENGINEER

CONSTRUCTION MAY PROCEED

FOR INFORMATION

FOR INFORMATION ONLY DATE 1-30-84

CONSTRUCTION D.P. REC'D

CONTRACTOR RECEIPT

DATE

ISSUE ENGINEER

DATE 1/30/84


PIPE SUPPORT DESIGN TOLERANCE CLARIFICATION FORM

SUBJECT 921/49 REV 6 CLASS E
SEQUENCE NUMBER QF 2-9361

LOCATION AREA: 24 ELEV: 55'
 pre-inspect
 past pre-inspect
 during installation
 after installation
 other

PROBLEM: WELDING CLARIFICATION
REQUIRED

DESCRIPTION: SOLUTION: WELD AS SHOWN



50113

VOW
REF. 1-30-84

ANCHOR 12
LOOKING NORTH

NOTE: ALL OTHER
WELDING ON ANCHOR (12)
TO BE AS SHOWN IN
DETAIL C

P.P.P. F.E. 1/23/84
S.C. F.E. MF 23-84

REFERENCE DRAWING 921-49 SH 2 OF 2

ATTACHMENTS NO. 1 PAGES (INC. THIS SHEET) 1

SEE ENGINEER:

FOR INFORMATION ONLY

FOR INFORMATION ONLY
DATE 1-23-84

CONTRACT NO. 1-23-84 DATE 1/23/84

PIPE SUPPORT DESIGN TOLERANCE CLARIFICATION FORM

SUBJECT Hwy 921-49 REV 6 SEQUENCE NUMBER QF-2-5433 CLASS E1
LOCATION AREA: H ELEV: 55'

- pre-inspect
- post pre-inspect
- during installation
- after installation
- other

DESCRIPTION: Dwg does not indicate what type of 1/2" Hilti to be used.

Solution: Use 1/2" Hilti studs (2 1/4" min. embed.)

RHS 2-2-84

THIS IS ACCEPTABLE

APPROVED FOR CONSTRUCTION

11.3.83 ull
DATE ENGR

FOR INFORMATION ONLY

REFERENCE DRAWING 921-49 SW 3

ATTACHMENTS YES (NO) PAGES (INC. THIS SHEET) 1

AREA ENGINEER:

Justy Helms

FOR INFORMATION ONLY

DATE 11-3-83

PAGE 25 OF 48

CONTRACTOR RECEIPT

[Signature]

DATE 11-3-83


PIPE SUPPORT DESIGN TOLERANCE CLARIFICATION FORM

SUBJECT 921/49 REV 6 SEQUENCE NUMBER DF 2-9761
CLASS ETE'

LOCATION AREA 24 ELEV: 55

- pre-inspect
- post pre-inspect
- during installation
- after installation
- other

VOID
PROBLEM: WELDING CLARIFICATION REQUIRED
SOLUTION: INSTALL AS SHOWN.



THIS IS ACCEPTABLE

DCN NO. _____ REV VOID P.P.P.E.E. [Signature] 1/31/84
G.C.F.E.E. _____

REFERENCE DRAWING 921/49 SH _____

ATTACHMENTS X YES NO FOR INFORMATION ONLY (INC. THIS SHEET) ✓

AREA ENGINEER _____

CONSTRUCTION MAY PROCEED

FOR INFORMATION ONLY

DATE 1-31-84

CONSTRUCTION DIRECTOR _____

CONTRACTOR RECEIVED _____

DATE _____

FIELD ENGINEER _____

PULLMAN POWER PRODUCTS
ACCOUNTING REQUIREMENTS A. 3

ATTN: Craft Foreman

Write the following code on the time sheet in the "Hanger No. or Tag No." of Hanger Time Sheets or in the "Place No./Well No." section of other Time Sheets when working on the attached work authorization:

921-49-4001
1-62/27-24
PIG 5920-2770

Supplemental or additional work authorizations pertaining to this work authorization that were received in the field require recording. No other details, information or accounting is required in this section of the time sheets.

The following pertain to the Pullman Accounting Office only:

DOI NO. _____

WORK REQUEST NO. _____

DRAWING NO. P/S

DATE ISSUED 10-3-83

**FOR INFORMATION
ONLY**

FOR INFORMATION
ONLY

GENERAL WORK SHEETS
ACCOUNTING REQUIREMENTS 2.2

DATE: 10/3/83

Write the following code on the time sheet in the "Manager No. or Job No." or "Sheet No. Sheets" or in the "Place No./Well No." section of the time sheets when working on the attached work authorization:

921-49-4001
1-62/27-24
PIC 5920-2770

Supplemental or additional work authorizations pertaining to this work authorization that were received in the field require recording. No other detail, information or accounting is required in this section of the time sheets.

The following pertains to the Pullman Accounting Office only:

DIST NO. _____

WORK REQUEST NO. _____

DRAWING NO. P/S

DATE ISSUED 10-3-83

FOR INFORMATION ONLY

FOR INFORMATION ONLY

PAGE 28 OF 48

FULLMAN POWER PRODUCTS

REQUEST FOR AUTHORIZATION
TO ADD HANGERS TO EXCEPTION LIST

UNIT # II AREA H DATE 4.4.84 REQUEST # 2732

ACCOUNTING CODE: 4001, 4002, 4004, LDI, OTHER (SPECIFY) _____

SYS #	EGR STM.	DWG #	REV.	LINE #	S/B ISO #	CLASS	COMMENTS
24	921-49	500921	6	2708	24-405	1	

CONTROLLED COPY

REASON FOR REQUEST: FOR VALVE INSTALLATION AND FLANGE ALIGNMENT

HOT!
ASAP

REQUESTED BY: TRAD PHONE # 2216 PFP DATE: 4/4/84

P.G.E. DISPOSITION: APPROVED AS REQUESTED

FOR INSTALLATION
ONLY

DISPOSITIONED BY: [Signature] PGE DATE: 800400

Pullman Power Products

HANGER NO. 92149 REV 6

AREA/ELE. 2A/55

HANGER PRE-INSPECTION CHECK LIST

ITEMS TO BE CHECKED	REFERENCES ESD 223 AND OTHERS	PREINSPECT CHECKLIST
1. Can hanger be installed at the proper location	6.2	
2. Is the adjacent anchor spacing acceptable	6.4.1	
3. Can all items be installed and all welds made		
4. Are all welding symbols accurate and complete	6.8	
5. Is old work as-built, acceptable, or to be reworked	SEE MEMO 4-11-50	
6. Initiate DR No. 4678/4730 & dispositioned (as approd		
7. Is pre-heat on structural steel rod & noted on process sheet	6.9.2.2	
8. Are all O.C. Hold Points noted on the process sheet	ESD-223	
9. Have all the necessary forms been originated (to be attached)	101, Inst. O-F	
10. Have all the interferences been resolved		
11. Pre-inspect package complete (read checklists attached)		

PRE INSPECTED BY: _____ DATE _____

FOR INFORMATION
HANGER FINAL INSPECTION CHECKLIST
ONLY

ITEMS TO BE CHECKED	REFERENCES ESD 223 AND OTHERS	PREINSPECT CHECKLIST
1. Hanger location within ESD-223 tolerances	6.2	<i>OK</i>
2. Adjacent anchor spacing acceptable	6.4.1	<i>OK</i>
3. Threaded connections secure/encasement adequate		<i>OK</i>
4. All items in B.O.M. installed and are correct type	6.6	<i>OK</i>
5. Configuration as per design drawing		<i>OK</i>
6. All welds complete and acceptable (size, configuration)	6.8	<i>OK</i>
7. Configuration free from ARC strikes, weld splatter, etc.	6.8.2.4	<i>OK</i>
8. Pipe and/or guide clearances acceptable	6.7	<i>OK</i>
9. Base plates, fish plates & stiffeners installed per ESD-223	6.3.7 & 6.2	<i>OK</i>
10. Hanger properly identified. Number written on support		<i>OK</i>
11. Attachments to other supports identified		<i>OK</i>
12. Specials, rod supports, T-shoes, U-bolts properly installed	6.3, 6.4.2	<i>OK</i>
13. Spring tan installed and cold load set per drawing	6.4.3	<i>OK</i>
14. Guy struts correct size installed re-attach. checklist		<i>OK</i>
15. Pin-to-pin within tolerance	6.3.2.1	<i>OK</i>
16. Shock supports: mechanical shock I.D. plate complete		<i>OK</i>
17. rod & coil sections: within tolerance		<i>OK</i>
18. pin-to-pin within tolerance		<i>OK</i>
19. alignment acceptable (plate & nut on)		<i>OK</i>
20. all hardware complete		<i>OK</i>
21. Package reviewed for completeness (unit to check book, etc.)		<i>OK</i>

COMMENTS: REF. O.F.-2-9876

RECORD FITTER & WELDER CHECK NO. 2217 59
 INSPECTED BY: [Signature] 11/1/54
 (PAGE 30 OF 48)

HANGER # <u>921-49</u>
LATEST QC ACCEPT DATE <u>3/15/84</u>
DWG/DC# _____ REV# _____
AT QA (PG&E REJECT) <input type="checkbox"/> YES / <input checked="" type="checkbox"/> NO
A/B SUBMITTED TO PG&E DATE ^{As approved} <u>6-14-79</u>
INFO SUPPLIED BY: <u>Sal 4/4/84</u> <u>W Jackson</u>

CONTROLLED COPY

FOR INFORMATION
ONLY

PULLMAN POWER PRODUCTS
ACCOUNTING REQUIREMENTS A. 2

ATTN: Chief Foreman

Write the following code on the time sheet in the "Hanger No. or ISO No." or Hanger Time Sheets or in the "Piece No., Weld No." section of Repair Time Sheets when working on the attached work authorization:

921-49-4001
1-62/27-24
PIC 5920-2770

CONTROLLED COPY

Supplemental or additional work authorizations pertaining to this work authorization that were received in the field require recording. No other detail, information or accounting is required in this section of the time sheets.

The following pertain to the Pullman Accounting office only:

DCI NO. _____

WORK REQUEST NO. _____

DRAWING NO. P/S

DATE ISSUED 10-3-83

FOR INFORMATION
ONLY

AS/BUILT REVIEW CHECKLIST

ITEM	#	SUBJECT	ESD 223 REF. SECT.	E N G	COMMENT
	1	Do components & dimensions comply with material list.	N/A	<input checked="" type="checkbox"/>	
	2	Are all changes outside of ESD tolerances properly noted on coversheet justified by D.R., T.C. and old work.	N/A	<input checked="" type="checkbox"/>	
	3	Are all pages of As/Built dwg. stamped, signed & dated.	N/A	<input checked="" type="checkbox"/>	
	4	Is support material/material substitution within ESD tolerances.	6.2	<input checked="" type="checkbox"/>	
SUPPORT LOCATION	5	Is support location within tolerances.	6.2	<input checked="" type="checkbox"/>	
	6	Is support location to a known feature of pipe As/Built to within $\pm 1"$.	6.2	<input checked="" type="checkbox"/>	
BASE PLATE/ BASE PLATE STIFFENER	6	Is plate thickness within tolerance ($\pm 1/4"$ or minus 0") and is nominal plate thickness noted on As/Built drawing.	6.3.1	<input checked="" type="checkbox"/>	
	7	Is plate length & width within tolerance ($\pm 1/4"$). As/Built to within ($\pm 1/8"$).	6.3.2	<input checked="" type="checkbox"/>	
	8	Are base plate holes located within tolerance ($\pm 1/4"$). As/Built to within (1/8).	6.3.4	<input checked="" type="checkbox"/>	
	9	Is the actual edge distance within AISC min. requirements.	6.3.4	<input checked="" type="checkbox"/>	
	10	Are offset dimensions & attachment to center line base plate within tolerance (\pm one plate thickness max) and offsets larger than 1/4" shown on As/Built drawing.	6.5.1	N/A	
FISH PLATES	7	Are the new fish plates shown on As/Built drawing.	6.3.6	<input checked="" type="checkbox"/>	
	8	Are the existing fish plates shown and all discrepant conditions noted on As/Built drawing.	N/A	<input checked="" type="checkbox"/>	

FOR INFORMATION ONLY

AS/BUILT REVIEW CHECKLIST

ITEM	#	SUBJECT	ESD 223 REF. SECT.	E N G	COMMENT
ANCHOR BOLTS	8	Is anchor bolt size, manufacture & type shown on the As/Built drawing.	6.4		
	•	Does the minimum embedment for anchor bolts meet design minimum requirements.	6.4		
	•	Is the axis of the anchor bolt & the perpendicular to the concrete surface within 5° maximum tolerance and the misalignment larger than 5° shown on As/Built drawing.	6.4		
	•	Are the washers for the new expansion anchors shown on the As/Built drawing.	6.4.1.2		
	•	Does the As/Built drawing show all adjacent anchors to within 5 to 10 hole diameters drilled in concrete.	6.4.1.4		
	•	Are all dimensions edge of concrete openings to center of concrete anchor within tolerance (5 times the diameter of the hole drilled but never less than 3").	6.4.1.3		
MEMBER LENGTHS	9	Are all members used in construction frames (i.e. structural steel shapes, plates & bars used to box such members) within +3" or -12" tolerance and As/Built to ± 1".	6.5.2.2		
	•	Are all other members not included in 9 within ± 1/4" tolerance and As/Built to nearest 1/4".	6.5.2.2		
SHIM PLATES	10	Are all shim plates which are thicker than 1/2" welded at min. 2 opposite sides & As-Built with fillet weld size per AISC min. and min. length of 4 times the size of fillet.	6.5.2.6		
COVER PLATES/ KEEP HOLES	11	Are all the oversized cover plates within tolerance (1" max. larger size than the width of capped section).	6.5.2.12		
	•	Are all the additional cap plates (not required by design) welded at 2 opposite sides & As-Built with a 3/4" lg. min. fillet weld and size per AISC min.	6.5.2.14		
	•	Are all existing & new cap plates detailed on the As/Built drawing.	6.5.2.14		
	•	Are all vent holes (not required by design) shown on As/Built drawing.			
GAPS	12	Are all the As/Built gaps within ESD tolerances.	6.7		

FOR INFORMATION ONLY

AS/BUILT REVIEW CHECKLIST

ITEM	#	SUBJECT	ESD 223 REF. SECT.	N G	COMMENT
WELDS	13	Does the As/Built size of new welds meet design.	6.8.2.5		✓
		● Do all existing undersized fillet welds meet minimum AISC weld requirements.	6.8.2.5		✓
		● Are all existing additional welds not required by design or exist. incomplete welds shown on the As/Built drawing.	6.8.2.5		N/A
		● Are all new welds which are inaccessible for more than 10% of the design weld length justified by a tolerance clarification.	6.8.2.5		N/A
		● Are all new inaccessible welds (including those that are inaccessible for less than 10% of the design weld length located and dimensioned on the As/Built drawing.	6.8.2.5		N/A
		● Are all fillet fit-up gaps shown on the As/Built drawing.	N/A		✓
		● Are all existing fillet welds with dihedral angle equal or smaller than 30° or equal or larger than 150° noted as (seal weld) on the As/Built drawing.	6.8.2.5		N/A
		● Is the weld symbol for all new welds with dihedral angle equal or smaller than 30° or equal or larger than 150° As/Built to show full or partial penetration weld as per ESD 223 recommendations.	6.8.2.5		✓
		● Does the As/Built drawing show actual weld lengths attach (13) for all existing welds at tube steel posts with ends not returned.	6.8.2.5		✓

FOR INFORMATION ONLY

AS/BUILT REVIEW CHECKLIST

ITEM	#	SUBJECT	ESD 223 REQ. SPEC.	N G	COMMENTS
SNUBBERS	14	Is snubber dimension within 10° max. from that shown on design & As/Built to within 2°.	6.9.8	N/A	
		● Are lateral offsets, rear bracket or clamp (5° maximum tolerance) As-Built for angular offsets larger than 2°.	6.9.8.3		
		● Is snubber rotated 180° around axis of pipe with reversed H.S. & C.S. noted on As/Built drawing.	6.9.8.4		
		● Are all Grinnell snubbers As/Built to show snubber rotation and for end.	6.8.7.5		
		● Is the serial number for PSA & AD snubbers or mark number for Grinnell snubbers noted on As/Built drawing.	6.9.12		
		● Is the As/Built cold setting within ±1/2" from that called on the design drawing.	6.10.2.1		
		● Is the P-P dimension within tolerance +12" -1" for design P-P dim. of 25" or less and +12" -3" all others.	6.6.2.2		
		● Is the P-P dimension As-Built to within ±1".	6.6.2.2		
		● Does As/Built show mixed snubber rear bracket.	6.10.1.7		
		● Is pipe extension length As-Built as "length by field."	6.10.4.2		
		● Does As/Built drawing indicate fillet weld size for weld on extension pipe to transition tube and forward adapter.	6.10.4.4		
		● Does the As/Built drawing identify size of vent hole on the pipe extensions on all snubbers other than PSA 1/4 & PSA 1/2 (1/4" dim. for A/D 5500 or larger PSA 35 or larger or 1/8" dim. vent hole all others).	6.10		
		● Does As/Built drawing indicate shortened clamp.	6.10.6.1		
		● Are all clamps manufactured by NPS noted on As/Built drawing.	6.10.6.3		

FOR INFORMATION ONLY

AS/BUILT REVIEW CHECKLIST

ITEM	#	SUBJECT	ESD 223 REF. SECT.	E N G	COMMENT
SWAY STRUTS	15	Does the As/Built drawing indicate vent hole size (tolerance 1/8" dim. to 1/4" dim. max) for all SRF struts.	6.15.1.3		
		Is the pin to pin dimension for sway struts within tolerance. (+12 -1 for design P-P 25" or +12 -3 all other design P-P).	6.6.2.2		N/A
		Is the pin to pin dimension As-Built to within $\pm 1"$.	6.6.2.2		
		Is the field drilled sight hole shown pictorially on As/Built drawing for all SRS struts.	6.15.1.5		
		Does the As/Built drawing show the size and field weld symbol for all strut couplings and end assemblies.			
		Are all angular tolerances on the strut As-Built to within $\pm 2^\circ$.	6.15.2.3		
		Is the minimum and maximum pin to pin for SRS & SRF struts as per tables of ESD 223 Sect. 6.15.1.2.			
ROD HANGERS	16	Is rod swing angle within tolerance (4° max.) and As/Built to within $\pm 2^\circ$.	6.17.1		
SPRING HANGERS	17	Is the As/Built cold setting within 5% of design setting	6.13		
		Is the spring swing angle within 4° max. tolerance and As/Built to within $\pm 2^\circ$.	6.14		

FOR INFORMATION
ONLY

1. LOCATION OF SUPPORT COMPLIES WITH DRAWING.		1712	✓	PA 4/1/84
2. DRAWING REVISIONS NOTED AND COMPONENTS COMPLY WITH MATERIAL LIST				
3. ANCHORS INSTALLED AND WITNESSED BY G.C.		A. Notes drilled to tolerance and Check adjacent anchors		✓
B. Shield/Plug Driven to Tolerance		TYPE: Hilti/Phillips		✓
C. Type Stud Installed	SIZE	MIN. ENG.	TYPE: Hilti/Phillips	✓
D. Anchors Torqued		SIZE	WRENCH SERIAL NUMBER	1712 (X) PA 4/1/84
E. Unused holes dry packed				
4. BACK OFF BOLTS PRIOR TO WELDING ON BASE PLATES				
5. FIT-UPS: A. Pipe attachments installation:		(1) Heat No:		✓
		(2) P.O. No:		✓
B. Support Members:		ITEMS	SPECIAL INSTRUCTIONS	
(1) Groove & Full Pen Welds				✓
C. Purge Established where required				✓
6. WELD PREP ZONES CLEAN OF PAINT, OIL				
7. WELDING OF PIPE ATTACHMENTS (PER SEPARATE PROCESS SHEET) F.V.#				
8. WELDING OF HANGER SUPPORT MEMBERS ONLY:		IDENTIFICATION	WELD CODE	
SPECIAL WELDING INSTRUCTIONS:			CS/CS 59425 PA 7/1/84	
			SS/SS 129	
			CS/SS	
9. OTHER INSTRUCTIONS OF THE GENERAL CONTRACTOR				
ONLY				
10. FINAL WELD CONDITION-SUPPORT MEMBERS:		A. Weld Surface Clean		✓
		B. Arc Strikes Removed/Minimized		✓
		C. Weld Size Complies with drawing		✓
11. REVIEW FOR GENERAL WORKMANSHIP AND CONFIGURATION:				
A. Components and Dimensions Comply w/Dwg. & Mat'l. List		FORWARD	G.C. DATE	
B. Pipe Clearance in Accordance with Drawing		11/4/84	✓	
C. Riser Clamp Bears upon Lug		11/4/84	✓	
D. Hanger is Level and Plumb		11/4/84	✓	
E. All Bolts/Nuts Installed and Tight		11/4/84	✓	
F. Wall & Tearing Plates Shinned where Necessary		11/4/84	✓	
G. Inout Request Submitted		11/4/84	✓	
H. Lug Clearance within Tolerance		11/4/84	✓	
12. INTERERS:		A. Installed per Separate Process Sheet		✓
B. Drunnell Fig. # & Size		E. PSA Size	F. TYPE: BY	11/4/84
13. SUPPORT ACCEPTED BY G.C. (Complete Installation Review) G.C. SIGNATURE				

1/17/01
 FOR REINSTALLATION
 OF ITEM B REF. Q.F.-2-9876
 11/11/84

PREINSPECTION CHECKLIST

	DEFECTS	
	I.I.	ENGINEERING
1. ALL MEMBERS INSTALLED		
2. WELDS: Inaccessible and/or Undersized		
3. JOINTS: U-Bolts, Tee Shoes and Lugs		
4. GROUTED PLATES: Joints damaged or Holes in Plate		
5. WELDS: Tack Welds		
6. BOLTS NOT FULLY ENGAGED		
7. ARC STRIKES		
8. MATERIAL SIZE		
9. OVERSIZED HOLES IN PLATE: Washers		
10. WARPED BASE PLATES/MEMBERS		

PREINSPECTION REMARKS:

C.C. VERIFIED ALL BOLTS BACKWASH BASE PLATE 12" x 11" x 13" K11
 TO BE INSTALLED ON SEATING OF CONTROL VALVE TO TAG WEST OF HGR 5" C-C W4 7/11/94

4/10/94 - 1/94

FINAL INSPECTION COMMENTS:

INSPECTOR

DATE

Blank area for final inspection comments, inspector name, and date.

ONLY

1. LOCATION OF SUPPORT MEMBER AND FASTENERS:				✓	NA	
2. MEMBER BEARING AREA AND CONNECTIONS UNDER THE MEMBER END:				✓	NA	
3. MEMBER BEARING AND PROTECTION BY P.C. <small>* NOES SHOWN TO TOLERANCE AND CHECK JOINTS PROTECT</small>				✓	NA	
4. Detailing Subject to Tolerance				✓	NA	
5. Type steel installed		SIZE	WELD, DET.	TYPE:	3557	
		1/2"	2 1/4"			
6. Gases tested		SIZE	WELD	WELDING SYMBOL SYMBOL	3557	
		1/2"	45%	APP-25		
7. Gases holes cut packed				✓	NA	
8. BOLT CUT BOLT JOINT TO WELDING OF BASE PLATE				✓	NA	
9. FIT-UPS: A. Pipe attachment installation:				(1) Seat Co.:	✓	NA
				(2) P.C. Co.:	✓	NA
B. Support Members:		SIZE	SPECIAL REQUIREMENTS			
(1) Groove & Full Pen Weld		2 1/2" x 4 1/2" x 1/2" TC	2 x 2 x 1/2" x 2"	953	11/11/82	
		2 1/2" x 3 1/2" x 1/2" TC	2 x 2 x 1/2" x 2"	953	11/11/82	
C. Piping Installation Voids Filled					NA	
10. WELD JOINT UNDER HEAD OF FASTENERS						
11. WELDING OF PIPE ATTACHMENTS (SEE SEPARATE PROCESS SHEET) P.C. /					NA	
12. WELDING OF SAUER SUPPORT MEMBERS OVER:				IDENTIFICATION	WELD DATE	
SPECIAL WELDING INSTRUCTIONS:					03/08 7/81	
					03/89 92A	
					05/83 129	
					11/81	
					03/85	
13. <small>WELD VERIFICATION</small> 9/16" Ø Holes in 1/2" hole Base Pl. <small>Welding</small>				2808	11/11/82	
14. FINAL WELD CONDITION-SUPPORT MEMBERS:				A. Weld Surface Clean	✓	NA
				B. Arc Spatters Removed/Minimal	✓	NA
				C. Weld Size Complies with drawing	✓	NA
15. REVIEW FOR GENERAL WORKMANSHIP AND CONFIGURATION:				PREPARED	DATE	
A. Dimensions and Dispositions comply w/dwg. & spec. list				✓	NA	
B. Pipe Clearances in accordance with drawing				✓	NA	
C. Flange Girth Tight with tag				✓	NA	
D. Member in Level and Plumb				✓	NA	
E. All holes fully installed and filled				✓	NA	
F. All welds meeting specs, finished where necessary				✓	NA	
G. Gases tested per drawing				✓	NA	
H. All clearances within tolerance				✓	NA	
16. SIGNATURE: A. Installing per Institute Process Sheet				✓	NA	
B. General Fabricator						
C. Welder						
17. SUPPORT ACCEPTED BY: A. Inspector, Installation Review				✓	NA	

11/11/82
11/11/82
11/11/82

QC TO BERRY

1. ALL WELDS INSPECTED

2. WELDS: Unacceptable and/or Interrupted

3. WELDS: T-Joints, Tee Joints and Lap

4. GROTTED PLATES: Gross damaged or Holes in Plate

5. WELDS: Tack Welds

6. WELDS NOT FULLY ENGAGED

7. ARC STRIKES

8. UNUSUAL SIZE

9. OVERLAPED BOLTS IN PLATE: Washers

10. WARPED BASE PLATES/WEBERS

INSPECTION RESULTS:

FINAL INSPECTION COMMENTS:

INSPECTOR

DATE

Done & set (1) 1/2" x 5/8" x 9" long with last corner of item 12 R - *[Signature]*
SG VERIFIED TORQUING ON (6) 1/2" x 5/8" Nilti Kwik AT 45 + LR AND END PPP

100
100
100

(3) 1/2

1. LOCATION OF SUPPORT MEMBERS WITH DRAWING.	2536	✓
2. DRAWING SHOWN NOTES AND DIMENSIONS CORRECT WITH MATERIAL LIST		✓
3. SHIELD/PLUG DRIVEN TO TOLERANCE <small>Notes drilled to tolerance and check adjacent anchors</small>	928	✓
B. Shield/Plug Driven to Tolerance	TYPE: MILCO/PHILLIPS	NA
C. Type Stud Installed	SIZE: 1/2" 2 1/4"	928
D. Anchors Torqued	SIZE: 1/2" 45 WAS PHOS APP 25	3557
E. Drilled holes dry packed	400/414 @ 2005.2-15-34	NA
4. EACH OFF BOLT PRIOR TO WELDING ON BASE PLATE	3536	✓
5. FIT-UPS: A. Pipe attachment installation:	(1) Seat Jo:	✓
	(2) P.O. Jo:	✓
B. Support Members:	TYPE: 1/2"	SPECIAL REQUIREMENTS
(1) Groove & Full Pen Welds	1/2" X 1/2" X 6 (U) @ 1/2" (16" X 1")	3557
C. Parts Established were required		NA
6. WELD PREP DONE CLEAN OF PAINT, OIL		✓
7. WELDING OF PIPE ATTACHMENTS (PER SEPARATE PROCESS SHEET) P.V.I.		NA
8. WELDING OF HANGER SUPPORT MEMBERS ONLY:	IDENTIFICATION	WELD CODE
SPECIAL WELDING INSTRUCTIONS:	CS/CS (7/8)	3557 (A)
	CS/CS 129	3557 (B)
	CS/CS 129	
	CS/CS	
9. TIE RODS OR RE-SETTING OF SOUTH-WEST ANCHOR	928	✓
SW anchor cut flush + standard new anchor installed & cut flush	928	✓
P.C. TO VERIFY 3/16" HOLE IN 6 AS PER P&ID	928	✓
10. FINAL WELD COMPLETION-SUPPORT MEMBERS:	A. Weld Surface Clean	✓
	B. Arc Strikes Removed/Minimized	✓
	C. Weld Size Complies with drawing	✓
11. REVIEW FOR GENERAL WORKMANSHIP AND CONFIGURATION:	PERSON:	C.S. DATE:
A. Components and Dimensions comply w/dwg. & spec. list	2/2/04	2/2/04
B. Pipe Clearance in Accordance with Drawing	2/2/04	2/2/04
C. Hanger Clamp Bears upon Leg	2/2/04	2/2/04
D. Hanger is Level and Plumb	2/2/04	2/2/04
E. All Bolts/Nuts Installed and Tight	2/2/04	2/2/04
F. Wall & Ceiling Plates Drilled where Necessary	2/2/04	2/2/04
G. Spout Request Submitted	2/2/04	2/2/04
H. Leg Clearance within Tolerance	2/2/04	2/2/04
12. INTERS: A. Installing per Separate Process Sheet	2/2/04	2/2/04
B. Transmittal P&ID & Size		
C. ISA Size		
D. WPS: (7-15-7)		
13. SUPPORT ACCEPTED BY C.O. COMPLETE INSTALLATION REVIEW C.O. SIGNATURE	2/2/04	2/2/04

INSPECTION REPORT

- 1. NAME: [REDACTED]
- 2. ADDRESS: [REDACTED]
- 3. DATE: 1-31-83
- 4. PROJECT NAME: [REDACTED]
- 5. [REDACTED]
- 6. [REDACTED]
- 7. [REDACTED]
- 8. [REDACTED]
- 9. [REDACTED]
- 10. [REDACTED]

10-31-83
 10-31-83
 10-31-83
 10-31-83
 10-31-83
 10-31-83
 10-31-83
 10-31-83

INSPECTION NOTES:

REMOVED VALVE AND TUBING BEFORE
 INSTALLING PIPING 10-31-83

GRAVE (4) 1/2" X 1/2" 5/8" LONG 1-31-84
 DID NOT SET
 SET (4) 1/2" X 1/2" 5/8" LONG 1-31-84
 & BRACE OFF BOLTS.

(UT OF 3000G REMOVAL)
 AREA BY L. DAVIS II
 SEE ATTACHED SKETCH
 1-31-84

WORK REMOVED
 SEE U.T. LIMIT
 BACK OF Q.F. 2-9-73

FINAL INSPECTION NOTES:

OLD WORK HES, SOUTH WEST LOCATION, CLEANING, REPAIRS
 RE-SETTING OR REMOVAL OF ANCHOR AS DETERMINED BY ENGINEERING
 OTHER ANCHORS MAY BE OUT OF ANGULAR TOLERANCE - ADVISED TO
 CONSULT W/ AREA DISTRICT INSPECTOR 1/25/84

(6) Embedment bolts were UT EXAMINED for Length. All were
 5 1/2" x 1/2" except the Northwest corner bolt which was
 4 3/4" x 1/2" 1-20-84

FROM WEST (4) 1/2" X 1/2" 5/8" LONG FOR MOUNTING OF, REST FOR END OF THE (6)
 NORTH-WEST BOLT: ONE IS BEAT & ONE WAS 1" CUT OFF

1 1/2" W. HES cut back and abandoned (also 1) S.W. 1 1/2" W. HES cut
 back and abandoned. Three new 1 1/2" W. HES' re-located & installed
 and set as marked on drawing. 1-24-84

(4) [REDACTED] [REDACTED] [REDACTED] [REDACTED]
 [REDACTED] [REDACTED] [REDACTED] [REDACTED]
 SOCKET, [REDACTED] [REDACTED] [REDACTED] [REDACTED]

See Back of Site Map
 for 1/2" x 1/2" 5/8"

PAGE 43 OF 48

1-24-84
 1-24-84
 including Resolutions

GENERAL NOTES		421-49		63	
1. LOCATION OF SUPPORT MEMBER TO BE INSTALLED.					(B)
2. TRAVELER BEARING UNDER AND DIMENSIONS UNDER THE MEMBER END					5
3. MEMBER BEARING AND DIMENSIONS AT E.O.					5
3. BEARING/PLATE SYSTEM TO BE INSTALLED			TYPE: WELD/PHILLIPS		5
3. TYPE STEEL INSTALLING	SIZE	INT. DIA.	TYPE: WELD/PHILLIPS		5
3. ANCHOR TORQUE	SIZE	VALUE	VELOCITY STEEL TORQUE		5
3. DRILLED HOLES TO BE DRILLED					5
4. BACK OFF BOLTS FROM TO END OF BACK PLATE					5
5. FIT-UPS: A. FINE ADJUSTMENTS INSTALLATION:	(1) END TO:				5
	(2) P.O. TO:				5
B. Support Members:	TYPE	SPECIAL INSTALLATION			
(1) Groove & Pull For Voids					5
C. PITS INSTALLATION WHERE REQUIRED					5
6. TELL FIVE HOLE SIZE OF PAINT, CO.					5
7. WEAR OF FIVE ADJUSTMENTS (FOR SEPARATE MEMBER CHECK: P.3.1)					5
8. WEAR OF LARGE SUPPORT MEMBER CHECK:	WEAR/TYPE	VOID SIZE			
SPECIAL WEAR INFORMATION:		02/03 7/8			
		10/09			
		12/08 1 1/8			
		12/10			
		2/0			
<p>ALL TO VERIFY POSITION OF SUPPORT EXCEPT ITEMS (A) (B) (C) (D) (E) (F) (G)</p> <p>FORWARD TO BUREAU OF SUPPORT FOR ITEMS (A) (B) (C) (D) (E) (F) (G)</p>					
10. FINAL WEAR CHECKS-SUPPORT MEMBER:	A. Void Surface Class				5
	B. Are Surfaces Smooth/Flat				5
	C. Tell Size Condition With Surfaces				5
11. NOTES FOR GENERAL MAINTENANCE AND INSPECTION:					
A. CONCRETE AND DIMENSIONS UNDER 1/2" DIA. & 1/4" DIA					5
B. FINE CLEARANCE IN ADJUSTMENT WITH DRIVEL					5
C. SHOW CLASS BEARS WITH LOG					5
D. EMPLOY IN LEVEL AND FLARE					5
E. ALL BOLTS/TURNS INSTALLATION AND CLASS					5
F. TAIL & COLLING PLATE CHECKS WHERE NECESSARY					5
G. LEAVE SURFACE UNPAINTED					5
H. USE CLEARANCE WITHIN TOLERANCE					5
12. SURFACES:					
A. INSTALLATION TOP SEPARATE MEMBER CLASS					5
B. INTERNAL PLATE & SLIP	C. TPA SLIP	D. TPA SLIP	E. TPA SLIP	F. TPA SLIP	5
13. SUPPORT MEMBER AT E.O. (COMPLETE INSTALLATION REVIEW) 1.0. SURFACES					

FOR DELETION PER MEMO # 089
 5/01

1. ALL BRASS SURFACES
2. WOOD: BRASS/BRASS AND IT TOGETHER
3. CASE: T-TOOLS, TOWEL ROLLER AND CASE
4. METAL PLATES: BRASS SURFACES OF ROLLS IN PLATE
5. BRASS: TACK HOLD
6. WOOD FOR PLATE SURFACES
7. ABC SURFACES
8. METAL SURF
9. OVERLAP ROLLS IN PLATE, VARIOUS
10. VALVED BASE PLATES/TACKERS

~~SECRET~~

PREVENTIVE MEASURES:

RECONSTRUCTION COMPLETE REMOVE AND SEND SUPPLY
SECRET STAINS (BY THE WAY) WITH SPECIAL
6 PER MEMO (200)

FINAL INSPECTION CHECKLIST:

DEFECTS

DATE

SECRET

SCOTT - THIS WILL BE COMING

YOUR WAY SOON.

PULLMAN POWER PRODUCTS

REQUEST FOR AUTHORIZATION
TO ADD HANGERS TO EXCEPTION LIST

INFO COPY IS

ATTACHED
JKV.

IT # 2

AREA H

DATE 5-17-84

REQUEST #


ISJ	HGR SYM.	DWG #	REV.	LINE #	S/B ISO #	CLASS	COMMENTS
4	921-49	921-49	7	K-2-2710-1	24-405	E/E'	

REASON FOR REQUEST: LAYOUT DRILLING OF 921-49 DC-2-S-R-22498, REV. 0
REQUIRES REMOVAL OF ALL ITEMS OF THE PREVIOUS EXCEPT ITEMS
(5) (6) (7) AND (8) (THE TYPE 12 ANCHOR)

REQUESTED BY: John K. Vost P.P.P. DATE: 5-17-84

DISPOSITION:

OK



SK - 921 - 47 REV. 01

PACIFIC GAS & ELECTRIC CO.
 APPROVED FOR
 CONSTRUCTION
 ENGINEERING DEPARTMENT

DATE 5-8-80 / 5/8/82 LOCATION PLAN
 BY A. G. H. / M. J. P.

REVISION & REDRAWN FOR
 ANALYSIS 24-506 REV. 1 02 83
 BILATE DR 510 IS DELETED PER ALL
 24-506 REV. A. G. H. 02 84

REFS PG 26 DWG
 6000 477 SHT 49

BILL OF MATERIALS

ITEM NO.	QTY.	SIZE	DESCRIPTION	MTL.
1	1	1/2" x 12" x 12" W/ (4) 3/16" Ø HOLES	NEW	A-56
2	4	3/4" Ø HILTI KWIK BOLT W/ MIN 6" EMB	NEW	A-56
3	2	1/2" x 3 3/4" x 3 3/4" LG.	NEW	A-56
4	1	TYR 4" x 4" x 1/2" 1' x 10" LG.	NEW	A-56
5	1	R 3/4" x 6" x 6" LG.	NEW	A-56
6	2	R 1 1/4" x 7 1/2" x 6" LG.	NEW	A-56
7	1	R 1 1/2" x 7" x 3" LG.	NEW	A-56
8	1	R 1 1/2" x 7" x 3" LG.	NEW	A-56

PIPE SUPPORT

UNLESS OTHERWISE SPECIFIED

REF DWG. 5000 SYS 24
 CLASS E/E UNIT 3 AREA 1
 DESIGNED 5-8-80
 DATE 4-26-84

DWG NO. 5000 REV NO. 01
 ANCHOR SHT 1 OF 2

FOR INFORMATION ONLY

LLMAN POWER PRODUCTS



PACIFIC GAS & ELECTRIC CO.

APPROVED FOR
CONSTRUCTION

ENGINEERING DEPARTMENT

DATE 5-8-84 / S/E/P/L

BY A. Ghose (Mark)



WELDED ANCHOR TYPE 12

PIPE Ø INCHES (SCH 80)	THK IN	WELD SIZE			PLATE "A"			PLATE "B"		
		a	b	c	L1	H1	E1	L2	H2	E2
		IN	IN	IN	IN	IN	IN	IN	IN	IN
2" Ø (2.375)	.218"	5/16"	5/16"	5/16"	6"	3 1/2"	1 1/4"	5"	3"	1/2"
1 1/2" Ø (1.9)	.2"	5/16"	5/16"	5/16"	6"	3 1/2"	1 1/4"	5"	3"	1/2"
1" Ø (1.315)	.179"	1/4"	3/16"	5/16"	5"	3 1/2"	3/4"	4"	3"	1/4"
3/4" Ø (1.050)	.154"	1/4"	3/16"	5/16"	5"	3 1/2"	3/4"	4"	3"	1/4"

SEISMIC SIDE

NON-SEISMIC

NOTE: - FOR PLATE SIZES
REFERS BILL OF MATERIAL

NOTE:

1. ANCHOR TO BE USED FOR SCH 80. OR LESS.
2. PLATE MATERIAL FOR CARBON STL PIPE IS: STEEL A-515 GR. 65
3. PLATE MATERIAL FOR STAINLESS STL PIPE IS: STEEL A-240 TYPE 304
4. ANCHOR TO BE USED ONLY AT CODE BREAKS BETWEEN PG AND E DESIGN CLASS I AND II PIPING
5. ANCHOR DESIGN, TYPE 12 IS BASED ON THE MAX. POSSIBLE LOADS THEREFORE, ALLOWABLE LOADS ARE NOT NECESSARY
6. SUPPORTING STL AND WELD TO THE ANCHOR TO BE QUALIFIED BY THE ENGINEER

DC-2-S-P-22498 REV. 0

SK - 921-49 REV. 0

UNLESS OTHERWISE SPECIFIED

REF. DWG. # 40021 SYS 24
CLASS E/E' UNIT 2 AREA H
ELEV 95' DESIGN 6409E
ISO 26-619 DATE 4-26-84

PIPE SUPPORT

DWG. NO. 921-49 REV. NO. -
SHT 2 OF 2

FOR INFORMATION

UNITED GAS AND ELECTRIC COMPANY

SHALE CANYON PROJECT • GENERAL CONSTRUCTION
PO BOX 117 • SANTA BEACH, CALIFORNIA 94924 • (415) 555-0024

April 27, 1984


H. W. Karner
Fullman Power Products
Shale Canyon Project

Dear Mr. Karner:

A Quality Concern has been conveyed to our department through the Quality Hotline which requires your immediate attention. Of concern is the possibility that supervision may indirectly and/or unintentionally be intimidating the Quality Assurance Document review personnel into not documenting deficiencies.

The caller was concerned that the proficiency of the QA Document Review Program could be affected by the possibility of supervisory reprisals and/or termination of employment as a result of performing the person's job. In short, the caller was concerned that if anyone documented a deficiency, management would take some disciplinary action against them. While our investigation did not reveal such an official PPP Management policy, the Hotline investigator did talk to others who had the same concern. For this reason, it is requested that this situation be evaluated in your organization and appropriate discussions take place with your document review supervisors to relieve this concern. Please provide written response to this office on actions taken.

If you should have any questions or wish to discuss this subject further, please contact this office at ext. 3045.



R. A. Hodgood
G. C. Quality Control Supervisor

Reply requested: Yes
Due Date: May 4, 1984
RAH/STetsch:klh
cc: E. Lieber
J. Manning
L. Rosetta

100 14498

INTEROFFICE CORRESPONDENCE

DATE MAY 11, 1984
TO ALL QA SUPERVISORS AND LEADS
FROM H. KARNER
SUBJECT POSSIBLE SUPERVISORY INTIMIDATION OF EMPLOYEES


Information has come to me regarding the possibility that QA Document Review personnel are being dissuaded from documenting deficiencies, found during review of documentation, by means of supervisory reprisals, such as disciplinary action and/or termination of employment. (Reference: PG&E letter dated 4-27-84.) This is not an isolated case, but has been stated by several concerned individuals.

Any attempt by supervision to intimidate employees, whether directly or indirectly, will not be tolerated under any circumstances. If an individual feels that a deficient condition exists, he or she has the right and the responsibility to identify it in accordance with approved procedures. This can be in the form of exceptions noted on checklists, etc., rather than a DR/DCN until it can be discussed.

If, on the other hand, you feel it is not a deficient condition, based upon approved ESDs, specifications and/or codes, it is your responsibility to inform the individual and prove the basis for your decision. If the identified deficiency is, in fact, valid, supervision can not prevent or attempt to discourage an individual from documenting the deficiency. The solution is to correct the deficiency.

In order to maintain a good Quality Assurance organization, we must allow the system to work. If our QA personnel do not have the ability to use the system as it was designed to work, then the integrity of quality at Diablo Canyon is in jeopardy.

I expect every person that is in a supervisory or lead position to act in a responsible and objective manner when addressing potential deficient conditions regardless of who the person is that identifies the condition. Abuse of authority will not be tolerated when used to sway individual actions because of personality conflicts.



Harold W. Karner
QA/QC Manager

HwK:sam

AFFIDAVIT

My name is Timothy J. O'¹⁶neill. I am providing this statement to respond to statements made by Mr. D. A. Rockwell in his June 19, 1984 affidavit. I believe that Mr. Rockwell's affidavit contains many misleading or false statements as I'll identify below.

1.) Mr. Rockwell states that I was identified in PG&E's May 17, 1984 submittal. Although this is true, it is not complete. My identity was compromised in SSER 22. This occurred because the NRC, in my opinion, mishandled the information I provided to them under a letter of confidentiality. By providing my identity to Pullman, the NRC encouraged management's negative responses toward me, which hampers my ability to identify quality-related problems.

2.) Mr. Rockwell states that I suffered no harassment as a result of my affidavits or allegations. Again this is a false statement. Not only do I consider PG&E's May 17, 1984 submittal an act of harassment, but also the affidavit of Mr. Rockwell that confirms me as an anonymous allegor. As a result I feel the QC department has been ordered not to document problems on DR's (Discrepancy Reports). PG&E publicly states "anyone at the plant can write a DR." This statement is not true, Pullman QC inspectors cannot. I believe this is Pullman's method of preventing me from continuing to identify discrepancies to PG&E. This action occurred after my identity became suspect because of the Region V NRC mishandling the information I provided to them.

3.) Mr. Rockwell states that there have been no reports to supervisors, or hot-line reports. Again this statement is misleading and false. I have verbally informed Pullman management of instances of harassment. I documented by letter to H. Karner (Attachment 1) the details of another instance of harassment. On another occasion I identified to the QC hot-line what I feel to be implicit management harassment by discouraging QC inspectors from documenting procedural discrepancies on a Discrepancy Report (DR). Harassment from management is centered on the individuals who do not blindly accept verbal or improperly controlled instructions.

4.) Mr. Rockwell's statement concerning our June 12 meeting implies that I forced my way into his office. Again this is a misleading statement. The meeting was arranged by the Quality Hotline Supervisor, Dave Stetson. I was hesitant to take verbal ^{replies} to my issues. I requested the responses to be formal and in writing. Mr. Rockwell agreed. I made no demands as implied in his statement, and to date have not received any reply in writing from PG&E or the QC Hotline.

In conclusion, although my identity is anything but anonymous, the issues have nothing to do with who made the statement. PG&E should address the problems in a responsible manner, rather than the persons making the statements. It is a QC inspector's duty, under 10 CFR 50 App. B to identify quality-related problems, to suggest solutions, and to follow through on their resolution. PG&E and Pullman's responses to problems make this difficult. The NRC, to date, has not independently investigated all of the problems.

They have only provided affidavits to PG&E for answers and this compromised the identity of the alleged. I did not verbally report any details of acts of harassment to Mr. Rockwell because I had previously documented the harassment within the system. Had the system been functioning properly Mr. Rockwell would have been aware of the acts. He did not address the issue nor ask any questions about harassment.

I have read the above 3 page statement and swear that it is true, complete and accurate to the best of my knowledge and belief.

Timothy J. O'Neill
Timothy J. O'Neill

State of California)
County of San Luis Obispo) SS

Timothy J. O'Neill, being duly sworn, depose and says: I have read the above 3 page affidavit and it is true, accurate and complete to the best of my knowledge and belief.

Timothy J. O'Neill
Timothy J. O'Neill

Subscribed and sworn before me on June 29, 1984

Lisa R. Wenter
Notary Public



TO: K. FOELKER, LEAD
J. WATSON, SUPV.
H.W. KARNER, QA/QC MANAGER

DATE: JUNE 6, 1984

FROM: T. O'NEILL, QC INSPECTOR

SUBJECT: CRAFT HARASSMENT

THIS LETTER IS TO DOCUMENT AN INSTANCE OF HARASSMENT WHILE PERFORMING SURVEILLANCE INSPECTIONS IN ACCORDANCE WITH ESD 219, WELD PROCEDURE MONITORING.

ON TUESDAY, JUNE 6 I WAS INFORMED THAT CRAFT WORKING ON SUPPORT 46/3A, RHR PUMP ROOM ON ELEV. 64 AUXILIARY, MAY NOT BE FOLLOWING PROPER INTERPASS TEMPERATURE CONTROL PER ESD 215 PARA. 8.8. I WENT TO THIS LOCATION ON THE BASIS OF RANDOM SURVEILLANCE TO CHECK COMPLIANCE WITH ESD 219 PARA. 3.9, 3.10, AND 3.11. I CHECKED THE TORCH FLOW RATE, AND FOUND IT TO BE 15 CFH AT THE FLOWMETER. THIS IS IN NONCOMPLIANCE WITH THE 15/16 WPS, WHICH SPECIFIES 20 CFH MIN. I CONSULTED PAT WATSON, WELDING SUPERVISOR (QC) AS TO APPROPRIATE COURSE OF ACTION. PAT SAID TO INFORM WELDER AS TO PROCEDURE REQUIREMENTS, WHICH I DID AND SO NOTED ON PIPING PROCESS SHEET. I ALSO NOTICED CRAFT WAS NOT USING A 350°F TEMPISTICK TO MONITOR INTERPASS TEMPERATURE. I INFORMED CRAFT AS TO THIS REQUIREMENT AS WELL. NO HOLD TAG WAS APPLIED AS NO OBVIOUS WELD DEFICIENCIES WERE NOTED.

WHILE PERFORMING INSPECTIONS NOTED ABOVE, I WAS SUBJECTED TO VERBAL ABUSE BY THE FITTER WORKING AT THIS LOCATION. COMMENTS RANGED FROM "WHY ARE YOU BIRD-DOGGING US" TO "YOU HAVE AN ATTITUDE PROBLEM BECAUSE YOU DON'T GET ALONG WITH US". I REPLIED I WAS ONLY DOING MY JOB MAKING SURE PERSONS WERE FOLLOWING PROCEDURES, AND MY "ATTITUDE" HAD NOTHING TO DO WITH FOLLOWING THE PROCEDURES. I INQUIRED IF CRAFT KNEW WHAT THE FLOW RATE FOR THIS PROCEDURE WAS. THE REPLY WAS, "YOU ARE SUPPOSED TO KNOW THAT." I REPLIED THAT IT WAS THEIR RESPONSIBILITY TO KNOW PROCEDURE, AND MINE TO MONITOR IT. THIS IS THE SECOND TIME I HAVE BEEN HARASSED BY MEMBERS OF THIS CREW FOR ATTEMPTING TO MONITOR WELD PROCEDURE DETAILS. THE FIRST INSTANCE OCCURED WHILE WELDING STANCHIONS FOR PREVIOUS DESIGN OF THIS HANGER. THIS INCIDENT WAS DISCUSSED WITH QC MANAGEMENT, CRAFT GENERAL FOREMAN AND SUPERINTENDANT. I WAS TOLD THAT CRAFT WAS NOTIFIED

(CONTINUED)

THAT INCIDENTS OF THIS TYPE WERE UNACCEPTABLE, AND WAS SATISFIED THAT APPROPRIATE CORRECTIVE ACTION HAD TAKEN PLACE. I FEEL IT HAS NOT, IN LIGHT OF THIS LATEST INCIDENT, THEREFORE IT IS BEING DOCUMENTED HERE. AFTER THIS RECENT INCIDENT OCCURED, I INFORMED LEAD K. FOELKER AS TO THE CONTENT OF THE DISCUSSION. ON WEDNESDAY MORNING, JUNE 6, I DETAILED THIS INCIDENT TO SUPERVISOR J. WATSON, WHO STATED HE WOULD SPEAK TO CRAFT FOREMAN. THIS CONVERSATION OCCURED AT THE BEGINNING OF THE SHIFT ON WEDNESDAY, JUNE 6.

AFTER SPEAKING WITH SUPERVISOR WATSON, I ALSO SPOKE WITH CRAFT GENERAL FOREMAN, AS HE WAS INVOLVED WITH THE PREVIOUS INCIDENT AS PREVIOUSLY DESCRIBED. GENERAL FOREMAN ASKED IF I WAS "NITPICKING, BIRD-DOGGING, AND CREATING SOME "BULLSHIT". THE UPSHOT WAS I WAS NOT "TRYING TO WORK WITH THE CRAFT." I REPLIED THAT AS LONG AS CRAFT WERE FOLLOWING PROCEDURES, OUR WORKING RELATIONSHIP WAS FINE. AGAIN, MY "ATTITUDE" WAS MENTIONED. HIS POSITION WAS THAT HE DID WANT PROCEDURES FOLLOWED, WHICH I ALSO AGREED WITH. I EXPLAINED PROCEDURE, IN THIS INSTANCE, WAS NOT BEING FOLLOWED AND THAT FURTHER TRAINING MAY BE REQUIRED. I FEEL MOST OF MY REJECTIONS ARE DUE TO LACK OF KNOWLEDGE OF PROCEDURAL REQUIREMENTS ON THE PART OF THE CRAFT. AS A MINIMUM, WELDING REQUIREMENTS SHOULD BE INCORPORATED INTO AN ESD TRAINING PROGRAM. CRAFT GENERAL FOREMAN STATED HE WOULD INSTRUCT CRAFT THAT INCIDENTS OF THE TYPE WILL NOT BE TOLERATED. AS THIS WORD WAS SUPPOSEDLY PREVIOUSLY GIVEN TO CRAFT, I FEEL THIS INSTRUCTION WAS INADEQUATE.

IN CONCLUSION, I REQUEST DOCUMENTED EVIDENCE THAT APPROPRIATE INSTRUCTION AS TO PROCEDURAL REQUIREMENTS HAS OCCURED, AND THAT ALL PERSONS ARE INSTRUCTED THAT INCIDENTS OF THE TYPE ~~WERE~~ DESCRIBED HEREIN ARE VIOLATIONS OF FEDERAL LAW. YOUR IMMEDIATE RESPONSE TO THIS MATTER IS REQUESTED TO PREVENT RECURRENCE.

I WAS INFORMED BY TIM O'NEIL ON JUNE 6, 1984 AND THEN SPOKE WITH "LEE HARRISON" GENERAL FOREMAN ABOUT THE CRAFT ATTITUDE TOWARDS QC INSPECTORS JOB. 4/6/84 QC LEAD

Timothy J. O'Neill 4/6/84
6/6/84

acknowledged: [Signature] 6/6/84

EXHIBIT 6



UNITED STATES
NUCLEAR REGULATORY COMMISSION
WASHINGTON, D. C. 20555

JUN 11 1984

Docket Nos.: 50-275
and 50-323

MEMORANDUM FOR: Chairman Palladino
Commissioner Gilinsky
Commissioner Roberts
Commissioner Asselstine
Commissioner Bernthal

FROM: Darrell G. Eisenhut, Director
Division of Licensing

SUBJECT: MEETING ON MAY 22, 1984 WITH GAP REGARDING DIABLO CANYON
(BOARD NOTIFICATION NO. 84-114)

In accordance with the NRC procedure for Board Notification the enclosure is provided to the Commission for information. The enclosure is a transcript of a meeting held on May 22, 1984 by members of the NRR staff with an individual represented by Mr. Thomas Devine of the Government Accountability Project (GAP) and with Mr. Charles Stokes a former employee at the Diablo Canyon project, representing himself. The meeting had been requested by Mr. Devine. The meeting was closed and was transcribed by an official reporter. Mr. Stokes also made a tape recording.

At the meeting the individual and Mr. Stokes made allegations and expressed concerns regarding certain design and construction aspects of piping supports, including the implementation of quality control requirements. During the meeting Mr. Devine referred to additional affidavits which he subsequently submitted by letter dated May 31, 1984 and which are the subject of a separate Board Notification. The individual and Mr. Stokes provided a number of examples regarding their concerns. No copies of that information was retained by the staff but an attempt was made to identify that information on the record.

Mr. Devine stated that the individual had a confidentiality agreement with the NRC from an earlier meeting and requested that it be applied to this meeting. Accordingly, consistent with the Commission's Statement of Policy on Investigations and Adjudicatory Proceedings (48 Fed. Reg. 36358) the transcript is made available in camera to the Commission and to the ASLAB and their staff. We will be available to advise the Commission as to this determination. The transcript is also provided in camera to the Office of Investigation and to Region V for their determination, with respect to any of their investigations or inspections, if the transcript can be released publicly, in total or in

8406210073

part. If the determination is affirmative we will provide the transcript to Mr. Devine requesting deletion of any information that, in his opinion, could compromise the confidentiality to his client. If the determination is negative we will not release the transcript until the investigation or inspection has been completed.

By copy of this memorandum we are also providing the in camera transcript to the ASLAB. The parties to the proceeding and the service list including Mr. Devine, are being notified by copy of this memorandum without enclosure.



Darrell G. Eisenhut, Director
Division of Licensing
Office of Nuclear Reactor Regulation

Enclosures:
As stated

cc: J. F. Wolf, ASLB w/enclosure
G. O. Bright, ASLB w/enclosure
J. Kline, ASLB w/enclosure
T. S. Moore, ASLAB w/enclosure
W. R. Johnson, ASLAB w/enclosure
J. H. Buck, ASLAB w/enclosure
SECY (2) w/enclosure
EDO w/enclosure
OGC w/enclosure
OPE w/enclosure
Parties to the Proceeding w/o enclosure

ORIGINAL

UNITED STATES OF AMERICA
NUCLEAR REGULATORY COMMISSION

#31

In the matter of:

Docket No.

IN CAMERA DOCUMENT

CONFIDENTIAL INTERVIEW BETWEEN
NRC STAFF AND THE GOVERNMENT
ACCOUNTABILITY PROJECT

Location: San Francisco, CA.

Pages: 1 - 127

Date: Tuesday, May 22, 1984

IN CAMERA DOCUMENT

TAYLOE ASSOCIATES

Court Reporters
1625 I Street, N.W. Suite 1004
Washington, D.C. 20006
(202) 293-3950

ORIGINAL

UNITED STATES OF AMERICA
NUCLEAR REGULATORY COMMISSION

In the matter of:

Docket No.

CONFIDENTIAL INTERVIEW BETWEEN
NRC STAFF AND THE GOVERNMENT
ACCOUNTABILITY PROJECT

Location: San Francisco, CA.

Pages: 1 - 127

Date: Tuesday, May 22, 1984

TAYLOE ASSOCIATES

Court Reporters
1625 I Street, N.W. Suite 1004
Washington, D.C. 20006
(202) 293-3950

1
2
3
4
5
6
7
8
9
10
11
12
13
14
15
16
17
18
19
20
21
22
23
24
25

1

CONFIDENTIAL TRANSCRIPT

UNITED STATES OF AMERICA
NUCLEAR REGULATORY COMMISSION

CLOSED MEETING

NRC STAFF WITH THE GOVERNMENTAL ACCOUNTABILITY PROJECT

The Vagabond Inn
First Floor Conference Room
2550 Van Ness Avenue
San Francisco, California 94109

Tuesday, May 22, 1984

The meeting in the above-entitled matter
commenced at 7:05 p.m.

Meeting Participants:

H. SCHIERLING, NRR Licensing, Presiding
D. VOLLMER, NRC/DE
J. KNIGHT, NRC/DE
B. BOSNAK, NRC/DE
I. YIN, NRC, Region III, Sr. Mech. Engineer
B. SAFFELL, Battelle Columbus Laboratories
T. BURR, EG&G, Idaho
D. MORTON, EG&G, Idaho
T. DEVINE, GAP
T. O'NEILL, PPP QC Inspector
C. STOKES, ex-Diablo Pipe Support Inspector

- - -

TAYLOE ASSOCIATES
1625 I STREET, N.W. - SUITE 1004
WASHINGTON, D.C. 20006
(202) 293-3950

1 MR. SCHIERLING: Okay, fine.

2 I am glad we got all your comments on the
3 record. Just for the record, and if you later on want to
4 make more comments, that is fine, this is a meeting
5 between the NRC and Mr. Tom Devine of the Government
6 Accountability Project and two of his clients that he is
7 representing.

8 For the record, it is understood that this is a
9 meeting, as you already indicated, where we will treat the
10 identity of Mr. O'Neill as confidential. We will refer to
11 him as Mr. O'Neill in the transcript. However, the
12 transcript will not be made publicly available at this
13 time.

14 We are currently developing a policy and an
15 approach that we will apply to making these transcripts
16 publicly available in whatever form is appropriate without
17 violating any of the confidentiality agreements.

18 Off the record for just a moment.

19 (Discussion off the record.)

20 MR. SCHIERLING: Let's go back on the record.

21 With regard to your request for
22 confidentiality, and we talked about that briefly,
23 regarding the affidavits, I do not know if there is
24 anything available in the hotel here. Some of us will be
25 at the site tomorrow morning and if you feel it is needed,

1 I am Hans Schierling with the Nuclear
2 Regulatory Commission, the Licensing Project Manager for
3 Diablo Canyon.

4 MR. VOLLMER: I am Dick Vollmer, Director of the
5 Division of Engineering.

6 MR. SAFFELL: My name is Bernie Saffell. I am
7 with Battelle Columbus Laboratories and I am functioning
8 as a consultant to the Nuclear Regulatory Commission.

9 MR. YIN: Isa Yin, NRC, Region III, Senior
10 Mechanical Engineer.

11 MR. BOSNAK: I am Bob Bosnak, Mechanical
12 Engineering Branch Chief. We have four of our people here
13 who are the IC and DP Team at Licensing Condition No. 6.

14 MR. KNIGHT: Jim Knight, Assistant Director for
15 Engineering, NRR.

16 MR. BURR: Tom Burr from EG&G, Idaho, consultant
17 to the NRC.

18 MR. MORTON: Keith Morton, EG&G, Idaho,
19 consultant to the NRC.

20 MR. DEVINE: Tom Devine, Government
21 Accountability Project.

22 MR. O'NEILL: Timothy O'Neill. I am a Pullman
23 Power Products QC Inspector.

24 MR. STOKES: Charles Stokes. I just represent
25 myself as an ex-employee of Diablo Canyon.

TAYLOE ASSOCIATES
1625 I STREET, N.W. - SUITE 1004
WASHINGTON, D.C. 20006
(202) 293-3950

1 requirements and things, and the whole purpose of just
2 saying a quick fix superceded a design drawing goes
3 against sound engineering I feel.

4 MR. KNIGHT: Could I ask a question on one
5 remark you made. You said your experience tells you you
6 have to go beyond your design, and I didn't catch the
7 word, but I understood design criteria.

8 MR. O'NEILL: In some cases your code
9 requirements are minimal requirements. What I am saying
10 there are instances in welding, for instance, where the
11 code doesn't require post-weld heat treat or something,
12 but experience with items says that you should post-weld
13 heat treat, you know, or things of that nature.

14 MR. BOSNAK: You mentioned something about the
15 quick fix giving you the authority or the capability of
16 the people doing the fix to go beyond certain
17 specifications. From what we have seen, they still have to
18 use the DCM-9 and that ESD-223.

19 MR. O'NEILL: Okay. I am not familiar with
20 DCM-9. I am very familiar with ESD-223. What I have seen
21 the quick fix used for out there is to go around ESD-223.

22 MR. STOKES: In the concern with M-9, specific
23 people, and I can provide names, were assigned to the
24 quick fix program from the San Francisco office that were
25 hired directly from the street population and placed in

1 documentation that he has brought and it will answer
2 questions such as that you raised, and as he identifies
3 documents you all think are relevant, we will make copies
4 and provide them to you.

5 MR. SCHIERLING: Along that line, I would
6 request, to the extent that you can do it, identify these
7 documents as clearly as you can for the record so that if
8 need arises we can go and search for them.

9 MR. O'NEILL: Okay. I have here a letter.
10 Actually it is called a noteogram. It is what we use on
11 site out there. When you have got a problem that you feel
12 it is deficient, but you can't specifically say it is
13 deficient to a certain engineering specification, they
14 would like you to write it on a memo and then they can,
15 you know, address it. Most times they try and tell you
16 this isn't a problem and they do a real good job out there
17 trying to keep you from identifying problems and I have
18 that well documented. I haven't brought it tonight because
19 we are specifically interested with the quick fix program.

20 We had a training session on March 7th, 1984
21 which prompted me to write this memo to my lead man, Kevin
22 Foelker and to my supervisor, Greg Chinery. The training
23 session was held by a QA lead named Dan Teichman who got
24 up and made a long winded speech about ESD-223, and what I
25 brought away from the meeting, and I will read what I

TAYLOE ASSOCIATES

1625 I STREET, N.W. - SUITE 1004

WASHINGTON, D.C. 20006

(202) 293-3950

1 A fundamental problem that they used the quick
2 fix program for is to quick fix poor workmanship or say if
3 you have a full penetration weld called out, the guy
4 doesn't give full penetration. So now the game plan is to
5 cry and get a quick fix to allow a partial penetration
6 weld rather than grind it out and do it right. I have seen
7 cases of quick fixes used in that manner.

8 MR. YIN: Do you have any examples for that?

9 MR. O'NEILL: Yes, as a matter of fact, I do.

10 MR. YIN: This sounds like a non-conformance
11 report to me.

12 MR. O'NEILL: You know, there have been times
13 that I have written up -- in fact, I would like to get not
14 only into quick fixes, but we have got a layout appeal
15 going on out there that I think is along the lines of this
16 because the quick fix gets into that program.

17 MR. YIN: Let me ask you, your earlier statement
18 kind of confused me a little because you said that you
19 feel some of the designs were not adequate and you were
20 asked to mind your own business. Well, I think it is just
21 right that you should mind your own business and let the
22 designer ---

23 MR. O'NEILL: As an inspector, yes.

24 MR. YIN: So if the designer messes around with
25 QC, we certainly have a problem with that. So what is

1 know what the conditions of loading are and I don't even
2 deal with that as an inspector. But when I, you know, see
3 a weld that is called out as a full penetration weld and
4 it is downgraded to a seal weld, I kind of take note of
5 that.

6 MR. BOSNAK: I think the reason for the IC, as
7 they call it, was that the fitter, and this was another
8 problem, that the weld symbols were not properly called on
9 on the drawings. In fact, some of them evidently had none
10 on it. So he put down what he thought was correct and that
11 had to be re-evaluated.

12 MR. SCHIERLING: Tim, to put things for the
13 record a little bit in perspective, would it be possible
14 for you to tell us your position, your function at the
15 site, how long you have been employed there and also the
16 items that you are talking about right now. Do they cover
17 the entire period of your employment or the past or the
18 present?

19 MR. O'NEILL: Mostly the documentation I have is
20 from what I have seen from my period of employment. I
21 began my term of employment as an inspector on July 5th,
22 1983, and I am currently employed with Pullman. In that
23 time I have addressed several welding engineering type
24 problems that the management feels I should not even be
25 involved with, but as an welding engineer with the

1 overstate what we are disclosing this evening. Tim is an
2 inspector and he is raising issues that red flagged to
3 him. He didn't follow through to do calculations and he
4 couldn't have with his functions. So we are helping to
5 identify areas for you all that he convinced me were
6 significant.

7 MR. BOSNAK: Do you have any quick fix numbers
8 or something like that that could be followed through?

9 MR. DEVINE: Yes, we do, and to the extent, sir,
10 that you are interested, and you may be interested in
11 everything we go through, we will provide copies for you
12 of the documentation.

13 In fact, I would prefer in a number of cases
14 that we provide you the copies rather than that you go to
15 management to obtain them, because to the extent they are
16 memoranda from Mr. O'Neill, that would sort of let the cat
17 out of the bag.

18 MR. O'NEILL: I might add that has already
19 happened in the Region V investigations. They are aware of
20 the fact that I have been talking to the NRC.

21 This particular quick fix I wasn't actually
22 involved with, but I was told what happened. I was
23 involved with the construction of the hanger. This is TC
24 No. 1-12667 or support 384, 386R, Rev. 1. It is a
25 sprinkler hanger.

1 weld was changed from a full penetration to a 7/8ths
2 partial pen. Construction difficulties in this case
3 amounted to the fact that the guy couldn't get a
4 full penetration weld on that.

5 MR. YIN: Yes, but this doesn't say that the
6 weld has been completed. It just says because of
7 construction difficulties. How do I know this is before
8 the fact or is after the fact?

9 MR. O'NEILL: That is one thing that that quick
10 fix doesn't address and you will have to take my word for
11 it, but that was done after the fact.

12 MR. YIN: Before the fact is perfectly legal.
13 After the fact there should be a non-conformance report.

14 MR. O'NEILL: We can look at that and look at
15 the date that the weld was fit up in this particular case
16 which is item 5 to item 3.

17 This is the drawing that they sent out to the
18 field and asked me to do a final workmanship inspection
19 on. Needless to say, it took 14 hours to do the final
20 workmanship inspection on this one support. It was due to
21 the fact that the engineers that were involved with it
22 refused to do their inspection. They called me down and
23 said, hey, as a favor will you come straighten this hanger
24 out for us and tell us everything that is wrong with it so
25 we can write one quick fix and get it bought off.

1 MR. YIN: You are talking about the same support
2 now?

3 MR. O'NEILL: The same support. Most of it is
4 quick fixes that have been received and redone.

5 Here is one that is rather interesting. They
6 want you to rewrite the whole thing because it is
7 confusing.

8 MR. SCHIERLING: For the record I think in one
9 form or another we have to identify that because otherwise
10 how do we know later on what we are talking about.

11 MR. SAFFELL: We have got the TC number.

12 MR. SCHIERLING: Oh, you have the TC number.

13 Quote whatever identification is on needed.

14 MR. YIN: This is the DP number.

15 MR. BOSNAK: Some of the TC's became DP's.

16 MR. O'NEILL: There is the DP that goes along
17 with it.

18 MR. DEVINE: Tim, it would help them if each
19 time you show a piece of paper that you give the ID at the
20 top since they are changing numbers back and forth in
21 here.

22 MR. YIN: What is wrong with this DP-13947P? It
23 says what needs to be done is complete this nanger.

24 MR. O'NEILL: Here is the DP that you are asking
25 about, findings and recommendations to DP-13947P.

1 Francisco had no idea what to put in without any loads. It
2 was simply because I was told they needed a support in the
3 YZ direction.

4 This package is an indication of the number of
5 quick fixes written against various supports and the
6 various reasons for them having been written.

7 Without these documents being included in the
8 as-built review and the engineerings considering the
9 entire package and now each IC developed, in various cases
10 pertinent data has been overlooked in the as-built review
11 program that is critical to the safe analysis of those
12 supports.

13 Some IC's were written because anchor bolts hit
14 drain lines which were supposed to be below a six-inch
15 embedment. They weren't. They were three inches below the
16 concrete surface.

17 The anchor bolt pattern was relocated due to a
18 IC, but whether or not they avoided a cone interference to
19 the drain line when they quick fixed it, I seriously
20 doubt, and I very seriously doubt that without that IC
21 being in there recording that the drain line was ever hit,
22 whether or not their as-built reviewer took notice of it
23 when he evaluated the anchor bolts on that package.

24 MR. O'NEILL: I might add, on the anchor bolts
25 when you submit an as-built drawing, you submit it and it

1 being placed in the quick fix program, we were already
2 getting as-built drawings back from the field. Those
3 drawings were not the same as the drawings we sent to the
4 field for construction.

5 At that time we did not really understand why
6 they were not being built the way we had sent them there.
7 we weren't aware in March that a quick fix program existed
8 since January of '83.

9 For that same reason I chased down one support
10 which I had sent to the field and the support was changed
11 not by a quick fix, but changed by the person who routed
12 the drawings to Pullman for construction. It was done
13 without a second check and review strictly on his own.

14 Now the policy was then that as-builts came
15 back. It was a single sheet, no more than one page
16 typically, and that is all we had to review it on.

17 Now as a quick fix engineer, I found out there
18 are various reasons for those hangers to be changed,
19 hitting anchor bolts from other plates on the opposite
20 side of the wall, hitting drain lines, having to relocate
21 the bolts and plates, hitting copper ground lines and
22 punching through the wall when San Francisco requested 10
23 and a half inches embedment on inch and a quarter bolts
24 and the wall was only 12 inches by drawing, which we never
25 looked at because it was too difficult to chase down the

1 have been used to indicate how poorly they were doing
2 their job because you could have monitored how many quick
3 fixes were written against their work. It also never went
4 back to be used for the as-built to indicate why the
5 quick fix changed.

6 It indicates what thru-bolts. The guy asked for
7 10 and a half inch bolts. If he gets back a quick fix
8 showing thru-bolts, if it explains why the wall was only
9 12 inches thick, he realizes that in his future designs
10 there are 12-inch walls he needs to change, and at the
11 same time he realizes that it didn't change arbitrarily.
12 In other words, he can review why a change happened beyond
13 the fact that construction just didn't want to do it that
14 way.

15 Frequently welds were not made because the
16 welder -- it was welder error. He welded all around even
17 enough it was showing two sides. That is good, but at the
18 same time you had underwelding when it was welder error
19 and they were quick fixed away.

20 What I am saying is that the changes would have
21 been more relevant to the engineers doing the review and
22 at the same time certain issues might have caused that
23 support that was as-built and accepted to fail under an
24 as-built had they had the TC's there to look at.

25 MR. YIN: Let me ask you this. Is there anything

1 as-built and we are taking a large sample of the TC's,
2 quick fixes, DP's and so forth to look into it and whether
3 or not they have handled the review adequately.

4 So if you have additional supports that you
5 think you have a problem with, try to organize it and we
6 will look at it all.

7 MR. O'NEILL: I have got a DP here that you
8 might be interested in. This is a DP that I came
9 across ---

10 MR. YIN: Read me the number.

11 MR. O'NEILL: Okay. Actually a realiner was sent
12 out to do this nanger and he came to me and said, hey, the
13 welds on this don't look good at all and why don't you
14 come take a look at it.

15 DP No. 12335-P, I have identified this when I
16 met with Region V. what they have here is they have an
17 embedded plate. Okay, now this is also, as you guys would
18 consider, it is class one, seismic class one. It is not
19 safety related, but in any new plant this would be a
20 safety related support. It is on the feedwater line coming
21 out of the pipe rack and on the northwest side of the
22 containment building.

23 The thing that caught my eye on it ---

24 MR. VOLLMER: The main feedwater?

25 MR. O'NEILL: Yes.

1 anywhere as being a weldable material either. Its
2 chemistry is similar to A-325.

3 MR. YIN: So they documented the deficiency and
4 what was the problem?

5 MR. O'NEILL: I documented the deficient welds,
6 the disposition. There is a TC in this package where they
7 tried to accept the deficient welds and the person doing
8 the quick fixing said no, these welds are deficient. I can
9 get that for you.

10 There is your DP. The TC in there, they asked
11 him will you accept these welds and the person says no,
12 you can't go out and rebuild them. They went out and in
13 the process a field engineer misread the disposition on
14 the DR and they didn't completely redo the disposition.

15 As a matter of fact, on this support the other
16 day I signed one of our training sheets on an NCR that was
17 written on this support that I can't understand how after
18 I had written this DR, and you might read the number
19 there.

20 (Document handed.)

21 MR. SAFFELL: It is TC 1-14461.

22 MR. O'NEILL: I realize you guys don't think
23 this is safety related, or it is not safety related, but
24 this kind of thing right here is the way it is done out
25 there. If you have got a deficient condition and you can

1 field condition and they would come back and try and get a
2 QC written to authorize it.

3 Okay, now, if it was within ESD tolerances, you
4 didn't have to get the quick fix I believe. Okay, we have
5 a change to an as-built within ESD tolerances, a
6 corrective action for the realiner to correct the as-built
7 and to initial and date the change. This is a QC accepted
8 package.

9 Now QC is to verify the correction and the QC
10 shall note correction changes on the back of the process
11 sheet and the method of justification which nobody did.
12 All you wrote was that you were changing this with the
13 knowledge and approval of the QC manager.

14 MR. YIN: I heard a couple of times redliner. Is
15 that a person or is it a function or how does it work?

16 MR. O'NEILL: A redliner is the drafter that
17 comes out and draws the as-built drawing. The way the
18 process goes is the package is QC workmanship inspected,
19 which brings up another can of worms, that we don't follow
20 our procedure on that, but we will leave that alone.

21 MR. YIN: Is a redliner a procedure term or do
22 you just use it?

23 MR. O'NEILL: That is a term we use out there,
24 because once the package is accepted for workmanship it is
25 as-built. The redliner is the guy that comes out and draws

1 workmanship.

2 It would go to the Engineering Department to be
3 as-built. You would come out and you would do your QC
4 final inspection by comparing the as-built drawing to the
5 approved for construction drawing and check it. That was
6 the first step that I would do when I would do an
7 as-built. I would look at the approved for construction
8 and all of the tolerance clarifications in there, the
9 TC's, and make sure that that as-built drawing reflected
10 everything that was done in the field on the construction
11 cycle.

12 Then I would compare the as-built drawing to
13 what is actually out there on the wall, and if I found a
14 discrepancy there, I didn't write a non-conformance report
15 because the package was still, it was still in the
16 document control stage is how it is done out there. I
17 would write up all my reject comments, like this dimension
18 isn't right.

19 If it is an obviously deficient condition, then
20 I would write what is called a deficient condition notice.
21 But for the most part any rejectable items on that
22 as-built would be written on a sheet that doesn't become a
23 permanent document of any kind and it would be rejected
24 back to the Engineering Department for them to do whatever
25 they did.

1 basically takes both of those and says you can do this or
2 this, whatever the engineer can talk you into.

3 You have got ESD 268, which is deficient
4 condition reporting. The definition of a deficient
5 condition, according to that specification, is an item
6 that can be corrected through the normal course of
7 construction and should be identified on a deficient
8 condition notice.

9 Okay, ESD 240, which is non-conformance
10 reporting, which we call a discrepancy report out there, a
11 DR, says that items that are non-conforming procedurally,
12 non-conforming materially, items that cannot be corrected
13 during the normal course of construction shall be
14 identified on a discrepancy report. Those go to PG&E and
15 are dispositioned by them usually.

16 MR. YIN: Okay. Disregard all those problems.
17 Isn't it that the final analysis still lies on the fact
18 that the engineer has evaluated as-builts, has done a good
19 job in evaluating them and we selected a large sample of
20 it and evaluate it? So this is kind of already history.
21 They haven't got a nice QA program in there. They haven't
22 followed the procedures. We knew that. They haven't got
23 the training and document control is defective. All those
24 things we knew.

25 But the situation is now to resolve that issue,

1 about that until another inspector told me that that even
2 existed or how it related to what we were doing.

3 MR. YIN: Is that that cassette ---

4 MR. O'NEILL: Yes, that they recently came up
5 with.

6 MR. YIN: Right. I saw that just recently.

7 MR. DEVINE: Tim, has there been a new program
8 of training classes or instruction for you all in the last
9 few months?

10 MR. O'NEILL: Let me tell you how training is
11 accomplished out there. Your lead man comes out with a
12 stack of documents, and these are called STPR's, steps to
13 prevent recurrence. The guy comes out and hands you a
14 stack of documents and says here, read this and sign this
15 sheet and that is your training on that particular thing.

16 In fact, the other day he brought out a whole
17 handful of these, six of them that were generic
18 non-conformance reports. I read them through and looked at
19 them and noticed that these steps to prevent recurrence on
20 the bottom are required to close NCR number whatever. And
21 when I handed them back to my lead man, I said, whow, it
22 looks like you have a few non-conformance reports here.
23 And he goes no, these aren't non-conformances, they are
24 just DR's. I said, well you had better look at that a
25 little closer because every one of those is an NCR. He

1 four months have you been working on Unit 1?

2 MR. O'NEILL: I was in Unit 1 about three months
3 ago and I didn't see really any new construction going on.

4 MR. YIN: Okay. Now what you are talking about,
5 all this stuff is Unit 2?

6 MR. O'NEILL: That has been my ---

7 MR. YIN: Now let me ask you, is there any
8 program change in taking care of the TC's?

9 MR. O'NEILL: Well, in Unit 2 they are still
10 called quick fixes. You have a QF number on them. They are
11 only called TC's in Unit 1.

12 MR. YIN: You can call it anything you want, but
13 the formal procedure is called TC. What I am asking you
14 here is are they still practicing quick reflex of the major
15 modifications, you know, accepting or maybe changing
16 design?

17 MR. O'NEILL: Absolutely. That is why I am here
18 tonight.

19 MR. YIN: Do you have any evidence for that?

20 MR. DEVINE: I think probably the best way that
21 we can make the point is by just going through some of
22 these TC's one by one and finding the ones that you think
23 are most significant.

24 MR. YIN: Yes. It is important to identify
25 Unit 1 and Unit 2.

1 nave been done for large bore, but it has never been done
2 for small bore.

3 MR. YIN: Let me ask you this. Suppose I am
4 telling you why should I really care about TC's. I can
5 throw all the TC's away and I can throw all the paper away
6 and I go out and I have the as-built and I do my
7 calculation on the as-built. What is wrong with that? I am
8 analyzing the hardware. Why should I care about what is
9 going on in between two points. You know, it won't affect
10 the safety operation of the plant at all, will it?

11 MR. STOKES: No.

12 MR. O'NEILL: Here is one thing that I have seen
13 recently in Unit 2 that could affect that. You put a hilti
14 quick bolt in the wall and then you decide that you don't
15 want that there. You don't remove it and you just cut it
16 off flush with the wall. There is no documentation of that
17 and you move an anchor an inch and a half away from it and
18 put another one right there, an inch and a half hilti
19 quick.

20 MR. YIN: What is wrong with that as long as you
21 as-built it?

22 MR. O'NEILL: It is not as-built. That bolt is
23 not shown on the as-built drawing. You see four anchors on
24 the as-built drawing ---

25 MR. STOKES: It is under the plate.

1 and they are asking me, a Pullman inspector, to document
2 the depth of this hole that they hit rebar in so that they
3 can make that when they epoxy group it and drill next to
4 it that they are going to be drilling an inch and a half
5 deeper than that epoxy grouted hole.

6 Now the problem I saw the first time they came
7 to me with this is there was no documentation that I could
8 put a QC inspection on. There was not approved for
9 construction drawing and no approved special process sheet
10 by the QA manager that I could tell, and it was just an
11 uncontrolled operation.

12 There are holes all over the floor and I have
13 got a couple of pictures of them here, and I wrote on this
14 particular one, I wrote a DR. On that DR, I wrote that DR
15 on February 29th and it to this day is not dispositioned.

16 Okay, these pictures aren't too good.

17 (Pictures handed.)

18 Again, this is a sprinkler hanger, but I can
19 tell you there is a whole lot of safety related hangers
20 that are done this exact same way right here.

21 You go down in the GE/GW area at 85 elevation
22 of Unit 2 in the auxiliary building and look at the floor
23 down there and you will see many, many holes drilled in
24 there.

25 MR. STOKES: I personally quick fixed a support

1 MR. O'NEILL: Okay. This was in response to a
2 memo that I wrote on the 8th to my supervisor asking what
3 is the extent of Pullman's participation in light of this
4 form.

5 My supervisor writes back and says "After
6 discussing the C-51 form, Rev. 215-84 with Harold Karner,
7 the QA/QC manager, he showed me correspondence addressed
8 to PG&E questioning this form and Pullman's area of
9 responsibility, this letter dated 5/3/84."

10 That doesn't answer my question. That says he
11 sent a letter to PG&E. A week later I still haven't gotten
12 answer on this question.

13 MR. YIN: Isn't it a fact that all the bolts
14 have been either tested or maybe approved tested?

15 MR. O'NEILL: Okay. We are not even driving
16 bolts yet. What these guys are out doing is they are just
17 drilling holes, and now we have got a memo from PG&E.

18 Again, everything out there is done on memos.
19 This memo is dated March 1st, '84 to R. D. Etzler from G.
20 B. Kranston of San Francisco Project Engineering, and the
21 highlights of this memo are that, "Note, if carbide tip
22 bits are used and drilling is stopped as soon as
23 reinforcing bar or other embedded metal is encountered,
24 there is no requirement to inspect for damage since
25 carbide tip bits for masonry use only will not cause any

1 MR. YIN: Well, now you insist, you know,
2 knicking it. Now knicking it, now you can consider it
3 damaging the rebar.

4 MR. O'NEILL: To me knicking the rebar doesn't
5 seem to be that big a deal either ---

6 MR. YIN: That is right.

7 MR. O'NEILL: --- but our procedures says
8 knicked or damaged rebar has to be identified. So they are
9 going right around the procedure with, you know, with
10 drilling these layout holes and not documenting any kind
11 of inspection and not documenting where the hole was
12 drilled.

13 Now I feel if you are going to drill all these
14 holes you should as-built where you can dry pack the holes
15 in there and there is no requirement for that.

16 MR. YIN: Well, I grant you that in some sites
17 they may have more procedural control as well as locating
18 the holes, drilling the holes and so forth. But I think
19 the final analysis is still relying on whether or not the
20 bolt will take the load. So if you meet the torquing
21 requirements you will meet the bolt test requirement and
22 what else do we care. If it doesn't look too good, well,
23 that is too bad. If it can take the load, well, that is
24 why we care, right?

25 MR. STOKES: How do the torquing figures

1 MR. YIN: Philips and the hiltis, the wedge
2 type, right?

3 MR. O'NEILL: Right.

4 MR. YIN: Okay. The wedge type, we had a long
5 discussion in 1979 in regard to the 7902 bulletin of how
6 we resolve it, and it was the staff position to accept the
7 torque testing as a proofing of the loads.

8 MR. STOKES: I have got several papers on torque
9 proofing ---

10 MR. YIN: Well, I know for sure that you can
11 lubricate a bolt and unlubricate a bolt and the factor is
12 two to one, right? I know that.

13 MR. STOKES: Yes. But what I am saying is if you
14 want to accept torque proofing, I think you should have
15 specific criteria that you have accepted allowing that
16 practice to be ---

17 MR. YIN: Well, isn't it in the procedure that
18 you torque test it?

19 MR. O'NEILL: We used to set them where you
20 drive it in the hole and then you would torque it up and
21 make sure that you got three to five turns of your nut on
22 the bolt. The new revision in the EDS only requires that
23 that bolt be driven down into the hole and that it be
24 torqued to the torque that is specified on the drawing.
25 That is the torque test right there.

1 MR. O'NEILL: We don't test torque anything.
2 We drive the bolt in the wall and we torque it to whatever
3 is specified on the process sheet.

4 MR. YIN: Who torques it then? Does the QC
5 torque it?

6 MR. O'NEILL: No, the fitter torques it, and
7 that is another thing that I am glad you brought that up.
8 We have got a situation out there on thru-bolts where
9 every time you put a thru bolt in there is no procedure
10 for thru-bolts and there is no requirements that tell you
11 how to inspect those holes or what you are looking for or
12 anything on that. They torque them a different way every
13 time they put them in.

14 I have seen three different ways that torquing
15 has been done on thru-bolts out there. They have the AISC
16 definition of snug tight, which is the normal effort of a
17 normal man on a wrench which in structural connections may
18 be fine, but they also use that to torque pipe flanges out
19 there, too.

20 I don't know what kind of analysis they have
21 done on that, but when you have a bolting process sheet
22 and right there in your specification it says you torque
23 with calibrated torque wrenches, they come out with a
24 sheet that says torque this fitter tight.

25 MR. YIN: Before you go further here, I am not

1 X-ray on that line.

2 MR. YIN: What kind of bolt is that? Do you have
3 a duct on the other side or how does it work?

4 MR. O'NEILL: They have used double nutted studs
5 or they used bolts. You know, to me when you put a bolt on
6 a drawing that means you have got a hex head on it and you
7 have got a shank and you have got a threaded portion down
8 here.

9 MR. YIN: Well, wait a minute. Your thru-bolt,
10 one side is a stud and you have got a bolt head.

11 MR. O'NEILL: Right.

12 MR. YIN: Then you go through it and you have a
13 double nut on the other side.

14 MR. O'NEILL: One nut.

15 MR. YIN: One nut, all right. To me that is a
16 sure thing, right?

17 MR. O'NEILL: It is a sure thing, but you don't
18 have any procedures that cover the use of it, where it
19 should be used. Thru-bolting out there is kind of used as,
20 you know, like I say, that is where I got involved with it
21 on this.

22 MR. YIN: Well, wait a minute. Let's think about
23 this a little bit.

24 MR. O'NEILL: There is a thru-bolt situation.

25 (Documents handed.)

1 they put A-36 material, the same diameter. They made no
2 difference for the increase in loads based on the weak
3 material being substituted because there is no criteria.
4 There is absolutely no guidance on how to design
5 thru-bolts, what you are doing when you do a thru-bolt
6 configuration or how to quick fix a change to a thru-bolt
7 where you have to substitute weaker material.

8 They don't tell you that you should limit a
9 thread engagement just down to the concrete. They don't
10 tell you that you can thread the entire rod. If you used
11 the entire rod, they don't tell you that the threads
12 should be included in the shear. They don't cover those
13 aspects of them and they are not typically within AISC
14 because they are looked at as strange bolts. You need
15 specific guidelines saying that those sections apply.

16 MR. O'NEILL: I have seen quick fixes where they
17 write in there for information this is an AISC 7th Edition
18 bearing connection and that is where they use the snug
19 tight to tighten it.

20 Here is the quick fix that Charlie is talking
21 about.

22 MR. SAFFELL: Is this on this support 2-47R?

23 MR. O'NEILL: 2-47R. It is TC No. 19592 where
24 the change was to go to an inch and a quarter A325 bolt.

25 Well, I was personally involved with this

TAYLOE ASSOCIATES

1625 I STREET, N.W. - SUITE 1004

WASHINGTON, D.C. 20006

(202) 293-3950

1 It appears they were aware, but as I remember, they did
2 not ---

3 MR. YIN: Well, it kinds of brings me up another
4 concern. Is the designer really aware of the fact that it
5 is only 10 inches thick on the slab?

6 MR. O'NEILL: The designer was probably not.

7 Here is the other TC that came along with this
8 in work, TC 113002, where they accepted as is the A36
9 installation.

10 Now what I did is when they came up with the
11 A36, I said, okay, that is fine and I put a hold point on
12 there for QC to verify installation of the permanent A325
13 thru-bolts.

14 The field engineer in charge got that guy on
15 there, Kemp Bell, to say that the A36 was all right and he
16 lined out my hold point on the process. Per this TC now
17 they have gone from A325 down to A36 of the same diameter
18 and they have reduced a considerably amount of the sheer
19 that that support can take.

20 MR. YIN: Well, you are talking about, like the
21 one that we just looked at, that a one and a quarter inch
22 bolt requires a 10 and a quarter inch penetration.

23 MR. O'NEILL: For a hilti quick bolt.

24 MR. YIN: For a hilti quick bolt. It seems to me
25 that the bolts are really tremendous.

1 contradicts another and you are not sure who wrote whose
2 first.

3 MR. BOSNAK: I have a follow-up question and
4 this is probably a fairly important point. With respect to
5 the quick fix, when there is a problem and they write a
6 quick fix for the problem, you say they tell the QC people
7 to stay away, but sooner or later they will have to come
8 in because we have seen those kinds of things where the
9 quick fix may go back to or three times and you may have
10 two or three changes, but sooner or later it has to go
11 through their final process. Then we look for supposedly
12 the DR and the DCN by Pullman.

13 Now how does that get in there or doesn't it
14 get in there? Again, you are QCing the final change and
15 how does that happen?

16 MR. O'NEILL: In a situation like this it is
17 considered to be in work and it hasn't been even -- you
18 haven't even gotten to the workmanship inspection here. So
19 they have considered anything that is done on a TC before
20 workmanship at the time this was done -- see, they revise
21 the procedures so often, too, that you don't know what you
22 are working with from week to week.

23 MR. BOSNAK: But after it gets done, then how
24 does it get the TC?

25 MR. O'NEILL: Okay. If a TC were required after

1 you know, if you look through my inspection data, you will
2 see many times that I have sent drawings back to
3 Engineering for no reference to TC's on the approved for
4 construction drawing.

5 The only time you look at that to make sure
6 that that TC has been incorporated is at your final
7 workmanship and now under our new system it is at the
8 final inspection stage.

9 MR. SAFFELL: And what do you use in that final
10 inspection stage and what does your package consist of? It
11 consists of the TC's?

12 MR. O'NEILL: Well, yes, the TC's here. There
13 was a big push there right in August in Unit 1, and I have
14 got the memo on that somewhere here, that they changed
15 procedures in midstream and said that from now on you
16 don't inspect the approved for construction drawing
17 against the as-built to make sure that those TC's have
18 been brought forth. All you check now is the as-built
19 drawing of what is on the wall. You don't look at the
20 approved for construction drawing.

21 MR. SAFFELL: So let me make sure I understand
22 what you have just said. So what you would inspect
23 against, you would use the TC's and the as-built drawing?

24 MR. O'NEILL: Okay, I will break this package
25 down for you. Usually the final package that you do your

1 site so we can verify it with some other people whether or
2 not ---

3 MR. O'NEILL: The normal practice up until
4 approximately a month ago was that you go out and you do a
5 final workmanship inspection with the approved for
6 construction drawing that the craft is working to. That is
7 your QC documentation package. When you get done with that
8 inspection, and unfortunately the one side didn't copy
9 here, but you have got a field process sheet that you sign
10 off specific items on that sheet and you leave two blanks
11 blank and you leave the bottom signature blank.

12 MR. SAFFELL: Do you have TC's? So far you have
13 told us under the old system you had approved for
14 construction drawings and a field process sheet.

15 MR. O'NEILL: Your TC's are a part of your
16 design drawing. Now any TC's that were generated are
17 included in that approved for construction package and are
18 considered a design drawing. In fact, that is the latest
19 revision of the design drawing. That is your approved for
20 construction and you do your final workmanship.

21 MR. SAFFELL: And does that get redlined?

22 MR. O'NEILL: Right. That drawing goes to
23 as-built who takes and comes up with the as-built drawing,
24 and they are supposed to list all the TC's on the front of
25 this drawing so that they have got a history of what has

1 MR. O'NEILL: On-site QA, yes, and then if they
2 accept it, it is an accepted package that is transferred
3 to PG&E.

4 MR. SAFFELL: Okay. Now you said that was the
5 system in place up until a month ago.

6 MR. O'NEILL: Right.

7 MR. SAFFELL: What changed?

8 MR. O'NEILL: Okay. They have put a whole lot
9 more heat on the craft and the engineer to take care of
10 all of the problems before it gets to the QC final stage.
11 Now when we do the final inspections, we still do in
12 process hold points, but once the workmanship is done the
13 foreman has to take responsibility before he signs the
14 sheet saying it is good and the engineer also inspects it.
15 That is the way the procedure is written anyway and that
16 is the way it is supposed to be done.

17 I will tell you the way it is done. The foreman
18 sits at his desk and does his inspection and signs off the
19 sheet. The engineer generally is not qualified to inspect
20 welding or doesn't even, you know, most of them aren't
21 aware of what quality welding looks like or code
22 compliance welding.

23 MR. SAFFELL: Is the package the same?

24 MR. O'NEILL: The package is the same, yes. You
25 have got the approved for construction. But then right

1 installation. In these cases you will then be required to
2 research the package and get the proper authorization."
3 And they list a TC right there as being proper
4 authorization to accept deficient conditions.

5 Well, you have already got a procedure that
6 tells you what to do with deficient conditions.

7 MR. SAFFELL: Okay. But what I hear you saying
8 is that there has been, and I want to make sure I
9 understand this correctly, that there has been in your
10 eyes an improvement in the way that as-built
11 configurations are inspected from a procedural standpoint,
12 that is the fact that one person, one operation does it as
13 opposed to ---

14 MR. O'NEILL: They now are more in line with
15 their procedure.

16 MR. YIN: Well, this is interoffice
17 correspondence, right?

18 MR. O'NEILL: Yes.

19 MR. YIN: Is this a substitute for a change
20 procedure?

21 MR. O'NEILL: That is procedure right there.

22 MR. YIN: Well, that in itself is considered
23 unacceptable.

24 MR. O'NEILL: I have brought that to their
25 attention many times and it doesn't seem to do any good.

1 is saying in some periods he did and in some periods he
2 didn't.

3 MR. SAFFELL: I missed that. I didn't hear him
4 say that, because what I heard him say was that before and
5 after the same steps were followed.

6 MR. STOKES: Except this memo says you don't
7 have to look at the TC's.

8 MR. O'NEILL: Yes. See, this memo ---

9 MR. STOKES: So they had the package, but they
10 didn't look at the package ---

11 MR. SAFFELL: All it says is the QC inspectors
12 look at the package. It doesn't say that it is not going
13 to get looked at, whether it be by engineering or by QA.

14 MR. STOKES: Well, pre-inspect may have looked
15 at it, but they are not QC or QA.

16 MR. O'NEILL: But, see, it is the context of
17 when this came out. This is when they were trying to get
18 all these hangers green tagged for fuel load. It was a
19 real hectic time right around then. They were bringing up
20 inspectors and making visual inspectors out of guys that
21 came out of NDE school in Minnesota with no previous
22 qualifications. They would take a test, an open book test
23 on ESD 223, pass a visual or a performance welding thing,
24 and in case they had the test answers right there on the
25 table for some of the other tests.

1 the previous procedure, which had QC reviewing these
2 as-built drawings comprehensively, was yanked, and it was
3 yanked for a month and a half and then they went back to
4 it. What happened during that month and a half? Had they
5 been preparing a program where new personnel were trained
6 to come in and adopt that new function? We don't know.

7 MR. SAFFELL: Well, I think Tim said he did
8 know. He said that there were a number of rejects coming
9 back from QA which says that somebody was in fact doing
10 that very thing.

11 MR. DEVINE: Somebody was doing some work.

12 MR. SAFFELL: If the rejects were coming back,
13 and I am not going to hypothesize or why they went back to
14 the original procedure, but it does say because there were
15 rejects that somebody was performing that function and
16 that the rejects were coming at a later point in time,
17 this is what it says to me, rather than the earlier point
18 in time.

19 MR. O'NEILL: Well, I think the most important
20 point that this memo makes is that QC when they see
21 obviously discrepant conditions they are now supposed to
22 research the package and get a TC to accept that condition
23 which is a violation of your procedure right there.

24 MR. SAFFELL: Where does it say that?

25 MR. O'NEILL: Down there at the bottom of the

1 DR-4730 in Unit 2 and DR-4678 in Unit 1, generic DR's,
2 were written to document existing unacceptable weld
3 conditions in supports. This form was what you would use
4 to document those conditions on.

5 (Document handed.)

6 Now I am not sure how it worked. From the time
7 of this memo, April 7th, which is entitled "The Temporary
8 Policy Change For Pipe Support Pre-Inspection," okay, that
9 temporary policy change and in the ESD's as well shows
10 that there is no written procedure for pipe support
11 pre-inspection.

12 When you are looking for deficient welds, I
13 would think you are engaging in quality related functions
14 that should come under the realm of Appendix B and require
15 written procedures.

16 MR. YIN: Well, let me go back to what I have
17 said previously. Unit 1, we know the QA program has got a
18 lot of holes in it and we knew that. There is really no
19 need to beat a dead horse. Is there anything that
20 continues to carry on, things as usual, for Unit 2, the
21 work that is presently going on? I think that is
22 important.

23 MR. O'NEILL: The present pre-inspect program
24 out there right now, they have taken away all welding
25 inspection. You know, it is kind of hard to just tell you

1 MR. YIN: Before we jump into any other
2 subjects, I would like to make a request to the staff to
3 really take a look at the hanger, 2-47R. This is part of
4 the TC 1-9121.

5 MR. BOSNAK: That is diesel generator exhaust?

6 MR. O'NEILL: Another thing you might look at
7 when you go out and look at that hanger ---

8 MR. YIN: TC 1-9121.

9 MR. BOSNAK: That one I didn't get. Okay.

10 MR. YIN: And also TC 1-13002.

11 MR. BOSNAK: I have got that one.

12 MR. YIN: Now my concern in this particular area
13 involves, first of all, the floor slab was damaged. In one
14 case they specify a one a quarter inch hilti quick bolt
15 with a 10 and a half inch minimum embed. So obviously you
16 cannot achieve that. So it is changed to a thru-bolt
17 configuration.

18 In other incidents for the same support, the 10
19 and a half inch minimum embed was changed to embedment for
20 nine inch, and this is okay by San Francisco. I am not too
21 sure technically this is acceptable because this is a
22 considered a large bolt in an almost through-wall
23 configuration. That particular configuration, I am not
24 aware that they have ever tested to that situation.

25 MR. SAFFELL: You mean that high a percentage of

1 MR. YIN: yes. For all practical purposes it is
2 like through the wall already because it is such a sort
3 distance. The concrete is already cracked and sometimes
4 you have to through it a little bit before you can set it.
5 So for all practical purposes the drilling is through
6 wall, but the bolt is not. So I think the staff should
7 take a look at that.

8 MR. DEVINE: Isa, that leads into one of the
9 affidavits that I brought tonight. It was from an
10 anonymous witness and concerned a problem with hilti bolts
11 that were 10 and a half inches that were in 12-inch walls
12 and a second problem with hilti bolts that were embedded
13 from opposite sides of the same wall and very close to
14 each other.

15 In each case the witness reported that there
16 had been cones popping out of the concrete and they were
17 repaired with dry packing.

18 MR. O'NEILL: I am familiar with that. That was
19 on the back side of the wall.

20 MR. YIN: I would imagine it should be popped
21 out because it is such a short distance.

22 MR. DEVINE: The upshot of this is that these
23 problems were recorded on TC's, on quick fix sheets. The
24 whistle blower followed these through to the relevant
25 as-built drawings and there wasn't any reference to what

1 imagine the majority of the cases, if you had the proper
2 as-built, you would do the as-built evaluation and you can
3 assure yourself that the thing will work or not, right?

4 MR. DEVINE: If the as-built tells you the
5 information you need to make that evaluation.

6 MR. YIN: Well, that has been QC accepted.

7 MR. DEVINE: This is his DCN.

8 MR. O'NEILL: You have got as-built tolerances.
9 There are as-built tolerances on a lot of things like
10 member length changes. You can change a member length plus
11 three inches, minus 12 inches and still be within your
12 requirements.

13 MR. YIN: Well, that is all right because it is
14 already engineered to accept it the way it is.

15 MR. STOKES: I would like to make a point on
16 this engineering bit about the bolts. When I was in the
17 design group on the pipe supports, we did not have any
18 information on concrete wall, slab or any other
19 thicknesses in the plant. We assumed the slab was thick
20 enough for whatever bolt we wished to put in the wall or
21 slab. That is why these problems happened with 10 and a
22 half and a 10-inch wall.

23 When I was in quick fix and the 12-inch wall
24 got punched out and there is a TC written by me on it, I
25 put thru-bolts in it after researching the intake drawings

TAYLOE ASSOCIATES

1625 I STREET, N.W. - SUITE 1004

WASHINGTON, D.C. 20006

(202) 293-3950

1 I am not sure what the exact figures are.

2 MR. STOKES: In relation to your question, at
3 Gaithersburg we checked penetrations where pipes came in
4 and turned all down three side walls and all the supports
5 were on one wall. We had a two-foot wall and all the
6 supports were on that one wall. When they did the stress
7 counts for the wall, they needed steel plate a half inch
8 on both sides of the wall to take the load sandwiched
9 because the wall was overloaded.

10 At Diablo Canyon a lot of the walls are not two
11 foot. Many are 18 inches, 10 inches, 12 inches. Those same
12 counts, to my knowledge, have never been performed on
13 those structures.

14 MR. YIN: Right. While I was listening to you, I
15 was also thinking. Furthermore, I think the staff should
16 also review the cumulative effect on the wall because it
17 bothers me when you have such big loads and perhaps you
18 have more than one support on the same wall, such thin
19 wall, that the cumulative loading on the wall may be
20 a problem, too.

21 MR. O'NEILL: Or on the sealing two sides of the
22 wall.

23 MR. YIN: So let me summarize the three areas I
24 would wish the staff to take a look at. The ratio of the
25 bolt, the embedment length and the wall thickness appears

1 MR. KNIGHT: Let me ask just one other thing.
2 This inch and a quarter bolt we are talking about, do you
3 know offhand what the actual function of the line is?

4 MR. O'NEILL: It is the exhaust stack for the
5 diesel generator.

6 MR. KNIGHT: So we have an inch and a quarter
7 bolt on the exhaust line of the diesel generator?

8 MR. O'NEILL: It is the base place or one of the
9 supports stacked up. These lines go all the way up to the
10 top of the turbine building. They are big, heavy steel
11 lines.

12 MR. STOKES: Those lines grow in the
13 neighborhood of six inches at the roof, and I am aware
14 that at one time they had ignored the fact they grew so
15 much and they actually punched through the roof material
16 of the turbine building because normally they were
17 considered that growth. It came from the engineers who
18 were working on redesign of those supports for that line.

19 They are very heavily loaded and they are off
20 the side of the turbine building sufficiently that
21 structurally they are very hard to support. They in effect
22 had to build frames low down and further up the side of
23 the building they actually put extra beams in the turbine
24 building to get steel to support the pipe off of
25 sufficiently. The loads are quite substantial on that

TAYLOE ASSOCIATES

1625 I STREET, N.W. - SUITE 1004

WASHINGTON, D.C. 20006

(202) 293-3950

1 thick and they had in the neighborhood of 16 nilti bolts
2 on some of the original designs of inch and a quarter and
3 lu and a half inches deep. That says there is a lot of
4 load there. They are boxed in between the walls even. So
5 to move it they would have to knock out a wall, but they
6 are very heavily loaded.

7 MR. YIN: As far as the programmatic, the QA
8 procedure type, unless you have any new information, we
9 more or less summarized that there are some problems
10 involved and we have caused them to change quite a bit of
11 the procedures and so on.

12 MR. DEVINE: Isa, I would question that. I
13 would challenge how much things have changed.

14 MR. YIN: well, right. If you can show me that
15 they haven't really done it, then we will be very much
16 intrested to see why the corrective action has not been
17 embraced. For instance, you mentioned the training is
18 still kind of unacceptable and they still throw you a
19 bunch of paper and you have to read it and ---

20 MR. O'NEILL: They feel it is acceptable, you
21 know. I don't.

22 MR. YIN: For those areas bear in mind two
23 things. Be specific and, secondly, anything new or if
24 anything is the same old habit and still exists ---

25 MR. DEVINE: I would like to read you from a

1 MR. YIN: It is not design change notices. It is
2 actually a non-conformance report.

3 MR. DeVINE: This is a minor league
4 non-conformance report.

5 MR. YIN: Okay.

6 MR. STOKES: In house so to speak.

7 MR. DEVINE: The inspector had written it by
8 saying I want to know if there have been calculations on
9 this and have the side effects of this deep embedment been
10 considered.

11 A May 21st memo from Mr. Karner, the QA Manager
12 resolves this by saying "Since this DCN addresses only
13 questions of concerns, a discrepancy report has not been
14 generated. Receipt of this letter will serve as the method
15 for Pullman Power Projects to close the deficient
16 condition notice."

17 No one has been back to this guy. He has been
18 working on this now I guess for about a year in a series
19 of DCN's. Nothing has happened. This is as of yesterday
20 for Unit 1 bolting.

21 That is part of the reason why we don't share
22 the confidence that the corrective action is being
23 implemented and that they have learned their lesson that
24 it is new world out there.

25 I am just not getting those reports from the

1 hang green tags and that we want production out of you?
2 Can you give names and quotes and citations? Do not refer
3 to "they" because they cannot be traced. You have to be
4 very, very specific.

5 MR. O'NEILL: I could come up with specifics on
6 that, yes. That is the general attitude in the QC
7 Department.

8 MR. SCHIERLING: But with general attitude that
9 is very hard to trace. We realize that you being out there
10 and being at the plant day in and day out, that you are
11 close to what is going on. We do not see that and the only
12 way we truly can go and follow up on that is by not
13 looking at general statements. That is very, very hard to
14 do.

15 MR. DEVINE: Mr. Schierling, it is very well
16 taken and he has answered yes, and we will work on it.

17 MR. O'NEILL: I am not prepared tonight to give
18 you those names and statements, but give me a couple of
19 days and I will have them.

20 MR. DEVINE: I would like to go one further even
21 on this DCN on the hilti bolts. The anonymous witness told
22 me that the first response to writing his DCN was to
23 instruct him to change it from a DCN to a memo. I don't
24 know how many weeks ago that was because I don't know when
25 the things was authored. But that doesn't strike me as an

1 working on these issues.

2 I think that is why we are starting to spill
3 over a little bit past our boundaries, and your point is
4 also well taken. we came prepared to talk about design
5 issues.

6 I think one of the most unfortunate things
7 about quick fix is that it covers both QC and design
8 issues that are normally handled in separate worlds. It
9 has almost been a merger of what are usually separate
10 disciplines and that is why some of this stuff comes up in
11 them.

12 MR. YIN: well, if you do not consider Region
13 V's attitude and response is adequate, there are certainly
14 channels that you can raise the concern with.

15 MR. DEVINE: I am sorry?

16 MR. YIN: There are channels, and you may know
17 better than I do, that you can ---

18 MR. DEVINE: we have made requests for all those
19 channels.

20 MR. YIN: Right, but still we cannot completely
21 write them out of the picture. You know, we still legally
22 within the bounds of our responsibility.

23 MR. DEVINE: I understand that.

24 MR. VOLLMER: You have applied, but have you
25 written something specific saying that Region V did not

1 top there depicting the actual condition of the way that U
2 bolt is installed. You will notice you have got a nut
3 hitting into a weld and you have got it also bearing on
4 half of the shim plate that the weld is drilled to.

5 Now that is shown on the as-built drawing, but
6 it isn't shown in the detail that is shown right there.

7 MR. YIN: I see. So what you are saying is the
8 fact that in some cases the as-built drawing does not
9 reflect the actual installation conditions. Is that the
10 issue?

11 MR. O'NEILL: Not all the details. You can check
12 that for yourself. Let me show you the as-built on this.

13 MR. STOKES: They are not as detailed.

14 MR. SAFFELL: That is Unit 1?

15 MR. O'NEILL: That is Unit 1 diesel fuel oil
16 system. That is your as-built view of that situation.

17 MR. YIN: I see.

18 MR. O'NEILL: If I had been adamant about him
19 putting that on there, that wouldn't even be shown on that
20 TC.

21 MR. YIN: Well, I think the staff should look
22 into this one.

23 (Document handed.)

24 MR. YIN: Now again, is this some kind of an
25 isolated case, or it is really like five out of ten. Are

1 logidity?

2 MR. STOKES: They analyze it as a full plate
3 typically. They analyze it as it is a complete plate
4 typically.

5 MR. YIN: Even with partial ---

6 MR. STOKES: Even with partial pen welds. They
7 have no method in the base plate program to distinguish
8 that there is a line across it where the section module is
9 affected. So it is strictly modeled as one continuous
10 plate and it may not function as one continuous plate.
11 Even using ANSI you had a problem modeling that because
12 you had a limitation on how wide a segment you could have
13 there to represent that section before you had a modeling
14 configuration problem. Even ANSI wouldn't model in a weld
15 on a plate as a weld. You either had to make it wider than
16 it was, or you couldn't make it just a line.

17 MR. YIN: Well, how many situations are like
18 that, because that is certainly worthwhile to look into?

19 MR. O'NEILL: There are two that I know of right
20 there.

21 MR. YIN: A full penetration weld or partial?

22 MR. O'NEILL: That is regularly done. I have
23 seen plate that is shown. This is on the RHR Unit 2
24 containment sump recirc line to the RHR pump where there
25 are two base plates with the support members attached to

1 has been leveling nuts. You put your nuts on and level the
2 plate. You use shim blocks thinner than the height of the
3 plate raises to on the nuts and you pressure grout it so
4 that it actually forces it up against the nuts off the
5 shim blocks and it is on the grout.

6 At Diablo Canyon they torque the bolts down on
7 those shims and then grout it and the grout literally
8 doesn't take any load. The steel is much stronger than the
9 grout.

10 MR. O'NEILL: That is your as installed use.

11 MR. YIN: Well, the positioned nuts is always
12 there and sometimes they use little studs, and that is
13 very common. But you are talking about actually bolting it
14 down?

15 MR. O'NEILL: That is torqued down right onto
16 this plate.

17 MR. YIN: Then you don't really need the
18 grouting. The grout is really something extra.

19 MR. O'NEILL: That is to keep the water out.

20 MR. STOKES: Well, they had to put the grout in
21 it because if you did an analysis on those old shim blocks
22 you will find that you are exceeding your bearing capacity
23 stresses on the concrete from the shim blocks. So they put
24 the grout in it so you don't ever see those shim blocks
25 and you see your analysis based on your bearing stresses

1 right? There is almost no failure of bolts from
2 compression.

3 MR. STOKES: The other thing about these shim
4 blocks, they are considered in the implication of the
5 compression loads on the cone of the anchor bolts. In
6 other words, if you have a hell of a load coming down here
7 and then you have a cone here, I contend they have never
8 analyzed that system as to what it does. If they look at
9 the concrete here they would have an overlap that is
10 complete.

11 MR. YIN: Well, the loading cannot be
12 simultaneous. See, if you pull this thing up like this
13 over here, then this load does not exist because it
14 relieves itself.

15 MR. STOKES: If you torque the nuts down, you
16 combine a tension load on the bolt with a bearing stress
17 to the concrete from the shim block.

18 MR. YIN: If this thing really happens it should
19 show. This is already cracked and the bearing is lost and
20 the grout is loose. So the fact is if you can torque this
21 load to achieve the proper torquing, you know the
22 counteracting is not really a problem.

23 MR. STOKES: I guess my problem, Isa, is the
24 same problem you have with us. If I was more familiar with
25 all of the transmitted information between you and PG&E on

1 GAP?

2 MR. STOKES: NO.

3 MR. SCHIERLING: Send a copy of what?

4 MR. YIN: The procedures and all that stuff.

5 MR. SCHIERLING: Of everything that the staff
6 receives, copies go to the Public Document Room, and
7 everything that we receive from PG&E unless it is
8 proprietary information is being placed in the Public
9 Document Room, everything.

10 MR. DEVINE: Mr. Schierling that was the
11 question at the beginning of the meeting, that there is I
12 guess a notation in the transcript that says that certain
13 more voluminous materials will have to be requested and
14 that is why we were making the request, and with that
15 qualifier of course you are right.

16 MR. STOKES: Well, at the last meeting you
17 specifically discussed a new document, I-55, a new
18 procedure, M-9 was discussed and ESD-223. I have a copy of
19 what was the current edition of ESD-223. It has been
20 increased roughly a third from when I was terminated at
21 Diablo. Changes in that would be very relevant to any of
22 the issues.

23 MR. YIN: Those procedures, you must recognize
24 there are also commercial values, too. Many companies
25 spend a lot of time to develop the procedure and they hate

1 my office or the NRC office or anywhere, that is no
2 problem. We can fix that to your convenience. But it is
3 important that you specifically request what procedure
4 that you want. If you don't remember those numbers and so
5 on, try your best to identify as close as possible what
6 type of procedure you want to review and what area and
7 we will try to get hold of a copy.

8 MR. SCHIERLING: We will think about that. I
9 think we have to go and talk about that first.

10 MR. STOKES: well, I am perfectly willing to
11 sign a confidentiality statement that I won't copy it or
12 use it.

13 MR. SCHIERLING: That will not do. We have to go
14 and discuss it with our counsel.

15 MR. DEVINE: The other thing that is along those
16 lines that we have agreed to with the Office of
17 Investigations is that for certain documentation that they
18 are not at liberty to disclose, that it could be reviewed
19 under their supervision and that would be done, as you
20 say, at the office or at the hotel room where they are
21 working out of at the time. So that a copy would be
22 reviewed but not transmitted and that whatever analytical
23 challenges the whistleblowers wanted to make to points in
24 that document, they could make on the spot. That might be
25 more pragmatic for you.

1 right there.

2 MR. SAFFELL: Okay. This TC was an attempt by
3 one person to address a situation which you wanted
4 clarified here; is that correct?

5 MR. O'NEILL: Yes.

6 MR. SAFFELL: They are not two different things.

7 MR. O'NEILL: No.

8 MR. SAFFELL: Okay.

9 MR. O'NEILL: The design doesn't show it like
10 that, and when you put shims on something, if they are
11 less than a half inch thick per the procedure, you don't
12 have to as-build them. That is why they are not shown on
13 the as-built.

14 MR. YIN: Isn't that condition really a
15 non-conformance condition?

16 MR. O'NEILL: I don't know myself.

17 MR. YIN: Well, I don't think that any design
18 was originally designed that way.

19 MR. O'NEILL: I don't either, but now that it is
20 on this quick fix here, it is the design drawing and I
21 can't ---

22 MR. STOKES: I can answer that question. The
23 shim blocks should have been welded on the ends opposite
24 the U bolt installation and the nuts should not have been
25 placed on the welds because the welds shouldn't have been

TAYLOE ASSOCIATES

1625 I STREET, N.W. - SUITE 1004

WASHINGTON, D.C. 20006

(202) 293-3950

1 can an acceptable bolt pattern on there.

2 They have come up with fish plates for the
3 holes that are oversized, but the problem is now the fish
4 plates are out of the ESD tolerances. A fish plate is a
5 plate that you put over a oversized hole to make it the
6 right size hole.

7 MR. YIN: All the little details, I am not
8 really concerned about, but the one particular item, the
9 wing plate, I am going to make a request to the staff to
10 look into it. How can you analyze the base plate, you
11 know, where there are incomplete penetration welds and
12 concede that it is a full plate and how are you going to
13 check the piling effect and how are you going to check the
14 rigidity effect of the base plate and so forth?

15 Are there many situations like that?

16 MR. O'NEILL: Yes. I have seen that I can see
17 right now, I worked on one the other day. It is kind of
18 interesting. The plate that they were using wasn't a
19 standard thickness of plate.

20 MR. YIN: Let me ask also one thing. When you
21 are welding those wing plates, was that removed from the
22 wall or do they just weld right on it?

23 MR. O'NEILL: Sometimes you weld right onto it.

24 MR. YIN: Don't you worry about burning up the
25 concrete?

1 as meeting that criteria, I serious doubt.

2 It is not addressed by the criteria and it is
3 done quite frequently. They will have a procedure for
4 removing nilti quicks that don't torque or they won't move
5 for some reason, and because they don't have it, they
6 typically cut it off and leave it at the place.

7 MR. KNIGHT: May I ask what if your opinion
8 would be the purpose of the dry packing or filling the
9 hole?

10 MR. STOKES: To provide a means for transfer of
11 the compression stresses in the concrete which you
12 typically analysis for as a cone failure. Dry pack would
13 be assumed as being the same medium as the concrete. A
14 shell, if it is steel, is a means of transferring the
15 compressive stresses in the concrete around the shell. A
16 nilti quick because of the voids everywhere, except where
17 those little expansion clips exist, is not going to
18 transfer any load because it is void around it. You have
19 to have failure of the concrete before it will compact
20 enough to transfer loads to the next concrete. They are
21 not the same.

22 MR. KNIGHT: These areas, these are abandoned
23 holes?

24 MR. STOKES: Yes, like we were pointing out a
25 while ago, all the drilled holes.

1 MR. KNIGHT: I would offer that in a number of
2 cases there is no structural significance to even a fairly
3 large number of holes, but what you do want to do is plug
4 the hole so that you don't have a place to pick up dirt
5 should contamination become a problem.

6 MR. O'NEILL: Well, if you have that hilti quick
7 bolt now in there and it has never been set ---

8 MR. YIN: Wait a minute. We are talking about
9 several things now.

10 MR. DEVINE: I think to get back to his
11 question, if there were a significant number of cases
12 where the bolt was left in the hole and just cut off ---

13 MR. YIN: Right. We also have to consider the
14 definition problem. When you talk about shell type, are we
15 talking about that a real shell, I mean a one-inch
16 chick ---

17 MR. STOKES: I don't talk about shell. I talk
18 about a slug being placed in a hole with an expansion
19 round thing being driven into it adverse from an insert
20 with a sleeve on it like hilti quicks, the little sleeves,
21 the sliding sleeves. I consider that a stud and not a
22 shell.

23 MR. YIN: It is pounded and then expands in the
24 air. That is the kind we are talking about?

25 MR. STOKES: As shells.

1 MR. BOSNAK: --- or maintaining the edge
2 distance, then it would be perfectly all right.

3 MR. O'NEILL: No, you are not maintaining either
4 of those. You are not maintaining either of those. The
5 case I came up on, they had a base plate where the anchors
6 were installed. These holes were drilled by the layout
7 crew and it was on a ledge. There was a concrete ledge
8 here, something like this. They put these anchors in and
9 then they realized that their base plate wouldn't fit
10 there and it hit the wall.

11 So what they did was they cut these anchor off
12 flush with the wall and moved the other anchors, in fact
13 they did this with all four of them, to where there was
14 like about half an inch of concrete edge to edge on the
15 two anchors. This became your good anchor.

16 I asked the engineer in charge if this was an
17 acceptable procedure because I said that anchor by the
18 definition of the spec should be expanded. I feel that
19 anchor is not expanded unless it is torqued and those
20 clips are brought up into the concrete.

21 Charlie tells me that is not an expansion in
22 the term of the word expansion anchor, but they call them
23 those cut there.

24 My concern is like you say, this would act as
25 an edge for this anchor that is the good anchor. I asked

TAYLOE ASSOCIATES

1625 I STREET, N.W. - SUITE 1004

WASHINGTON, D.C. 20006

(202) 293-3950

1 if the same thing occurs, and I am saying if because the
2 TC's were not looked at to see if they existed in
3 conjunction could cause a problem. They may torque
4 initially because I haven't looked at the torque
5 requirements, but they may not be there 10 years down the
6 road after it has been loaded to do the several changes in
7 the systems, up and down, hot and cold, from loading the
8 fuel.

9 Those situations, you know, if they had a
10 program where every five years they went in and rechecked
11 all the bolts to see if there has been a change in what is
12 there, I would feel a lot more comfortable.

13 MR. SCHIERLING: Can we go off the record for
14 just a second.

15 (Discussion off the record.)

16 (Recess while the parties caucus.)

17 MR. SCHIERLING: We will go back on the record.
18 We caucused briefly and have come to the
19 following conclusion which is hopefully acceptable to you.
20 I think the evening is late and we would like to close the
21 meeting out at this time.

22 From the past discussion it appears to us that
23 most, if not all, of your concerns that you still have
24 fall into the area of quality control and we believe it is
25 appropriate to rethink our approach to that aspect.

1 be helpful in whatever agenda you wish to prepare to
2 identify those things that will deal with Unit 1 and those
3 things that will deal with Unit 2.

4 As Hans indicated, we would like to get a
5 different group together to address the issues. That will
6 include I think some of the people here tonight in case
7 some of these have design implications or there are
8 issues specifically dealing with design interface. But for
9 us to be involved and try to deal with some of the issues
10 we have talked about tonight, you just are not really
11 talking to the right people and we need to take steps
12 internally to assure that you talk to the right people and
13 these are handled in the appropriate way.

14 Again, your offer to write down specifics will
15 be very helpful to us, Tom, and as soon as that is
16 possible we would welcome that. I know it is quite a job.

17 MR. DEVINE: We would be pleased to take it on.

18 I have a few questions.

19 One is what is the time frame that we are
20 talking about so we can plan our own work?

21 MR. SCHIERLING: A follow up on this meeting?

22 MR. DEVINE: Yes, sir. I realize you are
23 estimating.

24 MR. SCHIERLING: Yes. Probably in two weeks.

25 MR. DEVINE: The second question I had is one

1 will provide it to you promptly. Whatever steps Region V
2 and OI are taking to release that information to you, from
3 my point of view, it will be one NRC policy and we will
4 likewise make the transcript of this meeting available on
5 the same basis. So I have to check with the people what
6 they have in mind, and we want to be consistent in that
7 regard.

8 MR. DEVINE: Okay. I sure respect that. I just
9 to re-emphasize that we can do a better job if we are not
10 working quite as blindly.

11 MR. SCHIERLING: Absolutely. On the same item,
12 let me ask you if we were to make this transcript
13 available to you, would you be able to go through the
14 transcript and clean it up in quotation marks such that it
15 could be released on Board notification? Would you be able
16 to do that?

17 MR. DEVINE: Yes, sir. In fact, I have made that
18 proposal before. Our concern, of course, is
19 confidentiality slip-ups, and we would take on that
20 responsibility.

21 MR. SCHIERLING: Okay. So why don't you give me
22 a call early next week and I will let you know where we
23 are standing.

24 MR. DEVINE: Sure. The third question I have is
25 one that was a late breaking developing that led to this

1 MR. BOSNAK: we are in San Francisco.

2 MR. DEVINE: We will be going back down to San
3 Luis Obispo tonight or so.

4 MR. SCHIERLING: And this is the only copy you
5 have?

6 MR. DEVINE: Yes, sir. That was the reason for
7 my question.

8 MR. BOSNAK: we took notes on what you said, but
9 it is a lot better to have a copy.

10 MR. SCHIERLING: The only way I can see if that
11 you can give it to us at the airport tomorrow morning when
12 we arrive there or tomorrow night when we leave.

13 MR. DEVINE: When are you arriving and leaving?

14 MR. SCHIERLING: We arrive at 8:40 and I am
15 currently scheduled to leave at around 7 o'clock again
16 tomorrow night.

17 MR. DEVINE: I think we had better shoot for
18 that one, Mr. Schierling, since I am not sure the services
19 will be open by the time you arrive.

20 MR. SCHIERLING: Okay.

21 MR. DEVINE: The fourth question that I have on
22 my list here is connected with that. The witness gave me
23 enough information to write up this summary, but as he
24 called up to follow through on it, I of course was pushing
25 to see if we could make the record more complete. He

1 MR. KNIGHT: It seems to me that in order to
2 keep what is a very multitaceted review going here with
3 any sort of order, I would like to say that Hans as the
4 Project Manager will be the point of contact.

5 MR. VOLLMER: These are again Unit 1 issues,
6 Tom?

7 MR. DEVINE: This is for one particular issue.
8 It is the bolting issue that is alluded to in more
9 generalized fashion in my statement. It is the evidence
10 behind it.

11 MR. VOLLMER: We are certainly interested in all
12 issues, but clearly our charter right now and what we are
13 trying to accomplish deals at this point in time with
14 Unit 1 and the particular makeup of the crew.

15 MR. DEVINE: These are Unit 1 issues.

16 MR. VOLLMER: So if you can get Hans the
17 documents, we can get the correct people to get involved
18 in it.

19 MR. SAFFELL: And are they issues that are
20 similar to the ones we have discussed tonight?

21 MR. DEVINE: Yes, I introduced these issues this
22 evening. This was Tim's meeting, but there was one point
23 that I wanted to share with you since I raised it. I have
24 summarized it in writing, and while the documents aren't
25 available for me, they are available for you and I want to

1 have got eight NRC representatives here who are quite
2 responsible officials who have apparently come to some
3 contrary conclusion.

4 For me to be able to summon two witnesses who
5 are very nervous about talking to the NRC I have to be
6 able to convince them that the representatives they are
7 dealing with are interested in following through on these
8 issues.

9 If it is the same people who came down from
10 Region V the first time, Mr. Kirsch and Mr. Hernandez,
11 they have already demonstrated that they are not
12 interested in pursuing those issues.

13 We went through an exercise in April where the
14 Commission directed Region V to return to some issues they
15 weren't interested in and it was a complete waste of time
16 and it left the witnesses very embittered about the
17 process of working within this regulatory system.

18 I am requesting very strongly that there be
19 technical people assigned to this who haven't already
20 rejected the relevance of these issues. We think that
21 their significance is becoming moot at this point, but we
22 have to have an open mind in the forum that we raise them.

23 MR. VOLLMER: Let me ask one thing. Are you
24 saying that the issues are not being considered by the
25 Region? Have they been closed out in some way or have you

1 from the paper or there is anything that is not clear from
2 the paper, it is not going to become clear or be part of
3 the record and we view these statements as a starting
4 point to work from rather than as the entirety of what we
5 have to share with you all.

6 MR. VOLLMER: Okay. And that was precisely the
7 reason for my question since it is not possible yet to
8 tell how significant the we think the issues are until we
9 see the documentation and pursue it further.

10 MR. DEVINE: But at least you are asking us for
11 more and there is a follow through process here. We
12 started and stopped in one evening in January on this
13 issue with quick fix and it was discussed in detail then.

14 MR. VOLLMER: Jim?

15 MR. KNIGHT: (Nodding negatively.)

16 MR. VOLLMER: Anybody else?

17 (No response.)

18 MR. SCHIERLING: I think that is it.
19 Well, thank you very much for coming.

20 MR. DEVINE: Thank you all for your kindness.

21 (whereupon, at 10:31 p.m., the closed meeting
22 concluded.)

23 - - -

CERTIFICATE OF PROCEEDINGS

1
2
3 This is to certify that the attached proceedings before the
4 NRC COMMISSION

5 In the matter of: Confidential Meeting

6 Date of Proceeding: Tuesday, May 22, 1984

7 Place of Proceeding: San Francisco, CA

8 were held as herein appears, and that this is the original
9 transcript for the file of the Commission.

10
11 Mary C. Simons

12 Official Reporter - Typed

13 Mary C. Simons
14 Official Reporter - Signature