



UNITED STATES
NUCLEAR REGULATORY COMMISSION
REGION III
795 ROOSEVELT ROAD
GLEN ELLYN, ILLINOIS 60137

Gordon

November 16, 1982

MEMORANDUM FOR: James E. Foster, Acting Director, Office of Investigations,
Chicago Field Office

FROM: Robert F. Warnick, Acting Director, Office of Special Cases

SUBJECT: ALLEGATIONS RE: COMSTOCK QC AT MIDLAND -
DOCKET NO. 50-329; 50-330 (F03013482)

The attached allegations regarding Comstock QC at the Midland site have been reviewed by this office. Each of the specific allegations has been entered in the Region III Tracking System.

It is our understanding that a followup inspection to resolve these allegations will be initiated at the same time OI personnel look into other concerns brought forth by this allegor.

The Office of Special Cases considers the AITS closed and responsibility for the investigation to be with OI.

R F Warnick

R. F. Warnick, Acting Director
Office of Special Cases

Attachment: As stated

cc w/o attachment:
C. E. Norelius

8408170260 840718
PDR FOIA
RICE84-96 PDR

DO NOT DISCLOSE
Contains identity of
confidential source/

ITEM				RESOLUTION			
ITEM NO./ RESPONSE DUE	INSPECTOR/ MODULE NO.	ITEM TYPE/ BRIEF DESCRIPTION	FACILITY NAME	LICENSEE DESIGNATED NO.	INTERIM INSPECTION	INSPECTOR ASSIGNED	CLOSEOUT REPORT NO.
329/82#01-01	INDIVIDUAL A (166)	ALLEGATION HE HAS PERSONALLY SEEN CIRCUMSTANCES THAT SUGGEST HEAVY ALCOHOL CONSUMPTION BY WORKERS ON THE JOB. PLANT WORKERS ARE PURCHASING ALCOHOLIC BEVERAGES AT OWENS PARTY STORE WHILE ON THEIR WAY TO WORK.	MIDLAND 1			GARDNER	83-03
329/82#01-02	INDIVIDUAL A	ALLEGATION PLANT WORKER INFORMED ME THAT SOME TRUCKERS, FOR 50 DOLLARS, WILL PICK UP ANYTHING IN THE PLANT THEY CAN CARRY-PIPING, TOOLS, WELD ROD, MATERIAL, ETC.-AND DELIVER TO PURCHASERS RESIDENCE. HE SAYS THIS IS COMMON KNOWLEDGE.	MIDLAND 1			GARDNER	83-03
329/82#01-03	INDIVIDUAL A	ALLEGATION OTHER EMPLOYEES HAVE TOLD ME THAT MIDLAND WORKERS MANUFACTURE PIPES AND HELT HUCKLES OUT OF NUCLEAR MATERIAL WHILE THEY ARE OFF ON THE JOB. I HAVE PERSONALLY SEEN SUCH AROUND TOWN.	MIDLAND 1			GARDNER	83-03
329/82#01-04	INDIVIDUAL A	ALLEGATION THE CONTROL ROOM HAS BEEN PLAGUED WITH RIPPED OUT WIRES, CUT CABLES, AND SPLATTERED PAINT.	MIDLAND 1			GARDNER	83-03
329/82#01-05	INDIVIDUAL A	ALLEGATION GAMBLING IS WIDESPREAD INVOLVING GENERAL FOREMEN WHO RUN POOLS OF UP TO 100 DOLLARS PER MEMBER ON GAMES SUCH AS SPORTSCOPE. HE HAS HEARD THAT GENERAL FOREMEN RECEIVE A CUT OF THE OPERATION. HE IS FEARFUL THAT GOOD WORKERS WILL BE RETALIATED AGAINST BECAUSE OF A BAD DEBT CAUSING CONFLICTS WITH PLANT CONSTRUCTION QUALITY.	MIDLAND 1			GARDNER	83-03

ITEM				RESOLUTION			
ITEM NO./ RESPONSE DUE	INSPECTOR/ MODULE NO.	ITEM TYPE/ BRIEF DESCRIPTION	FACILITY NAME	LICENSEE DESIGNATED NO.	INTERIM INSPECTION	INSPECTOR ASSIGNED	CLOSEOUT REPORT NO.
329/82#01-06	INDIVIDUAL A	ALLEGATION A BECHTEL INSPECTOR WHO WAS THE NEIGHBOR OF A RELATIVE MADE INTERNAL CHALLENGES TO PLANT CONSTRUCTION AND WAS REHUFFED. THE INSPECTOR LEFT BECHTEL AND AFTER RETURNING SEVERAL YEARS LATER HE STATED CONSTRUCTION WAS STILL STYMIED BY THE SAME DEFECTS THAT HAD BEEN PRESENT TWO YEARS EARLIER.	MIDLAND 1			GARDNER	83-03
329/82#01-07	INDIVIDUAL A	ALLEGATION CONSUMERS IS MAKING REPAIRS PREMATURELY BEFORE OBTAINING NRC APPROVAL.	MIDLAND 1			GARDNER	83-03
329/82#01-08	INDIVIDUAL A	ALLEGATION AN ELECTRICIAN SAID THAT HE HAS TO DO THE SAME WORK OVER AND OVER. I HAVE BEEN INFORMED THAT THE WRONG SIZE CONDUITS WERE INSTALLED. THEY HAD TO BE RIPPED OUT AND REPLACED WITH LARGER CONDUITS.	MIDLAND 1			GARDNER	83-03
329/82#01-09	INDIVIDUAL A	ALLEGATION I HAVE BEEN TOLD THAT MANY WORKERS SHOVE THEIR GARBAGE IN PIPES AND THEN LATER CLOSE THE PIPES UP WITH THE GARBAGE STILL THERE.	MIDLAND 1			GARDNER	83-03
329/82#02-01	INDIVIDUAL M (167)	ALLEGATION CONCERNS ABOUT STATEMENTS OVERHEARD BETWEEN NRC PERSONNEL AND CPCO ATTORNEYS WHILE IN THE LOBBY OF THE MIDLAND COUNTY COURTHOUSE DURING THE OCTOBER 15, 1981 ASLB HEARINGS. TOOK NOTES ON THESE STATEMENTS. (U/A)	MIDLAND 1			GARDNER	84-03

COMPLETE LISTING

ITEM				RESOLUTION			
ITEM NO./ RESPONSE DUE	INSPECTOR/ MODULE NO.	ITEM TYPE/ BRIEF DESCRIPTION	FACILITY NAME	LICENSEE DESIGNATED NO.	INTERIM INSPECTION	INSPECTOR ASSIGNED	CLOSEOUT REPORT NO.
329/82#03-01	INDIVIDUAL C (135)	ALLEGATION I SAW HEAVY DRINKING AROUND THE HOLIDAYS AT THE POSEYVILLE LAYDOWN AREA. ROUTINELY WORKERS GO DOWN TO OWENS PARTY STORE AT LUNCH AND GET BEER. AT LUNCH SOME WORKERS ALSO SMOKED GRASS. THIS ITEM CLOSED BASED ON AUGUST 4, 1983 SWORN STATEMENT OF INDIVIDUAL C (PAGES 7-8). INDIVIDUAL C'S SWORN STATEMENT SENT TO OI ON AUGUST 30, 1983. THE INDIVIDUAL WAS UNABLE TO PROVIDE DETAILS OF HOW THE CONCERN IMPACTED SAFETY RELATED CONSTRUCTION ACTIVITIES.	MIDLAND 1			HAWKINS	83-08
329/82#03-02	INDIVIDUAL C	ALLEGATION PIPEFITTERS HAD HELTHUCKLES CONSTRUCTED FROM STAINLESS STEEL PIPE AND WELDING HOOS. SOME WERE MANUFACTURED IN THE CONHO SHOP. A WORKER FROM THE AUXILIARY BUILDING MADE BARBECUE SKEWERS. YOU COULD GET ALMOST ANYTHING YOU WANTED IF YOU KNEW THE RIGHT PEOPLE. THIS ITEM CLOSED BASED ON AUGUST 4, 1983 SWORN STATEMENT OF INDIVIDUAL C (PAGE 10). THE INDIVIDUAL WAS UNABLE TO PROVIDE DETAILS OF HOW THE CONCERN IMPACTED SAFETY RELATED CONSTRUCTION ACTIVITIES.	MIDLAND 1			HAWKINS	83-08
329/82#03-03	INDIVIDUAL C	ALLEGATION THERE WAS A LOT OF GOOFING OFF BY WORKERS AT THE PLANT. WORKERS WERE SLEEPING ON THE JOB. I HEARD RUMORS THAT SOME WORKERS WOULD WALK AROUND WITH THE SAME PLANK ALL DAY LONG IN ORDER TO LOOK BUSY. THIS ITEM CLOSED BASED ON AUGUST 4, 1983 SWORN STATEMENT OF INDIVIDUAL C (PAGE 11). THE INDIVIDUAL WAS UNABLE TO PROVIDE DETAILS OF HOW THE CONCERN IMPACTED SAFETY RELATED CONSTRUCTION ACTIVITIES.	MIDLAND 1			HAWKINS	83-08

ITEM				RESOLUTION			
ITEM NO./ RESPONSE DUE	INSPECTOR/ MODULE NO.	ITEM TYPE/ BRIEF DESCRIPTION	FACILITY NAME	LICENSEE DESIGNATED NO.	INTERIM INSPECTION	INSPECTOR ASSIGNED	CLOSEOUT REPORT NO.
329/82#03-04	INDIVIDUAL C	ALLEGATION	MIDLAND I			HAWKINS	83-08
<p>IN 1979 THE ZACK BLUEPRINTS AND DRAWINGS WERE IN HORRIBLE CONDITION. MOST OF THE ZACK QUALITY CONTROL PROCEDURES FOR CONTROLLING DRAWINGS WERE NOT FOLLOWED. DRAWINGS AND DRAWING REVISIONS WERE NOT PROPERLY CONTROLLED. REFER TO SWORN STATEMENT OF INDIVIDUAL C (PAGE 12-29) AND SECTIONS II AND III OF REPORT 83-08. (ONE VIOLATION). THIS ALLEGATION WAS CATEGORIZED AS AN UNDEFINED CONCERN (I.E. LACK OF SPECIFICITY) AND WAS ADDRESSED UNDER THE FIVE PHASE PROGRAM IN REPORT 83-08.</p>							
329/82#03-05	INDIVIDUAL C	ALLEGATION	MIDLAND I			HAWKINS	83-08
<p>I NOTICED THAT SOME CONSTRUCTION MODIFICATIONS WERE DONE BEFORE THE CHANGES HAD BEEN APPROVED. THIS OFTEN INVOLVED HANGER DESIGN CHANGES. REFER TO SWORN STATEMENT OF INDIVIDUAL C (PAGES 29-33). THIS ALLEGATION WAS CATEGORIZED AS AN UNDEFINED CONCERN (I.E. LACK OF SPECIFICITY) AND WAS ADDRESSED UNDER THE FIVE PHASE PROGRAM IN REPORT 83-08.</p>							
329/82#03-06	INDIVIDUAL C	ALLEGATION	MIDLAND I			HAWKINS	83-08
<p>PROBLEM WAS IDENTIFIED IN 1979 CONCERNING MATERIAL TRACEABILITY. I WAS REVIEWING A BLUEPRINT AND SAW THAT A DUCT REQUIRED A PITTSBURGH SEAM. NEITHER THE ZACK PROJECT MANAGER NOR THE FOREMAN KNEW WHAT A PITTSBURGH SEAM WAS. IT WASN'T BEING USED. THE FOREMAN AND THE PROJECT MANAGER TOLD ME TO DROP THE SUBJECT BECAUSE THEY WOULD TAKE CARE OF IT. IT DON'T KNOW IF THEY EVER DID. THIS ITEM CLOSED BASED ON AUGUST 4, 1983 SWORN STATEMENT OF INDIVIDUAL C (PAGES 31-37). PITTSBURGH SEAM WAS NOT USED IN SAFETY RELATED APPLICATIONS.</p>							

ITEM				RESOLUTION			
ITEM NO./ RESPONSE DUE	INSPECTOR/ MODULE NO.	ITEM TYPE/ BRIEF DESCRIPTION	FACILITY NAME	LICENSEE DESIGNATED NO.	INTERIM INSPECTION	INSPECTOR ASSIGNED	CLOSEOUT REPORT NO.
329/82#03-07	INDIVIDUAL C	ALLEGATION	MIDLAND I			HAWKINS	83-08
<p>QC WAS SUPPOSED TO CONDUCT INDEPENDENT INSPECTIONS OF INSTALLED HVAC UNITS TO VERIFY THAT UNITS NOT YET INSTALLED WERE KEPT COVERED AND CLEAN AS REQUIRED. INSTEAD WE JUST COPIED THE MAINTENANCE SUPERVISOR'S RECORDS WITHOUT PERFORMING INSPECTIONS. THIS ITEM CLOSED BASED ON AUGUST 4, 1983 SWORN STATEMENT OF INDIVIDUAL C (PAGES 37-50). THIS ALLEGATION WAS CATEGORIZED AS AN UNDEFINED CONCERN (I.E. LACK OF SPECIFICITY) AND WAS ADDRESSED UNDER THE FIVE PHASE PROGRAM IN REPORT 83-08.</p>							
329/82#03-08	INDIVIDUAL C	ALLEGATION	MIDLAND I			HAWKINS	83-08
<p>ZACK WELTERS STARTED DOING ARC-BRAZING WELDS BEFORE A PROCEDURE WAS DEVELOPED TO COVER BRAZING REQUIREMENTS OR WELDER QUALIFICATION REQUIREMENTS FOR BRAZING. QC DID STOP THE WORK AND PUT HOLDS ON ALL WORK ALREADY DONE. FINALLY ZACK CAME UP WITH A PROCEDURE AND HAD THE WELDERS TESTED AND QUALIFIED. THIS ITEM CLOSED BASED ON AUGUST 4, 1983 SWORN STATEMENT OF INDIVIDUAL C (PAGES 50-55) AND REPORT 83-08 SECTIONS I AND II.</p>							
329/82#03-09	INDIVIDUAL C	ALLEGATION	MIDLAND I			HAWKINS	83-08
<p>THERE WERE MANY BAD WELDS IN THE CONTROL ROOM CLASS I HVAC DUCTWORK WITH DEFECTS SUCH AS BLOW HOLES AND EXCESSIVE POROSITY. SOME WELDS WERE HARDLY ACCESSIBLE. IF AT ALL. I DON'T KNOW IF, OR HOW, THEY WERE ALL RECHECKED. QC INSPECTORS FOUND FIVE OR SIX BAD WELDS ON ONE PIECE OF DUCTWORK. THE FOREMAN DIDN'T WANT TO CUT THE PART OUT AND REPLACE IT BECAUSE THAT WOULD BE TOO MUCH WORK. I DON'T KNOW IF THE PIECE WAS EVER REPAIRED OR REPLACED. REFER TO SWORN STATEMENT OF INDIVIDUAL C (PAGES 55-62) AND REPORT 83-08 SECTIONS I AND II. THIS ALLEGATION WAS CATEGORIZED AS AN UNDEFINED CONCERN (I.E. LACK OF SPECIFICITY) AND WAS ADDRESSED UNDER THE FIVE PHASE PROGRAM IN REPORT 83-08.</p>							

ITEM				RESOLUTION			
ITEM NO./ RESPONSE DUE	INSPECTOR/ MODULE NO.	ITEM TYPE/ REF DESCRIPTION	FACILITY NAME	LICENSEE DESIGNATED NO.	INTERIM INSPECTION	INSPECTOR ASSIGNED	CLOSEOUT REPORT NO.
329/82#03-10	INDIVIDUAL C	ALLEGATION	MIDLAND 1			HAWKINS	83-08
<p>IN THE EARLY SUMMER OF 1979 THERE WAS NO CONTROL OVER THE USE OF WELD RODS. WORKERS JUST GRABBED AS MANY RODS AS THEY WANTED BY THE HANDFUL AND DROPPED THEM OFF LATER. THERE WERE NO SIGN-INS OR SIGN-OUTS. INSPECTORS WOULD FIND THE RODS LYING IN THE FIELD ALONG WITH THE ROD STUMS AND HALF USED PIECES. THE WELD ROD CONTROL PROCEDURE WAS SUBSEQUENTLY REVISED AND ENFORCED. REFER TO SWORN STATEMENT OF INDIVIDUAL C (PAGES 62-66) AND REPORT 83-08 SECTIONS II, III, AND V. THIS ALLEGATION WAS CATEGORIZED AS AN UNDEFINED CONCERN (I.E. LACK OF SPECIFICITY) AND WAS ADDRESSED UNDER THE FIVE PHASE PROGRAM IN REPORT 83-08.</p>							
329/82#03-11	INDIVIDUAL C	ALLEGATION	MIDLAND 1			HAWKINS	83-08
<p>IN SOME CASES THE QC INSPECTORS SAID THERE WAS NO DOCUMENTATION THAT THE ANCHOR BOLTS FOR THE HVAC SYSTEM WERE EITHER TORQUED AT ALL OR TORQUED WITH A CALIBRATION TORQUE WRENCH. SOME OF THE BOLTS IN QUESTION WERE NO LONGER ACCESSIBLE. QC WENT BACK AND TORQUED AND DOCUMENTED AS MANY AS THEY COULD REACH BUT I DON'T KNOW WHAT HAPPENED TO THE REST. REFER TO SWORN STATEMENT OF INDIVIDUAL C (PAGES 66-74) AND REPORT 83-08 SECTIONS I & II.</p>							
329/82#03-12	INDIVIDUAL C	ALLEGATION	MIDLAND 1			HAWKINS	83-08
<p>A QC MANUAL WAS SO VAGUE IT WAS USELESS. THE MANUAL WAS REVISED IN OCTOBER 1979. I DO NOT KNOW IF THE PREVIOUS INSPECTION REPORTS DONE UNDER UNRELIABLE QC INSPECTION STANDARDS WERE RECHECKED TO SEE IF THE EARLIER TESTS HAD MISSED PROBLEMS. REFER TO SWORN STATEMENT OF INDIVIDUAL C (PAGES 74-77) AND REPORT 83-08 SECTIONS II, III AND V. THIS ALLEGATION WAS CATEGORIZED AS AN UNDEFINED CONCERN (I.E. LACK OF SPECIFICITY) AND WAS ADDRESSED UNDER THE FIVE PHASE PROGRAM IN REPORT 83-08.</p>							

ITEM			RESOLUTION				
ITEM NO./ RESPONSE DUE	INSPECTOR/ MODULE NO.	ITEM TYPE/ BRIEF DESCRIPTION	FACILITY NAME	LICENSEE DESIGNATED NO.	INTERIM INSPECTION	INSPECTOR ASSIGNED	CLOSEOUT REPORT NO.
329/82#03-13	INDIVIDUAL C	ALLEGATION I WAS INFORMED THAT THE TESTING PROCEDURES UNDER WHICH INSPECTORS WERE QUALIFIED WERE NOT GOOD ENOUGH TO COVER THE KEY SKILLS. I UNDERSTAND THAT THE REQUIREMENTS HAVE BEEN REVISED, BUT AGAIN, UNQUALIFIED INSPECTORS MAY HAVE MISSED QUALITY FLAWS FOR A LONG TIME. REFER TO SWORN STATEMENT OF INDIVIDUAL C (PAGES 77-84) AND REPORT 83-08 SECTIONS II, III, AND V. THIS ALLEGATION WAS CATEGORIZED AS AN UNDEFINED CONCERN (I.E. LACK OF SPECIFICITY) AND WAS ADDRESSED UNDER THE FIVE PHASE PROGRAM IN REPORT 83-08.	MIDLAND I			HAWKINS	83-08
329/82#03-14	INDIVIDUAL C	ALLEGATION DUE TO SCHEDULING PRESSURES NONCONFORMING HVAC DUCTWORK WAS INSTALLED IN THE PLANT. THE ZACK CHICAGO QA MANAGER AND VICE PRESIDENT SAW THE DUCTWORK AND LET IT GO TO THE FIELD. REFER TO SWORN STATEMENT OF INDIVIDUAL C (PAGES 84-94) AND REPORT 83-08, SECTIONS I, II, III, IV, V. THIS ALLEGATION WAS CATEGORIZED AS AN UNDEFINED CONCERN (I.E. LACK OF SPECIFICITY) AND WAS ADDRESSED UNDER THE FIVE PHASE PROGRAM IN REPORT 83-08.	MIDLAND I			HAWKINS	83-08
329/82#03-15	INDIVIDUAL C	ALLEGATION THERE IS STRONG RESENTMENT AGAINST BECHTEL AND ZACK QC AT MIDLAND. INSPECTORS ARE REFERRED TO AS TROUBLEMAKERS OR AS A JOKE. QC SUPERVISOR FORCED OUT AFTER TRYING TO MAKE QC STRONGER. REFER TO SWORN STATEMENT OF INDIVIDUAL C (PAGES 94-97). THIS ALLEGATION WAS CATEGORIZED AS AN UNDEFINED CONCERN (I.E. LACK OF SPECIFICITY) AND WAS ADDRESSED UNDER THE FIVE PHASE PROGRAM IN REPORT 83-08.	MIDLAND I			HAWKINS	83-08

ITEM				RESOLUTION			
ITEM NO./ RESPONSE DUE	INSPECTOR/ MODULE NO.	ITEM TYPE/ BRIEF DESCRIPTION	FACILITY NAME	LICENSEE DESIGNATED NO.	INTERIM INSPECTION	INSPECTOR ASSIGNED	CLOSEOUT REPORT NO.
329/82#04-01	INDIVIDUAL D (136)	ALLEGATION DURING INSTALLATION OF THE SWITCHGEAR IN THE BATTERY ROOMS ON THE 614 ELEVATION WE WERE UNABLE TO OBTAIN MINIMUM ANCHOR BOLT IMBEDMENT BECAUSE OF REINFORCEMENT ROD INTERFERENCE. THE STANDARD PROCEDURE TO DECEIVE QC WAS TO ADD THREADS TO AN ANCHOR BOLT, CUT IT OFF, AND DRESS IT UP WITH A GRINDER. THIS INSTANCE WAS NOT UNIQUE.	MIDLAND 1			GARDNER	83-10
329/82#04-02	INDIVIDUAL D	ALLEGATION I HAVE SEEN WORKERS AND SUPERVISORS THROW PEANUT SHELLS, ORANGE PEELS, BANANA PEELS, OR WAXED PAPER INTO 2 INCH AND SMALLER PIPES.	MIDLAND 1			GARDNER	83-10
329/82#04-03	INDIVIDUAL D	ALLEGATION IT IS MY BELIEF THAT THE ACTUAL CONTROL ROOM IS SIMPLY NOT LARGE ENOUGH TO PROVIDE ADEQUATE WORK SPACE FOR A FULL CONTROL ROOM CREW.	MIDLAND 1			GARDNER	83-10
329/82#04-04	INDIVIDUAL D	ALLEGATION IN THE CABLE CUT SHOP WE WERE FREE TO SUBSTITUTE A SIMILAR TYPE OF CABLE FOR A TYPE THAT WAS UNAVAILABLE OR OUT OF STOCK. THESE SUBSTITUTE CABLES WERE NOT SPECIFIED IN THE BLUEPRINTS. SUCH SUBSTITUTIONS ARE ROUTINELY MADE WITHOUT CONSULTATION AND WITHOUT REGARD TO THE PURPOSE, LOCATION OR OPERATION IN WHICH THE CABLE IS USED.	MIDLAND 1				
329/82#04-05	INDIVIDUAL D	ALLEGATION I FOUND THAT MANY CONDUITS SUPPORTS HAD BEEN IN PLACE AND WERE SUPPORTING WEIGHT GREATER THAN PERMITTED BY SPECIFICATIONS. QC INSPECTORS WERE AWARE OF THE PROBLEM BUT MAINTAIN THAT THIS WAS BECHTEL'S RESPONSIBILITY AND IF BECHTEL HAD APPROVED THE HANGER THE QC STAFF WOULD NOT WRITE AN NCR. THERE WAS NO MECHANISM TO INSURE THAT THE ELECTRICAL CONDUITS WERE CORRECTLY INSTALLED AND SUPPORTING ONLY LOADS ALLOWED BY SPECIFICATIONS.	MIDLAND 1				

ITEM				RESOLUTION			
ITEM NO./ RESPONSE DUE	INSPECTOR/ MODULE NO.	ITEM TYPE/ BRIEF DESCRIPTION	FACILITY NAME	LICENSEE DESIGNATED NO.	INTERIM INSPECTION	INSPECTOR ASSIGNED	CLOSE OUT REPORT NO.
329/82#04-06	INDIVIDUAL D	ALLEGATION IT IS MY BELIEF THAT MY TERMINATION WAS A DIRECT RESULT OF MY COMMUNICATION TO THE NRC.	MIDLAND 1			01	
329/82#04-07	INDIVIDUAL D	ALLEGATION HE OBSERVED THE IMPROPER INSTALLATION AND USE OF THE TYPE 30 CONDUIT SUPPORTS WHICH ARE ATTACHED TO THE FLANGES OF STEEL I-BEAMS.	MIDLAND 1				
329/82#04-08	INDIVIDUAL D	ALLEGATION OUT OF THE 12 INSPECTORS I WORKED WITH, ONLY ONE COULD HE CONSIDERED EVEN MARGINALLY COMPETENT OR QUALIFIED.	MIDLAND 1				
329/82#04-09	INDIVIDUAL D	ALLEGATION WHEN HE TRIED TO BRING QC COMPLAINTS TO THE ATTENTION OF HIS FOREMAN, GENERAL FOREMAN, AND SUPERINTENDENT HE DID NOT GET ADEQUATE SUPPORT. HE WAS TOLD THAT IT WAS NOT HIS JOB TO POINT OUT VIOLATIONS.	MIDLAND 1				
329/82#05-01	INDIVIDUAL E (137)	ALLEGATION IT IS MY PROFESSIONAL OPINION THAT THE MIDLAND PLANT IS THE WORST NUCLEAR FACILITY I HAVE EVER SEEN.	MIDLAND 1				
329/82#05-02	INDIVIDUAL E	ALLEGATION BCHTEL HAS HIRED ENGINEERS AND QC INSPECTORS WHO ARE NOT ADEQUATELY QUALIFIED OR TRAINED FOR THE COMPLICATED WORK IN A MODERN NUCLEAR PLANT.	MIDLAND 1				

ITEM			RESOLUTION				
ITEM NO./ RESPONSE DUE	INSPECTOR/ MODULE NO.	ITEM TYPE/ BRIEF DESCRIPTION	FACILITY NAME	LICENSEE DESIGNATED NO.	INTERIM INSPECTION	INSPECTOR ASSIGNED	CLOSEOUT REPORT NO.
329/82#05-03	INDIVIDUAL E	ALLEGATION	MIDLAND 1				
I HAVE SEEN HECHTEL PERSONNEL, BOTH QC INSPECTORS AND ENGINEERS WITH QC RESPONSIBILITIES, ROUTINELY ACCEPT SUBSTANDARD WORK.							
329/82#05-04	INDIVIDUAL E	ALLEGATION	MIDLAND 1				
NRC FIELD INSPECTORS SHOWED A SURPRISING WILLINGNESS TO LET THE HECHTEL PERSONNEL DO ALL THE DIRTY WORK INVOLVED IN SUPPOSEDLY INDEPENDENT INVESTIGATIONS. IN THE AREA OF THE INSIDE WALL CORROSION IN SMALL BORE PIPING IT WAS GENERALLY THE HECHTEL PEOPLE WHO ACTUALLY CLIMBED AROUND ON THE PIPING AND CALLED OUT THE MEASUREMENTS TO THE NRC. AS A RESULT, MANY OF THE INSPECTION REPORTS DO NOT REFLECT ANYTHING MORE THAN HECHTEL'S ASSERTIONS.							
329/82#05-05	INDIVIDUAL E	ALLEGATION	MIDLAND 1				
HECHTEL HAD ESTABLISHED STANDARDS WHICH FELL BELOW THOSE OF THE ASME CODE. THERE IS AN INTER-OFFICE MEMO DATED APRIL 24, 1981 CONCERNING SOCKET WELD ENGAGEMENT LENGTH. THE MEMO STATES THAT AS LONG AS THE PIPE IS NOT WITHDRAWN FROM THE FITTING IT WILL BE APPROVED. THIS MEANS THAT A GAP OF NEARLY ANY LENGTH WILL BE TOLERATED BETWEEN THE END OF THE PIPE AND THE BOTTOM OF THE SOCKET. THESE GAPS WEAKEN THE JOINT.							
329/82#05-06	INDIVIDUAL E	ALLEGATION	MIDLAND 1				
THERE ARE MANY SHEET-MEMOS PLACED IN THE SPECIFICATIONS BOOK WHICH DOWNGRADE THE WELDING STANDARDS.							
329/82#05-07	INDIVIDUAL E	ALLEGATION	MIDLAND 1				
HECHTEL HAS HIRED INEXPERIENCED ENGINEERS, WELDERS AND INSPECTORS WHO WERE NOT PROPERLY TRAINED. WHEN INSPECTORS AND ENGINEERS DON'T KNOW HOW TO USE A FILLET GAUGE TO MEASURE WELDS YOU KNOW THAT THE OVERALL PROGRAM STANDARDS CANNOT BE VERY HIGH AND A COMPLETE INVESTIGATION IS WARRANTED.							

ITEM			RESOLUTION				
ITEM NO./ RESPONSE DUE	INSPECTOR/ MODULE NO.	ITEM TYPE/ BRIEF DESCRIPTION	FACILITY NAME	LICENSEE DESIGNATED NO.	INTERIM INSPECTION	INSPECTOR ASSIGNED	CLOSEOUT REPORT NO.
329/82#05-08	INDIVIDUAL E	ALLEGATION	MIDLAND I				
HECTEL HAD ESTABLISHED STANDARDS WHICH FELL BELOW THOSE OF THE AMERICAN WELDING SOCIETY. HECTEL ALLOWED LOW-HYDROGEN ELECTRODES USED IN WELDING TO BE TAKEN OUT OF THEIR HOT OVENS OR HERMETICALLY-SEALED CONTAINERS FOR UP TO EIGHT HOURS BEFORE USE. THE AWS STANDARD ALLOWS ONLY 4 HOURS MAX. IN THE OPEN AIR							
329/82#05-09	INDIVIDUAL E	ALLEGATION	MIDLAND I				
HE OBSERVED ONE QC INSPECTOR ABOUT TO APPROVE A FILLET WELD THAT HAD NOT BEEN FULLY WELDED. HE CONVINCED THE INSPECTOR THAT HE WAS RIGHT BUT THE WELDER REFUSED TO PUT ANY MORE WELD ON. THE WELDER SAID HE HAD BEEN DOING IT THAT WAY FOR TWO YEARS AND HIS BOSS HAD ALWAYS APPROVED IT. ANOTHER QC INSPECTOR HEARD HIS EXPLANATIONS AND ADMITTED THAT HE HAD BEEN APPROVING BAD WELDS HIMSELF.							
329/82#05-10	INDIVIDUAL E	ALLEGATION	MIDLAND I				
HE DISCOVERED THAT MANY WELDS IN THE HIGH PRESSURE PIPING HAD BEEN IMPROPERLY GROUND DOWN. GRINDING DOWN THE PIPE WALL THICKNESS ALONG WITH IT.							
329/82#05-11	INDIVIDUAL E	ALLEGATION	MIDLAND I				
HE PERFORMED AN INSPECTION OF SMALL BORE PIPING AND DISCOVERED EXTENSIVE CORROSION. HECTEL QC REPORTS FAILED TO REFLECT THE PROBLEMS WHICH HE DISCOVERED. WHILE HECTEL QC INSPECTORS USUALLY RELIEY ON VISUAL INSPECTIONS ONLY, HE TOOK WHAT IS CALLED THICKNESS AND MATERIALS READINGS. HE CONTENDS THAT VISUAL INSPECTIONS CAN DETECT CORROSION ONLY ON THE OUTSIDE OF THE PIPING.							
329/82#05-12	INDIVIDUAL E	ALLEGATION	MIDLAND I				
ONE QC ENGINEER, WHO HAS BEEN AT MIDLAND SINCE THE BEGINNING, TOLD ME THAT OVER 90% OF THE PIPING IN THE ENTIRE PLAN HAS HAD TO BE CUT OUT AND REPLACED AT ONE POINT OR OTHER.							

ITEM		RESOLUTION					
ITEM NO./ RESPONSE DUE	INSPECTOR/ MODULE NO.	ITEM TYPE/ BRIEF DESCRIPTION	FACILITY NAME	LICENSEE DESIGNATED NO.	INTERIM INSPECTION	INSPECTOR ASSIGNED	CLOSEOUT REPORT NO.
329/82#05-13	INDIVIDUAL F	ALLEGATION	MIDLAND 1				
<p>NRC INSPECTORS ARE HANDICAPPED BY THEIR PRACTICE OF NOT COMING IN UNANNOUNCED. TO THE BEST OF HIS KNOWLEDGE, THERE WERE NO NRC INSPECTIONS THAT WEREN'T PRECEDED BY TWO OR THREE DAYS OF PREPARATION DIRECTED BY HECHTEL, DURING WHICH, PROBLEMS WOULD BE REPAIRED AND SOMETIMES CONCEALED.</p>							
329/82#05-14	INDIVIDUAL E	ALLEGATION	MIDLAND 1				
<p>HE BELIEVES THAT HE WAS TERMINATED FOR INSISTING THAT THERE WERE SERIOUS PROBLEMS AT MIDLAND WHICH SUPERVISORS REFUSED TO ACKNOWLEDGE. HE REQUESTED A COMPLETE INVESTIGATION BY THE SAN FRANCISCO HOME OFFICE.</p>							
329/82#05-01	INDIVIDUAL F (138)	ALLEGATION	MIDLAND 1			HAWKINS	83-08
<p>IN THE INTRODUCTION TO THE INVESTIGATION (NRC INSPECTION REPORT ON ZACK) THE LIST OF DOCUMENTS APPLICABLE TO THE HVAC ACTIVITIES FAILED TO INCLUDE THE AMERICAN WELDING SOCIETY (AWS) D-14 CODES REFERENCING THE WELDING OF GALVANIZED STEEL. HE BELIEVES THAT THIS SHOULD HAVE BEEN CHECKED BECAUSE THE AWS CODES PROVIDE THE GALVANIZED STEEL WELDING REQUIREMENTS THAT SHOULD HAVE BEEN ENFORCED. CLOSED IN REPORT 83-08 (REFERENCE INTRODUCTION SECTION AND SECTION I) IND. F. WAS NOT SATISFIED WITH THE RESULTS OF 80-101 80-11, CLOSEOUT AND RESOLUTION OF CONCERNS ARE DOCUMENTED IN REPORTS 80-21+80-22; 80-22; 80-23; 80-23; 80-24; 80-26; 80-27; AND 82-15; 82-15. INDIVIDUAL FFS AFFIDAVIT SENT TO OIA ON AUGUST 9, 1983.</p>							
329/82#05-02	INDIVIDUAL F	ALLEGATION	MIDLAND 1			HAWKINS	83-08
<p>HE BELIEVES THAT THERE IS SOMETHING SIGNIFICANTLY MISSING IN THE DISCUSSION OF ALLEGATION ONE (NRC INSPECTION REPORT ON ZACK) ABOUT THE TRAVELERS FROM CHICAGO NOT BEING ANNOTATED TO SHOW WHETHER OR NOT THEY WERE SCRAP. HE DISCOVERED THAT ALL SCRAPPED PARTS WERE NOT ACTUALLY DISCARDED. HE BELIEVES THAT MEANT THAT FIVE DEFECTIVE PARTS WERE BEING USED TO BUILD THE PLANT. RESOLUTION SAME AS 82#05-01.</p>							

ITEM			RESOLUTION				
ITEM NO./ RESPONSE DUE	INSPECTOR/ MODULE NO.	ITEM TYPE/ BRIEF DESCRIPTION	FACILITY NAME	LICENSEE DESIGNATED NO.	INTERIM INSPECTION	INSPECTOR ASSIGNED	CLOSEOUT REPORT NO.
329/82#06-03	INDIVIDUAL F	ALLEGATION	MIDLAND 1			HAWKINS	83-08
<p>IN THE FINDING OF ALLEGATION ONE HE HAS SIGNIFICANT DISCREPANCIES WITH THE INVESTIGATORS. TO THE BEST OF HIS KNOWLEDGE THE INITIALING OF THE LEFT-SIDE OF THE TRAVELER WAS NEVER A PART OF THE QC PHOCEDURE UNTIL AFTER HE INITIATED THE ORIGINAL ALLEGATIONS. HE BELIEVES THE POST-INITIALING OF THE TRAVELERS DOES NOT CONSTITUTE A CONFIRMATION OF CURRENT ACCURACY IN THE TRAVELERS. RESOLUTION SAME AS 82#06-01.</p>							
329/82#06-04	INDIVIDUAL F	ALLEGATION	MIDLAND 1			HAWKINS	83-08
<p>HE BELIEVES THAT CONTRARY TO THE NRC INSPECTION REPORT ON ZACK, CHICAGO PAINTED WELDS WERE COMPLETELY COVERED WITH THICK PAINT AND THAT THE PAINT OR LACK OF IT WAS A RELIABLE FACTOR IN DETERMINING THE SITE OF FABRICATION AND QUESTIONABLE DUCT PIECES. HE BELIEVES THIS MEANS THAT ZACK WAS ABLE TO MAKE PIECES AT THEIR LEISURE WITHOUT TRACEABILITY OR QC INSPECTIONS. RESOLUTION SAME AS 82#06-01.</p>							
329/82#06-05	INDIVIDUAL F	ALLEGATION	MIDLAND 1			HAWKINS	83-08
<p>HE BELIEVES THAT ANOTHER SPECIFIC EXAMPLE OF OVERSIGHT IN THE NRC INSPECTION REPORT ON ZACK IS THE LACK OF FINDING FOR TRAVELER NUMBER V03-42H-F10171. HE CONTENDS THAT IT IS DIFFICULT TO UNDERSTAND WHY THE NRC WOULD ACCEPT THE WORD OF ZACK OVER THE BLACK AND WHITE DOCUMENT PROVIDED OF THEM. HE ALSO QUESTIONS WHETHER THE ITEM V03-5H2-2-F9437 WAS ACTUALLY PHYSICALLY SCRAPPED AND THE DATE IT WAS SCRAPPED. RESOLUTION SAME AS 82#06-01.</p>							

ITEM				RESOLUTION			
ITEM NO./ RESPONSE DUE	INSPECTOR/ MODULE NO.	ITEM TYPE/ BRIEF DESCRIPTION	FACILITY NAME	LICENSEE DESIGNATED NO.	INTERIM INSPECTION	INSPECTOR ASSIGNED	CLOSEOUT REPORT NO.
329/82#06-06	INDIVIDUAL F	ALLEGATION	MIDLAND 1			HAWKINS	83-08
<p>CONCERNING THE FINDING ON ALLEGATION NUMBER 4 PERTAINING TO TRAVELER NUMBER V27-SH3A-29-F4410 (NRC INSPECTION REPORT ON ZACK) HE CONTENDS THAT IN THE LIGHT OF ZACK'S HAMPANT MISLEADING STATEMENTS TO THE NRC AND CONSUMERS POWER CO., IT IS CURIOUS TO NOTE THAT NO FURTHER VERIFICATION WAS MADE, OTHER THAN A PAPERWORK REVIEW, TO INSURE THAT THE ITEM WAS IN FACT RETURNED. HE KNOWS PERSONALLY THAT THE ITEM WAS NOT RETURNED. RESOLUTION SAME AS H2#06-01.</p>							
329/82#06-07	INDIVIDUAL F	ALLEGATION	MIDLAND 1			HAWKINS	83-08
<p>IT IS HIS UNDERSTANDING THAT CONSUMERS POWER COMPANY HAD DECIDED TO FORGET OR IGNORE THE UNRESOLVED ITEMS REFERENCED IN MCR 80-1 (NRC INSPECTION REPORT ON ZACK). HE BELIEVES THAT A LETTER SENT TO ZACK FROM CPCU IN MID-FEBRUARY CONGRATULATING THEM ON A CLEAN BILL OF HEALTH AND AUTHORIZING ZACK TO CONTINUE UNFETTERED WITH THEIR OWN REPAIR PROGRAM. HE REMAINS UNCONVINCED THAT 100% OF ALL ZACK WELDS WERE REINSPECTED. RESOLUTION SAME AS H2#06-01.</p>							
329/82#06-08	INDIVIDUAL F	ALLEGATION	MIDLAND 1			HAWKINS	83-08
<p>ON TRAVELER NUMBER V26-SH24-46.1-P1515 HE DOES NOT SEE WHERE THE DEEPER PROBLEM EVIDENT FROM THE NRC FINDING IS ADDRESSED BY THE NRC INSPECTION REPORT ON ZACK. HE SAYS THAT IT APPEARS THAT ZACK OPERATED UNDER THE ASSUMPTION THAT FIELD TESTING FOR GAS TIGHTNESS WOULD PRECLUDE VISUAL INSPECTION. HE SAYS THIS IS NOT ALLOWED PER APPLICABLE CODES AND IT IS IMPOSSIBLE TO PERFORM 100% INSPECTION AFTER INSTALLATION. RESOLUTION SAME AS H2#06-01.</p>							

ITEM				RESOLUTION			
ITEM NO./ RESPONSE UOE	INSPECTOR/ MODULE NO.	ITEM TYPE/ BRIEF DESCRIPTION	FACILITY NAME	LICENSEE DESIGNATED NO.	INTERIM INSPECTION	INSPECTOR ASSIGNED	CLOSEOUT REPORT NO.
329/82#06-09	INDIVIDUAL F	ALLEGATION	MIDLAND 1			HAWKINS	83-08
<p>HE HAS A SIGNIFICANT DISCREPANCY WITH ITEM 5(A) (ALLEGATION 5) IN NRC INSPECTION REPORT ON ZACK. IT IS PRACTICALLY IMPOSSIBLE TO HAVE THE IDENTICAL SAME MATERIAL AVAILABLE FOR ONSITE REPAIR AS FOR THE ORIGINATION OF THE ITEM. EVEN IF REPAIRS WERE EXACTLY ACCORDING TO PROCEDURE A DIFFERENCE WOULD COME WITH INDIVIDUAL WELDERS USING THE REPAIRS. MATERIAL TRACEABILITY AND REQUIREMENT FOR REGULAR INSPECTORS AFTER CERTAIN PHASES OF REPAIR IS LOST. RESOLUTION SAME AS 82#06-01.</p>							
329/82#06-10	INDIVIDUAL F	ALLEGATION	MIDLAND 1			HAWKINS	83-08
<p>HE SAYS THAT IN ITS CONCLUSION OF FINDING FOR ALLEGATION 10 THE NRC BLATENTLY DISREGARDS THE REQUIREMENTS FOR MATERIAL TRACEABILITY AND DOCUMENTATION. (NRC INSPECTION REPORT ON ZACK). RESOLUTION SAME AS 82#06-01.</p>							
329/82#06-11	INDIVIDUAL F	ALLEGATION	MIDLAND 1			HAWKINS	83-08
<p>HE SAYS THAT THE NRC WAS INCORRECT IN THE FINDING ON ALLEGATION 5(D) FOR WHICH CPCU PAID 3500 DOLLARS FOR NOT HAVING CARBON DIOXIDE AVAILABLE FOR USE AS A SHIELDED GAS. HE BELIEVES THAT CARBON DIOXIDE WAS ALWAYS AVAILABLE ON THE SITE. RESOLUTION SAME AS 82#06-01.</p>							
329/82#06-12	INDIVIDUAL F	ALLEGATION	MIDLAND 1			HAWKINS	83-08
<p>REGARDING ALLEGATION 13 (NRC REPORT ON ZACK) HE SAYS THE NRC COMPLETELY FAILS TO ADDRESS THE FACT THAT ALL ASPECTS OF REPAIR ARE NOT DOCUMENTED WITH RESPECT TO INDIVIDUAL TRAVELERS. HE SAYS THAT A NONCONFORMANCE REPORT OR HOLD REPORT IN NO WAY SUBSTITUTES THE REQUIREMENT FOR NOTATION OF REPAIRS ON EACH COMPONENT'S DOCUMENT. RESOLUTION SAME AS 82#06-01.</p>							

ITEM				RESOLUTION			
ITEM NO./ RESPONSE DUE	INSPECTION/ MODULE NO.	ITEM TYPE/ BRIEF DESCRIPTION	FACILITY NAME	LICENSEE DESIGNATED NO.	INTERIM INSPECTION	INSPECTOR ASSIGNED	CLOSEOUT REPORT NO.
329/82#06-13	INDIVIDUAL F	ALLEGATION	MIDLAND 1			HAWKINS	83-08
<p>REGARDING ALLEGATION 15 HE HAS CONCERNS WITH STATEMENTS ABOUT THE WELDING ROD ISSUE ROOM (NRC REPORT ON ZACK). HE SAYS THAT THE ROOM WAS NOT LOCKED DURING THE MAJORITY OF THE TIME HE WORKED THERE. WELDING RODS WERE TAGGED ONLY AFTER NRC CAME TO INVESTIGATE HIS ALLEGATIONS. HE SEES OBVIOUS CONTRADICTIONS BETWEEN THE NRC'S OWN FINDING ABOUT THE WELDING ROD SITUATION, HIS PERSONAL OBSERVATIONS, AND WITH LATER NRC REPORT STATEMENTS. RESOLUTION SAME AS 82#06-01.</p>							
329/82#06-14	INDIVIDUAL F	ALLEGATION	MIDLAND 1			HAWKINS	83-08
<p>HE SAYS THAT THE NRC REPORT FAILED TO MENTION NON COOK'S STATEMENT TO HE THAT APPROXIMATELY 10,000 POUNDS OF NONCONFORMING 70-18 ROD HAD BEEN RECEIVED AND THAT THE ONLY EXPLANATION OFFERED BY ZACK WAS THAT THE ROD HAD ALL BEEN THROWN AWAY. HE DOES NOT CONSIDER THIS AN ACCEPTABLE RESPONSE TO ALLEGATION 15. RESOLUTION SAME AS 82#06-01.</p>							
329/82#06-15	INDIVIDUAL F	ALLEGATION	MIDLAND 1			HAWKINS	83-08
<p>HE SAYS THAT THE NRC, IN THE PROBLEM SURROUNDING RUSKIN FIRE DAMPERS (ALLEGATION 16), FAILED TO REALIZE THAT REQUIRED INDIVIDUAL SERIAL NUMBERS ARE NON-EXISTENT ON THE ACTUAL FIRE DAMPERS. RESOLUTION SAME AS 82#06-01.</p>							
329/82#06-16	INDIVIDUAL F	ALLEGATION	MIDLAND 1			HAWKINS	83-08
<p>IN REGARDUS TO ALLEGATION 20 HE FOUND NOTHING IN THE FINDING (NRC REPORT ON ZACK) FOR THIS ALLEGATION TO INDICATE THAT A CHECK WAS MADE TO ASSURE INACCURATE TRAVELERS WERE NOT BEING REPLACED ASIDE FROM ASKING THREE MENTIONED INSPECTORS. HE BELIEVES A SIMPLE REVIEW WOULD REVEAL THE CONTRARY. HE IS ALSO CONCERNED ABOUT MATERIAL TRACEABILITY OF NEW MATERIAL AND WELDER IDENTIFICATION. RESOLUTION SAME AS 82#06-01.</p>							

COMPLETE LISTING

ITEM		RESOLUTION					
ITEM NO./ RESPONSE DUE	INSPECTOR/ MODULE NO.	ITEM TYPE/ BRIEF DESCRIPTION	FACILITY NAME	LICENSEE DESIGNATED NO.	INTERIM INSPECTION	INSPECTOR ASSIGNED	CLOSEOUT REPORT NO.
329/82#06-17	INDIVIDUAL F	ALLEGATION REGARDING ALLEGATION 21, CONCERNING PORTABLE WELD ROD CARRIER CALIBRATION STICKERS. HE BELIEVES THAT THE FINDING (NRC REPORT ON ZACK) DID NOT REVEAL THE FACT THAT THE EQUIPMENT FOR CALIBRATION ANY OF THE CARRIERS WAS INSUFFICIENT. HE CONSIDERS ANY AND ALL SUCH UNITS TO THUS BE OUT OF CALIBRATION. RESOLUTION SAME AS 82#06-01.	MIDLAND 1			HAWKINS	83-08
329/82#06-18	INDIVIDUAL F	ALLEGATION HE SAYS THAT THE NRC REPORT ON ZACK DOES NOT MENTION HOW OR IF THE ANGLE IRON DIMENSION DISCREPANCIES FOR PART NUMBER F-916, VI-3 HAVE BEEN RESOLVED. RESOLUTION SAME AS 82#06-01.	MIDLAND 1			HAWKINS	83-08
329/82#06-19	INDIVIDUAL F	ALLEGATION HE SAYS THAT IN REGARD TO ALLEGATION 18 THE NRC OVERLOOKED THE FACT THAT A COPY OF THE AUDIT TO BE PERFORMED WAS SENT TO MIDLAND SEVERAL DAYS BEFORE THE ACTUAL AUDIT TOOK PLACE. (NRC REPORT ON ZACK). RESOLUTION SAME AS 82#06-01.	MIDLAND 1			HAWKINS	83-08
329/82#07-01	INDIVIDUAL G (139)	ALLEGATION HE SAYS THAT WATS ARE EATING INSULATION ON THE ELECTRICAL CABLES IN THE REACTOR BUILDING.	MIDLAND 1			HARRISON	
329/82#07-02	INDIVIDUAL G	ALLEGATION HE SAYS THAT SALT MINES UNDER THE REACTOR SITE WILL EFFECT THE PLANT'S SEISMIC DESIGN.	MIDLAND 1			HARRISON	83-21
329/82#07-03	INDIVIDUAL G	ALLEGATION TON MILLER HAS CONTROL OVER NPQAD WHICH RESULTS IN UNDUE INFLUENCE BEING IMPOSED ON THEM.	MIDLAND 1			HARRISON	

ITEM			RESOLUTION				
ITEM NO./ RESPONSE DUE	INSPECTOR/ MODULE NO.	ITEM TYPE/ BRIEF DESCRIPTION	FACILITY NAME	LICENSEE DESIGNATED NO.	INTERIM INSPECTION	INSPECTOR ASSIGNED	CLOSEOUT REPORT NO.
329/82#07-04	INDIVIDUAL G	ALLEGATION CONSUMERS POWER COMPANY FAILED TO REPORT INCORRECT PIPE STRESS CALCULATIONS TO THE NRC AS REQUIRED BY ITEM 6 OF IAL DATED MAY 22, 1981, APPROXIMATELY THREE WEEKS AFTER THE IAL ISSUANCE AN ENGINEER MISCALCULATED THE PIPE STRESS BY A FACTOR OF THREE. CONSUMERS POWER COMPANY NEVER REPORTED THIS INFORMATION TO THE NRC AS REQUIRED BY THE IAL.	MIDLAND 1				
329/82#07-05	INDIVIDUAL G	ALLEGATION IN THE FOUR DAYS FOLLOWING THE ISSUANCE OF THE MAY 22, 1981 IAL NO EFFORTS WERE MADE OR WERE BEING MADE TO BRING THE PROJECT INTO COMPLIANCE ON PROCEDURES FOR FIELD MODIFICATIONS OF PIPING SUSPENSION BLUEPRINTS, CHANGES IN DESIGN, CALLED RE-LINING, WERE BEING MADE WITHOUT THE REQUIRED CALCULATIONS.	MIDLAND 1				
329/82#07-06	INDIVIDUAL G	ALLEGATION ON SEPTEMBER 8, 1982 CP&O WAS PROCEEDING WITH THE INSTALLATION OF NEW PIPING SYSTEMS ON TWO 60 HOUR PER WEEK SHIFTS. IN MY PROFESSIONAL OPINION, IT WOULD HAVE BEEN IMPOSSIBLE FOR CP&O TO HAVE COMPLETED THE WORK WHICH INSPECTOR YIN INDICATED SHOULD BE DONE IN THE NRC JULY 15, 1982 REPORT PRIOR TO SEPTEMBER 8, 1982.	MIDLAND 1				
329/82#07-07	INDIVIDUAL G	ALLEGATION ITEM E OF THE AUGUST 21, 1982 REPORT REMAINS A PROBLEM DESPITE THE FACT THAT DON MILLEN TOLD ME THAT IT HAD BEEN ACCOMPLISHED TWO DAYS AFTER NRC ISSUED THE REQUIREMENT.	MIDLAND 1				
329/82#08-01	INDIVIDUAL H	ALLEGATION CONSUMERS POWER (ECHTEL) WAS NOTIFIED OF ZACK INCONSISTENCIES BY LETTER DATED AUGUST 29, 1981 (7220-M-151), CALKINS TO DAVIS, PER: CORRECTIVE ACTION REQUEST (CAR) 014, (EXHIBIT 2). SEE REPORT #3704 SECTION 1 FOR RESOLUTION (50,55(E) VIOLATION). INDIVIDUAL H'S AFFIDAVIT AND SWORN STATEMENT SENT TO OJA AND OI ON APR. 9/31 AND AUG. 30, 1983, RESPECTIVELY.	MIDLAND 1			HAWKINS	83-08

ITEM				RESOLUTION			
ITEM NO./ RESPONSE DUE	INSPECTOR/ MODULE NO.	ITEM TYPE/ BRIEF DESCRIPTION	FACILITY NAME	LICENSEE DESIGNATED NO.	INTERIM INSPECTION ASSIGNED	INSPECTOR	CLOSEOUT REPORT NO.
329/82#08-02	INDIVIDUAL H	ALLEGATION MIDLAND WA CONTRACT EMPLOYEE DIRECTED PERSONNEL TO SIGN TRAINING FORM. PERSONNEL CLAIMED THEY RECEIVED NO TRAINING. (EXHIBIT 5) (CHECK APPLICABILITY OF THIS TO ZACK SITE PERSONNEL). (EXHIBIT 5). SEE REPORT C99900785/82-02 (RIV) ALLEGATIONS 2 AND 4 FOR RESOLUTION. REPORT 83-08 PROVIDES ASSURANCE THAT HVAC SYSTEMS AND COMPONENTS ARE ADEQUATELY DESIGNED AND CONSTRUCTED; THAT MATERIALS AND THE QA PROGRAM UTILIZED WERE ADEQUATE.	MIDLAND 1		RIV		82-02
329/82#08-03	INDIVIDUAL H	ALLEGATION CATEGORIZATION OF MAJOR DISCREPANCIES IN INTERIM REPORT 10-02-H1 TO RECHTEL (7220-M-151-C/H-548) ON 10-09-81 (EXHIBIT 6.A) AND (EXHIBIT 7). RESOLUTION SAME AS 82#08-01.	MIDLAND 1			HAWKINS	83-08
329/82#08-04	INDIVIDUAL H	ALLEGATION THIRD INTERIM REPORT ON DISCREPANCIES (10-23-R1) SENT TO RECHTEL 10-23-81 (7220-M-151-C/B-542). (EXHIBIT 8) PGS. 3, 6, 9, 12, AND 15. RESOLUTION SAME AS 82#08-01.	MIDLAND 1			HAWKINS	83-08
329/82#08-05	INDIVIDUAL H	ALLEGATION QUESTIONABLE RECHTEL ENGINEERING ANALYSIS OF ZACK DISCREPANCIES, LETTER DAVIS TO GREUNE, 12-21-81. (EXHIBIT 11). RESOLUTION SAME AS 82#08-01.	MIDLAND 1			HAWKINS	83-08
329/82#08-06	INDIVIDUAL H	ALLEGATION INDIVIDUAL STATED THAT CALKINS HAD CALLED H. LEONARD AT MIDLAND (PG 14 OF AFFIDAVIT). RESOLUTION SAME AS 82#08-01.	MIDLAND 1			HAWKINS	83-08

ITEM				RESOLUTION			
ITEM NO./ RESPONSE DUE	INSPECTOR/ MODULE NO.	ITEM TYPE/ BRIEF DESCRIPTION	FACILITY NAME	LICENSEE DESIGNATED NO.	INTERIM INSPECTION	INSPECTOR ASSIGNED	CLOSEOUT REPORT NO.
329/82#08-07	INDIVIDUAL H	ALLEGATION	MIDLAND 1			HAWKINS	83-08
<p>BECHTEL HAD KNOWLEDGE OF ZACK MATERIAL BEING SHIPPED TO THE SITE IN NONCONFORMING CONDITION. LETTER DAVIS TO EICHSTAEDT, 11-05-80 (EXHIBIT 15). RESOLUTION SAME AS 82#08-01.</p>							
329/82#08-08	INDIVIDUAL H	ALLEGATION	MIDLAND 1			RIV	82-02
<p>EXAMPLES OF FALSIFIED TEST REPORTS, ONE COPY PRIOR TO FALSIFICATION, ONE COPY AFTER. STICKERS WERE DATED 11-06-80 BUT REQUEST FOR U.S. STEEL TO UPGRADE TEST REPORTS NOT MADE BEFORE 01-23-81. (EXHIBIT 17) (EXHIBIT 16). SEE REPORT C99900785/82-02 (RIV) ALLEGATIONS 8, 9, AND 10 FOR RESOLUTION. ALSO OF REPORT 3-82-025. REPORT 83-08 PROVIDES ASSURANCE THAT HVAC SYSTEMS AND COMPONENTS ARE ADEQUATELY DESIGNED AND CONSTRUCTED THAT MATERIALS AND THE QA PROGRAM UTILIZED WERE ADEQUATE.</p>							
329/82#08-09	INDIVIDUAL H	ALLEGATION	MIDLAND 1			RIV	82-02
<p>U. S. STEEL LETTER PETERS TO HAGEN, 09-21-81, IDENTIFYING 26 POTS THAT WERE NOT ORIGINALLY ORDERED "SAFETY-RELATED". (EXHIBIT 20). SEE REPORT C99900785/82-02 (RIV) ALLEGATION 11 AND RIII REPORT 83-08 SECTIONS IV AND V FOR RESOLUTION. NRC MATERIAL TESTING INCLUDED SIX SAMPLES OF U.S. STEEL MATERIAL. REPORT 83-08 PROVIDES ASSURANCE THAT HVAC SYSTEMS AND COMPONENTS ARE ADEQUATELY DESIGNED AND CONSTRUCTED THAT MATERIALS AND THE QA PROGRAM UTILIZED WERE ADEQUATE.</p>							
329/82#08-10	INDIVIDUAL H	ALLEGATION	MIDLAND 1			HAWKINS	83-08
<p>ZACK AUDIT OF EDGECONH METALS IDENTIFIES UNACCEPTABLE QA PROGRAM (EXHIBIT 21). DETERMINE IF EDGECONH PRODUCTS WERE USED AT MIDLAND. SEE ALSO EXHIBITS 43, NRC ID02. SEE REPORT 83-08 SECTIONS IV AND V. NRC MATERIAL TESTING INCLUDED 10 SAMPLES OF EDGECONH MATERIAL. REPORT 83-08 PROVIDES ASSURANCE THAT HVAC SYSTEMS AND COMPONENTS ARE ADEQUATELY DESIGNED AND CONSTRUCTED THAT MATERIALS AND THE QA PROGRAM UTILIZED WERE ADEQUATE.</p>							

ITEM				RESOLUTION			
ITEM NO./ RESPONSE DUE	INSPECTOR/ MODULE NO.	ITEM TYPE/ BRIEF DESCRIPTION	FACILITY NAME	LICENSEE DESIGNATED NO.	INTERIM INSPECTION	INSPECTOR ASSIGNED	CLOSEOUT REPORT NO.
329/82#08-11	INDIVIDUAL H	ALLEGATION	MIDLAND 1			RIV	82-02
<p>ZACK REMOVES DELTA SCREW (DS) COMPANY FROM APPROVED VENDOR LIST ON 10-20-81 (EXHIBIT 24); HOWEVER, 38 PO'S SENT TO DS DURING THE TIME THEY WERE SUPPOSEDLY REMOVED FROM LIST. (EXHIBIT 25). DETERMINE IF DS MATERIAL WAS USED AT MIDLAND. SEE REPORT C99900785/82-02 (RIV) ALLEGATIONS 7 AND 13 FOR RESOLUTION. REPORT 83-08 PROVIDES ASSURANCE THAT HVAC SYSTEMS AND COMPONENTS ARE ADEQUATELY DESIGNED AND CONSTRUCTED; THAT MATERIALS AND THE QA PROGRAM UTILIZED WERE ADEQUATE.</p>							
329/82#08-12	INDIVIDUAL H	ALLEGATION	MIDLAND 1			RIV	82-02
<p>QUALIFICATIONS OF ZACK QA/QC PERSONNEL QUESTIONABLE (EXHIBIT 26). DETERMINE IF ZACK PERSONNEL AT MIDLAND ARE QUALIFIED. SEE REPORT C99900785/82-02 (RIV) ALLEGATIONS 2 AND 4 FOR RESOLUTION. ALSO REPORT 83-08 SECTIONS II AND III. REPORT 83-08 PROVIDES ASSURANCE THAT HVAC SYSTEMS AND COMPONENTS ARE ADEQUATELY DESIGNED AND CONSTRUCTED; THAT MATERIALS AND THE QA PROGRAM UTILIZED WERE ADEQUATE.</p>							
329/82#08-13	INDIVIDUAL H	ALLEGATION	MIDLAND 1			RIV	82-02
<p>CERTIFICATION OF TEST RESULTS (EXHIBIT 27A) ENSURES MATERIAL ORDERED ON PO C-1253 WAS SUBJECT TO TESTING. PO C-1253 IS ON U.S.S. LIST AS NON SK (EXHIBIT 20). SEE REPORT C99900785/82-02 (RIV) ALLEGATION 11 FOR RESOLUTION. REPORT 83-08 PROVIDES ASSURANCE THAT HVAC SYSTEMS AND COMPONENTS ARE ADEQUATELY DESIGNED AND CONSTRUCTED; THAT MATERIALS AND THE QA PROGRAM UTILIZED WERE ADEQUATE.</p>							
329/82#08-14	INDIVIDUAL H	ALLEGATION	MIDLAND 1			RIV	82-02
<p>ZACK PRESIDENT DOES QA REVIEW (EXHIBIT 27A AND H) 02-23-81. NOT TRAINED UNTIL 08-31-81 (EXHIBIT 28). SEE REPORT C99900785/82-02 (RIV) ALLEGATION 6 FOR RESOLUTION. REPORT 83-08 PROVIDES ASSURANCE THAT HVAC SYSTEMS AND COMPONENTS ARE ADEQUATELY DESIGNED AND CONSTRUCTED; THAT MATERIALS AND THE QA PROGRAM UTILIZED WERE ADEQUATE.</p>							

ITEM				RESOLUTION			
ITEM NO./ RESPONSE DUE	INSPECTOR/ MODULE NO.	ITEM TYPE/ BRIEF DESCRIPTION	FACILITY NAME	LICENSEE DESIGNATED NO.	INTERIM INSPECTION	INSPECTOR ASSIGNED	CLOSEOUT REPORT NO.
329/82#08-15	INDIVIDUAL H	ALLEGATION	MIDLAND 1			HAWKINS	83-08
MIDLAND MEETING NOTES OF 11-03-81 (EXHIBIT 29). DETERMINE IF ALL COMMITMENTS WERE MET. RESOLUTION SAME AS 82#08-01.							
329/82#08-16	INDIVIDUAL H	ALLEGATION	MIDLAND 1			RIV	82-02
DELTA SCREW MATERIAL IDENTIFIED AS NONCONFORMING C4286-NCR Q-112, C4484-NCR-M-110. NO MARKS ON BOLTHEADS TO IDENTIFY MANUFACTURER. RECHTEL CLEARED FOR USE WITHOUT BASIS (EXHIBIT 20A, H, C), (EXHIBIT 31), AND (EXHIBIT 32). SEE REPORT C99900785/82-02 (RIV) ALLEGATION 7 FOR RESOLUTION. REPORT 83-08 PROVIDES ASSURANCE THAT HVAC SYSTEMS AND COMPONENTS ARE ADEQUATELY DESIGNED AND CONSTRUCTED THAT MATERIALS AND THE QA PROGRAM UTILIZED WERE ADEQUATE.							
329/82#08-17	INDIVIDUAL H	ALLEGATION	MIDLAND 1			HAWKINS	83-08
REVIEW CPCO INVESTIGATION (APRIL 15, 1980) OF ALLEGERS' ALLEGATIONS FOR CREDIBILITY. SEE REPORT 83-08 (BACKGROUND AND METHODOLOGY SECTIONS AND AUGUST 30, 1983 LETTER TO OI FROM DE. THIS ITEM IS RELATED TO OI INVESTIGATIONS OF INDIVIDUALS WRONGFUL FIRING (3-82-057).							
329/82#08-18	INDIVIDUAL H	ALLEGATION	MIDLAND 1			RIV	82-02
DETERMINE IF WELDSTAR WAS INVOLVED IN SUPPLYING WELD MATERIAL TO MIDLAND, (EXHIBIT 41). IF SO, DETERMINE IF CERTS EXIST FOR MATERIAL PURCHASED IN 1978 OR PRIOR TO THAT DATE. SEE REPORT C99900785/82-02 (RIV) ALLEGATION 10 FOR RESOLUTION. REPORT 83-08 PROVIDES ASSURANCE THAT HVAC SYSTEMS AND COMPONENTS ARE ADEQUATELY DESIGNED AND CONSTRUCTED THAT MATERIALS AND THE QA PROGRAM UTILIZED WERE ADEQUATE.							

ITEM				RESOLUTION			
ITEM NO./ RESPONSE DUE	INSPECTOR/ MODULE NO.	ITEM TYPE/ BRIEF DESCRIPTION	FACILITY NAME	LICENSEE DESIGNATED NO.	INTERIM INSPECTION	INSPECTOR ASSIGNED	CLOSEOUT REPORT NO.
329/82#08-19	INDIVIDUAL H	ALLEGATION	MIDLAND 1			HAWKINS	83-08
ZACK AUDIT IZC/HI-7 (09-10-H1) IDENTIFIES SIGNIFICANT QA BREAKDOWN (EXHIBIT 42). DETERMINE APPLICABILITY TO MIDLAND. RESOLUTION SAME AS 82#08-01. (BASIS FOR ZACK'S AUG.28, 1981 LETTER TO MIDLAND ON CERTIFICATION DEFICIENCIES).							
329/82#08-20	INDIVIDUAL H	ALLEGATION	MIDLAND 1			RIV	82-02
REVIEW NRC 0111 WRITTEN ON C4406 FOR POSSIBLE FALSIFICATION AND APPLICABILITY TO MIDLAND (EXHIBIT 43, NRC ID 01). SEE REPORT C99400785/82-02 (RIV) ALLEGATION 7 FOR RESOLUTION. REPORT 83-08 PROVIDES ASSURANCE THAT HVAC SYSTEMS AND COMPONENTS ARE ADEQUATELY DESIGNED AND CONSTRUCTED; THAT MATERIALS AND THE QA PROGRAM UTILIZED WERE ADEQUATE.							
329/82#09-01	INDIVIDUAL I (141)	ALLEGATION	MIDLAND 1				
IN ALMOST ALL OF THE AUXILIARY BUILDING STRUCTURAL STEEL HE INSPECTED THE PRIMER COATING WAS TOO THICK. THUS IT WAS NOT POSSIBLE TO DETERMINE THE ACCURACY OF THE THICKNESS OF THE TOP COAT. HE REPORTED THESE DISCREPANCIES TO THIS SUPERVISOR AND REFUSED TO SIGN OFF THE WORK BUT ANOTHER INSPCTOR DID SIGN. HE DOES NOT BELIEVE THAT AN "CR" WAS EVER GENERATED. HE SUGGESTS THAT THE LINER PLATE COATINGS HE REVIEWED ALSO.							
329/82#09-02	INDIVIDUAL I	ALLEGATION	MIDLAND 1				
IN INSPECTING WELDED LINER PLATE SYMMETRY AND SHAPE HIS ONLY TOOL WAS A CRUDE WOODEN TEMPLATE. THIS METHOD OF INSPECTION COMBINED WITH THE DIFFICULTY OF ACCESS TO THE UPPER PORTIONS LACKS SUFFICIENT ACCURACY TO MEASURE THE SHAPE TO THE GIVEN TOLERANCE.							

ITEM				RESOLUTION			
ITEM NO./ RESPONSE DUE	INSPECTOR/ MODULE NO.	ITEM TYPE/ BRIEF DESCRIPTION	FACILITY NAME	LICENSEE DESIGNATED NO.	INTERIM INSPECTION	INSPECTOR ASSIGNED	CLOSEOUT REPORT NO.
329/82#09-03	INDIVIDUAL I	ALLEGATION ON SEVERAL OCCASIONS HE NOTICED CADWELUS WHICH HAD BEEN APPROVED BY OTHER INSPECTORS THAT DID NOT MEET THE CRITERIA "NO SLAG IN TAP HOLE". HE WAS NOT ABLE TO INSPECT ALL THE SPLICES WHICH WERE INSPECTED BY OTHERS AND HE FEELS CERTAIN THAT THERE ARE NONCONFORMING SPLICES IN PLACE.	MIDLAND 1				
329/82#10-01	INDIVIDUAL J (142)	ALLEGATION GRINDING WHEELS USED IN POLISHING WELDS WERE NOT OF THE SAFETY GRADES REQUIRED BY NRC CODE.	MIDLAND 1				
329/83#01-01	INDIVIDUAL K (020)	ALLEGATION OUT OF ALMOST 300 INSTALLED SNUBBERS IN UNIT 2 ONLY 20 TO 30 ARE PROPERLY PROTECTED BY COVERS.	MIDLAND 1			COOK	
329/83#01-02	INDIVIDUAL K	ALLEGATION STAINLESS AND CARBON STEEL WELD RODS ARE BEING MIXED TOGETHER AND ARE NOT BEING STORED IN HEAT OVENS. WELDERS ARE PICKING THE WELD RODS RIGHT OFF THE FLOOR AND WELDING MATERIAL WITH THEM.	MIDLAND 1			COOK	
329/83#02-01	INDIVIDUAL L (144)	ALLEGATION FOR YEARS THE NRC HAS BEEN COLLUDING WITH BECHTEL BY PROVIDING WARNINGS OF EXACTLY WHERE AND WHEN THE NRC WOULD CONDUCT ITS HARDWARE INSPECTIONS. A RECENT EXAMPLE OCCURRED IN JANUARY 1983.	MIDLAND 1			COOK	
329/83#02-02	INDIVIDUAL L	ALLEGATION THERE WAS A SEVERE PROBLEM WITH THE QUALIFICATIONS FOR CERTAIN OF ITS QUALITY CONTROL INSPECTORS AND ENGINEERS. THEY WERE HIRED FROM THE SECRETARIAL POOLS OR OFF THE STREETS. THERE WAS A SIMILAR PROBLEM WITH UNQUALIFIED ENGINEERS. IN MY OPINION THE LACK OF QUALIFIED PERSONNEL CONSTITUTED MISMANAGEMENT AND COMPROMISED THE QUALITY OF THE WORK.	MIDLAND 1			COOK	

ITEM				RESOLUTION			
ITEM NO./ RESPONSE DUE	INSPECTOR/ MODULE NO.	ITEM TYPE/ BRIEF DESCRIPTION	FACILITY NAME	LICENSE/ DESIGNATED NO.	INTERIM INSPECTION	INSPECTOR ASSIGNED	CLOSEOUT REPORT NO.
329/83#02-03	INDIVIDUAL L	ALLEGATION	MIDLAND 1			COOK	
<p>ANOTHER EXAMPLE INVOLVED BECHTELS PATTERN OF REASSIGNING WORKERS, AND PARTICULARLY GENERAL FOREMEN AND SUPERVISORS, BEFORE THEY COMPLETED THEIR ASSIGNMENTS. AS A RESULT, THE EXPERIENCE AND EXPERTISE OF THE PREVIOUS EMPLOYEES WERE LOST, AND A NEW MAN HAD TO BE BROKEN IN.</p>							
329/83#02-04	INDIVIDUAL L	ALLEGATION	MIDLAND 1			COOK	
<p>THE EFFECT OF THE MISMANAGEMENT WAS UNNECESSARY REWORK AND COST OVERRUNS. DESIGN AND INSTALLATION ESSENTIALLY WERE DONE ON A TRIAL AND ERROR BASIS. THE SAME WORK WAS DONE OVER AND OVER. THIS HAS LED TO A TREMENDOUS AMOUNT OF UNNECESSARY OVERTIME.</p>							
329/83#02-05	INDIVIDUAL L	ALLEGATION	MIDLAND 1			COOK	
<p>SOMETIMES THE GROSS WASTE OCCURRED FROM THROWING OUT GOOD MATERIALS OR PRACTICALLY GIVING THEM AWAY.</p>							
329/83#02-06	INDIVIDUAL L	ALLEGATION	MIDLAND 1			COOK	
<p>ANOTHER PROBLEM ON-SITE WAS INTOXICATION THROUGH DRINKING AND SMOKING MARIJUANA ON THE JOB.</p>							
329/83#03-01	INDIVIDUAL M (145)	ALLEGATION	MIDLAND 1			RIV	82-02
<p>CMRS WERE ALTERED TO RESOLVE THE LACK OF PROPERLY REFERENCED STANDARDS AND MISSING AUTHENTICATION SIGNATURE. THESE DOCUMENT ALTERATIONS WERE IDENTIFIED IN THE INTERIM REPORTS LACK SUPPLIED TO THE UTILITIES FOR A SIGNIFICANT EVENT DISCLOSURE. HE WOULD RATHER CLASSIFY THE ALTERATIONS AS FORGERIES. SEE REPORT C99900785/82-02 (RIV) ALLEGATIONS 8 AND 9 AND 01 REPORT 3-82-025 FOR RESOLUTION. REPORT 83-08 PROVIDES ASSURANCE THAT HVAC SYSTEMS AND COMPONENTS ARE ADEQUATELY DESIGNED AND CONSTRUCTED THAT MATERIALS AND THE QA PROGRAM UTILIZED WERE ADEQUATE.</p>							

ITEM			RESOLUTION				
ITEM NO./ RESPONSE DUE	INSPECTOR/ MODULE NO.	ITEM TYPE/ BRIEF DESCRIPTION	FACILITY NAME	LICENSEE DESIGNATED NO.	INTERIM INSPECTION	INSPECTOR ASSIGNED	CLOSEOUT REPORT NO.
329/83#03-02	INDIVIDUAL M	ALLEGATION	MIDLAND 1			RIV	82-02
<p>SCATTERED AND MISSING PURCHASE ORDERS AND RELATED DOCUMENTATION WERE CONTINUALLY INCLUDED IN THE PURCHASE ORDER FOLDERS WITHOUT BEING LOGGED INTO THE DOCUMENT CONTROL LOG BOOK AS REQUIRED. SEE REPORT C99900785/82-02 (RIV) ALLEGATION 5 FOR RESOLUTION. REPORT 83-08 PROVIDES ASSURANCE THAT HVAC SYSTEMS AND COMPONENTS ARE ADEQUATELY DESIGNED AND CONSTRUCTED THAT MATERIALS AND THE QA PROGRAM UTILIZED WERE ADEQUATE.</p>							
329/83#03-03	INDIVIDUAL M	ALLEGATION	MIDLAND 1			RIV	82-02
<p>PURCHASE ORDERS WERE INCOMPLETE. SEE REPORT C99900785/82-02 (RIV) ALLEGATION 11 FOR RESOLUTION. REPORT 83-08 PROVIDES ASSURANCE THAT HVAC SYSTEMS AND COMPONENTS ARE ADEQUATELY DESIGNED AND CONSTRUCTED THAT MATERIALS AND THE QA PROGRAM UTILIZED WERE ADEQUATE.</p>							
329/83#03-04	INDIVIDUAL M	ALLEGATION	MIDLAND 1			RIV	82-02
<p>INABILITY OF SUBTIER VENDORS TO SUPPLY MISSING INFORMATION. SEE REPORT C99900785/82-02 (RIV) ALLEGATIONS 6,7,10 AND 11 FOR RESOLUTION. REPORT 83-08 PROVIDES ASSURANCE THAT HVAC SYSTEMS AND COMPONENTS ARE ADEQUATELY DESIGNED AND CONSTRUCTED THAT MATERIALS AND THE QA PROGRAM UTILIZED WERE ADEQUATE.</p>							
329/83#03-05	INDIVIDUAL M	ALLEGATION	MIDLAND 1			RIV	82-02
<p>AN APPROVED VENDORS LIST THAT FAILED TO REFLECT ZACK'S PURCHASING PRACTICES. SEE REPORT C99900785/82-02 (RIV) ALLEGATIONS 12 AND 13 FOR RESOLUTION. REPORT 83-08 PROVIDES ASSURANCE THAT HVAC SYSTEMS AND COMPONENTS ARE ADEQUATELY DESIGNED AND CONSTRUCTED THAT MATERIALS AND THE QA PROGRAM UTILIZED WERE ADEQUATE.</p>							

ITEM			RESOLUTION				
ITEM NO./ RESPONSE DUE	INSPECTOR/ MODULE NO.	ITEM TYPE/ BRIEF DESCRIPTION	FACILITY NAME	LICENSEE DESIGNATED NO.	INTERIM INSPECTION	INSPECTOR ASSIGNED	CLOSEOUT REPORT NO.
329/83#03-06	INDIVIDUAL M	ALLEGATION THE PURCHASE ORDER FOR MATERIAL SUPPLIED TO MIDLAND WOULD READ LASALLE. SEE LASALLE REPORTS 373/H2-511374/R2-18 FOR RESOLUTION. REPORT H3-08 PROVIDES ASSURANCE THAT HVAC SYSTEMS AND COMPONENTS ARE ADEQUATELY DESIGNED AND CONSTRUCTED; THAT MATERIALS AND THE QA PROGRAM UTILIZED WERE ADEQUATE.	MIDLAND 1			HAWKINS	83-08
329/83#03-07	INDIVIDUAL M	ALLEGATION AN OCTOBER 9, 1981 REPORT IDENTIFIED (1) ALTERED CERTIFICATIONS; (2) WHITE-OUT USED AND RETYPED; AND (3) HEAT NUMBERS ALTERED TO AGREE WITH CERTIFICATIONS. REFER TO REPORTS H3-04 SECTION 1, C99900785/R2-02 (RIV) ALLEGATIONS H AND 9, AND OI 3-82-025 FOR RESOLUTION. REPORT H3-08 PROVIDES ASSURANCE THAT HVAC SYSTEMS AND COMPONENTS ARE ADEQUATELY DESIGNED AND CONSTRUCTED; THAT MATERIALS AND THE QA PROGRAM UTILIZED WERE ADEQUATE.	MIDLAND 1			RIV	82-02
329/83#03-08	INDIVIDUAL M	ALLEGATION THE DOCUMENT CONTROL WAS SO POOR TRADITIONALLY THAT THE RECORDS HAD BEEN PILED ON FLOORS IN BOXES. EVEN AFTER THE DOCUMENT CONTROL CENTER HAD BEEN ESTABLISHED, UNAUTHORIZED PERSONNEL WERE REMOVING QUALITY DOCUMENTS WITHOUT SIGNING THEM OUT. REFER TO REPORT C99900785/R2-02 (RIV) ALLEGATIONS 1 AND 5 FOR RESOLUTION. REPORT H3-08 PROVIDES ASSURANCE THAT HVAC SYSTEMS AND COMPONENTS ARE ADEQUATELY DESIGNED AND CONSTRUCTED; THAT MATERIALS AND THE QA PROGRAM UTILIZED WERE ADEQUATE.	MIDLAND 1			RIV	82-02

ITEM		RESOLUTION				
ITEM NO./ RESPONSE DUE	INSPECTOR/ MODULE NO.	ITEM TYPE/ BRIEF DESCRIPTION	FACILITY NAME	LICENSEE DESIGNATED NO.	INTERIM INSPECTION ASSIGNED	CLOSEOUT REPORT NO.
329/83#03-09	INDIVIDUAL M	ALLEGATION	MIDLAND 1		RIV	82-02
<p>INTERIM REPORTS WERE PRODUCED ON A RUSH BASIS IN ORDER TO SHOW DOCUMENTED EVIDENCE THAT ZACK WAS IMPLEMENTING CORRECTIVE ACTION AND THAT THE UTILITIES COULD PROCEED WITH CONSTRUCTION. THESE INTERIM REPORTS WERE INACCURATE AND SHOULD HAVE BEEN CONTINUALLY REVISED TO REFLECT AN ACCURATE STATUS REPORT. SEE REPORTS C99900785/82-02 (RIV) ALLEGATION 16 AND 83-08 SECTION 1 (50.55(E)) FOR RESOLUTION. REPORT 83-08 PROVIDES ASSURANCE THAT HVAC SYSTEMS AND COMPONENTS ARE ADEQUATELY DESIGNED AND CONSTRUCTED THAT MATERIALS AND THE QA PROGRAM UTILIZED WERE ADEQUATE.</p>						
329/83#03-10	INDIVIDUAL M	ALLEGATION	MIDLAND 1		HAWKINS	83-08
<p>AN OCTOBER 23, 1981 REPORT ACCURATELY IDENTIFIED PROBLEMS WITH MATERIAL CERTIFICATIONS, IMPROPER ACCESS TO DOCUMENTS, AND UNAUTHORIZED DOCUMENT ALTERATIONS. RESOLUTION SAME AS 82#08-01.</p>						
329/83#04-01	INDIVIDUAL N (146)	ALLEGATION	MIDLAND 1		RIV	82-02
<p>I HAD VIRTUALLY NO FORMAL TRAINING FOR MY WORK. SEE REPORT C99900785/82-02 (RIV) ALLEGATION 4 FOR RESOLUTION. REPORT 83-08 PROVIDES ASSURANCE THAT HVAC SYSTEMS AND COMPONENTS ARE ADEQUATELY DESIGNED AND CONSTRUCTED THAT MATERIALS AND THE QA PROGRAM UTILIZED WERE ADEQUATE.</p>						
329/83#04-02	INDIVIDUAL N	ALLEGATION	MIDLAND 1		RIV	82-02
<p>REPRODUCED COPIES WERE NOT IDENTICAL TO THE ORIGINAL PO. DISCREPANCIES INCLUDED FREQUENT SPACES ON THE REPRODUCTIONS WHICH HAD BEEN WHITED-OUT AND SOMETIMES FILLED IN OVER AGAIN. SEE REPORT C99900785/82-02 (RIV) ALLEGATIONS 8 AND 9 AND 01 REPORT 83-02-025 FOR RESOLUTION. REPORT 83-08 PROVIDES ASSURANCE THAT HVAC SYSTEMS AND COMPONENTS ARE ADEQUATELY DESIGNED AND CONSTRUCTED THAT MATERIALS AND THE QA PROGRAM UTILIZED WERE ADEQUATE.</p>						

ITEM				RESOLUTION			
ITEM NO./ RESPONSE DUE	INSPECTOR/ MODULE NO.	ITEM TYPE/ BRIEF DESCRIPTION	FACILITY NAME	LICENSEE DESIGNATED NO.	INTERIM INSPECTION	INSPECTOR ASSIGNED	CLOSEOUT REPORT NO.
329/83#04-03	INDIVIDUAL N	ALLEGATION	MIDLAND 1			RIV	82-02
<p>MANUFACTURERS DID NOT SEEM ESPECIALLY CAREFUL IN MONITORING THE EQUIPMENT PAPERWORK. ONE MANUFACTURER SENT US A TYPICAL CERTIFICATION FORM FOR SEVERAL LOTS OF WELDING MATERIAL, ALONG WITH A LETTER INDICATING THAT WE COULD FILL IN THE SPECIFICATIONS AND MATCH THEM UP WITH THE PO'S THEMSELVES. SEE REPORT C99900785/H2-02 (RIV) ALLEGATION 10 FOR RESOLUTION. REPORT 83-08 PROVIDES ASSURANCE THAT HVAC SYSTEMS AND COMPONENTS ARE ADEQUATELY DESIGNED AND CONSTRUCTED; THAT MATERIALS AND THE QA PROGRAM UTILIZED WERE ADEQUATE.</p>							
329/83#04-04	INDIVIDUAL N	ALLEGATION	MIDLAND 1			RIV	82-02
<p>COMMENTS CONCERNING POOR DOCUMENT CONTROL. REFER TO REPORT C99900785/H2-02 (RIV) ALLEGATIONS 1 AND 5 AND 01 REPORT 3-82-025 FOR RESOLUTION. REPORT 83-08 PROVIDES ASSURANCE THAT HVAC SYSTEMS AND COMPONENTS ARE ADEQUATELY DESIGNED AND CONSTRUCTED; THAT MATERIALS AND THE QA PROGRAM UTILIZED WERE ADEQUATE.</p>							
329/83#04-05	INDIVIDUAL N	ALLEGATION	MIDLAND 1			HAWKINS	83-08
<p>DURING THE TIME I WORKED FOR ZACK, THE NRC DID NOTHING THAT I AM AWARE OF TO INSPECT ZACK PROCEDURES OR MONITOR THEIR QA PROGRAM. SEE LETTERS FROM RIII WHICH REFER THIS ISSUE TO OIA (DATED AUG. 9, AND 31, 1983) FOR APPROPRIATE ACTION. THE LETTERS FORWARDED IND. HIS AFFIDAVIT AND SWORN STATEMENT AND IND. O'S AFFIDAVIT REGARDING SAME ISSUE. REPORT 83-08 REFERS TO ISSUES SENT TO OIA.</p>							
329/83#05-01	INDIVIDUAL O (147)	ALLEGATION	MIDLAND 1			RIV	82-02
<p>COMMENTS REGARDING POOR DOCUMENT CONTROL. SEE REPORT C99900785/H2-02 (RIV) ALLEGATIONS 1 AND 2 AND 01 REPORT 3-82-025 FOR RESOLUTION. INDIVIDUAL O'S AFFIDAVIT FORWARDED TO OIA IN LETTER DATED AUGUST 9, 1982. REPORT 83-03 PROVIDES ASSURANCE THAT HVAC SYSTEMS AND COMPONENTS ARE ADEQUATELY DESIGNED AND CONSTRUCTED; THAT MATERIALS AND THE QA PROGRAM UTILIZED WERE ADEQUATE.</p>							

ITEM				RESOLUTION			
ITEM NO./ RESPONSE DUE	INSPECTOR/ MODULE NO.	ITEM TYPE/ BRIEF DESCRIPTION	FACILITY NAME	LICENSEE DESIGNATED NO.	INTERIM INSPECTION	INSPECTOR ASSIGNED	CLOSEOUT REPORT NO.
329/83#05-02	INDIVIDUAL 0	ALLEGATION	MIDLAND 1			RIV	82-02
<p>THERE WAS NO CONTROL OVER NUCLEAR PURCHASE ORDERS. AFTER I WAS FIRED I LEARNED THAT SOMEONE HAD GONE INTO SOME OF THE FILES TO FIX OR CORRECT THE VARIOUS POPS. SEE REPORT C99900785/82-02 (RIV) ALLEGATIONS 8 AND 9 AND OI REPORT 3-82-025 FOR RESOLUTION. REPORT 83-08 PROVIDES ASSURANCE THAT HVAC SYSTEMS AND COMPONENTS ARE ADEQUATELY DESIGNED AND CONSTRUCTED THAT MATERIALS AND THE QA PROGRAM UTILIZED WERE ADEQUATE.</p>							
329/83#05-03	INDIVIDUAL 0	ALLEGATION	MIDLAND 1			RIV	82-02
<p>COMMENTS REGARDING LACK OF FORMAL TRAINING. SEE REPORT C99900785/82-02 (RIV) ALLEGATION 4 FOR RESOLUTION REPORT 83-08 PROVIDES ASSURANCE THAT HVAC SYSTEMS AND COMPONENTS ARE ADEQUATELY DESIGNED AND CONSTRUCTED THAT MATERIALS AND THE QA PROGRAM UTILIZED WERE ADEQUATE.</p>							
329/83#05-04	INDIVIDUAL 0	ALLEGATION	MIDLAND 1			RIV	82-02
<p>TO THE BEST OF MY PERSONAL KNOWLEDGE A COMPLETE AUDIT IS STILL NOT FINISHED AT ZACK. (QA DOCUMENTATION). SEE REPORT C99900785/82-02 (RIV) ALLEGATION 16 FOR RESOLUTION. REPORT 83-08 PROVIDES ASSURANCE THAT HVAC SYSTEMS AND COMPONENTS ARE ADEQUATELY DESIGNED AND CONSTRUCTED THAT MATERIALS AND THE QA PROGRAM UTILIZED WERE ADEQUATE.</p>							
329/83#05-05	INDIVIDUAL 0	ALLEGATION	MIDLAND 1			RIV	82-02
<p>A NUMBER OF THE CMRT'S I INSPECTED WERE ALTERED. SEE REPORT C99900785/82-02 (RIV) ALLEGATIONS 8 AND 9 AND OI REPORT 3-82-025 FOR RESOLUTION. REPORT 83-08 PROVIDES ASSURANCE THAT HVAC SYSTEMS AND COMPONENTS ARE ADEQUATELY DESIGNED AND CONSTRUCTED THAT MATERIALS AND THE QA PROGRAM UTILIZED WERE ADEQUATE.</p>							

ITEM		RESOLUTION					
ITEM NO./ RESPONSE DUE	INSPECTOR/ MODULE NO.	ITEM TYPE/ BRIEF DESCRIPTION	FACILITY NAME	LICENSEE DESIGNATED NO.	INTERIM INSPECTION	INSPECTOR ASSIGNED	CLOSEOUT REPORT NO.
329/83#05-06	INDIVIDUAL 0	ALLEGATION	MIDLAND 1			RIV	82-02
<p>I WAS NOT QUALIFIED TO MAKE A RESOLUTION OR EXCUSE FOR PROBLEMS LIKE MISSING CERTIFICATIONS (CONCERNING NCRS SHE WAS FORCED TO WRITE). SEE REPORT C99900785/82-02 (RIV) ALLEGATION 4 FOR RESOLUTION. REPORT 83-08 PROVIDES ASSURANCE THAT HVAC SYSTEMS AND COMPONENTS ARE ADEQUATELY DESIGNED AND CONSTRUCTED THAT MATERIALS AND THE QA PROGRAM UTILIZED WERE ADEQUATE.</p>							
329/83#05-07	INDIVIDUAL 0	ALLEGATION	MIDLAND 1			RIV	82-02
<p>IN LETTER FROM A SUB-TIER VENDOR CONCERNING MISSING CERTIFICATIONS OR SPECIFICATIONS THE VENDOR TOLD ZACK TO JUST FILL IN THE BLANKS. SEE REPORT C99900785/82-02 (RIV) ALLEGATION 10 FOR RESOLUTION. REPORT 83-08 PROVIDES ASSURANCE THAT HVAC SYSTEMS AND COMPONENTS ARE ADEQUATELY DESIGNED AND CONSTRUCTED THAT MATERIALS AND THE QA PROGRAM UTILIZED WERE ADEQUATE.</p>							
329/83#05-08	INDIVIDUAL 0	ALLEGATION	MIDLAND 1			HAWKINS	83-03
<p>TO THE BEST OF MY KNOWLEDGE THERE WAS NEVER AN NRC INVESTIGATION AT THE ZACK SITE DURING MY EMPLOYMENT THERE. REPORT 83-08 REFERS TO AFFIDAVITS AND STATEMENTS WHICH WERE SENT TO OIA. REFER TO AUGUST 9, 1983 LETTER FROM REGION III TO OIA.</p>							
329/83#05-09	INDIVIDUAL 0	ALLEGATION	MIDLAND 1			RIV	82-02
<p>I ALSO BELIEVE THERE SHOULD BE A REVIEW OF ZACK WELDER QUALIFICATION RECORDS. SEE REPORT C99900785/82-02 (RIV) ALLEGATION 3 AND RIII REPORTS 83-13#83-14. (COOK RELEASE OF ZACK WORK) FOR RESOLUTION. REPORT 83-08 PROVIDES ASSURANCE THAT HVAC SYSTEMS AND COMPONENTS ARE ADEQUATELY DESIGNED AND CONSTRUCTED THAT MATERIALS AND THE QA PROGRAM UTILIZED WERE ADEQUATE.</p>							

ITEM				RESOLUTION			
ITEM NO./ RESPONSE DUE	INSPECTOR/ MODULE NO.	ITEM TYPE/ BRIEF DESCRIPTION	FACILITY NAME	LICENSEE DESIGNATED NO.	INTERIM INSPECTION	INSPECTOR ASSIGNED	CLOSEOUT REPORT NO.
329/83#06-01	INDIVIDUAL P (148)	ALLEGATION ALLEGATIONS CONCERNING GEOTECHNICAL DRAWING CONTROL AT THE RECHTEL COMPANY, ANN ARBOR, MICHIGAN. RIV REPORT	MIDLAND 1			GARDNER	84-03
329/83#07-01	INDIVIDUAL W 47/149	ALLEGATION AT THE MIDLAND NUCLEAR POWER PLANT, YOU BASICALLY HAVE A POORLY TRAINED, DEMORALIZED, FAMILY ORIENTED, AND UNCOMMITTED TO DUTY CONTRACT SECURITY FORCE.	MIDLAND 1			GARDNER	84-03
329/83#08-01	INDIVIDUAL H 53/150	ALLEGATION UNQUALIFIED PERSONNEL AT MIDLAND INCLUDE LEO DAVIS, DICK SODERHOLM, CLARK ASH, AND ED ENTOKIN. REFER TO JUNE 27, 1983 LETTER TO SINCLAIR FROM KEPPLER. REPORT 83-08 PROVIDES ASSURANCE THAT HVAC SYSTEMS AND COMPONENTS ARE ADEQUATELY DESIGNED AND CONSTRUCTED; THAT MATERIALS AND THE QA PROGRAM UTILIZED WERE ADEQUATE.	MIDLAND 1			COOK	83-11
329/83#08-02	INDIVIDUAL R	ALLEGATION ZACK ALSO DID NOT HAVE QUALIFIED PEOPLE FOR DESIGN WORK THEY WERE DOING. SEE REPORT 83-08 SECTION I FOR RESOLUTION (ATTACHMENT E TO REPORT 8308)	MIDLAND 1			HAWKINS	83-08
329/83#08-03	INDIVIDUAL H	ALLEGATION HE CLAIMS THAT ALL WORK ON ANY CONTRUCTION PROJECT BEYOND A CERTAIN LIMITED SIZE MUST BE DONE AS A MICHIGAN REGISTERED ENGINEER OR ARCHITECT. ALSO SEE REPORT 83-08 SECTION I AND JUNE 27, 1983 LETTER TO SINCLAIR FROM KEPPLER FOR RESOLUTION. REPORT 83-08 PROVIDES ASSURANCE THAT HVAC SYSTEMS AND COMPONENTS ARE ADEQUATELY DESIGNED AND CONSTRUCTED; THAT MATERIALS AND THE QA PROGRAM UTILIZED WERE ADEQUATE.	MIDLAND 1			COOK	83-11

ITEM				RESOLUTION			
ITEM NO./ RESPONSE DUE	INSPECTOR/ MODULE NO.	ITEM TYPE/ BRIEF DESCRIPTION	FACILITY NAME	LICENSEE DESIGNATED NO.	INTERIM INSPECTION	INSPECTOR ASSIGNED	CLOSEOUT REPORT NO.
329/83#08-04	INDIVIDUAL H	ALLEGATION HE TOLD ME THAT A VERY GOOD WELDER QUIT THE PROJECT RECENTLY BECAUSE THE SCHEDULING WAS SO ERRATIC. SEE JUNE 27, 1983 LETTER TO SINCLAIR FROM KEPPLER FOR RESOLUTION. REPORT 83-08 PROVIDES ASSURANCE THAT HVAC SYSTEMS AND COMPONENTS ARE ADEQUATELY DESIGNED AND CONSTRUCTED; THAT MATERIALS AND THE QA PROGRAM UTILIZED WERE ADEQUATE.	MIDLAND 1			COOK	83-11
329/83#09-01	INDIVIDUAL S (151)	ALLEGATION ALLEGATIONS REGARDING THEFT - BIG WIDE MOUTH THERMOS BOTTLES, FALSE BOTTOM COOLERS, AND REGULAR THERMOS BOTTLES. THIS IS PETTY TO WHAT IS BEING TAKEN OUT BY TRUCK, FOR EVERYONE FROM TOMMY DAVIS AND HIS STAFF RIGHT ON DOWN TO THE COMMON WORKER.	MIDLAND 1			COOK	
329/83#09-02	INDIVIDUAL S	ALLEGATION ONE WORKER GATHERED TOOLS AND TOOL BUCKETS DURING THE DAY AND PLACED THEM IN A PICKUP SPOT FOR THE MAN ON THE NIGHT SHIFT TO TAKE OUT ON THE RECHTEL TEAMSTER TRUCK AT NIGHT. HIS NAME IS COOK.	MIDLAND 1			COOK	
329/83#09-03	INDIVIDUAL S	ALLEGATION SEVERAL GRINDERS HAVE BEEN TAKEN BY HANDY FAYER & ED WARDWELL. HOSS CARTWRIGHTS GARAGE IS FULL OF TOOLS FROM H&W. SO IS SUCK WARDWELLS. ROY YEAGER TOOK TOOLS INCLUDING GRINDERS, WELDING TORCH AND OTHER THINGS. THE PURCHASING PERSON, ROSCOE VASCIO OR SOMETHING LIKE THAT HAD STUFF DELIVERED TO HIS HOUSE.	MIDLAND 1			COOK	
329/83#09-04	INDIVIDUAL S	ALLEGATION PEOPLE WHO HAVE NEVER EVEN SEEN A NUCLEAR POWER HOUSE BEFORE IN THEIR LIFE ARE IN POSITIONS OF FOREMAN, GENERAL FOREMAN, SUPERINTENDENTS, JOB STEWARDS, AND OTHER POSITIONS THAT THEY HAVE NO QUALIFICATIONS FOR AT ALL.	MIDLAND 1			COOK	

ITEM		RESOLUTION					
ITEM NO./ RESPONSE DUE	INSPECTOR/ MODULE NO.	ITEM TYPE/ BRIEF DESCRIPTION	FACILITY NAME	LICENSEE DESIGNATED NO.	INTERIM INSPECTION	INSPECTOR ASSIGNED	CLOSEOUT REPORT NO.
329/83#10-01	INDIVIDUAL T (051)	ALLEGATION ONE OF THE UNDERPINNING PIERS IS SINKING MORE THAN ANTICIPATED.	MIDLAND 1			LANDSMAN	83-13
329/83#11-01	INDIVIDUAL U 69/152	ALLEGATION THERE IS NO TRACEABILITY FOR T01R LINCOLN ELECTRODE TO THE LOCATION OF CONSUMPTION.	MIDLAND 1			GARDNER	84-03
329/83#11-02	INDIVIDUAL U	ALLEGATION PROJECT QUALITY CONTROL INSTRUCTIONS WHICH HE HAD IN HIS POSSESSION CONTAINED MISTAKES.	MIDLAND 1			GARDNER	84-03
329/83#12-01	INDIVIDUAL V (153)	ALLEGATION WE HAD ADVANCE KNOWLEDGE OF NRC INSPECTIONS AND WERE TOLD TO DO THE JOB BY THE BOOK WHILE THEY WERE AT THE PLANT. AT OTHER TIMES PROCEDURES VARIED IN ORDER TO MEET TIME LIMITS.	MIDLAND 1			COOK	
329/83#12-02	INDIVIDUAL V	ALLEGATION IN SOME INSTANCES QC INSPECTORS WOULD SIGN OFF ON THE WORK DESPITE ITS NOT HAVING BEEN DONE IN THE CORRECT SEQUENCE. AS A RESULT, QC INSPECTORS COULD NOT CHECK THE THICKNESS OR TAPER ON A BEVEL, INSPECT THE CLEANLINESS OF A PIPE'S INTERIOR, OR VERIFY THAT A PIPE HAD THE PROPER HEAT NUMBER ON IT.	MIDLAND 1			COOK	
329/83#13-01	INDIVIDUAL W (154)	ALLEGATION RESUMES OF SOME OF THE PERSONNEL SUPPLIED UNDER CONTRACT TO H & W BY BARCLAY WERE FALSIFIED.	MIDLAND 1			PAWLIK	

ITEM			RESOLUTION				
ITEM NO./ RESPONSE DUE	INSPECTOR/ MODULE NO.	ITEM TYPE/ BRIEF DESCRIPTION	FACILITY NAME	LICENSEE DESIGNATED NO.	INTERIM INSPECTION	INSPECTOR ASSIGNED	CLOSEOUT REPORT NO.
329/83#14-01	INDIVIDUAL X (155)	ALLEGATION TRAINING WAS INADEQUATE IN PREPARING HIM TO PERFORM HIS JOB WITH ZACK. SEE REPORT C99900785/H2-02 (RIV) ALLEGATION 4 AND 83-08 SECTION I FOR RESOLUTION. REPORT 83-08 PROVIDES ASSURANCE THAT HVAC SYSTEMS AND COMPONENTS ARE ADEQUATELY DESIGNED AND CONSTRUCTED; THAT MATERIALS AND THE QA PROGRAM UTILIZED WERE ADEQUATE.	MIDLAND 1			RIV	82-02
329/83#14-02	INDIVIDUAL X	ALLEGATION UPPER LEVEL ZACK MANAGEMENT PRESSURES HAVE AFFECTED THE QUALITY OF WORK. SEE REPORT 83-08 SECTION I AND 01 REPORT 3-82-057 FOR RESOLUTION. REPORT 83-08 PROVIDES ASSURANCE THAT HVAC SYSTEMS AND COMPONENTS ARE ADEQUATELY DESIGNED AND CONSTRUCTED; THAT MATERIALS AND THE QA PROGRAM UTILIZED WERE ADEQUATE.	MIDLAND 1			HAWKINS	83-08
329/83#14-03	INDIVIDUAL X	ALLEGATION HE FREQUENTLY SAW DOCUMENTS HAVING EVIDENCE OF SIGNATURES OF QUESTIONABLE AUTHENTICITY, WHITE OUTS AND HEAT NUMBER ALTERATIONS. SEE 01 REPORTS 3-82-025, RIII REPORT 83-08 SECTION I, AND RIV REPORT C99900785/82-02 RIV ALLEGATION 8 AND 9 FOR RESOLUTION. REPORT 83-08 PROVIDES ASSURANCE THAT HVAC SYSTEMS AND COMPONENTS ARE ADEQUATELY DESIGNED AND CONSTRUCTED; THAT MATERIALS AND THE QA PROGRAM UTILIZED WERE ADEQUATE.	MIDLAND 1			RIV	82-02
329/83#15-01	INDIVIDUAL Y (156)	ALLEGATION DUE TO THE FAILURE OF CPCO TO POST X-RAY SIGNS, HE WAS EXPOSED TO RADIATION PRODUCED BY X-RAY EQUIPMENT. SEE REPORT 83-08 SECTION I FOR RESOLUTION. THE INDIVIDUAL DID NOT WISH TO PURSUE THIS ISSUE WITH THE NRC.	MIDLAND 1			HAWKINS	83-08

ITEM				RESOLUTION			
ITEM NO./ RESPONSE DUE	INSPECTOR/ MODULE NO.	ITEM TYPE/ BRIEF DESCRIPTION	FACILITY NAME	LICENSEE DESIGNATED NO.	INTERIM INSPECTION	INSPECTOR ASSIGNED	CLOSEOUT REPORT NO.
329/83#16-01	INDIVIDUAL Z 95/157	ALLEGATION IMPROPER DEFICIENCY TRENDRING TECHNIQUES AT ZACK. SEE REPORT 83-08 SECTION I AND III FOR RESOLUTION. INDIVIDUAL Z'S SWORN STATEMENT SENT TO OI ON 11-3-83.	MIDLAND 1			HAWKINS	83-08
329/83#16-02	INDIVIDUAL Z	ALLEGATION UNQUALIFIED COMSTOCK PERSONNEL PERFORMING ENGINEERING AND QUALITY FUNCTIONS.	MIDLAND 1			GARDNER	
329/83#16-03	INDIVIDUAL Z	ALLEGATION INADEQUATE DESIGN AND CONSTRUCTION OF INSTRUMENT TUBING AND SUPPORTS BY RECHTEL AND COMSTOCK. SEE REPORT 83-08 SECTION I FOR DETAIL OF RESOLUTION.	MIDLAND 1			COOK	83-21
329/83#17-01	INDIVIDUAL RA	ALLEGATION RECHTEL HAS HIRED LOTS OF PEOPLE WHO ARE NOT QUALIFIED TO PERFORM THE ASSIGNED WORK. ATS NOS. 87, 158, 161 ALSO INDIVIDUAL DD.	MIDLAND 1			BURGESS	84-03
329/83#18-01	INDIVIDUAL HH 88/159	ALLEGATION MIDLANT PLANT FIRE PROTECTION SYSTEM IS INADEQUATE. ALSO, INDIVIDUAL HH.	MIDLAND 1			BURGESS	84-03
329/83#19-01	INDIVIDUAL CC 96/160	ALLEGATION IMPROPER USE OF ONSITE DESIGN CHANGE METHODS. SEE REPORT 83-08 SECTION I FOR RESOLUTION. REPORT 83-08 PROVIDES ASSURANCE THAT HVAC SYSTEMS AND COMPONENTS ARE ADEQUATELY DESIGNED AND CONSTRUCTED THAT MATERIALS AND THE QA PROGRAM UTILIZED WERE ADEQUATE.	MIDLAND 1			HAWKINS	83-08

ITEM				RESOLUTION			
ITEM NO./ RESPONSE DUE	INSPECTOR/ MODULE NO.	ITEM TYPE/ BRIEF DESCRIPTION	FACILITY NAME	LICENSEE DESIGNATED NO.	INTERIM INSPECTION	INSPECTOR ASSIGNED	CLOSEOUT REPORT NO.
329/83#19-02	INDIVIDUAL CC	ALLEGATION INCORRECT INSTALLATION OF ANCHOR BOLTS FOR SURFACE MOUNTED PLATES. SEE REPORT 83-08 SECTION I AND II FOR RESOLUTION.	MIDLAND 1			HAWKINS	83-08
329/83-19-03	INDIVIDUAL CC	ALLEGATION EXTENSIVE PROPOSED CONTROL ROOM HVAC REDESIGN. SEE REPORT 83-08 SECTION I FOR RESOLUTION. REFERRED TO TERA FOR INCORPORATION INTO THE CONTROL ROOM HVAC DESIGN REVIEW.	MIDLAND 1			HAWKINS	83-08
329/83#19-04	INDIVIDUAL CC	ALLEGATION EXCESSIVE BLOWHOLES IN THE CONTROL ROOM DUCTWORK. SEE REPORT 83-08 SECTION I AND II FOR RESOLUTION.	MIDLAND 1			HAWKINS	83-08
329/83#19-05	INDIVIDUAL CC	ALLEGATION RECHTEL'S USE OF NONDISCLOSURE STATEMENTS. ALSO SEE REPORT 83-08 SECTION I. REPORT NO. 83-10 (ALSO CLOSED).	MIDLAND 1			HARRISON	83-10
329/83#20-01	INDIVIDUAL DD 87/161	ALLEGATION UNTRAINED AND UNQUALIFIED PERSONNEL WERE PERFORMING ENGINEERING FUNCTIONS IN THE ELECTRICAL INSTRUMENTATION SECTION.	MIDLAND 1			COOK	
329/83#21-01	INDIVIDUAL EF 90/162	ALLEGATION MEMBERS OF QA/QC HAD DOCUMENTED NONCONFORMANCES WHICH THEY WERE NOT ALLOWED BY MANAGEMENT TO ADDRESS THROUGH THE USE OF AN NCR.	MIDLAND 1			BURGESS	
329/83#21-02	INDIVIDUAL EF	ALLEGATION A CONSUMER'S NCR ASSOCIATED WITH ASME REQUIREMENTS WAS DISPOSITIONED WITHOUT ALLOWING THE ANI TO IMPLEMENT A HOLD POINT AS REQUIRED BY THE CODE.	MIDLAND 1			BURGESS	

ITEM					RESOLUTION		
ITEM NO./ RESPONSE DUE	INSPECTOR/ MODULE NO.	ITEM TYPE/ BRIEF DESCRIPTION	FACILITY NAME	LICENSEE DESIGNATED NO.	INTERIM INSPECTION	INSPECTOR ASSIGNED	CLOSEOUT REPORT NO.
329/83#22-01	INDIVIDUAL FF (161)	ALLEGATION CONCERN WITH THE INSTALLATION OF SHIMS IN HELBA WHIP RESTRAINTS.	MIDLAND 1			BURGESS	
329/83#22-02	INDIVIDUAL FF (163)	ALLEGATION CONCERN INVOLVING CHANGE OF WELDING SPEC M-32b, ASME CODE CHANGES	MIDLAND 1			BURGESS	
329/83#22-03	INDIVIDUAL FF (163)	ALLEGATION A MAJOR CHANGE WAS MADE TO A PQCI WITHOUT SUFFICIENT RETRAINING OF QP/QC PERSONNEL, RE: PQCI 2.30	MIDLAND 1			BURGESS	
329/83#23-01	INDIVIDUAL GG	ALLEGATION WELDERS WERE UNABLE TO WELD TO SPECIFICATIONS, ATIS NOS. 100-105 AND 164; HVAC-SEE 83-08	MIDLAND 1			LANDSMAN	
329/83#23-02	INDIVIDUAL GG	ALLEGATION FAILURE TO INSPECT Q-SUPPORTS FOR NON-Q SYSTEMS.	MIDLAND 1			LANDSMAN	
329/83#23-03	INDIVIDUAL GG	ALLEGATION HILTI EXPANSION BOLTS USED AS Q-SUPPORTS IN GROUTED BLOCK AND POSSIBLY CEMENT WALLS.	MIDLAND 1			LANDSMAN	
329/83#23-04	INDIVIDUAL GG	ALLEGATION CEMENT IN HACKFILL	MIDLAND 1			LANDSMAN	
329/83#23-05	INDIVIDUAL GG	ALLEGATION WETNESS IN THE HACKFILL AND USE OF A NON-Q MACHINE.	MIDLAND 1			LANDSMAN	

ITEM				RESOLUTION			
ITEM NO./ RESPONSE DUE	INSPECTOR/ MODULE NO.	ITEM TYPE/ BRIEF DESCRIPTION	FACILITY NAME	LICENSEE DESIGNATED NO.	INTERIM INSPECTION	INSPECTOR ASSIGNED	CLOSEOUT REPORT NO.
329/83#23-06	INDIVIDUAL GG	ALLEGATION ADEQUACY OF SOIL UNDER THE DIESEL GENERATOR PEDESTALS.	MIDLAND 1			LANDSMAN	
329/83#23-07	INDIVIDUAL GG	ALLEGATION RECHTEL HAD ADVANCE NOTICE OF NRC INSPECTIONS.	MIDLAND 1			LANDSMAN	
329/83#24-01	INDIVIDUAL HH 88/159	ALLEGATION INSTALLATION OF DETECTORS ON BEAM FLANGES RATHER THAN ON CEILING. ALSO INDIVIDUAL HH.	MIDLAND 1			BURGESS	
329/83#24-02	INDIVIDUAL HH	ALLEGATION DETECTORS INACCESSIBLE AND HIDDEN FROM VIEW	MIDLAND 1			BURGESS	
329/83#24-03	INDIVIDUAL HH	ALLEGATION DETECTORS DIFFICULT TO MAINTAIN DUE TO CEILING HEIGHTS	MIDLAND 1			BURGESS	
329/83#24-04	INDIVIDUAL HH	ALLEGATION THE MULTIZONE FIRE PANELS ARE NOT BUILT SUCH THAT TWO INDEPENDENT POWER SUPPLIES CAN BE TERMINATED PROPERLY.	MIDLAND 1			BURGESS	
329/83#24-05	INDIVIDUAL HH	ALLEGATION POWER SUPPLY CABLE IS INSTALLED IN CONFLICT TO VENDOR RECOMMENDATIONS.	MIDLAND 1			BURGESS	
329/83#24-06	INDIVIDUAL HH	ALLEGATION AIR DUCT DETECTORS HAVE BEEN INSTALLED IN CONFLICT WITH VENDOR RECOMMENDATIONS.	MIDLAND 1			BURGESS	

ITEM				RESOLUTION			
ITEM NO./ RESPONSE DUE	INSPECTOR/ MODULE NO.	ITEM TYPE/ BRIEF DESCRIPTION	FACILITY NAME	LICENSEE DESIGNATED NO.	INTERIM INSPECTION	INSPECTOR ASSIGNED	CLOSEOUT REPORT NO.
329/83#24-07	INDIVIDUAL HH	ALLEGATION NO ACCESS TO DETECTORS THAT ARE LOCATED ABOVE CLIP-DOWN CEILINGS.	MIDLAND 1			BURGESS	
329/83#24-08	INDIVIDUAL HH	ALLEGATION SPOT DETECTORS ARE INCORRECTLY LOCATED	MIDLAND 1			BURGESS	
329/83#24-09	INDIVIDUAL HH	ALLEGATION POSSIBLE INCORRECT TYPE OF DETECTOR FOR ITS INTENDED USE.	MIDLAND 1			BURGESS	
329/83-25-01	INDIVIDUAL II 83-113	ALLEGATION ALLEGATIONS CONCERNING COOLING TOWER CONSTRUCTION.	MIDLAND 1			HARRISON	83-21
329/84#01-01	INDIVIDUAL JJ 84/20	ALLEGATION GENERAL CONCERNS WITH THEFT, SECURITY, WASTED FUNDS, TRASH IN PIPES, ALCOHOL AND DRUG ABUSE, AND RADIOGRAPHY.	MIDLAND 1			HARRISON	
330/82#01-01	INDIVIDUAL A (166)	ALLEGATION HE HAS PERSONALLY SEEN CIRCUMSTANCES THAT SUGGEST HEAVY ALCOHOL CONSUMPTION BY WORKERS ON THE JOB. PLANT WORKERS ARE PURCHASING ALCOHOLIC BEVERAGES AT OWENS PARTY STORE WHILE ON THEIR WAY TO WORK.	MIDLAND 2			GARDNER	83-03
330/82#01-02	INDIVIDUAL A	ALLEGATION PLANT WORKER INFORMED ME THAT SOME TRUCKERS, FOR 50 DOLLARS, WILL PICK UP ANYTHING IN THE PLANT THEY CAN CARRY-PIPING, TOOLS, WELD ROD, MATERIAL, ETC.-AND DELIVER TO PURCHASERS RESIDENCE. HE SAYS THIS IS COMMON KNOWLEDGE.	MIDLAND 2			GARDNER	83-03

FILE NO.	ITEM TYPE / BRIEF DESCRIPTION	FACILITY NAME	LICENSEE DESIGNATED NO.	INTERIM INSPECTION ASSIGNED	RESOLUTION	CLOSEOUT REPORT NO.
330/H2#01-03	INDIVIDUAL A ALLEGATION OTHER EMPLOYEES HAVE TOLD ME THAT MIDLAND WORKERS MANUFACTURE PIPES AND WELD BUCKLES OUT OF NUCLEAR MATERIAL WHILE THEY ARE TALKING ON THE JUM. I HAVE PERSONALLY SEEN SUCH AROUND TOWN.	MIDLAND 2		GARDNER		83-03
330/H2#01-04	INDIVIDUAL A ALLEGATION THE CONTROL ROOM HAS BEEN PLAGUED WITH RIPPED OUT WIRES, CUT CABLES, AND SPLATTERED PAINT.	MIDLAND 2		GARDNER		83-03
330/H2#01-05	INDIVIDUAL A ALLEGATION GAMBLING IS WIDESPREAD INVOLVING GENERAL FOREMEN WHO RUN POOLS OF UP TO 100 DOLLARS PER MEMBER ON GAMES SUCH AS SPORTSCORE. HE HAS HEARD THAT GENERAL FOREMEN RECEIVE A CUT OF THE OPERATION. HE IS FEARFUL THAT GOOD WORKERS WILL BE RETALIATED AGAINST BECAUSE OF A BAD DEBT CAUSING CONFLICTS WITH PLANT CONSTRUCTION QUALITY.	MIDLAND 2		GARDNER		83-03
330/H2#01-06	INDIVIDUAL A ALLEGATION A HECHTEL INSPECTOR WHO WAS THE NEIGHBOR OF A RELATIVE MADE INTERNAL CHALLENGES TO PLANT CONSTRUCTION AND WAS REHUFFED. THE INSPECTOR LEFT HECHTEL AND AFTER RETURNING SEVERAL YEARS LATER HE STATED CONSTRUCTION WAS STILL STYMIED BY THE SAME DEFECTS THAT HAD BEEN PRESENT TWO YEARS EARLIER.	MIDLAND 2		GARDNER		83-03
330/H2#01-07	INDIVIDUAL A ALLEGATION CONSUMERS IS MAKING REPAIRS PREMATURELY BEFORE OBTAINING NRC APPROVAL.	MIDLAND 2		GARDNER		83-03



ITEM				RESOLUTION			
ITEM NO./ RESPONSE DUE	INSPECTOR/ MODULE NO.	ITEM TYPE/ BRIEF DESCRIPTION	FACILITY NAME	LICENSEE DESIGNATED NO.	INTERIM INSPECTION	INSPECTOR ASSIGNED	CLOSEOUT REPORT NO.
330/82#01-08	INDIVIDUAL A	ALLEGATION AN ELECTRICIAN SAID THAT HE HAS TO DO THE SAME WORK OVER AND OVER. I HAVE BEEN INFORMED THAT THE WRONG SIZE CONDUITS WERE INSTALLED. THEY HAD TO BE RIPPED OUT AND REPLACED WITH LARGER CONDUITS.	MIDLAND 2			GARDNER	83-03
330/82#01-09	INDIVIDUAL A	ALLEGATION I HAVE BEEN TOLD THAT MANY WORKERS SHOVE THEIR GARBAGE IN PIPES AND THEN LATER CLOSE THE PIPES UP WITH THE GARBAGE STILL THERE.	MIDLAND 2			GARDNER	83-03
330/82#02-01	INDIVIDUAL B (167)	ALLEGATION CONCERNS ABOUT STATEMENTS OVERHEARD BETWEEN NRC PERSONNEL AND CPOD ATTORNEYS WHILE IN THE LOBBY OF THE MIDLAND COUNTY COURTHOUSE DURING THE OCTOBER 15, 1981 ASLH HEARINGS. TOOK NOTES ON THESE STATEMENTS. (OIA)	MIDLAND 2			GARDNER	84-03
330/82#03-01	INDIVIDUAL C (135)	ALLEGATION I SAW HEAVY DRINKING AROUND THE HOLIDAYS AT THE POSEYVILLE LAYDOWN AREA. ROUTINELY WORKERS GO DOWN TO OWENS PARTY STORE AT LUNCH AND GET BEER. AT LUNCH SOME WORKERS ALSO SMOKED GRASS. THIS ITEM CLOSED BASED ON AUGUST 4, 1983 SWORN STATEMENT OF INDIVIDUAL C (PAGES 7-8). INDIVIDUAL C'S SWORN STATEMENT SENT TO OI ON AUGUST 30, 1983. THE INDIVIDUAL WAS UNABLE TO PROVIDE DETAILS OF HOW THE CONCERN IMPACTED SAFETY RELATED CONSTRUCTION ACTIVITIES.	MIDLAND 2			HAWKINS	83-08

ITEM				RESOLUTION			
ITEM NO./ RESPONSE DUE	INSPECTOR/ MODULE NO.	ITEM TYPE/ BRIEF DESCRIPTION	FACILITY NAME	LICENSEE DESIGNATED NO.	INTERIM INSPECTION	INSPECTOR ASSIGNED	CLOSEOUT REPORT NO.
330/82#03-02	INDIVIDUAL C	ALLEGATION PIPEFITTERS HAD BELTBUCKLES CONSTRUCTED FROM STAINLESS STEEL PIPE AND WELDING RODS. SOME WERE MANUFACTURED IN THE COMHO SHOP. A WORKER FROM THE AUXILIARY BUILDING MADE BARBECUE SKEWERS. YOU COULD GET ALMOST ANYTHING YOU WANTED IF YOU KNEW THE RIGHT PEOPLE. THIS ITEM CLOSED BASED ON AUGUST 4, 1983 SWORN STATEMENT OF INDIVIDUAL C (PAGE 10). THE INDIVIDUAL WAS UNABLE TO PROVIDE DETAILS OF HOW THE CONCERN IMPACTED SAFETY RELATED CONSTRUCTION ACTIVITIES.	MIDLAND 2			HAWKINS	83-08
330/82#03-03	INDIVIDUAL C	ALLEGATION THERE WAS A LOT OF GOOFING OFF BY WORKERS AT THE PLANT. WORKERS WERE SLEEPING ON THE JOB. I HEARD RUMORS THAT SOME WORKERS WOULD WALK AROUND WITH THE SAME PLANK ALL DAY LONG IN ORDER TO LOOK BUSY. THIS ITEM CLOSED BASED ON AUGUST 4, 1983 SWORN STATEMENT OF INDIVIDUAL C (PAGE 11). THE INDIVIDUAL WAS UNABLE TO PROVIDE DETAILS OF HOW THE CONCERN IMPACTED SAFETY RELATED CONSTRUCTION ACTIVITIES.	MIDLAND 2			HAWKINS	83-08
330/82#03-04	INDIVIDUAL C	ALLEGATION IN 1979 THE ZACK BLUEPRINTS AND DRAWINGS WERE IN HORRIBLE CONDITION. MOST OF THE ZACK QUALITY CONTROL PROCEDURES FOR CONTROLLING DRAWINGS WERE NOT FOLLOWED. DRAWINGS AND DRAWING REVISIONS WERE NOT PROPERLY CONTROLLED. REFER TO SWORN STATEMENT OF INDIVIDUAL C (PAGE 12-29) AND SECTIONS II AND III OF REPORT 83-08. (ONE VIOLATION). THIS ALLEGATION WAS CATEGORIZED AS AN UNDEFINED CONCERN (I.E. LACK OF SPECIFICITY) AND WAS ADDRESSED UNDER THE FIVE PHASE PROGRAM IN REPORT 83-08.	MIDLAND 2			HAWKINS	83-08

ITEM		RESOLUTION					
ITEM NO./ RESPONSE DUE	INSPECTOR/ MODULE NO.	ITEM TYPE/ BRIEF DESCRIPTION	FACILITY NAME	LICENSEE DESIGNATED NO.	INTERIM INSPECTION	INSPECTOR ASSIGNED	CLOSEOUT REPORT NO.
330/82#03-05	INDIVIDUAL C	ALLEGATION	MIDLAND 2			HAWKINS	83-08
<p>I NOTICED THAT SOME CONSTRUCTION MODIFICATIONS WERE DONE BEFORE THE CHANGES HAD BEEN APPROVED. THIS OFTE INVOLVED HANGER DESIGN CHANGES. REFER TO SWORN STATEMENT OF INDIVIDUAL C (PAGES 29-33). THIS ALLEGATION WAS CATEGORIZED AS AN UNDEFINED CONCERN (I.E. LACK OF SPECIFICITY) AND WAS ADDRESSED UNDER THE FIVE PHASE PROGRAM IN REPORT 83-08.</p>							
330/82#03-06	INDIVIDUAL C	ALLEGATION	MIDLAND 2			HAWKINS	83-08
<p>PROBLEM WAS IDENTIFIED IN 1979 CONCERNING MATERIAL TRACEABILITY. I WAS REVIEWING A BLUEPRINT AND SAW THAT A DUCT REQUIRED A PITTSBURGH SEAM. NEITHER THE ZACK PROJECT MANAGER NOR THE FOREMAN KNEW WHAT A PITTSBURGH SEAM WAS. IT WASN'T BEING USED. THE FOREMAN AND THE PROJECT MANAGER TOLD ME TO DROP THE SUBJECT BECAUSE THEY WOULD TAKE CARE OF IT. I DON'T KNOW IF THEY EVER DID. THIS ITEM CLOSED BASED ON AUGUST 4, 1983 SWORN STATEMENT OF INDIVIDUAL C (PAGES 33-37). PITTSBURGH SEAM WAS NOT USED IN SAFETY RELATED APPLICATIONS.</p>							
330/82#03-07	INDIVIDUAL C	ALLEGATION	MIDLAND 2			HAWKINS	83-08
<p>QC WAS SUPPOSED TO CONDUCT INDEPENDENT INSPECTIONS OF INSTALLED HVAC UNITS TO VERIFY THAT UNITS NOT YET INSTALLED WERE KEPT COVERED AND CLEAN AS REQUIRED. INSTEAD WE JUST COPIED THE MAINTENANCE SUPERVISOR'S RECORDS WITHOUT PERFORMING INSPECTIONS. THIS ITEM CLOSED BASED ON AUGUST 4, 1983 SWORN STATEMENT OF INDIVIDUAL C (PAGES 37-50). THIS ALLEGATION WAS CATEGORIZED AS AN UNDEFINED CONCERN (I.E. LACK OF SPECIFICITY) AND WAS ADDRESSED UNDER THE FIVE PHASE PROGRAM IN REPORT 83-08.</p>							

ITEM				RESOLUTION			
ITEM NO./ RESPONSE DUE	INSPECTOR/ MODULE NO.	ITEM TYPE/ BRIEF DESCRIPTION	FACILITY NAME	LICENSEE DESIGNATED NO.	INTERIM INSPECTION	INSPECTOR ASSIGNED	CLOSEOUT REPORT NO.
330/82#03-08	INDIVIDUAL C	ALLEGATION	MIDLAND 2			HAWKINS	83-08
<p>ZACK WELDEHS STARTED DOING ARC-BRAZING WELDS BEFORE A PROCEDURE WAS DEVELOPED TO COVER BRAZING REQUIREMENTS OR WELDER QUALIFICATION REQUIREMENTS FOR BRAZING. QC DID STOP THE WORK AND PUT HOLDS ON ALL WORK ALREADY DONE. FINALLY ZACK CAME UP WITH A PROCEDURE AND HAD THE WELDEHS TESTED AND QUALIFIED. THIS ITEM CLOSED BASED ON AUGUST 4, 1983 SWORN STATEMENT OF INDIVIDUAL C (PAGES 50-55) AND REPORT 83-08 SECTIONS I AND II.</p>							
330/82#03-09	INDIVIDUAL C	ALLEGATION	MIDLAND 2			HAWKINS	83-08
<p>THERE WERE MANY BAD WELDS IN THE CONTROL ROOM CLASS I HVAC DUCTWORK WITH DEFECTS SUCH AS BLOW HOLES AND EXCESSIVE POROSITY. SOME WELDS WERE BARELY ACCESSIBLE, IF AT ALL. I DON'T KNOW IF, OR HOW, THEY WERE ALL RECHECKED. QC INSPECTORS FOUND FIVE OR SIX BAD WELDS ON ONE PIECE OF DUCTWORK. THE FOREMAN DIDN'T WANT TO CUT THE PART OUT AND REPLACE IT BECAUSE THAT WOULD BE TOO MUCH WORK. I DON'T KNOW IF THE PIECE WAS EVER REPAIRED OR REPLACED. REFER TO SWORN STATEMENT OF INDIVIDUAL C (PAGES 55-62) AND REPORT 83-08 SECTIONS I AND II.</p> <p>THIS ALLEGATION WAS CATEGORIZED AS AN UNDEFINED CONCERN (I.E. LACK OF SPECIFICITY) AND WAS ADDRESSED UNDER THE FIVE PHASE PROGRAM IN REPORT 83-08.</p>							
330/82#03-10	INDIVIDUAL C	ALLEGATION	MIDLAND 2			HAWKINS	83-08
<p>IN THE EARLY SUMMER OF 1979 THERE WAS NO CONTROL OVER THE USE OF WELD RODS. WORKERS JUST GRABBED AS MANY RODS AS THEY WANTED BY THE HANDFUL AND DROPPED THEM OFF LATER. THERE WERE NO SIGN-INS OR SIGN-OUTS. INSPECTORS WOULD FIND THE RODS LYING IN THE FIELD ALONG WITH THE ROD STUBS AND HALF USED PIECES. THE WELD ROD CONTROL PROCEDURE WAS SUBSEQUENTLY REVISED AND ENFORCED. REFER TO SWORN STATEMENT OF INDIVIDUAL C (PAGES 62-66) AND REPORT 83-08 SECTIONS II, III, AND V.</p> <p>THIS ALLEGATION WAS CATEGORIZED AS AN UNDEFINED CONCERN (I.E. LACK OF SPECIFICITY) AND WAS ADDRESSED UNDER THE FIVE PHASE PROGRAM IN REPORT 83-08.</p>							

ITEM			RESOLUTION				
ITEM NO./ RESPONSE DUE	INSPECTOR/ MODULE NO.	ITEM TYPE/ BRIEF DESCRIPTION	FACILITY NAME	LICENSEE DESIGNATED NO.	INTERIM INSPECTION	INSPECTOR ASSIGNED	CLOSEOUT REPORT NO.
330/82#03-11	INDIVIDUAL C	ALLEGATION	MIDLAND 2			HAWKINS	83-08
<p>IN SOME CASES THE QC INSPECTORS SAID THERE WAS NO DOCUMENTATION THAT THE ANCHOR BOLTS FOR THE HVAC SYSTEM WERE EITHER TORQUED AT ALL OR TORQUED WITH A CALIBRATION TORQUE WRENCH. SOME OF THE BOLTS IN QUESTION WERE NO LONGER ACCESSIBLE. QC WENT BACK AND TORQUED AND DOCUMENTED AS MANY AS THEY COULD REACH BUT I DON'T KNOW WHAT HAPPENED TO THE REST. REFER TO SWORN STATEMENT OF INDIVIDUAL C (PAGES 66-74) AND REPORT 83-08 SECTION I AND II.</p>							
330/82#03-12	INDIVIDUAL C	ALLEGATION	MIDLAND 2			HAWKINS	83-08
<p>A QC MANUAL WAS SO VAGUE IT WAS USELESS. THE MANUAL WAS REVISED IN OCTOBER 1979. I DO NOT KNOW IF THE PREVIOUS INSPECTION REPORTS DONE UNDER UNRELIABLE QC INSPECTION STANDARDS WERE RECHECKED TO SEE IF THE EARLIER TESTS HAD MISSED PROBLEMS. REFER TO SWORN STATEMENT OF INDIVIDUAL C (PAGES 74-77) AND REPORT 83-08 SECTIONS II, III AND V. THIS ALLEGATION WAS CATEGORIZED AS AN UNDEFINED CONCERN (I.E. LACK OF SPECIFICITY) AND WAS ADDRESSED UNDER THE FIVE PHASE PROGRAM IN REPORT 83-08.</p>							
330/82#03-13	INDIVIDUAL C	ALLEGATION	MIDLAND 2			HAWKINS	83-08
<p>I WAS INFORMED THAT THE TESTING PROCEDURES UNDER WHICH INSPECTORS WERE QUALIFIED WERE NOT GOOD ENOUGH TO COVER THE KEY SKILLS. I UNDERSTAND THAT THE REQUIREMENTS HAVE BEEN REVISED, BUT AGAIN, UNQUALIFIED INSPECTORS MAY HAVE MISSED QUALITY FLAWS FOR A LONG TIME. REFER TO SWORN STATEMENT OF INDIVIDUAL C (PAGES 77-84) AND REPORT 83-08 SECTIONS II, III, AND V. THIS ALLEGATION WAS CATEGORIZED AS AN UNDEFINED CONCERN (I.E. LACK OF SPECIFICITY) AND WAS ADDRESSED UNDER THE FIVE PHASE PROGRAM IN REPORT 83-08.</p>							

ITEM				RESOLUTION			
ITEM NO./ RESPONSE DUE	INSPECTOR/ MODULE NO.	ITEM TYPE/ BRIEF DESCRIPTION	FACILITY NAME	LICENSEE DESIGNATED NO.	INTERIM INSPECTION	INSPECTOR ASSIGNED	CLOSEOUT REPORT NO.
330/82#03-14	INDIVIDUAL C	ALLEGATION DUE TO SCHEDULING PRESSURES NONCONFORMING HVAC DUCTWORK WAS INSTALLED IN THE PLANT. THE ZACK CHICAGO QA MANAGER AND VICE PRESIDENT SAW THE DUCTWORK AND LET IT GO TO THE FIELD. THIS REFER TO SWORN STATEMENT OF INDIVIDUAL C (PAGES 84-94) AND REPORT 83-08, SECTIONS I, II, III, IV, AND V. THIS ALLEGATION WAS CATEGORIZED AS AN UNDEFINED CONCERN (I.E. LACK OF SPECIFICITY) AND WAS ADDRESSED UNDER THE FIVE PHASE PROGRAM IN REPORT 83-08.	MIDLAND 2			HAWKINS	83-08
330/82#03-15	INDIVIDUAL C	ALLEGATION THERE IS STRONG RESENTMENT AGAINST HECHTEL AND ZACK QC AT MIDLAND. INSPECTORS ARE REFERRED TO AS TROUBLEMAKERS OR AS A JOKE. QC SUPERVISOR FORCED OUT AFTER TRYING TO MAKE QC STRONGER. REFER TO SWORN STATEMENT OF INDIVIDUAL C (PAGES 94-97). THIS ALLEGATION WAS CATEGORIZED AS AN UNDEFINED CONCERN (I.E. LACK OF SPECIFICITY) AND WAS ADDRESSED UNDER THE FIVE PHASE PROGRAM IN REPORT 83-08.	MIDLAND 2			HAWKINS	83-08
330/82#04-01	INDIVIDUAL D (136)	ALLEGATION DURING INSTALLATION OF THE SWITCHGEAR IN THE BATTERY ROOMS ON THE 614 ELEVATION WE WERE UNABLE TO OBTAIN MINIMUM ANCHOR BOLT IMBEDMENT BECAUSE OF REINFORCEMENT ROD INTERFERENCE. THE STANDARD PROCEDURE TO DECEIVE QC WAS TO ADD THREADS TO AN ANCHOR BOLT, CUT IT OFF, AND DRESS IT UP WITH A GRINDER. THIS INSTANCE WAS NOT UNIQUE.	MIDLAND 2			GARDNER	83-10
330/82#04-02	INDIVIDUAL D	ALLEGATION I HAVE SEEN WORKERS AND SUPERVISORS THROW PEANUT SHELLS, ORANGE PEELS, BANANA PEELS, OR WAXED PAPER INTO 2 INCH AND SMALLER PIPES.	MIDLAND 2			GARDNER	83-10

ITEM				RESOLUTION			
ITEM NO./ RESPONSE DUE	INSPECTOR/ MODULE NO.	ITEM TYPE/ BRIEF DESCRIPTION	FACILITY NAME	LICENSEE DESIGNATED NO.	INTERIM INSPECTION	INSPECTOR ASSIGNED	CLOSEOUT REPORT NO.
330/82#04-03	INDIVIDUAL D	ALLEGATION	MIDLAND 2			GARDNER	83-10
<p>IT IS MY BELIEF THAT THE ACTUAL CONTROL ROOM IS SIMPLY NOT LARGE ENOUGH TO PROVIDE ADEQUATE WORK SPACE FOR A FULL CONTROL ROOM CREW.</p>							
330/82#04-04	INDIVIDUAL D	ALLEGATION	MIDLAND 2				
<p>IN THE CABLE CUT SHOP WE WERE FREE TO SUBSTITUTE A SIMILAR TYPE OF CABLE FOR A TYPE THAT WAS UNAVAILABLE OR OUT OF STOCK. THESE SUBSTITUTE CABLES WERE NOT SPECIFIED IN THE BLUEPRINTS. SUCH SUBSTITUTIONS ARE ROUTINELY MADE WITHOUT CONSULTATION AND WITHOUT REGARD TO THE PURPOSE, LOCATION OR OPERATION IN WHICH THE CABLE IS USED.</p>							
330/82#04-05	INDIVIDUAL D	ALLEGATION	MIDLAND 2				
<p>I FOUND THAT MANY CONDUITS SUPPORTS HAD BEEN IN PLACE AND WERE SUPPORTING WEIGHT GREATER THAN PERMITTED BY SPECIFICATIONS. QC INSPECTORS WERE AWARE OF THE PROBLEM BUT MAINTAIN THAT THIS WAS HECHTEL'S RESPONSIBILITY AND IF HECHTEL HAD APPROVED THE HANGER THE QC STAFF WOULD NOT WRITE AN NCR. THERE WAS NO MECHANISM TO INSURE THAT THE ELECTRICAL CONDUITS WERE CORRECTLY INSTALLED AND SUPPORTING ONLY LOADS ALLOWED BY SPECIFICATIONS.</p>							
330/82#04-06	INDIVIDUAL D	ALLEGATION	MIDLAND 2			01	
<p>IT IS MY BELIEF THAT MY TERMINATION WAS A DIRECT RESULT OF MY COMMUNICATION TO THE NRC.</p>							
330/82#04-07	INDIVIDUAL D	ALLEGATION	MIDLAND 2				
<p>HE OBSERVED THE IMPROPER INSTALLATION AND USE OF THE TYPE 30 CONDUIT SUPPORTS WHICH ARE ATTACHED TO THE FLANGES OF STEEL I-BEAMS.</p>							

ITEM				RESOLUTION			
ITEM NO./ RESPONSE DUE	INSPECTOR/ MODULE NO.	ITEM TYPE/ BRIEF DESCRIPTION	FACILITY NAME	LICENSEE DESIGNATED NO.	INTERIM INSPECTION	INSPECTOR ASSIGNED	CLOSEOUT REPORT NO.
330/82#04-08	INDIVIDUAL D	ALLEGATION	MIDLAND 2				
		OUT OF THE 12 INSPECTORS I WORKED WITH, ONLY ONE COULD BE CONSIDERED EVEN marginally COMPETENT OR QUALIFIED.					
330/82#04-09	INDIVIDUAL D	ALLEGATION	MIDLAND 2				
		WHEN HE TRIED TO BRING QC COMPLAINTS TO THE ATTENTION OF HIS FOREMAN, GENERAL FOREMAN, AND SUPERINTENDENT HE DID NOT GET ADEQUATE SUPPORT. HE WAS TOLD THAT IT WAS NOT HIS JOB TO POINT OUT VIOLATIONS.					
330/82#05-01	INDIVIDUAL E (137)	ALLEGATION	MIDLAND 2				
		IT IS MY PROFESSIONAL OPINION THAT THE MIDLAND PLANT IS THE WORST NUCLEAR FACILITY I HAVE EVER SEEN.					
330/82#05-02	INDIVIDUAL E	ALLEGATION	MIDLAND 2				
		BECHTEL HAS HIRED ENGINEERS AND QC INSPECTORS WHO ARE NOT ADEQUATELY QUALIFIED OR TRAINED FOR THE COMPLICATED WORK IN A MODERN NUCLEAR PLANT.					
330/82#05-03	INDIVIDUAL E	ALLEGATION	MIDLAND 2				
		I HAVE SEEN BECHTEL PERSONNEL, BOTH QC INSPECTORS AND ENGINEERS WITH QC RESPONSIBILITIES, ROUTINELY ACCEPT SUBSTANDARD WORK.					
330/82#05-04	INDIVIDUAL E	ALLEGATION	MIDLAND 2				
		NRC FIELD INSPECTORS SHOWED A SURPRISING WILLINGNESS TO LET THE BECHTEL PERSONNEL DO ALL THE DIRTY WORK INVOLVED IN SUPPOSEDLY INDEPENDENT INVESTIGATIONS. IN THE AREA OF THE INSIDE WALL CORROSION IN SMALL BORE PIPING IT WAS GENERALLY THE BECHTEL PEOPLE WHO ACTUALLY CLIMBED AROUND ON THE PIPING AND CALLED OUT THE MEASUREMENTS TO THE NRC. AS A RESULT, MANY OF THE INSPECTION REPORTS DO NOT REFLECT ANYTHING MORE THAN BECHTEL'S ASSERTIONS.					

ITEM			RESOLUTION				
ITEM NO./ RESPONSE DUE	INSPECTOR/ MODULE NO.	ITEM TYPE/ BRIEF DESCRIPTION	FACILITY NAME	LICENSEE DESIGNATED NO.	INTERIM INSPECTION	INSPECTOR ASSIGNED	CLOSEOUT REPORT NO.
330/82#05-05	INDIVIDUAL E	ALLEGATION	MIDLAND 2				
		<p>BECHTEL HAD ESTABLISHED STANDARDS WHICH FELL BELOW THOSE OF THE ASME CODE. THERE IS AN INTER-OFFICE MEMO DATED APRIL 24, 1981 CONCERNING SOCKET WELD ENGAGEMENT LENGTH. THE MEMO STATES THAT AS LONG AS THE PIPE IS NOT WITHDRAWN FROM THE FITTING IT WILL BE APPROVED. THIS MEANS THAT A GAP OF NEARLY ANY LENGTH WILL BE TOLERATED BETWEEN THE END OF THE PIPE AND THE BOTTOM OF THE SOCKET. THESE GAPS WEAKEN THE JOINT.</p>					
330/82#05-06	INDIVIDUAL E	ALLEGATION	MIDLAND 2				
		<p>THERE ARE MANY SHEET-MEMOS PLACED IN THE SPECIFICATIONS BOOK WHICH DOWNGRADE THE WELDING STANDARDS.</p>					
330/82#05-07	INDIVIDUAL E	ALLEGATION	MIDLAND 2				
		<p>BECHTEL HAS HIRED INEXPERIENCED ENGINEERS, WELDERS AND INSPECTORS WHO WERE NOT PROPERLY TRAINED. WHEN INSPECTORS AND ENGINEERS DON'T KNOW HOW TO USE A FILLET GAUGE TO MEASURE WELDS YOU KNOW THAT THE OVERALL PROGRAM STANDARDS CANNOT BE VERY HIGH AND A COMPLETE INVESTIGATION IS WARRANTED.</p>					
330/82#05-08	INDIVIDUAL E	ALLEGATION	MIDLAND 2				
		<p>BECHTEL HAD ESTABLISHED STANDARDS WHICH FELL BELOW THOSE OF THE AMERICAN WELDING SOCIETY. BECHTEL ALLOWED LOW-HYDROGEN ELECTRODES USED IN WELDING TO BE TAKEN OUT OF THEIR HOT OVENS OR HERMETICALLY-SEALED CONTAINERS FOR UP TO EIGHT HOURS BEFORE USE. THE AWS STANDARD ALLOWS ONLY 4 HOURS MAX. IN THE OPEN AIR</p>					

ITEM			RESOLUTION				
ITEM NO./ RESPONSE DUE	INSPECTOR/ MODULE NO.	ITEM TYPE/ BRIEF DESCRIPTION	FACILITY NAME	LICENSEE DESIGNATED NO.	INTERIM INSPECTION	INSPECTOR ASSIGNED	CLOSEOUT REPORT NO.
330/82#05-09	INDIVIDUAL E	ALLEGATION	MIDLAND 2				
<p>HE OBSERVED ONE QC INSPECTOR ABOUT TO APPROVE A FILLET WELD THAT HAD NOT BEEN FULLY WELDED. HE CONVINCED THE INSPECTOR THAT HE WAS RIGHT BUT THE WELDER REFUSED TO PUT ANY MORE WELD ON. THE WELDER SAID HE HAD BEEN DOING IT THAT WAY FOR TWO YEARS AND HIS BOSS HAD ALWAYS APPROVED IT. ANOTHER QC INSPECTOR HEARD HIS EXPLANATIONS AND ADMITTED THAT HE HAD BEEN APPROVING BAD WELDS HIMSELF.</p>							
330/82#05-10	INDIVIDUAL E	ALLEGATION	MIDLAND 2				
<p>HE DISCOVERED THAT MANY WELDS IN THE HIGH PRESSURE PIPING HAD BEEN IMPROPERLY GROUND DOWN. GRINDING DOWN THE PIPE WALL THICKNESS ALONG WITH IT.</p>							
330/82#05-11	INDIVIDUAL E	ALLEGATION	MIDLAND 2				
<p>HE PERFORMED AN INSPECTION OF SMALL BORE PIPING AND DISCOVERED EXTENSIVE CORROSION. HECHTEL QC REPORTS FAILED TO REFLECT THE PROBLEMS WHICH HE DISCOVERED. WHILE HECHTEL QC INSPECTORS USUALLY RELIEY ON VISUAL INSPECTIONS ONLY, HE TOOK WHAT IS CALLED THICKNESS AND MATERIALS READINGS. HE CONTENDS THAT VISUAL INSPECTIONS CAN DETECT CORROSION ONLY ON THE OUTSIDE OF THE PIPING.</p>							
330/82#05-12	INDIVIDUAL E	ALLEGATION	MIDLAND 2				
<p>ONE QC ENGINEER, WHO HAS BEEN AT MIDLAND SINCE THE BEGINNING, TOLD ME THAT OVER 90% OF THE PIPING IN THE ENTIRE PLAN HAS HAD TO BE CUT OUT AND REPLACED AT ONE POINT OR OTHER.</p>							
330/82#05-13	INDIVIDUAL E	ALLEGATION	MIDLAND 2				
<p>NRC INSPECTORS ARE HANDICAPPED BY THEIR PRACTICE OF NOT COMING IN UNANNOUNCED. TO THE BEST OF HIS KNOWLEDGE, THERE WERE NO NRC INSPECTIONS THAT WEREN'T PRECEDED BY TWO OR THREE DAYS OF PREPARATION DIRECTED BY HECHTEL, DURING WHICH, PROBLEMS WOULD BE REPAIRED AND SOMETIMES CONCEALED.</p>							

ITEM				RESOLUTION			
ITEM NO./ RESPONSE DUE	INSPECTOR/ MODULE NO.	ITEM TYPE/ BRIEF DESCRIPTION	FACILITY NAME	LICENSEE DESIGNATED NO.	INTERIM INSPECTION	INSPECTOR ASSIGNED	CLOSEOUT REPORT NO.
330/82#05-14	INDIVIDUAL E	ALLEGATION	MIDLAND 2				
		HE BELIEVES THAT HE WAS TERMINATED FOR INSISTING THAT THERE WERE SERIOUS PROBLEMS AT MIDLAND WHICH SUPERVISORS REFUSED TO ACKNOWLEDGE. HE REQUESTED A COMPLETE INVESTIGATION BY THE SAN FRANCISCO HOME OFFICE.					
330/82#06-01	INDIVIDUAL F (13H)	ALLEGATION	MIDLAND 2			HAWKINS	83-08
		IN THE INTRODUCTION TO THE INVESTIGATION (NRC INSPECTION REPORT ON ZACK) THE LIST OF DOCUMENTS APPLICABLE TO THE HVAC ACTIVITIES FAILED TO INCLUDE THE AMERICAN WELDING SOCIETY (AWS) D-14 CODES REFERENCING THE WELDING OF GALVANIZED STEEL. HE BELIEVES THAT THIS SHOULD HAVE BEEN CHECKED BECAUSE THE AWS CODES PROVIDE THE GALVANIZED STEEL WELDING REQUIREMENTS THAT SHOULD HAVE BEEN ENFORCED. CLOSED IN REPORT 83-08 (REFERENCE INTRODUCTION SECTION AND SECTION I) IND. F. WAS NOT SATISFIED WITH THE RESULTS OF 80-104 80-11. CLOSEOUT AND RESOLUTION OF CONCERNS ARE DOCUMENTED IN REPORTS 80-21, 80-22, 80-23, 80-24, 80-26, 80-27, AND 82-15, 82-15. INDIVIDUAL F'S AFFIDAVIT SENT TO OIA ON AUGUST 9, 1983.					
330/82#06-02	INDIVIDUAL F	ALLEGATION	MIDLAND 2			HAWKINS	83-08
		HE BELIEVES THAT THERE IS SOMETHING SIGNIFICANTLY MISSING IN THE DISCUSSION OF ALLEGATION ONE (NRC INSPECTION REPORT ON ZACK) ABOUT THE TRAVELERS FROM CHICAGO NOT BEING ANNOTATED TO SHOW WHETHER OR NOT THEY WERE SCRAP. HE DISCOVERED THAT ALL SCRAPPED PARTS WERE NOT ACTUALLY DISCARDED. HE BELIEVES THAT MEANT THAT EVEN DEFECTIVE PARTS WERE BEING USED TO BUILD THE PLANT. RESOLUTION SAME AS 82#06-01.					

ITEM				RESOLUTION			
ITEM NO./ RESPONSE DUE	INSPECTOR/ MODULE NO.	ITEM TYPE/ BRIEF DESCRIPTION	FACILITY NAME	LICENSEE DESIGNATED NO.	INTERIM INSPECTION	INSPECTOR ASSIGNED	CLOSEOUT REPORT NO.
330/82#06-03	INDIVIDUAL F	ALLEGATION	MIDLAND 2			HAWKINS	83-08
IN THE FINDING OF ALLEGATION ONE HE HAS SIGNIFICANT DISCREPANCIES WITH THE INVESTIGATORS. TO THE BEST OF HIS KNOWLEDGE THE INITIALING OF THE LEFT-SIDE OF THE TRAVELER WAS NEVER A PART OF THE QC PROCEDURE UNTIL AFTER HE INITIATED THE ORIGINAL ALLEGATIONS. HE BELIEVES THE POST-INITIALING OF THE TRAVELERS DOES NOT CONSTITUTE A CONFIRMATION OF CURRENT ACCURACY IN THE TRAVELERS. RESOLUTION SAME AS 82#06-01.							
330/82#06-04	INDIVIDUAL F	ALLEGATION	MIDLAND 2			HAWKINS	83-08
HE BELIEVES THAT CONTRARY TO THE NRC INSPECTION REPORT ON ZACK, CHICAGO PAINTED WELDS WERE COMPLETELY COVERED WITH THICK PAINT AND THAT THE PAINT OR LACK OF IT WAS A RELIABLE FACTOR IN DETERMINING THE SITE OF FABRICATION AND QUESTIONABLE DUCT PIECES. HE BELIEVES THIS MEANS THAT ZACK WAS ABLE TO MAKE PIECES AT THEIR LEISURE WITHOUT TRACEABILITY OR QC INSPECTIONS. RESOLUTION SAME AS 82#06-01.							
330/82#06-05	INDIVIDUAL F	ALLEGATION	MIDLAND 2			HAWKINS	83-08
HE BELIEVES THAT ANOTHER SPECIFIC EXAMPLE OF OVERSIGHT IN THE NRC INSPECTION REPORT ON ZACK IS THE LACK OF FINDING FOR TRAVELER NUMBER V03-42H-F10171. HE CONTENDS THAT IT IS DIFFICULT TO UNDERSTAND WHY THE NRC WOULD ACCEPT THE WORD OF ZACK OVER THE BLACK AND WHITE DOCUMENT PROVIDED BY THEM. HE ALSO QUESTIONS WHETHER THE ITEM V03-SH2-2-F9437 WAS ACTUALLY PHYSICALLY SCRAPPED AND THE DATE IT WAS SCRAPPED. RESOLUTION SAME AS 82#06-01.							

ITEM				RESOLUTION			
ITEM NO./ RESPONSE UOE	INSPECTOR/ MODULE NO.	ITEM TYPE/ BRIEF DESCRIPTION	FACILITY NAME	LICENSEE DESIGNATED NO.	INTERIM INSPECTION	INSPECTOR ASSIGNED	CLOSEOUT REPORT NO.
330/82#06-06	INDIVIDUAL F	ALLEGATION	MIDLAND 2			HAWKINS	83-08
<p>CONCERNING THE FINDING ON ALLEGATION NUMBER 4 PERTAINING TO TRAVELER NUMBER V27-SH3A-29-F4410 (NRC INSPECTION REPORT ON ZACK) HE CONTENDS THAT IN THE LIGHT OF ZACK'S RAMPANT MISLEADING STATEMENTS TO THE NRC AND CONSUMERS POWER CO., IT IS CURIOUS TO NOTE THAT NO FURTHER VERIFICATION WAS MADE, OTHER THAN A PAPERWORK REVIEW, TO INSURE THAT THE ITEM WAS IN FACT RETURNED. HE KNOWS PERSONALLY THAT THE ITEM WAS NOT RETURNED. RESOLUTION SAME AS 82#06-01.</p>							
330/82#06-07	INDIVIDUAL F	ALLEGATION	MIDLAND 2			HAWKINS	83-08
<p>IT IS HIS UNDERSTANDING THAT CONSUMERS POWER COMPANY HAD DECIDED TO FORGET OR IGNORE THE UNRESOLVED ITEMS REFERENCED IN MCR# MD-1 (NRC INSPECTION REPORT ON ZACK). HE BELIEVES THAT A LETTER SENT TO ZACK FROM CPCO IN MID-FEBRUARY CONGRATULATING THEM ON A CLEAN BILL OF HEALTH AND AUTHORIZING ZACK TO CONTINUE UNFETTERED WITH THEIR OWN REPAIR PROGRAM. HE REMAINS UNCONVINCED THAT 100% OF ALL ZACK WELDS WERE REINSPECTED. RESOLUTION SAME AS 82#06-01.</p>							
330/42#06-08	INDIVIDUAL F	ALLEGATION	MIDLAND 2			HAWKINS	83-08
<p>ON TRAVELER NUMBER V26-SH2H-46.1-P1515 HE DOES NOT SEE WHERE THE DEEPER PROBLEM EVIDENT FROM THE NRC FINDING IS ADDRESSED BY THE NRC INSPECTION REPORT ON ZACK. HE SAYS THAT IT APPEARS THAT ZACK OPERATED UNDER THE ASSUMPTION THAT FIELD TESTING FOR GAS TIGHTNESS WOULD PRECLUDE VISUAL INSPECTION. HE SAYS THIS IS NOT ALLOWED PER APPLICABLE CODES AND IT IS IMPOSSIBLE TO PERFORM 100% INSPECTION AFTER INSTALLATION. RESOLUTION SAME AS 82#06-01.</p>							

ITEM				RESOLUTION			
ITEM NO./ RESPONSE DUE	INSPECTOR/ MODULE NO.	ITEM TYPE/ BRIEF DESCRIPTION	FACILITY NAME	LICENSEE DESIGNATED NO.	INTERIM INSPECTION	INSPECTOR ASSIGNED	CLOSEOUT REPORT NO.
330/82#06-09	INDIVIDUAL F	ALLEGATION	MIDLAND 2			HAWKINS	83-08
<p>HE HAS A SIGNIFICANT DISCREPANCY WITH ITEM 5(A) (ALLEGATION 5) IN NRC INSPECTION REPORT ON ZACK. IT IS PRACTICALLY IMPOSSIBLE TO HAVE THE IDENTICAL SAME MATERIAL AVAILAHLE FOR ONSITE REPAIR AS FOR THE ORIGINATION OF THE ITEM. EVEN IF REPAIRS WERE EXACTLY ACCORDING TO PROCEDURE A DIFFERENCE WOULD COME WITH INDIVIDUAL WELDERS DOING THE REPAIRS. MATERIAL TRACEABILITY AND REQUIREMENT FOR REGULAR INSPECTORS AFTER CERTAIN PHASES OF REPAIR IS LOST. RESOLUTION SAME AS 82#06-01</p>							
330/82#06-10	INDIVIDUAL F	ALLEGATION	MIDLAND 2			HAWKINS	83-08
<p>HE SAYS THAT IN ITS CONCLUSION OF FINDING FOR ALLEGATION 10 THE NRC BLATENTLY DISREGARDS THE REQUIREMENTS FOR MATERIAL TRACEABILITY AND DOCUMENTATION. (NRC INSPECTION REPORT ON ZACK). RESOLUTION SAME AS 82#06-01.</p>							
330/82#06-11	INDIVIDUAL F	ALLEGATION	MIDLAND 2			HAWKINS	83-08
<p>HE SAYS THAT THE NRC WAS INCORRECT IN THE FINDING ON ALLEGATION 5(D) FOR WHICH CPCO PAID 3500 DOLLARS FOR NOT HAVING CARBON DIOXIDE AVAILAHLE FOR USE AS A SHIELDED GAS. HE BELIEVES THAT CARBON DIOXIDE WAS ALWAYS AVAILAHLE ON THE SITE. RESOLUTION SAME AS 82#06-01.</p>							
330/82#06-12	INDIVIDUAL F	ALLEGATION	MIDLAND 2			HAWKINS	83-08
<p>REGARD. ALLEGATION 13 (NRC REPORT ON ZACK) HE SAYS THE NRC COMPLETELY FAILS TO ADDRESS THE FACT THAT ALL ASPECTS OF REPAIR ARE NOT DOCUMENTED WITH RESPECT TO INDIVIDUAL TRAVELERS. HE SAYS THAT A NONCONFORMANCE REPORT OR HOLD REPORT IN NO WAY SUBSTITUTES THE REQUIREMENT FOR NOTATION OF REPAIRS ON EACH COMPONENT'S DOCUMENT. RESOLUTION SAME AS 82#06-01.</p>							

ITEM			RESOLUTION				
ITEM NO./ RESPONSE DUE	INSPECTOR/ MODULE NO.	ITEM TYPE/ BRIEF DESCRIPTION	FACILITY NAME	LICENSEE DESIGNATED NO.	INTERIM INSPECTION	INSPECTOR ASSIGNED	CLOSEOUT REPORT NO.
330/82#06-13	INDIVIDUAL F	ALLEGATION	MIDLAND 2			HAWKINS	83-08
<p>REGARDING ALLEGATION 15 HE HAS CONCERNS WITH STATEMENTS ABOUT THE WELDING ROD ISSUE ROOM (NRC REPORT ON ZACK). HE SAYS THAT THE ROOM WAS NOT LOCKED DURING THE MAJORITY OF THE TIME HE WORKED THERE. WELDING RODS WERE TAGGED ONLY AFTER NRC CAME TO INVESTIGATE HIS ALLEGATIONS. HE SEES OBVIOUS CONTRADICTIONS BETWEEN THE NRC'S OWN FINDING ABOUT THE WELDING ROD SITUATION, HIS PERSONAL OBSERVATIONS, AND WITH LATER NRC REPORT STATEMENTS. RESOLUTION SAME AS 82#06-01.</p>							
330/82#06-14	INDIVIDUAL F	ALLEGATION	MIDLAND 2			HAWKINS	83-08
<p>HE SAYS THAT THE NRC REPORT FAILED TO MENTION RON COOK'S STATEMENT TO ME THAT APPROXIMATELY 10,000 POUNDS OF NONCONFORMING 70-18 ROD HAD BEEN RECEIVED AND THAT THE ONLY EXPLANATION OFFERED BY ZACK WAS THAT THE ROD HAD ALL BEEN THROWN AWAY. HE DOES NOT CONSIDER THIS AN ACCEPTABLE RESPONSE TO ALLEGATION 15. RESOLUTION SAME AS 82#06-01.</p>							
330/82#06-15	INDIVIDUAL F	ALLEGATION	MIDLAND 2			HAWKINS	83-08
<p>HE SAYS THAT THE NRC, IN THE PROBLEM SURROUNDING RUSKIN FIRE DAMPERS (ALLEGATION 16), FAILED TO REALIZE THAT REQUIRED INDIVIDUAL SERIAL NUMBERS ARE NON-EXISTENT ON THE ACTUAL FIRE DAMPERS. RESOLUTION SAME AS 82#06-01.</p>							
330/82#06-16	INDIVIDUAL F	ALLEGATION	MIDLAND 2			HAWKINS	83-08
<p>IN REGARDS TO ALLEGATION 20 HE FOUND NOTHING IN THE FINDING (NRC REPORT ON ZACK) FOR THIS ALLEGATION TO INDICATE THAT A CHECK WAS MADE TO ASSURE INACCURATE TRAVELERS WERE NOT BEING REPLACED ASIDE FROM ASKING THREE MENTIONED INSPECTORS. HE BELIEVES A SIMPLE REVIEW WOULD REVEAL THE CONTRARY. HE IS ALSO CONCERNED ABOUT MATERIAL TRACEABILITY OF NEW MATERIAL AND WELDER IDENTIFICATION. RESOLUTION SAME AS 82#06-01.</p>							

ITEM				RESOLUTION			
ITEM NO./ RESPONSE DUE	INSPECTOR/ MODULE NO.	ITEM TYPE/ BRIEF DESCRIPTION	FACILITY NAME	LICENSEE DESIGNATED NO.	INTERIM INSPECTION	INSPECTOR ASSIGNED	CLOSEOUT REPORT NO.
330/82#06-17	INDIVIDUAL F	ALLEGATION REGARDING ALLEGATION 21, CONCERNING PORTABLE WELD ROD CARRIER CALIBRATION STICKERS. HE BELIEVES THAT THE FINDING (NRC REPORT ON ZACK) DID NOT REVEAL THE FACT THAT THE EQUIPMENT FOR CALIBRATION ANY OF THE CARRIERS WAS INSUFFICIENT. HE CONSIDERS ANY AND ALL SUCH UNITS TO THUS BE OUT OF CALIBRATION. RESOLUTION SAME AS H2#06-01.	MIDLAND 2			HAWKINS	83-08
330/82#06-18	INDIVIDUAL F	ALLEGATION HE SAYS THAT THE NRC REPORT ON ZACK DOES NOT MENTION HOW OR IF THE ANGLE IRON DIMENSION DISCREPANCIES FOR PART NUMBER F-916, VI-3 HAVE BEEN RESOLVED. RESOLUTION SAME AS H2#06-01.	MIDLAND 2			HAWKINS	83-08
330/82#06-19	INDIVIDUAL F	ALLEGATION HE SAYS THAT IN REGARDS TO ALLEGATION 18 THE NRC OVERLOOKED THE FACT THAT A COPY OF THE AUDIT TO BE PERFORMED WAS SENT TO MIDLAND SEVERAL DAYS BEFORE THE ACTUAL AUDIT TOOK PLACE. (NRC REPORT ON ZACK). RESOLUTION SAME AS H2#06-01.	MIDLAND 2			HAWKINS	83-08
330/82#07-01	INDIVIDUAL G (139)	ALLEGATION HE SAYS THAT RATS ARE EATING INSULATION ON THE ELECTRICAL CABLES IN THE REACTOR BUILDING.	MIDLAND 2			HARRISON	
330/82#07-02	INDIVIDUAL G	ALLEGATION HE SAYS THAT SALT MINES UNDER THE REACTOR SITE WILL EFFECT THE PLANT'S SEISMIC DESIGN.	MIDLAND 2			HARRISON	83-22
330/82#07-03	INDIVIDUAL G	ALLEGATION EDW MILLER HAS CONTROL OVER MPQAD WHICH RESULTS IN UNDUE INFLUENCE BEING IMPOSED ON THEM.	MIDLAND 2			HARRISON	

ITEM				RESOLUTION		
ITEM NO./ RESPONSE DUE	INSPECTOR/ MODULE NO.	ITEM TYPE/ BRIEF DESCRIPTION	FACILITY NAME	LICENSEE DESIGNATED NO.	INTERIM INSPECTION ASSIGNED	CLOSEOUT REPORT NO.
330/82#07-04	INDIVIDUAL G	ALLEGATION CONSUMERS POWER COMPANY FAILED TO REPORT INCORRECT PIPE STRESS CALCULATIONS TO THE NRC AS REQUIRED BY ITEM 6 OF IAL DATED MAY 22, 1981, APPROXIMATELY THREE WEEKS AFTER THE IAL ISSUANCE AN ENGINEER MISCALCULATED THE PIPE STRESS BY A FACTOR OF THREE. CONSUMERS POWER COMPANY NEVER REPORTED THIS INFORMATION TO THE NRC AS REQUIRED BY THE IAL.	MIDLAND 2			
330/82#07-05	INDIVIDUAL G	ALLEGATION IN THE FOUR DAYS FOLLOWING THE ISSUANCE OF THE MAY 22, 1981 IAL NO EFFORTS WERE MADE OR WERE BEING MADE TO BRING THE PROJECT INTO COMPLIANCE ON PROCEDURES FOR FIELD MODIFICATIONS OF PIPING SUSPENSION BLUEPRINTS. CHANGES IN DESIGN, CALLED REDLINING, WERE BEING MADE WITHOUT THE REQUIRED CALCULATIONS.	MIDLAND 2			
330/82#07-06	INDIVIDUAL G	ALLEGATION ON SEPTEMBER 8, 1982 CPCO WAS PROCEEDING WITH THE INSTALLATION OF NEW PIPING SYSTEMS ON TWO 60 HOUR PER WEEK SHIFTS. IN MY PROFESSIONAL OPINION, IT WOULD HAVE BEEN IMPOSSIBLE FOR CPCO TO HAVE COMPLETED THE WORK WHICH INSPECTOR YIN INDICATED SHOULD BE DONE IN THE NRC JULY 15, 1982 REPORT PRIOR TO SEPTEMBER 8, 1982.	MIDLAND 2			
330/82#07-07	INDIVIDUAL G	ALLEGATION ITEM F OF THE AUGUST 21, 1981 REPORT REMAINS A PROBLEM DESPITE THE FACT THAT DON MILLER TOLD ME THAT IT HAD BEEN ACCOMPLISHED TWO DAYS AFTER NRC ISSUED THE REQUIREMENT.	MIDLAND 2			
330/82#08-01	INDIVIDUAL H	ALLEGATION CONSUMERS POWER (HECHTEL) WAS NOTIFIED OF ZACK INCONSISTENCIES BY LETTER DATED AUGUST 28, 1981 (7220-M-151), CALKINS TO DAVIS. RE: CORRECTIVE ACTION REQUEST (CAR) 014, (EXHIBIT 2). SEE REPORT 83-08 SECTION I FOR RESOLUTION (50.55E) VIOLATION). INDIVIDUAL F'S AFFIDAVIT AND SWORN STATEMENT SENT TO OIA AND OI ON AUG. 27/31 AND AUG. 30, 1983, RESPECTIVELY.	MIDLAND 2		HAWKINS	83-08

ITEM		RESOLUTION					
ITEM NO./ RESPONSE DUE	INSPECTOR/ MODULE NO.	ITEM TYPE/ BRIEF DESCRIPTION	FACILITY NAME	LICENSEE DESIGNATED NO.	INTERIM INSPECTION	INSPECTOR ASSIGNED	CLOSEOUT REPORT NO.
330/82#08-02	INDIVIDUAL H	ALLEGATION	MIDLAND 2			RIV	82-02
<p>MIDLAND QA CONTRACT EMPLOYEE DIRECTED PERSONNEL TO SIGN TRAINING FORM. PERSONNEL CLAIMED THEY RECEIVED NO TRAINING. (EXHIBIT 5) (CHECK APPLICABILITY OF THIS TO ZACK SITE PERSONNEL). (EXHIBIT 5). SEE REPORT C44900785/82-02 (RIV) ALLEGATIONS 2 AND 4 FOR RESOLUTION. REPORT 83-08 PROVIDES ASSURANCE THAT HVAC SYSTEMS AND COMPONENTS ARE ADEQUATELY DESIGNED AND CONSTRUCTED THAT MATERIALS AND THE QA PROGRAM UTILIZED WERE ADEQUATE.</p>							
330/82#08-03	INDIVIDUAL H	ALLEGATION	MIDLAND 2			HAWKINS	83-08
<p>CATEGORIZATION OF MAJOR DISCREPANCIES IN INTERIM REPORT 10-02-R1 TO HECHTEL (7220-M-151-C/H-548) ON 10-09-81 (EXHIBIT 6,A) AND (EXHIBIT 7). RESOLUTION SAME AS 82#08-01.</p>							
330/82#08-04	INDIVIDUAL H	ALLEGATION	MIDLAND 2			HAWKINS	83-08
<p>THIRD INTERIM REPORT ON DISCREPANCIES (10-23-R1) SENT TO HECHTEL 10-23-81 (7220-M-151-C/H-552). (EXHIBIT 8) PGS. 3, 6, 9, 12, AND 15. RESOLUTION SAME AS 82#08-01.</p>							
330/82#08-05	INDIVIDUAL H	ALLEGATION	MIDLAND 2			HAWKINS	83-08
<p>QUESTIONABLE HECHTEL ENGINEERING ANALYSIS OF ZACK DISCREPANCIES. LETTER DAVIS TO GREUNE, 12-21-81. (EXHIBIT 11). RESOLUTION SAME AS 82#08-01.</p>							
330/82#08-06	INDIVIDUAL H	ALLEGATION	MIDLAND 2			HAWKINS	83-08
<p>INDIVIDUAL STATED THAT CALKINS HAD CALLED H. LEONARD AT MIDLAND (PG 14 OF AFFIDAVIT). RESOLUTION SAME AS 82#08-01.</p>							

ITEM			RESOLUTION				
ITEM NO./ RESPONSE DUE	INSPECTOR/ MODULE NO.	ITEM TYPE/ BRIEF DESCRIPTION	FACILITY NAME	LICENSEE DESIGNATED NO.	INTERIM INSPECTION	INSPECTOR ASSIGNED	CLOSEOUT REPORT NO.
330/82#08-07	INDIVIDUAL H	ALLEGATION HECHTEL HAD KNOWLEDGE OF ZACK MATERIAL BEING SHIPPED TO THE SITE IN NONCONFORMING CONDITION. LETTER DAVIS TO EICHSTAEDT, 11-05-80 (EXHIBIT 15). RESOLUTION SAME AS H2#08-01.	MIDLAND 2			HAWKINS	83-08
330/82#08-08	INDIVIDUAL H	ALLEGATION EXAMPLES OF FALSIFIED TEST REPORTS, ONE COPY PRIOR TO FALSIFICATION, ONE COPY AFTER. STILKENS WERE DATED 11-06-80 HUT REQUEST FOR U.S. STEEL TO UPGRADE TEST REPORTS NOT MADE BEFORE 01-23-81. (EXHIBIT 17) (EXHIBIT 16). SEE REPORT C44900785/82-02 (RIV) ALLEGATIONS 8, 9, AND 10 FOR RESOLUTION. ALSO 01 REPORT 3-82-025. REPORT 83-08 PROVIDES ASSURANCE THAT HVAC SYSTEMS AND COMPONENTS ARE ADEQUATELY DESIGNED AND CONSTRUCTED THAT MATERIALS AND THE QA PROGRAM UTILIZED WERE ADEQUATE.	MIDLAND 2			RIV	82-02
330/82#08-09	INDIVIDUAL H	ALLEGATION U. S. STEEL LETTER PETERS TO HAGEN, 09-21-81, IDENTIFYING 26 POTS THAT WERE NOT ORIGINALLY ORDERED "SAFETY-RELATED". (EXHIBIT 20). SEE REPORT C44900785/82-02 (RIV) ALLEGATION 11 AND RIII REPORT 83-08 SECTIONS IV AND V FOR RESOLUTION. NRC MATERIAL TESTING INCLUDED SIX SAMPLES OF U.S. STEEL MATERIAL. REPORT 83-08 PROVIDES ASSURANCE THAT HVAC SYSTEMS AND COMPONENTS ARE ADEQUATELY DESIGNED AND CONSTRUCTED THAT MATERIALS AND THE QA PROGRAM UTILIZED WERE ADEQUATE.	MIDLAND 2			RIV	82-02
330/82#08-10	INDIVIDUAL H	ALLEGATION ZACK AUDIT OF EDGECOMM METALS IDENTIFIES UNACCEPTABLE QA PROGRAM (EXHIBIT 21). DETERMINE IF EDGECOMM PRODUCTS WERE USED AT MIDLAND. SEE ALSO EXHIBITS 43, NPC 1002. SEE REPORT 83-08 SECTIONS IV AND V. NRC MATERIAL TESTING INCLUDED 10 SAMPLES OF EDGECOMM MATERIAL. REPORT 83-08 PROVIDES ASSURANCE THAT HVAC SYSTEMS AND COMPONENTS ARE ADEQUATELY DESIGNED AND CONSTRUCTED THAT MATERIALS AND THE QA PROGRAM UTILIZED WERE ADEQUATE.	MIDLAND 2			HAWKINS	83-08

ITEM				RESOLUTION			
ITEM NO./ RESPONSE DUE	INSPECTOR/ MODULE NO.	ITEM TYPE/ BRIEF DESCRIPTION	FACILITY NAME	LICENSEE DESIGNATED NO.	INTERIM INSPECTION	INSPECTOR ASSIGNED	CLOSEOUT REPORT NO.
330/82#08-11	INDIVIDUAL H	ALLEGATION	MIDLAND 2			RIV	82-02
<p>ZACK REMOVES DELTA SCREW (DS) COMPANY FROM APPROVED VENDOR LIST ON 10-20-81 (EXHIBIT 24) HOWEVER, 38 POPS SENT TO DS DURING THE TIME THEY WERE SUPPOSEDLY REMOVED FROM LIST. (EXHIBIT 25). DETERMINE IF DS MATERIAL WAS USED AT MIDLAND. SEE REPORT C99900785/82-02 (RIV) ALLEGATIONS 7 AND 13 FOR RESOLUTION. REPORT 83-08 PROVIDES ASSURANCE THAT HVAC SYSTEMS AND COMPONENTS ARE ADEQUATELY DESIGNED AND CONSTRUCTED THAT MATERIALS AND THE QA PROGRAM UTILIZED WERE ADEQUATE.</p>							
330/82#08-12	INDIVIDUAL H	ALLEGATION	MIDLAND 2			RIV	82-02
<p>QUALIFICATIONS OF ZACK QA/QC PERSONNEL QUESTIONABLE (EXHIBIT 26). DETERMINE IF ZACK PERSONNEL AT MIDLAND ARE QUALIFIED. SEE REPORT C99900785/82-02 (RIV) ALLEGATIONS 2 AND 4 FOR RESOLUTION. ALSO REPORT 83-08 SECTIONS II AND III. REPORT 83-08 PROVIDES ASSURANCE THAT HVAC SYSTEMS AND COMPONENTS ARE ADEQUATELY DESIGNED AND CONSTRUCTED THAT MATERIALS AND THE QA PROGRAM UTILIZED WERE ADEQUATE.</p>							
330/82#08-13	INDIVIDUAL H	ALLEGATION	MIDLAND 2			RIV	82-02
<p>CERTIFICATION OF TEST RESULTS (EXHIBIT 27A) ENSURES MATERIAL ORDERED ON PO C-1253 WAS SUBJECT TO TESTING. PO C-1253 IS ON U.S.S. LIST AS NON SR (EXHIBIT 20). SEE REPORT C99900785/82-02 (RIV) ALLEGATION 11 FOR RESOLUTION. REPORT 83-08 PROVIDES ASSURANCE THAT HVAC SYSTEMS AND COMPONENTS ARE ADEQUATELY DESIGNED AND CONSTRUCTED THAT MATERIALS AND THE QA PROGRAM UTILIZED WERE ADEQUATE.</p>							
330/82#08-14	INDIVIDUAL H	ALLEGATION	MIDLAND 2			RIV	82-02
<p>ZACK PRESIDENT DOES QA REVIEW (EXHIBIT 27A AND B) 02-23-81. NOT TRAINED UNTIL 08-31-81 (EXHIBIT 28). SEE REPORT C99900785/82-02 (RIV) ALLEGATION 4 FOR RESOLUTION. REPORT 83-08 PROVIDES ASSURANCE THAT HVAC SYSTEMS AND COMPONENTS ARE ADEQUATELY DESIGNED AND CONSTRUCTED THAT MATERIALS AND THE QA PROGRAM UTILIZED WERE ADEQUATE.</p>							

ITEM				RESOLUTION			
ITEM NO./ RESPONSE DUE	INSPECTOR/ MODULE NO.	ITEM TYPE/ BRIEF DESCRIPTION	FACILITY NAME	LICENSEE DESIGNATED NO.	INTERIM INSPECTION	INSPECTOR ASSIGNED	CLOSEOUT REPORT NO.
330/82#08-15	INDIVIDUAL H	ALLEGATION	MIDLAND 2			HAWKINS	83-08
MIDLAND MEETING NOTES OF 11-03-81 (EXHIBIT 29). DETERMINE IF ALL COMMITMENTS WERE MET. RESOLUTION SAME AS 82#08-01.							
330/82#08-16	INDIVIDUAL H	ALLEGATION	MIDLAND 2			RIV	82-02
DELTA SCREW MATERIAL IDENTIFIED AS NONCONFORMING C4286-NCH U-112, C4484-NCH-M-110. NO MARKS ON BOLTHEADS TO IDENTIFY MANUFACTURER. HECHTEL CLEARED FOR USE WITHOUT BASIS (EXHIBIT 20A, H, C), (EXHIBIT 31), AND (EXHIBIT 32). SEE REPORT C99900785/ 82-02 (RIV) ALLEGATION 7 FOR RESOLUTION. REPORT 83-08 PROVIDES ASSURANCE THAT HVAC SYSTEMS AND COMPONENTS ARE ADEQUATELY DESIGNED AND CONSTRUCTED THAT MATERIALS AND THE QA PROGRAM UTILIZED WERE ADEQUATE.							
330/82#08-17	INDIVIDUAL H	ALLEGATION	MIDLAND 2			HAWKINS	83-08
REVIEW CPLO INVESTIGATION (APRIL 15, 1980) OF ALLEGERS' ALLEGATIONS FOR CREDIBILITY. SEE REPORT 83-08 (BACKGROUND AND METHODOLOGY SECTIONS AND AUGUST 30, 1983 LETTER TO OI FROM DE. THIS ITEM IS RELATED TO OI INVESTIGATIONS OF INDIVIDUALS WRONGFUL FIRING (3-82-057).							
330/82#08-18	INDIVIDUAL H	ALLEGATION	MIDLAND 2			RIV	82-02
DETERMINE IF WELDSTAR WAS INVOLVED IN SUPPLYING WELD MATERIAL TO MIDLAND, (EXHIBIT 41). IF SO, DETERMINE IF CERTS EXIST FOR MATERIAL PURCHASED IN 1978 OR PRIOR TO THAT DATE. SEE REPORT C99900785/82-02 (RIV) ALLEGATION 10 FOR RESOLUTION. REPORT 83-08 PROVIDES ASSURANCE THAT HVAC SYSTEMS AND COMPONENTS ARE ADEQUATELY DESIGNED AND CONSTRUCTED THAT MATERIALS AND THE QA PROGRAM UTILIZED WERE ADEQUATE.							

ITEM				RESOLUTION			
ITEM NO./ RESPONSE DUE	INSPECTOR/ MODULE NO.	ITEM TYPE/ BRIEF DESCRIPTION	FACILITY NAME	LICENSEE DESIGNATED NO.	INTERIM INSPECTION	INSPECTOR ASSIGNED	CLOSEOUT REPORT NO.
330/82#08-19	INDIVIDUAL H	ALLEGATION	MIDLAND 2			RIV	82-02
ZACK AUDIT IZC/81-7 (09-10-81) IDENTIFIES SIGNIFICANT QA BREAKDOWN (EXHIBIT 42). DETERMINE APPLICABILITY TO MIDLAND. RESOLUTION SAME AS H2#08-01. (BASIS FOR ZACK'S AUG. 28, 1981 LETTER TO MIDLAND ON CERTIFICATION DEFICIENCIES).							
330/82#08-20	INDIVIDUAL H	ALLEGATION	MIDLAND 2			RIV	82-02
REVIEW NRC Q111 WRITTEN ON C4406 FOR POSSIBLE FALSIFICATION AND APPLICABILITY TO MIDLAND (EXHIBIT 43, NRC 13 01). SEE REPORT C99400785/82-02 (RIV) ALLEGATION 7 FOR RESOLUTION. REPORT H3-08 PROVIDES ASSURANCE THAT HVAC SYSTEMS AND COMPONENTS ARE ADEQUATELY DESIGNED AND CONSTRUCTED THAT MATERIALS AND THE QA PROGRAM UTILIZED WERE ADEQUATE.							
330/82#09-01	INDIVIDUAL I (141)	ALLEGATION	MIDLAND 2				
IN ALMOST ALL OF THE AUXILIARY BUILDING STRUCTURAL STEEL HE INSPECTED THE PRIMER COATING WAS TOO THICK. THUS IT WAS NOT POSSIBLE TO DETERMINE THE ACCURACY OF THE THICKNESS OF THE TOP COAT. HE REPORTED THESE DISCREPANCIES TO HIS SUPERVISOR AND REFUSED TO SIGN OFF THE WORK BUT ANOTHER INSPECTOR DID SIGN. HE DOES NOT BELIEVE THAT AN NCR WAS EVER GENERATED. HE SUGGESTS THAT THE LINER PLATE COATINGS HE REVIEWED ALSO.							
330/82#09-02	INDIVIDUAL I	ALLEGATION	MIDLAND 2				
IN INSPECTING WELDED LINER PLATE SYMMETRY AND SHAPE HIS ONLY TOOL WAS A CRUDE WOODEN TEMPLATE. THIS METHOD OF INSPECTION COMBINED WITH THE DIFFICULTY OF ACCESS TO THE UPPER PORTIONS LACKS SUFFICIENT ACCURACY TO MEASURE THE SHAPE TO THE GIVEN TOLERANCE.							

ITEM				RESOLUTION			
ITEM NO./ RESPONSE DUE	INSPECTOR/ MODULE NO.	ITEM TYPE/ BRIEF DESCRIPTION	FACILITY NAME	LICENSEE DESIGNATED NO.	INTERIM INSPECTION	INSPECTOR ASSIGNED	CLOSEOUT REPORT NO.
330/82#09-03	INDIVIDUAL I	ALLEGATION	MIDLAND 2				
<p>ON SEVERAL OCCASIONS HE NOTICED CAUWELDS WHICH HAD BEEN APPROVED BY OTHER INSPECTORS THAT DID NOT MEET THE CRITERIA "NO SLAG IN TAP HOLE". HE WAS NOT ABLE TO INSPECT ALL THE SPLICES WHICH WERE INSPECTED BY OTHERS AND HE FEELS CERTAIN THAT THERE ARE NONCONFORMING SPLICES IN PLACE.</p>							
330/82#10-01	INDIVIDUAL J (142)	ALLEGATION	MIDLAND 2				
<p>GRINDING WHEELS USED IN POLISHING WELDS WERE NOT OF THE SAFETY GRADES REQUIRED BY NRC CODE.</p>							
330/83#01-01	INDIVIDUAL K (020)	ALLEGATION	MIDLAND 2			COOK	
<p>OUT OF ALMOST 300 INSTALLED SNUBBERS IN UNIT 2 ONLY 20 TO 30 ARE PROPERLY PROTECTED BY COVERS.</p>							
330/83#01-02	INDIVIDUAL K	ALLEGATION	MIDLAND 2			COOK	
<p>STAINLESS AND CARBON STEEL WELD RODS ARE BEING MIXED TOGETHER AND ARE NOT BEING STORED IN HEAT OVENS. WELDERS ARE PICKING THE WELD RODS RIGHT OFF THE FLOOR AND WELDING MATERIAL WITH THEM.</p>							
330/83#02-01	INDIVIDUAL L (144)	ALLEGATION	MIDLAND 2			COOK	
<p>FOR YEARS THE NRC HAS BEEN COLLUDING WITH RECHTEL BY PROVIDING WARNINGS OF EXACTLY WHERE AND WHEN THE NRC WOULD CONDUCT ITS HARDWARE INSPECTIONS. A RECENT EXAMPLE OCCURRED IN JANUARY 1983.</p>							
330/83#02-02	INDIVIDUAL L	ALLEGATION	MIDLAND 2			COOK	
<p>THERE WAS A SEVERE PROBLEM WITH THE QUALIFICATIONS FOR CERTAIN OF ITS QUALITY CONTROL INSPECTORS AND ENGINEERS. THEY WERE HIRED FROM THE SECRETARIAL POOLS, OR OFF THE STREETS. THERE WAS A SIMILAR PROBLEM WITH UNQUALIFIED ENGINEERS. IN MY OPINION THE LACK OF QUALIFIED PERSONNEL CONSTITUTED MISMANAGEMENT AND COMPROMISED THE QUALITY OF THE WORK.</p>							

ITEM		RESOLUTION					
ITEM NO./ RESPONSE DUE	INSPECTOR/ MODULE NO.	ITEM TYPE/ BRIEF DESCRIPTION	FACILITY NAME	LICENSEE DESIGNATED NO.	INTERIM INSPECTION	INSPECTOR ASSIGNED	CLOSEOUT REPORT NO.
330/83#02-03	INDIVIDUAL L	ALLEGATION	MIDLAND 2			COOK	
<p>ANOTHER EXAMPLE INVOLVED BECHTELS PATTERN OF REASSIGNING WORKERS, AND PARTICULARLY GENERAL FOREMEN AND SUPERVISORS, BEFORE THEY COMPLETED THEIR ASSIGNMENTS, AS A RESULT, THE EXPERIENCE AND EXPERTISE OF THE PREVIOUS EMPLOYEES WERE LOST, AND A NEW MAN HAD TO BE BROKEN IN.</p>							
330/83#02-04	INDIVIDUAL L	ALLEGATION	MIDLAND 2			COOK	
<p>THE EFFECT OF THE MISMANAGEMENT WAS UNNECESSARY REWORK AND COST OVERRUNS, DESIGN AND INSTALLATION ESSENTIALLY WERE DONE ON A TRIAL AND ERROR BASIS, THE SAME WORK WAS DONE OVER AND OVER, THIS HAS LED TO A TREMENDOUS AMOUNT OF UNNECESSARY OVERTIME.</p>							
330/83#02-05	INDIVIDUAL L	ALLEGATION	MIDLAND 2			COOK	
<p>SOMETIMES THE GROSS WASTE OCCURRED FROM THROWING OUT GOOD MATERIALS OR PRACTICALLY GIVING THEM AWAY.</p>							
330/83#02-06	INDIVIDUAL L	ALLEGATION	MIDLAND 2			COOK	
<p>ANOTHER PROBLEM ON-SITE WAS INTOXICATION THROUGH DRINKING AND SMOKING MARIJUANA ON THE JOB.</p>							
330/83#03-01	INDIVIDUAL M (145)	ALLEGATION	MIDLAND 2			RIV	82-02
<p>CMRS WERE ALTERED TO RESOLVE THE LACK OF PROPERLY REFERENCED STANDARDS AND MISSING AUTHENTICATION SIGNATURE. THESE DOCUMENT ALTERATIONS WERE IDENTIFIED IN THE INTERIM REPORTS ZACK SUPPLIED TO THE UTILITIES FOR A SIGNIFICANT EVENT DISCLOSURE. HE WOULD RATHER CLASSIFY THE ALTERATIONS AS FORGERIES. SEE REPORT C99900/85/82-02 (RIV) ALLEGATIONS M AND 9 AND 01 REPORT 3-82-025 FOR RESOLUTION. REPORT 83-08 PROVIDES ASSURANCE THAT HVAC SYSTEMS AND COMPONENTS ARE ADEQUATELY DESIGNED AND CONSTRUCTED THAT MATERIALS AND THE QA PROGRAM UTILIZED WERE ADEQUATE.</p>							

ITEM				RESOLUTION			
ITEM NO./ RESPONSE DUE	INSPECTOR/ MODULE NO.	ITEM TYPE/ BRIEF DESCRIPTION	FACILITY NAME	LICENSEE DESIGNATED NO.	INTERIM INSPECTION	INSPECTOR ASSIGNED	CLOSEOUT REPORT NO.
330/83#03-02	INDIVIDUAL M	ALLEGATION	MIDLAND 2			RIV	82-02
		SCATTERED AND MISSING PURCHASE ORDERS AND RELATED DOCUMENTATION WERE CONTINUALLY INCLUDED IN THE PURCHASE ORDER FOLDERS WITHOUT BEING LOGGED INTO THE DOCUMENT CONTROL LOG BOOK AS REQUIRED. SEE REPORT C99900785/82-02 (RIV) ALLEGATION 5 FOR RESOLUTION. REPORT 83-08 PROVIDES ASSURANCE THAT HVAC SYSTEMS AND COMPONENTS ARE ADEQUATELY DESIGNED AND CONSTRUCTED THAT MATERIALS AND THE QA PROGRAM UTILIZED WERE ADEQUATE.					
330/83#03-03	INDIVIDUAL M	ALLEGATION	MIDLAND 2			RIV	82-02
		PURCHASE ORDERS WERE INCOMPLETE. SEE REPORT C99900785/82-02 (RIV) ALLEGATION 11 FOR RESOLUTION. REPORT 83-08 PROVIDES ASSURANCE THAT HVAC SYSTEMS AND COMPONENTS ARE ADEQUATELY DESIGNED AND CONSTRUCTED THAT MATERIALS AND THE QA PROGRAM UTILIZED WERE ADEQUATE.					
330/83#03-04	INDIVIDUAL M	ALLEGATION	MIDLAND 2			RIV	82-02
		INABILITY OF SUBTIER VENDORS TO SUPPLY MISSING INFORMATION. SEE REPORT C99900785/82-02 (RIV) ALLEGATIONS 6,7,10 AND 11 FOR RESOLUTION. REPORT 83-08 PROVIDES ASSURANCE THAT HVAC SYSTEMS AND COMPONENTS ARE ADEQUATELY DESIGNED AND CONSTRUCTED THAT MATERIALS AND THE QA PROGRAM UTILIZED WERE ADEQUATE.					
330/83#03-05	INDIVIDUAL M	ALLEGATION	MIDLAND 2			RIV	82-02
		AN APPROVED VENDORS LIST THAT FAILED TO REFLECT ZACK'S PURCHASING PRACTICES. SEE REPORT C99900785/82-02 (RIV) ALLEGATIONS 12 AND 13 FOR RESOLUTION. REPORT 83-08 PROVIDES ASSURANCE THAT HVAC SYSTEMS AND COMPONENTS ARE ADEQUATELY DESIGNED AND CONSTRUCTED THAT MATERIALS AND THE QA PROGRAM UTILIZED WERE ADEQUATE.					

ITEM				RESOLUTION			
ITEM NO./ RESPONSE DUE	INSPECTOR/ MODULE NO.	ITEM TYPE/ BRIEF DESCRIPTION	FACILITY NAME	LICENSEE DESIGNATED NO.	INTERIM INSPECTION	INSPECTOR ASSIGNED	CLOSEOUT REPORT NO.
330/83#03-06	INDIVIDUAL M	ALLEGATION THE PURCHASE ORDER FOR MATERIAL SUPPLIED TO MIDLAND WOULD READ LASALLE. SEE LASALLE REPORTS 373/42-511374/42-18 FOR RESOLUTION. REPORT 83-04 PROVIDES ASSURANCE THAT HVAC SYSTEMS AND COMPONENTS ARE ADEQUATELY DESIGNED AND CONSTRUCTED THAT MATERIALS AND THE QA PROGRAM UTILIZED WERE ADEQUATE.	MIDLAND 2			HAWKINS	83-08
330/83#03-07	INDIVIDUAL M	ALLEGATION AN OCTOBER 9, 1981 REPORT IDENTIFIED (1) ALTERED CERTIFICATIONS (2) WHITE-OUT USED AND RETYPED AND (3) HEAT NUMBERS ALTERED TO AGREE WITH CERTIFICATIONS. REFER TO REPORTS 83-08 SECTION 1, C99900785/82-02 (RIV) ALLEGATIONS 8 AND 9, AND 01 3-82-025 FOR RESOLUTION. REPORT 83-08 PROVIDES ASSURANCE THAT HVAC SYSTEMS AND COMPONENTS ARE ADEQUATELY DESIGNED AND CONSTRUCTED THAT MATERIALS AND THE QA PROGRAM UTILIZED WERE ADEQUATE.	MIDLAND 2			RIV	82-02
330/83#03-08	INDIVIDUAL M	ALLEGATION THE DOCUMENT CONTROL WAS SO POOR TRADITIONALLY THAT THE RECORDS HAD BEEN PILED ON FLOORS IN BOXES. EVEN AFTER THE DOCUMENT CONTROL CENTER HAD BEEN ESTABLISHED, UNAUTHORIZED PERSONNEL WERE REMOVING QUALITY DOCUMENTS WITHOUT SIGNING THEM OUT. REFER TO REPORT C99900785/82-02 (RIV) ALLEGATIONS 1 AND 5 FOR RESOLUTION. REPORT 83-08 PROVIDES ASSURANCE THAT HVAC SYSTEMS AND COMPONENTS ARE ADEQUATELY DESIGNED AND CONSTRUCTED THAT MATERIALS AND THE QA PROGRAM UTILIZED WERE ADEQUATE.	MIDLAND 2			RIV	82-02

ITEM				RESOLUTION			
ITEM NO./ RESPONSE DUE	INSPECTOR/ MODULE NO.	ITEM TYPE/ BRIEF DESCRIPTION	FACILITY NAME	LICENSEE DESIGNATED NO.	INTERIM INSPECTION	INSPECTOR ASSIGNED	CLOSEOUT REPORT NO.
330/83#03-09	INDIVIDUAL M	ALLEGATION	MIDLAND 2			RIV	82-02
<p>INTERIM REPORTS WERE PRODUCED ON A RUSH BASIS IN ORDER TO SHOW DOCUMENTED EVIDENCE THAT ZACK WAS IMPLEMENTING CORRECTIVE ACTION AND THAT THE UTILITIES COULD PROCEED WITH CONSTRUCTION. THESE INTERIM REPORTS WERE INACCURATE AND SHOULD HAVE BEEN CONTINUALLY REVISED TO REFLECT AN ACCURATE STATUS REPORT. SEE REPORTS C99900785/82-02 (RIV) ALLEGATION 16 AND 83-08 SECTION I (50.55(F)) FOR RESOLUTION. REPORT 83-08 PROVIDES ASSURANCE THAT HVAC SYSTEMS AND COMPONENTS ARE ADEQUATELY DESIGNED AND CONSTRUCTED THAT MATERIALS AND THE QA PROGRAM UTILIZED WERE ADEQUATE.</p>							
330/83#03-10	INDIVIDUAL M	ALLEGATION	MIDLAND 2			HAWKINS	83-08
<p>AN OCTOBER 23, 1981 REPORT ACCURATELY IDENTIFIED PROBLEMS WITH MATERIAL CERTIFICATIONS, IMPROPER ACCESS TO DOCUMENTS, AND UNAUTHORIZED DOCUMENT ALTERATIONS. RESOLUTION SAME AS 82#08-01.</p>							
330/83#04-01	INDIVIDUAL N (146)	ALLEGATION	MIDLAND 2			PIV	82-02
<p>I HAD VIRTUALLY NO FORMAL TRAINING FOR MY WORK. SEE REPORT C99900785/82-02 (RIV) ALLEGATION 4 FOR RESOLUTION. REPORT 83-08 PROVIDES ASSURANCE THAT HVAC SYSTEMS AND COMPONENTS ARE ADEQUATELY DESIGNED AND CONSTRUCTED THAT MATERIALS AND THE QA PROGRAM UTILIZED WERE ADEQUATE.</p>							
330/83#04-02	INDIVIDUAL N	ALLEGATION	MIDLAND 2			RIV	82-02
<p>REPRODUCED COPIES WERE NOT IDENTICAL TO THE ORIGINAL PD. DISCREPANCIES INCLUDED FREQUENT SPACES ON THE REPRODUCTIONS WHICH HAD BEEN WHITED-OUT AND SOMETIMES FILLED IN OVER AGAIN. SEE REPORT C99900785/82-02 (RIV) ALLEGATIONS H AND 4 AND 01 REPORT 3-82-025 FOR RESOLUTION. REPORT 83-08 PROVIDES ASSURANCE THAT HVAC SYSTEMS AND COMPONENTS ARE ADEQUATELY DESIGNED AND CONSTRUCTED THAT MATERIALS AND THE QA PROGRAM UTILIZED WERE ADEQUATE.</p>							

ITEM				RESOLUTION			
ITEM NO./ RESPONSE DUE	INSPECTOR/ MODULE NO.	ITEM TYPE/ NPIEF DESCRIPTION	FACILITY NAME	LICENSEE DESIGNATED NO.	INTERIM INSPECTION	INSPECTOR ASSIGNED	CLOSEOUT REPORT NO.
330/83#04-03	INDIVIDUAL N	ALLEGATION	MIDLAND 2			RIV	82-02
<p>MANUFACTURERS DID NOT SEEM ESPECIALLY CAREFUL IN MONITORING THE EQUIPMENT PAPERWORK. ONE MANUFACTURER SENT US A TYPICAL CERTIFICATION FORM FOR SEVERAL LOTS OF WELDING MATERIAL, ALONG WITH A LETTER INDICATING THAT WE COULD FILL IN THE SPECIFICATIONS AND MATCH THEM UP WITH THE PO'S THEMSELVES. SEE REPORT C99900785/82-02 (RIV) ALLEGATION 10 FOR RESOLUTION. REPORT 83-08 PROVIDES ASSURANCE THAT HVAC SYSTEMS AND COMPONENTS ARE ADEQUATELY DESIGNED AND CONSTRUCTED THAT MATERIALS AND THE QA PROGRAM UTILIZED WERE ADEQUATE.</p>							
330/83#04-04	INDIVIDUAL N	ALLEGATION	MIDLAND 2			RIV	82-02
<p>COMMENTS CONCERNING POOR DOCUMENT CONTROL. REFER TO REPORT C99900785/82-02 (RIV) ALLEGATIONS 1 AND 5 AND OI REPORT 3-82-025 FOR RESOLUTION. REPORT 83-08 PROVIDES ASSURANCE THAT HVAC SYSTEMS AND COMPONENTS ARE ADEQUATELY DESIGNED AND CONSTRUCTED THAT MATERIALS AND THE QA PROGRAM UTILIZED WERE ADEQUATE.</p>							
330/83#04-05	INDIVIDUAL N	ALLEGATION	MIDLAND 2			HAWKINS	83-08
<p>DURING THE TIME I WORKED FOR ZACK, THE NRC DID NOTHING THAT I AM AWARE OF TO INSPECT ZACK PROCEDURES OR MONITOR THEIR QA PROGRAM. SEE LETTERS FROM RIII WHICH REFER THIS ISSUE TO OIA (DATED AUG. 9, AND 31, 1983) FOR APPROPRIATE ACTION. THE LETTERS FORWARDED IND. HIS AFFIDAVIT AND SWORN STATEMENT AND IND. O'S AFFIDAVIT REGARDING SAME ISSUE. REPORT 83-08 REFERS TO ISSUES SENT TO OIA.</p>							

ITEM				RESOLUTION			
ITEM NO./ RESPONSE DUE	INSPECTOR/ MODULE NO.	ITEM TYPE/ BRIEF DESCRIPTION	FACILITY NAME	LICENSEE DESIGNATED NO.	INTERIM INSPECTION	INSPECTOR ASSIGNED	CLOSEOUT REPORT NO.
330/83#05-01	INDIVIDUAL 0 (147)	ALLEGATION COMMENTS REGARDING POOR DOCUMENT CONTROL. SEE REPORT C99900785/82-02 (RIV) ALLEGATIONS 1 AND 2 AND OI REPORT 3-82-025 FOR RESOLUTION. INDIVIDUAL O'S AFFIDAVIT FORWARDED TO OIA IN LETTER DATED AUGUST 9, 1982. REPORT 83-08 PROVIDES ASSURANCE THAT HVAC SYSTEMS AND COMPONENTS ARE ADEQUATELY DESIGNED AND CONSTRUCTED THAT MATERIALS AND THE QA PROGRAM UTILIZED WERE ADEQUATE.	MIDLAND 2			RIV	82-02
330/83#05-02	INDIVIDUAL 0	ALLEGATION THERE WAS NO CONTROL OVER NUCLEAR PURCHASE ORDERS. AFTER I WAS FIRED I LEARNED THAT SOMEONE HAD GONE INTO SOME OF THE FILES TO FIX OR CORRECT THE VARIOUS PO'S. SEE REPORT C99900785/82-02 (RIV) ALLEGATIONS 8 AND 9 AND OI REPORT 3-82-025 FOR RESOLUTION. REPORT 83-08 PROVIDES ASSURANCE THAT HVAC SYSTEMS AND COMPONENTS ARE ADEQUATELY DESIGNED AND CONSTRUCTED THAT MATERIALS AND THE QA PROGRAM UTILIZED WERE ADEQUATE.	MIDLAND 2			RIV	82-02
330/83#05-03	INDIVIDUAL 0	ALLEGATION COMMENTS REGARDING LACK OF FORMAL TRAINING. SEE REPORT C99900785/82-02 (RIV) ALLEGATION 4 FOR RESOLUTION. REPORT 83-08 PROVIDES ASSURANCE THAT HVAC SYSTEMS AND COMPONENTS ARE ADEQUATELY DESIGNED AND CONSTRUCTED THAT MATERIALS AND THE QA PROGRAM UTILIZED WERE ADEQUATE.	MIDLAND 2			RIV	82-02
330/83#05-04	INDIVIDUAL 0	ALLEGATION TO THE BEST OF MY PERSONAL KNOWLEDGE A COMPLETE AUDIT IS STILL NOT FINISHED AT ZACK. (QA DOCUMENTATION). SEE REPORT C99900785/82-02 (RIV) ALLEGATION 16 FOR RESOLUTION. REPORT 83-08 PROVIDES ASSURANCE THAT HVAC SYSTEMS AND COMPONENTS ARE ADEQUATELY DESIGNED AND CONSTRUCTED THAT MATERIALS AND THE QA PROGRAM UTILIZED WERE ADEQUATE.	MIDLAND 2			RIV	82-02

ITEM				RESOLUTION			
ITEM NO./ RESPONSE DUE	INSPECTOR/ MODULE NO.	ITEM TYPE/ BRIEF DESCRIPTION	FACILITY NAME	LICENSEE DESIGNATED NO.	INTERIM INSPECTION	INSPECTOR ASSIGNED	CLOSEOUT REPORT NO.
330/83#05-05	INDIVIDUAL 0	ALLEGATION A NUMBER OF THE CMINTS I INSPECTED WERE ALTERED. SEE REPORT C99900785/82-02 (RIV) ALLEGATIONS 8 AND 9 AND 01 REPORT 3-82-025 FOR RESOLUTION. REPORT 83-08 PROVIDES ASSURANCE THAT HVAC SYSTEMS AND COMPONENTS ARE ADEQUATELY DESIGNED AND CONSTRUCTED THAT MATERIALS AND THE QA PROGRAM UTILIZED WERE ADEQUATE.	MIDLAND 2			RIV	82-02
330/83#05-06	INDIVIDUAL 0	ALLEGATION I WAS NOT QUALIFIED TO MAKE A RESOLUTION OR EXCUSE FOR PROBLEMS LIKE MISSING CERTIFICATIONS (CONCERNING NCRS SHE WAS FORCED TO WRITE). SEE REPORT C99900785/82-02 (RIV) ALLEGATION 4 FOR RESOLUTION. REPORT 83-08 PROVIDES ASSURANCE THAT HVAC SYSTEMS AND COMPONENTS ARE ADEQUATELY DESIGNED AND CONSTRUCTED THAT MATERIALS AND THE QA PROGRAM UTILIZED WERE ADEQUATE.	MIDLAND 2			RIV	82-02
330/83#05-07	INDIVIDUAL 0	ALLEGATION IN LETTER FROM A SUB-TIER VENDOR CONCERNING MISSING CERTIFICATIONS OR SPECIFICATIONS THE VENDOR TOLD ZACK TO JUST FILL IN THE BLANKS. SEE REPORT C99900785/82-02 (RIV) ALLEGATION 10 FOR RESOLUTION. REPORT 83-08 PROVIDES ASSURANCE THAT HVAC SYSTEMS AND COMPONENTS ARE ADEQUATELY DESIGNED AND CONSTRUCTED THAT MATERIALS AND THE QA PROGRAM UTILIZED WERE ADEQUATE.	MIDLAND 2			RIV	82-02
330/83#05-08	INDIVIDUAL 0	ALLEGATION TO THE BEST OF MY KNOWLEDGE THERE WAS NEVER AN NRC INVESTIGATION AT THE ZACK SITE DURING MY EMPLOYMENT THERE. REPORT 83-08 REFERS TO AFFIDAVITS AND STATEMENTS WHICH WERE SENT TO OIA. REFER TO AUGUST 9, 1983 LETTER FROM REGION III TO OIA.	MIDLAND 2			HAWKINS	83-08

ITEM				RESOLUTION			
ITEM NO./ RESPONSE DUE	INSPECTOR/ MODULE NO.	ITEM TYPE/ BRIEF DESCRIPTION	FACILITY NAME	LICENSEE DESIGNATED NO.	INTERIM INSPECTION	INSPECTOR ASSIGNED	CLOSEOUT REPORT NO.
330/83#05-09	INDIVIDUAL U	ALLEGATION	MIDLAND 2			RIV	82-02
		I ALSO BELIEVE THERE SHOULD BE A REVIEW OF ZACK WELDER QUALIFICATION RECORDS. SEE REPORT C49900785/82-02 (RIV) ALLEGATION 3 AND RIII REPORTS 83-13183-14. (COOK RELEASE OF ZACK WORK) FOR RESOLUTION. REPORT 83-08 PROVIDES ASSURANCE THAT HVAC SYSTEMS AND COMPONENTS ARE ADEQUATELY DESIGNED AND CONSTRUCTED THAT MATERIALS AND THE QA PROGRAM UTILIZED WERE ADEQUATE.					
330/83#06-01	INDIVIDUAL P (148)	ALLEGATION	MIDLAND 2			GARDNER	84-03
		ALLEGATIONS CONCERNING GEOTECHNICAL DRAWING CONTROL AT THE RECHTEL COMPANY, ANN ARBOR, MICHIGAN. (RIV RPT)					
330/83#07-01	INDIVIDUAL U 47/149	ALLEGATION	MIDLAND 2			GARDNER	84-03
		AT THE MIDLAND NUCLEAR POWER PLANT, YOU BASICALLY HAVE A POORLY TRAINED, DEMORALIZED, FAMILY ORIENTED, AND UNCOMMITTED TO DUTY CONTRACT SECURITY FORCE. (CREEP LETTER)					
330/83#08-01	INDIVIDUAL W 53/150	ALLEGATION	MIDLAND 2			COOK	83-11
		UNQUALIFIED PERSONNEL AT MIDLAND INCLUDE LEO DAVIS, DICK SODERHOLM, CLARK ASH, AND ED ENTOKIN. REFER TO JUNE 27, 1983 LETTER TO SINCLAIR FROM KEPPLER. REPORT 83-08 PROVIDES ASSURANCE THAT HVAC SYSTEMS AND COMPONENTS ARE ADEQUATELY DESIGNED AND CONSTRUCTED THAT MATERIALS AND THE QA PROGRAM UTILIZED WERE ADEQUATE.					
330/83#08-02	INDIVIDUAL W	ALLEGATION	MIDLAND 2			HAWKINS	83-08
		ZACK ALSO DID NOT HAVE QUALIFIED PEOPLE FOR DESIGN WORK THEY WERE DOING. SEE REPORT 83-08 SECTION I FOR RESOLUTION (ATTACHMENT I TO REPORT 83-08)					

ITEM				RESOLUTION			
ITEM NO./ RESPONSE DUE	INSPECTION/ MODULE NO.	ITEM TYPE/ BRIEF DESCRIPTION	FACILITY NAME	LICENSEE DESIGNATED NO.	INTERIM INSPECTION	INSPECTOR ASSIGNED	CLOSEOUT REPORT NO.
330/83#03-03	INDIVIDUAL R	ALLEGATION HE CLAIMS THAT ALL WORK ON ANY CONSTRUCTION PROJECT BEYOND A CERTAIN LIMITED SIZE MUST BE DONE AS A MICHIGAN REGISTERED ENGINEER OR ARCHITECT. ALSO SEE REPORT 83-09 SECTION I AND JUNE 27, 1983 LETTER TO SINCLAIR FROM KEPLER FOR RESOLUTION. REPORT 83-09 PROVIDES ASSURANCE THAT HVAC SYSTEMS AND COMPONENTS ARE ADEQUATELY DESIGNED AND CONSTRUCTED THAT MATERIALS AND THE QA PROGRAM UTILIZED WERE ADEQUATE.	MIDLAND 2			COOK	83-11
330/83#03-04	INDIVIDUAL R	ALLEGATION HE TOLD ME THAT A VERY GOOD WELDER QUIT THE PROJECT RECENTLY BECAUSE THE SCHEDULING WAS SO ERRATIC. SEE JUNE 27, 1983 LETTER FROM KEPLER FOR RESOLUTION. REPORT 83-09 PROVIDES ASSURANCE THAT HVAC SYSTEMS AND COMPONENTS ARE ADEQUATELY DESIGNED AND CONSTRUCTED THAT MATERIALS AND THE QA PROGRAM UTILIZED WERE ADEQUATE.	MIDLAND 2			COOK	83-11
330/83#09-01	INDIVIDUAL S (151)	ALLEGATION ALLEGATIONS REGARDING THEFT - BIG WIDE MOUTH THERMOS BOTTLES, FALSE BOTTOM COOLERS, AND REGULAR THERMOS BOTTLES. THIS IS PITY TH WHAT IS BEING TAKEN OUT BY TRUCK, FOR EVERYONE FROM TOMMY DAVIS AND HIS STAFF RIGHT ON DOWN TO THE COMMON WORKER.	MIDLAND 2			COOK	
330/83#09-02	INDIVIDUAL S	ALLEGATION ONE WORKER GATHERED TOOLS AND TOOL BUCKETS DURING THE DAY AND PLACED THEM IN A PICKUP SPOT FOR THE MAN ON THE NIGHT SHIFT TO TAKE OUT ON THE NIGHTEL TEAMSTER TRUCK AT NIGHT. HIS NAME IS COOK.	MIDLAND 2			COOK	

ITEM				RESOLUTION			
ITEM NO./ RESPONSE DUE	INSPECTOR/ MODULE NO.	ITEM TYPE/ BRIEF DESCRIPTION	FACILITY NAME	LICENSEE DESIGNATED NO.	INTERIM INSPECTION	INSPECTOR ASSIGNED	CLOSEOUT REPORT NO.
330/83#09-03	INDIVIDUAL S	ALLEGATION SEVERAL GRINDERS HAVE BEEN TAKEN BY HANDY FAYE & ED WARDWELL. BOSS CARTWRIGHTS GARAGE IS FULL OF TOOLS FROM HAW. SO IS SUCK WARDWELLS. BOY YEAGER TOOK TOOLS INCLUDING GRINDERS, WELDING TUNCH AND OTHER THINGS. THE PURCHASING PERSON, MOSCOE VASCIO OR SOMETHING LIKE THAT HAD STUFF DELIVERED TO HIS HOUSE.	MIDLAND 2			COOK	
330/83#09-04	INDIVIDUAL S	ALLEGATION PEOPLE WHO HAVE NEVER EVEN SEEN A NUCLEAR POWER HOUSE BEFORE IN THEIR LIFE ARE IN POSITIONS OF FOREMAN, GENERAL FOREMAN, SUPERINTENDENTS, JOH STEWARDS, AND OTHER POSITIONS THAT THEY HAVE NO QUALIFICATIONS FOR AT ALL.	MIDLAND 2			COOK	
330/83#10-01	INDIVIDUAL I (051)	ALLEGATION ONE OF THE UNDERPINNING PIERS IS SINKING MORE THAN ANTICIPATED.	MIDLAND 2			LANDSMAN	83-14
330/83#11-01	INDIVIDUAL U 69/152	ALLEGATION THERE IS NO TRACEABILITY FOR TOIR LINCOLN ELECTRODE TO THE LOCATION OF CONSUMPTION.	MIDLAND 2			GARDNER	84-03
330/83#11-02	INDIVIDUAL U	ALLEGATION PROJECT QUALITY CONTROL INSTRUCTIONS WHICH HE HAD IN HIS POSSESSION CONTAINED MISTAKES.	MIDLAND 2			GARDNER	84-03
330/83#12-01	INDIVIDUAL V (153)	ALLEGATION WE HAD ADVANCE KNOWLEDGE OF NRC INSPECTIONS AND WERE TOLD TO DO THE JOB BY THE HOUR WHILE THEY WERE AT THE PLANT. AT OTHER TIMES PRIORITIES VARIED IN ORDER TO MEET TIME LIMITS.	MIDLAND 2			COOK	

COMPLETE LISTING

ITEM			RESOLUTION				
ITEM NO./ RESPONSE DUE	INSPECTOR/ MODULE NO.	ITEM TYPE/ BRIEF DESCRIPTION	FACILITY NAME	LICENSEE DESIGNATED NO.	INTERIM INSPECTION	INSPECTOR ASSIGNED	CLOSEOUT REPORT NO.
330/H3#12-02	INDIVIDUAL V	ALLEGATION IN SOME INSTANCES QC INSPECTORS WOULD SIGN OFF ON THE WORK DESPITE ITS NOT HAVING BEEN DONE IN THE CORRECT SEQUENCE. AS A RESULT, QC INSPECTORS COULD NOT CHECK THE THICKNESS OR TAPER ON A BEVFL, INSPECT THE CLEANLINESS OF A PIPE'S INTERIOR, OR VERIFY THAT A PIPE HAD THE PROPER HEAT NUMBER ON IT.	MIDLAND 2			COOK	
330/H3#13-01	INDIVIDUAL W (154)	ALLEGATION RESUMES OF SOME OF THE PERSONNEL SUPPLIED UNDER CONTRACT TO H & W BY HARCLAY WERE FALSIFIED.	MIDLAND 2			PAWLIK	
330/H3#14-01	INDIVIDUAL X (155)	ALLEGATION TRAINING WAS INADEQUATE IN PREPARING HIM TO PERFORM HIS JOB WITH ZACK. SEE REPORT C99900785/82-02 (RIV) ALLEGATION 4 AND H3-08 SECTION I FOR RESOLUTION. REPORT H3-08 PROVIDES ASSURANCE THAT HVAC SYSTEMS AND COMPONENTS ARE ADEQUATELY DESIGNED AND CONSTRUCTED THAT MATERIALS AND THE QA PROGRAM UTILIZED WERE ADEQUATE.	MIDLAND 2			RIV	82-02
330/H3#14-02	INDIVIDUAL X	ALLEGATION UPPER LEVEL ZACK MANAGEMENT PRESSURES HAVE AFFECTED THE QUALITY OF WORK. SEE REPORT H3-08 SECTION I AND 01 REPORT 3-82-057 FOR RESOLUTION. REPORT H3-08 PROVIDES ASSURANCE THAT HVAC SYSTEMS AND COMPONENTS ARE ADEQUATELY DESIGNED AND CONSTRUCTED THAT MATERIALS AND THE QA PROGRAM UTILIZED WERE ADEQUATE.	MIDLAND 2			HAWKINS	83-08

ITEM			RESOLUTION				
ITEM NO./ RESPONSE DUE	INSPECTOR/ MODULE NO.	ITEM TYPE/ BRIEF DESCRIPTION	FACILITY NAME	LICENSEE DESIGNATED NO.	INTERIM INSPECTION	INSPECTOR ASSIGNED	CLOSEOUT REPORT NO.
330/83#14-03	INDIVIDUAL X	ALLEGATION HE FREQUENTLY SAW DOCUMENTS HAVING EVIDENCE OF SIGNATURES OF QUESTIONABLE AUTHENTICITY, WHITE OUTS AND HEAT NUMBER ALTERATIONS. SEE OI REPORTS 3-82-025, RIII REPORT 83-08 SECTION 1, AND RIV REPORT C99900785/82-02 RIV ALLEGATION 8 AND 9 FOR RESOLUTION. REPORT 83-08 PROVIDES ASSURANCE THAT HVAC SYSTEMS AND COMPONENTS ARE ADEQUATELY DESIGNED AND CONSTRUCTED THAT MATERIALS AND THE QA PROGRAM UTILIZED WERE ADEQUATE.	MIDLAND 2			RIV	82-02
330/83#15-01	INDIVIDUAL Y (156)	ALLEGATION DUE TO THE FAILURE OF CPCO TO POST X-RAY SIGNS, HE WAS EXPOSED TO RADIATION PRODUCED BY X-RAY EQUIPMENT. SEE REPORT 83-08 SECTION 1 FOR RESOLUTION. THE INDIVIDUAL DID NOT WISH TO PURSUE THIS ISSUE WITH THE NRC.	MIDLAND 2			HAWKINS	83-08
330/83#16-01	INDIVIDUAL Z 95/157	ALLEGATION IMPROPER DEFICIENCY TRENDRING TECHNIQUES AT ZACK. SEE REPORT 83-08 SECTION I AND III FOR RESOLUTION. INDIVIDUAL Z'S SWORN STATEMENT SENT TO OI ON 11-3-83.	MIDLAND 2			HAWKINS	83-08
330/83#16-02	INDIVIDUAL Z	ALLEGATION UNQUALIFIED COMSTOCK PERSONNEL PERFORMING ENGINEERING AND QUALITY FUNCTIONS.	MIDLAND 2			GARDNER	
330/83#16-03	INDIVIDUAL Z	ALLEGATION INADEQUATE DESIGN AND CONSTRUCTION OF INSTRUMENT TUBING AND SUPPORTS BY BECHTEL AND COMSTOCK. SEE REPORT 83-08 SECTION I FOR DETAIL OF RESOLUTION.	MIDLAND 2			COOK	83-22

COMPLETE LISTING

ITEM				RESOLUTION			
ITEM NO./ RESPONSE DUE	INSPECTOR/ MODULE NO.	ITEM TYPE/ KEY DESCRIPTION	FACILITY NAME	LICENSEE DESIGNATED NO.	INTERIM INSPECTION	INSPECTOR ASSIGNED	CLOSEOUT REPORT NO.
330/83#17-01	INDIVIDUAL AA	ALLEGATION	MIDLAND 2			HURGESS	84-03
		RECHTEL HAS HIRED LOTS OF PEOPLE WHO ARE NOT QUALIFIED TO PERFORM THE ASSIGNED WORK. ATS NOS. 87, 158, 161					
330/83#18-01	INDIVIDUAL HH 88/159	ALLEGATION	MIDLAND 2			HURGESS	84-03
		MIDLAND PLANT FIRE PROTECTION SYSTEM IS INADEQUATE. ALSO INDIVIDUAL HH.					
330/83#19-01	INDIVIDUAL CC 96/160	ALLEGATION	MIDLAND 2			HAWKINS	83-08
		IMPROPER USE OF ONSITE DESIGN CHANGE METHODS. SEE REPORT 83-08 SECTION I FOR RESOLUTION. REPORT 83-08 PROVIDES ASSURANCE THAT HVAC SYSTEMS AND COMPONENTS ARE ADEQUATELY DESIGNED AND CONSTRUCTED THAT MATERIALS AND THE QA PROGRAM UTILIZED WERE ADEQUATE.					
330/83#19-02	INDIVIDUAL CC	ALLEGATION	MIDLAND 2			HAWKINS	83-08
		INCORRECT INSTALLATION OF ANCHOR BOLTS FOR SURFACE MOUNTED PLATES. SEE REPORT 83-08 SECTION I AND II FOR RESOLUTION.					
330/83-19-03	INDIVIDUAL CC	ALLEGATION	MIDLAND 2			HAWKINS	83-08
		EXTENSIVE PROPOSED CONTROL ROOM HVAC REDESIGN. SEE REPORT 83-08 SECTION I FOR RESOLUTION. REFERRED TO TERA FOR INCORPORATION INTO THE CONTROL ROOM HVAC DESIGN REVIEW.					
330/83#19-04	INDIVIDUAL CC	ALLEGATION	MIDLAND 2			HAWKINS	83-08
		EXCESSIVE HLOWHOLES IN THE CONTROL ROOM DUCTWORK. SEE REPORT 83-08 SECTION I AND II FOR RESOLUTION.					

ITEM				RESOLUTION			
ITEM NO./ RESPONSE DUE	INSPECTOR/ MODULE NO.	ITEM TYPE/ BRIEF DESCRIPTION	FACILITY NAME	LICENSEE DESIGNATED NO.	INTERIM INSPECTION	INSPECTOR ASSIGNED	CLOSEOUT REPORT NO.
330/83#19-05	INDIVIDUAL CC	ALLEGATION HECHTELS USE OF NONDISCLOSURE STATEMENTS. ALSO SEE REPORT 83-08 SECTION 1.	MIDLAND 2			HARRISON	83-10
330/83#20-01	INDIVIDUAL DD 87/161	ALLEGATION UNTRAINED AND UNQUALIFIED PERSONNEL WERE PERFORMING ENGINEERING FUNCTIONS IN THE ELECTRICAL INSTRUMENTATION SECTION.	MIDLAND 2			COOK	
330/83#21-01	INDIVIDUAL EE 90/162	ALLEGATION MEMBERS OF QAZQC HAD DOCUMENTED NONCONFORMANCES WHICH THEY WERE NOT ALLOWED BY MANAGEMENT TO ADDRESS THROUGH THE USE OF AN NCR.	MIDLAND 2			BURGESS	
330/83#21-02	INDIVIDUAL FF	ALLEGATION A CONSUMERS NCR ASSOCIATED WITH ASME REQUIREMENTS WAS DISPOSITIONED WITHOUT ALLOWING THE ANI TO IMPLEMENT A HOLD POINT AS REQUIRED BY THE CODE.	MIDLAND 2			BURGESS	
330/83#22-01	INDIVIDUAL FF (163)	ALLEGATION CONCERN WITH THE INSTALLATION OF SHIMS IN HELBA WHIP RESTRAINTS, PERSONNEL SAFETY.	MIDLAND 2			BURGESS	
330/83#22-02	INDIVIDUAL FF (163)	ALLEGATION CONCERN INVOLVING CHANGE OF WELDING SPEC. M-326, ASME CODE CHGS.	MIDLAND 2			BURGESS	
330/83#22-03	INDIVIDUAL FF (163)	ALLEGATION A MAJOR CHANGE WAS MADE TO A PQCI WITHOUT SUFFICIENT RETRAINING OF QAZQC PERSONNEL, RE: PQCI 2.30.	MIDLAND 2			BURGESS	

COMPLETE LISTING

ITEM				RESOLUTION			
ITEM NO./ RESPONSE DUE	INSPECTOR/ MODULE NO.	ITEM TYPE/ BRIEF DESCRIPTION	FACILITY NAME	LICENSEE DESIGNATED NO.	INTERIM INSPECTION	INSPECTOR ASSIGNED	CLOSEOUT REPORT NO.
330/83#23-01	INDIVIDUAL GG	ALLEGATION WELDERS WERE UNABLE TO WELD TO SPECIFICATIONS. AIS NOS. 100-105, 1644 HVAC - SEE 83-08.	MIDLAND 2			LANDSMAN	
330/83#23-02	INDIVIDUAL GG	ALLEGATION FAILURE TO INSPECT Q-SUPPORTS FOR NON-Q SYSTEMS.	MIDLAND 2			LANDSMAN	
330/83#23-03	INDIVIDUAL GG	ALLEGATION MULTI EXPANSION BOLTS USED AS Q-SUPPORTS IN GROUTED BLOCK AND POSSIBLY CEMENT WALLS.	MIDLAND 2			LANDSMAN	
330/83#23-04	INDIVIDUAL GG	ALLEGATION CEMENT IN BACKFILL	MIDLAND 2			LANDSMAN	
330/83#23-05	INDIVIDUAL GG	ALLEGATION WETNESS IN THE BACKFILL AND USE OF A NON-Q MACHINE.	MIDLAND 2			LANDSMAN	
330/83#23-06	INDIVIDUAL GG	ALLEGATION ADEQUACY OF SOIL UNDER THE DIESEL GENERATOR PEDESTALS.	MIDLAND 2			LANDSMAN	
330/83#23-07	INDIVIDUAL GG	ALLEGATION HECHTEL HAD ADVANCE NOTICE OF NRC INSPECTIONS.	MIDLAND 2			LANDSMAN	
330/83#24-01	INDIVIDUAL HH 88/159	ALLEGATION INSTALLATION OF DETECTORS ON BEAM FLANGES RATHER THAN ON CEILING. ALSO INDIVIDUAL HH.	MIDLAND 2			BURGESS	06

COMPLETE LISTING

ITEM				RESOLUTION			
ITEM NO./ RESPONSE DUE	INSPECTOR/ MODULE NO.	ITEM TYPE/ BRIEF DESCRIPTION	FACILITY NAME	LICENSEE DESIGNATED NO.	INTERIM INSPECTION	INSPECTOR ASSIGNED	CLOSEOUT REPORT NO.
330/83#24-02	INDIVIDUAL HH	ALLEGATION DETECTORS INACCESSIBLE AND HIDDEN FROM VIEW	MIDLAND 2			BURGESS	
330/83#24-03	INDIVIDUAL HH	ALLEGATION DETECTORS DIFFICULT TO MAINTAIN DUE TO CEILING HEIGHTS	MIDLAND 2			BURGESS	
330/83#24-04	INDIVIDUAL HH	ALLEGATION THE MULTIZONE FIRE PANELS ARE NOT BUILT SUCH THAT TWO INDEPENDENT POWER SUPPLIES CAN BE TERMINATED PROPERLY.	MIDLAND 2			BURGESS	
330/83#24-05	INDIVIDUAL HH	ALLEGATION POWER SUPPLY CABLE IS INSTALLED IN CONFLICT TO VENDOR RECOMMENDATIONS.	MIDLAND 2			BURGESS	
330/83#24-06	INDIVIDUAL HH	ALLEGATION AIR DUCT DETECTORS HAVE BEEN INSTALLED IN CONFLICT WITH VENDOR RECOMMENDATIONS.	MIDLAND 2			BURGESS	
330/83#24-07	INDIVIDUAL HH	ALLEGATION NO ACCESS TO DETECTORS THAT ARE LOCATED ABOVE CLIP-DOWN CEILINGS.	MIDLAND 2			BURGESS	
330/83#24-08	INDIVIDUAL HH	ALLEGATION SPOT DETECTORS ARE INCORRECTLY LOCATED	MIDLAND 2			BURGESS	
330/83#24-09	INDIVIDUAL HH	ALLEGATION POSSIBLE INCORRECT TYPE OF DETECTOR FOR ITS INTENDED USE.	MIDLAND 2			BURGESS	

ITEM						RESOLUTION	
ITEM NO./ RESPONSE DUE	INSPECTOR/ MODULE NO.	ITEM TYPE/ BRIEF DESCRIPTION	FACILITY NAME	LICENSEE DESIGNATED NO.	INTERIM INSPECTION	INSPECTOR ASSIGNED	CLOSEOUT REPORT NO.
330/83-25-01	INDIVIDUAL II 83/113	ALLEGATION ALLEGATIONS CONCERNING COOLING TOWER CONSTRUCTION.	MIDLAND 2			HARRISON	83-22
330/84#01-01	INDIVIDUAL JJ 84/20	ALLEGATION GENERAL CONCERNS WITH THEFT, SECURITY, WASTED FUNDS, TRASH IN PIPES, ALCOHOL AND DRUG ABUSE, AND RADIOGRAPHY.	MIDLAND 2			HARRISON	



**Consumers
Power
Company**

James W Cook
Vice President - Projects, Engineering
and Construction

General Offices: 1945 West Parnall Road, Jackson, MI 49201 • (517) 788-0453
June 14, 1982

Harold R Denton, Director
Office of Nuclear Reactor Regulation
Division of Licensing
US Nuclear Regulatory Commission
Washington, DC 20555

Handwritten: Landman

PRINCIPAL STAFF	
DIR	
D/D	
A/D	
DP&PI	
DE&TI	
DE&OS	File <i>hcb</i>

MIDLAND PROJECT
MIDLAND DOCKET NO 50-329, 50-330
RESPONSE TO NRC STAFF REQUEST FOR ADDITIONAL
INFORMATION REQUIRED FOR COMPLETION OF
STAFF REVIEW OF SOILS REMEDIAL WORK
FILE: 0485.16 SERIAL: 17319

- REFERENCES: (1) D G EISENHUT LETTER TO J W COOK
DATED MAY 25, 1982
(2) J W COOK LETTER TO H R DENTON,
SERIAL 17293, DATED JUNE 1, 1982

ENCLOSURE: RESPONSE TO THE NRC STAFF REQUEST FOR ADDITIONAL
INFORMATION REQUIRED FOR COMPLETION OF STAFF
REVIEW OF SOILS REMEDIAL WORK DATED JUNE 14, 1982

Enclosure 8 to the NRC's correspondence of May 25, 1982 (Reference 1) listed the information which the Staff required to conclude its review of the soils remedial work. We responded in our correspondence of June 1, 1982, and indicated that our response to the questions posed in Enclosure 8 would be forwarded by June 15, 1982.

The enclosure to this correspondence represents a complete response to each question posed in Enclosure 8 to the NRC's letter of May 25, 1982. Supporting information is available for audit by the NRC at Bechtel's office in Ann Arbor.

We believe the enclosed information, combined with the discussion of these responses with the Staff on June 11, 1982, adequately responds to the requests and individual concerns identified by the Staff. With the submittal of the

Handwritten: 8226215118

enclosed information, we believe that the Staff should be in a position to expeditiously review our responses and immediately thereafter provide its concurrence with our request to proceed with the remedial measures.

James W. Cook

JWC/RLT/mkh

CC Atomic Safety and Licensing Appeal Board, w/o
 CBechhoefer, ASLB, w/o
 MMCherry, Esq, w/o
 FPCowan, ASLB, w/o
 RJCook, Midland Resident Inspector, w/o
 RSDecker, ASLB, w/o
 SGadler, w/o
 JHarbour, ASLB, w/o
 GHarstead, Harstead Engineering, w/a
 DSHood, NRC, w/a (2)
 DFJudd, B&W, w/o
 JDKane, NRC, w/a
 FJKelley, Esq, w/o
 RBLandsman, NRC Region III, w/a
 WHMarshall, w/o
 JPMatra, Naval Surface Weapons Center, w/a
 WOtto, Army Corps of Engineers, w/a
 WDPaton, Esq, w/o
 SJPoulos, Geotechnical Engineers, w/a
 FRinaldi, NRC, w/a
 HSingh, Army Corps of Engineers, w/a
 BStamiris, w/o


BCC RCBauman, P-14-312B, w/a
AJBoos, Bechtel, w/a
JEBrunner, M-1079, w/a
WJCloutier, P-24-505, w/a
BDhar, Bechtel, w/a
PJGriffin, P-24-513, w/a
EMHughes, Bechtel, w/a
RWHuston, Washington, w/a
JKMeisenheimer, P-14-100, w/a
JAMooney, P-14-115A, w/a
DBMiller, Midland, w/a
MIMiller, IL&B, w/a
NRRamanujam, P-14-100, w/a
KBRazdan, P-14-419, w/a
JARutgers, Bechtel, w/a
JRSchaub, P-14-305, w/a
PPSteptoe, IL&B, w/a
TJSullivan/DMBudzik, P-24-624A, w/a
RLTeuteberg, P-24-505
TRThiruvengadam, P-14-400, w/a
FVillalta, P-14-419, w/a
DJVandeWalle, P-24-414, w/a
FCWilliams, IL&B, w/a
NRC Correspondence File

CONSUMERS POWER COMPANY
Midland Units 1 and 2
Docket No 50-329, 50-330


Letter Serial 17319 Dated June 14, 1982

At the request of the Commission and pursuant to the Atomic Energy Act of 1954, and the Energy Reorganization Act of 1974, as amended and the Commission's Rules and Regulations thereunder, Consumers Power Company submits additional information responding to NRC requests on the soils remedial work. The submittal documents our response to information requested by the NRC Staff in Enclosure 8 of the NRC's May 25, 1982 correspondence.

CONSUMERS POWER COMPANY

By 
J W Cook, Vice President
Projects, Engineering and Construction

Sworn and Subscribed Before Me This 14th Day of June 1982


Notary Public
Jackson County, Michigan

My Commission Expires September 8, 1984

ENCLOSURE

RESPONSE TO THE NRC STAFF REQUEST FOR ADDITIONAL
INFORMATION REQUIRED FOR COMPLETION OF STAFF REVIEW
OF SOILS REMEDIAL WORK

MIDLAND PLANT UNITS 1 AND 2
DOCKET NO 50-329 and 50-330
CONSUMERS POWER COMPANY

June 14, 1982

RESPONSE TO THE NRC STAFF REQUEST FOR ADDITIONAL INFORMATION
REQUIRED FOR COMPLETION OF STAFF REVIEW OF
SOILS REMEDIAL WORK

INFORMATIONAL REQUEST 1

Provide the following information regarding the Auxiliary Building and Feed-water Isolation Valve Pits:

REQUEST 1.1

Redesign of stiffened bulkhead against earth pressures during drift excavation to install needle beam assembly.

RESPONSE

Our response to this request was contained in the enclosure to Serial 17225 dated May 14, 1982 and is duplicated below along with the NRC's question:

Review Concern 14 - Explain the design for the initial drift tunnel extended under the end of the electrical penetration area for piers W8 and E8 to the Units 1 and 2 reactor walls, respectively.

Response - The initial drifts will be constructed with the cross-section shown in Figure 3. As noted in Figure 3, a provision is made to eliminate the effect of surcharge loading from the building. The drift is designed for the active earth pressure⁽¹⁾ because the fill behind the wall uses a 4-foot set spacing for the drift bracing. The actual drift construction will use a 2-foot set spacing, which has the earth pressure; the actual drift will then be designed for twice the earth pressure.

(1) Maximum value = $41h$ PSF where "h" is the height of the drift

REQUEST 1.2

Revise report on crack evaluation to include consideration of the effects of multiple cracks.

RESPONSE

Several crack evaluation reports, as noted below, have been submitted previously. A final report, issued by our correspondence Serial 17320 dated June 14, 1982 is being submitted to address the criteria pertaining to crack width and the effects of multiple cracks.

<u>Bldg</u>	<u>Date</u>	<u>Serial</u>
FIVP	1/25/82	15493
Aux	1/29/82	15527
DGB	2/16/82	15978
SWPS	3/2/82	16009
REPAIR	4/30/82	17228

REQUEST 1.3

Analysis of the construction condition using a subgrade modulus of 70 KCF and provide results.

RESPONSE

Our response to this request was contained in Enclosure 2 to Serial 17304 dated June 7, 1982 and is identified as Review Concern 2 for the Construction Phase 3.

REQUEST 1.4

Allowable differential settlements for Phase 3 (based on 1.3 above)

RESPONSE

The locations at which the differential settlements will be monitored and the allowable values and the technique used to calculate these values are as follows. The additional Bench Marks (B/M) have not been installed. The allowable values may slightly change as As-Built locations of these B/M are incorporated in calculations.

a. Locations of Deep Seated B/M

Drawing 7220-C-1493 (provided with Serial 17304 dated 6/7/82) now shows all building instrumentation, has revised formula for calculating Δi , and the three new DSBs. The three new DSBs are DSB-AS2, DSB-AS3, and DSB-AS4. DSB-AN2 was provided in the railroad bay to provide redundancy to the existing DSB-AN1. DSB-AS3 and DSB-AS4 are being located near Column Line G. In the north-south direction, the main auxiliary building north of Column Line G is more rigid than the portion between Column Lines G and H. Therefore, it is more accurate to measure relative displacements (Δl) with respect to DSB-AS3 and DSB-AS4 rather than DSB-AS1 and DSB-AS2.

b. Results of Calculations

The allowable relative vertical structural displacements between the DSBs near Column Line G and the DSBs near the south wall of the electrical penetration area (EPA) and of the control tower are shown in Table 1.4. To arrive at the allowable relative displacements, the calculated existing

structural displacements were subtracted from the displacements obtained from the analyses described in Part d of this response.

TABLE 1.4

Soil Subgrade Modulus Under Main Auxiliary Building	Allowable Relative Vertical Displacement, W1 (in)			
	<u>DSB-2E</u>	<u>DSB-3E</u>	<u>DSB-3W</u>	<u>DSB-2W</u>
30 kcf (See Fig 1.4.2)	0.67	0.76	0.72	0.68
70 kcf (See Fig 1.4.3)	0.63	0.73	0.71	0.56

The locations of the DSBs are shown in Figure 1.4.1. All the relative displacements are with respect to the reference point near Column Line G.

The compatibility of the floor/roof beam connections to these building displacements is being reviewed.

Because allowable displacements are slightly smaller for the subgrade modulus ($k=70$ kcf), the allowable deflections to be used in the field for the construction will be based on the subgrade modulus ($k=70$).

Construction would be stopped at the allowable displacement limits. An evaluation of the construction will be made at a lower level of displacement. These lower level displacements are termed "trigger limits." The trigger limits will be established at lower than one-half of the allowable displacements.

The values in Table 1.4 are larger than the corresponding values presented to the NRC in the meeting of February 26, 1982, at Bethesda, Maryland.

The reasons for this increase are as follows:

1. As noted in the February 26 meeting, the results presented were based on the first iteration of the analysis. However, the results presented now are based on the last iteration of the analysis.
2. The reference point DSBs have been moved north toward the railroad bay, thus increasing the north-south distance between the reference DSBs (near Column Line G) and the DSBs near the south edge of the control tower and EPAs.

c. Discussion of Significance of Results

The allowable vertical relative displacements shown in Table 1.4 are the allowable structural deformations for the south edge of the control tower and EPAs with respect to Column Line G. For the loading (unfactored dead weight of the structure, blockwalls, equipment, and 25% of live load), the structure deflects to the south because the control tower and the EPAs are founded on fill material. Figure 1.4.4 shows the deflection curve under the applied loads. Because of the relatively higher structural stiffness between Column Lines A and G, the displacement variation between Column Lines A and G was considered to be linear. The difference in displacement between the DSBs adjacent to Column Line Kc and G also include the rigid body tilting. The structural deformation Δl for DSB-3E is computed as follows:

$$\Delta l = \Delta Kc - \left(\Delta G + \frac{\Delta G - \Delta A}{L1} \times L2 \right)$$

$$= \Delta Kc - \left(1 + \frac{L2}{L1} \right) \Delta G + \frac{L2}{L1} \times \Delta A$$

$$= \Delta(\text{DSB-3E}) - \left(1 + \frac{L(3E, AS4)}{L(AS4, AN1)} \right) \Delta(\text{DSB-AS4})$$

$$\begin{aligned}
&= \Delta Kc - \left(1 + \frac{L2}{L1}\right) \Delta G + \frac{L2}{L1} \times \Delta A \\
&= \Delta(\text{DSB-3E}) - \left(1 + \frac{L(3E,AS4)}{L(AS4,AN1)}\right) \Delta(\text{DSB-AS4}) \\
&\quad + \frac{L(3E,AS4)}{L(AS4,AN1)} \times \Delta(\text{DSB-AN1})
\end{aligned}$$

(format used in Drawing 7220-C-1493)

where:

$L1 = L(AS4,AN1)$ = north-south horizontal distance between (DSB-AS4) and (DSB-AN1)

$L2 = L(3E,AS4)$ = north-south horizontal distance between (DSB-3E) and (DSB-AS4)

$\Delta Kc = \Delta(\text{DSB-3E})$

$\Delta G = \Delta(\text{DSB-AS4})$

$\Delta A = \Delta(\text{DSB-AN1})$

Δs (except $\Delta 1$) are the absolute vertical deflections at the DSBs. The structural deformations $\Delta 1$ for DSB-2E, DSB-3W, and DSB-2W are computed in a similar manner.

d. Calculation Technique

The allowable relative vertical displacements shown in Table 1.4 were determined from a nonlinear analysis of the structure performed to include the effects of concrete cracking. A linear finite-element program, BSAP CE800, was used. To achieve the effect of non-linearity, an iterative process was used.

A three-dimensional, finite-element model was used for the analyses. This model was discussed with the NRC structural staff and a copy of the model was provided to the staff during the NRC audit held at Bechtel's Ann Arbor office on February 1 through 5, 1982.

The purpose of the analyses is to arrive at the relative displacements which the structure can tolerate. In these analyses, relative displacements were induced by eliminating the soil springs to represent the first stage of soil removal and by reducing the stiffness of certain soil springs representing the fill under the EPAs and the control tower.

The flow diagram (see Figure 1.4.6) shows the step-by-step procedure for the analyses. Criteria and assumptions for the analyses are presented below:

1. E_c value: Same as ACI 318 (no reduction)
2. Reduced stiffness: In the cracked areas, the reduction in stiffness based on rebar. Initial crack based on $3\sqrt{f_c'}$ for shear and $4\sqrt{f_c'}$ for tension.

Criteria 1 and 2 were discussed and agreed upon with the NRC during the staff audit held at Bechtel's Ann Arbor office on March 16 through 19, 1982. These criteria are shown on Attachment 2 to the letter from Consumers Power Company to the NRC, File 0485.16, B3.0.1, Serial 16597.

3. Convergence would be assumed to be achieved when the following criteria are met.
 - a. The number of elements to be cracked continues to progressively reduce.
 - b. The number of elements to be cracked based on the last computer run is not more than 10% of the total number of elements cracked.
4. The average strain in the cracked elements is limited to two-thirds of the yield strain.

AUXILIARY BUILDING UNDERPINNING DEEP SEATED BENCH MARK LOCATION PLAN*





FIGURE 1.4.1

*Exact locations are shown on drawings C-1490 and C-1491

AUXILIARY BUILDING UNDERPINNING




MIDLAND UNITS 1 AND 2

AUXILIARY BUILDING UNDERPINNING 1/26/82

FIGURE 1.4.2

ASSUMED EXISTING SOIL SUBGRADE MODULUS
FOR SOIL UNDER THE AUXILIARY BUILDING

AUXILIARY BUILDING UNDERPINNING



MIDLAND UNITS 1 AND 2
 AUXILIARY BUILDING UNDERPINNING 1/26/82

FIGURE 1.4.3 ASSUMED EXISTING SOIL SUBGRADE MODULUS
 VALUES FOR SOIL UNDER THE AUXILIARY
 BUILDING






FIGURE 1.4.4 DEFLECTION CURVE AND STRUCTURAL DEFORMATION

AUXILIARY BUILDING UNDERPINNING CONSTRUCTION SEQUENCE STAGE - 1



ANALYSIS SCHEME




Figure 1.4.6

REQUEST 1.5

Horizontal movement acceptance criteria for Phase 3 for instruments at top of EPAs and control tower.

RESPONSE

Our response to this request along with the NRC's question was contained in Serial 16597 dated March 31, 1982 and is summarized as follows:

Review Concern 1 - Provide instrumentation details and horizontal movement tolerance criteria with basis, for 3 instruments to be installed at top of EPA's and Control Tower (Telephone record, March 8, 1982 Par. 4.c and Par. 5).

Response - Three relative movement devices will be provided to measure the horizontal movement between the turbine building and the auxiliary building. These devices are as follows:

Unit 1 EPA to Turbine Bldg el 705	DMD-11
Control Tower to Turbine Bldg el 705	DMD-12
Unit 2 EPA to Turbine Bldg el 705	DMD-13

These devices will be installed and read for background during phase 2A and 2B. Acceptance criterial will be established for Phase 3. Each monitoring point will be treated as a separate data base. The monitoring details are shown on drawing C-1493(Q) (Figure 4).

REQUEST 1.6

As-built report with confirmatory detail on underpinning in FSAR upon completion of construction.

RESPONSE

Upon completion of the underpinning a report will be prepared and submitted addressing the as-built condition of the underpinning and structures. This report will be submitted within 6 months after the completion of construction.

REQUEST 1.7

Acceptance criteria for strain monitors for Phase 3

RESPONSE

The acceptance criteria for strain monitoring is shown in Attachment 5-3 (Dwg 7220-C-1493) to Serial 17304 dated June 7, 1982. (Review Concern 5E).

REQUEST 1.8

Acceptability of 1.5 FSAR SSE versus SSRS as bounding design.

RESPONSE

The underpinnings for the Auxiliary Building and the Service Water Pump Structure (SWPS) and the new ring beam for the Borated Water Storage Tank (BWST) are required to be designed so as to withstand the forces from the earthquake characterized by the Site Specific Response Spectra (SSRS). Since, during the initial design phases of the underpinnings and the new ring beam, final staff concurrence on the SSRS was not yet available, a conservative assumption was made for the design. The seismic forces used in the design were obtained by multiplying the results from the analysis using Midland FSAR design SSE spectra with median soil case by a factor of 1.5

Since Staff concurrence on SSRS was subsequently obtained studies were performed to show that the assumed seismic response on the underpinnings and the new ring beam would be more than the response obtained by using SSRS input which would result in a conservative design.

The studies for the auxiliary building and SWPS compared the nodal vector accelerations from an analysis using the Midland FSAR response spectra and nominal soil case multiplied by a factor of 1.5 to the nodal vector accelerations from an analysis using the SSRS and Midland FSAR envelope response spectra together with three soil cases, ie, nominal and plus or minus 50%. The comparisons were made for selected key nodes which are representative of the governing structure responses.

For the auxiliary building underpinning, the significant node for comparison is node 66 (free end of the electrical penetration areas at elevation 695').

<u>Node</u>	$\frac{\text{FSAR} \times 1.5}{\langle \text{SSRS} \ \& \ \text{FSAR} \rangle}$
66	1.22

< > Ξ Envelope of response spectra curves

The same ratios for the remaining portions of the underpinning were more conservative.

For the SWPSs, the most significant node for comparison is node 14 (foundation level of the lower base slab at elevation 589.5').

<u>Node</u>	$\frac{\text{FSAR} \times 1.5}{\langle \text{SSRS} \ \& \ \text{FSAR} \rangle}$
14	1.15

The same ratios for the remaining portions of the building underpinning were more conservative.

For the BWST, the comparison used the largest acceleration from both the including bottom pressure (IBP) and the excluding bottom pressure (EBP) cases. However, the EBP case is used to calculate forces on the tank and IBP case is used to calculate forces on the foundation. The largest acceleration for the IBP case was used to calculate base shear. When this was done, the base shear due to the SSRS-FSAR envelope, was 2% less than the FSAR base shear multiplied by 1.5. All other shears and moments on the foundation due to the SSRS-FSAR envelope were less than those caused by the FSAR multiplied by 1.5

In conclusion, the 1.5 x FSAR response spectra analysis is conservative for the auxiliary building and the SWPS underpinnings, and the BWST foundation.

REQUEST 1.9

Method to be followed for transfer of jacking load into permanent wall.

RESPONSE


The detailed final load transfer procedure is currently under development. The final loads in the jacking groups have been finalized and the structure found to be acceptable. The intermediate increments of loads in the jacks are being finalized. A brief overview of the anticipated procedure is as follows: (See Figure 1.9-1):

1. Install three groups of jackstands on the permanent underpinning wall under the east and west EPAs
 - a) Group 1 (jacks 1 through 9) will carry 2800 kips, the load supported by the grillage system at pier 8
 - b) Group 2 (jacks 10 through 22) will carry 2860 kips, the load supported by the grillage system at pier 5
 - c) Group 3 (jacks 23 through 36) will carry 3630 kips, the load supported by the grillage system at pier 2
2. Add a predetermined portion, which is being finalized, of load to Groups 1 and 3.
3. Remove the same load from the grillage 2 and 8 jacks.
4. Monitor the grillage 5 jacks and the group 1 and 2 jacks.

- a) If the pressure in the grillage 5 jacks increases, jack an additional load that corresponds to this increased pressure into Groups 1 and 3 jacks to decrease the pressure in the Grillage 5 jacks to their original pressure.
 - b) If the pressure in Group 1 and 2 jacks increases after removing the load from the grillage 2 and 8 jacks, convert the pressure to load and subtract this load from the next step.
5. Repeat steps 1 through 4 until all loads on the grillage 2 and 8 jacks have been transferred to the Group 1 and 3 permanent jacks.
 6. Remove a predetermined amount, which is being finalized, of load from the grillage 5 jacks. The pressure in the Group 1 and 3 permanent jacks will increase.
 7. Increase the load in the Group 2 permanent jacks until the pressure in group 1 and 3 jacks is reduced to the pressure at the end of step 5.
 8. Repeat steps 6 and 7 until about 50% of the load on grillage 5 jacks is transferred to the group 2 permanent jacks.
 9. Install group 4 jacks along column lines 5.3, 7.8, K_c , and H_k . Group 4 jacks in the final condition will carry loads as follows:
 - a. Walls on column lines 5.3 and 7.8 will carry loads of 4165 kips each.
 - b. Wall on column line K_c will carry 8250 kips.
 - c. Column line H_k will carry 970 kips.

10. Reduce the pressure in the jacks on the H_k and CT piers a predetermined amount, which is being finalized, the pressure in group 1, 2 and 3 jacks will increase.
11. Increase the load in the group 4 permanent jacks until the pressure in group 1, 2 and 3 jacks is reduced to the pressure at the end of step 8.
12. Repeat steps 10 and 11 until all load from the H_k piers and the desired load from the CT piers is transferred to the group 4 permanent jacks.
13. Repeat Steps 6 and 7 until the remaining load on the grillage 5 jacks is transferred to the group 2 permanent jacks.
14. If movement of the EPA or control tower occurs at any time during load transfer, proceed as follows:
 - a. If downward movement of the EPA at the end of grillage 8 relative to the end of grillage 2 end occurs, engage X-1 and X-2 jacks.
 - b. If downward movement of the EPA at the end of grillage 2 relative to the end of grillage 8 end occurs engage X-3 and X-4 jacks.
 - c. If downward movement of the ends of either grillage 2 or 8 continues, re-engage the grillage 2 or 8 jacks respectively.
 - d. If downward movement of the control tower at K_c line relative to H line occurs, increase the active system pressure.

- e. If downward movement at the control tower at K_c line still continues, re-engage all grillage jacks.



REQUEST 1.10

Complete design analyses of permanent underpinning wall.

Our response to this request was contained in an enclosure to Serial 17304 dated June 7, 1982 and is identified as Review Concern 2 for Construction Phase 4

REQUEST 1.11

Updated construction sequence for Phases 3 and 4.

RESPONSE

The construction sequence for Phase 3 was provided in our previous correspondence Serial 17225 dated May 14, 1982.

The construction sequence for Phase 4 is being prepared. A summary description of the preliminary sequence is provided below.

1. The south wall under column line K_c , incorporating piers CT1 through CT12 and the walls connecting CT13, CT14, and CT15 to the K_c line wall will be constructed.
2. The north-south walls on column lines 5.3 and 7.8 under the control tower and the walls under the EPA will be constructed.

Horizontal construction joints will be provided at suitable heights to remove temporary struts between reactor building foundation and piers under the turbine building. These struts will be replaced by shorter struts to accommodate the wall. The walls will be constructed up to approximately elevation 598'. At this time, closure strips will be left at column lines H and K_c .

3. As the walls constructed under the control tower reach an approximate elevation of 582 ft., the area will be backfilled and the diaphragm slab at el 584 will be constructed and connected to the walls on column lines H and K_c . The lower level struts will be removed before constructing the slab.

4. At the end of Step 2, the weight of the EPA and control tower will be transferred sequentially from the temporary to permanent supports as described in response to Item 1.9.
5. Following load transfer in Step 4, temporary support girders will be removed. The structure will then be supported on permanent walls for at least 30 days or until the acceptance criteria for soil settlement is satisfied.
6. During the period following load transfer, backfilling with compacted granular material will be performed.
7. As construction proceeds, dowels will be inserted from the top or rock bolts drilled to the underside of the existing foundation at suitable intervals and grouted. At the same time, horizontal dowels between the vertical faces of the underpinning walls and the permanent structure on column line H below elevation 614' will be drilled and grouted.
8. At the end of Step 6, the gap between the undersides of the superstructure and top of the underpinning walls will be backfilled with concrete and grouted. At this time, the closure strips described in Step 2 will be concreted and grouted and the upper level struts under pier CT will be removed.
9. The backfilling of access drifts will be sequenced to suit construction.

REQUEST 1.12

Settlement monitoring program to be required during plant operation with action levels and remedial measures identified (Tech. Spec.). Include RBA, EPA and Control Tower.

RESPONSE

The proposed Technical Specifications for the Midland Plant Units 1 and 2 are currently under development by Consumers Power Company for both incorporation into FSAR Chapter 16 and as the basis for issuance of OL Appendix A. The Company anticipates submitting these proposed Technical Specifications for NRC review in the Fall of 1982. The Technical Specification addressing settlement of all Seismic Category I plant structures will be submitted as a part of the overall proposed Technical Specification for the Midland Plant.

This Technical Specification will meet the requirements of Section 50.36, "Technical Specifications," of 10 CFR Part 50 "Domestic Licensing of Production and Utilization Facilities." Limiting conditions for plant operation (LCO), which will be applicable to all modes of operation, will be set forth for each Seismic Category I structure. Calculated settlement values (based on ultimate design) for each structure will be set forth in the LCO. (These values may have to be revised based on As-Built conditions to be assessed six months after the completion of underpinning as stated in response to Item 1.6.) Settlement values set forth in the LCO as requiring actions will be conservatively based on a fraction of the acceptable settlements for each Seismic Category I structure.

Should a LCO settlement value (action limit) be reached or exceeded, the Technical Specification will require that a settlement evaluation be completed and the investigation results and conclusions submitted to the NRC within a specified time period. The conclusions of this settlement evaluation will detail additional actions required to ensure protection of the health and safety of the public. Utilizing this approach will provide for the implementation of appropriate remedial measures which are dependent on the nature of the settlement.

The surveillance requirements section of the Technical Specification will address the settlement monitoring program. Survey settlement measurements for all Seismic Category I structures & tanks will be conducted at the frequency indicated in FSAR Section 2.5.4.13.2 on monuments to be specified in the surveillance requirements section. These measurements will provide a record of settlements experienced versus time and will be utilized to provide confirmation of predicted settlements. Permanent benchmarks and control monuments have been established at the site and used for survey reference points. Periodic evaluation checks of these benchmarks and control monuments will be made against the offsite control points.

REQUEST 1.13

Plans and details for permanently backfilling underpinning excavations including compaction specifications for granular fill under FIVP.

RESPONSE

The plans and details for the permanent backfill of the underpinning excavation has been provided in the response to review concern No 2, Phase 4 provided in Enclosure 2 to Serial 17204 dated June 7, 1982. Existing Bechtel specification 7220-C-211 (Q), "Purchase of Structural Backfill", will provide the basis for the compaction requirements for the granular fill under the FIVP.

REQUEST 1.14

Procedure to be required for detecting extent of planar openings uncovered in drift excavations and controls to minimize their effects.

RESPONSE

Our response to this request was contained in an enclosure to Serial 17225 dated May 14, 1982 and is summarized as follows:

Review Concern 11 - Explain nominal area of allowable void without grouting and method of measurement, while tunneling under the turbine building.

Response - A void should not exceed 8 feet beyond the access drift wall lagging line without evaluating the need to grout or use other remedial actions. The allowable void depth is based on the maximum distance the turbine building mat can safely span in one-way action. Therefore, the length of the void is not critical. The depth of the void is considered to be the maximum distance a 1/4" X 1" wooden rod can be placed into the void, without excessive force, with the rod placed approximately perpendicular to the access drift wall.

INFORMATIONAL REQUEST 2

Provide the following information regarding the Service Water Pump Structure:

REQUEST 2.1

Acceptability of 1.5 FSAR SSE versus SSRS as bounding design.

RESPONSE

See response to Question 1.8

REQUEST 2.2

Sliding calculation using site-specific response spectra (SSRS) seismic loads and provide results with basis for assumed soil input parameters.

RESPONSE

The soil parameters used in the sliding calculations are based on the Woodward-Clyde borings of 1981.

The following parameters were established for the glacial till:

Angle of internal friction (ϕ) = 36°

Cohesive Force = 730 pcf

The angle of internal friction, ϕ for the till material was established as 29° (refer to Question 41 of the Responses to NRC Requests regarding plant fill).

The results of sliding calculations were provided in the response to in Serial 16656 dated April 23, 1982. That response is repeated below:

Confirmatory Issue 6 - Perform sliding calculations using site-specific response spectra (SSRS) seismic loads and provide results.

Response - The stability analysis calculations have been refined using seismic loads equal to 1.5 times the Midland FSAR safe shutdown earthquake (SSE) loads. these exceed the SSRS seismic loads. Factors of safety against sliding are now 1.45 in the north-south direction and 1.5 in the east-west direction. These values exceed the required value of 1.1. Hence, the foundation is acceptable.

REQUEST 2.3

Stress condition for existing parts of structure:

- (a) Maximum stresses
- (b) Critical combinations
- (c) Identify true critical elements based on actual rebar

RESPONSE

Our response to this request was contained in an enclosure to Serial 16656 dated April 22, 1982. That response is repeated below:

Confirmatory Issue 11 - Provide more information as to stress condition for existing parts of structure:

Maximum stresses

Critical combination

Identify true critical elements based on actual rebar

(To demonstrate the behavior of the structure, provide the above information for a loading combination which generally gives governing stresses for the structure.)

Response - The building has been analyzed for all the applicable loading combinations. The various structural components have been designed for the governing load combinations. It has been noted that the following load combination generally governs.

$$U = 1.0 (D + F + L + H + S + P_L + E')$$

where

H = lateral earth pressure

S = surcharge

E' = Midland FSAR SSE

For each wall and slab in the structure, plots of the element forces due to static, preload, and seismic forces at a vertical and horizontal line of elements were obtained to study the building behavior. A copy of the graphs for the south wall are attached as Figures SWPS-2 through 10.

REQUEST 2.4

Calculation for determining lateral earth pressures under dynamic loading.

RESPONSE

The dynamic lateral soil pressures applied to the SWPS finite element model were calculated in accordance with the diagrams presented in FSAR Figure 2.5-45. The dynamic soil increment for each portion of the SWPS was calculated based on the actual soil depth acting on that particular portion of the building. For the north wall of the cantilevered portion of the SWPS, the dynamic increment was calculated based on a soil depth of 17 feet 0 inch (from El 617'-0" to 634'-0"). This is the same soil depth used to calculate the static pressure on this portion of the building.

For the north wall of the lower portion of the SWPS, the dynamic increment was calculated based on a soil depth of 30 feet 0 inch (from el 587'-0" to 617'-0"). In addition, the catilevered portion was assumed to be supported by the underpinning foundation and no surcharge was applied to the trapped soil area. Again, the soil depth used to calculate the dynamic increment was the same as that used to calculate the static earth pressure.

During their structural audit of the service water pump structure (SWPS) held March 16 through 19, 1982, NRC staff questioned why the dynamic soil increments for the north wall of the SWPS lower portion were not calculated based on the full soil depth from El 634'-0" to 587'-0". The following is a justification for the approach used in the design.

The underpinning foundation was assumed to behave as a buried structure and had no dynamic soil increments applied to it. Because the wall is confined on

both sides by soil, a dynamic increase in soil pressure on one side is resisted by an increase in soil pressure on the other. Thus, the seismic wave, in effect, passes through. This pass-through effect is then dissipated by the trapped soil through friction.

We believe the dynamic soil increments have been applied correctly; however, calculations have been performed to determine the effect on the structure of dynamic soil increments based on the full soil depth. These calculations indicate that for a north-south operating basis earthquake (OBE), the driving force on the SWPS due to the dynamic soil increments would increase by approximately 285 kips. The increase in stress due to the additional soil dynamic pressure is negligible compared to the stresses from the building inertial forces of approximately 4500 kips. With the increased forces, the factor of safety against sliding is still greater than the allowable. Calculations also indicate that an increase of this magnitude in the dynamic soil increments can safely be resisted by the walls for the effects of transverse bending.

The results of the investigation indicate that even applying the dynamic soil increment in the more conservative way, no adverse overall or local effects occur.

REQUEST 2.5

Settlement monitoring program to be required during plant operation with action levels and remedial measures identified (Tech Sepc.)

RESPONSE

See response to Question 1.12 contained in this document.

REQUEST 2.6

As-built report with confirmatory data on underpinning in FSAR upon completion of construction.

RESPONSE

See response to Question 1.6 contained in this document.

REQUEST 2.7

Report on crack evaluation to include consideration of the effects of multiple cracks.

RESPONSE

See response to Question 1.2 contained in this document.

SUPPLEMENTAL INFORMATION REQUESTS TO SECTION 2.0

The following responses are applicable to the Service Water Pump Structure.

SUPPLEMENTAL REQUEST 2.8

Provide the status on the interaction study between the Service Water Pump Structure and Circulating Water Pump Structure.

RESPONSE

The seismic displacement of the SWPS at the elevation of the CWIS roof slab is 1/4" for SSE. The CWIS concrete roof seismic deflection is expected to be of the same order of magnitude (calculations to verify this are being performed). The gap between the CWIS and the SWPS is 1". Hence there is an adequate gap between the two structures to prevent the hammering of the two structures during a seismic event.

SUPPLEMENTAL REQUEST 2.9

Provide an updated commitment on building monitoring during underpinning construction.

RESPONSE

Consumers Power Company will augment the strain monitoring program described in the enclosure to Serial 16656 dated April 22, 1982 as follows. Additional extensometers with an approximate 5 foot gage length will be located in critical areas. The location and acceptance criteria for these additional gages will be supplied at a later date. With this change Consumers will have a strain monitoring program which will support evaluations of the effect of singular and multiple cracking.

Consumers is also aware of the NRC Staff's interest in utilizing the results of the settlement monitoring program. As the result of discussions with the NRC Staff, Consumers proposes the following:

1. A minimum of four deep seated benchmarks will be installed.
2. Consumers will use the data from the settlement monitoring program as a back-up to the data obtained from the strain monitoring program when evaluating the structure for the effects of underpinning construction.
3. Consumers and the NRC Staff agree to the use of a trigger value of 50 mils for the elastic differential settlement between the north and south walls of the underpinned position of the of the building. The effects or structure rotation are excluded from this value.

INFORMATION REQUEST 3

Provide the following information regarding the Borated Water Storage Tanks:

REQUEST 3.1

Adequacy of governing load combination used in design

RESPONSE

Our response to this request was contained in an enclosure to Serial 14902 dated November 24, 1981. See Tables 1-6 and Figures 20 and 21 attached.

Tables 1, 3 and 5 and Figure 20, give the forces from the governing load combinations and the capacities of the New Ring Beam, valve pit members, foundation footing and interface shear connection for the FSAR loading combinations supplemented by Q.15 "Responses to NRC questions regarding plant fill." Tables 2, 4 and 6 and Figure 21 give the corresponding figures for the same components of BWST foundation for the ACI 349 supplemented by Reg Guide 1.142 criteria.

These tables and figures show that the new construction and the existing portions of the BWST foundation are adequate for both the Midland FSAR supplemented by Q 15 as well as ACI 349 supplemented by Reg Guide 1.142.

NRC REQUEST 3.1

TABLE 1

SUMMARY OF CALCULATED LOADS AND CAPACITIES OF THE NEW RING BEAM
 (MIDLAND CRITERIA)

Category	Load Combination ⁽¹⁾	Grid Number	Axial and Flexural Interaction			Load Combination ⁽¹⁾	Grid Number	Axial, Shear, and Torsion Interaction			
			Calculated Load ⁽²⁾					Calculated Load ⁽²⁾			
			Axial Tension	Moment	Moment Capacity ^(2,3)			Axial Tension	Shear	Torsion ⁽⁴⁾	Shear Capacity ^(2,4)
Region A	10	34	283	2,492	3,573	10	14	290	31	237	185
Region B	10	6	290	3,153	3,575	10	36	282	142	345	249
Region C	10	5	285	3,547	6,492	10	37	278	135	394	553
Region D	10	4	293	3,822	8,225	10	38	288	123	679	333
Region E	10	3	280	4,041	7,464	10	39	274	120	932	619


⁽¹⁾Refer to Section 5.0 of the Design Report for the Borated Water Storage Tank Foundations for load combinations

⁽²⁾Axial and shear are measured in kips; moment and torsion are measured in ft-kips


⁽³⁾Interaction capacities at calculated axial load

⁽⁴⁾Interaction capacities at calculated axial load and torsion

⁽⁵⁾Including torsion due to eccentricity of the interface shear force



SIMILAR ON BACK SIDE OF THE VALVE PIT



NRC REQUEST 3.1

TABLE 2

SUMMARY OF CALCULATED LOADS AND CAPACITIES OF THE NEW RING BEAM
(ACI 349-76 LOAD COMBINATIONS AS SUPPLEMENTED BY REGULATORY GUIDE 1.142)

Category	Load Combination ⁽¹⁾	Grid Number	Axial and Flexural Interaction			Load Combination ⁽¹⁾	Grid Number	Axial, Shear, and Torsion Interaction			
			Calculated Load ⁽²⁾					Calculated Load ⁽²⁾			
			Axial Tension	Moment	Moment Capacity ^(2,3)			Axial Tension	Shear	Torsion ⁽⁴⁾	Shear Capacity ^(2,4)
Region A	A	8	239	2,731	3,638	A	28	259	3	310	123
Region B	A	6	226	3,494	3,660	A	36	309	153	439	156
Region C	A	5	215	3,919	6,640	A	37	308	147	510	460
Region D	A	4	211	4,316	8,458	A	38	323	130	855	193
Region E	A	3	187	4,653	7,701	A	39	312	124	1,154	502

⁽¹⁾Controlled by ACI 349-76 load combination is:

$$A. U = 1.4D + 1.4T + 1.4P + 1.7L + 1.7H + 1.9E$$

where


- D = dead load
- L = live load
- P = hydrostatic pressure from groundwater
- T = differential settlement
- H = lateral earth pressure
- E = operating basis earthquake

⁽²⁾Axial and shear are in kips; moment and torsion are measured in ft-kips


⁽³⁾Interaction capacities at calculated axial load

⁽⁴⁾Interaction capacities at calculated axial load and torsion

⁽⁵⁾Including torsion due to eccentricity of the interface shear force



SIMILAR ON BACK SIDE OF THE VALVE PIT



NRC REQUEST 3.1

TABLE 3

**SUMMARY OF CALCULATED LOADS AND CAPACITIES OF THE VALVE PIT MEMBERS
 (MIDLAND CRITERIA)**

Category	Load Combinations ⁽¹⁾	Shear				Axial and Flexural Interaction ⁽²⁾		
		In-Plane		Transverse		Calculated		Moment Capacity ⁽³⁾
		Calculated	Capacity	Calculated	Capacity	Axial Tension	Moment	
Exterior walls	10	198	332	-	-	180	903	1,570
Interior wall (ring wall)	10	51	204	-	-	172	2,734	3,700
Roof slab ⁽⁴⁾								
N-S direction ⁽⁶⁾	NA ⁽⁶⁾	18.6	41.1	16.4	19.4	7.3	8.7	50.5
E-W direction ⁽⁶⁾	NA ⁽⁶⁾	18.6	60.3	4.9	19.9	0.1	3.7	33.0
Floor slab ⁽⁴⁾								
N-S direction ⁽⁶⁾	NA ⁽⁶⁾	28.6	45.8	15.7	23.4	16.7	20.6	27.5
E-W direction ⁽⁶⁾	10	28.6	42.8	11.4	22.9	33.3	5.3	8.5

⁽¹⁾ Refer to Section 5.0 of the Design Report for the Borated Water Storage Tank Foundations for load combinations



⁽²⁾ Units are in kips and feet.

⁽³⁾ Interaction capacity at calculated axial load

Forces shown are per linear foot of slab.

⁽⁶⁾ Based on maximum of all load combinations

⁽⁶⁾ Direction of the axial force



NRC REQUEST 3.1

TABLE 4

SUMMARY OF CALCULATED LOADS AND CAPACITIES OF THE VALVE PIT MEMBERS
(ACI 349-76 LOAD COMBINATIONS AS SUPPLEMENTED BY REGULATORY GUIDE 1.142)

Category	Load Combinations ⁽¹⁾	Shear ⁽²⁾				Axial and Flexural Interaction ⁽²⁾		
		In-Plane		Transverse		Calculated		Moment Capacity ⁽³⁾
		Calculated	Capacity	Calculated	Capacity	Axial Tension	Moment	
Exterior walls	A	200	331	-	-	192	1,411	1,570
Interior wall (ring wall)	A	71	206	-	-	156	3,381	3,700
Roof slab ⁽⁴⁾								
N-S direction ⁽⁵⁾	NA ⁽⁶⁾	24.5	42.2	15.2	20.0	1.5	11.9	53.8
E-W direction ⁽⁵⁾	NA ⁽⁶⁾	24.5	60.3	5.3	19.9	0	3.6	33.0
Floor slab ⁽⁴⁾								
N-S direction ⁽⁵⁾	A	34.4	45.8	15.2	23.0	16.6	26.2	27.8
E-W direction ⁽⁵⁾	NA ⁽⁶⁾	34.4	42.9	13.7	23.0	32.7	7.6	9.4

⁽¹⁾Controlling ACI 349-76 load combination is:

$$A. U = 1.4D + 1.6T + 1.4F + 1.7L + 1.7H + 1.9E$$

where

- D = dead load
- L = live load
- F = hydrostatic pressure from groundwater
- T = differential settlement
- H = lateral earth pressure
- E = operating basis earthquake



⁽²⁾Units are in kips and feet.

⁽³⁾Interaction capacity at calculated axial load

⁽⁴⁾Forces shown are per linear foot.

⁽⁵⁾Based on maximum of all load combinations

⁽⁶⁾Direction of the axial force



Midland Plant Units 1 and 2
Design Report: Borated Water
Storage Tank Foundations

NRC REQUEST 3.1


TABLE 5

SUMMARY OF CALCULATED LOADS AND CAPACITIES OF THE
FOUNDATION FOOTING (MIDLAND CRITERIA)

<u>Type of Load</u>	<u>Load Combination⁽¹⁾</u>	<u>Calculated Load⁽²⁾</u>	<u>Capacity⁽²⁾</u>
Moment	7	3.0	37.5
Axial Tension	7	19.5	30.3
Shear	7	3.7	15.6

(¹) Refer to Section 5.0 of the Design Report for the Borated Water Storage Tank Foundations

(²) Units are in kips and feet per linear foot of footing



NRC REQUEST 3.1

TABLE 6

SUMMARY OF CALCULATED LOADS AND CAPACITIES OF THE
 FOUNDATION FOOTING
 (ACI 349-76 LOAD COMBINATIONS AS SUPPLEMENTED BY
 REGULATORY GUIDE 1.142)

<u>Type of Load</u>	<u>Load Combination⁽¹⁾</u>	<u>Calculated Load⁽²⁾</u>	<u>Capacity⁽²⁾</u>
Moment	A	3.3	37.5
Axial Tension	A	24.5	30.3
Shear	A	4.1	14.8


⁽¹⁾ Controlling ACI 349-76 load combination is:



$$A. U = 1.4D + 1.4T + 1.4F + 1.7L + 1.7H + 1.9E$$

where

- D = dead load
- L = live load
- F = hydrostatic pressure from groundwater
- T = differential settlement
- H = lateral earth pressure
- E = operating basis earthquake

⁽²⁾ Units are in kips and feet per linear foot of footing.






NRC REQUEST 3.1

**CONSUMERS POWER COMPANY
MIDLAND PLANT UNITS 1 & 2**


**BWST FOUNDATION
MAXIMUM DESIGN LOADS AND
CAPACITIES OF INTERFACE SHEAR
CONNECTORS (MIDLAND CRITERIA)**

FIGURE 20

SHEAR FORCE PER GRID (KIPS)



KEY PLAN



NRC REQUEST 3.1

**CONSUMERS POWER COMPANY
MIDLAND PLANT UNITS 1 & 2**

**BORATED WATER STORAGE TANK
MAXIMUM DESIGN LOADS AND
CAPACITIES OF INTERFACE SHEAR
CONNECTORS (ACI 349 CRITERIA)**

FIGURE 21

REQUEST 3.2

Acceptability of 1.5 FSAR SEE versus SSRS as bounding design.

RESPONSE

See response to Question 1.8 contained in this document.

REQUEST 3.3

Settlement monitoring program to be required during plant operation with action levels and remedial measures identified (Tech Spec).

RESPONSE

See response to Question 1.12 contained in this document.

In addition to the above, the response to Confirmatory Issue 2 in our April 22, 1982 Serial 16656 provided details on strain monitoring and acceptance criteria. The strain provides a measure of the affects of settlement on the ring foundation.

REQUEST 3.4

As-built report with confirmatory data in FSAR on completed construction.

RESPONSE

See responses to Question 1.6 contained in this document.

INFORMATIONAL REQUEST 4

Provide the following information regarding underground pipes:

REQUEST 4.1

Basis for modeling of the piping inside the building in the terminal end analyses.

RESPONSE

The piping is modeled inside the building to a point which is considered a terminal end or anchor. The anchor point is defined by the pipe analyst as a point where the motion of the piping is completely fixed in all directions.

REQUEST 4.2

Controls to be required during plant operation to prevent placement of heavy loads over buried piping and conduits.

RESPONSE

We have performed an analysis which envelopes any anticipated construction or operational load during the life of the plant. It indicates that at the buried depths of the safety grade utilities overburden due to heavy loads will not affect the pipe. The stresses calculated from the enveloping load are still below yield point of the piping. This information was provided in our December 15, 1981 submittal and discussed in detail during our NRC staff meetings held in January and February.

To prevent soil settlement that could be detrimental to the buried piping and conduits because of heavy laydown loads or other heavy loads, we will designate exclusion zones in the yard areas where buried safety grade utilities exist. The exclusion zones will be designated on the yard piping drawings along with maximum allowable loads and laydown times for these exclusion areas, which will be incorporated in the technical specifications. The control procedure will be handled in conjunction with the procedures for controlling heavy loads inside the plant according to NUREG 0612.

REQUEST 4.3

As-built report with confirmatory data in FSAR on completed construction.

RESPONSE

We have agreed at the April 16, 1982 meeting with the staff and in the April 15, 1982 letter, Serial 16638, to provide this as-built and confirmatory data to the NRC staff. This information will be supplied separately within 6 months of completion of construction and referenced in the FSAR.

REQUEST 4.4

Justification why the BWST lines are not to be rebedded from the tank farm dike to the auxiliary building.

RESPONSE

The measured profile data taken in 1979 indicates the maximum deflections measured to be within the construction tolerances for the installation of the pipe, 2 inches. Line 18-2HCB-1 from BWST tank 2T-60 had a maximum measured deflection of 1.92 inches and line 18-1HCB-2 from BWST tank 1T-60 had a maximum measured deflection of 0.96 inches. Lines 18-2HCB-2 and 18-1HCB-1 leading from BWST tanks 2T-60 and 1T-60 respectively were not profiled because they were in the same pipe trench as those lines which were profiled. These lines should have similar elevation profiles because all the other 1981 profile data on buried pipes in same construction trench have similar profiles.

Lines 18-2HCB-1 and 18-2HCB-2 from BWST 2T-60 have approximately 47 feet of pipe not rebedded and lines 18-1HCB-2 and 18-1HCB-2 from BWST 1T-60 have approximately 20 feet of pipe not rebedded. The original design analysis of this pipe is still valid because it envelopes the construction tolerances for installation. The highest calculated stress for these lines in a faulted condition is 1477 psi with an allowable of 45024 psi.

The soils supporting the pipelines are either granular backfill or well compacted clay. The soils tests performed in the area of the BWST dike and the auxiliary building do not indicate soft clay layers that would give long term consolidation beneath these lines. The borings used to evaluate the

soils are: T-9, T-10, SWL-8 and SWL-8A. These borings are referenced in the FSAR Section 2.5.

REQUEST 4.5

A list of all penetrations for underground seismic Category I piping. Revise and submit your pipe monitoring program to include periodic measurements of rattlespace for plant operating life. Provide justification for all exceptions.

RESPONSE

The penetrations for all the Seismic Category I piping to be monitored are shown on Drawing SK-C-745, Figure 7, in our March 16, 1982 submittal Serial 16269. The Category I classification on Line 48-OHBC-2 has been changed to its functional separation at the butterfly valve inside the building.

We are committing in this response to monitor the penetration rattlespace for all the seismic Category I penetrations with piping which has not been rebedded. The penetrations to be monitored at the auxiliary building are associated with the following piping: 18-1HCB-1, 18-1HCB-2, 18-2HCB-1, 18-2HCB-2, 26-OHBC-19, 26-OHBC-20, 26-OHBC-15, 26-OHBC-16. At the Diesel Generator Building the following penetrations will be monitored: 8-1HBC-311, 8-1HBC-310, 8-2HBC-81, 8-HBC-82. The monitoring frequency for the penetrations will be yearly for the first five years of plant operations. Technical specifications for the penetrations will be amended to FSAR Chapter 16 with the other committed technical specifications concerning pipe monitoring on the Midland Site.

REQUEST 4.7 (sic 4.6)

Justification for the high (beyond limits) reported settlement stresses.

RESPONSE

The corrected Enclosure (2) submitted in our April 15, 1982 letter, Serial 16638, identifies by footnote the high stresses which are fictitious due to end condition affects on the piping model. This enclosure does not have any stress allowable limit associated with it due to the unconventional load combination requested.

INFORMATIONAL REQUEST 5

Provide the following information regarding the Diesel Generator Building:

REQUEST 5.1

A structural reanalysis considering:

- (a) Presurcharge conditions
- (b) Conditions during the surcharge
- (c) 40-year settlement effects
- (d) The combined effects of (a) through (c) above

RESPONSE

Our response to this request was contained in an enclosure to Serial 17228 dated June 1, 1982.

REQUEST 5.2

A structural reanalysis assuming reduction in soil spring stiffnesses between bays 3 and 4 on the south side and beneath adjacent cross wall.

RESPONSE

Our response to this request was contained in an enclosure to Serial 17228 dated June 1, 1982.

REQUEST 5.3

A statistical evaluation of settlements to evaluate impact of survey inaccuracies versus actual differential settlements which have been experienced.

RESPONSE

Our response to this request was contained in an enclosure to Serial 17228 dated June 1, 1982.

REQUEST 5.4

Acceptability of 1.5 X SSE (FSAR) versus SSRS for bounding design.

RESPONSE

The design basis of the Diesel Generator Building is the FSAR SSE. An evaluation of this building for the SSRS loading will be performed in the seismic margin review which is presently being performed. The results of this margin review will be provided along with the results of the other plant structures, equipments and components when completed.

REQUEST 5.5

Criteria relating crack width and spacing to reinforcing steel stress.

RESPONSE

See response to Question 1.2 contained in this document. The Diesel Generator Building has been evaluated for all existing cracks, and found to be acceptable to carry all the applicable loads. The results of this evaluation have been submitted as indicated in response to Question 1.2. Since no remedial work is planned for the Diesel Generator Building, no criteria for crack width and spacing is required.

REQUEST 5.6

Settlement monitoring program to be required during plant operation with action levels and remedial measures identified (Tech Spec).

RESPONSE

See response to Question 1.12 contained in this document.

REQUEST 5.7

Evaluation of effect of past and future differential settlements to diesel lines from the day tank to the diesels.

RESPONSE

The stress effect due to settlement on the piping connecting the diesel fuel oil day tanks with the diesels is negligible for several reasons. The piping was installed (connected) after the surcharge period and therefore, the piping has no induced stress due to past differential settlement between the diesel pedestal and building. The pipe sizes connecting the tank and diesel are all two inches or less in diameter and very flexible in nature. The future predicted differential settlement between the day tank and diesel pedestals is conservatively estimated to be less than 3/4 of an inch. The resulting stress will be less than the 18 ksi calculated for a 3-inch future settlement calculation on buried fuel oil lines submitted in our December 15, 1981 submittal which is within the allowable 45 ksi for the piping.

INFORMATIONAL REQUEST 6

Provide a settlement monitoring program to be required during plant operation with action levels and remedial measures identified (tech spec) for the underground diesel fuel oil storage tanks.

RESPONSE

The settlements for these tanks will be monitored and evaluated during operation as committed in Sections 2.5.4.13.2(c) and (d) of the Midland FSAR and will be included in the technical specifications as stated in response to Item 1.12.

We have showed that the diesel fuel oil storage tanks are stable and that both the past and future settlements are insignificant (0.2" and 1.25", respectively). This information was submitted in our prepared hearing testimony and the staff agreed with our conclusion in their prepared hearing testimony. Our May 31, 1982 submittal, Serial 16881, has an Enclosure 2 which addresses the liquefaction potential of the soil under the diesel fuel tanks and concludes that there is adequate resistance to tank floatation if soil liquefaction occurred during a seismic event.

INFORMATIONAL REQUEST 7

Provide the following information regarding the permanent dewatering system:

REQUEST 7.1

Results of the dewatering recharge test.

RESPONSE

Our response to this request was contained in an enclosure to Serial 17304 dated June 7, 1982. Refer to the report on the permanent dewatering system recharge time verification test which is updated as follows:

Introduction

As a result of the site-wide exploration program, zones of potentially lifquefiable saturated granular backfill materials were discovered supporting some Seimic Category I structures and buried utilities. Remedial measures, which also eliminate the potential for liquefaction, are planned for all but two locations. At the Auxiliary Building Railroad Bay and Diesel Generator Building areas there will continue to be a potential for lifquefaction, during the SSE, in saturated backfill sands existing above el 610'. To eliminate this liquefaction potential, a permanent plant dewatering system was designed to prevent ground water levels below el 610' for these two areas. During operation it is planned to maintain the groundwater level at about elevation 595'.

To determine the reliability of the permanent dewatering system, analysis of data from pumping tests and groundwater level responses to changes in cooling pond levels was performed to evaluate the of groundwater responses indicated

that there would be sufficient time for maintenance, repair or replacement of the system before groundwater levels reach el 610' at the two critical areas. To satisfy the NRC staff about the validity of the mathematical model, a full scale recharge test was performed to determine the actual recharge time at the critical areas.

Scope

The full scale test was performed between November 20 and April 2, 1982. The test consisted of two phases: drawdown and recharge.

Drawdown Phase

The drawdown phase of the test commenced November 20 and involved pumping from the 20 permanent backup dewatering wells, selected individual observation wells equipped with self-contained eductors, existing construction dewatering wells, and temporary dewatering wells (Figure 2). The ground water levels around the site were lowered to el 595' or as low as practical, with the cooling pond at el 627'. Groundwater level readings were taken twice a week to monitor drawdown rates. The water level readings at the conclusion of the drawdown phase of the test were taken under an approved quality assurance program. Figure 3 shows groundwater levels at the conclusion of the drawdown phase.

Recharge phase

The recharge phase of the test was initiated on February 4, 1982. All pumping at the site was discontinued on this date. Ground water levels around the site were measured twice a week. All measurements were performed under an approved quality assurance program. Locations and hydrographs of observation

wells at the two areas are shown on Figures 4 and 5, respectively. The recharge phase of the test was conducted for a period of 60 days. The response of observation wells in the Diesel Generator Building area are representative of the recharge rate from the cooling pond in the event of a complete well shutdown.

In the Auxiliary Building Railroad Bay area a high pressure construction water line was broken between March 11 and March 17, 1982 which resulted in flooding of the railroad bay floor including observation well AX-2. Therefore, the water level indicated in AX-2 on March 15, 1982 does not represent a saturated water level within the backfill. As can be seen on Figure 5, the water level began dropping prior to the water line being shutoff. Observed water level readings for observation wells AX-13A, CA-9A and T-21A also may have been influenced by the broken water line. Nevertheless, there is still considerably more than 60 days recharge time available at the Auxiliary Building Railroad Bay areas, even after complete well shutdown.

Conclusions

Evaluation of the data from the full scale recharge test indicates the following:

- A permanent dewatering system can lower ground water levels to approximately el 595.0' at the two critical areas.
- A minimum of 60 days is available for maintenance, repair, or replacement of the system before ground water levels at the two critical areas exceed el 610' prior to the SSE.

REQUEST 7.2

Technical specification requirements on the permanent dewatering system.

RESPONSE

Our response to this request was contained in an enclosure to Serial 16629 dated April 19, 1982. Section 8.0 technical specifications of that submittal is updated as follows:

After the plant operator has verified that a water level measurement higher than El 595' is a correct reading and the repair measures given in Table V-1 do not affect the rise in groundwater level at the DGB or auxiliary building railroad bay areas, the plant will be shut down when any observation well at either critical area exceeds el 607' (see Figure V-1). A technical specification will be prepared detailing the coordination of the shutdown.

Summary of Soils-Related Issues
at the Midland Nuclear Plant


NRC REQUEST 7.2

TABLE V-1

WELL FAILURE MECHANISMS AND RESPONSES

<u>Event</u>	<u>50.54(f) Reference</u>	<u>Repair Time</u>
1. Electrical Failure		
a. Single well (wired in parallel)	24.a, 24.c, 47.1.b	Less than 1 day.
b. Multiple wells due to power outage	24.a, 24.c, 47.1.b	1 day to initiate operation of backup diesel power to interceptor wells. Operate until normal power can be restored. Backup interceptor wells automatically begin pumping if water levels exceed el 595'.
2. Failure of timers/pumps/check valves	24.c, 47.1.b, 47.6	Less than 1 day; replacement parts onsite.
3. Header pipe break	24.c	1 day to attach flexible hose to each well affected and pump water to storm drains. In case of interceptor well header failure, initiate backup wells (on separate header system).
4. Well screen encrustation	24.h, 47.6, 47.8	2 days to acidize well.
5. Complete loss of well	24.c, 47.1.b	4 days to replace one well using cable tool rig. 1 day if other drilling method used. If well or wells need to be replaced, there is enough redundancy and pumping capacity to prevent water levels from rising in plant fill, while the replacement wells are being installed.

NRC REQUEST 7.2



EXPLANATION

 AREAS COMMITTED TO PERMANENT DEWATERING

0 50 100 150 200
SCALE IN FEET

CONSUMERS POWER COMPANY
MIDLAND UNITS 1 AND 2

AREAS COMMITTED TO
PERMANENT DEWATERING

FIGURE V-1

REQUEST 7.3

A summary discussion of your contingency plans which would be implemented in the event ground water levels at critical locations exceed limits in the technical specifications.

RESPONSE

The critical groundwater level to preclude liquefaction in the area of the Diesel Generator Building and Auxiliary Building Railroad Bay areas has been conservatively established at el 610'. It also must be noted that liquefaction can only occur during a seismic event.

Our contingency plans are being developed such that the plant would be in safe shutdown prior to the groundwater level reaching el 610' in critical areas and that appropriate measures would be taken to ensure that the groundwater level is maintained at or below 610' as required after safe shutdown. Steps that would be taken as the groundwater level rise is identified in critical areas is summarized as follows:

1. The permanent observation well, piezometer, or monitoring well indicating a groundwater level higher than el 595' will immediately be remeasured to verify that operator error or equipment malfunction has not occurred.
2. The permanent observation wells, piezometer, or monitoring well in the vicinity of the high reading will be manually measured.
3. If a rise in groundwater levels is verified, regardless of the cause, location, and extent of groundwater level rise, the pumping rate of the dewatering system will be increased. This can be accomplished either by

increasing the pumping rate of the individual wells, initiating the backup interceptor wells and/or standby area wells, installing pumps in the six monitoring wells, or all of the above.

4. The nearest dewatering wells will be examined for a dewatering system malfunction (pump failure, power outage, header pipe leak or failure, high level switch or timer failure, etc). Flow rates will be checked. Appropriate repairs will be made.
5. An investigation will be conducted to determine if failure of any piping has occurred and the piping system closed as required.
6. Should any disruption occur in the electrical power supply, standby diesel generators will be available to supply power to the primary interceptor wells and backup well pumps on a temporary basis until the normal power supply is restored. The twenty primary interceptor wells are activated automatically and the backup wells can be activated manually.
7. The wells can be repaired or replaced to stabilize and/or reverse groundwater level rise. A complete set of replacement parts will be stored on site for any repair, replacement, or new installation which may be required.
8. As soon as a major pipe leak or other unsuspected groundwater recharge is detected in either of the two critical areas, the following actions will be initiated:
 - a. The recharge source will be identified and stopped or curtailed as soon as possible

- b. Concurrently, an evaluation will be made to determine whether the area wells are sufficient to stabilize and maintain water levels below el 610'.
 - c. The rate of groundwater level rise will be projected based on area well operation only. A critical water level will be determined for which safe shut down would have to be initiated to have the plant in cool shutdown prior to the water level reaching el 610'.
 - d. Additional pumping capacity that might be required to stabilize and maintain groundwater levels below el 610' will be determined and steps taken for necessary emergency installation and operation.
 - e. Safe shutdown will be initiated when the water level reaches the critical level determined in step c, regardless of status of new well installation.
9. In the event of a complete well systems failure and recharge occurring from the cooling pond, safe shutdown will be initiated when the water level reaches el 607'. Steps 2 through 7 will be implemented as required to maintain the water level in critical areas below el 610', as long as required.

Connection to the backup wells, or installation of pumps in the permanent monitoring wells can be accomplished within a 24-hour period. The above measures are considered more than adequate to ensure that groundwater levels stay below el 610' near the critical areas. The administrative procedures for accomplishing these measures will be included in a technical specification.

INFORMATIONAL REQUEST 8

Provide a settlement monitoring program to be required for structures founded on natural soils and plant fill which have not been identified above with action levels and remedial measures identified. (Tech Spec)

RESPONSE

See response to Question 1.12 contained in this document.

ACTION ITEM CONTROL FORM

A. INITIATING OFFICE

ASSIGNED TRACKING NUMBER										D3. PRIORITY	D4. A/I TYPE	D5. DATE OF REPORT			D6. DATE OF TRANSACTION		
D1. SENDING OFFICE	D2. SEQUENCE NUMBER											MONTH	DAY	YEAR	MONTH	DAY	YEAR
F03	03	1	4	8	3							07	1	83			

D7. FACILITY										D8. REQUESTED COMPLETION DATE			D9. REQUESTER		
										MONTH	DAY	YEAR			
										07	21	83	KEPPLER		

D10. DESCRIPTION																	
E	D	O															
T	E	D	I	T	J	U	N	E									
A	G	R	E	Q	A	A	T	M	I	D	L	A	N	D			
																	H

E. ACTION OFFICE

D11. RECEIVING OFFICE	F01	F02	F03	F04	F05	H06	H07	H08	H09	H10	H11
			X								

D12. PERSON ASSIGNED										ESTABLISHED COMPLETION DATE		
										MONTH	DAY	YEAR
WARNICK										07	21	83

D13. TRANSFER ACTION										D14. TRANSFER CODE			D15. TRANSFER DATE		
													MONTH	DAY	YEAR

D16. CLOSEOUT ACTION										D17. MAN-HOURS	D18. CLOSEOUT CODE	D19. CLOSEOUT DATE			D20. REQUEST ACKNOWLEDG
												MONTH	DAY	YEAR	

J. Keppeler, RTI
Pg 1 of 2

OCA: Kammerer

Commissioner Gillinsky

ACTION CONTROL		DATES	CONTROL NO
COMP. DEADLINE		7/21/83	13308
INTERIM REPLY			DATE OF DOCUMENT
FINAL REPLY			7/11/83
FILE LOCATION			PREPARE FOR SIGNATURE OF
			<input type="checkbox"/> CHAIRMAN
			<input type="checkbox"/> EXECUTIVE DIRECTOR
			OTHER

DESCRIPTION LETTER MEMO REPORT OTHER

SPECIAL INSTRUCTIONS OR REMARKS

Request edit transcript fm 6/16/83 hearing re Quality Assurance at the Midland Plant

Each Office reply direct to OCA

DATE	DESCRIPTION
7/12/83	Mr. PIII/ Eisenhut, NRR

EXECUTIVE DIRECTOR FOR OPERATIONS
PRINCIPAL CORRESPONDENCE CONTROL DO NOT REMOVE THIS COPY

7-12-83
1145-
XB



UNITED STATES
 NUCLEAR REGULATORY COMMISSION
 WASHINGTON, D. C. 20555

July 11, 1983

PRINCIPAL STAFF	
RA	<i>[initials]</i>
D/RA	<i>[initials]</i>
A/RA	<i>[initials]</i>
DEFP	<i>[initials]</i>
U/RA	<i>[initials]</i>
D/VP	<i>[initials]</i>
CE	<i>[initials]</i>
EL	<i>[initials]</i>
GL	<i>[initials]</i>

sig. 75

MEMORANDUM FOR: Commissioner Gilinsky

FROM: *[Signature]* **Carroll Kammerer, Director**
 Office of Congressional Affairs

SUBJECT: *[Signature]* **TRANSCRIPT FOR EDITING: JUNE 16, 1983**
QUALITY ASSURANCE AT THE MIDLAND PLANT

A transcript of the NRC testimony, before the House Subcommittee on Energy and the Environment of the Committee on Interior and Insular Affairs on June 16, 1983, is attached. We request your comments be edited and returned with all required inserts to OCA by close-of-business Thursday, July 21, 1983.

By copy of this memorandum EDO is asked to coordinate staff edits of this transcript and return to OCA by the above date.

CONTACT: F. Combs, x41443

Attachment: As stated

cc: Chairman Palladino
 Commissioner Roberts
 Commissioner Asselstine
 EDO
 SECY
 OGC
 ELD
 IE
 REGION III (Keppler)

2486127637

JUL 13 1983

1926

1927

1928 STATEMENTS OF HONORABLE VICTOR GILINSKY, COMMISSIONER,

1929 NUCLEAR REGULATORY COMMISSION; ACCOMPANIED BY JAMES KEPPLER,

1930 ADMINISTRATOR, REGION III; RONALD COOK, NRC MIDLAND

1931 INSPECTOR; ROSS LANDSMAN, NRC MIDLAND INSPECTOR; R. M. N.

1932 GARDNER, NRC MIDLAND INSPECTOR; AND DANIEL EISENHUT, OFFICE

1933 OF NUCLEAR REACTOR REGULATION

1934

1935 Mr. SEIBERLING. All right gentlemen, Mr. Gilinsky?

1936 Commissioner GILINSKY. Mr. Chairman, thank you for the

1937 opportunity to participate. I should say at the outset that

1938 I'm testifying in an individual capacity. The agency's

1939 testimony will be delivered by the head of our Region III

1940 office. Mr. Keppler.

1941 I visited the plant about a week ago in the company of

1942 many of the witnesses that appeared today. I visited

1943 inspectors, regional inspectors, various Intervenors,

1944 Chairman Selby of Consumer Power and members of his

1945 organization. I came away with a number of impressions and I

1946 would like to share some of them with you. After the

1947 previous testimony I don't think I need to recite the

1948 h story of this plant. I do want to say that in reviewing

1949 the troubled history of the plant I am distressed, as it is

1950 clear that you are, that our systems for assuring safety, by

1951 the utilities and NRC's, turn up serious problems so late in
1952 the construction process and that the solutions are slow in
1953 coming.

1954 There has got to be a better way of spotting problems
1955 earlier, in dealing with them more promptly.

1956 I would like to say a few words about NRC's role, and
1957 about our process.

1958 After the discovery of the soils problem that you have
1959 been hearing about, the NRC staff issued an order in 1979,
1960 which modified the construction permit and required the
1961 halting of construction in certain areas.

1962 Unfortunately, the view of our lawyers in those days was
1963 that construction problems did not justify immediate
1964 enforcement action, and this meant the licensee could
1965 prevent the order from becoming effective and thus continue
1966 in construction by requesting a hearing. This the company
1967 did, the planned continued construction and it has been in
1968 hearing ever since. It is incidentally a useful reminder
1969 that it isn't just Intervenors that take advantage of
1970 hearings. I should mention that the NRC Staff's formal
1971 participation in the current hearing does not fall into the
1972 usual pattern which I criticized recently before this
1973 committee. Our staff cannot be accused of lining up with the
1974 utility. At the same time, I also think that the involvement
1975 of the staff in a formal adjudication greatly complicates

1976 Commission staff communication on the important issues. I
1977 think this argues, then, for ending the NRC staff role as a
1978 formal party in such hearings.

1979 In 1982 the Licensing Board took an unusually active step,
1980 adopted an unusually active role, and issued its own order
1981 which put the plant's construction under the step by step
1982 control of the NRC staff. The order was not taken up by the
1983 Commission.

1984 It is unfortunate, to my mind, that the Commission itself
1985 has had so little to do with NRC's action in this
1986 trouble-plagued project. So far as I can tell, the
1987 Commission has never had a meeting on safety problems, or
1988 had never had a meeting on safety problems at Midland. Not
1989 in recent years, anyway. And until yesterday, the last
1990 meeting of any kind in Midland was in 1978, and that was on
1991 a personal dispute between the staff and Intervenor lawyers.
1992 Upon my return from Midland last week I recommended to the
1993 chairman, our chairman, that the Commission address itself
1994 to the safety problems at that site.

1995 We had the first meeting on the subject yesterday. Mr.
1996 Keppler made a presentation. I thought it was a very helpful
1997 meeting. And it shows, by the way, that the prospect of a
1998 committee hearing is a very useful way of concentrating
1999 Commission attention.

2000 Mr. SEIBERLING. Like an election for an elected officials.

2001 Commissioner GILINSKY. My own feeling is that given the
2002 scale of the problems, enormous sums involved, sums which
2003 will ultimately be paid for by consumers--that's with a small
2004 C--the complex interaction of the project with the NRC
2005 through a Licensing Board and headquarters and regional
2006 staffs, it is essential that the Commission itself be
2007 confident that the agency is dealing properly with Midland.
2008 We need to be sure that the company is complying with our
2009 regulations and that we are assured such compliance in a
2010 sensible manner. That is all I have to say at the moment
2011 except to introduce Mr. Keppler our administrator.

2012 I have one other point. I have prepared a large foldout
2013 describing the procedural history of Midland. I haven't
2014 quite got it ready for distribution, but I would like to
2015 submit it for the record. I think it is instructive.

2016 Mr. SEIBERLING. Without objection, we will include that.

2017 [The complete statement follows.]

2018

2019

2020 Commissioner GILINSKY. Thank you, Mr. Chairman.

2021 Mr. SEIBERLING. Mr. Keppler?

2022 Mr. KEPPLER. Good morning, Mr. Chairman. My name is James

2023 Keppler and I'm the regional administrator of the NRC Region

2024 III Chicago office. With me today I have Mr. Ronald Cook,

2025 Mr. Ross Landsman, and Mr. Ron Gardner, three of my

2026 inspectors who have been very heavily involved in the

2027 Midland work. They are here at the request of the committee.

2028 I'll summarize my testimony if that's all right with you,

2029 recognizing

2030 Mr. SEIBERLING. Without objection, your entire testimony

2031 will be included.

2032 Mr. KEPPLER. Thank you.

2033 I think I'd start out by emphasizing that Midland has

2034 experienced repeated problems since the start of

2035 construction in 1972. The NRC and the licensee have taken

2036 actions to address these QA problems as they occur, and I

2037 might contrast that to, when I sat before this committee

2038 last summer, in the Zimmer case, where, really, the NRC

2039 staff did not recognize the full significance of the QA

2040 problems as they unfolded.

2041 The NRC staff has been aware of the Midland problems and

2042 has been attempting to deal with them as they were

2043 identified.

2044 In 1981 I provided testimony to the NRC's Atomic Safety

2045 and Licensing Board, presiding over the hearing on remedial
2046 soils issues at Midland plant.

2047 I testified at that time on the more significant QA
2048 problems that had been experienced in connection with
2049 Midland and the corrective actions taken by Consumers Power
2050 Company and its contractors.

2051 I stated that while many significant quality assurance
2052 deficiencies had been identified, it was the NRC Staff's
2053 conclusion that the problems experienced were not indicative
2054 of a breakdown in the implementation of the overall quality
2055 assurance program.

2056 I also noted that while deficiencies had occurred which
2057 should have been identified earlier, Consumers Power
2058 Company's QA program had been generally effective in the
2059 ultimate identification and subsequent correction of these
2060 deficiencies. Furthermore, at that hearing I discussed the
2061 results of a special QA inspection that I had conducted in
2062 May, 1981. A team of nine of my best inspectors that I sent
2063 up to the site, which I had initiated to determine whether
2064 modifications made to Consumers' QA program in 1980 were
2065 effective.

2066 The results reflected favorably on the Midland plant
2067 quality assurance department formed in August 1980 to
2068 improve QA performance. The thrust of my testimony at that
2069 time was that I had confidence in the Consumers Power

2070 Company's QA program both for the remedial soils work and
2071 the remainder of the construction. Now, in April, 1982, I
2072 was made aware that additional significant quality assurance
2073 problems were being encountered. This concerned me in view
2074 of my 1981 testimony to the Atomic Safety and Licensing
2075 Board.

2076 As a result, I notified the Atomic Safety and Licensing
2077 Board that my previous testimony would have to be modified;
2078 directed staff evaluation to assess the cause and correction
2079 of the problems; and I created a special section within the
2080 Region III office, solely to handle the Midland project and
2081 reviewing the facility's status and history. Meetings were
2082 held with Consumers Power Company to discuss the NRC's
2083 concerns, and to inform them that additional measures were
2084 required to assure the quality of the plant.

2085 In addition, the Midland section recommended and then
2086 conducted the comprehensive inspection of systems and
2087 components with the diesel generator building, which
2088 ultimately led to the major "stop work" action in
2089 December, 1982.

2090 The--where we stand today, Mr. Chairman, is that Consumers
2091 Power Company has proposed a number of changes which the
2092 staff is reviewing, that will consist of a backwards look at
2093 the completed construction to date; will consist of a
2094 program to complete the plant and complete any necessary

2095 rework that may be done--all of this overviewed by a
2096 third-party organization in addition to the NRC.

2097 We believe these programs, when we complete our review of
2098 them and approval of them--we hope that these will provide
2099 confidence that the project will be completed
2100 satisfactorily.

2101 In any event, we want to assure this committee that the
2102 NRC will not issue a license for this facility until we are
2103 satisfied the construction has been completed properly.

2104 With that, Mr. Chairman, we are prepared to answer any
2105 questions you may have.

2106 Mr. SEIBERLING. All right. There are no prepared
2107 statements of the inspectors? All right. Thank you very
2108 much.

2109 Mr. Keppler, can you tell me, or maybe Mr. Gilinsky or
2110 someone can, what assurances NRC required as to site
2111 suitability prior to approval of the site? Was the site
2112 originally approved by NRC? In 1969?

2113 Commissioner GILINSKY. It would have to have been approved
2114 as part of the construction permit proceeding. I guess you'd
2115 have to supply for the record exactly what was done at that
2116 time.

2117 Mr. SEIBERLING. Mr. Keppler, can you answer that?

2118 Mr. KEPPLER. I can't answer anything to that, Mr.
2119 Seiberling.

2120 Mr. SEIBERLING. If a new plant were being submitted for
2121 approval today, before any work had been done, what would
2122 NRC require in terms of such things as soil borings,
2123 foundation plans, and so forth? How deeply do they go into
2124 that sort of thing? How deeply would you?

2125 Mr. KEPPLER. Mr. Eisenhut, our Office of Nuclear Reactor
2126 Regulation might be able to provide that answer.

2127 Mr. SEIBERLING. All right.

2128 Mr. EISENHUT. Let me try to help you somewhat. When we go
2129 through the licensing process, early in the process one of
2130 the first considerations to look at is the site. You look at
2131 it from a number of considerations.

2132 You look at it from its basic soil characteristics; you
2133 look at it from the location of nearby facilities. One of
2134 the keys you look at is population.

2135 The only area that I'm aware of that, today, if you
2136 relooked at the Midland site, that would be a much closer
2137 call than it was at the time, would be the population issue.

2138 We have not gone back and relooked at the population
2139 density criteria that we use today, to see whether the site
2140 would in fact have passed that test. But I do know in the
2141 time frame of the late '60s and early '70s, we didn't have
2142 such criteria. It was done in a much different framework
2143 where we didn't have a specific criteria per square mile
2144 where we looked at number of people.

2145 The one step we have taken recently on high population
2146 density sites, as we have called them, the higher population
2147 density sites of plants that are presently under
2148 construction, for example the Seabrook site, we have in fact
2149 required a probabilistic risk assessment to be done by the
2150 utility.

2151 We are doing that in recognition of the fact that these
2152 sites have grown to the point where the surrounding
2153 population is higher than we previously thought. It does not
2154 at this time, I believe, include the Midland site. It is
2155 somewhat below that--did not trip our threshold of
2156 asking--requiring a PRA, although one is being done for the
2157 Midland site.

2158 So it is certainly not in the league of the Indian Points,
2159 the Zions, the Limericks or the Seabrooks, which are in fact
2160 the sites on the very high end of the population density
2161 scale.

2162 Mr. SEIBERLING. If you knew in 1969 what you know now
2163 about soil conditions, would you have doubts about whether
2164 this was a suitable site?

2165 Mr. EISENHUT. From the basic framework, as far as a
2166 suitable site, I don't believe we would have the doubt.

2167 You see, you've got to remember that the basic underlying
2168 glacial till is a satisfactory soil. The problem that came
2169 about in connection with the Midland project was that on

2170 certain pieces of the structure they had to put in compacted
2171 soil. That is a perfectly acceptable process. However, the
2172 implementation of that is what broke down at the Midland
2173 site.

2174 That is, there is a satisfactory engineering solution from
2175 a design standpoint. But it was inadequately carried out at
2176 the site.

2177 Mr. SEIBERLING. Thank you.

2178 All right. I don't know that I have time to go into all of
2179 the questions raised by the testimony of the Intervenors.
2180 However, they have certainly raised some very major
2181 questions. And the siting is one of them, of course. But let
2182 me just go through a couple of them here and then I'll yield
2183 to my colleagues and maybe we can get back to it after they
2184 have their time.

2185 Mrs. Sinclair, on page 1 of her testimony, says that:
2186 ''Subsequent inspection reports after construction was
2187 resumed in April 1973 showed that these promises were
2188 ignored by Consumers Power Company--'' those are promises
2189 about the quality control, apparently. And, she says,
2190 ''Region III did not act on these reports of violations, but
2191 the attorney for the citizen intervenors, Myron Cherry, read
2192 the inspection reports and brought them to the attention of
2193 the Appeals Board, pointing out that Consumers Power Company
2194 did not honor its promises for improved quality control.''

2195 Then she quoted from the Appeals Board, after the hearing
2196 in November--in the report, or letter, rather, that they
2197 wrote in November of 1973 to Mr. Muntzing, who was then
2198 director of licensing. Here's what they said:

2199 ''What we have here is a pattern of repeated, flagrant and
2200 significant quality assurance violations of a non-routine
2201 character, coupled with an unredeemed promise of
2202 reformation.'' Then says, ''the staff subsequently issued an
2203 order to suspend construction until Consumers Power Company
2204 could demonstrate why their license shouldn't be suspended.
2205 In a short time the order to halt construction was lifted
2206 because of political pressure. After an uncontested hearing,
2207 approval of the license was renewed.''

2208 Mr. Keppler, can you comment on this?

2209 Mr. KEPPLER. In late 1973 there was a problem that was
2210 identified by the NRC involving cad welding operations at
2211 the site. This is the splicing of reenforcement steel in the
2212 concrete. We found that the cad welding work was really not
2213 being controlled properly and some of the cad welds were not
2214 being completed properly.

2215 As a result of that action the NRC, at that time the AEC,
2216 required the utility to stop work in that area, and
2217 subsequently the Atomic Safety and Licensing Appeals Board
2218 did write a letter to the director of regulation at that
2219 time, urging that a formal stop-work be issued in the form

2220 of an order. And an order was issued that required immediate
2221 stopping of the cad welding operation, which had already
2222 been stopped, but it also required a show cause--the licensee
2223 to show cause, why all construction activities should not be
2224 stopped, a matter that was dealt with in a formal hearing in
2225 the summer of 1974.

2226 The cad welding operations were permitted by the NRC to
2227 resume after the NRC was satisfied that the procedures for
2228 controlling the work and the quality assurance activities
2229 were proper. There was no pressure on the NRC staff to
2230 permit the resumption of operations that I'm aware of. And I
2231 certainly felt no pressure in releasing that work.

2232 Mr. SEIBERLING. Apparently, going to the soil problem,
2233 someone wrote a memorandum in 1980 of a conversation with
2234 you. This is a memorandum that was apparently attached to
2235 a--summary was attached to a memorandum from Thomas Gibbon to
2236 Samuel Choate with a copy to you, subject, possible ex parte
2237 contact in the Midland proceedings.

2238 It's a conversation and here is the summary of one of your
2239 statements. "Midland is continuing to work today to make
2240 resolution of the settlement problem much more difficult.
2241 Keppler said the staff had not yet made up their minds on
2242 whether the fix proposed by Midland was acceptable;
2243 therefore, the project continues to be built and the problem
2244 gets worse. He wanted the work stopped until the problem is

2245 solved." Is that a correct summary, according to your best
2246 recollection?

2247 Mr. KEPPLER. Yes, it is. Could I give you a little
2248 background on that?

2249 Mr. SEIBERLING. Yes.

2250 Mr. KEPPLER. Mr. Gibbon was the technical assistant to
2251 Commissioner Bradford, when he was with the agency. And he
2252 made a visit to our regional office, and during the course
2253 of that visit we talked about a number of matters in which
2254 they were soliciting input from the field as to what matters
2255 the Commission might be able to focus attention on. One of
2256 the issues that was discussed was the question of problems
2257 occurring in construction and whether or not work should
2258 stop--there should ever be a stop-work issued by the NRC.

2259 The view that I was expressing at that time was when you
2260 have a problem and you don't know what the fix is going to
2261 be, that I questioned the merits of letting that project
2262 proceed, recognizing that it is being done at the utility's
2263 own risk. I questioned the merits of letting that type of
2264 activity proceed until it was determined that a technical
2265 fix was achievable. And so I raised that question as really
2266 a philosophy question with Mr. Gibbon, to bring back to
2267 Commissioner Bradford.

2268 Commissioner GILINSKY. If I may interject a comment, Mr.
2269 Seiberling?

2270 Mr. SEIBERLING. Yes.

2271 Commissioner GILINSKY. I think over the years, until
2272 really recently there was a feeling, which I mentioned in
2273 the testimony, particularly in our lawyers, that
2274 construction problems did not constitute immediate health
2275 and safety problems and therefore did not justify immediate
2276 enforcement action. And the agency was--did not easily step
2277 in and stop projects, even when there were problems that
2278 were fairly serious.

2279 I think--well, for example, there were also very seldom--I
2280 think perhaps for many years--no civil penalties in the
2281 construction area. That has changed to some extent and I
2282 think--

2283 Mr. SEIBERLING. Well, I think that's a very important
2284 observation.

2285 Mr. KEPPLER. Could I add one other point?

2286 Mr. SEIBERLING. Yes.

2287 Mr. KEPPLER. I make the point, I think the only times we
2288 exercised our authority to stop work in a formalized way was
2289 when the continuation of construction might cover up work,
2290 so that you couldn't then inspect the completed work. Like,
2291 perhaps during pouring of concrete.

2292 Mr. SEIBERLING. What was the result of your
2293 recommendation? Was the work stopped or was it not?

2294 Mr. KEPPLER. No. But it wasn't a recommendation in that

2295 sense. It was a--again, we were focusing on the philosophical
2296 argument about whether or not enforcement action should be
2297 taken in the formal way of stopping work during plants under
2298 construction. It was brought up in that context.

2299 But when Mr. Gibbon realized that the matter could involve
2300 an ex parte violation, he felt it necessary to summarize
2301 that conversation, which was one small part of a much bigger
2302 conversation.

2303 Commissioner GILINSKY. Also, Mr. Chairman, the view was if
2304 there were any problems the utility was proceeding at its
2305 own risk and then these would be dealt with at the operating
2306 license stage. I think we have since learned that you have
2307 to deal with these problems at an earlier stage.

2308 Mr. SEIBERLING. That's another question I was going to get
2309 into. Is it still the policy of NRC to--

2310 Commissioner GILINSKY. We have--

2311 Mr. SEIBERLING. To allow the facility to proceed at their
2312 own risk?

2313 Commissioner GILINSKY. In some sense they proceed at their
2314 own risk. But the fact of the matter is, in the real world
2315 when things get built, that weighs pretty heavily on the
2316 decisionmakers; and I think we have decided, and I think I
2317 can speak for all the Commission on this, one has to bow a
2318 great deal firmer in the construction phase.

2319 Mr. KEPPLER. I might add, in the case of the Marble Hill

2320 project in southern Indiana the NRC took formal actions to
2321 stop that project because of a deficient quality assurance
2322 program, as well as the concern that completed work might
2323 not be able to be inspected by continuing work; and that
2324 project was shut down for 16 months as a result of our
2325 action.

2326 Mr. SEIBERLING. Mrs. Sinclair cited another example where,
2327 in July 1981, Joseph Kane, NRC's chief geotechnical
2328 engineer, in answering a question as to whether in
2329 retrospect removal and replacement of the diesel generator
2330 building would have been a better option, he said: Well,
2331 "when you are considering it from the standpoint of safety
2332 alone, it is my opinion that the removal and replacement is
2333 a better solution. If you are considering the other facets,
2334 that is the cost and impact on schedule, these are facets
2335 that engineers must address, then it may not be the superior
2336 option."

2337 Of course, everything has to require a balancing, but
2338 apparently in this case the costs under consideration are
2339 deemed to be more important than the safety problem. Do you
2340 want to comment on that?

2341 Mr. KEPPLER. Yes, I would. I think this committee should
2342 be aware that the staff evaluations--

2343 Mr. SEIBERLING. All right. Go ahead.

2344 Mr. KEPPLER. That the staff assessment of this project, of

2345 this remedial soils effort, included quality assurance
2346 people, hydraulic engineers, mechanical engineers,
2347 geotechnical engineers, structural engineers within the
2348 staff; and included consultants from, Technology Engineering
2349 Center, U.S. Army Corps of Engineers, U.S. Naval Surface
2350 Weapons Center; Brookhaven National Laboratory; Science
2351 Applications Incorporated; Geotechnical Engineers
2352 Incorporated; Crimm and Samuels and Associates,
2353 Incorporated. There were a lot of people used by the agency
2354 in formulating the Staff's position, and I think it is a
2355 little bit unfair to assess that as an expedient type of
2356 decision.

2357 Mr. SEIBERLING. In other words, you do review all of the
2358 agencies, and try to come to a decision in which safety is
2359 not slighted in any serious way? Is that what you are
2360 saying?

2361 Mr. KEPPLER. I think the staff would say that safety was
2362 the foremost consideration. Mr. Eisenhut would like to make
2363 a comment.

2364 Mr. EISENHUT. Mr. Kane is, in fact, one of our senior
2365 soils reviewers on the staff. I think I'd probably concur
2366 with him, that the best solution would be to remove the
2367 building and start over. We don't require the best solution.
2368 We require an acceptable solution and in this case there was
2369 an engineering solution that came up in the problem. Mr.

2370 Kane was, in fact, a geotechnical engineer who was the
2371 principle geotechnical engineer who, in fact, did the final
2372 review and concurred in our overall position.

2373 So I think what you have seen is, there is clearly a
2374 spectrum of views in this area. Any time you get a highly
2375 technical problem, you'll get--we went to the best resources
2376 we knew in the agency. Mr. Keppler mentioned some outside
2377 organizations: The Corps of Engineers, the Naval Surface
2378 Weapons Center--a number of organizations. But the end result
2379 was, in fact, that we think we came up with an acceptable
2380 conclusion to the problem. It is a solution that is
2381 certainly not the best. It is certainly not the cleanest.

2382 As I said, the cleanest would be to remove the building
2383 and start over. But we feel it was a satisfactory solution
2384 to go forward. It carries the final conclusion of all of
2385 these people, including Mr. Kane.

2386 Mr. SEIBERLING. Thank you, Mr. Lujan.

2387 Mr. LUJAN. The final line is that the building is not less
2388 safe because of the method used than if you had razed it
2389 completely down and started all over again; do I gather
2390 that?

2391 Commissioner GILINSKY. I think what Mr. Eisenhut said--it
2392 was acceptable, he said.

2393 Mr. LUJAN. Is it any more dangerous because of the fact it
2394 was not torn down?

2395 Mr. EISENHUT. No, we believe not. When I said acceptable,
2396 it passes the test, the acceptable level of safety test. I
2397 was just reminded of a comment that each of the various
2398 different specialists in the various different groups
2399 supported each of the different aspects. It covers quality
2400 assurance, geotechnical, hydraulic engineering, mechanical
2401 engineering, structural engineering, it covered a very
2402 thorough process and each of those different disciplines
2403 feel that there was an acceptable level of safety in the
2404 final product.

2405 Mr. MOODY. Will the gentlemen yield?

2406 Mr. LUJAN. Yes.

2407 Mr. MOODY. If we could follow up on that, when you say
2408 acceptable, that is not the same thing as saying not at all
2409 less safe. You are talking about a threshold level. It still
2410 meets the threshold criteria, that high or above in terms of
2411 safety? Which isn't to say that, had you torn it down and
2412 started over it wouldn't be at still a higher level?

2413 Mr. EISENHUT. That's right.

2414 Mr. MOODY. It's a series of probabilities. Different
2415 things happen. And the probabilities of different things
2416 going wrong are not identical to a decimal point as they
2417 would be if you tore it down as a result and started later.
2418 I think the answer to the gentleman's question is less safe
2419 had you torn it down and started over.

2420 Mr. EISENHUT. I'm not sure it is less safe. Because if
2421 this mission is adequately carried out, and put that big
2422 proviso on it, you may end up with the same end product.
2423 Because you have to remember what is being done. In effect
2424 in the limit, the worst case, call it the biggest facility
2425 modification of the worst case here, they are actually now
2426 going in and removing all of the soil that is in question.
2427 They are then putting a structure in place that should have
2428 been there in the first place.

2429 Mr. MOODY. Should have?

2430 Mr. EISENHUT. Should have, because of this. Either you
2431 should have compacted the soil adequately in the first place
2432 or put an adequate concrete foundation in. Now they are
2433 going back in the worst situation we are talking here and
2434 they are removing many, many, many cubic yards of soil and
2435 they are actually now putting a concrete structure in place,
2436 all the way down to the acceptable glacial till which we
2437 would have found in the first place. So it is not clear that
2438 one is less safe than the other.

2439 It's a distinction you really can't make.

2440 Mr. MOODY. The probabilities of an accident or something
2441 untoward happening are no greater now than they would have
2442 been had you started from the beginning and done it just the
2443 way you wanted it?

2444 Mr. EISENHUT. I would say I certainly can't distinguish

2445 between the two in terms of the probabilities.

2446 Mr. SEIBERLING. The committee will recess for ten minutes
2447 and resume.

2448 [Recess.]

2449 Mr. SEIBERLING. Let's continue, gentlemen. Mr. Keppler, I
2450 understand that at some point you informed the Midland
2451 Licensing Board, "We believe that we simply cannot rely on
2452 Consumers Power Company's quality assurance program by
2453 itself." You suggested it would be necessary to supplement
2454 it by third-party overview. Does this indicate that NRC does
2455 not have confidence that the licensee is capable of
2456 conducting a quality assurance program in conformance with
2457 the Commission's requirements?

2458 Mr. KEPPLER. Let me answer this way. Over the years, as
2459 problems have been identified with Consumers Power Company's
2460 quality assurance program, changes had to be made to improve
2461 that program. And each time these changes were made, they
2462 appeared to be reasonable. But when it came to the actual
2463 implementation of these changes, the problems continued to
2464 occur.

2465 They have made change as recently as this year. And,
2466 again, these type of changes look good. But my reaction is
2467 that because of the history of the problems at this site,
2468 that realistically I cannot take the position that we can be
2469 satisfied with Consumers Power Company's QA program by

2470 itself. I think a period of sustained proven good
2471 performance has to be shown before I can do that. And so,
2472 this was the situation that, as I said in my testimony, in
2473 April 1982, I decided that we were going to have to have
2474 further verifications of this plant to have the needed
2475 confidence in it to conclude that it had been built
2476 properly. And we decided that a program was going to have to
2477 be done to look at past work, and I mean an extensive
2478 program, and a program that was going to have to be done to
2479 oversee Consumers' QA efforts for future ongoing work.

2480 I'm not about to back off that position until I can see
2481 that confidence is warranted in Consumers' QA program.

2482 Now, let me go back. I really evaded your question, and
2483 let me go back and tell you why I think this approach is
2484 reasonable.

2485 I had problems with the Palisades plant over the years.
2486 And in 1981 I was prepared to shut that plant down for
2487 safety concerns. And the company came forth with a program
2488 of some rather stiff oversights of what was going on, and a
2489 program to improve its regulatory performance.

2490 The company has demonstrated to my satisfaction that they
2491 have been able to lick that problem; and they took a plant
2492 which was the worst plant in my region at that time, and
2493 they improved the regulatory performance at that facility to
2494 a level that I am really comfortable with right now.

2495 In the case of Midland, they have not been able to lick
2496 this problem and we are not certain why, actually. And so I
2497 felt that it was prudent to have this type of third-party
2498 overview on this plant until we can have some confidence
2499 that the company can implement the QA program properly. And
2500 I'm prepared to let this thing run this way, with
2501 third-party overview, to the completion of this project, if
2502 that's what it takes.

2503 Mr. SEIBERLING. Well, has there been an independent
2504 third-party quality assurance program set up? Overview
2505 program?

2506 Mr. KEPPLER. There is a program of overview for the soils
2507 work, which is proceeding at a very limited rate based upon
2508 a Board order by the Atomic Safety and Licensing--that's
2509 being done by Stone and Webster. And Stone and Webster has
2510 been proposed by the company to do the third-party overview
2511 for the balance of construction work and that is under
2512 review right now.

2513 Mr. SEIBERLING. Do you--go ahead.

2514 Mr. KEPPLER. We have not made a decision on that point
2515 yet.

2516 Commissioner GILINSKY. If I may add a comment, Mr.
2517 Chairman?

2518 Mr. SEIBERLING. Yes.

2519 Commissioner GILINSKY. I agree with Mr. Keppler's remarks

2520 about the Palisades project. I joined him one day at an
2521 enforcement meeting there.

2522 The thing that disturbs me, it disturbed me at the time,
2523 was that while the company had responded--in fact I was
2524 impressed with the way they had, to our--to the actions we
2525 were taking, they had let the plant deteriorate very badly.
2526 Both in terms of the human complement and the plant itself.
2527 Particularly with regard to proceduxes. And it really took
2528 the most severe action, the threat of even severer action on
2529 the part of Mr. Keppler, to get them to turn around.

2530 Now, they did respond and I think that's all to the good.
2531 Mr. SEIBERLING. Well, the Intervenors press the view that,
2532 first of all, that they didn't have any confidence in Stone
2533 and Webster. And secondly, they felt it should be someone
2534 who was clearly independent and was representing the
2535 consumer point of view; and thirdly, that there should have
2536 been consumer participation in the selection of Stone and
2537 Webster, at least having a public hearing. Have you any
2538 comments on that?

2539 Mr. KEPPLER. Well, let me say that, from our point of
2540 view, Stone and Webster is one of the major
2541 architect/engineering firms in this country. And we consider
2542 them to be competent technically to do the work.

2543 The Intervenors have expressed concern that some of the
2544 projects that Stone and Webster have been on, have not been

2545 handled too well from a quality assurance standpoint. And
2546 that's a valid comment. But that's true about most of the
2547 big firms.

2548 There have been problems with Bechtel plants, as Midland
2549 1. There have been good Bechtel plants. There have been good
2550 Stone and Webster plants. But as a company they certainly
2551 are more--are qualified to provide that kind of service.

2552 Now, what we did in the case of our assessment of Stone
2553 and Webster, was we made sure that the individuals who were
2554 to be doing the work at Midland had had a good track record
2555 at other projects. We called and did reference collection on
2556 these people to satisfy ourselves that we really had the
2557 first team in there.

2558 As far as the independence concern goes, what we try to do
2559 is to make certain that both the company and the individuals
2560 involved are free from any significant financial types of
2561 responsibility with the licensee. And Stone and Webster had
2562 done really only a very small amount of work with Consumers
2563 Power Company. And we were satisfied that they were not
2564 deriving a significant amount of their income from Consumers
2565 Power Company.

2566 So we felt the independence concern from a company
2567 standpoint was adequate, and what we did was to require the
2568 individuals, as well, to provide sworn statements that they
2569 were not involved in any way with Consumers Power Company.

2570 Mr. SEIBERLING. Does it comply with the guidelines set up
2571 for the Diablo Canyon?

2572 Mr. KEPPLER. I think it does. That's my view.

2573 Mr. SEIBERLING. Thank you.

2574 Mr. KEPPLER. Let me add one other comment. You made the
2575 point about citizen participation. I feel we have, and I
2576 guess it comes down to a question of how much. We had--all of
2577 the information by the utilities have been provided to the
2578 citizens. We had a public meeting up in Midland in February
2579 of this year--an all-day--and a meeting into the evening, to
2580 discuss the programs that were going to be put in place,
2581 being proposed by Consumers Power Company.

2582 We had written input from the--from members of the public
2583 and the Intervenors, and a meeting was even held back in
2584 Washington at which the Intervenors were allowed to attend,
2585 where further discussion were going on.

2586 I feel we have tried to be responsible in this way. And we
2587 intend to hold further meetings up at--in the vicinity of the
2588 plant during the course of the ongoing work.

2589 Mr. SEIBERLING. Their point was they thought there should
2590 be citizen participation in the selection of the third-party
2591 oversight.

2592 Mr. KEPPLER. You know, you get down to the point--and I'm
2593 going to say it this way--there's a question of: Somebody
2594 ultimately has to make a decision. There can't be a

2595 handholding, shared decisionmaking process in this business.

2596 Mr. SEIBERLING. I see. I agree. It's a question of how far
2597 you should get the public into the operation.

2598 Mr. KEPPLER. I think we are genuinely trying to make sure
2599 we are aware of public concerns and I think we made several
2600 modifications to the programs as a result of these concerns.

2601 Mr. SEIBERLING. Well, I guess it's a question of judgment.
2602 They feel there should be more.

2603 Mr. Moody?

2604 Mr. MOODY. I have two questions. First, Mr. Keppler, you
2605 referred earlier to \$120,000 civil penalty that the NRC
2606 proposed against Midland. What were the reasons for that?

2607 Mr. KEPPLER. The reasons were for two major violations
2608 that occurred in connection with an inspection of the diesel
2609 generator building, that we conducted.

2610 One was for multiple items of noncompliance with the
2611 quality assurance program. And one was for the procedures of
2612 handling--identifying problems, where they weren't recording
2613 all of these problems. We felt that that was defeating the
2614 purpose of trending problem areas in the plant.

2615 Mr. MOODY. You consider these serious violations?

2616 Mr. KEPPLER. Absolutely. I wouldn't have issued the fine
2617 if I didn't consider they were serious.

2618 Mr. MOODY. Any similar situations or occurrences take
2619 place?

2620 Mr. KEPPLER. I'm sorry?

2621 Mr. MOODY. Has anything else of that nature taken place?

2622 Subsequent to those fines? Are you satisfied with their

2623 performance subsequent to this?

2624 Mr. KEPPLER. You do realize that the majority of the job

2625 is stopped right now. The soils work that is going on is a

2626 very piecemeal effort that we are authorizing. And I would

2627 have to say that, if you ask, are we satisfied? I would have

2628 to say not totally. We are still encountering some problems.

2629 The inspectors still feel that that the attention to detail

2630 is not there yet. We are just going to have to be very--to

2631 dog this thing in a very painstaking manner to make sure

2632 that we get the kind of attention to detail that we want. We

2633 are not about to turn this thing loose until we are

2634 satisfied that the work will proceed properly.

2635 Mr. MOODY. I have a second question--

2636 Mr. SEIBERLING. We have about one minute before the vote.

2637 Mr. MOODY. We have probably a minute or hardly any more

2638 and then we have to go. I would like to follow my question

2639 earlier to Mr. Eisenhut. You said there was no loss of

2640 security--of safety. What buildings were you referring to,

2641 sir?

2642 Mr. EISENHUT. Principally the example I used was the

2643 auxiliary building portion, that I mentioned, where they are

2644 putting a foundation completely down to the glacial till

2645 underneath. Where I said, in the limit--that is certainly the
2646 limiting case in terms of the repair.

2647 It varies somewhat when you go to other facilities. It
2648 could be argued when you look at some facilities that
2649 perhaps might have cracking in those facilities, one could
2650 argue that even though it is acceptable, once you go down to
2651 the lower probability numbers, there clearly is a
2652 degradation in terms of the difference in numbers.

2653 Mr. MOODY. What would you say about the diesel generating
2654 housing structure?

2655 Mr. EISENHUT. Certainly it still meets the threshold of
2656 acceptability. But certainly any facility that had--it
2657 depends on the degree of crack. If you had extensive
2658 cracking such as there is cracking in the diesel building,
2659 certainly the probability of a failure of the building would
2660 be higher than a brand new building, completely rebuilt.

2661 Mr. MOODY. So your statement to the committee could not be
2662 made with respect to the diesel building?

2663 Mr. EISENHUT. It is a degradation. Certainly as I used the
2664 limiting case example before it certainly would be, but it
2665 would vary as you go to the diesel building and then the
2666 other buildings would be in between. There is, in fact, all
2667 of those buildings, though, by our evaluation, end up still
2668 acceptable from an overall point of view.

2669 Mr. MOODY. I guess my point was, you gave us a threshold

2670 concept, but below the threshold there are varying
2671 probabilities of something going wrong; and you did not
2672 agree with that statement. You said indistinguishable
2673 probabilities differs, so it was--but when you get to the
2674 diesels, I think you would probably stand by what I was
2675 basically driving at?

2676 Mr. EISENHUT. That's right. On the limiting case if you
2677 carefully repair it, it is back to the original.

2678 Mr. SEIBERLING. I'm sorry, we'll have to recess for
2679 another 10 minutes.

2680 [Recess.]

2681 Mr. SEIBERLING..The subcommittee will resume its hearing.
2682 Mr. Moody is still recognized.

2683 Mr. MOODY. Mr. Eisenhut--is he still available? Mr.
2684 Eisenhut, we'll continue if that's all right with you. We
2685 had to kind of break off for the vote.

2686 Mr. EISENHUT. Sure.

2687 Mr. MOODY. The point I was trying to make earlier, we are
2688 only talking about relative probabilities and I think you
2689 did not agree with me, and I did not make the distinction,
2690 building by building. But I was--apparently you in your mind
2691 were making that distinction. Because you feel indeed there
2692 is a relative probability issue when you get to some of the
2693 buildings.

2694 Could we just pick up where we were talking? Go ahead.

2695 Mr. EISENHUT. I believe the relative probability argument
2696 would certainly vary with whom you ask. It is not a hard and
2697 fast science you can put your hand on, and I think it varies
2698 considerably with the set of experts you ask.

2699 Clearly, it is some kind of spectrum, as you go to a
2700 building that has more and more damage, the probabilities of
2701 that building surviving, for example, an earthquake event or
2702 any other different phenomena, certainly is going to change.
2703 That's patently from basic understanding.

2704 To quantify it is a whole other matter, and we certainly
2705 didn't make any effort in our evaluation to quantify it.

2706 We went to the family of consultants that we use and asked
2707 them, basically: Do you believe that these fixes, the
2708 solutions to the different buildings, would in fact ensure
2709 that in fact they are adequately safe, using the NRC's
2710 regulations as a standard of what's adequately safe?

2711 In the limit, as I said, if you replace the foundation you
2712 are back to basically an original structure if they did it
2713 right. As you get more and more damage, you would get to a
2714 building that just patently, from basic logic, has to be
2715 somewhat less capable of withstanding an event.

2716 Mr. MOODY. That's why you surprised me with your answer to
2717 Mr. Lujan's question when he asked you, are they any less
2718 safe; and you said, no; I followed up later because I said
2719 it must be.

2720 Mr. EISENHUT. The record will indicate what I said, but I
2721 think I said the numbers would be indistinguishable if you
2722 went down and looked at those kind of low numbers. That's
2723 what I meant by it.

2724 Mr. MOODY. Does what you are saying apply to all buildings
2725 or only certain buildings?

2726 Mr. EISENHUT. I said it would be a variation. They are all
2727 going to be low numbers. So, when it gets down to such a low
2728 aspect, I don't think you can distinguish any of the
2729 numbers. And, again, it would vary considerably, with which
2730 experts you ask. And that's why, you know, we were really in
2731 a hard-pressed situation to evaluate these substructure
2732 solutions to a problem.

2733 It is a somewhat controversial fix that was imposed on a
2734 number of the facilities. It certainly is the first time it
2735 was undertaken in a nuclear project. So the staff felt that
2736 we really had to go and collect a group of the experts, such
2737 as the Corps of Engineers and the Naval Surface Weapons
2738 Center and Brookhaven National Lab and another half-dozen or
2739 certainly another three or four independent consultant
2740 firms, and brought them together to try to reach a collegial
2741 judgment. With the different experts in that area, do you
2742 agree that this plant can go forth? That this is an
2743 acceptable restoration of the margins of safety? And that's
2744 what our evaluation basically concludes. That evaluation was

2745 issued last Fall; that evaluation went to our Advisory
2746 Committee on Reactor Safeguards as another level of review
2747 of the overall adequacy of the evaluation. They concurred in
2748 that overall evaluation and of course that evaluation is,
2749 now, the subject of the publications that are going on on
2750 the Midland project, and undoubtedly they are being tested
2751 in that forum.

2752 It is a--you need to look at it in an overall framework.
2753 The utility brought in a number of experts. The Intervenors
2754 are cross-examining on a number of aspects and the staff
2755 brought forth another group of aspects.

2756 Mr. MOODY. You are going far beyond what I was asking,
2757 which is fine. I'm trying to narrow down this issue of
2758 acceptable versus distinguishable probabilities. And
2759 acceptable is a threshold. And the other is something else.
2760 And you say that you can't quantify it. But don't you have
2761 to quantify them to decide that they are over the threshold?
2762 Doesn't that require a quantification of probabilities?

2763 Mr. EISENHUT. You probably do, implicitly. You probably
2764 don't, explicitly. But get down to what you are really
2765 talking is a difference in numbers. Your question really
2766 related to, is there a change from the fix over and
2767 opposed--over and above what you would have had originally in
2768 the correct manner?

2769 Mr. MOODY. And your answer was no for the buildings you

2770 had in mind; but you admit or agree in the case of the
2771 diesel generator that that indicates--

2772 EISENHUT.
Mr. ~~MOODY~~. But I can't quantify them because I think they
2773 are very small numbers.

2774 Mr. MOODY. But you feel the diesel structure in any event,
2775 exceeds the threshold minimum?

2776 Mr. EISENHUT. No. It is acceptable with the modifications,
2777 if the modifications are adequately put in place.

2778 Mr. MOODY. But in design terms it is adequate, above the
2779 threshold?

2780 Mr. EISENHUT. That is correct. And I should caveat that
2781 everything I'm looking at, in fact, the office of NRR looks
2782 at it from a design basis. We look at it from the basic
2783 design. Putting it in place in the construction and seeing
2784 that it is adequately carried out is principally in the
2785 region, and I really can't address that end of it.

2786 Mr. MOODY. Thank you, Mr. Eisenhower. Could I ask the other
2787 gentlemen at the table if they have any comments on that
2788 series of questions?

2789 Mr. KEPPLER. I don't.

2790 Commissioner GILINSKY. If you want my view, Mr. Moody,
2791 it's obviously better to have a building without a crack
2792 than a building with a crack. The question comes down to
2793 whether it meets, in the end, our requirements. As I say, I
2794 don't have a personal view on that.

2795 Mr. MOODY. Mr. Cook?

2796 Mr. RONALD COOK. I don't have any comment.

2797 Mr. MOODY. Mr. Cook, you heard the discussion?

2798 Mr. RONALD COOK. Yes. I don't have any comments with
2799 regard to the adequacy of the building at this time.

2800 Mr. MOODY. Mr. Landsman?

2801 Mr. LANDSMAN. I agree with Mr. Eisenhut that the
2802 underpinning design is acceptable to the NRC staff. However,
2803 the diesel generator building is not one of the structures
2804 that is going to be underpinned. It was that 20 feet of
2805 surcharge that we heard about earlier this morning that we
2806 are using to make the building adequate.

2807 As Mr. Keppler said, there's some members of the staff
2808 that do not think the diesel generator building is
2809 structurally sound.

2810 Mr. MOODY. They do not?

2811 Mr. LANDSMAN. That's right.

2812 Mr. MOODY. Because of the fact it merely has a surcharge
2813 rather than an underpinning?

2814 Mr. LANDSMAN. More structural integrity. The building is
2815 highly cracked. There's no way to really analyze a cracked
2816 concrete structure. So it is more the opinion of
2817 everybody--if it was acceptable--

2818 Mr. MOODY. This is indeed a revelation that we have a
2819 building here, that, as I gather, essential to the safety of

2820 the whole operation in case of power failure, you need these
2821 diesel systems in order to keep the pumps functioning--is
2822 that correct?

2823 Mr. LANDSMAN. You need it for a loss of off-site power.
2824 They are there to generate power to control the plant, to
2825 safely shut it down.

2826 Mr. MOODY. If you had a loss of outside power, which you
2827 might have in a natural capacity, if it was an earthquake,
2828 it would be essential that these diesel generators function.
2829 And if the same earthquake threatened the structural
2830 integrity of that building, you might have the same natural
2831 event knock out both the failsafe and the backup? In other
2832 words, you'd be knocking out--might well knock out the backup
2833 itself as well as the primary system which is the very thing
2834 you want to prevent? It is not really, given that structural
2835 efficiency, you don't really have the joint probability. Two
2836 things happening because the same event could trigger both
2837 the failures; is that correct?

2838 Mr. LANDSMAN. If you are getting into--

2839 Mr. MOODY. They are not independent probabilities.

2840 Mr. LANDSMAN. If you are getting into probabilities, I
2841 think the probabilities that we have been previously
2842 discussing--the building is right now standing. I think the
2843 low probability that people are talking about is, if you hit
2844 it with an earthquake. And I agree that there is a low

2845 probability that you'll get a certain magnitude earthquake
2846 there to hurt the structural integrity of the building. But
2847 there is that probability, and you have to design for it.

2848 Mr. MOODY. I'm making a generic statement. One of the
2849 characteristics of backup systems is that they have an
2850 independent probability attached to them about their
2851 failure. So that if you have a joint failure you have the
2852 multiplication of two probabilities which becomes a very
2853 small number indeed very rapidly. However, if the same event
2854 can trigger the failure of both the primary and backup
2855 system, you no longer have independent probabilities. One of
2856 the ways you lose independent probabilities is to have a
2857 structural threatened system, such as the one we have just
2858 described, where the same natural event, an earthquake,
2859 could trigger failures simultaneously in both the primary
2860 and backup system. I guess maybe I'm in the wrong--

2861 Mr. LANDSMAN. You have the wrong person.

2862 Mr. MOODY. I'm talking with the wrong person. It's a
2863 generic yardstick of failure systems that you want an
2864 independent probability attached to their failure as to the
2865 primary system they are failsafing, otherwise it is not a
2866 failsafe system. Mr. Eisenhut knows. Am I right?

2867 Mr. EISENHUT. Partially. You certainly are right. When you
2868 look at two systems, if you have the system that's the
2869 operational system, you want a backup system that's

2870 independent. So that the two systems don't interact.

2871 Mr. MOODY. The probability of their both failing becomes
2872 the product of the probabilities, becomes a very, very tiny
2873 number.

2874 Mr. EISENHUT. That's correct. However, from the earthquake
2875 standpoint, that doesn't apply, because if the earthquake
2876 shakes the site, the entire site, everything in the site is
2877 going to shake. In fact, both of the redundant systems.

2878 Mr. MOODY. It depends on the nature.

2879 Mr. EISENHUT. If you have an earthquake, the site is going
2880 to shake. It is a matter of degree of shaking, in fact, that
2881 is going to vary as the magnitude of the earthquake varies.
2882 So, as Dr. Landsman said, it is really not a question in
2883 terms of the soils at this point. It is a question--there are
2884 existing cracks in the diesel generator building. What you
2885 have to look at is, what is the probability of an earthquake
2886 of sufficiently high magnitude, such that it will, A, cause
2887 an accident, and, B, an accident which has a loss of
2888 off-site power associated with it; and also fail the diesel
2889 generator building to such a magnitude that it will in fact
2890 disable the emergency power system. So, that sequence of
2891 events is a probability of an earthquake is what you start
2892 with, as Dr. Landsman said. That's a low probability.

2893 Mr. MOODY. Of that magnitude.

2894 Mr. EISENHUT. It has to be big enough to fail the diesel

2895 building in such a way to disable the AC power.

2896 Mr. MOODY. That's a very different number than it would be
2897 if you did not have the cracks in the building.

2898 Mr. EISENHUT. It is a different number and that's why you
2899 have to go to--

2900 Mr. MOODY. Significantly different number?

2901 Mr. EISENHUT. I won't necessarily agree with that. But I
2902 will--let me put it this way. This is now not a soils
2903 question. It is a structural question of concrete,
2904 steel-reinforced structure. So what we had to do then was go
2905 to the structural experts and ask them for their judgment.
2906 Because there really is not a hard and fast formula for
2907 analyzing it.

2908 You go to their judgment and their judgment would be that
2909 the probability of it is still low enough. But it certainly
2910 is higher, from basic logical sense, the probability of that
2911 structure failing has got to be higher for a given
2912 earthquake than it was before.

2913 Mr. MOODY. Low enough, was what we are talking about. And
2914 that's why I tried to make the distinction between--you know,
2915 on the one hand we don't--there are indistinguishable numbers
2916 and yet low enough--it's almost a contradiction to say you
2917 have enough certified about a number to say it is low
2918 enough, but not enough to quantify it. I don't want to drag
2919 this out any further. Thank you, Mr. Chairman.

2920 Mr. SEIBERLING. Thank you.

2921 Mr. Landsman, the testimony of Mrs. Sinclair contained
2922 several problems which she highlighted. One is, she says the
2923 concerns and recommendations of field inspectors are
2924 overruled by NRC management. NRC management performance is
2925 too often place ahead of public health and safety.

2926 I would like to ask Mr. Landsman, Mr. Cook or Mr. Gardner,
2927 do you agree with that statement? Mr. Cook?

2928 Mr. RONALD COOK. No, I do not completely agree with that
2929 statement. I think that Ms. Sinclair is making reference to
2930 an issue that we discussed at the hearings referred to. The
2931 staff that was on an inspection wished to issue a
2932 confirmatory action letter to the licensee; our
2933 conversations with our regional office indicated that that
2934 would be forthcoming. However, the next following week we
2935 were informed that it would be this--we termed it a reverse
2936 confirmatory action letter, in which the licensee spells out
2937 the items that we would have put into our letter, except it
2938 comes out under their letterhead.

2939 The inspection staff was, as Mrs. Sinclair, I think,
2940 indicated in her statement, were somewhat disappointed by
2941 this. Or embarrassed, whatever the term might be. However,
2942 our desires were that the work would be stopped. And, as a
2943 net result, that ultimate result did transpire in the
2944 electric area and brought under control.

2945 Mr. SEIBERLING. Is this something that happens frequently?
2946 This so-called reverse confirmatory action letter?

2947 Mr. RONALD COOK. Of course, we don't have that many
2948 confirmatory action letters to start with. We have had, in
2949 the last, oh, I'd say 20 months or so--maybe 18 months, that
2950 there were two confirmatory action letters and this reverse
2951 confirmatory action letter. So, the ratio there would be
2952 one-third to two-thirds.

2953 Mr. SEIBERLING. When you say reverse confirmatory action,
2954 instead of MRC writing a letter to the licensee, asking him
2955 if he's doing certain things, you can merely give the
2956 opportunity to write a letter first and say it? Is that what
2957 you are saying?

2958 Mr. RONALD COOK. Yes, sir. My understanding is our present
2959 policy is that we write all confirmatory action letters at
2960 this time.

2961 Mr. SEIBERLING. All right. Do you want to comment on that,
2962 Mr. Landsman?

2963 Mr. LANDSMAN. The only comment I want to make, in the
2964 Midland special section that we are in, we get to voice our
2965 concerns to our management all the time. It is up to the
2966 management to make the decisions of what to do with our
2967 concerns.

2968 I think we have set it in the hearing stand on the ASLB.
2969 If we really felt very strongly about something there is a

2970 way--ways to voice our concern. We have a dissenting opinion
2971 or whatever.

2972 Mr. SEIBERLING. Mr. Gardner, do you have anything to add?

2973 Mr. GARDNER. No, I agree with Dr. Landsman and Mr. Cook.

2974 Mr. MOODY. I would just want to return to what you said,

2975 Dr. Landsman. You say that certain of the staff do not feel
2976 that the diesel structure, given its practice, does meet the
2977 sufficiency standard; am I characterizing what you have said
2978 about ten minutes ago correctly?

2979 Mr. LANDSMAN. I think I said some of us think it is
2980 structurally unsound because of the crack.

2981 Mr. MOODY. Because of the crack. Do you think it should be
2982 rebuilt?

2983 Mr. LANDSMAN. I never looked into how you could fix it.
2984 You could build a new wall around it and fasten it together.
2985 We really never got into how to fix it. It is just some of
2986 us, because it is very difficult, almost impossible to
2987 analyze, as I was trying to say, a crack.

2988 Mr. MOODY. But your statement is a strong one, as I
2989 understand it. It is not--would you say it again how you said
2990 it before?

2991 Mr. LANDSMAN. Some of the members of the staff--or I'll
2992 speak for myself, I guess--think it is structurally unsound.
2993 There are a lot of cracks in it.

2994 Mr. MOODY. Mr. Chairman, that's a pretty strong,

2995 compelling statement.

2996 Mr. SEIBERLING. Well, it is. I'm still unclear how
2997 important the diesel generating--the diesel structure is from
2998 a safety standpoint as compared to the auxiliary structure.

2999 Mr. LANDSMAN. It is as important a structure as you have
3000 on-site.

3001 Mr. SEIBERLING. I see. Then they are taking steps with
3002 respect to the auxiliary power structure but not the diesel
3003 structure?

3004 Mr. LANDSMAN. No. We are--they are underpinning the
3005 auxiliary building, that's bringing the foundation down to
3006 the hard material; the surface water pump structure, we are
3007 bringing the foundation down to the hard material; they are
3008 rebedding and replacing a great majority of the essential
3009 surface water piping on-site; they are rebuilding the
3010 foundation on the water storage tanks, which are also
3011 important, if those crack.

3012 The diesel generator building, early in the game in 1978
3013 or '79, their consultants have decided to surcharge the
3014 building, piling the stand on it, trying to get all the
3015 settlements out. In the course of getting all the settlement
3016 out of the soils, they continued to build the building. So,
3017 while they were trying to sink--trying to get the settlement
3018 out of the building while the building was settling, and
3019 they continued to build it. And during this whole course of

3020 time it continued to crack more and more.

3021 Commissioner GILINSKY. Mr. Chairman, I think it is worth
3022 understanding what the possible consequences here are. What
3023 we are worried about in the diesel generator building, as
3024 far as I can understand, is that the wall, if unsound, might
3025 fall on equipment that is important for safety in an
3026 accident. In the other case you are talking about rather
3027 more serious consequences. But in any case those are the
3028 things that are involved.

3029 Mr. SEIBERLING. That was my reaction, but I don't know--

3030 Commissioner GILINSKY. The diesels are the emergency
3031 source of AC power. And they can be very important. There's
3032 no question about that. You don't want anything falling on
3033 them.

3034 Mr. SEIBERLING. Maybe they ought to tear down the building
3035 and just put them in a tent.

3036 Well, thank you. We are going to have to recess again. Let
3037 me just ask you again, one other question, Mr. Landsman.

3038 Mrs. Sinclair said very recently, on May 6, the chief
3039 soils engineer at Midland, Dr. Ross Landsman, testified that
3040 the fact of attempting to force a natural floodplain area in
3041 a nuclear plant site.

3042 In the initial design of Midland, the safety related
3043 building was designed to set on natural glacial till and so
3044 forth. Dr. Landsman was asked by a Consumers Power Company

3045 attorney, "if fill material had been placed properly and in
3046 fact the proper quality assurance had been followed, the
3047 Midland facility could be operated with due regard to public
3048 health and safety? Dr. Landsman's answer was the personal
3049 opinion of the soils engineer: No.

3050 Is that correct?

3051 Mr. LANDSMAN. Yes, that is.

3052 Mr. SEIBERLING. Is that still your opinion?

3053 Mr. LANDSMAN. My personal opinion, had the fill gone in
3054 right, I still think as a soil engineer during a 40-year
3055 operating life of that plant, we would have had a
3056 differential settlement problem.

3057 Mr. SEIBERLING. So in other words your opinion has been
3058 overruled, as far as--go ahead?

3059 Mr. LANDSMAN. No, no. We are correcting that, though. We
3060 are underpinning most of the installation, except the diesel
3061 generator building.

3062 Mr. MOODY. Mr. Chairman, could you yield for a second?

3063 Mr. SEIBERLING. I'm a little puzzled at this point.

3064 Mr. MOODY. Mr. Keppler, who made the decision not to
3065 underpin the diesel while doing it for the other?

3066 Mr. KEPPLER. I think the company made that decision.

3067 Mr. MOODY. Why did we let them make that decision if we
3068 still have an unsound structure in a basic safety component?

3069 Mr. KEPPLER. This was the proposal adopted by the company.

3070 It was reviewed by the staff here in Washington and they
3071 accepted that position.

3072 Mr. MOODY. We have one staff person who just testified
3073 that it is unsound as it is.

3074 Mr. SEIBERLING. That's where I am a little confused. I
3075 think maybe what Dr. Landsman's testimony was, in his
3076 opinion this was not a suitable place to put a plant. Is
3077 that right?

3078 Mr. LANDSMAN. No, no, no, that's not what I said. I said
3079 that the original design of those structures, and my own
3080 opinion, because they were cantilevered out from the rest of
3081 the building and supported on uncompacted fill while the
3082 rest of the building is sitting on hard, natural material,
3083 you are looking for differential settlement problems. But as
3084 the original design--

3085 Mr. SEIBERLING. The fill is improper as a basis. Is that
3086 what you are saying?

3087 Mr. LANDSMAN. I'm saying the original design of the
3088 buildings was improper.

3089 Mr. MOODY. It is inherent in what the design calls for.

3090 Mr. LANDSMAN. That's a better way.

3091 Mr. SEIBERLING. But do you agree that the steps that are
3092 now being taken, if taken properly, will eliminate that
3093 aspect of the problem?

3094 Mr. LANDSMAN. Yes. Except the diesel generator building.

3095 Mr. MOODY. Except the diesel generator.

3096 Mr. SEIBERLING. Okay. I see.

3097 Mr. MOODY. Mr. Chairman? I know we have to go but, again,
3098 why is the NRC allowing that situation, where the diesel
3099 generator is, at least by some testimony here, unsound, and
3100 it is a major safety component?

3101 Mr. EISENHUT. Let me try to answer your question. If you
3102 have need to know and need to do an evaluation on the
3103 structural adequacy of a building, we have a special group
3104 called the structural engineers. We go and ask the
3105 structural engineers and they go get the appropriate--the
3106 best consultants that they have under contract that they
3107 get.

3108 If you go to a soils problem, and want to evaluate the
3109 soils, you go to the soils engineers.

3110 Now, Dr. Landsman is a soils engineer. There is a spectrum
3111 of views. He may have views just like I may have views on a
3112 number of things in the plant. But in this case, we went to
3113 the structural engineers to determine our position on the
3114 structural adequacy of the diesel building.

3115 Mr. MOODY. So you are saying he's speaking outside his
3116 expertise?

3117 Mr. EISENHUT. I'm saying we went to that group. We didn't
3118 go to other individuals. I don't know Dr. Landsman's
3119 background well enough to argue that he's outside his field

3120 or not. But I do know that we went to that center of
3121 excellence that we have set aside, structural engineering,
3122 with their consultants, to do the determination on
3123 structural engineering and there is a spectrum of views even
3124 within our staff. But it will come to a conclusional
3125 judgment at one level, which is what they did in our safely
3126 safety evaluation.

3127 Mr. MOODY. Is it possible to segment the problem into
3128 structural problems independent of soil problems? Don't they
3129 interact? Your expectation of what structural solution is
3130 needed depends on what the soil conditions are that pertain?
3131 Is that--isn't that a dichotomy that might be dangerous, to
3132 segment the problem, to ask the structural people an
3133 isolated question and ask the soils people an isolated
3134 question and really it is the interaction of the two?

3135 Mr. SEIBERLING. Can you give a short answer?

3136 Mr. EISENHUT. We did not ask them to do it in isolation.
3137 We asked them to do it working together. But when you get to
3138 someone who has to make a decision, you have to go back to
3139 the center of the knowledge in that area and they have to
3140 take into consideration everything they hear from the other
3141 disciplines, be it soil, mechanical, quality assurance,
3142 whatever, which is what they do; but they do not work in
3143 isolation.

3144 Mr. SEIBERLING. Would you like to dispose of the NRC

3145 witnesses before we leave?

3146 Mr. MOODY. Procedurally, I assume you mean?

3147 [Laughter.]

3148 Mr. SEIBERLING. The clock is ticking. First of all, Mr.
3149 Eisenhower, do you think that someone who, like Mrs. Sinclair,
3150 in looking at this from a non-expert point of view over 10
3151 years, would be considered biased if she came to the
3152 conclusion that this is not a suitable place to locate this
3153 plant in the first place?

3154 Mr. EISENHUT. I certainly don't know enough personally
3155 about Mrs. Sinclair, whether or not she is biased.

3156 Mr. SEIBERLING. I mean anybody. Any layman, let us say.

3157 Mr. EISENHUT. Some people are and some people aren't. Just
3158 as Congressmen are and regulators are.

3159 Mr. SEIBERLING. I'm not asking was she biased. I'm asking
3160 would it be a reasonable thing for someone, after reviewing
3161 all these facts, to come to the conclusion, not being an
3162 engineer, that this shouldn't have been put in this location
3163 in the first place?

3164 Mr. EISENHUT. Let me try to answer it this way. I would
3165 agree, and I have stated I have agreed with a number of the
3166 points she's made. I don't think they are of the magnitude
3167 that would conclude that the plant can't be built in this
3168 location.

3169 Mr. SEIBERLING. Would you say reasonable people could

3170 differ in that position?

3171 Mr. EISENHUT. Oh, absolutely.

3172 Mr. SEIBERLING. That's all I'm asking. Now, let me ask Mr.

3173 Keppler, I read to Mr. Selby and Mr. Cook of Consumers

3174 Power, the ACRS statement of the reasons why they

3175 believe--actually it's the the MRR inspection staff. Not

3176 ACRS. It is in their reports, however. Is that a correct

3177 summary of their viewpoint?

3178 Mr. KEPPLER. Yes, it was.

3179 Mr. SEIBERLING. Do you agree with that, inspectors?

3180 Ms. GARDNER. I wrote it, so I guess I do.

3181 Mr. SEIBERLING. How about the others?

3182 Mr. LANDSMAN. We agree.

3183 Mr. RONALD COOK. I agree.

3184 Mr. SEIBERLING. Do you agree that the response Mr. Selby

3185 gave me is a correct response to all those five points? Or

3186 is accurate in summary? Maybe you'd rather wait and look and

3187 see what she said in the record?

3188 Mr. KEPPLER. I do recall the last item, I was in

3189 disagreement on.

3190 Mr. SEIBERLING. Lack of an adequate quality assurance

3191 attitude?

3192 Mr. KEPPLER. Yes. An aggressive quality assurance

3193 attitude.

3194 Mr. SEIBERLING. Aggressive quality assurance attitude.

3195 Mr. KEPPLER. That was one of them, and I think I would
3196 disagree with that point of view. I feel that a more
3197 aggressive quality assurance approach by the company would
3198 have headed off a number of these problems.

3199 Mr. SEIBERLING. Do you feel that way, Mr. Landsman?

3200 Mr. LANDSMAN. I'll agree with Mr. Keppler.

3201 Mr. SEIBERLING. Any of the other inspectors? How do you
3202 feel?

3203 Mr. GARDNER. I agree with Mr. Keppler.

3204 Mr. RONALD COOK. I agree with that. In fact, we'll stress
3205 that.

3206 Mr. SEIBERLING. This has been one of my biggest concerns
3207 in this whole field of nuclear power. I have the feeling
3208 that too many companies do not have the right attitude
3209 toward quality control, and zero defects. And, in fact, I
3210 would extend that to a lot of American industry, and that's
3211 one of the reasons that we are in big trouble in our economy
3212 in competing with the Japanese and others.

3213 Do you feel that they are taking steps now to correct that
3214 attitude? Not just to correct already pointed out
3215 deficiencies?

3216 Mr. KEPPLER. I do. But I would have to say I have been
3217 disappointed before, and that's the reason for the
3218 insistence that we have a backwards look and a forward look
3219 at this project. And I feel that I can't have the confidence

3220 in this aggressive attitude, approach of the company,
3221 without a sustained demonstration of it.

3222 Words just aren't good enough.

3223 Mr. SEIBERLING. What do you feel is the root cause of this
3224 problem?

3225 Mr. KEPPLER. Mr. Seiberling, if I knew the root cause of
3226 the problem, I would have fixed it. I have tried to look
3227 into what really contributes to the problem, and you can get
3228 as many views on that subject as you go around this room.
3229 But, when I looked at all of the efforts, by my staff and
3230 others to try to pinpoint the problems, we came to the
3231 conclusion that we really aren't sure why Consumers Power is
3232 having trouble.

3233 As we pointed out earlier, they have dealt with the
3234 Palisades problem successfully. And I think they mean well,
3235 but for some reason they haven't been able to come through.
3236 And we are just going to persist in our efforts.

3237 Mr. SEIBERLING. I just have one other point. Ms. Garde
3238 listed six things that on Monday they requested the
3239 Commission to do. I guess the answer as to what they are
3240 going to do about that will become apparent when they have
3241 acted on the request; but, will the Commission take up those
3242 items and give it some consideration?

3243 Commissioner GILINSKY. I hope so, Mr. Seiberling. I hope
3244 that our meeting the other day was the first of a number of

Document Name:
GAP/MIDLAND PETITION 2

Requestor's ID:
JUDY

Author's Name:
J. Stone

Document Comments:

DIRECTOR'S DECISION UNDER 10 CFR 2.206

By petition dated June 13, 1983, the Government Accountability Project (GAP), on behalf of the Lone Tree Council, concerned citizens of central Michigan, and numerous nuclear workers on the Midland Nuclear Power Plant site, requested that, among other things, the Nuclear Regulatory Commission (NRC) take immediate action to modify the construction permits to add hold points, require a management audit of Consumers Power Company and reject the construction completion program as now written.

The Consumers Power Company (CPCo) holds Construction Permits No. CPPR-81 (Unit 1) and CPPR-82 (Unit 2) which authorized construction of the Midland nuclear facility when they were issued by the Atomic Energy Commission in 1972. The Midland nuclear facility is located in Midland, Michigan and consists of two pressurized water reactors of Babcock and Wilcox design and related facilities for use in the commercial generation of electric power.

As a result of significant NRC findings from an inspection of the diesel generator building during the period of October 1982 through January 1983, and the subsequent identification of similar findings by the licensee in other portions of the plant, the licensee, in December 1982, halted the majority of the safety related work activities. In view of the history of quality assurance problems at the Midland plant and the lack of effectiveness of corrective actions to resolve these problems, the NRC required the licensee to develop a comprehensive program to verify the adequacy of previously installed components and which would assure the adequacy of future component installations. On December 2, 1982, Consumers Power Company proposed the Construction Completion Program.

The Construction Completion Program (CCP) is Consumers Power Company's plan to provide guidance in the planning and management of the construction and quality activities necessary for completion of the construction of the Midland Nuclear Plant. To date the CCP has undergone several alterations in response to comments from the NRC, intervenors, and the public. The June 10, 1983, CCP submittal includes: (1) NRC hold points; (2) the requirement for 100% reinspection of accessible installations; (3) the integration of QC with CPCO Midland Project Quality Assurance Department (MPQAD); (4) the retraining and recertification of QC inspectors; (5) the general training of field engineers and craft personnel; (6) the revision, as necessary, of Project Quality Control Instructions; (7) CCP team training; and (8) the independent third party review of CCP activities. The CCP does not include the remedial soils program, nuclear steam supply system installation, heating, ventilation, and airconditioning system installations, and pipe hangers and electrical cable reinspections.

The CCP is divided into two phases. Phase 1 is a systematic review of the safety-related systems and areas of the plant. This review will be carried out on an area-by-area basis and will be done by teams organized with systems responsibility. The product from this phase of the program will be a clear definition of remaining installation work including any rework and an up-to-date inspection status which will provide a verification of the quality of existing work.

Phase 2 takes the results of the Phase 1 review and completes the necessary work or rework. The teams organized for Phase 1 activities will continue as the responsible organizational unit to complete the work in Phase 2.

The CCP is designed to address the generic applicability of the problems identified by the NRC's inspection of the diesel generator building. If other significant problems are identified during the course of the CCP, they will be addressed generically and resolved. The objective of the CCP is to look at the plant hardware and equipment, identify existing problems, correct all the problems and complete construction of the plant.

After receipt of GAP's petition, the Commission referred the petition to the Director, Office of Inspection and Enforcement for consideration in accordance with 10 CFR 2.206 of the Commission's regulation. The petition contains numerous allegation and support exhibits concerning deficiencies in CPCo's management, the construction completion program, the quality assurance program, and inadequacies in the NRC's regulatory overview of Midland construction. The petitioner asks the Commission to take six actions.

1. Modify the Construction Permit (Midland Nuclear Power Plant, Units 1 and 2) to include mandatory "hold points" on the balance-of-plant (BOP) work and incorporate the current Atomic Safety and Licensing Board (ASLB or Board) ordered "hold points" on the soils remedial work into the Midland Construction permit.

2. Require a management audit of Consumers Power Company (CPCo) by an independent, competent management auditing firm that will determine the causes of the management failures that have resulted in the soils settlement disaster and the recently discovered Quality Assurance breakdown.
3. Reject the Construction Completion Plan (CCP) as currently proposed, including a rejection of Stone and Webster to conduct the third party audit of the plant. Instead a truly independent, competent, and credible third party auditor should be selected with public participation in the process.
4. Remove the Quality Assurance/Quality Control function from the Midland Project Quality Assurance Department (MPQAD) and replace them with an independent team of QA/QC personnel that reports simultaneously to the NRC and CPCo management.
5. Increase the assignment of NRC personnel to include additional technical and inspection personnel as requested by the Midland Section of the Office of Special Cases (OSC); and
6. Require a detailed review of the soils settlement resolution as outlined in the Supplemental Safety Evaluation Report, incorporating a technical analysis of the implementation of the underpinning project at the current stage of completion.

On July 22, 1983, Edward L. Jordan, Acting Director of the Office of Inspection and Enforcement acknowledged receipt of the GAP petition and deferred action on the petition until after the staff had completed its evaluation.

The first requested action is:

"Modify the Construction Permit (Midland Nuclear Power Plant, Units 1 and 2) to include mandatory "hold points" on the balance-of-plant (BOP) work and incorporate the current Atomic Safety and Licensing Board (ASLB or Board) ordered "hold points" on the soils remedial work into the Midland construction permit."

In their petition, GAP requested hold points in the CCP to require NRC review before proceeding as follows:

1. Review the Construction Work Packages (CWP) and Quality Work Packages (QWP) before the initiation of Phase 2 activities (Page 11).
2. Review training and recertification of QA/QC employees, the process for verification of completed inspections activity, and the process for the installation and inspection status activity before beginning any Phase 1 work. The release of work should be transferred to the third party team (Pages 11-12).
3. During the Phase 1 reinspection activities, either an NRC or a third party hold point, to determine the adequacy of the "accessible systems" approach (Page 13).

On December 2, 1982, when CPCo presented the Construction Completion Program (CCP) to the NRC, CPCo was informed by Region III staff that it would be necessary to incorporate NRC hold points into the CCP. Four points were identified in the CCP where it was desirable for NRC inspectors to review the completed work before proceeding. These hold points were:

1. Review and approval of training and recertification of QC inspectors before beginning Phase 1.
2. CCP team training before beginning Phase 1.
3. Review and approval of the Quality Verification Program (QVP) and status assessments before beginning Phase 1.
4. Review and approval of the program for rework or systems completion work before beginning Phase 2.

Since that time, the licensee has been doing preliminary work, such as team training, and training and recertification of QC inspectors, in preparation for beginning Phase 1 activities, QVP and status assessments. The NRC was informed when each of the first two hold points was reached. NRC inspectors conducted a review of the completed action and in some cases required additional work by the licensee before allowing it to proceed.

Hold points 3 and 4 are described in the licensee's CCP dated June 10, 1983, Section 5.0, Program Implementation.

The NRC has carefully reviewed the CCP and is satisfied that the NRC hold points, as identified in the June 10, 1983, CCP submittal, will satisfactorily allow the NRC to assess the adequacy of the licensee's program. With regard to third-party hold points, the staff feels that the third-party should have the freedom to select when and if hold points are to be used in its overview role. In addition, the NRC and the third party will monitor the reinspection activities. If nonconformances are found that have a significant impact on inaccessible items, the scope may have to be increased to include those items. The NRC considers these controls to be adequate for the implementation of CCP Phase 1 activities.

Action has previously been taken by the NRC to incorporate the current Atomic Safety and Licensing Board (ASLB) ordered hold points on the soils remedial work into the Midland construction permits. On April 30, 1982, the Atomic Safety and Licensing Board ordered Consumers Power Company not to perform any safety-related work in the soils remedial area unless previously authorized by the NRC. The Midland Construction Permits were amended on May 26, 1982, to incorporate the Atomic Safety and Licensing Board ordered hold points.

The second requested action is:

"Require a management audit of Consumers Power Company (CPCo) by an independent, competent management auditing firm that will determine the causes of the management failures that have resulted in the soils settlement disaster and the recently discovered Quality Assurance breakdown."

The Staff is deferring a response to GAP's second request. We have found the CCP to be an acceptable program for the completion of construction of the Midland plan and believe that the CCP can be commenced without prejudice to a subsequent decision by the NRC to require an independent management audit. The decision on whether to require an independent management audit will be influenced by CPCo's performance under the CCP. We will respond to this aspect of GAP's petition when we have reached a decision on whether to require an independent management audit.

The third requested action is:

"Reject the Construction Completion Plan (CCP) as currently proposed, including a rejection of Stone and Webster to conduct the third part audit of the plant. Instead, a truly independent, competent, and credible third-party auditor should be selected with public participation in the process."

The request to reject the CCP as currently proposed and to reject Stone and Webster (S&W) as the third party overviewer is denied.

The CCP was initially proposed on December 2 1982, when CPCo presented the CCP to the NRC. Public meetings were held on February 8, 1983, and on August 11, 1983, to discuss the CCP and third party reviewers and to solicit comments regarding the CCP from GAP, intervenors and the public. In addition, written comments have been received from GAP and a number of phone calls and meetings with GAP have been held. Comments received have been taken into consideration

during the NRC's review of the CCP and the third party overview. The NRC in its review of the June 10, 1983, CCP submittal has concluded that the proposed CCP represents a satisfactory program for addressing the generic applicability of the problems identified by the NRC's inspection of the diesel generator building.

The use of S&W to perform the independent third party overview of the CCP implementation is in compliance with the criteria in the February 1, 1982 letter from Chairman Palladino to Congressman Dingell and Ottinger. As set forth in the Staff Evaluation attached to the _____, 1983 letter from Mr. Keppler to Mr. Cook, S&W meets these criteria. Additionally, the S&W site staff will be augmented as activity at the site increases and the overview will continue as long as the NRC believes there is a need for it. The fact that only nine auditors from S&W were identified in the initial S&W proposal, a fact to which GAP points as indicating the inadequacy of S&W to perform the third party audit, is not considered pertinent by the Staff since there was little activity to be audited at that time.

GAP also asserts that the CCP is deficient because neither the procedures nor the evaluation criteria for the inspections are specified in the CCP. The CCP is a program plan, which would not be expected to include detailed implementing procedures. A sample of these procedures, including inspection criteria will be evaluated to assure adequacy.

The fourth requested action is:

"Remove the Quality Assurance/Quality Control function from the Midland Project Quality Assurance Department (MPQAD) and replace them with an independent team of QA/QC personnel that reports simultaneously to the NRC and CPCo management."

This request is denied.

Under the Commission regulations, (10 CFR Section 50.34(a)(7) and Appendix B to 10 CFR Part 50) the permit holder is ultimately responsible for the establishment and execution of its quality assurance program, though it may delegate to others the work of establishing and executing the program (Criterion 1). CPCo had delegated this task to Bechtel for the construction of Midland with CPCo (MPQAD) fulfilling its responsibility by auditing Bechtel's implementation of the QA/QC program. The CCP removes Bechtel from the task of QC implementation of the program and places that task with CPCo's MPQAD. This in effect separates the QC function from the construction function which remains with Bechtel. The NRC staff views this as a positive step in improving CPCo's control over the quality of construction of the plant.

The fifth requested action is:

"Increase the assignment of NRC personnel to include additional technical and inspection personnel as requested by the Midland Section of the Office of Special Cases (OSC)...."

It is not fully within the NRC staff's power to either grant or deny this request. The actual creation of positions within the OSC is a matter for the budget process. RIII has requested that inspection personnel available to work on Midland be augmented and anticipates that the request will be granted. This matter is, however, amenable to no more specific answer in response to a request under 10 CFR Section 2.206.

The sixth requested action is:

"Require a detailed review of the soils settlement resolution as outlined in the Supplemental Safety Evaluation Report, incorporating a technical analysis of the implementation of the underpinning project at the current stage of completion."

A detailed review of the program for resolution of the soils settlement problem has previously been conducted by (or for) the NRC Staff. By previous action this request has been granted, at least in part. In 1979 the U.S. Army Corps of Engineers was contracted to assist the Staff in the safety review of the Midland Project in the field of geotechnical engineering. After the soils problem became known, additional assistance to the Staff in specialized engineering fields (structural, mechanical, and underpinning) was obtained from the U.S. Naval Surface Weapons Center, Harstead Engineering Associates, Geotechnical Engineers, Inc., and Energy Technology Engineering Center. These consultants assisted in the review of technical studies, participated in design audits, visited the site, provided input to the SER, and provided expert testimony before the Atomic Safety and Licensing Board. Additionally, the NRC currently has a standing contract with Geotechnical Engineers Inc. and plans to use their expertise during remedial soils and underpinning activities.

Recently in the Midland's Atomic Safety and Licensing Board hearing and again before Congressman Udall's Subcommittee on Energy and the Environment (Committee on Interior and Insular Affairs) a Region III inspector stated his concerns regarding the structural adequacy of the diesel generator building because of cracks in the concrete. His concerns have since been documented and the NRC staff has formed a task group to reevaluate the structural design and construction adequacy of the Midland diesel generator building. Following this review, a final report will be issued after review by outside consultants. Further actions, if appropriate, will be taken.

To the extent that GAP is requesting a further independent review of the soils settlement problems, the Staff denies the request. The Staff believes that it has already received the consultation of competent independent reviewers.

With respect to the diesel generator building, the Staff intends to have an independent review conducted of the draft task force report. We believe this satisfies the request by GAP for an independent review of the structural adequacy of the diesel generator building.