Director, Office of Resource Management July Monthly Operating Report August 10, 1984

### ATTACHMENT I AVERAGE DAILY UNIT POWER LEVEL

50/395			
V. C. SUMMER I			
08/09/84			
G. A. Loignon			
(803) 345-5209			
And the same of the same of			

MONTHJULY 1984	
DAY AVERAGE DAILY POWER LEVEL (MWe-Net)	DAY AVERAGE DAILY POWER LEVEL (MWe-Net)
1694	17
2. 689	18
3686	19
4687	20
5686	21
6684	22
7682	23
8685	24
9684	25
10681	26
11679	2749
12675	28253
13679	29189
1492	30363
15	31665
1608	

Director, Office of Resource Management July Monthly Operating Report Page 2 August 10, 1984

### ATTACHMENT II OPERATING DATA REPORT

DOCKET NO. 50/395

UNIT V. C. SUMMER I

DATE 08/09/84

COMPLETED BY G. A. Loignon

TELEPHONE (803) 345-5209

### OPERATING STATUS

1.	Reporting Period: JULY 1984 Gross Hours	in I	Reporting	Period:	744
2.	Currently Authorized Power Level (MWt): 2775				
	Max. Depend. Capacity (MWe-Net): 885				
	Design Electrical Rating (MWe-Net): 900				
3.	Power Level to which restricted (If Any) (MWe-Net)	):_	N/A		
4.	Reasons for Restrictions (If Any): N/A				

		THIS MONTH	YR TO DATE	CUMULATIVE
5.	Number of Hours Reactor Was Critical	450.9	3,857.2	3,857.2
6.	Reactor Reserve Shutdown Hours	0	0	0
7.	Hours Generator on Line	416.4	3,707.4	3,707.4
8.	Unit Reserve Shutdown Hours	0	0	0
9.	Gross Thermal Energy Generated (MWH)	833,316	9,626,900	9,626,900
10.	Gross Electrical Energy Generated (MWH)	267,820	3,202,569	3,202,569
11.	Net Electrical Energy Generated (MWH)	247,805	3,046,600	3,046,600
12.	Reactor Service Factor	60.6	75.5	75.5
13.	Reactor Availability Factor	60.6	75.5	75.5
14.	Unit Service Factor	56.0	72.5	72.5
15.	Unit Availability Factor	56.0	72.5	72.5
16.	Unit Capacity Factor (Using MDC)	37.6	67.4	67.4
17.	Unit Capacity Factor (Using Design MWe)	37.0	66.2	66.2
	Unit Forced Outage Rate	44.0	14.3	14.3

- 19. Shutdowns Scheduled Over Next 6 Months (Type, Date, and Duration of Each): Refueling, September 1984, 60 Days.
- 20. If Shut Down at End of Report Period, Estimated Date of Startup: N/A

21. Units in Test Status (Prior to Commerical Operation):

	FORECAST	ACHIEVED
Initial Criticality	N/A	10-22-82
Initial Electricity	N/A	11-16-82
Commercial Operation	N/A	01-01-84

Director, Office of Resource Management July Monthly Operating Report Page 3 August 10, 1984

# ATTACHMENT III UNIT SHUTDOWNS AND POWER REDUCTIONS

DOCKET NO. 50/395 UNIT V. C. SUMMER

UNIT	V. C. SUMMER I
DATE	08/09/84
COMPLETED BY	G. A. Leignon
TELEPHONE	(803) 345-5209

NO.	DATE	TYPE F: FORCED S:SCHEDULED	DUPATION (HOURS)		METHOD OF (2) SHUTTING DOWN THE REACTOR OR REDUCING POWER		CORRECTIVE ACTIONS/
7	840714	F	321.2	A	1	7)	Shutdown to repair Steam Generator tube leak.
8	840729	F	6.4	Α	3	8)	Trip on Lo-Lo Steam Generator level caused by Feedwater Reg. Valve erratic operation.

Director, Office of Resource Management July Monthly Operating Report Page 4 August 10, 1984

## ATTACHMENT IV NARRATIVE SUMMARY OF OPERATING EXPERIENCE

The Virgil C. Summer Nuclear Station, Unit No. 1, operated at approximately 80% power through July 13, 1984.

On July 14, 1984, power was reduced and the generator taken off line at 0518 hours to allow repairs to the "B" steam generator. The plant entered Mode 3 at 0602 hours. One leaking tube was found and plugged.

On July 29, 1984, at 0459 hours, the reactor tripped on Lo-Lo steam generator level from 60% power. The Feedwater Reg. Valve positioners had been replaced during the steam generator repairs and were exhibiting irregular behavior.

On July 31, 1984, the plant was operating at approximately 90% power. Power was being increased to 100%. Initial refueling is scheduled to begin in late September 1984.

### OFFSITE DOSE CALCULATION MANUAL

### SUMMARY OF CHANGES

#### REVISION 6

<u>Pages i and ii</u>: These are self-explanatory clerical changes to reflect incorporation of this revision into the Offsite Dose Calculation Manual.

Pages 1.0-40 and 2.0-51: This change to Figures 1.4-1 and 2.5-1 was made to clarify the original intent of the figures. The figure titles now explicitly reference the surveillance requirements of Technical Specifications 3.11.1.3 and 3.11.2.4. In addition, an "\*" denotes those portions of the system that actually reduce radioactive materials in the effluents and are required to meet the 92 day operability demonstration cycle.