



Commonwealth Edison
One First National Plaza, Chicago, Illinois
Address Reply to: Post Office Box 767
Chicago, Illinois 60690

September 17, 1984

Mr. Harold R. Denton, Director
Office of Nuclear Reactor Regulation
U.S. Nuclear Regulatory Commission
Washington, DC 20555

Subject: LaSalle County Station Units 1 and 2
Response to General Electric SIL
No. 402
Docket Nos. 50-373 and 50-374

Reference: SIL No. 402, dated February 14, 1984
I.E. Information Notice 84-17

Dear Mr. Denton:

The attached information is submitted in response to a telephone conversation with Dr. A. Bournia of your staff. It constitutes Commonwealth Edison's plans with regard to SIL No. 402 and I.E. Information Notice 84-17.

One signed original and 15 copies of this letter and attachments are provided for your use.

Please direct any questions you may have concerning this matter to this office.

Very truly yours,

J. G. Marshall

J. G. Marshall
Nuclear Licensing Administrator

lm

cc: Dr. A. Bournia - NRR
Region III Inspector - LSCS

9163N

8409200220 840917
PDR ADOCK 05000373
P PDR

Acc 1/1

COMMONWEALTH EDISON COMPANY

LASALLE COUNTY STATION UNITS 1 and 2

ATTACHMENT

1. Evaluate Inerting System Design

Evaluate the design of the nitrogen inerting system. Investigate the potential for introducing cold (less than 40°F) nitrogen and the orientation of the nitrogen port relative to the vent header, down-comers, or other equipment in the wetwell and drywell which may be in the path of the injected nitrogen. Assure that temperature monitoring devices, the low temperature shutoff valve, and overall system design are adequate to prevent the injection of cold nitrogen into the containment.

RESPONSE 1

A modification proposal is under investigation to install a nitrogen inerting "Low Temperature" alarm in the main control room. This would alert operating personnel of a potential line freeze and preclude the possibility of admitting "Cold" nitrogen into the containment.

The orientation of the nitrogen inlet ports relative to other equipment has been investigated. It was shown that the introduction of liquid nitrogen to the containment would not impinge on any equipment.

2. Evaluate Inerting System Operation

Review the operating experience of the inerting system to assure that the vaporizer, the low temperature shutoff valve and the temperature indicators have functioned properly. Evaluate the plant calibration, maintenance and operating procedures for the inerting system. Assure that cold nitrogen injection would be detected and prevented.

RESPONSE 2

To date, the inerting system has been closely monitored by station personnel whenever it has been in use. All system components, including the temperature control shutoff valves operate satisfactorily. A procedure change proposal is being made to include a periodic check for frost on the inerting lines during initial inerting for unit startup.

3. Test for Drywell/Wetwell Bypass Leakage

Perform a bypass leakage test as soon as convenient to confirm the integrity of the vent system. This test should be conducted during plant operation following normal plant procedures. If no procedures exist, the following is a general guide for preparing your procedure; pressurize the drywell to approximately 0.75 psi above the wetwell pressure, maintain this drywell pressure and measure the pressure buildup in the wetwell. Any bypass leak area can then be calculated (and is limited by Technical Specifications on many plants) from the wetwell pressure and the drywell/wetwell pressure difference. This will provide an indication that the vent system integrity is intact and that no gross failure exists.

RESPONSE 3

LSCS is not a BWR-4 and does not intend to perform a bypass leakage test at the next planned outage. An integrated leak test (ILRT) will be performed at the first refuel outage.

4. Inspect Nitrogen Injection Line

Conduct an ultrasonic test (UT) as soon as convenient of all accessible welds in the nitrogen injection line from the last isolation valve to the wetwell and drywell penetrations. Also UT the containment penetrations and the containment shell within 6 inches of the penetration. UT is recommended because cracks would be most likely to initiate on the inside of the pipe or on the site of the metal in contact with cold nitrogen.

RESPONSE 4

The drywell inerting system to date, has had relatively little use. Station personnel are confident that pipe temperatures less than 40°F have never been reached, in fact N₂ delivery temperatures are maintained at approximately 90°F. LSCS does not intend to perform UT testing.

5. Inspect Containment

During the next planned outage, perform a visual inspection of the vent header, downcomers and other equipment in the containment which might be expected to be affected by the injection of cold nitrogen. The vent header should be inspected on the outside and the inside. Also inspect the containment shell or steel liner for at least 6 inches around the nitrogen penetration.

RESPONSE 5

A primary containment inspection per LTS-600-3 will be conducted prior to the next integrated (ILRT) leak test which will be performed at the first refuel outage.

9163N