


The information on this page is considered to be appropriate for public disclosure pursuant to 10 CFR 2.790.

U.S. NUCLEAR REGULATORY COMMISSION  
OFFICE OF INSPECTION AND ENFORCEMENT

  
Region V



Report No. 50-243/79-02  
Docket No. 50-243 License No. R-51 Safeguards Group 11  
Licensee: Oregon State University  
Corvallis, Oregon 97331


Facility Name: Oregon State University Reactor Facility  
Inspection at: Corvallis, Oregon

Inspection Conducted: October 16 and 17, 1979

Date of Last Physical Security Inspection Visit: May 14 and 15, 1979

Type of Inspection: Unannounced Physical Security

Inspectors:  11/8/79  
W. P. Mortensen, Physical Security Inspector Date Signed  
 11/8/79  
D. W. Schaefer, Physical Security Inspector Date Signed  
Date Signed

Approved by:  11/9/79  
L. R. Norderhaug, Chief, Safeguards Branch Date Signed

Inspection Summary:

Areas Inspected: Security Plan; Protection of SNM, Security Organization; Access Control; Alarm Systems; Keys, Locks and Combinations; Communications; Surveillance; Procedures; Security Program Review; and Protection Against Radiological Sabotage.

The inspection involved 15 inspector hours by two NRC inspectors. The inspection was conducted during normal duty hours.

Results: The licensee was found to be in compliance with NRC requirements within the eleven areas examined during the inspection.

[REDACTED]

DETAILS

[REDACTED]

1. Key Persons Contacted

\*Dr. C. H. Wang, Reactor Administrator  
\*Arthur J. Johnson, Health Physicist  
Robin Keen, Reactor Administration Secretary  
Wayne Ross, Director of Campus Security  
Derek Riley, Campus Locksmith

The inspectors also talked with members of the reactor facility clerical staff and members of the campus security organization.

\*Denotes those attending exit interview.

2. Exit Interview

The inspectors met with licensee representatives (denoted in paragraph 1) at the conclusion of the inspection on October 17, 1979. The inspectors summarized the scope and findings of the inspection. The licensee made no comments pertaining to the inspection.

3. MC 81405B Security Plan. No items of noncompliance were noted. The security plan and five revisions have been submitted to NRC, and were approved by the Division of Operating Reactors, NRP, on July 28, 1977, and constitute the approved security plan. No changes to the approved security plan have been submitted to NRC since the last inspection of the plan.

4. MC 81410B - Protection of SNM

No items of noncompliance were noted. The licensee has in their possession [REDACTED]

[REDACTED] The material is located as follows:

a. There was approximately [REDACTED]

b. There was [REDACTED]

The licensee has complied with their approved security plan in implementing procedures and installing hardware to protect the SNM [REDACTED]

The licensee has incorporated security checks into the checklists used daily by the reactor operators in the start up and shut down of the Triga Reactor. (Attachment #1)

[REDACTED]

5. MC 81415B - Security Organization

No items of noncompliance were noted. The inspectors determined that the licensee's security organization is as described in their physical security plan. Through interviews and review of procedures, it was determined that

The security force for the laboratory  
which was visited by the inspectors.

operates on three shifts  
to provide coverage  
These officers are individually armed  
In their  
routine duties, conducts daily,  
periodic, random patrols

6. MC 81420B - Access Control

No items of noncompliance were noted. The results of the inspection were attained through:

- a. A review of the licensee's procedures used to control access to the Nuclear Reactor Facility.
- b. Observation of the ingress and egress of the staff, employees, students, and visitors to the facility during the period of the inspection.
- c. Observation by the inspectors that access controls have been implemented as described in the security plan and procedures to control personnel and vehicle access to the essential equipment, security areas, and the facility.
- d. Interviews with clerical staff and review of procedures that visitors are identified, authorized for access, and escorted at the facility.
- e. A review of the visitor's register.

[REDACTED]

7. MC 81425B - Alarm Systems

No items of noncompliance were noted. The inspectors determined through interviews and observation that intrusion alarm devices are installed, maintained, tested and operated in accordance with their physical security plan.

During a visit to [REDACTED] during this inspection, the inspectors confirmed by observation and interview the testing of the alarm system prior to activating the system for the evening. The inspectors also verified that the alarm [REDACTED]

[REDACTED] Written procedures are available for [REDACTED]

8. MC 81430B - Keys, Locks and Combinations

No items of noncompliance were identified. The procedures for keys, locks and combinations were reviewed and are in conformance with the physical security plan. The annual physical inventory of all security keys was conducted September 14, 1979. A random check of the locking hardware on the doors for proper operation was accomplished. All locks functioned as designed.

9. MC 81435B - Communications

No items of noncompliance were identified. The Nuclear reactor facility utilizes [REDACTED] for communication on and off the campus which is the primary means of contact with [REDACTED]. The reactor console operator [REDACTED]

[REDACTED] to the reactor and the control room.

The [REDACTED] operates its own radio network on a 24-hour basis with radio equipped automobiles and portable radios carried by the individual security officers.

10. MC 81445B - Procedures

No items of noncompliance were identified. Through interviews and review of records, it was determined that the reactor facility had procedures regarding unauthorized intrusions, security violations, bomb threats, and acts of civil disorder.

[REDACTED]

11. MC 81450B - Security Program Review

No items of noncompliance were identified. The last change, Amendment #4, to the security plan was submitted to NRR by letter dated November 30, 1978; however, it was determined through interview with the Security Officer that review of the plan is a continual process with notes maintained in the Security Log which was reviewed. The licensee was presently in the process of evaluating their plan in view of the upgrading of security requirements for non-power reactors per 10CFR 73.41.

The licensee reviewed the physical security plan on June 19, 1979. A copy of the report of the review is enclosed as attachment #2.

12. MC 81445 B - Protection Against Radiological Sabotage

No items of noncompliance were identified. Protection against sabotage is of concern to the licensee and is primarily effected by the security consciousness of the reactor facility personnel and adherence to established procedures and policies.

13. Attachments

1. OSU Triga Startup and Shutdown checklists.
2. Annual review of Triga Physical Security Plan.



Radiation Center

Oregon  
State  
University


Corvallis, Oregon 97331 (503) 754-2241

DATE: June 19, 1979

TO: C. H. Wang


FROM: J. C. Ringle  
A. G. Johnson  
T. V. Anderson

RE: Annual Review of TRIGA Physical Security Plan



EXEMPT FROM FOIA DISCLOSURE

C. H. Wang  
Page Two  
June 19, 1979



rk

OSU TRIGA REACTOR STARTUP CHECKLIST NO. \_\_\_\_\_ DATE \_\_\_\_\_

DAY \_\_\_\_\_

ALL SECTIONS REVIEWED BY \_\_\_\_\_

CHECKED BY \_\_\_\_\_

**CONTROL ROOM**

AREA RADIATION MONITOR (ARM) SET POINTS

1	Ch 1 _____ mr/hr	Ch 2 _____ mr/hr	Ch 3 _____ mr/hr	Ch 4 _____ mr/hr
2	Ch 5 _____ r/hr	Ch 6 _____ mr/hr	Ch 7 _____ mr/hr	

STACK MONITOR

1	Pump Switch (on).....	_____	AM		
2	Filter Feed Switch (operate)				
3	Console Day Switch (operate)				
4	Recorder Pens (on)				
5	Recorder Charts (on)				
6	Scaler NIM BIN Power Switch (on)				
7	Air Particulate Activity.....	_____	CPM*		
8	Gaseous Activity.....	_____	CPM*		
9	Ratemeter Calibration Check.....	_____	CPM		
10	Calibration Check.....	PART _____	CPM	GAS _____	CPM
11	Source Check.....	PART _____	CPM	GAS _____	CPM
12	Alarm Set Point.....	PART _____	CPM	GAS _____	CPM
13	Ratemeter Background.....	GAS _____	CPM		
14	Air Particulate Activity @ 2 hr.....	_____	CPM		

WATER MONITORS

1	Radioactive Waste Holdup Tank Level.....	_____		
2	Audible Alarm Switch for Holdup Tank (operate)			
3	Reactor Bulk Water Temperature and Set Point...	_____ °C	_____ °C	
4	Demin. Inlet Conductivity.....	_____	µMho/cm	
5	Demin. Outlet Conductivity.....	_____	µMho/cm	
6	Water Activity.....	_____	ma	

ANNUNCIATOR PANEL

1	Annunciator Light Test	
2	Annunciators OK that are illuminated at time of startup	_____

VENTILATION FANS

1	Reactor Supply Fan Light on
2	Reactor Exhaust Fan Light on
3	Argon Vent Fan Light on

GENERAL

1	Cam Console Recorder.....	_____
2	Reactor Status Board up-to-date...	_____
3	Motion Detector on -- TV's on	
4	Weather Recorder on	
5	FETC Checks: #1 _____ °C #2 _____ °C #3 _____ °C	

\*Pump off (or shortly after pump on)



REACTOR TOP

GENERAL

- 1 \_\_\_\_\_ Reactor Tank Water Level
- 2 \_\_\_\_\_ Visual Inspection of Rod Position, Rod Drive Mechanisms, and  
Reactor Components
- 3 \_\_\_\_\_ Lazy Susan Loading Chute..... \_\_\_\_\_

CONSTANT AIR MONITOR (CAM)

- 1 \_\_\_\_\_ Pump on \_\_\_\_\_ AM
- 2 \_\_\_\_\_ Air Particulate Activity..... \_\_\_\_\_ GCPM\*
- 3 \_\_\_\_\_ Air Flow (5.0 CFM)..... \_\_\_\_\_ CFM
- 4 \_\_\_\_\_ Set Points..... \_\_\_\_\_ CALIB. \_\_\_\_\_ ALARM
- 5 \_\_\_\_\_ Read at Reactor Startup..... \_\_\_\_\_ CPM \_\_\_\_\_ AM

SECOND LEVEL

- 1 \_\_\_\_\_ Bulkshield Tank Level
- 2 \_\_\_\_\_ Transient Air Supply Valve (*open*)
- 3 \_\_\_\_\_ Blow Down Air Strainer
- 4 \_\_\_\_\_ Transient Rod Air Pressure \_\_\_\_\_ PSIG
- 5 \_\_\_\_\_ DVI and DVI6 Valved for Reactor Tank Circulation

MECHANICAL EQUIPMENT ROOM

MAKE-UP WATER SYSTEM

- 1 \_\_\_\_\_ Valves MV1, MV2, and MV3 (*open*)

GENERAL

- 1 \_\_\_\_\_ Reactor Supply Fan (*on*)
- 2 \_\_\_\_\_ Reactor Supply Damper (*open*)
- 3 \_\_\_\_\_ Rabbit System Supply Air Damper (*open*)
- 4 \_\_\_\_\_ Check Rabbit System Hose Connections

HEAT EXCHANGER ROOM

COOLING WATER SYSTEM

- 1 \_\_\_\_\_ Demineralizer Water Pump..... \_\_\_\_\_
- 2 \_\_\_\_\_ Demineralizer Flow Rate (10 GPM, Max)..... \_\_\_\_\_ GPM
- 3 \_\_\_\_\_ Demineralizer Water Filter Inlet Pressure..... \_\_\_\_\_ PSIG
- 4 \_\_\_\_\_ Demineralizer Water Filter Outlet Pressure..... \_\_\_\_\_ PSIG
- 5 \_\_\_\_\_ Demineralizer Water Filter Differential Pressure... \_\_\_\_\_ PSIG
- 6 \_\_\_\_\_ Primary Water Pump..... \_\_\_\_\_
- 7 \_\_\_\_\_ Secondary Water System Ready for Operation
- 8 \_\_\_\_\_ Demineralizer Bypass..... \_\_\_\_\_

GENERATOR

- 1 \_\_\_\_\_ Running Hours..... \_\_\_\_\_ HOURS
- 2 \_\_\_\_\_ Inverter Lights on..LOAD \_\_\_\_\_ LINE \_\_\_\_\_ CHARGE \_\_\_\_\_
- 3 \_\_\_\_\_ Inverter Readings: LOAD VOLTAGE... \_\_\_\_\_ VAC  
BATTERY VOLTAGE \_\_\_\_\_ VAC  
CHARGING AMPS.. \_\_\_\_\_ AMPSDC

DAY \_\_\_\_\_

DATE \_\_\_\_\_

REVIEWED BY \_\_\_\_\_

CHECKED BY \_\_\_\_\_

CONTROL ROOM

- |    |   |
|----|---|
| 1  | ROD CARRIER READINGS: TRANS _____ SAFETY _____ SHIM _____ REG _____ |
| 2  | REACTOR BULK WATER TEMPERATURE..... _____ °C                        |
| 3  | DEMIN. INLET CONDUCTIVITY..... _____ μMho/cm                        |
| 4  | DEMIN. OUTLET CONDUCTIVITY..... _____ μMho/cm                       |
| 5  | WATER ACTIVITY..... _____ ma  |
| 6  | A.R.M. READING CHECKED AGAINST STARTUP READINGS                     |
| 7  | RADIOACTIVE WASTE HOLDUP TANK LEVEL.. _____ lights                  |
| 8  | CAM CONSOLE RECORDER <i>off</i>                                     |
| 9  | STACK MONITOR PUMP SWITCH <i>off</i>                                |
| 10 | STACK MONITOR FILTER FEED SWITCH <i>off</i>                         |
| 11 | STACK MONITOR RECORDER PENS <i>off</i>                              |
| 12 | STACK MONITOR RECORDERS CHART DRIVES <i>off</i>                     |
| 13 | CONSOLE NIGHT SWITCH  |
| 14 | RECORD SCALER READING AND TURN POWER <i>off</i>                     |
| 15 | ARGON EXHAUST FAN <i>off</i>  |
| 16 | WEATHER RECORDER <i>off</i>   |
| 17 | REACTOR CONTROL PANEL KEYS <i>removed</i>                           |
| 18 | POOL LIGHTS <i>out</i>  |
| 19 | SECONDARY WATER PUMP AND BOTH COOLING TOWER FANS <i>off</i>         |
| 20 | REACTOR CONTROL PANEL POWER <i>off</i>                              |
| 21 | LAZY SUSAN CONTENT: IR# _____                                       |
| 22 | OTHER EXPERIMENTS: IR# _____  |
| 23 | TV CAMERA <i>off</i> (1st FLOOR)                                    |

REACTOR BAY

- |   |  |
|---|--|
| 1 | REACTOR TANK WATER LEVEL   |
| 2 | VISUAL INSPECTION OF ROD POSITION, ROD DRIVE MECHANISMS,<br>AND REACTOR COMPONENTS |
| 3 | LAZY SUSAN CHUTE, CENTRAL THIMBLE, AND TOP COVERS <i>locked</i>                    |
| 4 | C.A.M. <i>off</i> AND FILTER <i>changed</i>  |
| 5 | VISUAL INSPECTION OF REACTOR AND FLOOR AREA  |

EQUIPMENT ROOMS

- |   |   |
|---|---|
| 1 | DEMINERALIZER WATER PUMP... _____       |
| 2 | PRIMARY WATER PUMP..... _____           |
| 3 | MV3 <i>closed</i>                       |
| 4 | MAKE-UP LINE <i>drained</i> ..... _____ |

SECURITY ITEMS

- |   |   |
|---|---|
| 1 | KEY LOG CHECK MADE ( <i>keys returned to cabinet &amp; key box locked</i> ) |
| 2 | SECURITY CHECK MADE   |
| 3 | MOTION DETECTOR <i>on</i>   |
| 4 | CHECK INTRUSION ALARM WITH SECURITY HEADQUARTERS: _____ TIME                |

*bucket file*



UNITED STATES  
NUCLEAR REGULATORY COMMISSION  
REGION V  
1990 N. CALIFORNIA BOULEVARD  
SUITE 202, WALNUT CREEK PLAZA  
WALNUT CREEK, CALIFORNIA 94596

December 12, 1979

Docket Nos. 50-70

50-73

General Electric Company  
Vallecitos Nuclear Center  
Pleasanton, California 94566

Attention: R. W. Darmitzel, Manager  
Irradiation Processing Operation

Gentlemen:

Subject: NRC Inspection of GETR and NTR

This letter refers to the inspection of your activities authorized under NRC License Nos. TR-1 and R-33 conducted by Mr. W. P. Mortensen of this office on November 7-9, 1979. It also refers to the discussion of our inspection findings held by the inspector with Mr. R. Moschner and members of his staff on November 9, 1979.

The inspection included examination of activities related to physical protection against industrial sabotage and against theft of special nuclear material in accordance with applicable requirements of Title 10, Code of Federal Regulations, Part 73, "Physical Protection of Plants and Materials," your security plan, and license conditions pertaining to physical protection as described in the enclosed inspection report. Within these areas, the inspection consisted of selective examinations of procedures and records, interviews with facility personnel and observations by the inspector.

Within the scope of this inspection, no items of noncompliance were observed.

During this inspection, it was found that one of your activities appeared to deviate from Regulatory Guide 5.12, "General Use of Locks in the Protection and Control of Facilities and Special Nuclear Materials," as set forth in the Notice of Deviation, enclosed herewith as Appendix A. Please submit to this office within 20 days of your receipt of this notice a written reply, and include your comments concerning this item, a description of any steps that have been or will be taken to prevent recurrence, and the date all corrective actions or preventive measures were or will be completed.

December 12, 1979

In accordance with Section 2.790(d) of the NRC's "Rules of Practice," Part 2, Title 10, Code of Federal Regulations, documentation of findings of your control and accounting procedures for safeguarding special nuclear materials and your facility security procedures are exempt from disclosure; therefore, Appendix A, the inspection report, and your response to the item listed in Appendix A will not be placed in the Public Document Room and will receive limited distribution.

Should you have any questions concerning this letter, we will be glad to discuss them with you.

Sincerely,



L. R. Norderhaug, Chief  
Safeguards Branch

Enclosures:

1. Appendix A - Notice of Deviation
2. Inspection Report  
Nos. 50-70/79-03 (IE-V-351)  
50-73/79-02