May 2, 1996

Mr. Nicholas J. Liparulo Nuclear Safety and Regulatory Activities Nuclear and Advanced Technology Division Westinghouse Electric Corporation P.O. Box 355 Pittsburgh, Pennsylvania 15230

PDR

A

SUBJECT: RESPONSE TO WESTINGHOUSE LETTER NTD-NRC-95-4564 REGARDING FEEDWATER LEAK-BEFORE-BREAK (LBB) LOAD COMBINATION

Dear Mr. Liparulo:

The Nuclear Regulatory Commission (NRC) Civil Engineering and Geosciences Branch (ECGB), in accordance with the November 13, 1995, Westinghouse letter, reduced staff review effort for the AP600 advanced reactor resign. As part of the review restart, ECGB, in the NRC letter dated, February 27, 1996, identified LBB as one of the four major issues that must receive significant attention to be resolved.

The staff has reviewed Westinghouse letter NTD-NRC-95-4564 on the subject of "AP600 Feedwater Line Load Combination," dated September 26, 1995. In the letter, Westinghouse requested for the load combinations for applying LBB to main feedwater lines that the effects of dynamic loads due to feedwater line break in the turbine building need not be included, especially the break induced depressurization loads. The staff's concerns were included in the NRC letter dated April 11, 1996. The enclosed review further explains the staff position.

The staff expects Westinghouse to contact the staff when it is ready to discuss these concerns. If you have any questions regarding this report, please contact me at (301) 415-8548.

Sincerely, original signed by: William C. Huffman Diane T. Jackson, Project Manager Standardization Project Directorate Division of Reactor Program Management Office of Nuclear Reactor Regulation

	Docket No. 52-003			
	Enclosure: As stated			
	cc w/enclosure: See next page			
	DISTRIBUTION: Docket File PUBLIC TKenyon JSebrosky	060016 PDST R/F TQuay DJackson WDean, 0-17 G21	BGrimes RArchitzel BHuffman JMoore, 0-15 B18	
	EJordan, T-4 D18 SHou, 0-7 H15	ACRS (11) JBrammer, 0-7 H15	GBagchi, 0-7 H15	W (02)
	NAME: A:FW-LBB.EC		WRC FILE CENTER COP t/enclosure "E" = Copy with attachment/enclosure "N	y.
OFFICE	PM: PDST: DRPM_1	SC:PDST:DRPM		1
NAME	DJackson V Mar	RArchitzel		
DATE	05 / 96	05/2/96		
	7605060214 960502 PDR ADUCK 052000		CORD COPY	

Mr. Nicholas J. Liparulo Westinghouse Electric Corporation

cc: Mr. B. A. McIntyre Advanced Plant Safety & Licensing Westinghouse Electric Corporation Energy Systems Business Unit P.O. Box 355 Pittsburgh, PA 15230

> Mr. John C. Butler Advanced Plant Safety & Licensing Westinghouse Electric Corporation Energy Systems Business Unit Box 355 Pittsburgh, PA 15230

Mr. M. D. Beaumont Nuclear and Advanced Technology Division Westinghouse Electric Corporation One Montrose Metro 11921 Rockville Pike Suite 350 Rockville, MD 20852

Mr. Sterling Franks U.S. Department of Energy NE-50 19901 Germantown Road Germantown, MD 20874

Mr. S. M. Modro Nuclear Systems Analysis Technologies Lockheed Idaho Technologies Company Post Office Box 1625 Idaho Falls, ID 83415

Mr. Frank A. Ross U.S. Department of Energy, NE-42 Office of LWR Safety and Technology 19901 Germantown Road Germantown, MD 20874 Docket No. 52-003 AP600

Mr. Ronald Simard, Director Advanced Reactor Programs Nuclear Energy Institute 1776 Eye Street, N.W. Suite 300 Washington, DC 20006-3706

Ms. Lynn Connor Doc-Search Associates Post Office Box 34 Cabin John, MD 20818

Mr. James E. Quinn, Projects Manager LMR and SBWR Programs GE Nuclear Energy 175 Curtner Avenue, M/C 165 San Jose, CA 95125

Mr. John E. Leatherman, Manager SBWR Design Certification GE Nuclear Energy, M/C 781 San Jose, CA 95125

Barton Z. Cowan, Esq. Eckert Seamans Cherin & Mellott 600 Grant Street 42nd Floor Pittsburgh, PA 15219

Mr. Ed Rodwell, Manager PWR Design Certification Electric Power Research Institute 3412 Hillview Avenue Palo Alto, CA 94303

Mr. Charles Thompson, Nuclear Engineer AP600 Certification NE-50 19901 Germantown Road Germantown, MD 20874 ECGB Review of Westinghouse Letter NTD-NRC-95-4564, "AP600 Feedwater Load Combination," dated September 26, 1995

The staff reviewed the bases of the Westinghouse submittal. The following are our evaluation and concerns:

1. In Enclosure 1 of the letter NTD-NRC-95-4564, Westinghouse provided a justification for excluding dynamic loads induced by feedwater line break in the turbine building for applying leak-before-break (LBB) to the AP600 main feedwater lines, based on a probabilistic approach. Westinghouse concludes that the probability of a pipe break of nonsafety-related main feedwater pipe in the turbine building is negligibly small. Thus, the depressurization transient loads induced by such a break is an event of low probability and should be excluded from load combination consider-ations for LBB application.

The staff has the following concerns:

- A. General Design Criterion 4 requires that structures, systems, and components important to safety shall be designed to accommodate dynamic effects of pipe ruptures. The staff position for postulated pipe rupture is delineated in SRP 3.6.2. The Branch Technical Position MEB 3-1 is deterministic and it governs postulated pipe rupture of high energy lines inside and outside the containment, either designed by the ASME Code or otherwise. This criterion is applicable to the feedwater lines.
- B. Although General Design Criterion 4 permits exclusion of dynamic effects associated with postulated pipe ruptures from the design basis when it can be demonstrated that the probability of pipe rupture is extremely low, the staff acceptance criteria are as delineated in the NUREG-1061, Volume 3, which indicates that for justifying such exclusion, a deterministic fracture mechanics evaluation should be performed for demonstrating sufficient margins against pipe failure.
- C. Currently, piping design is based on deterministic Code rules with specified loads and load combinations, and the pipe stresses are deterministically calculated for meeting specific limits under various defined plant operating conditions. No probabilistic approach either in load combination or in stress analysis is allowed in the piping design.
- 2. Westinghouse indicated that the feedwater line anchor located at the exterior auxiliary building wall will eliminate transfer of dynamic loads from a feedwater line break in the turbine building. The staff concludes that the anchor may be effective to prevent transfer of jet thrust loads due to a feedwater line break in the turbine building. However, the portion of feedwater line inside containment will still be affected by the break induced depressurization loads.

Based on the above discussion, the staff does not accept the bases and the probabilistic approach included in the Westinghouse letter NTD-NRC-95-4564 for justifying exclusion of dynamic effects of feedwater line break in the turbine building.

According to guidance provided in NUREG-1061, a factor of 2 between the leakage-size flaw (postulated under normal loads) and the critical-size flaw (calculated under normal plus Service Level D loads) is required to ensure an adequate stability margin for the leakage-size flaw. The dynamic loads stated above are Level D loads which ought to be considered for qualifying LBB to the portion of feedwater line inside containment.

In addition, the staff is also concerned about the potential susceptibility of the feedwater line to degradation mechanisms such as water hammer events. Although during the piping design review meeting, Westinghouse described various design and operating features to address water hammer concerns on the feedwater line, the staff observed that these features would serve to minimize, but not necessarily eliminate water hammer occurrences. Besides, the staff observed that there is no operating experience for the AP600 feedwater line design. Consequently, occurrence of water hammer events in the AP600 feedwater line can not be ruled out.

In conclusion, the staff does not accept application of LBB to the feedwater line for the AP600.