

ORIGINAL

246-3-A

OFFICIAL TRANSCRIPT OF PROCEEDINGS

Agency: Nuclear Regulatory Commission

Title: IIT Interview of Faust Rosa

Docket No.

LOCATION: Bethesda, Maryland

DATE: Thursday, April 12, 1990

PAGES 1 - 41

ANN RILEY & ASSOCIATES, LTD.

1612 K St. N.W., Suite 300

Washington, D.C. 20006

(202) 293-3950

9202210483 920116  
PDR ADDCK 05000424  
S FDR



1 UNITED STATES OF AMERICA

2 NUCLEAR REGULATORY COMMISSION

3

4 - - - - -X

5 In the Matter of: :

6 IIT Interview of Faust Rosa :

7 (CLOSED); :

8 - - - - -X

9

10 Nuclear Regulatory Commission

11 Operations Center

12 7735 Old Georgetown Road

13 Bethesda, Maryland

14 Thursday, April 12, 1990

15

16 The above-entitled matter commenced at 4:07

17 o'clock p.m., when were present:

18

19 Alfred Chaffee, IIT Team Leader

20 Garmon West, NRC

21 Warren Lyon, NRC

22 Rick Kendall, NRC

23

24

25



## P R O C E E D I N G S

4:07 P.M.

MR. CHAFFEE: This is the Vogtle IIT, April 12th. It's 4:00 o'clock in the afternoon and we are here to talk to Faust Rosa.

Would you please state your name and position title?

MR. ROSA: My name is Faust Rosa and I'm chief of the electrical systems branch in NRI.

MR. CHAFFEE: As you are probably aware, the Vogtle event resulted in a loss of onsite vital power and we have interest in understanding some of the ins and outs of the design of the onsite and offsite electrical distribution systems and as I understand it those aspects of that fall into the area of your branch.

I guess that's the first question we should ask. Would you just tell us briefly the kind of stuff that your branch gets involved in in terms of --

MR. ROSA: We have responsibility for reviewing both the offsite power system design and the onsite emergency power system design and its interconnections. That's about all of it, the entire picture of electric power.

MR. CHAFFEE: One of the things we've gotten into in talking to people -- we got it from the licensee and



1 we've talked 'c some people up here -- is this concept of  
2 having flexibility in terms of being able to cross-connect a  
3 lot of things, like between units and maybe between vital  
4 and nonvital and another aspect is the concept of being able  
5 to maintain separation.

6 I guess one thing we're interested in is what has  
7 the philosophy been in the agency in terms of that in the  
8 past and the present and what are the rationales?

9 MR. ROSA: Well, separation is important between  
10 redundant safety buses and we'll always recognize that the  
11 capability for interconnecting would be useful in some  
12 situations.

13 We never precluded circuits interconnecting safety  
14 buses as long as there was a class 1-E breaker at both ends  
15 of the interconnect and in fact Vogtle has that, I believe.

16 MR. CHAFFEE: Can you explain that to us?

17 MR. ROSA: Well, for instance, this is a circuit  
18 that was feeding power to this -- here's the breaker right  
19 here. You follow this over to here, here's a circuit that  
20 goes over here. There doesn't happen to be a breaker here  
21 because it's not in use.

22 MR. CHAFFEE: That's between two vital buses.

23 MR. ROSA: That's between two vital buses. As  
24 long as there is a breaker here and a breaker here, whether  
25 it's in there or not, and these are manually operated



1 breakers, preferably with interlocks to prevent both of them  
2 from being close at the same time, except you can defeat the  
3 interlock, of course.

4 MR. CHAFFEE: So they could have in fact had a  
5 breaker in here?

6 MR. ROSA: There's something that needs to be done  
7 before you can really do that here.

8 MR. WEST: Before you move on, the interlock,  
9 defeating that, do you do that manually as well?

10 MR. ROSA: Well, you don't have to have the  
11 interlock as long as there are procedures and preferably key  
12 lock switches that make it two separate actions to close  
13 this breaker and close that breaker.

14 Some plants have provided interlocks for things  
15 like that, which I presume would be --

16 MR. CHAFFEE: Like swing pumps where --

17 MR. KENDALL: He's talking two separate distinct  
18 operator actions so that you make the operator go through  
19 the process of having to think very carefully about what  
20 he's doing so you can't mistakenly --

21 MR. ROSA: Right. In this case here, in order to  
22 say make this power source available to both buses, there is  
23 probably plenty of capacity up here. There's no need to do  
24 anything else but move the breaker over here and you're  
25 connected.



1 MR. KENDALL: That's the situation they were in at  
2 the start of the event. They were coming from this one and  
3 they moved this breaker to here and they were providing both  
4 safety buses via the transformer.

5 During the event when they lost the transformer,  
6 the problem that they ran into was that they did not have  
7 any procedures for cross-connecting the safety bus to a  
8 nonsafety bus or to unit two and they had power to both unit  
9 two buses and at the nonsafety buses --

10 MR. ROSA: Let me tell you. They lost the  
11 operable transformer so that left them with only a diesel  
12 over here which didn't happen to start. Had it started,  
13 they really couldn't use this diesel except for this bus for  
14 this reason -- there is no disconnect switch at this point  
15 here and a diesel then would have to provide magnetizing  
16 current for this big transformer up here.

17 MR. CHAFFEE: Which was faulted.

18 MR. ROSA: Well, if it were operable and isolated  
19 here, even if it was not faulted it would take some  
20 magnetizing current.

21 Now the diesel may not be able to provide  
22 magnetizing currents for a big transformer as well as the  
23 load that it's expected to provide on the bus.

24 MR. CHAFFEE: Is this like a big reactive load?  
25 Is that the way you think about it?



1           MR. ROSA: Yeah, if you disconnect one side of it,  
2   that's what it is.

3           MR. CHAFFEE: So the alternating currents --

4           MR. ROSA: You've got to magnetize the core and  
5   keep it magnetized and that takes a certain amount of  
6   current.

7           MR. CHAFFEE: Hence having breakers here would  
8   have enhanced their --

9           MR. ROSA: You don't even have to have a breaker.  
10   The only thing you need is a disconnect, a motor operated  
11   disconnect here and here, and that would enable you to use  
12   these circuits here to interconnect the safety bus, this bus  
13   or --

14           In other words, if you had these disconnects, you  
15   could have gone down here to this bus here, gone over to  
16   here, gone up here and come all the way across down to here.

17           MR. CHAFFEE: I see. So all of this stuff could  
18   have interconnected these buses if they had had a way of --  
19   Oh, I see.

20           MR. ROSA: Now if you were drawing power from here  
21   and going across like I described, it wouldn't make any  
22   difference whether you had a disconnect switch here or here  
23   because there's enough capacity here that you would need --

24           First of all, there should be no fault on a  
25   transformer and you could isolate this end of it. You would



1 have to isolate this end.

2 MR. WEST: Having a disconnect, is that typical or  
3 atypical?

4 MR. ROSA: It's very atypical in this situation.

5 MR. WEST: So normally they do put them in?

6 MR. ROSA: No, they don't.

7 MR. CHAFFEE: And as a result that causes them to  
8 lose some flexibility. Do some plants have the ability to  
9 go directly from bus to bus?

10 MR. ROSA: Oh, sure. In fact, there are some  
11 plants that have two safety buses side by side with a  
12 circuit connecting them with a breaker on each end.

13 MR. CHAFFEE: So they're designed to have that  
14 flexibility.

15 MR. ROSA: The only thing we have insisted on not  
16 having is that cross-connect circuit between redundant  
17 safety buses with only one breaker and early on some  
18 applicants for operating licenses did propose this.

19 MR. KENDALL: Is it fair to say we've never  
20 discouraged cross-connecting?

21 MR. ROSA: We've never discouraged cross-  
22 connecting between redundant buses or between nonsafety and  
23 safety buses as long as there was two breakers. In the  
24 event that both breakers were closed, you were feeding  
25 through the cross-feed then you would have two protective



1 devices here to isolate a fault on either bus.

2 MR. CHAFFEE: For some reason in Vogtle's case,  
3 some of the people down there had the impression that  
4 somehow our regulations or our opinions on this thing had  
5 somehow dissuaded them from having this ability to cross-  
6 connect. Can you --

7 MR. KENDALL: Let me ask a question. Do we even  
8 look at that type of thing in the review, the ability to  
9 cross-connect?

10 MR. ROSA: We always check the cross-checks. If  
11 they don't want to put them in there, we don't insist on it.

12 MR. KENDALL: We just do the review if they're  
13 there to make sure that they're adequate.

14 MR. ROSA: That's right. Separation is still the  
15 primary consideration.

16 Now about the Vogtle design here, the two reserve  
17 auxiliary transformers, normally one feeding one safety bus  
18 and the other feeding the other safety bus, that's the  
19 preferred design.

20 Here is your immediate access circuit. In fact,  
21 you've got two immediate access circuits. No fast transfer  
22 is required.

23 MR. CHAFFEE: I see. What you're looking for is  
24 the design that -- if you have a design where you're  
25 normally providing your emergency vital buses to the unit



1       transformers what you want is --

2               Someone told us the requirement is that upon a  
3       trip in the diesel you have to have at least one outside  
4       power that supplies it immediately and another one that  
5       provides --

6               MR. ROSA: No. The preferred power is always the  
7       power that's connected normally and the preferred power can  
8       be through the auxiliary transformers and that's preferred  
9       because it's independent of what happens to the plant  
10      itself.

11              You can also have the preferred power coming from  
12      your generator through the auxiliary transformer but in that  
13      case, though, you have to provide a fast transfer to the  
14      offsite power when the generator trips.

15              MR. CHAFFEE: And at that point your preferred  
16      power shifts?

17              MR. ROSA: Right.

18              MR. CHAFFEE: Oh, I see. The preferred power is  
19      power in the diesel.

20              MR. ROSA: That's right and there are problems  
21      with fast transfer. To have immediately offsite power  
22      without any need for fast transfers is much better than to  
23      rely on a fast transfer to give you the preferred offsite  
24      power.

25              MR. CHAFFEE: Is this system they have here more



1 expensive than the one you would have where you would use  
2 unit transfers or fast transfer or do you have --

3 MR. ROSA: Well, there's economic considerations  
4 involved, not too many. When you take power for your plant  
5 directly from the switchyard, then you incur losses through  
6 the main transformer that you wouldn't incur if you took it  
7 from here through these transformers.

8 The losses through any one of these transformers  
9 is equivalent to the losses through here. If you through  
10 here, you have to go through the main transformer and  
11 there's more losses.

12 Therefore, early on most plants had the fast  
13 transfer. We tried to convince them that this was the  
14 preferred setup and eventually a lot of the more recent  
15 plants have this kind of situation.

16 MR. CHAFFEE: All the reactor cold pumps still  
17 come up with this, right?

18 MR. ROSA: Right, all the reactor cold pumps. All  
19 the require safety --

20 MR. CHAFFEE: I guess it turns out it does cost a  
21 little bit more but it's not that expensive.

22 MR. ROSA: Yeah, it would be very, very expensive  
23 to take these loads through here and they don't do that.  
24 They use these to normally fire these.

25 MR. CHAFFEE: I guess what happens is perhaps when



1 the licensee decided in this case to go with this preferred  
2 power which is good, it looks like they built into -- it's  
3 not easy to cross-connect these nonvital buses or safety  
4 buses for some reason.

5 MR. ROSA: I think probably they didn't want to go  
6 to the trouble or the expense of putting in additional  
7 circuitry.

8 Even with the situation they have here, without  
9 these switches as long as they could isolated a transformer  
10 up here and there is no fault in it they can use these  
11 supplies with appropriate procedures to close these breakers  
12 and get power to over here or over there.

13 MR. KENDALL: One of the problems was that they  
14 never really even considered that. They didn't have the  
15 procedures.

16 MR. ROSA: They wouldn't have to have procedures.

17 MR. CHAFFEE: How would they do that?

18 MR. ROSA: Look. You come down to here and you  
19 energize --

20 MR. KENDALL: You could feed a nonsafety bus, come  
21 back up and over and back up.

22 MR. ROSA: As long as there is no fault here and  
23 you've isolated up here, which you have breakers to do, then  
24 you've got this big source here.

25 MR. CHAFFEE: Oh, I see what you're saying. As



1 long as this is providing the power you can feed back into  
2 these things here.

3 MR. ROSA: With this isolated and then you can  
4 handle the magnetizing current, that's no problem for a big  
5 source like this.

6 MR. CHAFFEE: So in this event, since when they  
7 got the fault it actually separated this one and this one  
8 here they --

9 MR. ROSA: It was out of service.

10 MR. CHAFFEE: And this one here they already --  
11 then they could have powered back down through all these  
12 cross-connects.

13 MR. ROSA: They could have come down through here,  
14 through this, up here and over.

15 The problem is that they had never considered  
16 that. They had two safety buses. They had two reserve  
17 auxiliary transformers. They had the flexibility to feed  
18 either bus from either reserve auxiliary transformer.

19 The problem was they never considered this path  
20 and there's interlocks between these two breakers to prevent  
21 them both from being closed at the same time which you would  
22 have to do in order to provide power to the safety bus from  
23 the unit auxiliary transformer.

24 What they had to do, they had no procedures, they  
25 had to go in and defeat these interlocks associated with



1 these breakers and they had to figure out what they had to  
2 do, what lead they had to lift, what jumper they had to  
3 install.

4 They had to develop a procedure so they could out  
5 in the plant to the switch gears to be able to perform that  
6 operation. This was just something they never had designed.

7 MR. CHAFFEE: So in the event they had power to  
8 this bus and probably they couldn't shut this breaker to get  
9 power over here.

10 MR. ROSA: Every time they try to close this  
11 breaker, this would pop open.

12 MR. CHAFFEE: They didn't try to do that.

13 MR. ROSA: No, but they knew that's what would  
14 happen.

15 MR. CHAFFEE: If they had been able -- it would  
16 have been simple in the interlock to shut this they would  
17 have got power to --

18 MR. ROSA: That's correct but simple is not the  
19 word to use because there was no procedure -- they would  
20 have had to digging up their drawings and trying to figure  
21 out what --

22 Unless you have it written down step by step,  
23 you're in a hell of a mess.

24 MR. CHAFFEE: I also heard that they would have  
25 had to check on some calculations to pick up --



1 MR. KENDALL: This was one thing they were  
2 planning on doing. The other thing they were doing, the  
3 lines I've got marked here, these go to buses in the service  
4 building that can also be fed from unit two.

5 Now if they were going to feed from the unit two  
6 bus through this common service building bus and then back  
7 to here, they didn't know whether the buses could carry all  
8 the load so they had to start doing voltage drop  
9 calculations, figuring out what loads on unit two they were  
10 going to drop, what loads over here they were going to drop  
11 so that when they cross-connected this thing back up they  
12 could provide power to the RHR pump which is what they  
13 really needed. They were doing voltage drop calculations  
14 for that.

15 MR. ROSA: Let me tell you about one design that's  
16 not as good as this but still has two auxiliary reserve  
17 transformers, one per unit, and each reserve transformer  
18 feeds a safety bus in one unit.

19 There you have this transformer associated with  
20 the second unit even though one winding feeds a safety bus  
21 here and one winding feeds a safety bus in the other unit.

22 Now there they get away with two reserve auxiliary  
23 transformers for two units. This one here has four  
24 transformers for two units, two for each unit, much better.

25 MR. CHAFFEE: Is there any -- Can you think of any



1 reason why they wouldn't have had in place some sort of --

2 MR. ROSA: Well, when you figure that the  
3 regulations require that you have two outside power sources  
4 feeding your safety buses and they could have anything else  
5 they wanted, there doesn't seem to be any reason.

6 MR. CHAFFEE: No need for it.

7 MR. ROSA: No need for it, right.

8 MR. KENDALL: I'd like to pursue the interlocks  
9 between breakers required between either redundant safety  
10 buses or nonsafety buses a little bit.

11 We require that there be at least two breakers.  
12 We won't allow one break and the reason for that is --

13 MR. ROSA: No, there may be a design out there but  
14 that's --

15 MR. KENDALL: If they were to provide one breaker  
16 -- if only one breaker was required do you think that more  
17 people would provided the added flexibility?

18 MR. ROSA: Oh, sure.

19 MR. KENDALL: Because it would be cheaper to do?

20 MR. ROSA: Yes.

21 MR. KENDALL: Do you know if there has ever been a  
22 study or anything done that looks at the benefits of having  
23 multiple sources of power to a bus, safety bus, versus the  
24 detriments or potential problems of having a fault affecting  
25 redundant buses for given breaker alignments?



1 MR. ROSA: As far as I know, there hasn't been a  
2 formal study. We've all thought about it and discussed it  
3 among ourselves but I don't think it's gone beyond that.

4 MR. KENDALL: I'm sure that some industry people  
5 would probably argue that that one breaker would be  
6 sufficient.

7 MR. ROSA: Oh, yeah, sure. They started out  
8 arguing that.

9 MR. KENDALL: The thing to look at is the fault I  
10 guess at the breaker affecting redundant --

11 MR. ROSA: Yeah. The thing is one breaker doesn't  
12 meet single failure contact. If you have a fault in the  
13 breaker and get both buses that's the thing.

14 MR. CHAFFEE: Well, obviously it costs more money.  
15 How much are we talking about?

16 MR. ROSA: A Class 1-E breaker of that size  
17 probably costs at least \$50,000 to \$80,000 and when you  
18 figure on putting it in and the engineering and all of that,  
19 it would double that figure.

20 MR. WEST: Are the disconnects in the same  
21 ballpark?

22 MR. ROSA: The disconnects -- it all depends on  
23 the size of the circuitry. They can't interrupt the cross  
24 current. Some of them are designed to open under full load  
25 and some of them are just designed to carry full load but



1 not to open under full load.

2 I wouldn't -- If a disconnect switch were to be  
3 put in, I wouldn't consider a manually operated switch or  
4 disconnect.

5 There's one other thing when you're talking about  
6 cross-connect circuits. You can have two breakers that are  
7 electrically interlocked and have a circuitry for  
8 contingencies to defeat the interlock.

9 In other words, just a switch, a key lock switch  
10 that in one position the interlock is effective and in the  
11 other position the interlock is not effective. It's very  
12 rigidly controlled.

13 MR. KENDALL: You would still need to have two  
14 breakers.

15 MR. ROSA: You would still need to have the two  
16 breakers but then you wouldn't have to go through any  
17 procedure except the procedure that tells you when you want  
18 to do that you've got to get a key, you've got to change the  
19 position of this switch, and then you can go ahead and close  
20 both breakers.

21 MR. CHAFFEE: So in fact this plan would be more  
22 expensive.

23 MR. ROSA: It would be expensive. In fact,  
24 something like that I think should be seriously considered  
25 by the industry.



1           Something else, too. I understand they had  
2 trouble with the stabs when they switched breakers from one  
3 cubicle to the other.

4           MR. KENDALL: My understanding is that what they  
5 had trouble with was they had trouble with the mechanical  
6 link that prevents both the closed and trip coils on the  
7 disconnect from being energized at the same time. They had  
8 problem with that. I didn't hear about the breaker stabs.

9           MR. ROSA: I got this word a few days after it  
10 happened.

11          MR. KENDALL: I suspect what happened was that  
12 when they were trying to return this to service they needed  
13 to close -- I think they had that -- I guess I don't even  
14 know.

15          They were just trying to provide power over to  
16 this box so they may not even have had that in. They needed  
17 to remove the tag out on this and restore it in service and  
18 then they had to close the disconnect upstream of it but  
19 there's a mechanical lever between the close and trip coil  
20 that prevents that prevents them both from being energized  
21 at the same time.

22          MR. ROSA: Oh, up here.

23          MR. KENDALL: Yes, and that stuck and they had  
24 problems with there.

25          MR. CHAFFEE: What you heard was that there was



1 something about a breaker down further --

2 MR. ROSA: I heard that there was trouble when a  
3 replacement breaker -- getting the stabs in the back of the  
4 breaker to match the receptacles, the stabs that carry the  
5 control circuit, and that held up things a little bit.

6 MR. CHAFFEE: Then when they got this RAT back  
7 they could power this --

8 MR. KENDALL: There's no breaker there. The  
9 breaker is over here.

10 MR. CHAFFEE: And they had to move it over?

11 MR. KENDALL: I don't know what they did right  
12 here. I know that they came over and provided power over to  
13 this bus.

14 MR. ROSA: Maybe they didn't do anything here  
15 because that breaker was already energized.

16 MR. CHAFFEE: I thought what they did was they had  
17 the A RAT carrying the -- I'm trying to remember. What I'm  
18 saying is it seems like they had to move one of these  
19 breakers.

20 MR. ROSA: What I was about to tell you is if  
21 something like that did happen in moving breakers from one  
22 to another, maybe the best thing to do is to have breakers  
23 in both cubicles with these interlocks and the defeat  
24 feature.

25 MR. CHAFFEE: Then they could do that also?



1 MR. ROSA: Yeah, then you don't have to send  
2 someone down to switch gear and pull the breaker out of the  
3 cubicle and walk it over to the next one and shove it in  
4 there.

5 MR. CHAFFEE: What you're saying is it would be  
6 possible to improve the flexibility of this system quite  
7 dramatically with probably a minimal cost without a lot of  
8 engineering and that would all be acceptable to the NRC if  
9 you were to --

10 MR. ROSA: Yeah, I think so. I don't see any  
11 problem with doing it that way.

12 It's interesting. I think they're going coping  
13 which means they're doing an analysis that says given a  
14 station blackout on either unit we can maintain a unit safe  
15 condition for the four-hour duration that is specified and  
16 they can do that.

17 MR. KENDALL: Is that based on reliability of the  
18 unit?

19 MR. ROSA: No. In going coping, it's assumed that  
20 those people -- if they can establish that they can last the  
21 four hours the batteries will stabilize themselves usually  
22 and heat up the vital equipment.

23 What this says is your coping analysis has to  
24 demonstrate that you won't uncover the core for the four  
25 hours.



1 MR. KENDALL: It's not clear that any licensee can  
2 demonstrate that they can do that.

3 MR. ROSA: About half of them say they can. A  
4 station blackout assumes that operation of that power is  
5 binding or bounding as far as station blackout is concerned,  
6 and having been at full power for a hundred days prior to  
7 that.

8 Now if they don't want to do a coping analysis,  
9 what they can do is provide an alternate AC source. This  
10 setup here is perfect for an alternate AC source.

11 They could put a non Class 1-E diesel and connect  
12 it to either one of these cross-connect circuits here and  
13 the capacity of that diesel only needs to be sufficient to  
14 power the station blackout loads of the blackout unit.

15 The other unit is assumed not to have a blackout.  
16 It has to take a single failure which means one of its  
17 diesels has to go out but it's assumed that the other diesel  
18 is available.

19 They can do that but in order to make sure that  
20 they can accomplish what that's intended to do, they would  
21 have to have disconnect switches here because then that  
22 power source there may not be enough to provide magnetizing  
23 current for a transformer that's isolated up here and power  
24 the loads at the same time.

25 Now there's one other option and let me tell you



1     how that option came about. The rule literally says if you  
2     have enough diesels such that you exceed our minimum  
3     redundancy requirements for safe shutdown given a loss of  
4     offsite power, you can use the additional diesel as an  
5     alternate AC source.

6             Now what this means is for instance if this had  
7     three diesels and you only needed one to safely shut down,  
8     your second then would provide the minimum redundancy  
9     required and you still have a third. That could be used as  
10    an alternate AC source without adding anything.

11            Now the staff in our interfacing with NUMARC  
12    recognized that there were some plants out there that only  
13    met the minimum redundancy, that only had two diesels.

14            However, these two diesels were each big enough  
15    such that they could power a normal ILOP load on an non-  
16    blackout unit and still have sufficient capacity to power  
17    the station blackout loads over here.

18            We interpreted the rule which is explicit about  
19    diesel generator redundancy to also include redundant  
20    capacity and interestingly enough Beaver Valley is a two-  
21    unit plant that has small diesels on unit one and much  
22    larger diesels on unit two.

23            They can use the unit two diesels as an alternate  
24    AC source when they have a blackout on unit one, but they  
25    can't do it the other way around.



1           Now if a licensee does provide a qualified  
2       alternate AC source which can be started within ten minutes,  
3       he doesn't have to do any coping analysis whatsoever.

4           However, the alternate AC source has to be able to  
5       be started and be operable in one hour, otherwise it can't  
6       be an AAC source, but for that first hour you have to  
7       provide a coping analysis to show that they can survive for  
8       an hour.

9           MR. CHAFFEE: So licensees are doing coping  
10      analysis to demonstrate that they can survive for some  
11      period of time.

12      MR. ROSA: About half of them.

13      MR. CHAFFEE: Do you know if their coping analysis  
14      include considerations of mid-loop?

15      MR. ROSA: I'm positive they don't.

16      MR. CHAFFEE: Let's just talk about that a little  
17      bit. You're already familiar with mid-loop?

18      MR. ROSA: I know what mid-loop is, yes.

19      MR. CHAFFEE: You can get to the point where  
20      you've uncovered the core in I think 17 minutes after you  
21      lose shutdown cooling for an event that occurs 48 hours  
22      after plant shutdown for certain types of conditions and you  
23      can actually get to core damage I think within two hours of  
24      the event?

25      MR. ROSA: If you've got the wrong configurations,



1     you can get into core damage in less than an hour.  
2     Hopefully people will stay away from those configurations.

3             MR. CHAFFEE: But basically the configuration that  
4     they can get -- I don't want to say it's unusual but it's  
5     one whereby you have a cold leg in the RCS open and -- I  
6     guess that's all you need.

7             As long as the rest of the RCS is buttoned up and  
8     it's open what happens is there's enough decay heat to cause  
9     boiling in mid-loop cause pressure increase that then  
10    basically pushes the water up the cold leg.

11            There are other scenarios that can get you there,  
12    not as fast but still within a matter --

13            MR. WARREN: Four hours is a pretty straight  
14    boildown. If you take into account that you're sloshing  
15    some of the water out at the same time then you're going to  
16    cut that back a little bit.

17            MR. ROSA: That's the time I've heard, too, from  
18    Bob Jones.

19            I'll tell you I think it's recognized mid-loop  
20    even with a receptacle like this is a concern but I don't  
21    know why we're even going beyond just recognizing that's a  
22    concern.

23            The standard tech specs, and I think all the tech  
24    specs prior to the standard tech specs, require during modes  
25    five and six that you have one offsite power available and



1 one diesel generator available, which was the case here and  
2 what happened is they lost the offsite power and the diesel  
3 generator failed to start.

4 We could change those tech specs very simply and  
5 require that in a situation like that that diesel be  
6 operable and supplying that bus.

7 MR. CHAFFEE: You mean have it be running?

8 MR. ROSA: Have it be running, that's right, and  
9 then you wouldn't be subject to uncertainty as to whether  
10 it's going to start or not because it's already there and  
11 doing its job and you wouldn't be too worried about someone  
12 knocking this out because you know you've got this other  
13 independent source.

14 That solves the availability of power problem  
15 insofar as providing safe shutdown.

16 MR. WARREN: I thought we had done something like  
17 that or a plant had some that had done something like that  
18 some time ago. I think it was Prairie Island.

19 MR. ROSA: I think you're right.

20 MR. WARREN: They had a winter storm and they were  
21 anticipating that they were going to lose outside power so  
22 they got their diesel started, they had the diesel loaded  
23 and then when the outside power was lost the diesel got  
24 overloaded and --

25 MR. ROSA: Wait, I'm not saying that. I'm saying



1       that you disconnect outside power. The diesel is the only  
2       source of power to that bus. You should never parallel  
3       your diesels with the grid except when you're doing your  
4       monthly testing. You have to do it then.

5               MR. WARREN: If I lose the diesel in this case, I  
6       just simply reconnect my outside power and I'm in back in  
7       business?

8               MR. ROSA: That's right, and if you lose outside  
9       power, you still have the diesel on one division.

10              MR. WARREN: Would you feel more comfortable when  
11       you've in a sensitive plant condition such as mid-loop if  
12       you had an additional source of power?

13              MR. ROSA: Sure.

14              MR. WARREN: Which would be prudent? Is it prudent  
15       to have this diesel sitting here running with this other  
16       source of power as backup, or is it prudent to have three  
17       sources of power?

18              MR. ROSA: If you did a cost benefit analysis, I  
19       don't think you could justify adding another source of power  
20       just for that situation.

21              MR. WARREN: You're probably right if I'm adding  
22       it. I'm thinking more along the line of trying to arrange  
23       my schedule so that if I'm going to be in a sensitive  
24       condition like mid-loop I try to make sure I've got myself  
25       covered.



1           MR. ROSA: I think what you're thinking of is  
2 this. Whenever you're in mid-loop operation, you should  
3 never take one of your redundant offsite sources and a  
4 redundant diesel out for maintenance simultaneously.

5           You could take one, leaving two available outside  
6 circuits, or you could take one of these but then you must  
7 have both diesels.

8           MR. WARREN: Do you think that's a reasonable way  
9 to work it?

10          MR. ROSA: That's a reasonable way to work, sure.

11          MR. WARREN: Is it going to impact the plant at  
12 all?

13          MR. ROSA: It may, depending on how much work they  
14 have to do during refueling, how much preventive maintenance  
15 work they have to do during refueling.

16          Just this past week -- well, two weeks ago, we got  
17 a request from Maine Yankee, it's a two-diesel plant, two  
18 offsite power circuits to the safety buses, but they have a  
19 hydro unit a half-mile away with the circuit that can feed  
20 both safety buses.

21          They're going into an outage in September, I  
22 believe, and they know or at least they want to do a  
23 complete overhaul of both diesels so they came in and  
24 requested that during power operations, right now, they be  
25 allowed to overhaul one diesel.



1           They said they have the hydro unit available and  
2           the only thing they have to do is turn a switch to close  
3           that breaker. The hydro unit operates continuously and it's  
4           only had three hours of unscheduled down time since 1967.

5           So as far as reliability is concerned you can't  
6           beat it.

7           MR. WARREN: That sound's good unless I ask what  
8           happens if I had a seismic event.

9           MR. ROSA: You don't expect much to happen. They  
10          asked for one week so the likelihood has got to be pretty  
11          small.

12          MR. CHAFFEE: It sounds simple when we talk about  
13          it. They have pretty good distribution system.

14          MR. ROSA: They have a better distribution system  
15          than most other plants. They could improve it like we  
16          discussed.

17          MR. WARREN: Could you kind of summarize for us  
18          what you think ought to be done with respect to sensitive  
19          areas of nonpower operations such as mid-loop, if anything?

20          MR. ROSA: Just what I said before. I would  
21          require that of the four sources of emergency power that's  
22          required for power operation, the two offsite circuits and  
23          the two diesels, during mid-loop operation I would require  
24          that no more than one of those be taken out of service at a  
25          time.



1 MR. WARREN: Okay. Now for the broad nonpower  
2 operation, you think taking two out would be okay?

3 MR. ROSA: Yeah, I would say so.

4 MR. WARREN: Now let me to go two kinds of mid-  
5 loop. I've got one mid-loop that occurs typically very soon  
6 after full power operation where if I lose my source of  
7 cooling I might heat up on the order of three to five  
8 degrees a minute.

9 Then I've got another mid-loop after refueling  
10 where I might heat up in the range of one to two degrees a  
11 minute.

12 Would you see a need for a difference there? Like  
13 in the first one should I keep all of my power or would it  
14 be sufficient to have three sources?

15 MR. ROSA: I probably think it would be sufficient  
16 to have three sources. Really I'm not an expert in that  
17 area. It's my judgment that that's the case.

18 MR. CHAFFEE: Can you get at the diesel generator  
19 without doing it all?

20 MR. ROSA: Yeah, we're involved in that. In a  
21 station blackout when --

22 Licensees are required to look at their onsite  
23 power configuration and their offsite power configuration  
24 and arrive at this station blackout duration for their site  
25 and diesel generator liability is one of the factors that go



1 into that.

2 In this case there they've got two diesels. Their  
3 required diesel generator reliability would be .95. If, for  
4 instance, there were two units and they only had three  
5 diesels, one of them being a swing, that's a minimum  
6 acceptable configuration. Their diesel generator  
7 reliability would have to be .975 and they are supposed to  
8 make a commitment to maintain reliability, diesel generator  
9 reliability of those figures for their particular  
10 configuration.

11 Now we're revising reg guide 1.93 right now to  
12 include a section on reliability maintenance for diesel  
13 generators. NUMARC in their NUMARC document 8760 have  
14 written an appendix D, I believe, which addresses a diesel  
15 generator reliability maintenance program.

16 I don't know how reg guide 1.93 is going to work  
17 out. We may simply endorse the NUMARC appendix D or we may  
18 go with the rules in the reg guide that address the  
19 reliability program.

20 Reg guide 1.155, which is the reg guide that  
21 supports the station blackout rule, does require a diesel  
22 generator reliability program and gives I think five general  
23 characteristics of the diesel generator reliability, regular  
24 maintenance, regular testing and so on. That's the station  
25 blackout rule regulatory guide.



1 MR. WEST: The .95 reliability I think you're  
2 referring to, how is that arrived at? What does that really  
3 mean?

4 MR. ROSA: There's a specific methodology for  
5 arriving at that. The methodology was originally published  
6 in a document called NUSAC 108. That's nuclear utility  
7 safety something, I don't know what the acronym stands for,  
8 and we adopted it essentially in total.

9 What it tells you to do is this. It tells you to  
10 count the number of start demands and the number of start  
11 failures and then get a point as to reliability for 20, 50  
12 and 100 demands and then count the number of load demands  
13 and the number of failures to load and get a point and then  
14 you combine those two figures multiplying them together to  
15 get a point as to reliability for starting and loading.

16 The methodology defines what is a valid demand and  
17 what is a valid start and what is a valid load.

18 What doesn't count as a valid demand or test, for  
19 instance, one of the exclusions is if something fails, like  
20 the synchronizing circuitry when you're synchronizing the  
21 diesel to the bus to do your monthly test, that's not in  
22 effect when you get an emergency signal so that's not  
23 counted as a valid test or a valid failure.

24 There are a number of things like that. An  
25 operator error, for instance, in going through the procedure



1 of getting ready for the test and so forth, is not counted  
2 as a failure.

3 MR. KENDALL: Errors in paralleling?

4 MR. ROSA: Errors in paralleling and things like  
5 that.

6 MR. WARREN: Does it address things like  
7 differences in the mode of starting the diesel in the test  
8 as opposed to a real time start?

9 MR. ROSA: What we say is that station blackout is  
10 the primary concern, not design basis accident because of  
11 the more frequent station blackout, if you will.

12 We count as a success any diesel generator start  
13 that can be accomplished in five minutes.

14 MR. WARREN: I had a little bit different thought.  
15 One of the things the Vogtle people do in their routine  
16 testing is they air roll the diesel first. Is that  
17 preferable or not?

18 MR. ROSA: That's permitted and in fact it's  
19 encouraged. Every six months, however, everyone is required  
20 to fast-start the diesel. They can go ahead and roll it and  
21 prelubricate it and so forth but then they have to press the  
22 button to fast-start and measure the time it takes to come  
23 up to rate of voltage and speed.

24 MR. WARREN: Now one of the things that's been  
25 happening at Diablo -- not DIablo, I'm going back a few



1 years -- at Vogtle is during the routine tests apparently  
2 everything is fine but then during shutdown they've been  
3 having some difficulties.

4 I'm wondering if you're aware of any other plants  
5 that had a similar kind of experience.

6 MR. ROSA: They're supposed to keep testing  
7 whether they're at shutdown or not, and they're supposed to  
8 report test data then just as well as any other time.

9 MR. CHAFFEE: An interesting question. I wonder  
10 what the two failures to start during the event did to their  
11 test data.

12 MR. KENDALL: Their reliability numbers.

13 MR. ROSA: Now don't forget, right now the station  
14 blackout rule has not been implemented yet. We are still in  
15 the process of reviewing the initial submittals which came  
16 in last April 17th and the most recent submittals which came  
17 in by March 30th.

18 The reason we had to have a resubmittal is because  
19 we audited six plants after they had submitted their April  
20 17th '89 submission to see if they had the supporting  
21 documentation supporting their analysis and all six plants  
22 had deficient documentation, some very gross deficiencies.

23 We called NUMARC back in and said, look, this is  
24 what we found. Obviously there is misinterpretation of the  
25 very guidance that was out there.



1           We and NUMARC developed supplemental guidance  
2 starting around the end of November last year through  
3 December. We reviewed and approved the final draft of  
4 supplemental guidance for implementing station blackouts.

5           We were going to send a generic letter to the  
6 industry which required them to re-review their previous  
7 submittal and state under oath and affirmation that they had  
8 done their analysis properly.

9           We were requested by NUMARC not to send the  
10 generic letter because they thought they could do it more  
11 quickly and just as effectively and we said, okay, we'll  
12 give you another chance to do it.

13           They did go to the industry on January 4th and  
14 issue this supplemental guidance and requested that a  
15 resubmission be made by March 2nd. We've gotten those in now  
16 and we are just looking at them

17           MR. WARREN: Do you think the original provided  
18 guidance that was sufficient?

19           MR. ROSA: Yes.

20           MR. WARREN: That's what I was afraid you were  
21 going to tell me.

22           MR. CHAFFEE: What was the problem with their  
23 responses originally? Was it they just weren't detailed  
24 enough?

25           MR. ROSA: Well, when we started interfacing with



1 NUMARC on station blackout, we realized that this could be a  
2 horrendous review task for the staff, and also a heck of a  
3 lot of work for the industry.

4 Our objective was let's see if we can develop  
5 joint guidance that we both agree to in detail and then send  
6 that out to the industry together with a generic response  
7 that the industry could use to respond to, to a station  
8 blackout.

9 The industry response in effect went something  
10 like this: We have evaluated our station blackout duration  
11 in accordance with the methodology provided in section so-  
12 and-so NUMARC document 87, which we had approved. They  
13 preferred to refer to their NUMARC document rather than our  
14 reg guide 1.155.

15 Our reg guide 1.155 has in it a table that  
16 compares section by section the reg guide in the NUMARC  
17 document, but in their generic response they referred to  
18 sections in the NUMARC document.

19 Then the generic response would go on and say we  
20 have assessed the heat-up, assuming they're going coping,  
21 the heat-up in their various critical equipment spaces, and  
22 have concluded that that's in accordance with the modality  
23 described in the NUMARC document, our top temperature at the  
24 end of the four-hour station blackout duration or whatever  
25 does not exceed the criteria that's in the guidance.



1           We have evaluated our condensate storage tank  
2           capacity and have concluded that there is more than  
3           sufficient capacity to take care of removing decay heat for  
4           the duration specified, and so on.

5           Now we were going to take that at face value  
6           except we told the industry right up front that we're going  
7           to make an audit of some plants, and we did. We audited six  
8           plants and found that there were a lot of deficiencies in  
9           what they had there so we went to this additional guidance  
10          thing.

11          MR. WEST: Once you go through the second round of  
12          looking at what's coming in now, will you then go back out  
13          and do another audit?

14          MR. ROSA: Yes, we will do that.

15          MR. WARREN: Now you said that your judgment was  
16          that they really didn't have to have this additional  
17          guidance. What went wrong, in your judgment, the first time  
18          around?

19          MR. ROSA: Well --

20          MR. WARREN: I'll tell you why I'm asking. I'm  
21          trying to get a similar perception for some of the generic  
22          work I've been associated with and see if my perceptions are  
23          the same.

24          MR. ROSA: We interfaced with NUMARC and I think  
25          they negotiated in good faith with us, keeping in mind that



1 one of their objectives was we'd like to see the guidance  
2 structured such that only the out buyers are caught, you  
3 know, that most of the plants would have the minimum of  
4 modifications to make.

5 We discussed these issues and in fact had  
6 differences of opinion over specific words. We were -- we  
7 had a schedule to meet in developing the reg guide and the  
8 NUMARC document, and the rule in fact, and where we couldn't  
9 agree on the specific language that the staff wanted and the  
10 alternative which NUMARC would present, we compromised in  
11 some instances on language that was subject to some  
12 interpretation.

13 I'll give you an example. In the case of an EDG  
14 that qualifies as an alternate AC source, we put into the  
15 reg guide the words that said if it has the capacity to  
16 provide for loss of outside power and safe shutdown and  
17 still has excess capacity to power the station blackout  
18 loads, which are much less than the loss of offsite power  
19 safe shutdown, then it would qualify as an alternate AC  
20 source.

21 We had responses coming back, for instance, like  
22 this: there's two diesels per unit and we claim one of  
23 those as an alternate AC source. However, in order to make  
24 capacity available for the blackout unit we have to not  
25 energize or consider the motor operated auxiliary feedwater



1 pump because we know we have a steam driven auxiliary  
2 feedwater pump.

3 Here's another one. A two-unit BWR site claimed  
4 the same thing. However, in order to make the capacity  
5 available for the blackout unit we'll have to alternate  
6 operating the RHR pump at each unit for keeping the pool  
7 cool.

8 In other words, for one hour operate they would  
9 operate a pump on unit one and for the next hour they would  
10 operate a pump on unit two and so forth.

11 Some proposed de-energizing the computer inverter  
12 and some of the redundant instrumentation channels and so  
13 forth.

14 We took the position you couldn't do this. You  
15 could not do this and claim EDG as an alternate AC source  
16 and we're still trying to resolve some of these things and  
17 I'm sure there are still some remaining in this latest  
18 submission.

19 One of the plants that we audited proposed going  
20 to their remote fire protection, remote shutdown station and  
21 disabling the control room because the batteries did not  
22 have sufficient capacity to power the instrumentation loads  
23 through the inverse. We've taken the position that you  
24 can't do that.

25 In fact, we have taken the position if you're



1 going to use an EDG as an alternate AC source, the only  
2 capacity you can consider for a station blackout unit is  
3 that capacity over and above that which is required to power  
4 the normal loss of offsite power save shutdown loads in the  
5 non-blackout unit.

6 MR. CHAFFEE: Okay. As far as diesel generator  
7 reliability goes, do you know anything about problems with  
8 Calcone switches?

9 MR. ROSA: No, I'm not familiar with that.

10 MR. CHAFFEE: Are you aware of any problems with  
11 diesels from the standpoint of using pneumatics for their  
12 trip circuitry?

13 MR. ROSA: Nope. I'm aware that pneumatics have  
14 been used for a long time.

15 MR. CHAFFEE: Do they have the reputation of being  
16 reliable?

17 MR. ROSA: To my knowledge as long as the  
18 instrument air system that supplies this pneumatic  
19 instrumentation is thoroughly dried, there is usually no  
20 problem.

21 MR. CHAFFEE: Do you have any knowledge of the  
22 driers they use for this, using desiccants or refrigerant?  
23 Is one of them better than the other?

24 MR. ROSA: I don't know. That information should  
25 be available from the industry. I think the refrigerant



1       probably is more effective.

2               MR. CHAFFEE: Do you have any questions?

3               MR. WEST: Yeah, I have one additional one.

4               Do the station blackout requirements get to the  
5       level of any requirements to record data on the performance  
6       of diesels, for example, in the --

7               MR. ROSA: Oh, yeah. The guidance tells you  
8       you've got to keep track of your diesel generator  
9       reliability on a per unit basis. Keep that in mind.

10              MR. KENDALL: That's the starts and failures and  
11       starts.

12              MR. CHAFFEE: Do you do anything to capture near  
13       misses? For example, one of the things we're finding is  
14       turning out to be true is that the thing that tripped the  
15       diesel may have been a sensor that was called a high jacket  
16       water temperature sensor.

17              Apparently we were told that the NPRDS data system  
18       does not capture failures in the sensors when they don't  
19       cause trip and it may, and we don't now, it may be at Vogtle  
20       that they've had a number of failures in these sensors but  
21       they're not being captured.

22              The question that comes up is is there any kind of  
23       a need to capture near misses. Maybe you have lots and lots  
24       of near misses but they don't surface as a trip.

25              Does that somehow paint a different picture in



1 terms of diesel reliability or is that --

2 MR. ROSA: You're talking about near misses  
3 defined as --

4 MR. CHAFFEE: Diesels started and operated but a  
5 sensor can only --

6 MR. KENDALL: One could fail and not cause a trip  
7 and they have to be reported.

8 MR. ROSA: You know there is only so much that a  
9 regulatory agency can do or even NPRDS. Somewhere along the  
10 line you have to say I've got faith in the licensee doing  
11 what he's supposed to do.

12 I don't know whether it would be worthwhile to  
13 require the failure of every component -- You don't know  
14 where to stop.

15 MR. CHAFFEE: Okay.

16 MR. ROSA: Is that it?

17 MR. CHAFFEE: That's it. Thank you very much.

18 (Whereupon at 5:20 p.m. the matter concluded.)  
19  
20  
21  
22  
23  
24  
25



REPORTER'S CERTIFICATE

This is to certify that the attached proceedings before the United States Nuclear Regulatory Commission

in the matter of:

NAME OF PROCEEDING: Interview

DOCKET NUMBER:

PLACE OF PROCEEDING: Bethesda, Maryland

were held as herein appears, and that this is the original transcript thereof for the file of the United States Nuclear Regulatory Commission taken by me and thereafter reduced to typewriting by me or under the direction of the court reporting company, and that the transcript is a true and accurate record of the foregoing proceedings.

Rossie Sutton

Rossie Sutton  
Official Reporter  
Ann Riley & Associates, Ltd.



# Outage Scheduling Information

05-247-90

## Questions from Mike Jones:

1. Start and stop days for ESF testing  
ESFAS "B" Surveillance 54065 Began 2/24/90 23:00  
Completed 2/27/90 06:00  
ESFAS "A" Surveillance 54055 Began 2/27/90 07:00  
Completed 3/01/90 04:00
  
2. Start and stop of D/G 1A and D/G 1B Overhaul (inspection)  
D/G 1A inspection Began 3/01/90  
MWO's 19000092, 19000094 Completed 3/12/90  
Clearance 19015033 Hung 3/01/90 20:24  
Removed 3/12/90 12:04  
  
D/G 1B inspection Began 3/14/90  
MWO's 19000093, 19000095 Completed 3/20/90  
(MWO 19000093 remained open until 3/23/90)  
Clearance 19015034 Hung 3/14/90 03:30  
Removed 3/21/90 00:51
  
3. Start and stop of RAT 1B maintenance  
MWO 18906364 Began 3/14/90  
Completed 3/19/90



*RAT scheduling information*  
*Warner Lynch* *Rich?* *05-248-90*

1. What was the date and approximate time (morning, afternoon) when maintenance activities were completed on the "B" Reserve Auxiliary Transformer and it could have been placed back in service. (This date was several days before the event when it was actually placed back in service.) The substation electrician and Augusta Division representative released the clearance at 9:02 EST 3/19/90.

The plant configuration at that time was D/G 1B in final stages of reassembly and RCS midloop operations were in progress. Plant technical specifications require both trains of RHR operable and one train in operation.

Since the D/G 1B was not operable, it could not be used to supply power to the class 1-E bus and keep RHR B train operable.

Placing RAT 1B back in service would have required de-energizing bus 1BA03 in order to physically return the cross tie breaker to its original position. De-energizing 1BA03 under current conditions would have been in violation of technical specification 3.9.8.2.

Operations opted not to energize the RAT until they were ready to place it in service.



Misc PRT, RCS, RWST, SG, TS  
information

Tech Specs for Mid-loop

05-249-90

3.4.1.4.2

3.9.8.2

3.9.10.1

3.9.10.2

PRT

100<sup>th</sup> Rupture Disc - Disc intact  
PRT level @ 3-20 was 62%

RCS Water Level -

187'-11"

~ 53,000 Gals (excluding RHR loops)

RHR = 12,000 Gals per Train

RWST

Level @ 79%

Bottom of Tank - 220'-0"

0% Level - 223'-0"

100% Level - 274'-0"

SG

98-99%


~ 4300 ft<sup>3</sup> per S/G



Accumulators

All vented and drained





Secondary volume versus height above tube sheet (F series SG)


FIGURE 1



TAB 4.9  
REFUELING WATER  
STORAGE TANK  
UNIT 1

# REFUELING WATER STORAGE TANK

1-1204-T4-001



(X) LI-990, -991, -992, -993

Reviewed By

Date

58 Sep 87





Westinghouse  
Electric Corporation

Energy Systems

GP-14800

Box 355  
Pittsburgh, Pennsylvania 15230-0355

March 16, 1990

Mr. C. K. McCoy  
Vice President, Nuclear Vogtle Project  
Georgia Power Company  
P. O. Box 1295  
Birmingham, AL 35201

VOGTLE ELECTRIC GENERATING PLANT  
UNITS 1 AND 2  
Vogtle RHR Pump

Dear Mr. McCoy:

Letter GP-14797 approved interim operability of the Vogtle Unit 1 RHR pump B based on a maximum vibration limit of 7.5 mils. Subsequent to issuance of that letter, additional testing was performed on pump B. The placement of additional weight on top of the motor provided a reduction in both bearing housing and shaft vibration which indicates that the vibration is resonance related. Also, the motor upper bearing housing was disassembled and the shaft deflection and runout were determined to be acceptable.

It has been concluded by the Westinghouse and Ingersoll-Rand engineering representatives at the plant site that the pump/motor rebuild, inspections and vibration test results have demonstrated that the pump rotating assembly is in good operating conditions. The current vibration levels are due to the proximity of the running speed frequency and the pump assembly natural frequency. The long-term recommendation is to install rigid sway struts attached to the top of the motor frame to increase the natural frequency away from running speed frequency.

Prior to implementation of sway struts, the RHR pump B may be considered to be fully operational. Because of the current vibration level at running speed frequency resulting from resonance, additional vibration monitoring of this pump is necessary in order to detect potential long-term equipment degradation. Spectral vibration data should be taken at the top and bottom of



GP-14800


Mr. C. K. McCoy

-2-

the motor after each 80 hours of accumulated run time. The pump will be considered operational if the vibration at the top of the motor remains below 0.8 inches per second at running speed frequency. Any increase in vibration at other multiples of running speed frequency should be evaluated in accordance with existing Georgia Power Company maintenance practices.

Sincerely,

WESTINGHOUSE ELECTRIC CORPORATION



J. L. Tain, Manager  
Southern Company Projects

cc: C. K. McCoy  
E. F. Cobb  
NORMS (Vogtle Site)  
G. L. Greenwood  
P. D. Rushton  
C. Bockhold, Jr.  
L. A. Ward

1L  
1L  
1L  
1L  
1L  
1L  
1L



FOR INFORMATION ONLY

READ AND DESTROY

PROCEDURE NO

VEGP

50006-C

REVISION

4

PAGE NO

10 of 12

**ORIGINAL**

## DESIGN CHANGE REQUEST

Sequence 1

DCR NO. 90-VIN0130 REV 0 UNIT Cnr DATE 3/9/90  
 SAFETY RELATED ☒ YES ☐ NO DRAWING CHANGE ONLY ☐  
 EXEMPT ☐ NON-EXEMPT ☒ SITE ☐  
 SYSTEM or COMPONENT (Designation/Plant No. & Description): RHA Pump 1-1205-PL-CL1, CL2  
 DESIGN OBJECTIVE: Resolve vibration at RHA Pump Motors  
 SUGGESTED CHANGE (attach sketches, marked-up dwgs, etc) - if known: Modify or delete pump as required to resolve vibration at RHA pump motors. Contact: Randy Jones X-4166, Phil Givelly, Bill & Rich  
 REFERENCES: Technical Bulletin WJ3 BX-C2  
 LICENSING DOCUMENT CHANGE REQUIRED: ☐ YES ☒ NO. IF YES, Describe:  
 ACCOUNT NO: 3-4-90 ESTIMATED COST: 3-4-90  
 Responsible Engineer /Date Mike Norton Engineering Support Supt./ Date 3-4-90

 D A  
 E P  
 S P  
 I R  
 G O  
 N V  
 A  
 L

 DCR approved for Design Development  
 (Exempt and Non-Exempt)

☒ YES ☐ NO

O &amp; M I R Z

Mike Norton for 3-4-90  
 Plant Support Manager/Date

## DESIGN CHANGE PACKAGE REVIEWED AND ACCEPTABLE

Mike Norton 3/23/90  
 Responsible Engineer / Date

J. P. Thompson 3/23/90  
 Eng. Support Supt. / Date

## DCP SAFETY RELATED:

 I  
 M A  
 P P  
 L P  
 E R  
 M O  
 E V  
 N A  
 T L  
 A  
 T  
 I  
 O  
 N

## PRB RECOMMENDS:

- ☐ Proceed with implementation - Licensing document change approval required  
☐ Do not proceed until licensing document approval received  
☒ Proceed - No licensing document changes necessary  
☐ DCP rejected. Reason \_\_\_\_\_

Mike Norton 3-23-90  
 PRB Chairman /Date

 PRB Mtg No. 90-41 Date 3/23/90

 Implementation as Recommended Approved ☒ YES ☐ NO

W. F. Kitchens 3/23/90  
 for GENERAL MANAGER DATE

## DCP Non Safety Related:

PLANT SUPPORT IGR

DATE

FIGURE 1



ATTACHMENT TO DCR 20-1120130

**ORIGINAL**

- JUSTIFICATION

[ ] REGULATORY REQUIREMENT/LICENSING COMMITMENT

[X] DEFICIENCY CORRECTION DC NO. n/a RER NO. 14 See below

[ ] IMPROVE SYSTEM/OPERATION PERFORMANCE

DETAILED EXPLANATION: RHR pumps have demonstrated vibration. In some configurations, vibration has been excessive. Ref WTB 30-02, and Report generated by Dick Krause (copy filed)

- COST/BENEFIT ANALYSIS (NOTE: Required if change is requested to improve performance)  
n/a

- INSTALLATION

[ ] NO SPECIAL OUTAGE OR PLANT CONDITIONS REQUIRED

(PROVIDE OUTAGE DETAILS FOR SYSTEMS, PLANT CONDITIONS, PRESSURE/TEMP, ETC. IF EITHER OF THE FOLLOWING BLOCKS IS CHECKED)

[X] PARTIAL MAY BE WORKED W/O OUTAGE

[ ] OUTAGE REQUIRED



DCR No. 90-1100130

**ORIGINAL**

DESIGN CHANGE PACKAGE CLOSURE

MWO's Completed and Closed?  
ABNs Issued?  
PCRs Approved and Attached?  
Deficiencies Resolved.  
Testing Complete &  
Results Acceptable?

Yes No N/A

\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_

MWO Nos: \_\_\_\_\_

ABN Nos: \_\_\_\_\_

PCR Nos: \_\_\_\_\_

DC Nos: \_\_\_\_\_

Systems/equipment may be returned to service based upon satisfactory completion of testing, availability of as-builts, and adequate training and to revised operating procedures.

Operations Supervisor/ Date

All Closeout Requirements Have Been Completed.

Responsible Engineer / Date

Eng. Supv.

/ Date

FINAL PRB REQUIRED: Yes \_\_\_ No \_\_\_

FINAL REVIEW

Engineering Support Supt.

Date \_\_\_\_\_

DCP Closure Acceptable \_\_\_ YES \_\_\_ NO. If NO, explain: \_\_\_\_\_

PRB Chairman

/ Date

PRB Meeting No. \_\_\_\_\_ Date \_\_\_\_\_

FIGURE 1 (CONT'D.)



Reviewed & Accepted

DCP 90-VIN0130-0-1  
Other N/A

Page 1 of 5

### SAFETY EVALUATION

- a. Description of proposed change, test or experiment.

This change will add additional strut support members to RHR pump motor 1-1205-P6-002-M01 to help reduce the vibration levels presently existing in the pump. A band constructed of 2"X 2"X 1/4" tube steel will be installed around the top area of the motor at the elevation of the lifting lugs. The end of the tube steel will be cut at an angle to make the corners. A 1/2" steel plate will be welded to the ends of the tube steel. The band will be connected at each corner and to the lifting lugs with bolts. The struts will be Bergen-Paterson struts and will connect to the steel plates at the corners of the tube steel band. An end bracket will be welded to an embed on the wall to connect the other end of the strut to the wall. A total of 5 struts will be installed. The project class of the pump, motor, and strut is 212, 11E, and 01C respectively.

- b. Reason for proposed change, test or experiment.

The pump presently has a high operating vibration level which is believed to be the result of resonant vibrations. The struts will aid in eliminating the resonant problem and reduce the vibration to within allowable operating levels.

- c. Does the proposed change involve a change to Technical Specifications?

(Includes Environmental Tech. Spec.) Yes \_\_\_\_\_ No X

The pump assembly supports are not addressed in the Technical Specifications and no changes to the Technical Specifications are required. This includes a review of Sections 3/4.3.3, 3/4.4, 3/4.5, and 3/4.9 of the Technical Specifications.

- d. Does the proposed change involve a change in the facility as described or implied in the FSAR?

Yes \_\_\_\_\_ No X

This change will add additional strut support members to RHR pump motor 1-1205-P6-002-M01 to help reduce the vibration levels presently existing in the pump. The change does not involve a change in the facility as described or implied in the FSAR. This includes a review of FSAR Sections 3.7.4, 3.9, 3.10, 5.4, 6.3 and 7.4.



SAFETY EVALUATION

- e. Does the proposed change involve a change in procedures described or implied in the FSAR?

Yes \_\_\_\_\_ No X

This change does not involve a change in any procedure described or implied in the FSAR. This includes a review of FSAR Sections 3.7.4, 3.9, 3.10, 5.4, 6.3, 7.4, and 13.

- f. Does the proposed change involve a test or experiment not described or implied in the FSAR?

Yes \_\_\_\_\_ No X

This change does not involve a test or experiment.

- g. Does the proposed change, test or experiment increase the probability of occurrence or consequences of an accident described in the FSAR?

Yes \_\_\_\_\_ No X

This change will add additional strut support members to RHR pump motor 1-1205-P6-002-M01 to help reduce the vibration levels presently existing in the pump. The seismic qualification will be maintained with these additional supports per Westinghouse letter GP-14802 (attached). It will not impact the operation of the RHR system or any other safety-related system. Therefore, the change does not increase the probability of occurrence or consequences of an accident described in the FSAR. This includes a review of Sections 3.7.4, 3.9, 3.10, 5.4, 6.3, 7.4, and 15 of the FSAR.

- h. Does the proposed change, test or experiment increase the probability of occurrence or consequences of the malfunction of any equipment or component assumed to function in accidents analyzed in the FSAR?

Yes \_\_\_\_\_ No X

This change will add additional strut support members to RHR pump motor 1-1205-P6-002-M01 to help reduce the vibration levels presently existing in the pump. This will not have any affect on any equipment or component assumed to function in any accident analyzed in the FSAR. This includes a review of Sections 3.7.4, 3.9, 3.10, 5.4, 6.3, 7.4, and 15 of the FSAR.



SAFETY EVALUATION

- i. Does the proposed change, test or experiment create the possibility of an accident or equipment/component malfunction not described and analyzed in the FSAR?

Yes \_\_\_\_\_ No X

This change will add additional strut support members to RHR pump motor 1-1205-P6-002-M01 to help reduce the vibration levels presently existing in the pump. It will not impact the operation of the RHR system or any other safety-related system nor create the possibility of an accident or equipment/component malfunction in the RHR system or any other safety-related system. Therefore, this modification does not create the possibility of an accident or equipment/component malfunction not described and analyzed in the FSAR. This includes a review of FSAR Sections 3.7.4, 3.9, 3.10, 5.4, 6.3, 7.4, and 15.

- j. Does the proposed change, test or experiment decrease the margin of safety defined by the bases of the Technical Specifications?

Yes \_\_\_\_\_ No X

This change will add additional strut support members to RHR pump motor 1-1205-P6-002-M01 to help reduce the vibration levels presently existing in the pump assembly. It is intended that the additional struts will reduce the vibration level in the pump motor which will increase the reliability of the pump. It will not impact the operation of the RHR system or any other safety-related system and does not decrease the margin of safety defined in the bases of the Technical Specifications. This includes a review of the bases to sections 3/4.3.3, 3/4.4, 3/4.5, and 3/4.9 of the Technical Specifications.

- k. Does the proposed change, test or experiment involve an unreviewed safety question?

Yes \_\_\_\_\_ No X

Based on the response to items g through j above; this change does not involve an unreviewed safety question.

LDRE John David [Signature] DATE 3/20/90  
LDM R. E. [Signature] DATE 3-21-90  
NUCLEAR SAFETY [Signature] DATE 3-21-90  
PDM [Signature] DATE 3-21-90  
VP08-89 - 9

ORIGINAL

[Signature] 3/23/90 (90-1)  
[Signature] 3/23/90 (90-1)



DCP 90-VINO130-0-1

Page 4 of 5



GP-14802

Westinghouse  
Electric Corporation

Energy Systems

Box 355  
Pittsburgh, Pennsylvania 15230-0355

March 21, 1990

Mr. C. K. McCoy  
Vice President, Nuclear Vogtle Project  
Georgia Power Company  
P. O. Box 1235  
Birmingham, AL 35201

VOGTLE ELECTRIC GENERATING PLANT  
UNITS 1 AND 2  
RHR Pump Qualification

Dear Mr. McCoy:

Westinghouse Equipment Qualification and Testing has reviewed existing qualification documents for the Vogtle RHR pump and motor to determine if the addition of sway struts near the top of the motor invalidates previously established seismic and operability qualification. Addition of the struts will increase the system (motor, pump and support structure) natural frequency as well as cause a redistribution of seismic loads throughout the pump/motor assembly.

The existing qualification documents indicate that enough margin exists to conclude that the increase or redistribution of seismic loads due to the sway struts will not consume the available margin. Operability and seismic qualification will be maintained. Seismic responses (i.e. stresses, deflections) will change and need to be evaluated and documented to support this conclusion.

Sincerely,

WESTINGHOUSE ELECTRIC CORPORATION

J. L. Tain, Manager  
Southern Company Projects

ORIGINAL



SAFETY EVALUATION  
DCP 90-VIN0130-0-1

PAGE 5 of 5

GP-14802

Mr. C. K. McCoy

-2-

cc: C. K. McCoy  
E. F. Cobb  
NORMS (Vogtle Site)  
G. L. Greenwood  
P. D. Rushton  
G. Bockhold, Jr.  
L. A. Ward  
R. Bush  
P. Hsu  
W. C. Ramsey

1L  
1L  
1L  
1L  
1L  
1L  
1L  
1L  
1L  
1L

ORIGINAL



PROCEDURE NO.	REVISION	PAGE NO.
VEGP 00056-C	9	19 of 19

# ENVIRONMENTAL EVALUATION DETERMINATION

Document ID: PCF 90-000130

**ORIGINAL**

Revision No.: C

1. Could implementation of this document pose adverse environmental effects of any type either directly or indirectly? (Unit 1 and Unit 2 Operating License, Appendix B) Check a or b

☐ a. Possibly. (Explain): \_\_\_\_\_

- ☒ b. No. The nature of this document is such that it will not result in a condition which significantly alters the impact of the station on the environment.

Evaluator *[Signature]* Date 3/23/90

Supervisor *[Signature]* Date 3/23/90

2. If an environmental question is posed (item 1a is checked) the document will not be approved until evaluated. Forward the package to the Health Physics/Chemistry Department for an environmental review.
3. Attach completed environmental review and return to the evaluator (item 1) for continued processing.



HAZARD EVALUATION

PART I (High Energy Line Analysis)

YES NO  
a. ( ) (X) Does this design/design change add or modify routing, supports, or dimensions of high energy lines?

YES NO  
b. (X) ( ) Does this design/design change add new safety-related components?

The RHR lines are classified as dual purpose moderate energy lines. The new support is safety-related and is located in auxiliary building room number R-D49. There are no high energy lines in this room.

YES NO  
c. ( ) (X) Does this design/design change modify the routing or location of safety-related components, pipe, instruments, sensing line, conduit, tray, or duct by more than one foot?

YES NO  
d. ( ) (X) Does this design change modify the vent openings in the pressure temperature transient analysis?

PART II (Missiles)

YES NO  
a. ( ) (X) Does this design/design change create any new internally generated missile or is it impacted by any internally generated missile?

PART III (Seismic 2 over 1)

YES NO  
a. ( ) (X) Does this design/design change add any new seismic category 2 components not installed to seismic 1 criteria?

YES NO  
b. ( ) (X) Does this design/design change add any new seismic category 1 components that could be adversely affected by any seismic 2 installation?



HAZARD EVALUATION

PART IV (Flooding)

- |    |     |     |  |
|----|-----|-----|--|
|    | YES | NO  |  |
| a. | ( ) | (X) | Does this design/design change modify any room flood characteristics (e.g. unsealed penetrations, door, grating, hatch changes)?   |
|    |     |     |  |
|    | YES | NO  |  |
| b. | ( ) | (X) | Does this design/design change modify piping or tank size so as to affect design basis flood source?   |
|    |     |     |  |
|    | YES | NO  |  |
| c. | ( ) | (X) | Does this design/design change alter site conditions or building boundaries that may affect the "Probable Maximum Precipitation" (PMP) flooding evaluation or be affected by existing PMP flooding conditions? |
|    |     |     |  |
|    | YES | NO  |  |
| d. | ( ) | (X) | Does this design/design change add or modify any water sensitive Class 1E electrical equipment or safe shutdown equipment?   |
|    |     |     |  |
|    | YES | NO  |  |
| e. | ( ) | (X) | Does this design/design change add or modify any penetration seals?  |

PART V (Overhead Heavy Loads)

- |    |     |     |  |
|----|-----|-----|--|
|    | YES | NO  |  |
| a. | ( ) | (X) | Does this design/design change add safety-related components in the projection of the load path below the OHLHS? |
|    |     |     |  |
|    | YES | NO  |  |
| b. | ( ) | (X) | Does this design/design change add or modify OHLHS equipment?  |

ORIGINAL



DCP 90-VIN0130-0-1  
other N/A

Page 3 of 3

HAZARD EVALUATION

PART VI (Containment Materials)

a.      YES      NO  
         ( )      (X)      Does this design/design change add any hydrogen  
   producing materials inside containment?

LDRE John Haverstick      DATE 3/20/90  
LDM B. E. Peters      DATE 3/21/90  
NUCLEAR SAFETY Philip Ingram      DATE 3-21-90  
PDM Chapman      DATE 3-21-90

ORIGINAL



# ORIGINAL



Southern Company Services

W. C. Ramsey, Jr.

Project Engineering Manager - Vogtle

March 21, 1990

Vogtle Electric Generating Plant - Units 1 & 2  
Response Package for Design Change Request  
DCP 90-VIN0130-0-1  
File: X790112 Log: SG-8953  
Security Code: NC

Mr. C. C. Miller  
Manager of Engineering  
Vogtle Project - Nuclear Operations  
Georgia Power Company  
Post Office Box 1295  
Birmingham, Alabama 35201

Dear Mr. Miller:


Attached is DCP 90-VIN0130-0-1 addressing the installation of structural support struts to RHR Pump Motor 1-1205-P6-002-M01. The struts are to help in reducing the pump vibrations.

Modification documents listed on the enclosed DCP Checklist are provided to assist in incorporating the subject DCR. Additionally we are returning a copy of the subject DCR for your records.

This response package is sequence 1 of the DCP. Sequence 2 will be issued by March 26, 1990, for the design of flexible connections in the motor cooling water lines. The above DCR will not be closed in our file until the associated as-built information for both sequences is returned to us.

If you have any comments or questions, please call Dave Lisenby at extension 7031.

Very truly yours,

  
for W. C. Ramsey, Jr.

WCRJr/JDL/wg  
Attachment

xc: G. Bockhold, Jr.  
A. E. Cardona (w/att.)  
P. D. Grissom  
M. W. Horton (w/org. att.)  
C. R. Myer  
R. E. Patrick (w/att.)

S. Pietrzyk (w/att.)  
P. D. Rushton  
NORMS  
Project File  
Document File (w/att.)  
P. Tehranchi



Sheet 1 of 1

# ORIGINAL

DATA SHEET 1

## DCP FINAL REVIEW CHECKLIST

DCP NO.	<u>70-100170</u>	REV.	<u>0</u>	UNIT	<u>1</u>
				YES	NO
1.	All required reviews are complete and included: If NO, explain: _____			<u>X</u>	_____
2.	All FCR and DCR revisions are complete or in process and are identified. If NO, explain: <u>None were required</u>			<u>X</u>	_____
3.	The material and equipment necessary to implement the subject DCP is identified. If NO, explain: <u>None</u>			<u>X</u>	_____
4.	The post modification inspection and testing requirements have been identified and are described. If NO, explain: _____			<u>X</u>	_____
5.	The nature and scope of the changes to be made have been reviewed to determine if additional implementation instructions and test procedures are required; and, generation of such instructions/procedures has been initiated. If NO, explain: <u>None were required</u>			<u>X</u>	_____
6.	Associated new procedures and/or instructions which require PRE review are as follows: (Enter NONE if appropriate) <u>None</u>				_____

Review of the subject DCP is complete. Special considerations have been identified on Data Sheets 2 through 17 (attached as applicable), and the DCP may continue the approval process in accordance with Procedure 00400-C, "Plant Design Control".

M. E. Chene 3/23/90  
Responsible Engineer / Date

J. Deo Jansz 3/23/90  
Engineering Supervisor / Date

J. Deo Jansz 3/23/90  
Eng Support Superintendent / Date

FOR MW11



Date Sheet 2

Revised & Circled *Mon 3/23/90*

DCP 90-VIN0130-0-1  
Other N/A

Page 1 of 1

### NARRATIVE DESIGN SUMMARY

(1) Description of Physical Changes to Plant Equipment:

This change will add additional strut support members to RHR pump motor 1-1205-P6-002-M01 which will move the natural frequency of the pump/motor structure further from the operating speed of the pump/motor and therefore reduce the vibration caused by resonance. A band constructed of 2"X 2"X 1/4" tube steel will be installed around the top area of the motor at the elevation of the lifting lugs. The end of the tube steel will be cut at an angle to make the corners. A 1/2" steel plate will be welded to the ends of the tube steel. The band will be connected at each corner and to the lifting lugs with bolts. The struts will be Bergen-Paterson struts and will connect to the steel plates at the corners of the tube steel band. An end bracket will be welded to an embed on the wall to connect the other end of the strut to the wall. A total of 5 struts will be installed.

(2) Describe Changes to System Operation or Response:

This change is a structural modification to the RHR pump assembly to help ensure operating vibration levels remain within acceptable limits. This change will have no effect on the system operation or response.

(3) Remarks:

The vibration levels present in the Train B RHR pump motor upper bearing are above recommended limits. It is believed that the problem could be resonance vibrations which the strut supports could reduce. However, if after the installation of the struts the vibration level is not reduced to within recommended limits an imbalance problem in the pump motor rotor assembly could exist, and the rotor assembly ~~should~~ be rebalanced.

may need  
to be

LDRE

DATE

LDM

DATE

PDM

DATE

ORIGINAL



# ORIGINAL

Sheet 1 of 1

## DATA SHEET 3

### REVIEW FOR CONSTRUCTIBILITY, MAINTAINABILITY, TESTABILITY, AND OPERABILITY

DCP NO. 90-113000 REV. 2 UNIT 1

☒ The subject DCP has been reviewed and field-verified, including dimensional accuracy and specifications, to determine that the changes can be installed, maintained, tested, and operated satisfactorily as provided.

☐ The DCP can be installed with exceptions shown on FCRs as follows:

DCP Drawing No./Rev or Installation Info.

FCR No.



☒ The materials specified within the DCP have been reviewed against the Nuclear Plant Reliability Data System (NPRDS) for suitability of application.

William M. Thompson  
Responsible Engineer / Date

E. L. Keller 3-23-90  
Reviewer, Maintenance / Date

A. L. Jha 3/23/90  
Reviewer, OSG / Date

Gregory L. La 3/23/90  
Reviewer, Operations / Date

J. D. Mansfield  
Engineering Supv.

3/23/90  
Date



ORIGINAL

Sheet 1 of 2

## DATA SHEET 4

## DCP REVIEW EXTENT DETERMINATION

DCP NO. 70-14038 REV. 1 UNIT 1Fire Protection Engineer Completes Data Sheet 6. Fire Protection Review.

The proposed modification has the possibility of affecting/causing:

YES

NO

1. Additions, deletions, or alteration of Tech Spec Surveillance Test Requirements or scheduling.  
If YES, Data Sheet 5 must be completed. \_\_\_\_\_ X \_\_\_\_\_
2. Any of the items on the ALARA Qualification Checklist, Data Sheet 7.  
If YES, HP Technical Support personnel will determine any additional review extent on Data Sheet 7. X \_\_\_\_\_
3. Security detection or protection systems, equipment, or barriers.  
If YES, Data Sheet 8 must be completed. \_\_\_\_\_ X \_\_\_\_\_
4. Environmental impact.  
If YES, Data Sheet 9 must be completed by Chemistry Department personnel. \_\_\_\_\_ X \_\_\_\_\_
5. Operator/Maintenance personnel training.  
If YES, Data Sheet 10 must be completed. \_\_\_\_\_ X \_\_\_\_\_
6. ISI Program/Plan Requirements.  
If YES, Data Sheet 11 must be completed. X \_\_\_\_\_
7. Alterations of, or Additional Electrical, Hydrostatic, or Functional Testing or Inspections Not Related to ISI Program/Plan requirements.  
If YES, Data Sheet 12 must be completed. X \_\_\_\_\_

## NOTE

Particular attention to Regulatory Guide 1.68 testing requirements after major modifications to the instrument and control air system, and to Regulatory Guides 1.6 and 1.32 after major modifications to onsite electrical power systems.



Sheet 2 of 2

DATA SHEET 4 (CONT'D)

DCP REVIEW EXTENT DETERMINATION

- |   | YES      | NO            |
|---|----------|---------------|
| 8. Material or equipment in harsh environments.<br>If YES, Data Sheet 13 must be completed. | <u>X</u> | <u>      </u> |

NOTE

Materials, parts, and equipment which are standard commercial (off-the-shelf) or which have been previously approved for a different application should be evaluated prior to selection.

- |  |               |               |
|--|---------------|---------------|
| 9. Existing vendor-supplied information.<br>If YES, Data Sheet 14 must be completed.   | <u>      </u> | <u>X</u>      |
| 10. Human Factors. If yes, Data Sheet (15) must be completed.  | <u>X</u>      | <u>      </u> |
| 11. Alteration of the probability of occurrence of consequences of an accident described in the FSAR. IF YES, Data Sheet 16 must be completed.   | <u>      </u> | <u>X</u>      |
| 12. Create the possibility of an accident or equipment/component malfunction not described in the FSAR. IF YES, Data Sheet 16 must be completed. | <u>      </u> | <u>X</u>      |
| 13. Contact, or relocate fuel or core components.<br>If YES, Data Sheet 17 must be completed.  | <u>      </u> | <u>X</u>      |

RESP. ENGR: William McElhane DATE 3/23/90  
 ENG. SUPV: J. K. Mansfield DATE: 3/23/90  
 ESS J. K. Mansfield DATE 3/23/90  
 C. L. ALLEN



Sheet 1 of 2

## DATA SHEET 6

## FIRE PROTECTION REVIEW

DCP NO. 90V11012REV. 1UNIT 1

## NOTE

Use additional 8 1/2 in. x 11 in. lined sheets as necessary to provide explanations and/or required actions as appropriate.

This review is to identify potential Fire Protection concerns as they relate to operational fire protection program commitments, and to resolve those concerns prior to implementation of the Design Change Package.

1. Does the engineering evaluation of the Design Change Package adequately address fire protection concerns?

Yes ☒ No ☐

If No explain: \_\_\_\_\_

Required Action: \_\_\_\_\_

2. Will the Design Change affect the required dress-out space or access or egress to the fire brigade equipment lockers?

Yes ☐ No ☒

If yes, explain: \_\_\_\_\_

Required Action: \_\_\_\_\_

3. Will the Design Change require revision of any of the following fire protection documentation?

(A) Surveillance Procedures Yes ☐ No ☒

Explanation/Required Action: \_\_\_\_\_

(B) Fire fighting Preplans Yes ☐ No ☒

Explanation/Required Action: \_\_\_\_\_

(C) Fire Protection Administrative Control Procedures

Yes ☐ No ☒

Explanation/Required Action: \_\_\_\_\_



**ORIGINAL**

Sheet 2 of 2

## DATA SHEET 6

(D) Fire Protection Annunciator Response Procedure Yes\_\_\_ NoX  
Explanation/Required Action: \_\_\_\_\_

(E) Fire Protection Training Procedures Yes\_\_\_ NoX  
Explanation/Required Action: \_\_\_\_\_

*Kay Dr. et al.* 3.22.90  
Fire Protection Engineer / Date



DCP 90-V1N0130-0-1  
Other N/APage 1 of 3Fire Area 1-AB-LD-A  
Fire Zone 9FIRE PROTECTION/SAFE SHUTDOWN REVIEWPART I (Fire Protection)

Does the design/design change involve the modification, addition, removal or relocation of the following:

- |    | YES | NO  |  |
|----|-----|-----|--|
| a. | ( ) | (X) | Permanent combustibles (oil, hydraulic fluid, grease, wood-base materials, cloth, charcoal, plastics, carpet, coatings, cable insulation, etc.) This excludes aluminum sheathed (ALS) type cable and conduit enclosed cable).                        |
| b. | ( ) | (X) | Long-term or recurring transient combustibles.   |
| c. | ( ) | (X) | Equipment, components, or cables that could affect the area environment such that the response of detection or suppression systems is altered. (e.g. - steam near detectors, space heaters near fusible link heads/nozzles, etc.)                    |
| d. | ( ) | (X) | Equipment, components, or cables that could obstruct or physically interfere with the operation of existing active fire protection features (e.g. - obstructing sprinkler heads, nozzles, detectors, hose stations, extinguishers, pull boxes, etc.) |
| e. | ( ) | (X) | Active fire protection features (sprinklers, nozzles, detectors, hose stations, extinguishers, halon systems, fire pumps, supply/sprinkler piping, isolation/pre-action valves, hydrants, hydrant houses, seismic standpipe, pull boxes, etc.)       |



FIRE PROTECTION/SAFE SHUTDOWN REVIEW

PART I (continued)

- |    |     |     |  |
|----|-----|-----|--|
|    | YES | NO  |  |
| f. | ( ) | (X) | Passive fire protection features (penetration seals, conduit seals, fire doors, fire dampers, fire rated walls/floors/ceiling/curbs/structural steel fireproofing, cable tray covers/bottoms, cable tray/conduit wrapping, radiant energy shields, oil collection systems, etc.) |
|    |     |     |  |
|    | YES | NO  |  |
| g. | ( ) | (X) | Equipment, components, or cables that could impede access/egress for fire fighting, life safety, and safe shutdown operator actions (e.g. - obstructing a door, room entrance, passage, etc.)  |
|    |     |     |  |
|    | YES | NO  |  |
| h. | ( ) | (X) | Any fire protection features which have previously been taken credit for to justify a deviation from USNRC CMEB 9.5-1. (FSAR Appendix 9A and 9B)   |

PART II (Safe Shutdown)

Does the design/design change involve the following:

- |    |     |     |  |
|----|-----|-----|--|
|    | YES | NO  |  |
| a. | ( ) | (X) | Alteration of the design of a system (add, delete, modify or change size/power supply) such that the ability to accomplish a safe shutdown function (FSAR Table 9.5.1-3) is impacted? Safe shutdown functions include:   |
|    |     |     | <ul style="list-style-type: none"> <li>o RCS pressure control</li> <li>o RCS heat removal (including secondary side)</li> <li>o Reactivity control (ability to trip reactor and ensure RCS boration)</li> <li>o Process monitoring (including tank level indication)</li> <li>o Support system operation (diesel generator, electrical distribution,, and HVAC)</li> </ul> |



Date Sheet 6, A++1

DCP 90-V1N0130-0-1  
Other N/A

Page 3 of 3

FIRE PROTECTION/SAFE SHUTDOWN REVIEW

YES NO  
b. ( ) (X) Relocation of a safe shutdown component (FSAR Table 9.5.1-1) or the relocation/redesign of a safe shutdown circuit such that the existing separation analysis (FSAR Section 9.5.1 and Table 9.5.1-4) is changed? (This includes operational/design considerations and the spurious actuation concerns listed in FSAR Appendix 9A)

YES NO  
c. ( ) (X) Design of an electrical circuit fault interrupting device (breaker/fuse/relay) for a component which is associated with safe shutdown by virtue of sharing a common power supply or common enclosure with a safe shutdown component/circuit?

PART III

a. Does the design/design change require a change to any of the following:

YES NO  
( ) (X) Fire Protection Program (FSAR Section 9.5.1)  
( ) (X) Fire Hazards Analysis (FSAR Appendix 9A)  
( ) (X) Fire Protection Bases (FSAR Appendix 9B)

YES NO  
b. (X) ( ) Are adequate fire protection/safe shutdown features included in this design/design change, or are existing features adequate such that this is an acceptable design package?

LDRE/FPE John D. [Signature] / TW Hayes

DATE 3/20/90 / 3-21-90

LDM [Signature] R. C. Patenaude

DATE 3/21/90

MECHANICAL DM [Signature] R. C. Patenaude

DATE 3/21/90

PDM [Signature] CR Myer

DATE 3-21-90

VP08-89 - 14

ORIGINAL



Sheet 1 of 1

DATA SHEET 7  
ALARA QUALIFICATION CHECKLIST  
(AQC)

DCP NO. 90-1118130 REV. C UNIT 1

Does the design change involve: (\*)

- |   | YES       | NO        |
|---|-----------|-----------|
| 1. An activity which must be performed in, or require entry to, a radiologically controlled area?           | <u>X</u>  | <u>  </u> |
| 2. receiving, shipping, releasing, discharging, processing, conveying, or sampling of radioactive material? | <u>  </u> | <u>X</u>  |
| 3. Shielding or ventilation changes?  | <u>  </u> | <u>X</u>  |
| 4. Radiography?   | <u>  </u> | <u>X</u>  |
| 5. Calibration using or involving radioactive sources?  | <u>  </u> | <u>X</u>  |
| 6. Any radiation process monitoring system, area monitoring system or airborne radiation monitoring system? | <u>  </u> | <u>X</u>  |
| 7. Any system that does or could contain, convey, or use radioactive materials?                             | <u>X</u>  | <u>  </u> |
| 8. Breaching any system that could or does contain, convey, or use radioactive materials?                   | <u>  </u> | <u>X</u>  |
| 9. Possible post accident conditions that hamper recovery operations?                                       | <u>  </u> | <u>X</u>  |
| 10. Materials that contribute to crud or resin collection?  | <u>  </u> | <u>X</u>  |

Responsible Engr: [Signature] Date: 3/21/90

Route to Health Physics Technical Support for review/concurrence.

(\*)-NOTE-Any "Yes" answer will require HP Technical Support to determine the extent of HP review that is necessary.

- ☐ Perform DCP under a General RWP. No addition review necessary.
- ☒ Specific RWP(s) will be generated from MWO(s) used to implement this DCP. HP/ALARA review of ~~RWP~~<sup>RWP</sup>(s) will be adequate.
- ☐ Complete Initial ALARA Evaluation Checklist, DATA SHEET 7A. *See 3-22-90*
- ☐ Complete Advanced ALARA Evaluation Checklist, DATA SHEET 7B.

HP Tech. Support Reviewer: [Signature] Date: 3-22-90

HP Tech. Support Supervisor: [Signature] Date: 3-22-90



Date Sheet 7, 4-1

DCP 90-VIN0130-0-1  
Other N/A

Page 1 of 1

ALARA QUALIFICATION CHECKLIST (AQC)

Does the design change involve: (\*)

- |   | YES        | NO         |
|---|------------|------------|
| 1. An activity which must be performed in, or require entry to, a radiologically controlled area?           | <u>X</u>   | <u>   </u> |
| 2. Receiving, shipping, releasing, discharging, processing, conveying, or sampling of radioactive material? | <u>   </u> | <u>X</u>   |
| 3. Shielding or ventilation changes?  | <u>   </u> | <u>X</u>   |
| 4. Radiography?   | <u>   </u> | <u>X</u>   |
| 5. Calibration using or involving radioactive sources?  | <u>   </u> | <u>X</u>   |
| 6. Any radiation process monitoring system, area monitoring system or airborne radiation monitoring system? | <u>   </u> | <u>X</u>   |
| 7. Any system that does or could contain, convey, or use radioactive materials?                             | <u>X</u>   | <u>   </u> |
| 8. Breaching any system that could or does contain, convey, or use radioactive materials?                   | <u>   </u> | <u>X</u>   |
| 9. Possible post accident conditions that hamper recovery operations?                                       | <u>   </u> | <u>X</u>   |
| 10. Materials that contribute to crud or resin collection?  | <u>   </u> | <u>X</u>   |

(\*) NOTE: ANY "YES" ANSWER REQUIRES FURTHER ALARA EVALUATION BY HEALTH PHYSICS

LDRE	<u>John Dave Ramsey</u>	DATE <u>3/20/90</u>
LDM	<u>R. G. Patra</u>	DATE <u>3-21-90</u>
NUCLEAR SAFETY	<u>Phillip Turner</u>	DATE <u>3-21-90</u>
PDM	<u>CR Myn</u>	DATE <u>3-21-90</u>

ORIGINAL



Date Feb 8

DCP 90-V1N0130-0-1  
Other N/A

Page 1 of 2

SECURITY SYSTEMS REVIEW

This review is to identify specific/potential security concerns that are to be resolved prior to implementation of the subject Design Change Package.

1. Will implementation result in temporary or permanent degradation from original design criteria of Intruder Detection Systems?

YES \_\_\_\_\_ NO X

2. Will implementation result in temporary or permanent degradation from original design criteria of Protected, Vital, or Material Access Areas access control?

YES \_\_\_\_\_ NO X

3. Will implementation of the subject DCP result in the need for special assignment security guards?

YES \_\_\_\_\_ NO X

4. Will functional tests be required to ensure modified/restored system operability?

YES \_\_\_\_\_ NO X

5. Will additional special instructions be required for implementation?

YES \_\_\_\_\_ NO X

6. Will changes to the Security Plan be necessary prior to or after implementation of the subject DCP?

YES \_\_\_\_\_ NO X

ORIGINAL



DCP 90-VIN0116-0-1  
Other N/APage 2 of 2SECURITY SYSTEMS REVIEW

7. Will implementation result in temporary or permanent alterations of the Isolation Zone or security lighting?  
YES \_\_\_\_\_ NO X
8. a. Will implementation result in temporary or permanent alterations of Security physical barriers?  
YES \_\_\_\_\_ NO X
- b. If new barriers are being installed, are there any gaps greater than 5 inches (measurements taken from bar to bar, bar to wall, bar to penetrating item, etc.)?  
YES \_\_\_\_\_ NO X
9. Will implementation require special additional measures to control Safeguards Information?  
YES \_\_\_\_\_ NO X
10. Will implementation result in temporary or permanent degradation of Security-Offsite response organizations communication systems?  
YES \_\_\_\_\_ NO X

ORIGINAL

LDRE John Dave Kennedy DATE 3/20/90  
LDM R.E. Fitzgerald DATE 3/21/90  
CIVIL DM Patricia Behar DATE 3/21/90  
PDM CRH DATE 3-21-90



DCP 90-VJN0130-0-1  
 Other N/A

Page 1 of 2

ENVIRONMENTAL EVALUATION CHECKLIST

(1) ENVIRONMENTAL PROGRAM APPLICABILITY

The procedure or design change to which the evaluation is applicable r presents?

- a. YES ☐ NO ☒ A change to the plant design and operation which affects the environment?
- b. YES ☐ NO ☒ A change to the Environment Report?
- c. YES ☐ NO ☒ A test or experiment not described in the Environment Report?
- d. YES ☐ NO ☒ A change to the Environment Technical Specifications (ETS)?

If the answer to any question in Section (1) is YES, complete Section (2).

If the answer to all questions in Section (1) is NO, do not complete Section (2).

(2) UNREVIEWED ENVIRONMENTAL QUESTION APPLICABILITY

- a. YES ☐ NO ☐ Will the change result in a significant increase in any adverse environmental impact previously evaluated in the Final Environmental Statement, as modified by staff's testimony at the hearing, supplements thereto, environmental impact appraisals, or in initial or final adjudicatory decisions?
- b. YES ☐ NO ☐ Will the change result in a significant change in effluents?
- c. YES ☐ NO ☐ Will the change result in a significant change in power level?

ORIGINAL



Auto Sheet 9

DCP 90-VIN0130-0-1  
Other N/A

Page 2 of 2

ENVIRONMENTAL EVALUATION CHECKLIST

d. YES        NO        Will the change involve a matter not previously reviewed and evaluated in the documents specified in (2.a)?

If the answer to any of the questions in Section (1) and (2) is YES, an unreviewed environmental question may be involved. A written Environmental Evaluation must be prepared.

<u>John A. Murphy</u>	<u>3/20/90</u>
LDRE	DATE
<u>J. E. Paton</u>	<u>3/21/90</u>
LDM	DATE
<u>Philip Thompson</u>	<u>3-21-90</u>
NUCLEAR SAFETY	DATE
<u>CR Myn</u>	<u>3-21-90</u>
FDM	DATE

J. Thompson 3/23/90

ORIGINAL



Sheet 1 of 2

DATA SHEET 11

INSERVICE INSPECTION/INSERVICE TESTING CHECKLIST

DCP NO. 70-113071 REV. 1 UNIT 1

1. BASELINE EXAMINATIONS

Are baseline examination(s) of pressure retaining components required such as pipe joint(s), bolting material(s), vessel(s), etc.?

YES \_\_\_\_\_ NO X

If yes, state type of examination (visual, volumetric, surface, etc.), reference drawing no. and drawing location, weld no., etc.: \_\_\_\_\_

2. PUMP AND VALVE TESTING

Are pump and valve data required (IST Plan)? YES Y NO \_\_\_\_\_

If yes, specify test: Perform IST of vibration amplitude and pump

3. HANGERS, RESTRAINTS AND SNUBBERS

Are hanger or restraint examinations required? YES \_\_\_\_\_ NO X

Are snubber examinations required? YES \_\_\_\_\_ NO X

If yes, state type test, numbers required, reference drawing no., drawing location, etc.: 1

4. SYSTEM PRESSURE TEST

Is system pressure test required? YES \_\_\_\_\_ NO Y

If pressure test is required, list design pressure, type test (hydraulic, pneumatic, etc.) test pressure and code references

Pipe Class \_\_\_\_\_; Design Pressure \_\_\_\_\_

Test Pressure \_\_\_\_\_; Type Test \_\_\_\_\_

Code references: 1



Sheet 2 of 2

## DATA SHEET 11

## 5. EQUIPMENT LOCATION

Has equipment been laid out with consideration given to facilitating inspections required by Section XI of the ASME Code and other requirements of the ISI Program?

YES ☒ NO ☐

If "No", what special actions are required to facilitate inspections: None

## 6. DOCUMENT CHANGE APPLICABILITY

Is a change to the Inservice Inspection program necessary?

YES ☐ NO ☒

Is a change to the Inservice Test Plan necessary?

YES ☐ NO ☒

Is a change to the Inservice Test Program necessary?

YES ☐ NO ☒

If yes to any of the above, prepare Preservice/Inservice Document Change Request in accordance with Procedure 00411-C, "Preservice And Inservice Inspection Program", or Procedure 00412-C, "Preservice And Inservice Testing Program".

Responsible Engr: William A. E. ChanceDate: 3/22/91Reviewed By: Mal H.D.Date: 3/22/90

ISI Engineer

J. R. M. Smith  
Engineering SupervisorDate: 3/23/90



DCP 90-V1N0130-0-1  
Other N/A

Page 1 of 4

VOGTLE NUCLEAR PLANT  
INSERVICE INSPECTION/INSERVICE TESTING  
PROGRAM IMPACT CHECKLIST

ORIGINAL

1. System 1205 Unit 1
2. Location: Area/Elev 13ED 119'-3" Room(s) R-D49
3. Identity of Equipment Added/Modified?  
Support struts added to RHR Train B Pump Motor
4.

System Component Classification	ASME Section III			ANSI	
	Class 1	Class 2	Class 3	B31.1	Other
<u>212 (Pump)</u>		<u>X</u>			
<u>11E (Motor)</u>					<u>X</u>
<u>01C (Struts)</u>					<u>X</u>
5. Is this a change to a component that requires ISI/IST?  

YES	NO
<u>X</u>	<u>   </u>
6. Does this change affect performance of ISI/IST that is required for any other component?  

YES	NO
<u>   </u>	<u>X</u>
7. Is YES to 5 and/or 6, provide evaluation including checklists and/or data sheets.  
ISI/IST Evaluation Form is included in this checklist as pages 3 and 4 of 4.
8. Does Article IWA-7000 (Replacements) apply to any item being added or modified?  

YES	NO
<u>X</u>	<u>   </u>
9. Is an Evaluation Report per IWA-7220 required? When a report is required, it shall be attached to the ISI/IST Checklist. See page 2 of 4 of this checklist for IWA-7220 Evaluation Report.  

YES	NO
<u>X</u>	<u>   </u>

[Signature]  
LDRE/LCM

3/20/90 3/21/90  
DATE

Stephen D. Fuller  
ISI Engineer/Mech. DM

3-21-90 3/21/90  
DATE

CRN  
PDM

3-21-90  
DATE



DCP 90-V1N0130-0-1  
Other N/A

Page 2 of 4

IWA-7220 EVALUATION REPORT  
FOR  
DCP 90-V1N0130-0-1

REFERENCES:

1.) Westinghouse letter log number GP-14802

DESCRIPTION OF CHANGE:


Vibration restraints are being added to RHR Train B Pump Motor 1-1205-P6-002-M01. The restraint assembly will secure the upper portion of the pump motor to the building structure. The strut restraint members will be bolted to welded attachments in the imbeds in the structural walls and bolted to the tube steel band around the pump motor at the lifting lug elevation.

SUITABILITY OF REPLACEMENT OR ALTERATION:


Addition of the restraint assembly will reduce vibration without affecting operation of the pumps. The lateral restraints will limit vibratory deflection of the pump/motor assembly by providing a structural connection between the pump and the building. Attachment of the vibration restraints to the pump motor will not affect the operational characteristics of the pump. The pump supplier (Westinghouse) has approved this modification and design calculations have been generated to substantiate the structural adequacy of the vibration restraints.

CAUSE OF PART OR COMPONENT FAILURE:


This change is the result of a pipe failure in the Train B RHR pump motor cooler caused by the high vibrations. The struts should help reduce the vibration levels to within vendor allowables for long term operation.

  
LORE/LDM

3/20/90 3/21/90  
DATE

S.O. Fields by REP   
ISI ENGINEER/MECH DM

3-21-90  
DATE

  
PDM

3-21-90  
DATE



Date Sept 11, 1991

DCP 90-V1N0130-0-1  
Other N/A

Page 3 of 4

INSERVICE INSPECTION/INSERVICE TESTING EVALUATION FORM

1. BASELINE EXAMINATIONS

Baseline examination(s) of pressure retaining components is required for items such as pipe joint(s) bolting material(s), vessel(s), etc. YES        NO X

2. PUMP AND VALVE TESTING

Pump and valve data required (IST Plan): YES X NO         
If yes, specify test: Perform IST of vibration amplitude.

3. Hanger or restraint examinations required: YES        NO X

Snubber examination required: YES        NO X

4. SYSTEM PRESSURE TEST

System pressure test required: YES        NO X

5. EQUIPMENT LOCATION

Has equipment been laid out with consideration given to facilitating inspections required by Section XI of the ASME code and other requirements of the ISI Program:

YES X NO       

ORIGINAL



*Data Shuttle, Airtel*

DCP 90-VIN0130-0-1  
Other N/A

Page 4 of 4

INSERVICE INSPECTION/INSERVICE TESTING EVALUATION FORM

6. DOCUMENT CHANGE APPLICABILITY

Is a change to the Inservice Inspection Program necessary?

YES        NO X

Is a change to the Inservice Inspection Plan necessary?

YES        NO X

Is a change to the Inservice Test Program necessary?

YES        NO X

If yes to any of the above, initiate and attach any ISI/IST Document Change Request forms in accordance with the applicable Nuclear Operation procedure.

*Stephen D. Field*  
ISI Engineer

3-21-90  
Date

*R. E. Patrick*  
Mechanical Discipline Manager

3-21-90  
Date

ORIGINAL



Sheet 1 of 4

## DATA SHEET 12

NON ISI RELATED  
INSPECTION AND TESTING REQUIREMENTS

DCF NO.

70-111111

REV.

1

UNIT

1

## NOTE

Items not applicable should be  
marked N/A.

## 1. Electrical Testing

High Potential Testing is required for the following cables  
and equipment: N/AMegger Testing is required for the following cables and  
equipment: N/AThe following equipment and cables require special sealing for  
10CFR50.49 (Environmental Qualification): N/ASpecify testing and inspection required for the following  
equipment (i.e. coupling, alignment, vibration, run-in, etc.):

Equipment PTN/MPL

Required Tests/Inspection

1-1205-P6-CC2Monitor Vibration per IST Prog. revNOTE: If motors, loads, or breaker sizes are changed the  
Electrical Engineering Supervisor must be notified so  
that additional appropriate test data sheet may be  
utilized.If 7300 System setpoints are revised, the Electrical  
Engineering Supervisor must be notified to initiate the  
appropriate Scaling Data Sheet change.



DATA SHEET 12

Sheet 2 of 4

2. SPECIAL TESTS AND INSPECTIONS

Specify any special tests and inspections required to satisfactorily demonstrate installation of systems, equipment and components:

*alt*

---



---



---



---

3. PIPING AND VALVES

Hydrostatic Test required ☐ YES ☒ NO

If yes, list Line No. and boundary, pipe design pressure, test pressure and code references:

Line No. & Boundary	Pipe Class	Design Pressure	Test Pressure	Code
<i>alt</i>				

If a hydrostatic test is not possible or practical to perform, specify an alternate means of testing piping integrity:

*alt*

---



---



---



---



---

Piping Flush required ☐ YES ☒ NO

If yes, list Line Nos. and boundary:

*alt*

---



---



---



---



---



Sheet 3 of 4

## DATA SHEET 12

## 4. INSTRUMENTATION

Hydrostatic Test required ☐ YES ☒ NO

If yes, list instrument no., design pressure, test and code reference:

Instrument No.	Design Pressure	Test Pressure	Code
<i>N/A</i>			

If a hydrostatic test is not possible or practical to perform, specify an alternate means of testing tubing integrity: *N/A*Instrument Tubing Flush required ☐ YES ☒ NOInstrument Calibration required ☐ YES ☒ NO

If yes, specify the instrument Tag No., manufacturer &amp; model numbers, setpoint, if applicable, and accuracy:

PTN/MPL	Manufacturer/Model No.	Setpoint	Code
<i>N/A</i>			

## 5. Non-Destructive Testing (NDT)

Specify NDT requirements (Radiographic, Magnetic Particle, Liquid Penetrant, Visual or Ultrasonic):

*Visual examination of all welds.*



VEGP

50007-C

4

49 of 62

## DATA SHEET 12

Sheet 4 of 4

## 6. FUNCTIONAL TESTING REQUIREMENTS

## NOTE

Use additional 8 1/2 in. x 11 in. sheets  
as necessary.

Functional requirement of design change: Reduce vibration of RHR  
Drum by shifting natural frequency upward

Method of testing to verify functional requirements: Monitor pump  
vibration after RHR is retrofitted. Ensure vibration has been  
lowered by installation of studs. Ref. 1960452

Conditions needed to perform testing: RHR Pump Beginning

Minimum acceptance criteria: Vibration levels are below (unapproved)  
limit at 3 m/s at test pump

Responsible Engr: J. E. Chance

Date: 3/22/94

Engineering Supervisor: J. C. Springfield

Date: 3/23/94



DCP 90-VIN0130-0-1  
 Other N/A

Page 1 of 1

# INSPECTION AND TESTING REQUIREMENTS

## 1. ELECTRICAL TESTING

N/A

Specify testing and inspections required for the following equipment (i.e., coupling alignment, vibration, run-in, etc.):

## 2. SPECIAL TESTS AND INSPECTION N/A

## 3. PIPING AND VALVES

- a. Hydrostatic Test Required Yes X No
- b. If a hydrostatic test is not possible or practical to perform, specify an alternate means of testing piping integrity:

N/A

- c. Piping Flush required        Yes X No

- d. Baseline examination of piping/joints required for Inservice Inspection (ISI) program        Yes X No

## 4. INSTRUMENTATION N/A

## 5. NONDESTRUCTIVE EXAMINATION (NDE)

Specify NDE requirements (Radiographic, Magnetic Particle; Liquid Penetrant, Visual or Ultrasonic):

Visual examination of all welds.

LDRE *John D. Green*

DATE 3/20/90

LDM *R. E. Patino*

DATE 3-21-90

PDM *CR Meyer*

DATE 3-21-90



Sheet 1 of 2

# DATA SHEET 13

## EQUIPMENT QUALIFICATION

DCP NO. 50007-C REV 4 UNIT 1

### NOTE

Additional 8 1/2 x 11 in lined sheets may be used and attached as necessary.

- Does the DCP include a list of materials and equipment and specifications?  
If NO, request additional information. YES X NO

- Is the equipment safety-related or used for Post Accident Monitoring? YES X NO

### 3. A. Equipment Specifics

- Description Add sheets to RHR Pump 1-B re seismic qualification
- Tag No. 1-1215-PL-CC2
- Project Class HE (Water) / CICC Control
- Specification (EQDP) No. XFAA15

### B. Installation - Seismic Qualification Impact

(EQ Review required if any of the following is checked Yes)

- |  | Yes                                 | No                                  |
|--|-------------------------------------|-------------------------------------|
| 1. Is equipment relocated?                         | <input type="checkbox"/>            | <input checked="" type="checkbox"/> |
| 2. Is line mounted equipment reoriented?           | <input type="checkbox"/>            | <input checked="" type="checkbox"/> |
| 3. Are supports, anchors, or foundations modified? | <input checked="" type="checkbox"/> | <input type="checkbox"/>            |
| 4. Are minimum clearances violated?                | <input type="checkbox"/>            | <input checked="" type="checkbox"/> |
| 5. Are interface connections relocated/modified?   | <input type="checkbox"/>            | <input checked="" type="checkbox"/> |
| 6. Is component added/modified?                    | <input checked="" type="checkbox"/> | <input type="checkbox"/>            |

- Provide the room number where modification will occur and determine if harsh or mild environment by referring to FSAR Table 3.11.B.1-1.

Room No. VIII-R-D49H Harsh ☒  
Mild ☐



Sheet 2 of 2

DATA SHEET 13

EQUIPMENT QUALIFICATION

5. Provide existing equipment information:

Manufacturer Tennant Corp

Model Number 2130 W/F

Specification X19502

6. Provide new equipment information:

Manufacturer NA

Model Number NA

Specification NA

7. Specifications for identified material/  
equipment meet original design  
requirements and/or 10 CFR 50.49 as  
applicable?

YES X NO     

If NO, identify discrepancies and  
resolve.

Discrepancies: NA  
\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_

8. Are Standard commercial (off-the-  
shelf) items or items previously  
approved for different application  
listed?

YES      NO X

If YES, attach evaluation for identified  
application.

Responsible Engr W. L. McChesney

Date 3/22/90

Engr. Supv. J. P. [Signature]

Date 3/23/90



DS 13, 4-1

DCP 90-V1N0130-0-1  
Other N/A

Page 1 of 5

# EQUIPMENT QUALIFICATION CHECKLIST

## Brief Description of the Design Change:

This change will add additional strut support members to RHR pump motor 1-1205-P6-002-M01 to help reduce the vibration levels presently existing in the pump. A band constructed of 2"X 2"X 1/4" tube steel will be installed around the top area of the motor at the elevation of the lifting lugs. The end of the tube steel will be cut at an angle to make the corners. A 1/2" steel plate will be welded to the ends of the tube steel. The band will be connected at each corner and to the lifting lugs with bolts. The struts will be Bergen-Paterson struts and will connect to the steel plates at the corners of the tube steel band. An end bracket will be welded to an embed on the wall to connect the other end of the strut to the wall. A total of 5 struts will be installed.

1. A. Does the design change affect safety-related system? ☒ Yes ☐ No  
Identify the system name Residual Heat Removal (RHR)
- B. Does the design change affect safety-related electrical, control or mechanical equipment?  
☒ Yes ☐ No

If yes, identify the equipment: RHR Train B Pump  
Name

<u>1-1205-P6-002</u> Equipment Plant ID No.	<u>VIII-R-D49H</u> Equipment Environmental Designator, (DC-1007)
--	--

<u>X6AA15</u> Equipment Spec (EQDP) No.	<u>212</u> Equipment Project Classification
--	--

Does the design change affect post accident monitoring system (PAMS) equipment, or process and effluent radiation monitor system (PERMS) equipment which is important to safety? ☐ Yes ☒ No

If yes, identify the equipment: N/A  
Name

<u>N/A</u> Equipment Plant ID No.	<u>N/A</u> Equipment Environmental Designator, (DC-1007)
--------------------------------------	--

<u>N/A</u> Equipment Specification (EQDP) No.
--

ORIGINAL



DCP 90-V1N0130-0-1  
Other N/A

Page 2 of 5

EQUIPMENT QUALIFICATION CHECKLIST

- C. Does the design change affect safety-related BOP equipment? ☐ Yes ☒ No  
Westinghouse NSSS equipment? ☒ Yes ☐ No  
(x 6 specification)
- D. Does the design change affect EQ Master List?  
☐ Yes ☒ No

Note: If answers to 1A, 1B, 1C and 1D are No, then skip sections 2 through 10 and sign-off section 11 (LD) and 16 (EQ). If the design change is safety-related, complete the remaining sections 2 through 16.

2. The design change consists of the following (check boxes as appropriate).

- ☐ Identical replacement of existing safety-related ☐ Electrical/Control  
☐ BOP ☐ NSSS ☐ Equipment  
☐ PAMS ☐ PERMS ☐ Component
- ☒ Addition of new safety-related ☒ Mechanical  
☐ BOP ☒ NSSS ☒ Equipment  
☐ Active ☐ Non-Active ☐ Component
- ☐ Commercial grade replacement of existing safety-related
- ☐ Deletion of existing safety-related
- ☐ Relocation of existing safety-related
- ☐ Reorientation of existing line mounted
- ☒ Modification of supports, anchors, or foundations of existing safety-related
- ☐ Change in minimum clearance requirements for existing safety-related

ORIGINAL



DCP 90-VJN0130-0-1  
Other N/A

Page 3 of 5

EQUIPMENT QUALIFICATION CHECKLIST

3. Provide the room number where modification will occur and determine if harsh or mild environment by referring to DC-1007 (latest revision)

Room No. VIII-R-D22 Harsh ☒   
Mild ☐

N/A

4. Provide existing equipment/component information:

Manufacturer Ingersoll-Rand  
Model Number 8X20 WDF  
Supplier Westinghouse  
Specification & Rev. No. X6AF02  
P. O. No. PAV-0002

5. Provide new equipment/component information:

Manufacturer N/A  
Model Number N/A  
Supplier N/A  
Specification & Rev. No. N/A  
P. O. No. N/A

ORIGINAL



Data Sheet 13441

DCP 90-V1N0130-0-1  
Other N/A

Page 4 of 5

EQUIPMENT QUALIFICATION CHECKLIST

6. [X] List the references (no. dwg. no, log no., etc.) for original and proposed equipment/component which provides dimensional, weight, mounting, and material details.

NOTE

The LDRE is to provide those documents which are not contained in the DCP to the EQ group.

X6AF02-19-3

7. [ ] If component replacement, it will be mounted [ ] in  
N/A [ ] on the

N/A having N/A  
Equipment Name Plant ID. No.

8. [X] Modified/relocated interface connections [ ] Yes  
If yes, briefly describe here its impact on equipment/ [X] No  
component qualifications.

Existing qualification documents indicate that enough margin exists to conclude that seismic loads due to struts will not consume available margin.

9. [ ] Modifies equipment safety-related function described below:

N/A

10. [X] Reference drawings for the equipment/component details and location are:

X6AF02-026-0, 1X4DE325 Rev. 17  
VEGP Log No. and Rev. No.

11. [X] Reviewed: [Signature]  
Lead Discipline Responsible Engineer (LDRE)

3/20/90  
Date

[Signature]  
Lead Discipline Manager (LDM)

3/21/90  
Date

ORIGINAL



DCP 90-VIN01130-0-1  
Other N/A

Page 5 of 5

EQUIPMENT QUALIFICATION CHECKLIST

12. ☒ Specifications for identified material/equipment meet original design requirements and/or 10 CFR 50.49 as applicable?  
☒ Yes ☐ No

If No, identify discrepancies and resolve.

Discrepancies: \_\_\_\_\_

Resolution: \_\_\_\_\_

13. ☒ All the required qualification documentation was received, logged in the document control center, approved prior to its used in safety-related systems. Qualification of the aforementioned equipment/component is covered by the following EQ vendor reports.

Vendor letter approves modification (REF GP-14802)  
VEGP Log Nos.

14. ☐ The aforementioned equipment modification has been marked on a copy of the existing X6AA15,  
EQDP No.

F.H.I (JMW-957)  
Sections

15. ☐ For the aforementioned new equipment for which an EQDP does not exist, new \_\_\_\_\_ was prepared.

EQDP No.

N/A

16. ☒ Reviewed:

Billy R. Goforth Jr.  
Equipment Qualification Seismic Engineer

3/21/90  
Date

John Wheeler  
Equipment Qualification Environ. Engineer

3/21/90  
Date

Dan Behan  
Civil Discipline Manager

3/21/90  
Date

ORIGINAL



Date Sheet 15  
Reviewed and Accepted *W. L. Vacker*

DCP 90-VIN0130-0-1  
Other N/A

Page 1 of 2

### HUMAN FACTORS CHECKLIST

#### PART 1 (APPLICABILITY)

Is any instrumentation or controls equipment requiring operator observation or action affected by or added by this change?	YES [ ]	NO [X]
---	------------	-----------

Note: Operator includes interfaces with equipment for  
operation and calibration.

If "yes", complete Part 2, if "no", sign and date below

#### PART 2 (HUMAN FACTORS ANALYSIS)

1. Does this design change conform to NUREG-0700?	YES [ ]	NO [ ]	NOT COVERED [ ]
--	------------	-----------	--------------------

If Yes, list applicable sections: \_\_\_\_\_

If No, provide justification: \_\_\_\_\_

2. Does this design change conform to the FSAR Section 18.2?	YES [ ]	NO [ ]	NOT COVERED [ ]
---	------------	-----------	--------------------

If No, provide justification: \_\_\_\_\_

ORIGINAL



HUMAN FACTORS CHECKLIST

3. If the design change is not covered by either NUREG-0700 or FSAR Section 18.2, list the applicable reference and section from:
- [ ] EPRI NP-4350 Human Engineering Design guidelines for maintainability, section: \_\_\_\_\_
- [ ] EPRI NP-1118 Human Factors method for Nuclear Control Room design: Section: \_\_\_\_\_
- [ ] Other (Give title) \_\_\_\_\_
4. What is the affect of Calibration Activities on system operation? \_\_\_\_\_
5. What is the affect of instrument failure on the operator? \_\_\_\_\_
6. Does the instrument require special installation considerations? Explain \_\_\_\_\_
7. Comments: \_\_\_\_\_

ORIGINAL

LDRE John Paul Steenly DATE 3/20/90  
LDM R. E. Patrick DATE 3-21-90  
ELECTRICAL/I&C DM James G. Gorman WR Nicholas DATE 3/21/90  
PDM CHM DATE 3-21-90

Phil Smylie  
3/23/90



DCP 90-VIN0130-0-1  
Other N/A

Page 1 of 1

LIST OF MATERIALS

RESPONSIBLE DISCIPLINE(s) MECH/CIVIL

A. DESCRIPTION	B. QTY	C. PROJECT CLASS	D. SOURCE
Size-4 Field Welded Adjustable Rigid Strut Assembly (Bergen- Paterson Part No. 2252)	5 ea	01C	Field
Structural Attachment for Size-4 Strut (Bergen- Paterson Part No. 1000)	10 ea	01C	Field
1/2" Clevis Pin or Tapered Load Pin	10 ea	01C	Field
1/2"X 12"X 1'-0" Long Steel Plate (Cut To Suit) A-36 Material	16 ea	01C	Field
2"X 2"X 1/4"X 36" Long Tube Steel (Cut To Suit) A-500 Gr. B	4 ea	01C	Field
1/2"Ø X 3" Long ASTM A193 GR B7 Threaded Bolt and Nut	8 ea	01C	Field
Hardened Washers for 1/2" Bolts VP08-89 - 30	8 ea	01C	Field

ORIGINAL



DCP 90-V1N0130-0-1  
Other N/A

Page 1 of 1

### LIST OF DRAWINGS

RESPONSIBLE DISCIPLINE(S) MECH//CIVIL[illegible]

**ORIGINAL**



ORIGINAL

UNIT NO. 1 SHEET 1 OF 14 SHEETS  
 DCR NO. 90-V1N0130 REV. 0 APPLIES TO DRAWING NO. AX2D08GO40 REV. 7  
 TITLE OF DRAWING AUXILIARY BLDG.-MISC STEEL SUPPORT-SHEET 1  
 ( OR OTHER DOCUMENT )

ADD

S1-C-90-V1N0130-100 REV.A



A13

PLAN

RHR PUMP "B" LATERAL SUPPORT

EL. 129'-11" (±)

A14

A

AB

19'-0"

15'-6"

2'-0"

2'-0"

3'-0"

4'-9"

1'-6"

DOOR

5'-9"

"A"

(18'-7")

"B"

(7'-10")

1'-0"

(TYP.)

(7'-4")

"C"

"D"

(6'-0")

"E"

(4'-9")

T (TYP. 5 PLCS.)

7'-11"

19'-0"

(ALL DIMS ± 6")

CONC. WALLS

4'-0" (TYP.)

4'-9"

7'-8"

1'-6"

RHR PUMP MOTOR

AC

1'-6"

A	3-21-90	ISSUED PER DCP 90-V1N0130-0-1	HSK	PH	PT	PT	RM
REV	DATE	DESCRIPTION	DR	ORIG	CKR	DM	PDM



ORIGINAL

UNIT NO. 1


SHEET 2 OF 14 SHEETS

DCR NO. 90-V1N0130 REV. 0 APPLIES TO DRAWING NO. AX2D08G040 REV. 7

TITLE OF DRAWING AUXILIARY BLDG.-MISC STEEL SUPPORT-SHEET 1

( OR OTHER DOCUMENT )

S1-C-90-V1N0130-100 REV.A



SECTION T-T

(TYP EMBED ATTACHMENT)



ORIGINAL

0: VISA/CDS 136100 DCP Mar 21, 1990 19:23:10

UNIT NO. 1


SHEET 3 OF 14 SHEETS

DCR NO. 90-V1N0130 REV. 0 APPLIES TO DRAWING NO. AX2D08G040 REV. 7

TITLE OF DRAWING AUXILIARY BLDG. MISC STEEL SUPPORT SHEET 1

(OR OTHER DOCUMENT)

S1-C-90-V1N0130-100 REV.A






ORIGINAL

02 22 02 0951 12 JAW (30 0010103) (REV. 0)

UNIT NO. 1 SHEET A OF 14 SHEETS  
DCR NO. 90-V1N0130 REV. 0 APPLIES TO DRAWING NO. AX2D08G040 REV. 7  
TITLE OF DRAWING AUXILIARY BLDG MISC STEEL SUPPORT SHEET 1  
(OR OTHER DOCUMENT)

S1-C-90-V1N0130-100 REV.A





ORIGINAL

UNIT NO. 1


SHEET 5 OF 14 SHEETS

DCR NO. 90-VIN0130 REV. 0 APPLIES TO DRAWING NO. AX2D08G040 REV. 7

TITLE OF DRAWING AUXILIARY BLDG. MISC. STEEL SUPPORT SHT. 1

( OR OTHER DOCUMENT )

S1-C-90-VIN0130-100 REV.A





ORIGINAL

UNIT NO. \_\_\_\_\_


SHEET 5 OF 14 SHEETS

DCR NO. 90-V1N0130 REV. 0 APPLIES TO DRAWING NO. AX2D08G040 REV. 7

TITLE OF DRAWING AUXILIARY BLDG. MISC. STEEL SUPPORT SHT. 1

( OR OTHER DOCUMENT ) \_\_\_\_\_

S1-C-90-V1N0130-100 REV.A






SHEET 7 OF 14 SHEETS

TITLE OF DRAWING: AUXILIARY BLDG MISC STEEL SUPPORT SHEET 1

S1-C-90-V1N0130-100 REV.A






ORIGINAL

UNIT NO. 1 SHEET 8 OF 14 SHEETS  
DCR NO. 90-VINO130 REV. 0 APPLIES TO DRAWING NO. AX2D08G040 REV. 7  
TITLE OF DRAWING AUXILIARY BLDG. MISC STEEL SUPPORT SHEET  
( OR OTHER DOCUMENT )

S1-C-90-VINO130-100 REV.A





ORIGINAL

UNIT NO. 1


SHEET 9 OF 14 SHEETS

DCR NO. 90-VIN0130 REV. 0 APPLIES TO DRAWING NO. AX2D08G040 REV. 7

TITLE OF DRAWING AUXILIARY BLDG. MISC STEEL SUPPORT SHEET 1

( OR OTHER DOCUMENT )

S1-C-90-VIN0130-100 REV.A






ORIGINAL

UNIT NO. 1 SHEET 10 OF 14 SHEETS  
DCR NO. 90-V1N0130 REV. 0 APPLIES TO DRAWING NO. AX2D08G040 REV. 7  
TITLE OF DRAWING AUXILIARY BLDG. MISC STEEL SUPPORT SHEET 1  
( OR OTHER DOCUMENT )

S1-C-90-V1N0130-100 REV.A






ORIGINAL

UNIT NO. 1 SHEET 11 OF 14 SHEETS  
DCR NO. 90-V1ND130 REV. 0 APPLIES TO DRAWING NO. AX2DO8GG40 REV. 7  
TITLE OF DRAWING AUXILIARY BLDG. MISC STEEL SUPPORT SHEET 1  
(OR OTHER DOCUMENT)

S1-C-90-V1ND130-100 REV.A





ORIGINAL

UNIT NO. 1


SHEET 12 OF 14 SHEETS

DCR NO. 90-V1N0130 REV. 0 APPLIES TO DRAWING NO. AX2D08G040 REV. 7

TITLE OF DRAWING AUXILIARY BLDG. MISC STEEL SUPPORT SHEET 1

(OR OTHER DOCUMENT)

S1-C-90-V1N0130-100 REV. A





ORIGINAL

UNIT NO. 1

SHEET 13 OF 14 SHEETS

DCR NO. 90-V1N0130 REV. 0 APPLIES TO DRAWING NO. AX2D08G040 REV. 7

TITLE OF DRAWING AUXILIARY BLDG.-MISC STEEL SUPPORT-SHEET 1

( OR OTHER DOCUMENT ) \_\_\_\_\_

ADD



S1-C-90-V1N0130-100 REV.A

(NOTES 6 THRU 19 APPLY TO RHR PUMP B LATERAL SUPPORT)

NOTES:

6. FOR CONNECTION AT NON-LUG CORNER OF MOTOR, FIT-UP TO REQUIRE 3/16" GAP PRIOR TO TORQUING OF 1/2"  $\emptyset$  BOLTS.
7. NON-LUG CONNECTIONS TO BE LAST DETAIL TO FIT-UP.
8. FIELD TO TORQUE 1/2"  $\emptyset$  A193 GR.B7 BOLTED CONNECTION TO APPLICABLE PLANT PROCEDURE, X4AZ01 (TORQUE 86 FT.-LBS.).
9. FIELD DRILL 1/2"  $\emptyset$  HOLES IN FLANGE PLATES. TO INSURE TIGHT FIT FOR 1/2"  $\emptyset$  BOLTS.
10. FIELD TO REMOVE PAINT ON LUGS FOR PREPARATION OF HIGH STRENGTH BOLTING.
11. FIELD TO ADD 3/8" FILLER PLATE WITH 1/2"  $\emptyset$  DRILL. FIELD TO MAINTAIN CLEARANCE TO PREVENT BINDING OF FILLER PLATE DURING TORQUING SEQUENCE. AFTER PROPER TORQUING THE FILLER P. MUST BE TACK WELDED TO THE VERTICAL 1/2" PLATE (SEE SECTION U-U).
12. FIELD TO TRIM 2" X 2" TUBE STEEL AS REQUIRED TO CLEAR INTERFERENCES. NOT TO EXCEED 1/4" CLEARANCE.
13. FIELD TO LOCATE WELDED ATTACHMENT TO FACILITATE LEVEL INSTALLATION OF STRUT ( $\pm$  6").



ORIGINAL

UNIT NO. 1 SHEET 14 OF 14 SHEET  
DCR NO. 90-V1N0130 REV. 0 APPLIES TO DRAWING NO. AX2D08G040 REV. 7  
TITLE OF DRAWING AUXILIARY BLDG.-MISC STEEL SUPPORT-SHEET 1  
( OR OTHER DOCUMENT )

ADD



S1-C-90-V1N0130-100 REV.A

14. FIELD TO ESTABLISH THE ORIENTATION AND ALIGNMENT OF MOTOR HOUSING USING FOUR (4) DIAL INDICATORS LOCATED IN BOTH X AND Y PLANES AT EACH QUADRANT AT THE TOP OF PUMP MOTOR. BEFORE PRETENSIONING OF ANY STRUTS:
- A-INSTALL AND ALIGN ALL STRUTS LOOSELY.
  - B-START HAND TIGHTENING EACH STRUT, AND AT ALL TIMES OBSERVE THE LOCATION AND ALIGNMENT OF PUMP MOTOR AS ESTABLISHED ABOVE BY DIAL INDICATORS (ZERO TOLERANCE).
  - C-IF THE ALIGNMENT IS DEVIATING FROM ITS ORIGINAL LOCATION; STOP TIGHTENING THAT PARTICULAR STRUT, AND LOOSEN UNTIL THE PUMP GOES BACK TO ITS ORIGINAL LOCATION.
  - D-REPEAT STEPS B AND C ABOVE UNTIL ALL STRUTS ARE PRETENSIONED SO THAT THERE IS NO PLAY IN "PART 1000" PIN. ALL STRUTS TO BE TORQUED TO A VALUE OF 5-25 FT.-LBS.
15. JAM NUTS SHOULD BE TORQUED TO 80 FT.-LBS. AFTER PRETENSION SEQUENCE.
16. PART #1000 ON DETAILS 11 AND 12 SHOULD BE MOVED ALONG PLATE TO MAINTAIN LINE OF FORCE OF PIPE STRUT.
17. FIELD TO TRIM CORNERS AS REQUIRED TO CLEAR INTERFERENCES.
18. INSTALLATION TO BE COATED PER SPEC. XIAJI4.
19. CAUTION: IT MUST BE NOTED THAT ONE END OF EACH MEMBER (2X2 TS) GOING THROUGH THE OPENINGS NEXT TO COOLERS MUST BE FABRICATED IN PLACE AFTER THE MEMBER HAS BEEN INSERTED INTO THE OPENING (TOTAL OF 2 MEMBERS).



DCP 90-V1N0130-0-1  
Other N/A

Page 1 of 2

DCP CHECKLIST

DCR 90-V1N0130 Rev. 0

Lead Discipline Mechanical

DCP -  
Support Discipline(s) Civil

	Included Yes/No	Submitted by Letter(s) No.
o Narrative Design Summary	<u>Yes</u>	<u>SG-8953</u>
o Hazards Evaluation	<u>Yes</u>	<u>SG-8953</u>
o Safety Evaluation	<u>Yes</u>	<u>SG-8953</u>
o Environmental Checklist/Evaluation	<u>Yes</u>	<u>SG-8953</u>
o Fire Protection/Safe Shutdown Review	<u>Yes</u>	<u>SG-8953</u>
o Security System Review	<u>Yes</u>	<u>SG-8953</u>
o ALARA Checklist	<u>Yes</u>	<u>SG-8953</u>
o Inspection & Testing Requirements	<u>Yes</u>	<u>SG-8953</u>
o Equipment Qualification Checklist	<u>Yes</u>	<u>SG-8953</u>
o In-Service Inspection Checklist	<u>Yes</u>	<u>SG-8953</u>
o In-Service Inspection/Testing Evaluation	<u>Yes</u>	<u>SG-8953</u>
o Human Factors Checklist	<u>Yes</u>	<u>SG-8953</u>
o List of Materials	<u>Yes</u>	<u>SG-8953</u>
o List of Drawings	<u>Yes</u>	<u>SG-8953</u>

ORIGINAL

DCP ATTACHMENTS: Support Documents

DCP INTERDISCIPLINE REVIEWS

LDRE JKR Date 3/20/90 SDRE(s) Pig Hsu Date 3/21/90  
Mechanical J. M. Hsu Date 3/21/90 Nuclear Safety JDG Date 3-21-90  
Electrical/I&C WRN Date 3/21/90 Civil Pig Hsu Date 3/21/90



DCP CHECKLIST

Information Only:

1. Affects Simulator (Yes/No) No
2. Software changes for the Proteus Computer (System 1618), Emergency Response Facilities Computer (System 2701) or the Plant Safety Monitoring System Computer (System 1623)? (Yes/No) No
3. Affects Derated Embeds? (Yes/No) No
4. Is W Concurrency Required? (Yes/No) Yes  
Letter Number GP-14802
5. FSAR Change Required: (Yes/No) No
6. Security Plan Change Required: (Yes/No) No
7. Technical Specification Change Required: (Yes/No) No
8. Further ALARA Evaluation Required by Health Physics (Yes/No) Yes
9. Affects Protective Relays: (Yes/No) No
10. Affects Project Q-List (Yes/No) No
11. Affects Safety-Related or PAMS or PERMS equipment. (Equipment qualification data package change may be required) (Yes/No) Yes
12. Fuse list change/addition required? (Yes/No) No
13. EE580 Design Change Required (Yes/No) No
14. Change initiated and/or implemented on alternate unit. (Yes/No) No
15. Reference: List related REAs and DCRs

N/A



DCP SUPPORT DOCUMENT LIST

# DESIGN CHANGE REQUEST

LEAD DISCIPLINE Mechanical  
Rev. 0  
Page 1 of 1

DCR NO. 90-V1N0130  
DCP 90-V1N0130-0-1  
Other N/A

This package shall be filed in the subject DCR file.

The following identified support documents shall be completed for each submittal of the subject DCP as required:

	<u>Document Description</u>	<u>Included Yes/No</u>	<u>Submitted by Letter(s) No.</u>
1.	DCP Calculation Record	<u>Yes</u>	<u>SG-8953</u>
2.	Design Input Record	<u>Yes</u>	<u>SG-8953</u>
3.	Design Verification Record	<u>Yes</u>	<u>SG-8953</u>
4.	Lead/Support Discipline DCP Review Sheet	<u>Yes</u>	<u>SG-8953</u>

Previous Related DCP-Letters

The following documents are also included in the support package:

Document Description	Pertains to Letter(s) No.
1. <u>Westinghouse Ltr. GP-14802</u>	<u>SG-8953</u>
2. _____	_____
3. _____	_____
4. _____	_____

NOTES:

**ORIGINAL**



# DCP CALCULATION RECORD

Lead Discipline Mechanical Support Discipline(s) C  
Page 1 of 1 DCR. No. 90-V1N0130 Rev. 0  
Other N/A DCP 90-V1N0130-0-1

Calculations have been prepared by the following disciplines:

	<u>M</u>	<u>E/I&amp;C</u>	<u>C</u>
Yes			<u>X</u>
No	<u>X</u>	<u>X</u>	

The following existing calculations support this DCR without revision: N/A

Disc.	Calc. No.	Rev.	Title

The following modification calculations were developed and approved to support this DCR:

Disc.	Calc. No.	Rev.	Title
<u>C</u>	<u>M-X2CK4.0.2</u>	<u>A1</u>	<u>RHR Pump Support</u>

ORIGINAL

E/I&C	<u>NA</u>	Date		M	<u>N/A</u>	Date	
C	<u>P Hsu</u>	Date	<u>3/21/90</u>	N	<u>N/A</u>	Date	
LDRE	<u>John Steve Franklin</u>					DATE	<u>3/20/90</u>
LDM	<u>R E Patrick</u>					DATE	<u>3-21-90</u>



DCP 90-VIN0130-0-1  
Other N/A

Page 1 of 2

DESIGN INPUT RECORD

LEAD DISCIPLINE Mechanical SUPPORT DISCIPLINES Civil  
Summary of the scope of this Design Change Package (Add additional sheets or sketches as required):

This change will add additional strut support members to RHR pump motor 1-1205-P6-002-M01 which will move the natural frequency of the pump/motor structure further from the operating speed of the pump/motor and therefore reduce the vibration caused by resonance. A band constructed of 2"X 2"X 1/4" tube steel will be installed around the top area of the motor at the elevation of the lifting lugs. The end of the tube steel will be cut at an angle to make the corners. A 1/2" steel plate will be welded to the ends of the tube steel. The band will be connected at each corner and to the lifting lugs with bolts. The struts will be Bergen-Paterson struts and will connect to the steel plates at the corners of the tube steel band. An end bracket will be welded to an embed on the wall to connect the other end of the strut to the wall. A total of 5 struts will be installed.

Applicable Design Bases: \_\_\_\_\_

Design Criteria, Sections: DC-1205, DC-1000C, DC-1005  
DC-1000M, DC-1011

Codes and Standards not included in Design criteria:  
(include effective dates) N/A

Applicable FSAR Sections: 3.2, 3.7, 3.9, 3.10, 5.4, 7.4

Applicable Technical Specifications: 3/4.3.3, 3/4.4, 3/4.5,  
3/4.9

Is design criteria manual change required?

[ ] YES [X] NO

Is FSAR change required?

[ ] YES [X] NO

Is technical specifications change required?

[ ] YES [X] NO

VP08-89 - 34

ORIGINAL



DCP 90-VIN0130-0-1  
Other N/A

Page 2 of 2

DESIGN INPUT RECORD

DESIGN REQUIREMENTS

This change involves the following special requirements  
(check all Applicable)

- ☐ Class 1E cables  
☐ Fire Protection Safe Shutdown cables  
☐ Safety-Related piping or tubing  
☒ Safety-Related Components

Additional Design Requirements as Applicable in accordance  
with paragraph E of PVOSPPM Procedure 10604.4-1.

Design Input is Complete/Adequate:

LEAD DISCIPLINE:

LDRE [Signature] DATE 3/20/90 LDM [Signature] DATE 3/21/90

SUPPORT DISCIPLINES:

	RE	DATE	DM	DATE
Mechanical	<u>N/A</u>		<u>N/A</u>	
Electrical/I&C	<u>N/A</u>		<u>N/A</u>	
Civil	<u>HBP</u>	<u>3/21/90</u>	<u>PT</u>	<u>3/21/90</u>
Other				
Nuclear Safety	<u>[Signature]</u>	<u>3-21-90</u>		

ORIGINAL



DESIGN VERIFICATION RECORD

LEAD DISCIPLINE Mechanical SUPPORT DISCIPLINES Civil

The extent of the design verification required is a function of the importance to safety of the item under consideration, the complexity of design, the degree of standardization, the state of the art, and the similarity with previously proven designs.

DESIGN VERIFICATION METHOD: (Check appropriate boxes)

<input checked="" type="checkbox"/> [X] Design Review	<input type="checkbox"/> [ ] Alternate Calculation
<input checked="" type="checkbox"/> [X] First Level	<input type="checkbox"/> [ ] Qualification Test
<input type="checkbox"/> [ ] Second Level	<input type="checkbox"/> [ ] Other (Specify)

Were any undocumented assumptions necessary to complete this design?

Yes \_\_\_\_\_ No X If yes, list assumptions and provide justification (use additional sheets as required)

Summary of Verification in accordance with paragraph J of PVOSPPM procedure 010604.4-9.

The additional strut installation was designed in accordance with the appropriate design inputs which were correctly identified in the design input record. The struts will move the natural frequency of the Pump/Motor structure further from the operating speed of the Pump/Motor and therefore reduce vibration caused by resonance. Based on Westinghouse letter GP-14802, the struts will not adversely impact the seismic qualification of the Pump/Motor.

Evaluation of effects of this design on the overall original structural system/component/plant design:

This design change will have no effect on the overall original structural system, component, or plant design.



DESIGN VERIFICATION RECORD

VERIFICATIONS

This change has been critically reviewed and evaluated in accordance with the verification method identified. All requirements of the affected system/structure have been judged to satisfactorily conform to the appropriate design criteria, and adequate assurance is given that the system/structure will perform its intended function.

DISCIPLINE	(RE) VERIFIER	DATE	(DM) APPROVAL	DATE
Mechanical	<u>J. J. P. [Signature]</u>	<u>3-21-90</u>	<u>R. [Signature]</u>	<u>3/21/90</u>
Electrical/I&C	<u>N/A</u>		<u>N/A</u>	
Civil	<u>P. [Signature]</u>	<u>3/21/90</u>	<u>[Signature]</u>	<u>3/21/90</u>
Other				
(specify)				
Nuclear Safety	<u>[Signature]</u>	<u>3-21-90</u>		

ORIGINAL





GP-14802

Westinghouse  
Electric Corporation

Energy Systems

Box 355  
Pittsburgh Pennsylvania 15230-0355

March 21, 1990

Mr. C. K. McCoy  
Vice President, Nuclear Vogtle Project  
Georgia Power Company  
P. O. Box 1295  
Birmingham, AL 35201

VOGTLE ELECTRIC GENERATING PLANT  
UNITS 1 AND 2  
RHR Pump Qualification

Dear Mr. McCoy:

Westinghouse Equipment Qualification and Testing has reviewed existing qualification documents for the Vogtle RHR pump and motor to determine if the addition of sway struts near the top of the motor invalidates previously established seismic and operability qualification. Addition of the struts will increase the system (motor, pump and support structure) natural frequency as well as cause a redistribution of seismic loads throughout the pump/motor assembly.

The existing qualification documents indicate that enough margin exists to conclude that the increase or redistribution of seismic loads due to the sway struts will not consume the available margin. Operability and seismic qualification will be maintained. Seismic responses (i.e. stresses, deflections) will change and need to be evaluated and documented to support this conclusion.

Sincerely,

WESTINGHOUSE ELECTRIC CORPORATION

J. L. Tain, Manager  
Southern Company Projects

ORIGINAL



DCP 90-VINO130-0-1

PAGE 2 of 2

GP-14802

Mr. C. K. McCoy

-2-

cc: C. K. McCoy  
E. F. Cobb  
NORMS (Vogtle Site)  
G. L. Greenwood  
P. D. Rushton  
G. Bockhold, Jr.  
L. A. Ward  
R. Bush  
P. Hsu  
W. C. Ramsey

1L  
1L  
1L  
1L  
1L  
1L  
1L  
1L  
1L  
1L

ORIGINAL



LEAD/SUPPORT DISCIPLINE DCP REVIEW SHEET

- |    |   |                |
|----|---|----------------|
| A. | <u>Administrative Matters</u>   | ( Yes or N/A ) |
|    | 1. Transmittal letter w/current distribution                            | Yes            |
|    | 2. All required exhibits filled out and signed                          | Yes            |
| B. | <u>DCP Checklist</u>  |                |
|    | 1. Heading information completed  | Yes            |
|    | 2. All blanks filled out  | Yes            |
|    | 3. Information only section of checklist complete                       | Yes            |
|    | 4. Exhibits arranged in order reflected on DCP checklist                | Yes            |
| C. | <u>Mandatory Exhibits</u>   |                |
|    | *1. DCP Checklist   | Yes            |
|    | *2. Narrative Design Summary  | Yes            |
|    | **3. Safety Evaluation  | Yes            |
|    | *4. Hazards Evaluation  | Yes            |
|    | *5. Environmental Evaluation Checklist                                  | Yes            |
|    | *6. Fire Protection/Safe Shutdown Review                                | Yes            |
|    | **7. Security Systems Review  | Yes            |
|    | **8. ALARA Checklist  | Yes            |
|    | *9. Inspection and Testing Requirements                                 | Yes            |
|    | *10. Equipment Qualification Checklist                                  | Yes            |
|    | *11. ISI Requirements   | Yes            |
|    | *12. Human Factors Checklist  | Yes            |
|    | *13. List of Materials  | Yes            |
|    | *14. List of Drawings   | Yes            |
|    | * For first submittal of DCP  |                |
|    | ** Mandatory for all DCPs   |                |
| D. | <u>Other Checklist/Evaluations as Required:</u>                         |                |
|    | 1. Environmental Evaluation   | N/A            |
|    | 2. Inservice Inspection/Inservice Testing Impact Checklist              | Yes            |
|    | 3.  |                |
|    | 4.  |                |
| E. | <u>Support Documents:</u>   |                |
|    | 1. SDRE input included  | Yes            |
|    | 2. DCP Support Document w/listed documents                              | Yes            |
| F. | <u>Engineering Oversight Review of Design Documents, as Appropriate</u> |                |

Notes:

LDRE/SDRE

3/21/90  
DATE

ORIGINAL



[ ] MDD

**ORIGINAL**

## FIELD CHANGE REQUEST

SHEET 1 OF 21

FCR NO. 90-VINO130-FOO/DCP SDCP or MDD NO. 90 VINO130SAFETY RELATED? YES ☒ NO ☐ EXTENSIVE? YES ☐ NO ☒APPLICABLE PAGE/SKETCH/DRAWING NO. 51-C-90VINO130-FOO/REV. A  
(CIRCLE ONE) SHEET 4, 6, 7, 13, 14REASON FOR CHANGE: Change Weld size to match thickness  
of member. Identify part number correctly. Change  
installation notes.DESCRIPTION OF CHANGE: See sheets 3, 5, 7, 9, 11, 13, 15, 17,  
19 & 21 for changesFCR ORIGINATOR: AK1Jha

13/24/90

APPROVED: Bruce Kaplan

13/24/90

RESPONSIBLE ENGINEER/ENGINEERING SUPERVISOR

DATE

VERBAL APPROVAL GRANTED (SAFETY RELATED) - W/A for FCRs on MDD

COGNIZANT DESIGN ORGANIZATION JOHN PASENECKER(US) 3/24/90

ENTER NAME OF GRANTEE

DATE

RECORDED BY: AK1Jha

13/24/90

RELEASED FOR WORK B. Kaplan on letter for

13/24/90

ISS/GENERAL MANAGER RMD/SP-1

DATE

PRE CHAIRMAN

1

MEETING NO:

DATE

FIRING ORGANIZATION

COGNIZANT DESIGN ORGANIZATION

1

DATE

FIGURE 1



[ ] MDD

FIELD CHANGE REQUEST SUPPLEMENT

SHEET 2 OF 21

APPLIES TO FCR NO. 90-VINO130-F001

**ORIGINAL**

APPLICABLE PAGE/SKETCH/DRAWING NO. SI-C-VINO130-100  
(CIRCLE ONE)

REV. A

Sheet 9

WAS

UNIT NO. 1 SHEET 2 OF 4 SHEETS  
FCR NO. 90-VINO130 REV. 0 APPLIES TO DRAWING NO. AK20080040 REV. 1  
TITLE OF DRAWING AUXILIARY BLDG. MISC STEEL SUPPORT SHEET  
OR OTHER DOCUMENT

SI-C-90-VINO130-100 REV.A




FIGURE 1 (CONT'D.)

Prepared by - AK/The 3/24/90.



[ ] MDD

FIELD CHANGE REQUEST SUPPLEMENT

SHEET 3 of 21

APPLIES TO RCR NO. 90-VIN0130-F001

**ORIGINAL**


APPLICABLE PAGE/SKETCH (DRAWING NO.) 51-C-VIN0130-100 REV. A  
(CIRCLE ONE) Sheet 9

IS

ORIGINAL

UNIT NO. 1 SHEET 3 OF 3 SHEETS  
RCR NO. 90-VIN0130 REV. 0 APPLIES TO DRAWING NO. AX20080040 REV. 1  
TITLE OF DRAWING AUXILIARY BLDG. MISC STEEL SUPPORT SHEET  
(OR OTHER DOCUMENT)

51-C-90-VIN0130-100 REV. A



\* FIELD TO DETERMINE SEE NOTE 13

STRUT 'B'

ELEVATION LOOKING EAST

FIGURE 1 (CONT'D.)

*Prepared by - AK/Tha 3/24/90*



[ ] MDD

FIELD CHANGE REQUEST SUPPLEMENT

SHEET 4 OF 21

APPLIES TO PCR NO. 90-VIN0130-F001

**ORIGINAL**

APPLICABLE PAGE/SKETCH/DRAWING NO. SI-C-VIN0130-100 REV. A  
(CIRCLE ONE) *Sheet 8*

WAS

UNIT NO. 1 SHEET 8 OF 14 SHEETS  
PCR NO. 90-VIN0130 REV. 0 APPLIES TO DRAWING NO. AX20080040 REV. 1  
TITLE OF DRAWING AUXILIARY BLDG. MISC STEEL SUPPORT SHEET  
OR OTHER DOCUMENT

SI-C-90-VIN0130-100 REV. A




FIGURE 1 (CONT'D.)

*Prepared BY - AK/Jha 3/24/90*



[ ] MOD

FIELD CHANGE REQUEST SUPPLEMENT

SHEET 5 OF 21

APPLIES TO PCR NO. 90-VIN0130-1001

**ORIGINAL**


APPLICABLE PAGE/SKETCH/DRAWING NO. 51-C-90VIN0130-100 REV. A  
(CIRCLE ONE) *Sheet 8*

IS

ORIGINAL

UNIT NO. 1 SHEET 8 OF 10 SHEETS  
PCR NO. 90-VIN0130 REV. 0 APPLIES TO DRAWING NO. AX20080040 REV. 1  
TITLE OF DRAWING AUXILIARY BLOC. MISC STEEL SUPPORT SHEET  
(OR OTHER DOCUMENT)

51-C-90-VIN0130-100 REV. A



\* FIELD TO DETERMINE SEE NOTE 13

STRUT 'A'

ELEVATION LOOKING NORTH

FIGURE 1 (CONT'D.)

*Prepared BY - AX/Tha 3/24/90*



[ ] MOD

FIELD CHANGE REQUEST SUPPLEMENT

SHEET 6 OF 21

APPLIES TO DCR NO. 90-VIN0130-F001

**ORIGINAL**

APPLICABLE PAGE/SKETCH/DRAWING NO. 51-C-90VIN0130-100 REV. A  
(CIRCLE ONE)

SHEET-7

WAS

UNIT NO. 1 SHEET 7 OF 14 SHEETS  
DCR NO. 90-VIN0130 REV. 0 APPLIES TO DRAWING NO. AX2DO80040 REV. 7  
TITLE OF DRAWING AUXILIARY BLDG MISC STEEL SUPPORT SHEET 1  
(OR OTHER DOCUMENT)

51-C-90-VIN0130-100 REV.A




FIGURE 1 (CONT'D.)

Prepared BY- AK/Jha 3/24/90



[ ] MDD

FIELD CHANGE REQUEST SUPPLEMENT

SHEET 2 OF 21

APPLIES TO DCR NO. 90VIN0130-F001

APPLICABLE PAGE/SKETCH/DRAWING NO. SI-C-90VIN0130-100  
(CIRCLE ONE) Sheet 7


**ORIGINAL**

REV. A

IS

UNIT NO. 1 SHEET 7 OF 14 SHEETS  
DCR NO. 90-VIN0130 REV. 0 APPLIES TO DRAWING NO. AX20080040 REV. 7  
TITLE OF DRAWING AUXILIARY BLDG MISC STEEL SUPPORT SHEET 1  
(OR OTHER DOCUMENT)

SI-C-90-VIN0130-100 REV. A



*This for*

DETAIL 12

(NON-LUG CONNECTION)

DATE

FIGURE 1 (CONT'D.)

Prepared BY - ALJ/TH 3/24/90



[ ] MDD

FIELD CHANGE REQUEST SUPPLEMENT

SHEET 8 OF 21

APPLIES TO DCR NO. 90-VINO132-F001

ORIGINAL

APPLICABLE PAGE/SKETCH (DRAWING NO.) S1-C-90-VINO130-100 REV. A  
(CIRCLE ONE)

SHEET-6

WAS

UNIT NO. 1 SHEET 6 OF 14 SHEETS  
DCR NO. 90-VINO130 REV. 0 APPLIES TO DRAWING NO. AX2D08G040 REV. 7  
TITLE OF DRAWING: AUXILIARY BLDG. MISC. STEEL SUPPORT SHT. 1  
(OR OTHER DOCUMENT)

S1-C-90-VINO130-100 REV. A




FIGURE 1 (CONT'D.)

Prepared by - AK/Tha 3/24/90



[ ] MDD

## FIELD CHANGE REQUEST SUPPLEMENT

SHEET 9 OF 21


APPLIES TO PCR NO. 90-VIN0130-F001

**ORIGINAL**APPLICABLE PAGE/SKETCH/DRAWING NO. S1-C-VIN0130-100 REV. A  
(CIRCLE ONE)

Sheet 6

IS

UNIT NO. 1	SHEET 5 OF 14 SHEETS
PCR NO. 90-VIN0130 REV. 0	APPLIES TO DRAWING NO. AX2D08G040 REV. 7
TITLE OF DRAWING AUXILIARY BLDG. MISC. STEEL SUPPORT SHT. 1	
(OR OTHER DOCUMENT)	
S1-C-90-VIN0130-100 REV. A	

**SECTION W-W**

PREPARED BY

DATE

FIGURE 1 (CONT'D.)

Prepared By - AXJ/Tha 3/24/90



[ ] MDD

FIELD CHANGE REQUEST SUPPLEMENT

SHEET 10 OF 21

APPLIES TO FCR NO. 90-VIN 0130-F001

**ORIGINAL**

APPLICABLE PAGE/SKETCH (DRAWING NO. 51-C-90 VIN 0130-100 REV. 1)  
(CIRCLE ONE)

SHEET-4

WAS

UNIT NO. 1 SHEET 10 OF 21 SHEETS  
DCR NO. 90-VIN0130 REV. 0 APPLIES TO DRAWING NO. AX20080040 REV. 1  
TITLE OF DRAWING: AUXILIARY BLDG MISC STEEL SUPPORT SHEET  
OR OTHER DOCUMENT: 51-C-90-VIN0130-100 REV. A




FIGURE 1 (CONT'D.)

Prepared BY - AZ/Tha 3/24/90



[ ] MDD

FIELD CHANGE REQUEST SUPPLEMENT

SHEET 11 OF 21

APPLIES TO PCR NO. 90-VINO130-F001

**ORIGINAL**

APPLICABLE PAGE/SKETCH/DRAWING NO. S1-C-90VINO130-100 REV. A  
(CIRCLE ONE)

Sketch 4

IS

ORIGINAL

UNIT NO. 1 SHEET 11 OF 21 SHEETS  
PCR NO. 90-VINO130 REV. 0 APPLIES TO DRAWING NO. AX20080040 REV. 1  
TITLE OF DRAWING AUXILIARY BLDG MISC STEEL SUPPORT SHEET 11  
FOR OTHER DOCUMENT

S1-C-90-VINO130-100 REV. A




FIGURE 1 (CONT'D.)

Prepared BY - AL, The 3/24/90.



[ ] MOD

FIELD CHANGE REQUEST SUPPLEMENT

SHEET 12 OF 21

APPLIES TO PCR NO. 90-VINO130-F001

**ORIGINAL**

APPLICABLE PAGE/SKETCH/DRAWING NO. S1-C-90-VINO130-100 REV. A  
(CIRCLE ONE)

Sheet 10

WAS

UNIT NO. 1 SHEET 10 OF 14 SHEETS  
OCR NO. 90-VINO130 REV. 0 APPLIES TO DRAWING NO. AX20080040 REV. 0  
TITLE OF DRAWING AUXILIARY BLDG. MISC STEEL SUPPORT SHEET  
OR OTHER DOCUMENT 1

S1-C-90-VINO130-100 REV. A




FIGURE 1 (CONT'D.)

Prepared BY - AK/Tha 3/24/90



[ ] MDD

FIELD CHANGE REQUEST SUPPLEMENT

SHEET 12 OF 21

APPLIES TO PCR NO. 90-VIN 0130-F001

APPLICABLE PAGE/SKETCH/DRAWING NO. S1-C-90-VIN 0130-100 REV. 1  
(CIRCLE ONE)

**ORIGINAL**


Sheet 12

IS

ORIGINAL

UNIT NO. 1 SHEET 12 OF 21 SHEETS  
PCR NO. 90-VIN0130 REV. 0 APPLIES TO DRAWING NO. AX2D08G040 REV. 1  
TITLE OF DRAWING AUXILIARY BLDG. MISC STEEL SUPPORT SHEET  
OR OTHER DOCUMENT 1

S1-C-90-VIN0130+100 REV. A



\* FIELD TO DETERMINE SEE NOTE 13

DATE

STRUT 'C'  
ELEVATION LOOKING SOUTH

FIGURE 1 (CONT'D.)

Prepared by - AK/Jha 3/26/90



[ ] MDD

FIELD CHANGE REQUEST SUPPLEMENT

SHEET 14 of 21

APPLIES TO FCR NO. 90-VINO130-F001

APPLICABLE PAGE/SKETCH (DRAWING NO. 51-C-VINO130-100)  
(CIRCLE ONE)

**ORIGINAL**

Sheet -11

**WAS**

UNIT NO. 1 SHEET 1 OF 2 SHEETS  
FCR NO. 90-VINO130 REV. 0 APPLIES TO DRAWING NO. AK2D080040 REV. 1  
TITLE OF DRAWING: AUXILIARY BLDG. MISC STEEL SUPPORT SHEET  
(OR OTHER DOCUMENT)

51-C-90-VINO130-100 REV. A




FIGURE 1 (CONT'D.)

Prepared BY - AXJ The 3/24/90



[ ] MOD

FIELD CHANGE REQUEST SUPPLEMENT

SHEET 15 OF 21

APPLIES TO PCR NO. 90-VIN-130-100

APPLICABLE PAGE/SKETCH DRAWING NO. S1-C-VIN0130-100 REV. A  
(CIRCLE ONE)

**ORIGINAL**


*Sheet -11*

IS

ORIGINAL

PCR NO. 90-VIN0130 REV. 2 APPLIES TO DRAWING NO. AX20080040 REV. 1  
TITLE OF DRAWING AUXILIARY BLDG. MISL STEEL SUPPORT SHEET  
OR OTHER DOCUMENT

S1-C-90-VIN0130-100 REV. A



\* FIELD TO DETERMINE SEE NOTE 13

*Prepared BY - AXIT* 13/24/90  
DATE

STRUT 'D'  
ELEVATION LOOKING WEST

FIGURE 1 (CONT'D.)



[ ] MOD

FIELD CHANGE REQUEST SUPPLEMENT

SHEET 16 OF 21

APPLIES TO FCR NO. 90-VINO130-FOO1

**ORIGINAL**

APPLICABLE PAGE/SKETCH/DRAWING NO. SI-C-90VINO130-100 REV. A  
(CIRCLE ONE) Sheet-12

WAS

UNIT NO. 1 SHEET 12 OF 12 SHEETS  
FCR NO. 90-VINO130 REV. 0 APPLIES TO DRAWING NO. AX20080040  
TITLE OF DRAWING AUXILIARY BLDG. MISC STEEL SUPPORT SHEET  
OR OTHER DOCUMENT  
SI-C-90-VINO130-100 REV. A




FIGURE 1 (CONT'D.)

Prepared By - AK/Jha 3/24/90



[ ] MDD

FIELD CHANGE REQUEST SUPPLEMENT

SHEET 17 OF 21

APPLIES TO PER NO. 90-VINO130-F001

ORIGINAL

APPLICABLE PAGE/SKETCH/DRAWING NO. S1-C-90VINO130-100 REV. A  
(CIRCLE ONE)


Sheet 12

IS

ORIGINAL

UNIT NO. 1 SHEET 12 OF 14 SHEETS  
PER NO. 90-VINO130 REV. 0 APPLIES TO DRAWING NO. AXP 080040 REV. 7  
TITLE OF DRAWING: AUXILIARY BLDG. MISC STEEL SUPPORT SHEET 1  
OR OTHER DOCUMENT:

S1-C-90-VINO130-100 REV. A



\* FIELD TO DETERMINE SEE NOTE 13

Prepared by: AXLTH 3/24/90  
DATE

STRUT 'E'

ELEVATION LOOKING WEST

FIGURE 1 (CONT'D.)



[ ] MOD

FIELD CHANGE REQUEST SUPPLEMENT

SHEET 18 OF 21

APPLIES TO ECR NO. 90-VIN0130-FOO1

**ORIGINAL**

APPLICABLE PAGE/SKETCH (DRAWING NO.) 51-C-90-VIN0130-100 REV. A  
(CIRCLE ONE)

Sheet -13

WAS

UNIT NO. 1	SHEET 13 OF 14 SHEETS
DOR NO. 90-VIN0130 REV. 2	APPLIES TO DRAWING NO. AX2DOBGO40 REV. 7
TITLE OF DRAWING AUXILIARY BLDG.-MISC STEEL SUPPORT-SHEET 1	
(OR OTHER DOCUMENT)	
ADD	51-C-90-VIN0130-100 REV. A

NOTES 6 THRU 19 APPLY TO PWR PUMP & LATERAL SUPPORT)

NOTES:

6. FOR CONNECTION AT NON-LUG CORNER OF MOTOR, FIT-UP TO REQUIRE 9/16" GAP PRIOR TO TORQUING OF 1/2" Ø BOLTS.
7. NON-LUG CONNECTIONS TO BE LAST DETAIL TO FIT-UP.
8. FIELD TO TORQUE 1/2" Ø A193 GR. B7 BOLTED CONNECTION TO APPLICABLE PLANT PROCEDURE, X4AZD1 (TORQUE 86 FT.-LBS.).
9. FIELD DRILL 1/2" Ø HOLES IN FLANGE PLATES, TO INSURE TIGHT FIT FOR 1/2" Ø BOLTS.
10. FIELD TO REMOVE PAINT ON LUGS FOR PREPARATION OF HIGH STRENGTH BOLTING.
11. FIELD TO ADD 9/8" FILLER PLATE WITH 1/2" Ø DRILL. FIELD TO MAINTAIN CLEARANCE TO PREVENT BINDING OF FILLER PLATE DURING TORQUING SEQUENCE. AFTER PROPER TORQUING THE FILLER P. MUST BE TACK WELDED TO THE VERTICAL 1/2" PLATE (SEE SECTION U-U).
12. FIELD TO TRIM 2" X 2" TUBE STEEL AS REQUIRED TO CLEAR INTERFERENCES. NOT TO EXCEED 1/4" CLEARANCE.
13. FIELD TO LOCATE WELDED ATTACHMENT TO FACILITATE LEVEL INSTALLATION OF STRUT (± 6").

FIGURE 1 (CONT'D.)

Prepared BY- AX/Jha 3/24/90



[ ] MDD

FIELD CHANGE REQUEST SUPPLEMENT

SHEET 19 OF 21

APPLIES TO DCR NO. 90-V1N0130-F001

**ORIGINAL**

APPLICABLE PAGE/SKETCH (DRAWING NO.) S1-C-90-V1N0130-100 REV. A  
(CIRCLE ONE)

Sheet 13

I.S.

**ORIGINAL**

UNIT NO. 1 SHEET 13 OF 14 SHEETS  
DCR NO. 90-V1N0130 REV. 0 APPLIES TO DRAWING NO. AX2D08G040 REV. 7  
TITLE OF DRAWING AUXILIARY BLDG.-MISC STEEL SUPPORT-SHEET 1  
(OR OTHER DOCUMENT)

ADD



S1-C-90-V1N0130-100 REV. A

(NOTES 6 THRU 19 APPLY TO RHR PUMP B LATERAL SUPPORT)

**NOTES:**

6. FOR CONNECTION AT NON-LUG CORNER OF MOTOR, FIT-UP TO REQUIRE 3/16" GAP PRIOR TO TORQUING OF 1/2" Ø BOLTS.
7. NON-LUG CONNECTIONS TO BE LAST DETAIL TO FIT-UP.
8. FIELD TO TORQUE 1/2" Ø A193 GR. B7 BOLTED CONNECTION TO APPLICABLE PLANT PROCEDURE, XHAZ01 (TORQUE 86 FT.-LBS.).
9. FIELD DRILL 1/2" Ø HOLES IN FLANGE PLATES TO INSURE TIGHT FIT FOR 1/2" Ø BOLTS.
10. FIELD TO REMOVE PAINT ON LUGS FOR PREPARATION OF HIGH STRENGTH BOLTING.
11. FIELD TO ADD 3/8" FILLER PLATE WITH 1/2" Ø DRILL. FIELD TO MAINTAIN CLEARANCE TO PREVENT BINDING OF FILLER PLATE DURING TORQUING SEQUENCE. AFTER PROPER TORQUING THE FILLER Ø MUST BE TACK WELDED TO THE VERTICAL 1/2" PLATE (SEE SECTION BY W. J. K.).
12. FIELD TO TRIM 2" X 2" TUBE STEEL AS REQUIRED TO CLEAR INTERFERENCES, NOT TO EXCEED 1/4" CLEARANCE.
13. FIELD TO LOCATE WELDED ATTACHMENT TO FACILITATE LEVEL INSTALLATION OF STRUT (± 6").

*Thayer*

FIGURE 1 (CONT'D.)

Prepared BY- AL/Jha 3/24/90



[ ] MDD

## FIELD CHANGE REQUEST SUPPLEMENT

SHEET 20 OF 21

APPLIES TO FCR NO. 90-VIN0130-F001

APPLICABLE PAGE/SKETCH (DRAWING NO.) 90-VIN0130-100 REV. A  
(CIRCLE ONE)

Sheet - 14

WAS

ORIGINAL

UNIT NO. 1 SHEET 14 OF 14 SHEETS  
 DCR NO. 90-VIN0130 REV. 0 APPLIES TO DRAWING NO. AK2008040 REV. 7  
 TITLE OF DRAWING AUXILIARY BLOC.-MISC STEEL SUPPORT-SHEET 1  
 (OR OTHER DOCUMENT) ADD  
 S1-C-90-VIN0130-100 REV A

14. FIELD TO ESTABLISH THE ORIENTATION AND ALIGNMENT OF MOTOR HOUSING USING FOUR (4) DIAL INDICATORS LOCATED IN BOTH X AND Y PLANES AT EACH QUADRANT AT THE TOP OF PUMP MOTOR. BEFORE PRETENSIONING OF ANY STRUTS.

A-INSTALL AND ALIGN ALL STRUTS LOOSELY.

B-START HAND TIGHTENING EACH STRUT, AND AT ALL TIMES OBSERVE THE LOCATION AND ALIGNMENT OF PUMP MOTOR AS ESTABLISHED ABOVE BY DIAL INDICATORS (ZERO TOLERANCE).

C-IF THE ALIGNMENT IS DEVIATING FROM ITS ORIGINAL LOCATION, STOP TIGHTENING THAT PARTICULAR STRUT, AND LOOSEN UNTIL THE PUMP GOES BACK TO ITS ORIGINAL LOCATION.

D-REPEAT STEPS B AND C ABOVE UNTIL ALL STRUTS ARE PRETENSIONED SO THAT THERE IS NO PLAY IN "PART 1000" PIN. ALL STRUTS TO BE TORQUED TO A VALUE OF 5-29 FT.-LBS.

15. JAM NUTS SHOULD BE TORQUED TO 80 FT.-LBS. AFTER PRETENSION SEQUENCE.

16. PART #1000 ON DETAILS 11 AND 12 SHOULD BE MOVED ALONG PLATE TO MAINTAIN LINE OF FORCE OF PIPE STRUT.

17. FIELD TO TRIM CORNERS AS REQUIRED TO CLEAR INTERFERENCES.

18. INSTALLATION TO BE COATED PER SPEC. XIAJ14.

19. CAUTION: IT MUST BE NOTED THAT ONE END OF EACH MEMBER (2X7 TS) GOING THROUGH THE OPENINGS NEXT TO COOLERS MUST BE FABRICATED IN PLACE AFTER THE MEMBER HAS BEEN INSERTED INTO THE OPENING (TOTAL OF 2 MEMBERS).

FIGURE 1 (CONT'D.)

Prepared BY - AK/JLH 3/24/90



[ ] MDD

## FIELD CHANGE REQUEST SUPPLEMENT

SHEET 21 of 21

**ORIGINAL**APPLIES TO PER NO. 90-VIN0130-F001APPLICABLE PAGE/SKETCH/DRAWING NO. S1-C-VIN01300-100 REV. A  
(CIRCLE ONE) *Sheet 14*ISUNIT NO. 1 SHEET 14 OF 14 SHEETS  
DCR NO. 90-VIN0130 REV. 0 APPLIES TO DRAWING NO. AX2DOBG040 REV. 7  
TITLE OF DRAWING AUXILIARY BLDG.-MISC STEEL SUPPORT-SHEET 1  
(OR OTHER DOCUMENT)

ADD

S1-C-90-VIN0130-100 REV.A

14. FIELD TO ESTABLISH THE ORIENTATION AND ALIGNMENT OF MOTOR HOUSING USING FOUR (4) DIAL INDICATORS LOCATED IN BOTH X AND Y PLANES AT EACH QUADRANT AT THE TOP OF PUMP MOTOR, BEFORE PRETENSIONING OF ANY STRUTS:

A-INSTALL AND ALIGN ALL STRUTS LOOSELY.

B-START HAND TIGHTENING EACH STRUT, AND AT ALL TIMES OBSERVE THE LOCATION AND ALIGNMENT OF PUMP MOTOR AS ESTABLISHED ABOVE BY DIAL INDICATORS (ZERO TOLERANCE).

C-IF THE ALIGNMENT IS DEVIATING FROM ITS ORIGINAL LOCATION, STOP TIGHTENING THAT PARTICULAR STRUT, AND LOOSEN UNTIL THE PUMP GOES BACK TO ITS ORIGINAL LOCATION.

D-REPEAT STEPS B AND C ABOVE UNTIL ALL STRUTS ARE PRETENSIONED SO THAT THERE IS NO PLAY IN "PART 1000" PIN. ALL STRUTS TO BE TORQUED TO A VALUE OF 9-25 FT.-LBS.

15. JAM NUTS SHOULD BE TORQUED TO 90 FT.-LBS. AFTER PRETENSION SEQUENCE.

16. PART #1000 ON DETAILS 11 AND 12 SHOULD BE MOVED ALONG PLATE TO MAINTAIN LINE OF FORCE OF PIPE STRUT.

17. FIELD TO TRIM CORNERS AS REQUIRED TO CLEAR INTERFERENCES.

18. INSTALLATION TO BE COATED PER SPEC. XIAJ07

19. CAUTION: IT MUST BE NOTED THAT ONE END OF EACH MEMBER (2X2 TS) GOING THROUGH THE OPENINGS NEXT TO COOLERS MUST BE FABRICATED IN PLACE AFTER THE MEMBER HAS BEEN INSERTED INTO THE OPENING (TOTAL OF 2 MEMBERS).

FIGURE 1 (CONT'D.)

*Prepared BY - AXJ/The 3/24/90*



## ORIGINAL

[ ] MDD

## FIELD CHANGE REQUEST

SHEET 1 OF 3

FCR NO. 90-VIN0130-F003 (DCP) SDCP or MDD NO. 90-VIN0130-C-1SAFETY RELATED? YES X NO   : EXTENSIVE? YES    NO XAPPLICABLE PAGE/SKETCH (DRAWING NO.) SI-C-90-VIN0130-100 REV. A  
(CIRCLE ONE) SHT 5 & 7 OF 9 (REF FCR-F002)REASON FOR CHANGE: CONFLICTING WELD SIZE SHOWN ON  
SHEET 5 AND WELD FOR STRUT NOT SHOWN ON  
SHEET 7.DESCRIPTION OF CHANGE: WELD SIZE SHOWN CORRECTLY FOR  
SHEET 5 AND STRUT WELD SHOWN FOR SHEET 7.  
SEE ATTACHED SHT. 2 AND 3 OF 3 FOR CHANGES.FCR ORIGINATOR: [Signature] 13-28-90  
DATEAPPROVED: [Signature] 13/28/90  
RESPONSIBLE ENGINEER/ENGINEERING SUPERVISOR DATE

VERBAL APPROVAL GRANTED (SAFETY RELATED) - N/A for FCRs on MDD

COGNIZANT DESIGN ORGANIZATION LARRY POSEY 13/28/90  
ENTER NAME OF GRANTER DATERECORDED BY: [Signature] 13-28-90  
DATERELEASED FOR WORK P. H. Burnside 13-28-90  
For ESS/GENERAL MANAGER DATEPRB CHAIRMAN N/A 1 MEETING NO:     
DATEFINAL APPROVAL  
COGNIZANT DESIGN ORGANIZATION 1  
DATE

FIGURE 1



[ ] MDD

FIELD CHANGE REQUEST SUPPLEMENT


SHEET 2 OF 3

APPLIES TO FCR NO. 90-VINC130-FL03

APPLICABLE PAGE/SKETCH/DRAWING NO. 51-C-90-VINC130-100 REV. A  
(CIRCLE ONE)

SHT. 8 OF 9  
7  
4/28/90

**ORIGINAL**



**SECTION X-X**  
TYP. FOR STRUTS 'B', 'C', & 'D'  
(UNLESS NOTED)

PREPARED BY

[Signature] 12/29/90  
DATE

FIGURE 1 (CONT'D.)



PROCEDURE NO VEGP	50010-C	REVISION 3	PAGE NO 9 of 10
----------------------	---------	---------------	--------------------

[ ] MDD


FIELD CHANGE REQUEST SUPPLEMENT

SHEET 3 OF 3

APPLIES TO FCR NO. 90-VINC130-FCC3

APPLICABLE PAGE/SKETCH/DRAWING NO. 51-C-90-VINC130-100 REV. A  
(CIRCLE ONE) SHT. 5 OF 9

**ORIGINAL**



PREPARED BY [Signature]

DATE 12/20/90

FIGURE 1 (CONT'D.)



[ ] MDD

ORIGINAL

## FIELD CHANGE REQUEST

SHEET 1 OF 5

FCR NO. 90VIN0130-FCR DCP, SDCP or MDD NO. 90VIN0130SAFETY RELATED? YES ☒ NO ☐ EXTENSIVE? YES ☐ NO ☒APPLICABLE PAGE/SKETCH (CIRCLE ONE) DRAWING NO. 51-C-90VIN0130-100 REV. A  
Sheet 8 of 9REASON FOR CHANGE: To Clear Field Interference.DESCRIPTION OF CHANGE: Allow field to use 3/4"  $\phi$  Bolts  
or Turn down Bolt head on 7/8"  $\phi$  bolt as required  
to Clear interference. Also field needs to use 1  
1/4" thick Vertical plate (width of 1/2") on South end of motor  
See sheet 9 of 9 for changeFCR ORIGINATOR: Phil Tha 1 3/29/90APPROVED: Chapman 13/29/90  
RESPONSIBLE ENGINEER/ENGINEERING SUPERVISOR DATE

VERBAL APPROVAL GRANTED (SAFETY RELATED) - N/A for FCRs on MDD

COGNIZANT DESIGN ORGANIZATION P Tebeanche 1 3/29/90  
ENTER NAME OF GRANTER DATE  
Via Vince StewartRECORDED BY: Chapman 13/29/90  
DATERELEASED FOR WORK B. B. Burwinkle Jr. 13/29/90  
ASS/GENERAL MANAGER Telecon DATEPRE CHAIRMAN 1 MEETING NO: 1  
DATEFINAL APPROVAL  
COGNIZANT DESIGN ORGANIZATION 1  
DATE

FIGURE 1



[ ] MDD

FIELD CHANGE REQUEST SUPPLEMENT

SHEET 2 OF 5

APPLIES TO FCR NO. 90-VINO130-F004

APPLICABLE PAGE/SKETCH/DRAWING NO.  
(CIRCLE ONE)

51-C-90-VINO130-100

ORIGINAL

Sheet 889

WAS

PROCEDURE NO.  
VI

ORIGINAL

3

PAGE NO.

9 OF 10

[ ] MDD

FIELD CHANGE REQUEST SUPPLEMENT

SHEET 9 OF 10

APPLIES TO FCR NO. 90-VINO130-F002

APPLICABLE PAGE/SKETCH/DRAWING NO.  
(CIRCLE ONE)

51-C-90-VINO130-100

REV. A

INT 8129

(NOTES 6 THRU 12 APPLY TO RHR PUMP B LATERAL SUPPORT)

NOTES:

6. FIELD DRILL 1" Ø HOLES IN 1/2" PLATES FOR 7/8" Ø BOLTS.
7. FIELD TO LOCATE WELDED ATTACHMENT TO THE EMBEDS IN ORDER TO FACILITATE LEVEL INSTALLATION OF STRUTS (±0").
8. FIELD TO ESTABLISH THE ORIENTATION AND ALIGNMENT OF MOTOR HOUSING USING FOUR (4) DIAL INDICATORS LOCATED IN BOTH X AND Y PLANES AT EACH QUADRANT AT THE TOP OF PUMP MOTOR, BEFORE PRE-LOADING OF ANY STRUTS:
  - A - INSTALL AND ALIGN ALL STRUTS LOOSELY.
  - B - PERFORM STRUCTURAL DYNAMIC TEST (BY SCB).
  - C - START HAND TIGHTENING EACH STRUT (COMPRESSION -GAD) AND AT ALL TIMES OBSERVE THE LOCATION AND ALIGNMENT OF PUMP MOTOR AS ESTABLISHED ABOVE BY DIAL INDICATOR (ZERO TOLERANCE).
  - D - IF THE ALIGNMENT IS DEVIATING FROM ITS ORIGINAL LOCATION, STOP TIGHTENING THAT PARTICULAR STRUT, A LOOSEN UNTIL THE PUMP GOES BACK TO ITS ORIGINAL LOCATION.
  - E - REPEAT STEPS C AND D ABOVE UNTIL ALL STRUTS ARE PRE-LOADED SO THAT THERE IS NO PLAY IN STRUT 1000" PINS. ALL STRUTS TO BE TORQUED TO A VALUE OF 5 - 25 FT.-LBS.

PREPARED BY J. B. LUNNEY, 3/27/90  
DATE

FIGURE 1 (CONT'D.)

Prepared BY - AK/JH 3/29/90



[ ] MDD

## FIELD CHANGE REQUEST SUPPLEMENT

SHEET 3 OF 5

APPLIES TO FCR NO. 90 VINO 130-F004

**ORIGINAL**

APPLICABLE PAGE/SKETCH/DRAWING NO. (CIRCLE ONE) 51-C-90 VINO 130-100 REV. A

SKETCH 819

IS

PROJECT NO. VECP	REVISION 3	PAGE NO. 9 OF 10
[ ] MDD		
FIELD CHANGE REQUEST SUPPLEMENT		
SHEET 3 OF 5		

APPLIES TO FCR NO. 90-VINO 130-F002

APPLICABLE PAGE/SKETCH/DRAWING NO. (CIRCLE ONE) 51-C-90-VINO 130-100 REV. A

SKETCH 819

(NOTES 6 THRU 13) APPLY TO RHR PUMP B LATERAL SUPPORT

## NOTES:

6. FIELD DRILL 1"  $\phi$  HOLES IN VERTICAL PLATES FOR 7/8" BOLTS OR 7/8" HOLES FOR 3/4" BOLTS

7. FIELD TO LOCATE WELDED ATTACHMENT TO THE EMBEDS IN ORDER TO FACILITATE LEVEL INSTALLATION OF STRUTS (26').

8. FIELD TO ESTABLISH THE ORIENTATION AND ALIGNMENT OF MOTOR HOUSING USING FOUR (4) DIAL INDICATORS LOCATED IN BOTH X AND Y PLANES AT EACH QUADRANT AT THE TOP OF PUMP MOTOR, BEFORE PRE-LOADING OF ANY STRUTS:

- A - INSTALL AND ALIGN ALL STRUTS LOOSELY.
- B - PERFORM STRUCTURAL DYNAMIC TEST (BY SCB).
- C - START HAND TIGHTENING EACH STRUT (COMPRESSION LOAD) AND AT ALL TIMES OBSERVE THE LOCATION AND ALIGNMENT OF PUMP MOTOR AS ESTABLISHED ABOVE BY DIAL INDICATOR (ZERO TOLERANCE).
- D - IF THE ALIGNMENT IS DEVIATING FROM ITS ORIGINAL LOCATION, STOP TIGHTENING THAT PARTICULAR STRUT, A LOOSEN UNTIL THE PUMP GOES BACK TO ITS ORIGINAL LOCATION.
- E - REPEAT STEPS C AND D ABOVE UNTIL ALL STRUTS ARE PRELOADED SO THAT THERE IS NO PLAY IN "PART 1000" PINS. ALL STRUTS TO BE TORQUED TO A VALUE OF 5 - 25 FT.-LBS.

PREPARED BY J. D. LIBBY, 3/27/90  
GAYE**ORIGINAL**

FIGURE 1 (CONT'D.)

FIGURE 1 (CONT'D.)

Prepared by - AK/JL 3/24/90



[ ] MDD

## FIELD CHANGE REQUEST SUPPLEMENT

SHEET 4 OF 5

APPLIES TO FCR NO. 90VIN0130-F004APPLICABLE PAGE/SKETCH/DRAWING NO. 51-C-90VIN0130-F004 REV. A  
(CIRCLE ONE)**ORIGINAL**

Sheet 8 of 9

WAS

PROJECT NO. VEGP	REVISION <b>ORIGINAL</b>	PAGE NO. 3	PAGE NO. 9 OF 10
---------------------	-----------------------------	---------------	---------------------

[ ] MOD

## FIELD CHANGE REQUEST SUPPLEMENT

SHEET 10 OF 10

APPLIES TO FCR NO. 90-VIN0130-F002APPLICABLE PAGE/SKETCH/DRAWING NO. 51-C-90-VIN0130-100 REV. A  
(CIRCLE ONE)

SHEET 9 OF 9

## NOTES CONTINUED:

9. JAW NUTS SHOULD BE TORQUED TO 80 FT. - LBS. AFTER PRELOADING SEQUENCE.
10. PART # 1000 ON DETAIL 11 SHOULD BE MOVED ALONG TRIMMED PORTION OF PLATE TO MAINTAIN LINE OF FORCE WITH THE WORKING POINTS ON THE LIFTING LUGS (W.P.).
11. FIELD TO TRIM CORNERS AS REQUIRED TO CLEAR INTERFERENCES.
12. INSTALLATION TO BE COATED PER SPEC. XIAJ07.

PREPARED BY J. B. WISBY 1/3/90  
DATE

FIGURE 1 (CONT'D.)

Prepared by - AK/JK 3/29/90



[ ] MDD

## FIELD CHANGE REQUEST SUPPLEMENT

SHEET 5 OF 5

APPLIES TO FCR NO. 90VIN0130-FOOTAPPLICABLE PAGE/SKETCH/DRAWING NO. 51-C-90VIN0130-100  
(CIRCLE ONE)**ORIGINAL**REV. A

Sheet 8 of 9

IS

PROJECT NO. VEGP	REVISION <b>ORIGINAL</b>	PAGE NO. 3	PAGE NO. 9 OF 10
[ ] MDD	FIELD CHANGE REQUEST SUPPLEMENT		SHEET 10 OF 10
APPLIES TO FCR NO. <u>90-VIN0130-FOOT</u>			
APPLICABLE PAGE/SKETCH/DRAWING NO. <u>51-C-90-VIN0130-100</u> REV. <u>A</u> (CIRCLE ONE)			
Set 9 of 9			
NOTES CONTINUED:			
9. JAM NUTS SHOULD BE TORQUED TO 80 FT. - LBS. AFTER PRELOADING SEQUENCE.			
10. PART # 1000 ON DETAIL 11 SHOULD BE MOVED ALONG TRIMMED PORTION OF PLATE TO MAINTAIN LINE OF FORCE WITH THE WORKING POINTS ON THE LIFTING LUGS (W.F.).			
11. FILE TO TRIM CORNERS AS REQUIRED TO CLEAR INTERFERENCES.			
12. INSTALLATION TO BE COATED PER SPEC. X1AJ07.			
13. FIELD MAY USE 1, 1/4" THICK A-36 plate 12"x12", as a vertical plate on south side of motor assembly to clear interference.			
PREPARED BY <u>Ib Lichby</u> 3/07/90 DATE			

FIGURE 1 (CONT'D.)

Prepared by - AZ/Th 3/29/90



**ORIGINAL**

[ ] MDD

FIELD CHANGE REQUEST

SHEET 1 OF 5

FCR NO. 90-VINO130-F005 (DCP) SDCP or MDD NO. 90-VINO130-0-1SAFETY RELATED? YES ☒ NO ☐ EXTENSIVE? YES ☐ NO ☒APPLICABLE PAGE/SKETCH (DRAWING NO. SI-C-90-VINO130-100 REV. A  
(CIRCLE ONE) (SHTS 1, 5, 6, 7 OF 9)REASON FOR CHANGE: TO ALLOW CLEARANCE FOR FIELD  
INTERFERENCES AND MINOR DWG. CORRECTIONS.DESCRIPTION OF CHANGE: ALLOW 'D' STRUT TO SLOPE DOWN TO  
EMBED, TRIM 1/2" PLATES, CORRECT 1" DIMENSION ON  
SHT. 6 AND ADD 1/2" STIFFENER IP FOR STRUT 'B'.  
SEE ATTACHED SHTS 2-5 FOR CHANGES.FCR ORIGINATOR: [Signature] 13/30/90  
DATE  
APPROVED: [Signature] 13/30/90  
DATE  
RESPONSIBLE ENGINEER/ENGINEERING SUPERVISOR

VERBAL APPROVAL GRANTED (SAFETY RELATED) - N/A for FCRs on MDD

COGNIZANT DESIGN ORGANIZATION Larry Posey 1 3/30/90  
ENTER NAME OF GRANTER DATERECORDED BY: [Signature] 13/30/90  
DATERELEASED FOR WORK Michael Roberts 1 3-30-90  
ESS/GENERAL MANAGER DATEPRB CHAIRMAN 1 MEETING NO: 1  
DATEFINAL APPROVAL  
COGNIZANT DESIGN ORGANIZATION 1 DATE

FIGURE 1



[ ] MDD

FIELD CHANGE REQUEST SUPPLEMENT


SHEET 2 OF 5

APPLIES TO FCR NO. 90-VINO130-F005

APPLICABLE PAGE/SKETCH DRAWING NO SI-C-90-VINO130-100  
(CIRCLE ONE) SHT. 1 OF 9

REV. A

**ORIGINAL**



PREPARED BY

13/30/90  
DATE



PROCEDURE NO. VEGP	50010-C	REVISION 3	PAGE NO 9 of 10
-----------------------	---------	---------------	--------------------

[ ] MDD

FIELD CHANGE REQUEST SUPPLEMENT


SHEET 3 OF 5

APPLIES TO FCR NO. 90-VINO130-F005

APPLICABLE PAGE/SKETCH/DRAWING NO. SI-C-90-VINO130-100  
(CIRCLE ONE) (SHT. 5 OF 9)

REV. A

**ORIGINAL**



PREPARED BY

*[Signature]*

1/30/90  
DATE



1 ] MDD


FIELD CHANGE REQUEST SUPPLEMENT

SHEET 4 OF 5

APPLIES TO FCR NO. 90-VINO130-F005

APPLICABLE PAGE/SKETCH/DRAWING NO. SI-C-90-VINO130-100 REV. A  
(CIRCLE ONE) (SHT. 6 OF 9)

**ORIGINAL**



FIELD TO DETERMINE LENGTH  
AFTER 3' X 3' TS IS WELDED TO WF.

**SECTION Z-Z**


PREPARED BY

*[Signature]*

1/3/90  
DATE



[ ] MDD

FIELD CHANGE REQUEST SUPPLEMENTSHEET 5 OF 5APPLIES TO FCR NO. 90-VINO130-F005APPLICABLE PAGE/SKETCH/DRAWING NO. 51-C-90 VINO130-100 REV. A  
(CIRCLE ONE) (SHT. 7 OF 9)**ORIGINAL**

**SECTION X-X**  
 TYP. FOR STRUTS 'B', 'C', & 'D'  
 (UNLESS NOTED)

NOTE:  $\frac{1}{2}$ " R MAY BE ADDED AS SHOWN FOR STRUT 'B' END ATTACHMENT TO MOVE UP TO CLEAR INTERFERENCE.

PREPARED BY [Signature]12/30/90  
DATE

FIGURE 1 (CONT'D.)



[ ] MDD

## FIELD CHANGE REQUEST

SHEET 1 OF 5

FCR NO. 90-VINO130-FO06 DCF, SDCF or MDD NO. 90-VINO130-0-1SAFETY RELATED? YES ☒ NO ☐ EXTENSIVE? YES ☐ NO ☒APPLICABLE PAGE/SKETCH/DRAWING NO. SI-C-90-VINO130-100 REV. A  
(CIRCLE ONE) SHT. 9 & 10 OF 10REASON FOR CHANGE: TO PREVENT MACHINE ALIGNMENT FROM  
DEVIATING FROM ORIGINAL LOCATION.DESCRIPTION OF CHANGE: STRUTS & JAM NUTS ARE TO BE TIGHTENED  
SUCH THAT THE FIT IS SNUG TIGHT TO PREVENT  
MOVEMENT IN 'PART 1000' PINS AND MACHINE ALIGNMENT  
FROM DEVIATING FROM ORIGINAL LOCATION.FCR ORIGINATOR: J. Vincent Stewart 1 4/1/90  
DATEAPPROVED: Mike Norton 1 4-1-90  
RESPONSIBLE ENGINEER/ENGINEERING SUPERVISOR DATE

VERBAL APPROVAL GRANTED (SAFETY RELATED) - N/A for FCRs on MDD

COGNIZANT DESIGN ORGANIZATION Larry Posey 1 4/1/90  
ENTER NAME OF GRANTER DATERECORDED BY: J. Vincent Stewart 1 4/1/90  
DATERELEASED FOR WORK Mike Norton 1 4-1-90  
ESS/GENERAL MANAGER DATEPRB CHAIRMAN \_\_\_\_\_ 1 \_\_\_\_\_ MEETING NO: \_\_\_\_\_  
DATEFINAL APPROVAL  
COGNIZANT DESIGN ORGANIZATION \_\_\_\_\_ 1 \_\_\_\_\_  
DATE

ORIGINAL

FIGURE 1



PROCEDURE NO. VEGP	50010-C	REVISION 3	PAGE NO. 9 of 10
-----------------------	---------	---------------	---------------------

[ ] MDD

FIELD CHANGE REQUEST SUPPLEMENT

SHEET 2 OF 5

APPLIES TO FCR NO. 90-VINO130-E006

APPLICABLE PAGE/SKETCH/DRAWING NO. S1-C-VINO130-100 REV. A  
(CIRCLE ONE) SHT: 9 OF 10

WAS

ORIGINAL		PAGE NO.	
[ ] MDD		8 OF 10	
FIELD CHANGE REQUEST SUPPLEMENT		SHEET 2 OF 10	
APPLIES TO FCR NO. <u>90-VINO130-E006</u>			
APPLICABLE PAGE/SKETCH/DRAWING NO. <u>S1-C-90-VINO130-100</u> REV. <u>A</u>			
(CIRCLE ONE)		<u>SHT 2 OF 4</u>	

8. FIELD TO ESTABLISH THE ORIENTATION AND ALIGNMENT OF MOTOR HOUSING USING FOUR (4) DIAL INDICATORS LOCATED IN BOTH X AND Y PLANES AT EACH QUADRANT AT THE TOP OF PUMP MOTOR, BEFORE PRE-LOADING OF ANY STRUTS:

- A - INSTALL AND ALIGN ALL STRUTS LOOSELY.
- B - PERFORM STRUCTURAL DYNAMIC TEST (BY SCB).
- C - START HAND TIGHTENING EACH STRUT (COMPRESSION - CAD), AND AT ALL TIMES OBSERVE THE LOCATION AND ALIGNMENT OF PUMP MOTOR AS ESTABLISHED ABOVE BY DIAL INDICATORS (ZERO TOLERANCE).
- D - IF THE ALIGNMENT IS DEVIATING FROM ITS ORIGINAL LOCATION, STOP TIGHTENING THAT PARTICULAR STRUT, AND LOOSEN UNTIL THE PUMP GOES BACK TO ITS ORIGINAL LOCATION.
- E - REPEAT STEPS C AND D ABOVE UNTIL ALL STRUTS ARE PRE-LOADED SO THAT THERE IS NO PLAY IN ANY 1000 P.S.I. ALL STRUTS TO BE TORQUED TO A VALUE OF 8 - 20 FT.-LBS.

PREPARED BY J.D. LIBNEY 1/27/90  
DATE

ORIGINAL

FIGURE 1 (CONT'D.)

PREPARED BY Vicent Stewart 1/4/1990  
DATE

ORIGINAL

FIGURE 1 (CONT'D.)



[ ] MDD

FIELD CHANGE REQUEST SUPPLEMENTSHEET 3 OF 5APPLIES TO FCR NO. 90-VIND130-F006APPLICABLE PAGE/SKETCH/DRAWING NO. S1-C-VIND130-100 REV. A  
(CIRCLE ONE)IS

PROCEEDING NO. VEGP	<b>ORIGINAL</b>	PAGE NO.	8 OF 10
------------------------	-----------------	----------	---------

[ ] MDD

FIELD CHANGE REQUEST SUPPLEMENT SHEET 3 OF 5

APPLIES TO FCR NO. 90-VIND130-F006

APPLICABLE PAGE/SKETCH/DRAWING NO. S1-C-VIND130-100 REV. A  
(CIRCLE ONE)

8. FIELD TO ESTABLISH THE ORIENTATION AND ALIGNMENT OF MOTOR HOUSING USING FOUR (4) DIAL INDICATORS LOCATED IN BOTH X AND Y PLANES AT EACH QUADRANT AT THE TOP OF PUMP MOTOR. BEFORE PRE-LOADING OF ANY STRUTS:

- A - INSTALL AND ALIGN ALL STRUTS LOOSELY.
- B - PERFORM STRUCTURAL DYNAMIC TEST (BY SCB).
- C - START HAND TIGHTENING EACH STRUT (COMPRESSION, CAD), AND AT ALL TIMES OBSERVE THE LOCATION AND ALIGNMENT OF PUMP MOTOR AS ESTABLISHED ABOVE BY DIAL INDICATORS (ZERO TOLERANCE).
- D - IF THE ALIGNMENT IS DEVIATING FROM ITS ORIGINAL LOCATION, STOP TIGHTENING THAT PARTICULAR STRUT, AND LOOSEN UNTIL THE PUMP GOES BACK TO ITS ORIGINAL LOCATION.
- E - REPEAT STEPS C AND D ABOVE UNTIL ALL STRUTS ARE PRELOADED SO THAT THERE IS NO PLAY IN PART 1000 PINS. ALL STRUTS TO BE SERIALIZED TIGHT.

PREPARED BY J. D. LARRY, 362/11  
BY BYE

**ORIGINAL**

FIGURE 1 (CONT'D.)

PREPARED BY

J. Vincent Stewart

DATE

**ORIGINAL**

FIGURE 1 (CONT'D.)



PROCEDURE NO. VEGP	50010-C	REVISION 3	PAGE NO. 9 of 10
-----------------------	---------	---------------	---------------------

[ ] MDD

FIELD CHANGE REQUEST SUPPLEMENT

SHEET 4 OF 5

APPLIES TO FCR NO. 90-VINO130-F006

APPLICABLE PAGE/SKETCH/DRAWING NO. S1-C-VINO130-100 REV. A  
(CIRCLE ONE) SHT 10 OF 10

WAS

NOTES ARE IN VEGP	ORIGINAL	PAGE NO. 8 OF 10
----------------------	----------	---------------------

[ ] MDD

FIELD CHANGE REQUEST SUPPLEMENT SHEET 10 OF 10

APPLIES TO FCR NO. 90-VINO130-F006

APPLICABLE PAGE/SKETCH/DRAWING NO. S1-C-VINO130-100 REV. A  
(CIRCLE ONE) SHT 10 OF 10

NOTES CONTINUED:

9. JAW NUTS SHOULD BE TORQUED TO 80 FT. - LBS. AFTER PRELOADING SEQUENCE.
10. PART # 1000 ON DETAIL 11 SHOULD BE MOVED ALONG BRIMMED PORTION OF PLATE TO MAINTAIN LINE OF FORCE WITH THE WORKING POINTS ON THE LIFTING LUGS (B.P.).
11. FIELD TO "RIM CORNERS AS REQUIRED TO CLEAR INTERFERENCES.
12. INSTALLATION TO BE COATED PER SPEC. A1AJ07.

PREPARED BY J. b. Lundy 3/07/90  
DATE

ORIGINAL

FIGURE 1 (CONT'D.)

PREPARED BY J. Vincent Hewitt 4/1/90  
DATE

ORIGINAL

FIGURE 1 (CONT'D.)



[ ] MDD

## FIELD CHANGE REQUEST SUPPLEMENT

SHEET 5 OF 5APPLIES TO FCR NO. 90-VIN0130-F006APPLICABLE PAGE/SKETCH/DRAWING NO. SI-C-VIN0130-100 REV. A  
(CIRCLE ONE)15

ISSUED BY VECF	ORIGINAL	PAGE NO. 9 of 10
[ ] MDD	FIELD CHANGE REQUEST SUPPLEMENT	SHEET 10 of 11
APPLIES TO FCR NO. <u>90-VIN0130-F006</u>		
APPLICABLE PAGE/SKETCH/DRAWING NO. <u>SI-C-VIN0130-100</u> REV. <u>A</u> (CIRCLE ONE)		
NOTES CONTINUED:		
9. JAW NUTS SHOULD BE <u>CHANGED TIGHT</u> AFTER PRELOADING SEQUENCE.		
10. PART # 1000 ON DETAIL 11 SHOULD BE MOVED ALONG TRIMMED PORTION OF PLATE TO MAINTAIN LINE OF FORCE WITH THE WORKING POINTS ON THE LIFTING LUGS (B.P.).		
11. FIELD TO TRIM CORNERS AS REQUIRED TO CLEAR INTERFERENCES.		
12. INSTALLATION TO BE COATED PER SPEC. XIAJDT.		
PREPARED BY <u>J. H. Wierby</u> <u>3/27/90</u> DATE		
ORIGINAL		
FIGURE 1 (CONT'D.)		

PREPARED BY

J. Vincent Givens 4/1/90  
DATE

ORIGINAL

FIGURE 1 (CONT'D.)



1. ROL NO. 19001432 00 2. DATE 03/20/90 3. UNIT 1 4. SYSTEM 2403

MPL/TAG NO. 12403P5D64 LIST WELD/G 1B ENG CNTRL PNL F-A 5A. REPAIR TAG 04420

MPL/TAG(S) ASSOCIATED WITH SPECIAL INDICATORS

5. PROB/ ALL LOGIC AND INPUTS NEED TO BE CHECKED GOING TO ANN. C06 "LO PRESS  
WORK JACKET WTR" AND C07 "TRIP LO PRESS JACKET WTR".  
REQ. LOCATION: DIESEL GEN 1B

CONT. N WRT 4420

VOID

ORIGINAL

7. INITIATOR AV FOWLER 8. SUPRV B SNIDER LOC 1DB1  
9. MWO CLASS S EQP CLASS 11J 10. UNIT STAT 11. FIRE PROTECT NO  
12. DCR N 13. NCR/DR N 14. TYPE MAINT P 15. DURATION 60  
16. CRAFT MECH (EST/ACT) ELEC (EST/ACT) I&C (EST/ACT) CONT (EST/ACT) HP/OT (EST/ACT)  
CREW 0 0 2 0 MHG 0 0  
HRS. 12.0 3/20/90  
EXP. 0 0 0 0  
SCHED BEG  
SCHED END  
RESP FOREMAN

17. CLR X ETD 18. WELD PERM N RWP PERM N

19. QC HORD POINT ATTACHED

QC REVIEWED BY 3/20/90 21. PRI 14 22. LCO

23. WORK VERIFY CALIBRATION OF PRESSURE SWITCHES ASSOCIATED TO ANN. C06 & C07

INST. ALARM & TRIP FUNCTIONS. REPLACE ANY DEFECTIVE PRESSURE SWITCHES FOUND. MHG 3/20/90

IN ADDITION, CHECK ALL LOGIC INPUTS GOING TO ALARMS AND CORRECT AS

REQUIRED. MHG 3/20/90

CONT. N

24. INITIATE REVIEW 25. SPEC REV REQ N 3/20/90

OPS DATE 3/20/90 MNT DATE 3/20/90 26. MWO RELEASE FOR WORK

HP DATE 3/20/90 ENG DATE 3/20/90 SIG. DATE

27. ACT

WORK

PERFORMED VOID WORK COMPLETED BY MWO 19001511 + 19001542

3/28/90

CONT. N

HIST SUM

28. MTRL REQD

29. PERSON PERFORMING WORK (NAME) DATE 30. MAINTENANCE FOREMAN DATE

31. INSPECTION PERFORMED BY DATE

32. METHOD OF F.T.

33. PROCEDURE # 34. PERFORMED BY 35. DATE

36. PROVES OPERABILITY 37. METHOD USED TO PROVE OPERABILITY

38. SATISFY./UNSATISFY 39. IF UNSAT. CORR. ACTION

40. UNIT STATUS AT TIME OF FAILURE 41. TYPE FAIL 42. MODE OF FAIL

43. CAUSE OF FAILURE 44. DETECT BY 45. EFFECT ON SYS

46. EFF ON PLANT 47. MWO STAT 6D 48. CAUSE 49. CORR ACT.

NEW MWO 51. OPER. ACCEPT BY DATE

52. OSOS APPROVAL DATE

53. SPEC REV COMP DATE 54. MEET. # DATE

55. CLOSE OUT APPROVAL BY QC 3/28/90



\*\* COPY \*\* COPY \*\* COPY \*\* COPY \*\* COPY \*\* COPY \*\* COPY \*\* COPY \*\* COPY  
NUCLEAR PLANT MAINTENANCE WORK ORDER (CONTINUED) (2 OF 2)

CONTROL NO. 19001435 00

MPL/TAG NO.	SYSTEM	QOP	CLS	DESCRIPTION	LOCATION
12403P5DGE 4 <i>3/20/1</i>	2403	11J		DG 1A ENGINE CNTRL PNL	1DGB1
1PSL19173	2403	61J		JACKET WTR PRESS TRN B	X5DSP071
1PSL4895	2403	61J		TRN B TRIP LOW PRES JACK	1DB1
1PSL19121	2403	61J		DSL GEN2 JACK WTR MAIN HD	1DB1

*14114-4*



# ORIGINAL

FOR OFFICIAL USE ONLY

7. INITIATOR AV FOWLER 8. SUPPLY B SNIDER LOC 1DGB1  
9. MWO CLASS S EQP CLASS 11J 10. UNIT STAT 11. FIRE PROTECT NO  
12. DCR N 13. NCR/DR N 14. TYPE MAINT P 15. DURATION  
16. CRAFT MECH (EST/ACT) ELEC (EST/ACT) I&C (EST/ACT) CONT (EST/ACT) HP/OT (EST/ACT)  
CREW 0 0 2 0 2 0 0 0  
HRS. 0 0 12 0 16 0 0 0  
EXP. 0 0 12 0 16 0 0 0  
SCHED BEG 0 0 12 0 16 0 0 0  
SCHED END 0 0 12 0 16 0 0 0  
RESP FOREMAN 0 0 12 0 16 0 0 0  
17. CLR Y HOLD POINT ATTACHED 18. WELD PERM N RWP PERM N  
19. QC HOLD PTS Y 20. PROC 22721-C 20429-C  
QC REVIEWED BY W. J. J. 3 30 90 21. PRI 14 22. LCO N/A  
23. WORK INVESTIGATE / VERIFY CALIBRATION OF PRESSURE SWITCHES  
INST. ASSOCIATED TO ANN. COW AND COT - ALARM & TRIP FUNCTIONS.  
REPLACE ANY DEFECTIVE PRESSURE SWITCHES FOUND. APPROX 3/20/90  
IN ADDITION CHECK ALL LOWC INPUTS GOING TO ALARMS CORRECT  
AS REQUIRED. VERIFY CALIBRATION OF LUBE OIL TRIP PRESSURE SWITCHES  
AND JACKET WATER PRESSURE SWITCH. DO NOT DRAIN J.W. SYSTEM 3/20/90  
24. INITIATE REVIEW 25. SPEC REV REQ N  
OPS DATE 3/20/90 MNT DATE 3/20/90 26. MWO RELEASE FOR WORK 3/20/90  
HP DATE 3/20/90 ENC 3/20/90 SIG. 3/20/90  
27. ACT 3/20/90  
WORK 3/20/90  
PERFORMED 3/20/90  
CONT. 3/20/90  
HIST SUM 3/20/90  
28. MTRL REQD 3/20/90  
29. PERSON PERFORMING WORK (NAME) DATE 30. MAINTENANCE FOREMAN DATE  
31. INSPECTION PERFORMED BY DATE  
32. METHOD OF F.T. VERIFY PROPER DIESEL/GEN. OPS PER SURVIVOR 3/20/90  
33. PROCEDURE # 14950-1 34. PERFORMED BY 35. DATE 3/20/90  
36. PROVES OPERABILITY N/A 37. METHOD USED TO PROVE OPERABILITY  
38. SATISFY / UNSATISFY 39. IF UNSAT. CORR. ACTION  
40. UNIT STATUS AT TIME OF FAILURE N 41. TYPE FAIL N 42. MODE OF FAIL N  
43. CAUSE OF FAILURE N 44. DETECT BY N 45. EFFECT ON SYS N  
46. EFF ON PLANT N 47. MWO STAT 6D 48. CAUSE N 49. CORR ACT. N  
50. NEW MWO N/A 51. OPER. ACCEPT BY 52. DATE 4/1/90  
53. OSOS APPROVAL N/A 54. MEET. # 55. DATE N/A  
56. SPEC REV COMP N/A 57. DATE 4/1/90  
58. CLOSE OUT APPROVAL BY QC 59. DATE 4/1/90



\*\* COPY \*\* COPY \*\* COPY \*\* COPY \*\* COPY \*\* COPY \*\* COPY \*\* COPY \*\* COPY \*\* COPY  
 NUCLEAR PLANT MAINTENANCE WORK ORDER (CONTINUED) (2 OF 2)

1900/433  
 CONTROL NO. 19001432-00

MPL/TAG NO.	SYSTEM	EQP	CLS	DESCRIPTION	LOCATION
12403PSDGA 2	2403	11J		D/G 1B ENG CNTRL PNL F-A	1DB1
1PS19172 2/24/90	2403	61J	A✓	JACKET WTR PRESS TRN A	X5DSP218
1PSL4886 2/11/90	2403	61J	-	TRN A TRIP LOW PRES JACK	1DB1
1PSL19114 3/11/90	2403	61J	A✓	DSL GEN1 JACK WTR MAIN HD	1DB1

1P\$4749A

61J ✓ TRN A L.O. PRESS

B

61J ✓

C

61J ✓

12403G4001



## Nuclear Plant Maintenance Work Order Continuation Sheet

MPI No. See listMWO No. 19001433

## Work Description

BK 27) Checked calibration on IPSL-1914 and found it within tolerance. Procedure 22721-C was used to check calibration. Setpoint was per 1x4AK01-52. Tolerance per 1x4AK01-10001. MATE used VP-2325 cal. due 4-16-90. All fitting were leak checked while engine was running. Maintained Zone IV Housekeeping U/L 3-23-90

BK 27) Per Eng. IPSL 4886 <sup>will</sup> ~~can~~ not be calibrated at this time U/L 3-30-90



Please circle me for the 3 items

TROUBLESHOOTING RECOMMENDATIONS FOR  
1A DIESEL GENERATOR

CALIBRATE THE ENGINE MOUNTED JACKET WATER PRESSURE SWITCH. 19114

CALIBRATE THE ENGINE/SKID MOUNTED LUBE OIL PRESSURE SWITCHES. (3) p. 14

IF THE TREND INDICATES CALIBRATION PROBLEMS, CALIBRATE ALL ENGINE/SKID MOUNTED PRESSURE AND TEMPERATURE SWITCHES.

CHECK THE TUBING CONNECTIONS TO VIBRATION SWITCHES ON BOTH BANKS OF TURBO CHARGERS.

START THE ENGINE USING NORMAL START SWITCH AT CONTROL ROOM. VERIFY ALL ENGINE PARAMETERS ARE IN PROPER RANGE. SNOOP TEST ALL PNEUMATIC LINES WHILE THE ENGINE IS RUNNING AND TIGHTEN LINE THAT IS LEAKING. RECORD THE IDENTIFICATION OF LEAKING LINE. *→ This could be done in the morning*

REFOP. GENERATOR TEST BY SIMULATING A LOSS OF OFF SIGNAL AND VERIFY THE OPERATION OF THE SEQUENCER AND GENERATOR. *when we are out of mid loop.*

ALL RECOMMENDED ITEMS ARE COMPLETED SATISFACTORILY DIESEL GEN. SHOULD BE READY TO DECLARE OPERABLE.

This is to verify Vending port and pt port are not reversed during tear down and reinstallation after that. Make sure TOI Personnel present while doing this work.

During emergency start operations observed that one of the pressure sensor malfunction alarm for a period of 5-6 seconds.

TO remove the Switch do not drain Jacket water. Minimize the water loss by immediately installing a pipe cap / plug as needed. Give this instruction to in memo. If procedure may require to drain Jacket water.



## IMPORTANT

EXTREME CAUTION MUST BE TAKEN TO ENSURE THAT THE WORK PERFORMED BY THIS MWO DOES NOT IN ANY WAY CAUSE A LOSS OF INFORMATION CONCERNING THE CAUSE OR CAUSES THAT LED TO THE TRIPS OF EDG 1A ON MARCH 20, 1990 OR THE LOW JACKET WATER PRESSURE AND LOW TURBO OIL PRESSURE ALARMS FOR EDG 1B ON MARCH 23, 1990.

CARE SHOULD BE TAKEN TO PRESERVE THE AS FOUND CONDITION OF REPLACED COMPONENTS (E.G., PREVENTION OF DAMAGE DUE TO JARRING OR DROPPING), AND TO CAREFULLY DOCUMENT ANY ABNORMAL OR UNUSUAL CONDITIONS THAT COULD POTENTIALLY AFFECT COMPONENT OPERATION. ALL TESTING OR CALIBRATION ACTIVITIES SHOULD BE CAREFULLY OBSERVED AND ANY ABNORMAL OPERATION OR MALFUNCTION OF EDG PARTS SHOULD BE CAREFULLY AND THOROUGHLY DOCUMENTED.



Procedure No. VEGP	22721-C	Revision 3	Page No. 7 of 10
-----------------------	---------	---------------	---------------------

## DATA SHEET

SHEET 1 OF 1

Inst. No. IPSL19114 (N21)Location 1DB1Serial No. N/ADescription Pressure SwitchManufacturer BARKS DALEModel No. EIS-H90NOTES: N/A

ACTION	UNITS	EXPECTED	LO LIMIT	HI LIMIT	AS FOUND	AS LEFT
Trip	PSI	45 ↓	45.9	44.1	45.2	45.2
Reset	PSI	53 ↑	N/A	53.9	48.1	48.1
ACTION	UNITS	EXPECTED	LO LIMIT	HI LIMIT	AS FOUND	AS LEFT
Trip						
Reset						

COMMENTS: RESET by 8PSI FROM S.P.  
Setpoint per 1X4AK01-52  
Tolerance per 1X4AK01-10001

TEST EQUIPMENT		
I.D. NO.	MODEL NO.	CALIBRATION DUE DATE
VP-2325	HP15R	4-16-90

PERFORMED BY: [Signature] DATE 3-22-90  
 REVIEWED BY: P. [Signature] DATE 3-24-90  
 APPROVED BY: F. [Signature] DATE 3-29-90



CHECKLIST - SHEET 1 OF 1

3.1 Shift Supervisor Authorization			
Signature		3-22-90 Date	
3.2. Reactor Operator (RO) Notified			
Signature		3-22-90 Date	
Step Verification			
Step/Substep	Initial	Step/Substep	Initial
3.4 Prerequisites are met	HRC	4.4.3 Isolation valves open	N/A
4.2.1 Lead wires disconnected	N/A	4.4.4 Lead wires reconnected	N/A
4.2.1 Independent Verification	N/A	4.4.5 Leak inspection	HRC
4.3.8 QC Notified	N/A	4.4.6 Current conditions reflected	HRC
4.4.1 QC Notified	N/A		
4.4.2 Test equipment removed	HRC		
RESTORATION VERIFICATION			
	Initial		
1. Isolation valves open	N/A		
2. Lead wires reconnected	N/A		
Performed by:		Date: 3-22-90	
Reviewed by:		Date: 3-24-90	



Sheet 1 of 1

## COMPLETION SHEET

PROCEDURE TITLE

PRESSURE SWITCH CALIBRATION

TIME TEST STARTED

2230

BY

NRG

DATE

3-22-90

DEFICIENCIES OCCURRED AND ACTIONS TAKEN

NONE

TEST RESULTS:

ACCEPTABLE ☒UNACCEPTABLE ☐PRESSURE SWITCH RESTORED TO SERVICE ☒PRESSURE SWITCH COMMITTED TO REPAIR ☐

TEST COMPLETED BY

P. L. Linder

TIME

2300

DATE

3-22-90

SHIFT SUPERVISOR NOTIFIED

Signature

Time

Date

REVIEWED BY:

P. L. Linder

DATE

3-24-90

APPROVED BY:

R. Bell

DATE

3-29-90



Procedure No. VEGP 22721-C	Revision 3	Page No. 7 of 10
-------------------------------	---------------	---------------------

## DATA SHEET

SHEET 1 OF 1

Inst. No. 1P\$-4749ALocation 1 DB1Serial No. N/ADescription Pressure SwitchManufacturer CALCONModel No. F-573-156

NOTES: N/A

ACTION	UNITS	EXPECTED	LO LIMIT	HI LIMIT	AS FOUND	AS LEFT
Trip	PSIG	30 ↓	28	32	*	30.2
Reset	PSIG	38 ↑	N/A	40	*	34.8
ACTION	UNITS	EXPECTED	LO LIMIT	HI LIMIT	AS FOUND	AS LEFT
Trip						
Reset						

COMMENTS:

Setpoint 1X4AKD1-443-4

\* NEW switch

Tolerance RER 88-0707

## TEST EQUIPMENT

I.D. NO.	MODEL NO.	CALIBRATION DUE DATE
VP-2448	ASHCROFT	4-30-90
VP-2443	ASHCROFT	5-24-90
	N	
	A	

PERFORMED BY: [Signature] DATE 3-23-90REVIEWED BY: [Signature] DATE 3-24-90APPROVED BY: [Signature] DATE 3-27-90



## CHECKLIST

SHEET 1 OF 1

## 3.1 Shift Supervisor Authorization

Signature

3-22-90  
Date

## 3.2. Reactor Operator (RO) Notified

Signature

3-22-90  
Date

## Step Verification

Step/Substep	Initial	Step/Substep	Initial
3.4 Prerequisites are met	N/A	4.4.3 Isolation valves open	N/A
4.2.1 Lead wires disconnected	N/A	4.4.4 Lead wires reconnected	N/A
4.2.1 Independent Verification	N/A	4.4.5 Leak inspection	JAB
4.3.8 QC Notified	N/A	4.4.6 Current conditions reflected	N/A
4.4.1 QC Notified	N/A		
4.4.2 Test equipment removed	N/A		

## RESTORATION VERIFICATION

	Initial
1. Isolation valves open	N/A
2. Lead wires reconnected	N/A

Performed by: *Chris Johnson*

Date: 3-23-90

Reviewed by: *P. Delange*

Date: 3-24-90



Sheet 1 of 1

## COMPLETION SHEET

PROCEDURE TITLE

PRESSURE SWITCH CALIBRATION

TIME TEST STARTED

0030

BY

N/A

DATE

3-23-90

DEFICIENCIES OCCURRED AND ACTIONS TAKEN

Did not use page 8 of data sheet

TEST RESULTS:

ACCEPTABLE ☒UNACCEPTABLE ☐PRESSURE SWITCH RESTORED TO SERVICE ☒PRESSURE SWITCH COMMITTED TO REPAIR ☐

TEST COMPLETED BY

N. L. [Signature]

TIME 0045

DATE

3-23-90

SHIFT SUPERVISOR NOTIFIED

Signature

Time

Date

REVIEWED BY:

P. Hinkelinger

DATE

3-24-90

APPROVED BY:

P. Boer

DATE

3-29-90



Procedure No. VEGP 22721-C	Revision 3	Page No. 7 of 10
-------------------------------	---------------	---------------------

DATA SHEET

SHEET 1 OF 1

Inst. No. IPS-4749B

Location 10B1

Serial No. N/A

Description Pressure Switch

Manufacturer CALCON

Model No. F-573-156

NOTES: N/A

ACTION	UNITS	EXPECTED	LO LIMIT	HI LIMIT	AS FOUND	AS LEFT
Trip	PSIG	30 ↓	28	32	*	30 ↓
Reset	PSIG	36 ↑	N/A	40	*	36.0
ACTION	UNITS	EXPECTED	LO LIMIT	HI LIMIT	AS FOUND	AS LEFT
Trip						
Reset						

COMMENTS: Setpoint 144K01-443  
Tolerance RER 88-0707

\* NEW SWITCH

TEST EQUIPMENT

I.D. NO.	MODEL NO.	CALIBRATION DUE DATE
VP-2449	ASHCROFT	4-30-90
VP-2443	ASHCROFT	5-24-90

PERFORMED BY: [Signature] DATE 3-23-90  
 REVIEWED BY: P. Dinkelager DATE 3-24-90  
 APPROVED BY: [Signature] DATE 3-29-90



## CHECKLIST

- SHEET 1 OF 1

## 3.1 Shift Supervisor Authorization

Signature [Signature]Date 3-23-90

## 3.2. Reactor Operator (RO) Notified

Signature [Signature]Date 3-23-90

## Step Verification

Step/Substep	Initial	Step/Substep	Initial
3.4 Prerequisites are met	<u>N/A</u>	4.4.3 Isolation valves open	<u>N/A</u>
4.2.1 Lead wires disconnected	<u>N/A</u>	4.4.4 Lead wires reconnected	<u>N/A</u>
4.2.1 Independent Verification	<u>N/A</u>	4.4.5 Leak inspection	<u>[Signature]</u>
4.3.8 QC Notified	<u>N/A</u>	4.4.6 Current conditions reflected	<u>N/A</u>
4.4.1 QC Notified	<u>N/A</u>		
4.4.2 Test equipment removed	<u>N/A</u>		

## RESTORATION VERIFICATION

	Initial
1. Isolation valves open	<u>N/A</u>
2. Lead wires reconnected	<u>N/A</u>

Performed by: [Signature]Date: 3-23-90Reviewed by: [Signature]Date: 3-24-90



PROCEDURE NO  
VEGP

22721-C

REVISION

3

PAGE NO

10 of 10

Sheet 1 of 1

COMPLETION SHEET

PROCEDURE TITLE

PRESSURE SWITCH CALIBRATION

TIME TEST STARTED

0035

BY

*Njt*

DATE

3-23-90

DEFICIENCIES OCCURRED AND ACTIONS TAKEN

*Did not use page 8 of data sheet*

TEST RESULTS:

ACCEPTABLE ☒

UNACCEPTABLE ☐

PRESSURE SWITCH RESTORED TO SERVICE ☒

PRESSURE SWITCH COMMITTED TO REPAIR ☐

TEST COMPLETED BY

*Don Thomas*

TIME

0050

DATE

3-23-90

SHIFT SUPERVISOR NOTIFIED

*[Signature]*  
Signature

1937

Time

3-23-90

Date

REVIEWED BY:

*P. Luebel*

DATE

3-24-90

APPROVED BY:

*P. Bell*

DATE

3-29-90



Procedure No. VEGP	22721-C	Revision 3	Page No. 7 of 10
-----------------------	---------	---------------	---------------------

DATA SHEET

SHEET 1 OF 1

Inst. No. 1PS-7749C

Location IDB1

Serial No. N/A

Description Pressure Switch

Manufacturer Calcon

Model No. F-573-156

NOTES: N/A

ACTION	UNITS	EXPECTED	LO LIMIT	HI LIMIT	AS FOUND	AS LEFT
Trip	PSIG	30 ↓	28	32	*	30.2
Reset	PSIG	38 ↑	N/A	40	*	35.4
ACTION	UNITS	EXPECTED	LO LIMIT	HI LIMIT	AS FOUND	AS LEFT
Trip						
Reset						

COMMENTS: setpoint 15YAK01-443  
Tolerance per 88-0707

\* NEW switch

TEST EQUIPMENT		
I.D. NO.	MODEL NO.	CALIBRATION DUE DATE
VP-2449	AS4CROFT	4-30-90
VP-2443	AS4CROFT	5-24-90
	N	
	A	

PERFORMED BY: [Signature] DATE 3-23-90  
 REVIEWED BY: P. [Signature] DATE 3-21-90  
 APPROVED BY: [Signature] DATE 3-21-90



## CHECKLIST

SHEET 1 OF 1

## 3.1 Shift Supervisor Authorization

Signature

Date

## 3.2. Reactor Operator (RO) Notified

Signature

Date

## Step Verification

Step/Substep	Initial	Step/Substep	Initial
3.4 Prerequisites are met	N/A	4.4.3 Isolation valves open	N/A
4.2.1 Lead wires disconnected	N/A	4.4.4 Lead wires reconnected	N/A
4.2.1 Independent Verification	N/A	4.4.5 Leak inspection	gob
4.3.8 QC Notified	N/A	4.4.6 Current conditions reflected	N/A
4.4.1 QC Notified	N/A		
4.4.2 Test equipment removed	N/A		

## RESTORATION VERIFICATION

	Initial
1. Isolation valves open	N/A
2. Lead wires reconnected	N/A

Performed by: *Steve Johnson*

Date: 3-23-80

Reviewed by: *P. Dunlap*

Date: 3-24-80



PROCEDURE NO  
VEGP

22721-C

REVISION

3

PAGE NO

10 of 10

Sheet 1 of 1

COMPLETION SHEET

PROCEDURE TITLE

PRESSURE SWITCH CALIBRATION

TIME TEST STARTED

0050

BY

*[Signature]*

DATE

3-23-90

DEFICIENCIES OCCURRED AND ACTIONS TAKEN

*Did not use page 8 of data sheet*

TEST RESULTS:

ACCEPTABLE ☒

UNACCEPTABLE ☐

PRESSURE SWITCH RESTORED TO SERVICE ☒

PRESSURE SWITCH COMMITTED TO REPAIR ☐

TEST COMPLETED BY

*[Signature]*

TIME

0055

DATE

3-23-90

SHIFT SUPERVISOR NOTIFIED

*[Signature]*

Signature

1937

Time

3-23-90

Date

REVIEWED BY:

*P. Lenz*

DATE

3-24-90

APPROVED BY:

*P. Belo*

DATE

3-29-90



FOR USE WITH CONTROL NO. 19001433

Procedure No. VEGP 22721-C	Revision 3	Page No. 7 of 10
-------------------------------	---------------	---------------------

## DATA SHEET

SHEET 1 OF 1

Inst. No. 1PS19172 (W22)Location 10B1Serial No. N/ADescription Pressure SwitchManufacturer CalsonModel No. F-573-156NOTES: N/A

ACTION	UNITS	EXPECTED	LO LIMIT	HI LIMIT	AS FOUND	AS LEFT
Trip	PSI	8 ↓	6	10	7.05	7.05
Reset	PSI	16 ↑	N/A	18	11.34	11.34
ACTION	UNITS	EXPECTED	LO LIMIT	HI LIMIT	AS FOUND	AS LEFT
Trip						
Reset						

COMMENTS: Setpoint per 184AK01-52  
Tolerance per RCR 88-0707

## TEST EQUIPMENT

I.D. NO.	MODEL NO.	CALIBRATION DUE DATE
VP-2549	Heise	5-16-90
VP-2443	ASHCROFT	5-24-90

PERFORMED BY: [Signature] DATE 3-23-90REVIEWED BY: [Signature] DATE 3-24-90APPROVED BY: [Signature] DATE 3-29-90



## CHECKLIST

SHEET 1 OF 1

## 3.1 Shift Supervisor Authorization

Signature

Date

## 3.2. Reactor Operator (RO) Notified

Signature

Date

## Step Verification

Step/Substep	Initial	Step/Substep	Initial
3.4 Prerequisites are met	<u>N/A</u>	4.4.3 Isolation valves open	<u>N/A</u>
4.2.1 Lead wires disconnected	<u>N/A</u>	4.4.4 Lead wires reconnected	<u>N/A</u>
4.2.1 Independent Verification	<u>N/A</u>	4.4.5 Leak inspection	<u>HKG</u>
4.3.8 QC Notified	<u>N/A</u>	4.4.6 Current conditions reflected	<u>N/A</u>
4.4.1 QC Notified	<u>N/A</u>		
4.4.2 Test equipment removed	<u>N/A</u>		

## RESTORATION VERIFICATION

	Initial
1. Isolation valves open	<u>N/A</u>
2. Lead wires reconnected	<u>N/A</u>

Performed by:

Date: 3-23-90

Reviewed by:

Date: 3-24-90



COMPLETION SHEET

PROCEDURE TITLE

PRESSURE SWITCH CALIBRATION

TIME TEST STARTED

0025

BY

WJL

DATE

3-23-90

DEFICIENCIES OCCURRED AND ACTIONS TAKEN

Did not use page 8 of Data sheet

TEST RESULTS:

ACCEPTABLE ☒

UNACCEPTABLE ☐

PRESSURE SWITCH RESTORED TO SERVICE ☒

PRESSURE SWITCH COMMITTED TO REPAIR ☐

TEST COMPLETED BY

WJL

TIME

0100

DATE

3-23-90

SHIFT SUPERVISOR NOTIFIED

Signature

1937

Time

3-23-90

Date

REVIEWED BY:

P. Luehling

DATE

3-24-90

APPROVED BY:

F. Bell

DATE

3-29-90



Procedure No. VEGP	22721-C	Revision 3	Page No. 7 of 10
-----------------------	---------	---------------	---------------------

## DATA SHEET

SHEET 1 OF 1

Inst. No. 1P449BLocation IDBISerial No. N/ADescription Pressure SwitchManufacturer CALCONModel No. F-573-156NOTES: N/A

ACTION	UNITS	EXPECTED	LO LIMIT	HI LIMIT	AS FOUND	AS LEFT
Trip	PSIG	30 ↓	28	32	30.1	30.1
Reset	PSIG	38 ↑	N/A	40	37.8 38.2	38.2
ACTION	UNITS	EXPECTED	LO LIMIT	HI LIMIT	AS FOUND	AS LEFT
Trip						
Reset						

COMMENTS:

Setpoint 1X4AK01-443-4  
Tolerance RER 88-0707

## TEST EQUIPMENT

I.D. NO.	MODEL NO.	CALIBRATION DUE DATE
VP-2449	ASHCROFT	4-30-90
VP-2443	ASHCROFT	5-24-90
	N/A	
	A	

PERFORMED BY: Alan Thomas DATE 3-23-90  
 REVIEWED BY: P. Luehry DATE 3-24-90  
 APPROVED BY: ASell DATE 3-24-90



## CHECKLIST

SHEET 1 OF 1

## 3.1 Shift Supervisor Authorization

Signature

Date

## 3.2. Reactor Operator (RO) Notified

Signature

Date

## Step Verification

Step/Substep	Initial	Step/Substep	Initial
3.4 Prerequisites are met	N/A	4.4.3 Isolation valves open	N/A
4.2.1 Lead wires disconnected	N/A	4.4.4 Lead wires reconnected	N/A
4.2.1 Independent Verification	N/A	4.4.5 Leak inspection	*
4.3.8 QC Notified	N/A	4.4.6 Current conditions reflected	*
4.4.1 QC Notified	N/A		
4.4.2 Test equipment removed	N/A		

## RESTORATION VERIFICATION

	Initial
1. Isolation valves open	N/A
2. Lead wires reconnected	N/A

Performed by: *[Signature]* Date: 3-23-90Reviewed by: *[Signature]* Date: 3-24-90

\* Switch was replaced with new one.



Sheet 1 of 1

## COMPLETION SHEET

PROCEDURE TITLE

PRESSURE SWITCH CALIBRATION

TIME TEST STARTED

0110

BY

H/X

DATE

3-23-90

DEFICIENCIES OCCURRED AND ACTIONS TAKEN

Did not use pages 8 of data sheet

\* This switch was replaced with a new one, MERIT  
5480

TEST RESULTS:

ACCEPTABLE ☒UNACCEPTABLE ☐PRESSURE SWITCH RESTORED TO SERVICE ☒PRESSURE SWITCH COMMITTED TO REPAIR ☐

TEST COMPLETED BY

H. Johnson

TIME

0115

DATE

3-23-90

SHIFT SUPERVISOR NOTIFIED

Signature

Time

Date

REVIEWED BY:

P. Luehling

DATE

3-24-90

APPROVED BY:

R. Bell

DATE

3-29-90



Procedure No. VEGP	22721-C	Revision 3	Page No. 7 of 10
-----------------------	---------	---------------	---------------------

## DATA SHEET

SHEET 1 OF 1

Inst. No. 1P444 1P54749CLocation 1DB1Serial No. N/ADescription Pressure SwitchManufacturer CALCONModel No. F-573-156

NOTES: N/A

ACTION	UNITS	EXPECTED	LO LIMIT	HI LIMIT	AS FOUND	AS LEFT
Trip	PSIG	30↓	28	32	30.2	30.2
Reset	PSIG	38↑	N/A	40	35.8 <sup>3-23-90</sup>	35.8
ACTION	UNITS	EXPECTED	LO LIMIT	HI LIMIT	AS FOUND	AS LEFT
Trip						
Reset						

COMMENTS:

Setpoint 1X4AKD1-443-4

Tolerance RER 88-0707

## TEST EQUIPMENT

I.D. NO.	MODEL NO.	CALIBRATION DUE DATE
VP-244P	ASHCROFT	4-30-90
VP-2443	ASHCROFT	5-24-90
	N	
	A	

PERFORMED BY: [Signature] DATE 3-23-90  
 REVIEWED BY: [Signature] DATE 3-24-90  
 APPROVED BY: [Signature] DATE 3-29-90



## CHECKLIST

SHEET 1 OF 1

## 3.1 Shift Supervisor Authorization

Signature

3-22-90  
Date

## 3.2. Reactor Operator (RO) Notified

Signature

3-22-90  
Date

## Step Verification

Step/Substep	Initial	Step/Substep	Initial
3.4 Prerequisites are met	N/A	4.4.3 Isolation valves open	N/A
4.2.1 Lead wires disconnected	N/A	4.4.4 Lead wires reconnected	N/A
4.2.1 Independent Verification	N/A	4.4.5 Leak inspection	*
4.3.8 QC Notified	N/A	4.4.6 Current conditions reflected	*
4.4.1 QC Notified	N/A		
4.4.2 Test equipment removed	N/A		

## RESTORATION VERIFICATION

	Initial
1. Isolation valves open	N/A
2. Lead wires reconnected	N/A

Performed by: *James Johnson* Date: 3-23-90Reviewed by: *P. Levelog* Date: 3-24-90

\* Switch was replaced with new one.



Sheet 1 of 1

## COMPLETION SHEET

PROCEDURE TITLE

PRESSURE SWITCH CALIBRATION

TIME TEST STARTED

0100

BY

VJH

DATE

3-23-90

DEFICIENCIES OCCURRED AND ACTIONS TAKEN

Did not use page 8 of data sheet.\* This switch was replaced with a new one,  
MER # 5480

TEST RESULTS:

ACCEPTABLE ☒UNACCEPTABLE ☐PRESSURE SWITCH RESTORED TO SERVICE ☒PRESSURE SWITCH COMMITTED TO REPAIR ☐

TEST COMPLETED BY

VJH

TIME

01:05

DATE

3-23-90

SHIFT SUPERVISOR NOTIFIED

VJH

Signature

0122

Time

3:23:40

Date

REVIEWED BY:

P. Lueders

DATE

3-24-90

APPROVED BY:

VJH

DATE

3-29-90







## EQ EVALUATION CHECKLIST

FOR USE ON PROJECT CLASSES Q111, Q212,  
Q313, Q013, Q015, Q11E, Q11J, Q12E, 61J

MWO NO. 19001433

## SECTION I

## PART A ORIGINAL PART

1. DESCRIPTION DG CONTROL PANEL  
2. TAG NO. 12403 PS DG 2  
3. PROJECT CLASS 11J  
4. SPECIFICATION (EQDP) NO. X4AK01  
5. MANUFACTURER DELTAVAL  
6. MODEL NO. NA  
7. PART NO. F573156

## PART B REPLACEMENT PART

1. DESCRIPTION LOW PRESS SENSOR  
2. MFR NO. 5480  
3. STOCK NO. 29200-26235  
4. SPECIFICATION (EQDP) NO. X4AK01  
5. MANUFACTURER DELTAVAL  
6. MODEL NO. NA  
7. PART NO. F573156  
8. PO NO. G. 55004

## COMMENTS

## SECTION II WORK PLANNING

1. ARE PROCEDURES, VENDOR MANUALS, DRAWINGS OR INSTRUCTIONS AVAILABLE TO DISASSEMBLE/REWORK COMPONENT?

YES NO  
NA 13-30-90  
(Init. Date)

2. ARE SPECIFICATION NUMBERS FOR ORIGINAL AND REPLACEMENT ITEMS THE SAME?

YES NO  
✓ NA

3. ARE MANUFACTURER MODEL/PART NUMBERS OF THE ORIGINAL AND REPLACEMENT PARTS THE SAME?

YES NO  
✓ NA

4. IS BULK MATERIAL LISTED ON ATTACHMENT ACCEPTABLE? LIST ITEM NO. FROM ATTACHMENT IF "NO" IS CHECKED.

NA  
(Item No.)

YES NO  
NA 1  
(Init. Date)

## NOTE

If items 2, 3, or 4 are checked No, the Checklist must be reviewed by the EQ Group.

- [ ✓ ] PART(S) ARE ACCEPTABLE FOR USE  
[ ] SEND TO EQ GROUP

AC Heaton 13-30-90  
WFO DATE

## SECTION III EQ GROUP EVALUATION

- [ ] PART IS ACCEPTABLE FOR USE [ ] PART IS UNACCEPTABLE FOR USE  
JUSTIFICATION FOR ACCEPTANCE: NA

1  
EQ ENGINEER DATE



## COPY 2

Design Change No.

Dietary

742

7-27-40

[illegible][illegible]

6/25/2011 10:59 AM



## VEGP FIRE PROTECTION CHECKLIST

1. MWO NO. 140014332 MPL/TAG NO. 12402 PS DG2  
 3. LOCATION D. Green 2

4. WILL THE WORK INSTALL, IMPAIR, MODIFY, ISOLATE, DEFEAT, OR REMOVE ANY OF THE FOLLOWING? IF THE ANSWER IS "YES" CHECK THE BOX, AND INDICATE APPROPRIATE DETAILS.

- ☐ ( ) SPRINKLER SYSTEM
- ☐ ( ) INTERIOR HOSE STATION
- ☐ ( ) HALON SYSTEM
- ☐ ( ) DETECTION SYSTEM
- ☐ ( ) EMERGENCY LIGHTING SYSTEM
- ☐ ( ) PERMANENT COMBUSTIBLES (CABLE, WOOD, PLASTIC, ETC.)
- ☐ ( ) STRUCTURAL STEEL, OR RACEWAY FIREPROOFING
- ☐ ( ) FIRE SUPPRESSION SUPPLY SYSTEM (PUMPS, TANKS, ETC.)
- ☐ ( ) CONDUIT SEALS OR EQUIPMENT ENCLOSURE (CABINET HOUSING)
- ☐ ( ) FIRE EXTINGUISHER
- ☐ ( ) COMMUNICATIONS SYSTEM
- ☐ ( ) RCP OIL COLLECTION SYSTEM
- ☐ ( ) SEISMIC STANDPIPE SYSTEM

5. WILL THE WORK DEFEAT, MODIFY OR IMPAIR ANY OF THE FOLLOWING FIRE SEPARATION FEATURES? IF THE ANSWER IS "YES" CHECK THE BOX, AND INDICATE APPROPRIATE DETAILS.

- ☐ ( ) A. FIRE AREA BOUNDARY (WALL, ETC.)
- ☐ ( ) B. PASSIVE AREA BOUNDARY PENETRATION SEAL ASSEMBLY.  
     PENETRATION SEAL \_\_\_\_\_  
     WALL BLOCKOUT \_\_\_\_\_  
     FLOOR PLUG OR HATCH \_\_\_\_\_  
     CABLE TRAY OR CONDUIT WRAP \_\_\_\_\_  
     RADIANT ENERGY SHIELD \_\_\_\_\_
- ☐ ( ) C. ACTIVE FIRE AREA BOUNDARY PENETRATION SEAL.  
     FIRE DOOR \_\_\_\_\_  
     FIRE DAMPER \_\_\_\_\_

6. IF ALL THE ANSWERS IN BLOCKS 4 and 5 ARE "NO", STOP THE EVALUATION HERE, AND ENTER "NO" IN BLOCK 11 OF THE MWO FORM.  
 IF ANY QUESTIONS WERE ANSWERED "YES", ENTER "YES" IN BLOCK 11 OF THE MWO FORM.

EVALUATOR RRose DATE 3/20/90

POST WORK REVIEW (COMPLETE "A, B, OR C" BELOW)

(A) THE CONDITION IMPACTING THE FIRE PROTECTION COMPONENTS LISTED ABOVE HAS BEEN REMOVED. FPE \_\_\_\_\_ DATE \_\_\_\_\_

(B) THE FIRE PROTECTION COMPONENT IS STILL IMPAIRED. FPE N/A DATE \_\_\_\_\_

(C) RESTORATION OF THE IMPAIRMENT HAS BEEN TRANSFERRED (Ref: \_\_\_\_\_) AND THE FIRE PROTECTION LCO LOG HAS BEEN CHANGED TO REFERENCE THE NEW MWO FOR THIS IMPAIRMENT. FPE \_\_\_\_\_ DATE \_\_\_\_\_



05-253-90  
\*\* COPY \*\* COPY \*\* COPY \*\* COPY \*\* COPY \*\* COPY \*\* COPY \*\* COPY \*\* COPY \*\* COPY  
NUCLEAR PLANT MAINTENANCE WORK ORDER (1 OF 2)

1. CONTROL NO. 19001537 00 2. DATE 03/25/90 3. UNIT 1 4. SYSTEM 2403  
5. PL/TAG NO. 12403P5DG4 1B ENG CNTRL PNL F-A 5A. REPAIR TAG  
MPL/TAG(S) ASSOCIATED WITH SPECIAL INDICATORS  
6. PROB/ WORK REQ. DIESEL GENERATOR 1B HAS HAD INTERMITTENT TRIP PROBLEMS.

ORIGINAL

CONT.  
N

7. INITIATOR KEN STOKES 8. SUPRV KEN STOKES LOC 1DB1  
9. MWO CLASS S EQP CLASS 11J 10. UNIT STAT Run/Make 11. FIRE PROTECT NO  
12. DCR N 13. NCR/DR N 14. TYPE MAINT P 15. DURATION  
16. CRAFT MECH(EST/ACT) ELEC(EST/ACT) I&C(EST/ACT) CCNT(EST/ACT) HP/OT(EST/ACT)  
CREW 0 0 0 0 0  
HRS. 0 0 0 0 0  
EXP. 0 0 0 0 0  
SCHED BEG 3/25/90 3/25/90 3/25/90 3/25/90 3/25/90  
SCHED ENL 3/25/90 3/25/90 3/25/90 3/25/90 3/25/90  
RESP. WORKMAN  
17. CLR ETD 19/15549 18. WELD PERM N RWP PERM N  
19. QC HOLD PTS Y 20. PROC 27563 C  
QC REVIEWED BY Ryd. Whitaker 3/25/90 21. PRI 14 22. LCO NA  
23. WORK INST. SEE CONTINUATION SHEET.

NT. COOPER P.Q. #6002124  
Y  
24. INITIATE REVIEW 25. SPEC REV REQ N  
OPS DATE 3/25/90 MNT DATE 3/25/90 26. MWO RELEASE FOR WORK  
HP. DATE 3/25/90 ENG DATE 3/25/90 SIG. DATE 3/25/90  
27. ACT SEE BLOCK 27 CONTINUATION SHEETS  
WORK LOGIC BOARD in B storage in the ITC Shop. 3-27-90  
PERFORMED

FOR INFORMATION ONLY

CONT.  
N  
HIST SUM  
28. MTRL REQD MOR# 90-5724  
29. PERSON PERFORMING WORK (NAME) Ken Stokes DATE 3/27/90 30. MAINTENANCE FOREMAN Ken Stokes DATE 3/27/90  
31. INSPECTION PERFORMED BY Ken Stokes DATE 3/27/90  
32. METHOD OF F.T. Qp. Port. on 14880-1 3-28-90  
33. PROCEDURE # NA 34. PERFORMED BY Ken Stokes 35. DATE 3/28/90  
36. PROVES OPERABILITY NA 37. METHOD USED TO PROVE OPERABILITY NA  
38. SATISFY. UNSATISFY 39. IF UNSAT. CORR. ACTION NA  
40. UNIT STATUS AT TIME OF FAILURE N 41. TYPE FAIL N 42. MODE OF FAIL N  
43. CAUSE OF FAILURE N 44. DETECT BY N 45. EFFECT ON SYS N  
46. EFF ON PLANT N 47. MWO STAT 6D 48. CAUSE N 49. CORR ACT. N  
50. EW MWO NA 51. OPER. ACCEPT BY Ken Stokes DATE 3/28/90  
52. SOSOS APPROVAL NA DATE 3/28/90  
53. SPEC REV COMP KCS DATE 3/25/90 54. MEET. # NA DATE 3/25/90  
55. CLOSE OUT APPROVAL BY QC D. Sullivan 3-29-90

B IN TRAIN



CONTROL NO. 19001537 00

WORK INSTRUCTIONS: PERFORM ENGINE LOGIC TESTING PER PROCEDURE 27563-C, REV 2. COOPER ENERGY SERVICES PERSONNEL WILL BE PERFORMING APPLICABLE PORTIONS OF THE PROCEDURE WITH ASSISTANCE FROM GPC PERSONNEL AS REQUIRED. THE ELECTRICAL PORTIONS OF THE PROCEDURE NEED NOT BE RETESTED. ADDITIONAL INSTRUMENTATION MAY BE CONNECTED BY TEST PERSONNEL TO AID IN TROUBLESHOOTING ANY INSTRUMENTATION CONNECTED OR ADJUSTMENTS MADE SHALL BE DOCUMENTED COMPLETELY ON THIS MWO. DOCUMENT COMPLETELY ANY PROBLEMS ENCOUNTERED WHILE PERFORMING THIS TEST.

FOLLOWING THE LOGIC TEST THE ENGINE WILL BE STARTED IN THE EMERGENCY MODE AND A LEAK TEST PERFORMED ON THESE LINES:

E-10A - TRIP LOW PRESSURE LUBE OIL

B - " " " " "

C - " " " " "

E-16A - TRIP HIGH TEMP JACKET WATER

B - " " " " "

C - " " " " "

E-68 - TRIP HIGH PRESSURE CRANKCASE

E-92 - TRIP LOW PRESSURE TURBO OIL

E-14 - TRIP LOW PRESSURE JACKET WATER

E-23H - TRIP HIGH VIBRATION

E-19 - TRIP HIGH TEMP ENG BEARINGS

E-18 - TRIP HIGH TEMP LUBE OIL

TEST FOR LEAKAGE BY DISCONNECTING TUBING AT CONTROL PANEL BULKHEAD AND CONNECTING PNEUMATIC BUBBLE TESTER. OBSERVE TESTER FOR AIR FLOW WHEN LINE IS PRESSURIZED. RESTORE TUBING CONNECTION AT BULKHEAD AND CONTINUE WITH NEXT INSTRUMENT LINE.

#### NOTE

THE AREA OF TESTING SHALL BE ROPED AND ENTRANCE LIMITED TO ESSENTIAL PERSONNEL AS DETERMINED BY COOPER REPRESENTATIVES AND GPC ENGINEERING.

GPC ENGINEERING SHALL BE PRESENT FOR ALL TESTING AND QC REPRESENTATIVE PRESENT AS REQUIRED.

*Lead & Lead*  
FOR KEN STOKES 3/25/90



\*\* COPY \*\* COPY \*\* COPY \*\* COPY \*\* COPY \*\* COPY \*\* COPY \*\* COPY \*\* COPY  
NUCLEAR PLANT MAINTENANCE WORK ORDER (CONTINUED) (2 OF 3)

CONTROL NO. 19001537 00

MPL/TAG NO.	SYSTEM	EQP	CLS	DESCRIPTION	LOCATION
12403P5DG4	2403	11J		D/G 1B ENG CNTRL PNL F-A	1DB1
12403G4002	2403	015		DIESEL GENERATOR	1DGB1-



STEP #1

FOLLOWING THE LOGIC TEST THE ENGINE WILL BE STARTED IN THE EMERGENCY MODE AND A LEAK TEST PERFORMED ON THESE LINES:

E-10A - TRIP LOW PRESSURE LUBE OIL  
B - " " " " "  
C - " " " " "  
E-16A - TRIP HIGH TEMP JACKET WATER  
B - " " " " "  
C - " " " " "  
E-68 - TRIP HIGH PRESSURE CRANKCASE  
E-92 - TRIP LOW PRESSURE TURBO OIL  
E-14 - TRIP LOW PRESSURE JACKET WATER  
E-23H - TRIP HIGH VIBRATION  
E-19 - TRIP HIGH TEMP ENG BEARINGS  
E-18 - TRIP HIGH TEMP LUBE OIL

TEST FOR LEAKAGE BY DISCONNECTING TUBING AT CONTROL PANEL BULKHEAD AND CONNECTING PNEUMATIC BUBBLE TESTER. OBSERVE TESTER FOR AIR FLOW WHEN LINE IS PRESSURIZED. RESTORE TUBING CONNECTION AT BULKHEAD AND CONTINUE WITH NEXT INSTRUMENT LINE.

STEP #2

<sup>575/5</sup> NORMAL START

- TRIP BY H-I-TEMP LUBE OIL

STEP #3

LOSP START (JUMPER IN GEN. CONTROL PANEL 211 TO 213)

- TRIP BY HIGH VIBRATION

STEP #4

NORMAL START

- TRIP BY HIGH PRESS CRANKCASE

STEP #5

<sup>575/5</sup> SI START (JUMPER IN GEN. CONTROL PANEL 204 TO 209)

<sup>335/5</sup> - TRIP BY 2 OF 3 L.O. PRESSURE

NOTE


THE AREA OF TESTING SHALL BE ROPED AND ENTRANCE LIMITED TO ESSENTIAL PERSONNEL AS DETERMINED BY COOPER REPRESENTATIVES AND GPC ENGINEERING.

GPC ENGINEERING SHALL BE PRESENT FOR ALL TESTING AND QC REPRESENTATIVE PRESENT AS REQUIRED.

WJP 3/27/90



GEORGIA POWER CO.

1 CONTROL NO. 19001537	2 REVISION NO. 	3 MPL TAG NO. 1-2403-G4-002 1-2403-P5-D64	4 DATE 3/26/90
5 REASON FOR REVISION Logic Board 1A-7055 In The 1B O/E Control Panel Does Not Extend The Shut-Down Cylinder On Command Replace Logic Board With New Logic Board SK#29800-26978 MER#90-5724 Maintain old logic board in Q-storage. Note location on this MWO. Sys. Eng. will determine analysis to be performed on the old Logic Board.			
			6 INITIATOR David Hawkins <i>David Hawkins</i>
REVIEW SIGNATURES <i>KCS 3/26/90</i>			
7 MAINTENANCE ENG <i>K. Heaton 3-26-90</i>	8 OPERATIONS <i>JMC 3-26-90</i>	9 CLEARANCE REQUIRED 1-90-15549	
10 QC REVIEW <i>J.C. HARVEY 3-26-90</i>	11 HOLD POINTS <i>yes</i>		
12 HP REVIEW <i>NA 3-26-90</i>	13 NEW RWP REQUIRED <i>N/A</i>		
14 ANI REVIEW <i>NA 3-26-90</i>	15 HOLD POINTS <i>NA</i>		
16 WORK PLANNER <i>Conk 3/26/90</i>	17 PROCEDURES <i>27503-C R42</i>		
18 FIRE PROTECTION REVIEW <i>NA CAC 3/26/90</i>	19 SHIFT SUPERVISOR <i>W.P. Stephen 3/26/90</i>		
20 REMARKS			



## VOGTLE ELECTRIC GENERATING PLANT

GEORGIA POWER CO.

## MAINTENANCE WORK ORDER REVISION SHEET

1 CONTROL NO. 19001537	2 REVISION NO. 2	3 MPL TAG NO. 12403 P5064 12403 G4002	4 DATE 3/27/90
5 REASON FOR REVISION ADDITION OF WORK INSTRUCTIONS			
- PERFORM TEST ACCORDING TO STEPS 1 THROUGH 5 ON CONTINUATION SHEET.			
- RECORD RESULTS IN BLK 27			
			6 INITIATOR JEFF PALMER X3260
REVIEW SIGNATURES			
7 MAINTENANCE ENG <i>[Signature]</i> 3/27/90	8 OPERATIONS <i>[Signature]</i> 3-27-90	9 CLEARANCE REQUIRED NO	
10 QC REVIEW <i>[Signature]</i> 3-27-90	11 HOLD POINTS No additional Witness points		
12 HP REVIEW <i>[Signature]</i> 3-27-90	13 NEW RWP REQUIRED NONE		
14 ANI REVIEW N/A 3/27/90	15 HOLD POINTS N/A 3/27/90		
16 WORK PLANNER <i>[Signature]</i> 3/27/90	17 PROCEDURES N/A		
18 FIRE PROTECTION REVIEW N/A	19 SHIFTS SUPERVISOR <i>[Signature]</i>		
20 REMARKS REVISED AS DIRECTED BY PAUL KOCHERY <i>[Signature]</i> 3/27/90			



# Quality Control Inspection Report

VOGTLE GENERATING PLANT—UNITS 1 & 2

34153

Georgia Power 

Page 1 of 2

MWO/ODR/DR No. <u>19001537</u>	Building <u>Diesel</u>	Procedure/Spec. No./Rev. <u>27563-C R/2</u>
Room No./Level No. <u>B-TRAIN</u>	Sys./Start-Up Designator <u>2403</u>	Tag No. <u>1-2403-64-002</u>
Drawing No./Rev. <u>N/A</u>	Vendor Manual Log No. <u>N/A</u>	Other <u>N/A</u>

1. Inspector will use separate form for each completed inspection function(s) and insert original with work package, use continuation sheets when needed.
2. Use simple narrative type report procedure. Reference all applicable drawing numbers, specifications, special instructions, etc., connected with your inspection. Use sketches, when applicable, showing dimensions checked, alignment, physical location of defects found, etc. N/A all blocks not used.
3. Upon completion of the inspection activity, enter results below and sign and date.

Remarks: Type of Inspection visual.

Started witnessing testing at 0930 on 3-26-90

① P3, pressure switch was replaced by MWO 19001542 on 3-26-90

② Replacing P3 above did not totally resolve problem with Engine shut down cylinder R not extending

③ Witnessed replacement of the Shut down Logic Board: New <sup>183135190</sup> Board; P/N 1A-7055 R/B

MER # MAR 26-90-5724

old board P/N 1A-7055 R/B

Sketch

④ On 3/26/90 at 1300 test was resumed

Continued on page 2

Inspection Results

☒ SAT. ☐ UNSAT—ODR/DR NO.(s):

705516A MCS191

Inspector J. P. Harner Date 3/26/90

WHITE—Work Package

CANARY—Q.C. Supv.

PINK—Inspector



MWO/ORD No./Other

IR 34153

Remarks

MATE used: Fluke	VP- 1-1052	CDD 4-10-90
Fluke	VP- 1-1038	CDD 5-5-90
Function Generator	VP- 12 83	CDD 7-27-90
Recorder	VP- 7032	CDD 5-16-90
Pressure gauge	VP- 2619	CDD 6-2-90
Pressure gauge	VP- 2623	CDD 6-5-90
Pressure gauge	VP- 2627	CDD 4-15-90

⑤ Visually witnessed the following steps in procedure 27563-k R/2

step 4.2.55, tubing line E-68 reconnected  
 4.2.55.1 Trip high press. crankcase alarm off  
 4.2.55.4 Shutdown cylinder not extended  
 4.2.57.1 tubing E-23-14 reconnected  
 4.2.57.1 Trip vibration alarm off  
 4.2.59 plug to E-14  
 4.2.59.1 Trip low pressure jacket water alarm off  
 4.2.64.1 Unit Available Emergency status light on  
 4.2.64.2 Disabled D.C. start power failure alarm off  
 4.2.66 Emergency stop relay off  
 4.2.72 E16-A + B reconnected  
 4.2.74 E16-B + C reconnected  
 4.2.76 E16-A + C reconnected  
 4.2.77.1 Group I pressure gauge < 2.5 PSI  
 4.2.77.2 By pass test failure light off  
 4.2.77.3.1 By pass test failure light is on

⑥ Test was suspended at step 4.2.87 and will resume later.



## Quality Control Inspection Report

VOGTLE GENERATING PLANT—UNITS 1 &amp; 2

34124

Georgia Power



Page 1 of 2

MWO/ODR/DR No. 1900 1537	Building Diesel/Gen. B	Procedure/Spec. No./Rev. 27563-C R/2
Room No./Level No. Rm#101 Level 1	Sys./Start-Up Designator 2403	Tag No. 12403 64002
Drawing No./Rev. N/A	Vendor Manual Log No. N/A	Other N/A

- Inspector will use separate form for each completed inspection function(s) and insert original with work package, use continuation sheets when needed.
- Use simple narrative type report procedure. Reference all applicable drawing numbers, specifications, special instructions, etc., connected with your inspection. Use sketches, when applicable, showing dimensions checked, alignment, physical location of defects found, etc. N/A all blocks not used.
- Upon completion of the inspection activity, enter results below and sign and date.

Method of all Inspection - Visual.

Remarks Visually verified step 4.2.36.7-Relay R35 was de-energized. R35 was not de-energized initially, problem was solved by opening F10. Verified step 4.2.37.1, 4.2.37.2, 4.2.39.2.1

Verified 4.2.41.1 trip alarm was energized. Trip alarm was not energized initially. Problem was solved by closing links TBL-25 and TBL-26.

Verified step 4.2.41.3 relay R35 energized.

Verified step 4.2.42.1 trip alarm de-energized. Verified step 4.2.42.3.

Verified voltage per step 4.2.48.1 Verified step 4.2.48.2 (not measured)

Verified step 4.2.49.1. Verified step 4.2.49.5 starting light energized, was not energized initially - problem was solved by replacing burned out bulb with a new bulb. Verified steps 4.2.49.6, 4.2.49.7, 4.2.49.8, 4.2.50.1, 4.2.51.1, 4.2.53.1

Sketch

VP-1-1052 CDD 4/10/90  
VP-1-1038 CDD 3-5-90  
VP-1283 CDD 7-27-90

Inspection Results

☒ SAT.☐ UNSAT—ODR/DR NO.(s):

Inspector

Patrick L. Colman

Date

3/26/90



IR 34124

Quality Control Inspection Report (CONTINUATION SHEET)  
VOGTLE GENERATING PLANT—UNITS 1 & 2Georgia Power Page 2 of 2

MWO/ORD No./Other

19001537

Procedure# 27563-CR/2

Remarks

method of Inspections-Visual

Verified steps 4.2.55, 4.2.55.1, 4.2.55.4

Checkout of Logic on Diesel Generator B was  
stopped on step 4.2.56.3

706517 MCS191

Inspector

Patricia A. Colman

Date

3/24/90

WHITE—Work Package

CANARY—Q.C. Supv.

PINK—Inspector



## Quality Control Inspection Report

VOGTLE GENERATING PLANT—UNITS 1 &amp; 2

38419

Georgia Power



Page 1 of 2

MWO/ODR/DR No. 1-90-01537	Building Diesel Generator	Procedure/Spec. No./Rev. 27563-C Rev. 2
Room No./Level No. B-Train Diesel / Level 1	Sys./Start-Up Designator 2403	Tag No. 1-2403-G4-002 1-2403-P5-064
Drawing No./Rev. NA	Vendor Manual Log No. NA	Other NA

1. Inspector will use separate form for each completed inspection function(s) and insert original with work package, use continuation sheets when needed.
2. Use simple narrative type report procedure. Reference all applicable drawing numbers, specifications, special instructions, etc., connected with your inspection. Use sketches, when applicable, showing dimensions checked, alignment, physical location of defects found, etc. N/A all blocks not used.
3. Upon completion of the inspection activity, enter results below and sign and date.

Remarks	M+TE	VP-1-1038	Cal. due date	5-5-90
		VP-1283		7-27-90
Sketch	<p>Visually verified 61 psi (4.1.13), <sup>Rev. 3-25-90</sup> 132.6 vdc (4.1.14), 132.6 vdc (4.2.24.1), contact closure (4.2.24.3), relays energized (4.2.24.4), contact closure (4.2.24.5), energized safety injection light (4.2.24.6), de-energized shut down system active light (4.2.24.7), no voltage (4.2.24.8), shutdown cylinder not extended (4.2.26.2), tubing reconnected at E-18 (4.2.27), 60 psi (4.2.27.1), de-energized trip high temp lube oil alarm (4.2.27.2), energized stopping light (4.2.28.1), energized trip low pressure turbo oil alarm (4.2.28.2), extended shutdown cylinder (4.2.28.5), reinstalled plug on E-92 and jumpers installed (4.2.30), energized R-11B (4.2.30.1), energized ready to load light (4.2.30.1.4), de-energized ready to load light (4.2.30.2.4), no voltage (4.2.31.1), energized R5B (4.2.31.2), energized R23B (4.2.32.1), energized R35 (4.2.32.12), energized R35 (4.3.32.12.1.1), de-energized disabled non-reset of emergency trip alarm (4.2.32.12.1.2), de-energized overspeed trip alarm (4.2.35.2), de-energized R23B (4.2.36.1), de-energized emergency stop light (4.2.36.5), de-energized stopping light (4.2.36.6).</p>			
Inspection Results	<input checked="" type="checkbox"/> SAT. <input type="checkbox"/> UNSAT— ODR/DR NO.(s):			
7055 (BA) MCS1/J1	Inspector	Lloyd W. Butaker		Date 3-25-90

WHITE—Work Package

CANARY—Q.C. Supv.

PINK—Inspector



Quality Control Inspection Report (CONTINUATION SHEET)  
VOGTLE GENERATING PLANT—UNITS 1 & 2

MWO/ORD No./Other

1-90-01537

Remarks

Note: Sensing lines for "Jacket Water High Temperature" were capped due to <sup>no water</sup> 2 out of 3 sensors leaking air. The test is being conducted without this circuit. According to Ken Stokes it will be checked after the problems are corrected.

NA

Roy S. Whitaker

3-25-90



## Quality Control Inspection Report

VOGTLE GENERATING PLANT—UNITS 1 &amp; 2

34156

Georgia Power



Page 1 of 2

MWO/ODR/DR No. 19001537	Building Diesel	Procedure/Spec. No./Rev. 27563-CR/2
Room No./Level No. B-TRAIN	Sys./Start-Up Designator 2403	Tag No. 1-2403-P5-DG4
Drawing No./Rev. N/A	Vendor Manual Log No. N/A	Other N/A

1. Inspector will use separate form for each completed inspection function(s) and insert original with work package, use continuation sheets when needed.
2. Use simple narrative type report procedure. Reference all applicable drawing numbers, specifications, special instructions, etc., connected with your inspection. Use sketches, when applicable, showing dimensions checked, alignment, physical location of defects found, etc. N/A all blocks not used.
3. Upon completion of the inspection activity, enter results below and sign and date.

Remarks

① at approximately 0930 I witnessed the Diesel Engine trip test performed by <sup>Robert Johnson</sup> ~~Don~~ <sup>Resator</sup> ~~Resator~~ The plant control system in normal run status. By disconnecting the appropriate sensing lines, a proper shutdown actuation occurred.

Signed for of MWO continuation sheet to acknowledge witness of test.

This test was requested by Ken Stokes.

② at approximately 1030 hrs. test was re-implemented and again all went was correct.

Sketch

Inspection Results	Inspector	Date
<input checked="" type="checkbox"/> SAT. <input type="checkbox"/> UNSAT—ODR/DR NO.(s):	J. C. Harvey / R. Resator	3-27-90

705516A MCS191

WHITE—Work Package

CANARY—Q.C. Supv.

PINK—Inspector



IR 34156

Page 2 of 2

MWO/ORD No./Other

19001537

Remarks

③ Witnessed links recorded on Lifted head  
large sheet and 3/27/90 pgs 1 thru 12 closed  
and pumps removed

④ Witnessed the reconnection of tubing at following  
location E10A, E70B, E10C, E92, E114  
Steps 4.2.87.1 - 4.2.91

⑤ Notified at approximately 1630 hrs prior to  
Starting Diesel. And preparing for Leak test  
using Bubble tester. Step 1 Block 23

E10-A Trip Low pressure lube oil - SAT.

E18 Trip High Temp lube oil - SAT.

E10-B Trip Low pressure lube oil - SAT.

E23-H Trip High Vibration - SAT.

E10-C Trip Low pressure lube oil - SAT.

E14 Trip Low pressure Jacket water - SAT.

E19 Trip High Temp Eng. Bearings - SAT.

E92 Trip Low Pressure Turbo Oil - SAT.

E68 Trip High Pressure Crankcase - SAT.

E16A Trip High Temp. JACKET WATER SAT.

E16B Trip High Temp JACKET Water

E16C Trip High Temp JACKET Water

E16A & E16B lines SHUT DOWN ENGINE for 2 out of 3

Logic Trip while in EMERGENCY MODE - SAT.

Loosened fitting to demonstrate BUBBLE TESTER WORKING

J. P. Harvey, R. G. Gou

3/27/90



### EQ EVALUATION CHECKLIST

FOR USE ON PROJECT CLASSES Q111, Q212,  
Q313, Q013, Q015, Q11E, Q11J, Q12E, 61J

10/2  
HWO NO. 19001537

#### SECTION I

##### PART A ORIGINAL PART

1. DESCRIPTION DIESEL 1B  
 2. TAG NO. 1-2403-64-002  
 3. PROJECT CLASS 015  
 4. SPECIFICATION (EQDP) NO. X4A201  
 5. MANUFACTURER DELAVAL  
 6. MODEL NO. NA  
 7. PART NO. 1

##### PART B REPLACEMENT PART

1. DESCRIPTION \_\_\_\_\_  
 2. MER NO. \_\_\_\_\_  
 3. STOCK NO. \_\_\_\_\_  
 4. SPECIFICATION (EQDP) NO. \_\_\_\_\_  
 5. MANUFACTURER \_\_\_\_\_  
 6. MODEL NO. NA  
 7. PART NO. 1  
 8. PO NO. \_\_\_\_\_

COMMENTS NO PARTS USED

#### SECTION II WORK PLANNING

1. ARE PROCEDURES, VENDOR MANUALS, DRAWINGS OR INSTRUCTIONS AVAILABLE TO DISASSEMBLE/REWORK COMPONENT?
2. ARE SPECIFICATION NUMBERS FOR ORIGINAL AND REPLACEMENT ITEMS THE SAME?
3. ARE MANUFACTURER MODEL/PART NUMBERS OF THE ORIGINAL AND REPLACEMENT PARTS THE SAME?
4. IS BULK MATERIAL LISTED ON ATTACHMENT ACCEPTABLE? LIST ITEM NO. FROM ATTACHMENT IF "NO" IS CHECKED.

YES NO  
NA 1 3/25/90  
(Init. Date)

YES NO  
\_\_\_\_\_  
YES NO  
\_\_\_\_\_  
YES NA NO  
\_\_\_\_\_  
(Init. Date)

NA  
(Item No.)

#### NOTE

If items 2, 3, or 4 are checked No,  
the Checklist must be reviewed by  
the EQ Group.

- [ N ] PART(S) ARE ACCEPTABLE FOR USE  
 [ A ] SEND TO EQ GROUP

Reflection 132890  
WPG DATE

#### SECTION III EQ GROUP EVALUATION

- [ ] PART IS ACCEPTABLE FOR USE [ ] PART IS UNACCEPTABLE FOR USE  
 JUSTIFICATION FOR ACCEPTANCE:

EQ ENGINEER DATE

FIGURE 3



### EQ EVALUATION CHECKLIST

FOR USE ON PROJECT CLASSES Q111, Q212,  
Q313, Q013, Q015, Q11E, Q11J, Q12E, 61J

MWO NO. 19001537

#### SECTION I

##### PART A ORIGINAL PART

1. DESCRIPTION DIGEL 1B LOGIC BD
2. TAG NO. 1240-P5-D04
3. PROJECT CLASS Q115
4. SPECIFICATION (EQDP) NO. X7AK01
5. MANUFACTURER DELAVAL
6. MODEL NO. NA
7. PART NO. 1A 7055

##### PART B REPLACEMENT PART

1. DESCRIPTION LOGIC BOARD
2. MER NO. 5724
3. STOCK NO. 29200-26978
4. SPECIFICATION (EQDP) NO. X7AK01
5. MANUFACTURER DELAVAL
6. MODEL NO. NA
7. PART NO. 1A 7055
8. PO NO. 604399

COMMENTS \_\_\_\_\_

#### SECTION II WORK PLANNING

1. ARE PROCEDURES, VENDOR MANUALS, DRAWINGS OR INSTRUCTIONS AVAILABLE TO DISASSEMBLE/REWORK COMPONENT?
2. ARE SPECIFICATION NUMBERS FOR ORIGINAL AND REPLACEMENT ITEMS THE SAME?
3. ARE MANUFACTURER MODEL/PART NUMBERS OF THE ORIGINAL AND REPLACEMENT PARTS THE SAME?
4. IS BULK MATERIAL LISTED ON ATTACHMENT ACCEPTABLE? LIST ITEM NO. FROM ATTACHMENT IF "PO" IS CHECKED

☒ YES    ☐ NO  
CA    1 2/25/90  
 (Init.                  Date)

☒ YES    ☐ NO

☒ YES    ☐ NO

☒ YES    ☐ NO

NA  
 (Item No.)

1  
 (Init.                  Date)

#### NOTE

If items 2, 3, or 4 are checked No,  
the Checklist must be reviewed by  
the EQ Group.

- ☒ PART(S) ARE ACCEPTABLE FOR USE  
☐ SEND TO EQ GROUP

Association    13-28-90  
 WPG                  DATE

#### SECTION III EQ GROUP EVALUATION

- ☐ PART IS ACCEPTABLE FOR USE    ☐ PART IS UNACCEPTABLE FOR USE  
 JUSTIFICATION FOR ACCEPTANCE:

NA    1  
 EQ ENGINEER                  DATE

FIGURE 3



Department/Contractor

Design Change No.

Date:

Stores Register No.

4225724

Maanta

Description/Tag

Stock  
Number

Location

Logic Boundary, 5/16/67

29200-  
26478

0-68-T

1

© 2004 Blackwell Publishing Ltd

42

58

1900  
1537

1

0710 5015

Ordered By \_\_\_\_\_

Acronyms: BV

Fullerton Pkwy

Discussed by

Results

Date 3-26-90

CLASSICAL



## VEGP FIRE PROTECTION CHECKLIST

1. MWO NO. 19001537 2. MPL/TAG NO. see MWO
3. LOCATION 06 1B
4. WILL THE WORK INSTALL, IMPAIR, MODIFY, ISOLATE, DEFEAT, OR REMOVE ANY OF THE FOLLOWING? IF THE ANSWER IS "YES" CHECK THE BOX, AND INDICATE APPROPRIATE DETAILS.
- ☐ ( ) SPRINKLER SYSTEM \_\_\_\_\_
  - ☐ ( ) INTERIOR HOSE STATION \_\_\_\_\_
  - ☐ ( ) HALON SYSTEM \_\_\_\_\_
  - ☐ ( ) DETECTION SYSTEM \_\_\_\_\_
  - ☐ ( ) EMERGENCY LIGHTING SYSTEM \_\_\_\_\_
  - ☐ ( ) PERMANENT COMBUSTIBLES (CABLE, WOOD, PLASTIC, ETC.) \_\_\_\_\_
  - ☐ ( ) STRUCTURAL STEEL, OR RACEWAY FIREPROOFING \_\_\_\_\_
  - ☐ ( ) FIRE SUPPRESSION SUPPLY SYSTEM (PUMPS, TANKS, ETC.) \_\_\_\_\_
  - ☐ ( ) CONDUIT SEALS OR EQUIPMENT ENCLOSURE (CABINET HOUSING) \_\_\_\_\_
  - ☐ ( ) FIRE EXTINGUISHER \_\_\_\_\_
  - ☐ ( ) COMMUNICATIONS SYSTEM \_\_\_\_\_
  - ☐ ( ) RCP OIL COLLECTION SYSTEM \_\_\_\_\_
  - ☐ ( ) SEISMIC STANDPIPE SYSTEM \_\_\_\_\_
5. WILL THE WORK DEFEAT, MODIFY OR IMPAIR ANY OF THE FOLLOWING FIRE SEPARATION FEATURES? IF THE ANSWER IS "YES" CHECK THE BOX, AND INDICATE APPROPRIATE DETAILS.
- ☐ ( ) A. FIRE AREA BOUNDARY (WALL, ETC.) \_\_\_\_\_
  - ☐ ( ) B. PASSIVE AREA BOUNDARY PENETRATION SEAL ASSEMBLY.
    - PENETRATION SEAL \_\_\_\_\_
    - WALL BLOCKOUT \_\_\_\_\_
    - FLOOR PLUG OR HATCH \_\_\_\_\_
    - CABLE TRAY OR CONDUIT WRAP \_\_\_\_\_
    - RADIANT ENERGY SHIELD \_\_\_\_\_
  - ☐ ( ) C. ACTIVE FIRE AREA BOUNDARY PENETRATION SEAL.
    - FIRE DOOR \_\_\_\_\_
    - FIRE DAMPER \_\_\_\_\_
6. IF ALL THE ANSWERS IN BLOCKS 4 and 5 ARE "NO", STOP THE EVALUATION HERE, AND ENTER "NO" IN BLOCK 11 OF THE MWO FORM.  
IF ANY QUESTIONS WERE ANSWERED "YES", ENTER "YES" IN BLOCK 11 OF THE MWO FORM.
- EVALUATOR [Signature] DATE 2/25/90
- POST WORK REVIEW (COMPLETE "A, B, OR C" BELOW)
- (A) THE CONDITION IMPACTING THE FIRE PROTECTION COMPONENTS LISTED ABOVE HAS BEEN REMOVED. FPE \_\_\_\_\_ DATE \_\_\_\_\_
  - (B) THE FIRE PROTECTION COMPONENT IS STILL IMPAIRED. FPE \_\_\_\_\_ DATE \_\_\_\_\_
  - (C) RESTORATION OF THE IMPAIRMENT HAS BEEN TRANSFERRED (Ref: \_\_\_\_\_) AND THE FIRE PROTECTION LCO LOG HAS BEEN CHANGED TO REFERENCE THE NEW MWO FOR THIS IMPAIRMENT. FPE \_\_\_\_\_ DATE \_\_\_\_\_

FIGURE 1



## IMPORTANT

EXTREME CAUTION MUST BE TAKEN TO ENSURE THAT THE WORK PERFORMED BY THIS MWO DOES NOT IN ANY WAY CAUSE A LOSS OF INFORMATION CONCERNING THE CAUSE OR CAUSES THAT LED TO THE TRIPS OF EDG 1A ON MARCH 20, 1990 OR THE LOW JACKET WATER PRESSURE AND LOW TURBO OIL PRESSURE ALARMS FOR EDG 1B ON MARCH 23, 1990.

CARE SHOULD BE TAKEN TO PRESERVE THE AS FOUND CONDITION OF REPLACED COMPONENTS (E.G., PREVENTION OF DAMAGE DUE TO JARRING OR DROPPING), AND TO CAREFULLY DOCUMENT ANY ABNORMAL OR UNUSUAL CONDITIONS THAT COULD POTENTIALLY AFFECT COMPONENT OPERATION. ALL TESTING OR CALIBRATION ACTIVITIES SHOULD BE CAREFULLY OBSERVED AND ANY ABNORMAL OPERATION OR MALFUNCTION OF EDG PARTS SHOULD BE CAREFULLY AND THOROUGHLY DOCUMENTED.



Nuclear Plant Maintenance Work Order Continuation Sheet

MPL No. \_\_\_\_\_

MWO No. \_\_\_\_\_


19001537

Work Description \_\_\_\_\_

Block 26 cent) WP Stephens J 3-26-90



## Nuclear Plant Maintenance Work Order Continuation Sheet

MPL No. 1-2403-G4-002 MWO No. 1900 1537Work Description BLOCK 27 PROCEDURE VEGP 27563-CDON RESOUT 3/25/90INSTALLED  $\Phi$ -18 $\Phi$  PEIG TEST GAUGE TO MONITOR P3, VP-2619 OVE  
CAL 6-2-90. TUBING REMOVED TO INSTALL GAUGE IS IN PLASTIC BAG ON GAUGE.FixingSTEP 4.1.5.1 CAPPED OFF .006 ORIFICE SUPPLY LINE E10-A4.1.5.2  E10-B4.1.5.3  E10-C4.1.6.1  E924.1.7.1 CAPPED OFF .006 ORIFICE SUPPLY LINE E144.1.12 CB-8 LEFT OPEN4.1.13 CONTROL AIR PRESSURE GAUGE READS 61 PEIG4.1.14 CB1-CB2 READS 132.6VDC4.1.14 CB3-CB4 READS 132.6VDCLIFTED WIRE #402 ON R15 TO DISABLE HORN (ACROSS FROM WIRE 401A)CAPPED LINES E16-A, B, C AT BULKHEAD. APPEARS LINES E16-A & B  
ARE LEAKING.4.2.56.7 OPENED F10 TO ALLOW R-35 TO DE-ENERGIZE4.2.41.1 CLOSED L25 & L26 TO ENABLE "DISABLED NON-RESET OF  
EMERGENCY TRIP ALARM4.2.56.3 WOULD NOT EXTEND SHUTDOWN CYLINDER P3 WOULD NOT  
RESET ON TRIP.Don Resout 3/25/90



## Nuclear Plant Maintenance Work Order Continuation Sheet

MPL No. 1-2403-G4-002

MWO No. 19001537

Work Description BLOCK 27 (CONT.) PROCEDURE VEGP 27563-C

JANESON 3/26/90

RECONNECTED WIRE #402 ON R15 TO REENABLE HORN (ACROSS FROM WIRE 401A)

REPLACED SHUTDOWN LOGIC BOARD 1A-7055 BECAUSE OF NOT ABLE TO PRODUCE  
A TRIP SIGNAL WHEN SENSING TRIP SENSOR OPERATION

3/26/90  
\* ~~PHEN~~ PNEUMATIC PILOT VALVE P3 OF DELAVAL DWG 09-500-76021  
SHEET 1 of 9 REPLACED.

DISCONNECTED 0-100 PSIG TEST GAUGE MONITORING P3, TUBING REINSTALLED.

3/26/90  
LIFT #206 OF ~~PS~~ PS-9N2 N.O. TO ALLOW ALARM WINDOWS TO BE SEEN CONTINUOUSLY.  
LAYED #206 BACK DOWN.

ADJUSTED TIMER NOT 11 OF <sup>NEW</sup> 1A-7055 TO ALLOW AND 14 TO FIRE PRIOR TO THE  
FIRING OUT OF TIMER NOT 11

JANESON 3/26/90

\* PNEUMATIC PILOT VALVE P3 REPLACED UNDER MWO# 19001542 BY ITC #03/21/90  
IT IS IN LEVEL B STORAGE IN ITC SHOP.



Nuclear Plant Maintenance Work Order Continuation Sheet

MPL No. 1-2403-G4-002

MWO No. 19001537

Work Description BLOCK 27 (CONT.) PROCEDURE VEGP 27563-C

DOU RESOUT 3/27/90

PUT CONTROL SYSTEM IN NORMAL RUN STATUS; BROKE FOLLOWING PNEUMATIC LINES TO SHUT ENGINE DOWN:

E-18 TRIP HIGH TEMP LUBE OIL

E-19 ↓ ↓ W ENG BEARINGS

E-23H ↓ ↓ VIBRATION RIGHT BANK TURBO

↓ ↓ ↓ ↓ Left B. & TURBO

↓ ↓ ↓ ↓ RIGHT BANK REAR BLOCK

↓ ↓ ↓ ↓ Left BANK FRONT BLOCK

E-11 ↓ Low PRESS JACKET WATER

E-92 ↓ Low PRESS Turbo lube Oil

E-68 ↓ High PRESS CRANKCASE

E-16A Malfunction Jacket Water Temp Sensor

E-16A + E-16B Trip - High Temp Jacket Water

E-16B Malfunction Jacket Water Temp Sensor

E-16B + E-16C Trip - High Temp Jacket Water

E-10A Malfunction Low Press lube Oil Sensor

E-10A + E-10B Trip - Low Press Lube Oil

E-10B ± <sup>FAJ 2-27-90</sup> E-10C Malfunction Low Press Lube Oil Sensor

E-10B + E-10C Trip - Low Press Lube Oil

All above signals provided proper shutdown actuation.

Vented E-16A, initiated LOCA signal, after annunciator time out got sensor malfunction signal with unit running, vented E-16B and got emergency stop - OK *[Signature]* 3/27/90



## Nuclear Plant Maintenance Work Order Continuation Sheet

MPL No. 1-2403-64-002

MWO No. 19001537

Work Description BLOCK 27 (CONT.) PROCEDURE VEGP 27563-C

DOW Report 3/27/90 1730 HRS

WHEN ENGINE RUNNING IN EMERGENCY MODE (AFTER LOGIC TEST) A LEAK TEST PERFORMED ON THE FOLLOWING PNEUMATIC LINES:

E10-A TRIP LOW PRESSURE LUBE OIL - SATISFACTORY

E18 TRIP HIGH TEMP LUBE OIL - SATISFACTORY

E10-B TRIP LOW PRESSURE LUBE OIL - SATISFACTORY

E23-H TRIP HIGH VIBRATION - SATISFACTORY

E10-C TRIP LOW PRESSURE LUBE OIL - SATISFACTORY

E14 TRIP LOW PRESSURE JACKET WATER - SATISFACTORY

E19 TRIP HIGH TEMP ENG BEARINGS - SATISFACTORY

E92 TRIP LOW PRESSURE TURBO OIL - SATISFACTORY

E6B TRIP HIGH PRESSURE CRANKCASE - SATISFACTORY

E16-A TRIP HIGH TEMP JACKET WATER - SATISFACTORY

E16-B ↓ ↓ ↓ ↓ ↓ = SATISFACTORY

E16-C ↓ ↓ ↓ ↓ ↓ - SATISFACTORY - LOOSEN FITTING

TO DEMONSTRATE BUBBLE TESTER WORKING.

E16-A & E16-B LINES ~~BLOCK~~ <sup>DX3-27-9</sup> SHUT DOWN ENGINE FOR 2 OUT OF 3

LOGIC TRIP WHILE IN EMERGENCY MODE - SATISFACTORY

DOW Report 3/27/90 2013 HRS

NORMAL START AND TRIP BY HIGH TEMP LUBE OIL - AT SENSOR <sup>PNEUMATIC LINE VENTED</sup> - SATISFACTORYLOSP START AND TRIP BY HIGH VIBRATION - <sup>PNEUMATIC LINE VENTED AT SENSOR</sup> - SATISFACTORYNORMAL START AND TRIP BY HIGH PRESS CRANKCASE - <sup>PNEUMATIC LINE VENTED AT SENSOR</sup> - SATISFACTORYSI START AND TRIP BY 2 OUT OF 3 LOW PRESS LUBE OIL - <sup>PNEUMATIC LINES VENTED AT SENSORS</sup> - SATISFACTORY

DOW Report 3/27/90 2110 HRS

MAINTAINED ZONE IV house keeping. #03-2190



Procedure No. VEGP	27563-C	Revision 2	Page No. 45 of 75
-----------------------	---------	---------------	----------------------

## POWER AND SIGNAL REMOVAL/REPLACEMENT DATA SHEET

Sheet 1 of 1

1 / 12

☒ Safety Related/QC Holdpoints☐ Non-Safety Related

## NOTES

- a. To install jumpers and/or lift wires, other than those directly associated with the equipment tag(s)/scheme number(s) listed on the Work Order, notify the Shift Supervisor and comply with his instructions.
- b. Ensure that each lead (wire) is marked so it can be uniquely identified with its termination point.
- c. Independent verification is only required on safety related equipment. Place N/A in independent verification block for non-safety related equipment.
- d. If the worker leaves the immediate proximity of the work or the work is interrupted, complete and install a "Jumper and Lifted Wire" tag per 00306-C, "Temporary Jumper And Lifted Wire Control". Instead of Control Number use the Procedure number on the tag.
- e. If holdpoints do not apply, NA QC Verification block.
- f. If applicable, tags shall remain intact and will only be removed by the independent verifier.

REMOVAL					RECONNECTION		QC HOLD POINT
IDENTIFY LEADS LIFTED, JUMPERS INSTALLED, LINES OPEN, ETC.	LOCATION PANEL OR JUNCTION BOX	PERFORMED BY/DATE	INDEPENDENT VERIFICATION BY/DATE	QC VERIF. BY/DATE	PERFORMED BY/DATE	INDEPENDENT VERIFICATION BY/DATE	QC VERIF. BY/DATE
CPW Link E5-4	1-2403-P5-DG4	DR 3/25/90	EL 3-25-90		TAJ 3-27-90	DR 3/27/90	PCB 3/27/90
E4-2						DR 3/27/90	
L5-105						DR 3/27/90	
L4-102						DR 3/27/90	
E19-53				NA		DR 3/27/90	
E22-56						DR 3/27/90	
E17-51				LBV 3/25/90			
E21-55							
E23-57							
E18-52	1-2403-P5-DG4	DR 3/25/90	EL 3-25-90		TAJ 3-27-90	DR 3/27/90	PCB 3/27/90



Procedure No. VEGP	27563-C	Revision 2	Page No. 45 of 75
-----------------------	---------	---------------	----------------------

## POWER AND SIGNAL REMOVAL/REPLACEMENT DATA SHEET

Sheet 1 of 1  
2 / 12☒ Safety Related/QC Holdpoints☐ Non-Safety Related

## NOTES

- a. To install jumpers and/or lift wires, other than those directly associated with the equipment tag(s)/scheme number(s) listed on the Work Order, notify the Shift Supervisor and comply with his instructions.
- b. Ensure that each lead (wire) is marked so it can be uniquely identified with its termination point.
- c. Independent verification is only required on safety related equipment. Place N/A in independent verification block for non-safety related equipment.
- d. If the worker leaves the immediate proximity of the work or the work is interrupted, complete and install a "Jumper and Lifted Wire" tag per 00306-C, "Temporary Jumper And Lifted Wire Control". Instead of Control Number use the Procedure number on the tag.
- e. If holdpoints do not apply, NA QC Verification block.
- f. If applicable, tags shall remain intact and will only be removed by the independent verifier.

REMOVAL					QC HOLD POINT		
IDENTIFY LEADS LIFTED, JUMPERS INSTALLED, LINES OPEN, ETC.	LOCATION/ PANEL OR JUNCTION BOX	PERFORMED BY/DATE	INDEPENDENT VERIFICATION BY/DATE	QC VERIF. BY/DATE	PERFORMED BY/DATE	INDEPENDENT VERIFICATION BY/DATE	QC VERIF. BY/DATE
OPEN LINK E24-59	1-2403-PS-DG4	DR 3/25/90	SL 3-25-90		TAJ 3-27-90	DR 3/27/90	SL 3-27-90
F5-77						DR 3/27/90	
F6-78						DR 3/27/90	
E57-46						DR 3/27/90	
E58-47				NA			
E59-48				NA			
E60-49				3-25-90			
F1-73							
F2-74							
F3-75	1-2403-PS-DG4	DR 3/25/90	SL 3-25-90		TAJ 3-27-90	DR 3/27/90	SL 3-27-90



Procedure No. VEGP	27563-C	Revision 2	Page No. 45 of 75
-----------------------	---------	---------------	----------------------

## POWER AND SIGNAL REMOVAL/REPLACEMENT DATA SHEET

Sheet 1 of 1

3 / 12

☒ Safety Related/QC Holdpoints☐ Non-Safety Related

## NOTES

- a. To install jumpers and/or lift wires, other than those directly associated with the equipment tag(s)/scheme number(s) listed on the Work Order, notify the Shift Supervisor and comply with his instructions.
- b. Ensure that each lead (wire) is marked so it can be uniquely identified with its termination point.
- c. Independent verification is only required on safety related equipment. Place N/A in independent verification block for non-safety related equipment.
- d. If the worker leaves the immediate proximity of the work or the work is interrupted, complete and install a "Jumper and Lifted Wire" tag per 00306-C, "Temporary Jumper And Lifted Wire Control". Instead of Control Number use the Procedure number on the tag.
- e. If holdpoints do not apply, NA QC Verification block.
- f. If applicable, tags shall remain intact and will only be removed by the independent verifier.

REMOVAL					QC HOLD POINT		
IDENTIFY LEADS LIFTED, JUMPERS INSTALLED, LINES OPEN, ETC.	LOCATION PANEL OR JUNCTION BOX	PERFORMED BY/DATE	INDEPENDENT VERIFICATION BY/DATE	QC VERIF. BY/DATE	PERFORMED BY/DATE	INDEPENDENT VERIFICATION BY/DATE	QC VERIF. BY/DATE
CFB LINK F4-76	12403-PS-D64	DR 3/25/90	SL 3-25-90		TAJ 3-27-90	DR 3/27/90	DR 3-27-90
L30-170							
L31-171							
L32-172							
L33-173				NA			
L23-153							
L20-141				LSU 3-25-90			
L21-144							
L24-155							
✓ L51-159	1-2403-PS-D64	DR 3/25/90	SL 3-25-90		TAJ 3-27-90	D.P. 3/27/90	DR 3-27-90



Procedure No. VEGP	27563-C	Revision 2	Page No. 45 of 75
-----------------------	---------	---------------	----------------------

## POWER AND SIGNAL REMOVAL/REPLACEMENT DATA SHEET

Sheet 1 of 1

4 / 12

☒ Safety Related/QC Holdpoints☐ Non-Safety Related

## NOTES

- a. To install jumpers and/or lift wires, other than those directly associated with the equipment tag(s)/scheme number(s) listed on the Work Order, notify the Shift Supervisor and comply with his instructions.
- b. Ensure that each lead (wire) is marked so it can be uniquely identified with its termination point.
- c. Independent verification is only required on safety related equipment. Place N/A in independent verification block for non-safety related equipment.
- d. If the worker leaves the immediate proximity of the work or the work is interrupted, complete and install a "Jumper and Lifted Wire" tag per 00306-C, "Temporary Jumper And Lifted Wire Control". Instead of Control Number use the Procedure number on the tag.
- e. If holdpoints do not apply, NA QC Verification block.
- f. If applicable, tags shall remain intact and will only be removed by the independent verifier.

REMOVAL					RECONNECTION		QC HOLD POINT
IDENTIFY LEADS LIFTED, JUMPERS INSTALLED, LINES OPEN, ETC.	LOCATION PANEL OR JUNCTION BOX	PERFORMED BY/DATE	INDEPENDENT VERIFICATION BY/DATE	QC VERIF. BY/DATE	PERFORMED BY/DATE	INDEPENDENT VERIFICATION BY/DATE	QC VERIF. BY/DATE
OPEN WIRE LS2-160	1-2403-PS-D64	DJP 3/25/90	SL 3-25-90		SLT 3-27-90	DJP 3/27/90	SLT 3-27-90
LS3-164							
LS4-165							
LS5-166							
LS6-167				NA			
LS7-168							
LS8-169				SLT 3-25-90			
LS9-179							
L60-180							
✓ LS5-175	1-2403-PS-D64	DJP 3/25/90	SL 3-25-90		SLT 3-27-90	DJP 3/27/90	SLT 3-27-90



Procedure No. VEGP	27563-C	Revision 2	Page No. 4 of 75
-----------------------	---------	---------------	---------------------

## POWER AND SIGNAL REMOVAL/REPLACEMENT DATA SHEET

Sheet 1 of 1

5 / 12

☒ Safety Related/QC Holdpoints☐ Non-Safety Related

## NOTES

- a. To install jumpers and/or lift wires, other than those directly associated with the equipment tag(s)/scheme number(s) listed on the Work Order, notify the Shift Supervisor and comply with his instructions.
- b. Ensure that each lead (wire) is marked so it can be uniquely identified with its termination point.
- c. Independent verification is only required on safety related equipment. Place N/A in independent verification block for non-safety related equipment.
- d. If the worker leaves the immediate proximity of the work or the work is interrupted, complete and install a "Jumper and Lifted Wire" tag per 00306-C, "Temporary Jumper And Lifted Wire Control". Instead of Control Number use the Procedure number on the tag.
- e. If holdpoints do not apply, NA QC Verification block.
- f. If applicable, tags shall remain intact and will only be removed by the independent verifier.

REMOVAL					RECONNECTION		QC HOLD POINT
IDENTIFY LEADS LIFTED, JUMPERS INSTALLED, LINES OPEN, ETC.	LOCATION PANEL OR JUNCTION BOX	PERFORMED BY/DATE	INDEPENDENT VERIFICATION BY/DATE	QC VERIF. BY/DATE	PERFORMED BY/DATE	INDEPENDENT VERIFICATION BY/DATE	QC VERIF. BY/DATE
OPEN LINK L36-176	1-2403-PS-D64	DJP 3/25/90	40 3-25-90		3-27-90	DJP 3/27/90	40 3-27-90
L9-137							
L10-138							
L11-139							
L12-140				NA			
L14-336							
L15-337				NA			
L49-54B1				3-25-90			
L50-54B2							
L25-79/180	1-2403-PS-D64	DJP 3/25/90	40 3-25-90		3-27-90	DJP 3/27/90	40 3-27-90



Procedure No. VEGP	27563-C	Revision 2	Page No. 45 of 75
-----------------------	---------	---------------	----------------------

## POWER AND SIGNAL REMOVAL/REPLACEMENT DATA SHEET

Sheet 1 of 1

6 / 12

☒ Safety Related/QC Holdpoints☐ Non-Safety Related

## NOTES

- a. To install jumpers and/or lift wires, other than those directly associated with the equipment tag(s)/scheme number(s) listed on the Work Order, notify the Shift Supervisor and comply with his instructions.
- b. Ensure that each lead (wire) is marked so it can be uniquely identified with its termination point.
- c. Independent verification is only required on safety related equipment. Place N/A in independent verification block for non-safety related equipment.
- d. If the worker leaves the immediate proximity of the work or the work is interrupted, complete and install a "Jumper and Lifted Wire" tag per 00306-C, "Temporary Jumper And Lifted Wire Control". Instead of Control Number use the Procedure number on the tag.
- e. If holdpoints do not apply, NA QC Verification block.
- f. If applicable, tags shall remain intact and will only be removed by the independent verifier.

REMOVAL					QC HOLD POINT		
IDENTIFY LEADS LIFTED, JUMPERS INSTALLED, LINES OPEN, ETC.	LOCATION PANEL OR JUNCTION BOX	PERFORMED BY/DATE	INDEPENDENT VERIFICATION BY/DATE	QC VERIF. BY/DATE	PERFORMED BY/DATE	INDEPENDENT VERIFICATION BY/DATE	QC VERIF. BY/DATE
ORIG LWK L26-20/180	1-2403-P2-D54	DSP 3/25/90	SL 3-25-90		SL 3-25-90	DSP 3/25/90	SL 3-27-90
C3-244					NA 3-27-90	DSP 3/27/90	
C2-245							
C5-246							
C11-247				NA			
C7-239							
C8-240				LBV 3-25-90			
G3-253							
G4-254							
G5-255	1-2403-P5-D64	DSP 3/25/90	SL 3-25-90		NA 3-27-90	DSP 3/27/90	SL 3-27-90



Procedure No. VEGP	27563-C	Revision 2	Page No. 45 of 75
-----------------------	---------	---------------	----------------------

## POWER AND SIGNAL REMOVAL/REPLACEMENT DATA SHEET

Sheet 1 of 1

7 / 12

☒ Safety Related/QC Holdpoints☐ Non-Safety Related

## NOTES

- a. To install jumpers and/or lift wires, other than those directly associated with the equipment tag(s)/scheme number(s) listed on the Work Order, notify the Shift Supervisor and comply with his instructions.
- b. Ensure that each lead (wire) is marked so it can be uniquely identified with its termination point.
- c. Independent verification is only required on safety related equipment. Place N/A in independent verification block for non-safety related equipment.
- d. If the worker leaves the immediate proximity of the work or the work is interrupted, complete and install a "Jumper and Lifted Wire" tag per 00306-C, "Temporary Jumper And Lifted Wire Control". Instead of Control Number use the Procedure number on the tag.
- e. If holdpoints do not apply, NA QC Verification block.
- f. If applicable, tags shall remain intact and will only be removed by the independent verifier.

REMOVAL					QC HOLD POINT		
IDENTIFY LEADS LIFTED, JUMPERS INSTALLED, LINES OPEN, ETC.	LOCATION PANEL OR JUNCTION BOX	PERFORMED BY/DATE	INDEPENDENT VERIFICATION BY/DATE	QC VERIF. BY/DATE	PERFORMED BY/DATE	INDEPENDENT VERIFICATION BY/DATE	QC VERIF. BY/DATE
<del>CRCD</del> LINK G6-256	1-2403-P5-DG4	DR 3/25/90	3-25-90		TRAV 3-27-90	DJP 3/27/90	3-27-90
G7-257							
G8-258							
G9-259							
G10-260				NA			
G11-261							
G12-262				LBV 3-25-90			
G13-263							
G14-264							
W G15-265	1-2403-P5-DG4	DJP 3/25/90	3-25-90		TRAV 3-27-90	DJP 3/27/90	3-27-90



Procedure No. VEGP	27563-C	Revision 2	Page No. 45 of 75
-----------------------	---------	---------------	----------------------

## POWER AND SIGNAL REMOVAL/REPLACEMENT DATA SHEET

Sheet 1 of 1  
8 / 12☒ Safety Related/QC Holdpoints☐ Non-Safety Related

## NOTES

- a. To install jumpers and/or lift wires, other than those directly associated with the equipment tag(s)/scheme number(s) listed on the Work Order, notify the Shift Supervisor and comply with his instructions.
- b. Ensure that each lead (wire) is marked so it can be uniquely identified with its termination point.
- c. Independent verification is only required on safety related equipment. Place N/A in independent verification block for non-safety related equipment.
- d. If the worker leaves the immediate proximity of the work or the work is interrupted, complete and install a "Jumper and Lifted Wire" tag per 00306-C, "Temporary Jumper And Lifted Wire Control". Instead of Control Number use the Procedure number on the tag.
- e. If holdpoints do not apply, NA QC Verification block.
- f. If applicable, tags shall remain intact and will only be removed by the independent verifier.

REMOVAL					RECONNECTION			QC HOLD POINT
IDENTIFY LEADS LIFTED, JUMPERS INSTALLED, LINES OPEN, ETC.	LOCATION PANEL OR JUNCTION BOX	PERFORMED BY/DATE	INDEPENDENT VERIFICATION BY/DATE	QC VERIF. BY/DATE	PERFORMED BY/DATE	INDEPENDENT VERIFICATION BY/DATE	QC VERIF. BY/DATE	
OPEN LINES	G16-266	1-2402-PS-DG4	DR 3/25/90	3-25-90	NAJ 3-27-90	DJP 3/27/90	3-27-90	IR 3445b
G17-267								
G18-268								
G19-269								
G20-270				NA				
G21-271				182				
G22-272				3-25-90				
G23-273								
G24-274								
H1-275	1-2403-PS-DG4	DR 3/25/90	3-25-90		NAJ 3-27-90	DJP 3/27/90	3-27-90	



Procedure No. VEGP	27563-C	Revision 2	Page No. 45 of 75
-----------------------	---------	---------------	----------------------

## POWER AND SIGNAL REMOVAL/REPLACEMENT DATA SHEET

Sheet 1 of 1

9/12

☒ Safety Related/QC Holdpoints☐ Non-Safety Related

## NOTES

- a. To install jumpers and/or lift wires, other than those directly associated with the equipment tag(s)/scheme number(s) listed on the Work Order, notify the Shift Supervisor and comply with his instructions.
- b. Ensure that each lead (wire) is marked so it can be uniquely identified with its termination point.
- c. Independent verification is only required on safety related equipment. Place N/A in independent verification block for non-safety related equipment.
- d. If the worker leaves the immediate proximity of the work or the work is interrupted, complete and install a "Jumper and Lifted Wire" tag per 00306-C, "Temporary Jumper And Lifted Wire Control". Instead of Control Number use the Procedure number on the tag.
- e. If holdpoints do not apply, NA QC Verification block.
- f. If applicable, tags shall remain intact and will only be removed by the independent verifier.

REMOVAL					QC HOLD POINT		
IDENTIFY LEADS LIFTED, JUMPERS INSTALLED, LINES OPEN, ETC.	LOCATION PANEL OR JUNCTION BOX	PERFORMED BY/DATE	INDEPENDENT VERIFICATION BY/DATE	QC VERIF. BY/DATE	PERFORMED BY/DATE	INDEPENDENT VERIFICATION BY/DATE	QC VERIF. BY/DATE
OPEN LINK H2-276	1-2403-PS-D64	DSP 3/25/90	3/25-90		TAJ 3-27-90	DSP 3/27/90	3-27-90
H19-298							
H20-299							
H3-277							
H4-278				NA			
H7-281				NA			
H8-282				3/25/90			
H9-283							
H10-284							
H11-285	1-2403-PS-D64	DSP 3/25/90	3/25-90		TAJ 3-27-90	DSP 3/27/90	3-27-90



Procedure No. VEGP	27563-C	Revision 2	Page No. 45 of 75
-----------------------	---------	---------------	----------------------

## POWER AND SIGNAL REMOVAL/REPLACEMENT DATA SHEET

Sheet 1 of 1  
10 / 12☒ Safety Related/QC Holdpoints☐ Non-Safety Related

## NOTES

- a. To install jumpers and/or lift wires, other than those directly associated with the equipment tag(s)/scheme number(s) listed on the Work Order, notify the Shift Supervisor and comply with his instructions.
- b. Ensure that each lead (wire) is marked so it can be uniquely identified with its termination point.
- c. Independent verification is only required on safety related equipment. Place N/A in independent verification block for non-safety related equipment.
- d. If the worker leaves the immediate proximity of the work or the work is interrupted, complete and install a "Jumper and Lifted Wire" tag per 00306-C, "Temporary Jumper And Lifted Wire Control". Instead of Control Number use the Procedure number on the tag.
- e. If holdpoints do not apply, NA QC Verification block.
- f. If applicable, tags shall remain intact and will only be removed by the independent verifier.

REMOVAL					RECONNECTION		QC HOLD POINT
IDENTIFY LEADS LIFTED, JUMPERS INSTALLED, LINES OPEN, ETC.	LOCATION PANEL OR JUNCTION BOX	PERFORMED BY/DATE	INDEPENDENT VERIFICATION BY/DATE	QC VERIF. BY/DATE	PERFORMED BY/DATE	INDEPENDENT VERIFICATION BY/DATE	QC VERIF. BY/DATE
OPEN LINK H12-286	1-2403-P5-D64	DR 3/25/90	SL 3-25-90		TRAJ 3-27-90	DIP 3/27/90	DR 3-27-90
H13-287							
H14-288							
H15-289							
H16-290				NA			
H17-296							
H18-297				NA			
A35-612				3-25-90			
A36-46-613							
F7-79	1-2403-P5-D64	DR 3/25/90	SL 3-25-90		TRAJ 3-27-90	DIP 3/27/90	DR 3-27-90



Procedure No. VEGP	27563-C	Revision 2	Page No. 45 of 75
-----------------------	---------	---------------	----------------------

## POWER AND SIGNAL REMOVAL/REPLACEMENT DATA SHEET

Sheet 1 of 1

11 / 12

☒ Safety Related/QC Holdpoints☐ Non-Safety Related

## NOTES

- a. To install jumpers and/or lift wires, other than those directly associated with the equipment tag(s)/scheme number(s) listed on the Work Order, notify the Shift Supervisor and comply with his instructions.
- b. Ensure that each lead (wire) is marked so it can be uniquely identified with its termination point.
- c. Independent verification is only required on safety related equipment. Place N/A in independent verification block for non-safety related equipment.
- d. If the worker leaves the immediate proximity of the work or the work is interrupted, complete and install a "Jumper and Lifted Wire" tag per 00306-C, "Temporary Jumper And Lifted Wire Control". Instead of Control Number use the Procedure number on the tag.
- e. If holdpoints do not apply, NA QC Verification block.
- f. If applicable, tags shall remain intact and will only be removed by the independent verifier.

IR 34156

REMOVAL					RECONNECTION		
IDENTIFY LEADS LIFTED, JUMPERS INSTALLED, LINES OPEN, ETC.	LOCATION PANEL OR JUNCTION BOX	PERFORMED BY/DATE	INDEPENDENT VERIFICATION BY/DATE	QC VERIF. BY/DATE	PERFORMED BY/DATE	INDEPENDENT VERIFICATION BY/DATE	QC HOLD POINT VERIF. BY/DATE
OPEN LINK FB-80	1-2402-PS-DG4	DR 3/25/90	3-25-90		TAJ 3-27-90	DR 3/27/90	3-27-90
LIFTED LEAD 4	EJBA	DR 3/25/90	3-25-90		DR 3/27/90	TAJ 3-27-90	3-27-90
LIFTED LEAD 105	EJBB	DR 3/25/90	3-25-90		DR 3/27/90	TAJ 3-27-90	3-27-90
JUMPER E49-ESD	1-2403-PS-DG4	3-25-90	DR 3/25/90		TAJ 3-27-90	DR 3/27/90	3-27-90
JUMPER L37-L92	1-2403-PS-DG4	3-25-90	DR 3/25/90	NA	TAJ 3-27-90	DR 3/27/90	3-27-90
LIFTED LEAD #602 ON R15	1-2603-PS-DG4	3-25-90	DR 3/25/90		3-26/90	DR 3/26/90	3-27-90
OPEN LINK F10-89	1-2603-PS-DG4	3-25-90	DR 3/25/90	182	TAJ 3-27-90	DR 3/26/90	3-27-90
OPEN LINK 229	1-2403-PS-DG3	XCS 3/26/90	3/26/90	3-25-90	WTC 3/27/90	DR 3/27/90	3-27-90
" 233	"	XCS 3/26/90	3/26/90		WTC 3/27/90	DR 3/27/90	3-27-90
" 211	"	XCS 3/26/90	3/26/90		WTC 3/27/90	DR 3/27/90	3-27-90



Procedure No. VEGP	27563-C	Revision 2	Page No. 45 of 75
-----------------------	---------	---------------	----------------------

## POWER AND SIGNAL REMOVAL/REPLACEMENT DATA SHEET

Sheet 1 of 1

12 / 12

☒ Safety Related/QC Holdpoints☐ Non-Safety Related

## NOTES

- a. To install jumpers and/or lift wires, other than those directly associated with the equipment tag(s)/scheme number(s) listed on the Work Order, notify the Shift Supervisor and comply with his instructions.
- b. Ensure that each lead (wire) is marked so it can be uniquely identified with its termination point.
- c. Independent verification is only required on safety related equipment. Place N/A in independent verification block for non-safety related equipment.
- d. If the worker leaves the immediate proximity of the work or the work is interrupted, complete and install a "Jumper and Lifted Wire" tag per 00306-C, "Temporary Jumper And Lifted Wire Control". Instead of Control Number use the Procedure number on the tag.
- e. If holdpoints do not apply, NA QC Verification block.
- f. If applicable, tags shall remain intact and will only be removed by the independent verifier.

REMOVAL					RECONNECTION		QC HOLD POINT
IDENTIFY LEADS LIFTED, JUMPERS INSTALLED, LINES OPEN, ETC.	LOCATION PANEL OR JUNCTION BOX	PERFORMED BY/DATE	INDEPENDENT VERIFICATION BY/DATE	QC VERIF. BY/DATE	PERFORMED BY/DATE	INDEPENDENT VERIFICATION BY/DATE	QC VERIF. BY/DATE
OPEN LINK 213	1-2403-P5-DG3	KLJ 3/26/90	WTC 3/26/90		WTC 3/27/90	KLJ 3/27/90	WTC 3-27-89
Jumper 211 to 213	1-2403-P5-DG3	WTC 3/27/90	KLJ 3/27/90		WTC 3/27/90	KLJ 3/27/90	WTC 3-27-89
Jumper 204 to 209	1-2403-P5-DG3	WTC 3/27/90	KLJ 3/27/90		WTC 3/27/90	KLJ 3/27/90	WTC 3-27-89
				NA			
				LB			
				32570			



## COMPLETION SHEET

PROCEDURE 27563-C	REVISION 2	SHEET 1 OF 30
TAG NO.	DESCRIPTION	
1-2403-G4-002	DIESEL GENERATOR 113	
SERIAL NO.	MANUFACTURER	MODEL
76022-2879	ENTERPRISE	DSRV-16-4
TEST EQUIPMENT USED	M&TE <input checked="" type="checkbox"/> Safety Related/QC Hold Point	
REF. BLOCK 27	<input type="checkbox"/> Non-Safety Related	

PROCEDURE STEP	DESCRIPTION	MAINT. INIT/DATE	HOLD POINT (Yes/No)	QC INIT/DATE
4.1.1	Prerequisites met	<u>RAJ 13/25/90</u>	<u>No</u>	<u>RSW 13-25-90</u>
4.1.2	Shift Supervisor notified	<u>RAJ 13/25/90</u>		<u>1</u>
4.1.5.1	Tubing E-10A disconnected	<u>RAJ 13/25/90</u>		<u>1</u>
4.1.5.2	Tubing E-10B disconnected	<u>RAJ 13/25/90</u>		<u>1</u>
4.1.5.3	Tubing E-10C disconnected	<u>RAJ 13/25/90</u>		<u>1</u>
4.1.6.1	Tubing E-92 disconnected	<u>RAJ 13/25/90</u>		<u>1</u>
4.1.7.1	Tubing E-14 disconnected	<u>RAJ 13/25/90</u>		<u>1</u>
4.1.8.1	A-Bank Starting Air Valve. Terminals E5 (4) and E4 (2).	<u>RAJ 13-25-90</u>		<u>1</u>
4.1.8.2	B-Bank Starting Air Valve. Terminals L5 (105) and L4 (102).	<u>RAJ 13-25-90</u>	<u>No</u>	<u>RSW 13-25-90</u>



Sheet 2 of 30

PROCEDURE STEP	DESCRIPTION	MAINT. INIT/DATE	HOLD POINT (Yes/No)	OC INIT/DATE
4.1.8.3	Field Flash, Exciter Reg Enable. Terminals E19 (53), E22 (56), E17 (51), and E21 (55).	<u>RAJ/3-25-90</u>	<u>NO</u>	<u>RSW/3-25-90</u>
4.1.8.4	Preset V.R. and Gov.: Terminals E23 (57), E18 (52), and E24 (59).	<u>RAJ/3-25-90</u>		<u>1</u>
4.1.8.5	Ready to Load, DG Brkr.: Terminals F5 (77) and F6 (78).	<u>RAJ/3-25-90</u>		<u>1</u>
4.1.8.6	Ready to Load, HVAC Sys.: Terminals E57 (46) and E58 (47).	<u>RAJ/3-25-90</u>		<u>1</u>
4.1.8.7	Ready to Load, Spare. Terminals E59 (48) and E60 (49).	<u>RAJ/3-25-90</u>		<u>1</u>
4.1.8.8	Start, Spare. Terminals F1 (73) and F2 (74).	<u>RAJ/3-25-90</u>		<u>1</u>
4.1.8.9	Stop, Spare. Terminals F3 (75) and F4 (76).	<u>RAJ/3-25-90</u>		<u>1</u>
4.1.8.10	Pre-position Gov and V.R. Terminals L30 (170) and L31 (171).	<u>RAJ/3-25-90</u>		<u>1</u>
4.1.8.11	186C Trip Delay Terminals L32 (172) and L33 (173).	<u>RAJ/3-25-90</u>		<u>1</u>
4.1.8.12	Field Flash, Exciter Reg Enable. Terminals L23 (153), L20 (141), L21 (144), and L24 (155).	<u>RAJ/3-25-90</u>		<u>1</u>
4.1.8.13	Trip 52G. Terminals L51 (159) and L52 (150).	<u>RAJ/3-25-90</u>		<u>1</u>
4.1.8.14	Emergency Stop. Terminals L53 (164) and L54 (165).	<u>RAJ/3-25-90</u>	<u>NO</u>	<u>RSW/3-25-90</u>



PROCEDURE STEP	DESCRIPTION	MAINT. INIT/DATE	HOLD POINT (Yes/No)	QC INIT/DATE
4.1.8.15	Running, Spare. Terminals L55 (166) and L56 (167).	<u>RAJ/3-25-90</u>	<u>NO</u>	<u>R8W/3-25-90</u>
4.1.8.16	Running, Spare. Terminals L57 (168) and L58 (169).	<u>RAJ/3-25-90</u>		<u>1</u>
4.1.8.17	Overspeed, Spare. Terminals L59 (179) and L60 (180).	<u>RAJ/3-25-90</u>		<u>1</u>
4.1.8.18	Running W/Delay. Terminals L35 (175) and L36 (176).	<u>RAJ/3-25-90</u>		<u>1</u>
4.1.8.19	Ready to Load - HVAC System. Terminals L9 (137) and L10 (138).	<u>RAJ/3-25-90</u>		<u>1</u>
4.1.8.20	Ready to Load - Spare. Terminals L11 (139) and L12 (140).	<u>RAJ/3-25-90</u>		<u>1</u>
4.1.8.21	Emergency Stop. Terminals L14 (336) and L15 (337).	<u>RAJ/3-25-90</u>		<u>1</u>
4.1.8.22	ERF Computer. Terminals L49 (S4B1) and L50 (S4B2).	<u>RAJ/3-25-90</u>		<u>1</u>
4.1.8.23	Emergency Stop Annunciation. Terminals L25 (79-180) and L26 (90-180).	<u>RAJ/3-25-90</u>		<u>1</u>
4.1.8.24	CC Fan #1. Terminals C3 (244) and C9 (245).	<u>RAJ/3-25-90</u>		<u>1</u>
4.1.8.25	CC Fan #2. Terminals C5 (246) and C11 (247).	<u>RAJ/3-25-90</u>		<u>1</u>
4.1.8.26	Generator Space Heater Control. Terminals C7 (239) and C8 (240).	<u>RAJ/3-25-90</u>		<u>1</u>
4.1.8.27	Running Contacts. Terminals G3 (253), G4 (254), G5 (255), G6 (256), G7 (257), G8 (258), G9 (259), G10 (260), G11 (161), and G12 (162).	<u>RAJ/3-25-90</u>	<u>NO</u>	<u>R8W/3-25-90</u>
	261 RAJ 3-25-90	262 RAJ 3/25/90		



Sheet 4 of 30

PROCEDURE STEP	DESCRIPTION	MAINT. INIT/DATE	HOLD POINT (Yes/No)	QC INIT/DATE
4.1.8.28	Running W/Delay Contacts. Terminals G13 (263), G14 (264), G15 (265), G16 (266), G17 (267), G18 (268), G19 (269), G20 (270), G21 (271), G22 (272), G23 (273) and G24 (274).	<u>RAJ/3-25-90</u>	<u>No</u>	<u>RSW/3-25-90</u>
4.1.8.29	Loss of DC Annunciation. Terminals H1 (275) and H2 (276).	<u>RAJ/3-25-90</u>		<u>/</u>
4.1.8.30	Mechanical Trouble Alarm. Terminals H19 (298) and H20 (299).	<u>RAJ/3-25-90</u>		<u>/</u>
4.1.8.31	Lockout Alarm. Terminals H3 (277) and H4 (278).	<u>RAJ/3-25-90</u>		<u>/</u>
4.1.8.32	Failed to Start. Terminals H7 (281) and H8 (282).	<u>RAJ/3-25-90</u>		<u>/</u>
4.1.8.33	Unit Available Local Control. Terminals H9 (283) and H10 (284).	<u>RAJ/3-25-90</u>		<u>/</u>
4.1.8.34	Unit Available. Terminals H11 (285), H12 (286), H13 (287), H14 (288), H15 (289), and H16 (290).	<u>RAJ/3-25-90</u>		<u>/</u>
4.1.8.35	Alarm. Terminals H17 (296) and H18 (297).	<u>RAJ/3-25-90</u>		<u>/</u>
4.1.8.36	Loss of DC Power. Terminals A35 (612) and A36 (613).	<u>RAJ/3-25-90</u>		<u>/</u>
4.1.8.37	DG Brkr Inop. Terminals F7 (79) and F8 (80).	<u>RAJ/3-25-90</u>		<u>/</u>
4.1.9	Toggle switches to hourmeter open.	<u>RAJ/3-25-90</u>	<u>No</u>	<u>RSW/3-25-90</u>



Sheet 5 of 30

PROCEDURE STEP	DESCRIPTION	MAINT. INIT/DATE	HOLD POINT (Yes/No)	QC INIT/DATE
4.1.10.1	At on-engine "EJBA" Junction Box, disconnect engine wire number 4 and tape wire end.	<u>RAJ/3-25-90</u>	<u>NO</u>	<u>RBW/3-25-90</u>
4.1.11.1	At on-engine "EJBB" Junction Box, disconnect engine wire number 105 and tape wire end.	<u>RAJ/3-25-90</u>	<u>1</u>	<u>1</u>
4.1.12	Verify that all circuit breakers are closed.	<u>DSP 13/25/90</u>	<u>NO</u>	<u>RBW/3-25-90</u>
4.1.13	Verify 60 psi at control air pressure gauge.	<u>DSP 13/25/90</u>	QC. HOLD POINT	<u>RBW/3-25-90</u>
4.1.14	Verify 125 vdc across circuit breakers CB-1 and CB-2, CB-3 and CB-4.	<u>DSP 13/25/90</u>	QC. HOLD POINT	<u>RBW 13-25-90</u>
4.2.1	Jumper terminals L45 (101) and L48 (129), Control Room permissive for maintenance mode.	<u>1</u>	<u>1</u>	<u>1</u>
4.2.2.1	Disconnect jumper across terminals H4 (278) and H12 (286) and verify:	<u>1</u>	<u>1</u>	<u>1</u>
4.2.2.2	Open contact across terminals H3 (277) and H4 (278).	<u>1</u>	<u>1</u>	<u>1</u>
4.2.2.3	Contact OPEN	<u>NA RCL 3-25-90</u>	<u>1</u>	<u>1</u>
4.2.2.4	Contact OPEN	<u>1</u>	<u>1</u>	<u>NA RBW 3-25-90</u>
4.2.2.5	Contact CLOSED	<u>1</u>	<u>1</u>	<u>1</u>
4.2.2.6	Contact CLOSED	<u>1</u>	<u>1</u>	<u>1</u>
4.2.3.1	Shutdown Cylinder EXTENDED	<u>1</u>	<u>1</u>	<u>1</u>
4.2.3.2	Lockout alarm ENERGIZED	<u>1</u>	<u>1</u>	<u>1</u>



Sheet 6 of 30

PROCEDURE STEP	DESCRIPTION	MAINT. INIT/DATE	HOLD POINT (Yes/No)	QC INIT/DATE
4.2.3.3	Light <sup>De</sup> Energized	N/A / RAJ 3-25-90		/
4.2.3.4	Gauge indicates 0 PSI	/		/
4.2.3.5	Lockout Pin REMOVED	/		/
4.2.3.6	STOPPING light ENERGIZED	/		/
4.2.3.7	Contact CLOSED	/		/
4.2.3.8	Contact CLOSED	/		/
4.2.3.9	Contact CLOSED	/		/
4.2.3.10	Contact CLOSED	/		/
4.2.3.11	Contact OPEN	/	N/A	/
4.2.3.12	Contact OPEN	/	RAJ 3-25-90	/
4.2.4	Jumper Removed	/		/
4.2.5.1	125VDC present	/		/
4.2.6.1	No voltage present	/		/
4.2.6.2	No voltage present	/		/
4.2.7	Wire disconnected	/		/
4.2.7.1	Relay R-35 De- energized	/		/
4.2.7.2	Contact OFF	/		/
4.2.7.3	Lockout alarm de- energized	/		/
4.2.8	Barring device engaged alarm ENERGIZED	N/A / RAJ 3-25-90		/



Sheet 7 of 30

PROCEDURE STEP	DESCRIPTION	MAINT. INIT/DATE	HOLD POINT (Yes/No)	QC INIT/DATE
4.2.8.2	Contact CLOSED	N/A / RAJ 3-25-90	/	/
4.2.8.3	Relay R-35 ENERGIZED	/	/	/
4.2.9.1.1	125VDC Present	/	/	/
4.2.9.2.1	No voltage present	/	/	/
4.2.9.2.2	No voltage present	/	/	/
4.2.10.1	Barring device engaged alarm ENERGIZED	/	/	/
4.2.10.2	Contact OPEN	/	/	/
4.2.10.3	Relay R-35 DE-ENERGIZED	/	/	/
4.2.11	Wire Reconnected	/	/	/
4.2.11.1	Relay R-35 DE-ENERGIZED	/	N/A RSN 3-25-90	/
4.2.11.2	Lockout alarm ENERGIZED	/	/	/
4.2.12.1	Shutdown cylinder RETRACTED	/	/	/
4.2.12.2	Pressure Gauge reads 60PSI	/	/	/
4.2.12.3	Lockout alarm DE-ENERGIZED	/	/	/
4.2.12.4	Emergency status light ENERGIZED	/	/	/
4.2.12.5	Lockout pin in LOCKED position	/	/	/
4.2.12.6	STOPPING light DE-ENERGIZED	N/A / RAJ 3-25-90	/	/



Sheet 8 of 30

PROCEDURE STEP	DESCRIPTION	MAINT. INIT/DATE	HOLD POINT (Yes/No)	QC INIT/DATE
4.2.12.7	BARRING device RETRACTED	N/A / RAJ 3-25-90		/
4.2.12.8	Locking pin INSTALLED	/		/
4.2.13.1	No voltage PRESENT	/		/
4.2.14.1	No voltage PRESENT	/		/
4.2.14.2	"A" power light DE-ENERGIZED	/		/
4.2.14.3	Panel "A" failure alarm ENERGIZED	/		/
4.2.14.4	Contact CLOSED	/		/
4.2.15	Timer REMOVED	/		/
4.2.16.1	125VDC PRESENT	/	N/A	/
4.2.16.2	Alarm ENERGIZED	/	RAJ 3-25-90	/
4.2.16.3	Relay DE-ENERGIZED	/		/
4.2.16.4	Contact CLOSED	/		/
4.2.16.5	Contact CLOSED	/		/
4.2.16.6	Relay R-35 ENERGIZED	/		/
4.2.16.7	Horn ENERGIZED	/		/
4.2.17.1	Horn DE-ENERGIZED	/		/
4.2.17.2	Contact OPEN	/		/
4.2.17.3	Relay R-35 DE-ENERGIZED	N/A / RAJ 3-25-90		/



Sheet 9 of 30

PROCEDURE STEP	DESCRIPTION	MAINT. INIT/DATE	HOLD POINT (Yes/No)	QC INIT/DATE
4.2.17.4	Failed to start alarm DE-ENERGIZED	N/A / RAJ 3-25-90		/
4.2.18.1	Contact CLOSED	/ / /		/
4.2.18.2	Contact CLOSED	/ / /		/
4.2.18.3	No voltage PRESENT	/ / /		/
4.2.18.4	Contact CLOSED	/ / /		/
4.2.18.5	Contact CLOSED	/ / /		/
4.2.18.6	Running light ENERGIZED	/ / /		/
4.2.18.7	Failed to start alarm DE-ENERGIZED	/ / /		/
4.2.18.8	Contact CLOSED	/ / /		/
4.2.18.9	Contact OPEN	/ / /		/
4.2.18.10	Contact CLOSED	/ / /		RSW 3-25-890 RSW 3-25-90
4.2.18.11	Relay R 1 ENERGIZED	/ / /		/
4.2.18.12	Contact CLOSED	/ / /		/
4.2.18.13	Contact CLOSED	/ / /		/
4.2.18.14	Contact CLOSED	/ / /		/
4.2.18.15	Contact CLOSED	/ / /		/
4.2.18.16	Contact OPEN	/ / /		/
4.2.18.17	Contact OPEN	/ / /		/
4.2.18.18	Contact OPEN	/ / /		/
4.2.18.19	Contact CLOSED	/ / /		/
4.2.18.20	Contact CLOSED	N/A / RAJ 3-25-90		/



Sheet 10 of 30

PROCEDURE STEP	DESCRIPTION	MAINT. INIT/DATE	HOLD POINT (Yes/No)	QC INIT/DATE
4.2.18.21	Contact CLOSED	N/A / RAJ 3-25-90		/
4.2.18.22	Contact OPEN	/ /		/
4.2.18.23	Contact OPEN	/		/
4.2.18.24	Contact OPEN	/		/
4.2.19	Maintenance Button Pushed	/		/
4.2.19.1	Maintenance mode alarm DE-ENERGIZED	/		/
4.2.20.1	Contact OPEN	/		/
4.2.20.2	Shutdown cylinder EXTENDED	/		/
4.2.20.3	Cylinder retracted and VENTED	/		/
4.2.20.4	Contact OPEN	/	N/A	RSW 3-25-90
4.2.20.5	Contact CLOSED	/		/
4.2.20.6	Unit running light DE-ENERGIZED	/		/
4.2.20.7	Contact OPEN	/		/
4.2.20.8	Contact OPEN	/		/
4.2.20.9	Contact OPEN	/		/
4.2.21.1	Maintenance mode alarm ENERGIZED	/		/
4.2.22.1	Maintenance mode alarm DE-ENERGIZED	N/A / RAJ 3-25-90		/
4.2.24.1	125VDC PRESENT	DR 13/25/90	Q.C. HOLD POINT	RSW 13-25-90
4.2.24.2.1	Maintenance mode alarm DE-ENERGIZED	DR 13/25/90	NO	RSW 13-25-90



Sheet 11 of 30

PROCEDURE STEP	DESCRIPTION	MAINT. INIT/DATE	HOLD POINT (Yes/No)	QC INIT/DATE
4.2.24.3	Contact CLOSED	<u>DSP 13/25/90</u>	<u>QC HOLD POINT</u>	<u>R8W/13-25-90</u>
4.2.24.4	Relays ENERGIZED	<u>DSP 13/25/90</u>	<u>QC HOLD POINT</u>	<u>R8W/13-25-90</u>
4.2.24.5	Contact CLOSED	<u>DSP 13/25/90</u>	<u>QC HOLD POINT</u>	<u>R8W/13-25-90</u>
4.2.24.6	Safety injection signal light ENERGIZED	<u>DSP 13/25/90</u>	<u>QC HOLD POINT</u>	<u>R8W/13-25-90</u>
4.2.24.7	Shutdown light DE-ENERGIZED	<u>DSP 13/25/90</u>	<u>QC HOLD POINT</u>	<u>R8W/13-25-90</u>
4.2.24.8	No voltage on solenoid	<u>DSP 13/25/90</u>	<u>QC HOLD POINT</u>	<u>R8W/13-25-90</u>
4.2.24.9	Jumper REMOVED	<u>DSP 13/25/90</u>	<u>No</u>	<u>R8W/13-25-90</u>
4.2.24.10	EMERGENCY start alarm ENERGIZED	<u>DSP 13/25/90</u>	<u>No</u>	<u>R8W/13-25-90</u>
4.2.24.11	Contact CLOSED	<u>N/A / RAJ 3-25-90</u>	<u>N/A</u>	<u>R8W/13-25-90</u>
4.2.24.12	Contact CLOSED	<u>N/A / RAJ 3-25-90</u>	<u>N/A</u>	<u>R8W/13-25-90</u>
4.2.25.1	Stopping light DE-ENERGIZED	<u>DSP 13/25/90</u>	<u>No</u>	<u>R8W/13-25-90</u>
4.2.26.1	Pressure gauge below 25 PSI	<u>DSP 13/25/90</u>	<u>No</u>	<u>R8W/13-25-90</u>
4.2.26.2	Shutdown cylinder NOT EXTENDED	<u>RAJ 13/25/90</u>	<u>QC HOLD POINT</u>	<u>R8W/13-25-90</u>
4.2.26.3	Hi temp lube oil alarm ENERGIZED	<u>DSP 13/25/90</u>	<u>No</u>	<u>R8W/13-25-90</u>
4.2.26.4	Stopping light NOT ENERGIZED	<u>DSP 13/25/90</u>	<u>No</u>	<u>R8W/13-25-90</u>
4.2.26.5	Contact CLOSED	<u>N/A / RAJ 3-25-90</u>	<u>N/A</u>	<u>R8W/13-25-90</u>
4.2.26.6	Contact CLOSED annunciator "ON"	<u>N/A / RAJ 3-25-90</u>	<u>N/A</u>	<u>R8W/13-25-90</u>
4.2.27	Tubing E-18 RECONNECTED	<u>DSP 13/25/90</u>	<u>QC HOLD POINT</u>	<u>R8W/13-25-90</u>



Sheet 12 of 30

PROCEDURE STEP	DESCRIPTION	MAINT. INIT/DATE	HOLD POINT (Yes/No)	OC INIT/DATE
4.2.27.1	Group 1 pressure gauge 60 PSI	<u>DP 13/25/90</u>	<u>HOLD POINT</u>	<u>RSW 13-25-90</u>
4.2.27.2	Hi temp alarm DE-ENERGIZED	<u>DP 13/25/90</u>	<u>HOLD POINT</u>	<u>RSW 13-25-90</u>
4.2.27.3	Contact OPEN	<u>N/A / RAJ 3-25-90</u>		<u>1</u>
4.2.27.4	Contact OPEN	<u>N/A / RAJ 3-25-90</u>		<u>N/A / RSW 3-25-90</u>
4.2.28.1	Stopping light ENERGIZED	<u>DP 13/25/90</u>	<u>OC</u>	<u>RSW 13-25-90</u>
4.2.28.2	Lo pressure alarm ENERGIZED	<u>DP 13/25/90</u>	<u>OC</u>	<u>RSW 13-25-90</u>
4.2.28.3	Contact CLOSED	<u>N/A / RAJ 3-25-90</u>		<u>1</u>
4.2.28.4	Contact CLOSED	<u>N/A / RAJ 3-25-90</u>		<u>N/A / RSW 3-25-90</u>
4.2.28.5	Engine shutdown Cylinder EXTENDED	<u>DP 13/25/90</u>		<u>RSW 13-25-90</u>
4.2.29.1	Maintenance mode alarm DE-ENERGIZED	<u>DP 13/25/90</u>	<u>No</u>	<u>RSW 13-25-90</u>
4.2.30	Plug installed on E-92	<u>DP 13/25/90</u>		<u>RSW 13-25-90</u>
4.2.30.1	Relay R11B ENERGIZED	<u>DP 13/25/90</u>	<u>HOLD POINT</u>	<u>RSW 13-25-90</u>
4.2.30.1.1	Contact CLOSED	<u>N/A / RAJ 3-25-90</u>		<u>1</u>
4.2.30.1.2	Contact CLOSED	<u>1</u>		<u>N/A / RSW 3-25-90</u>
4.2.30.1.3	Contact CLOSED	<u>N/A / RAJ 3-25-90</u>		<u>1</u>
4.2.30.1.4	Ready to load light ENERGIZED	<u>DP 13/25/90</u>	<u>OC</u>	<u>RSW 13-25-90</u>
4.2.30.2	Jumper Removed	<u>DP 13/25/90</u>	<u>No</u>	<u>RSW 13-25-90</u>
4.2.30.2.1	Contact OPEN	<u>N/A / RAJ 3-25-90</u>		<u>1</u>
4.2.30.2.2	Contact OPEN	<u>N/A / RAJ 3-25-90</u>		<u>N/A / RSW 3-25-90</u>



Sheet 13 of 30

PROCEDURE STEP	DESCRIPTION	MAINT. INIT/DATE	HOLD POINT (Yes/No)	QC INIT/DATE
4.2.30.2.3	Contact OPEN	<u>N/A/RAJ 3-25-90</u>	<u>NA</u>	<u>RBW 3-25-90</u>
4.2.30.2.4 <sup>13/25/90</sup>	Ready to load light DE-ENERGIZED	<u>DSP 13/25/90</u>	<u>Q.C. HOLD POINT</u>	<u>RBW 13-25-90</u>
4.2.31.1	No voltage PRESENT	<u>DSP 13/25/90</u>	<u>Q.C. HOLD POINT</u>	<u>RBW 13-25-90</u>
4.2.31.2	Relay R-5B ENERGIZED	<u>DSP 13/25/90</u>	<u>Q.C. HOLD POINT</u>	<u>RBW 13-25-90</u>
4.2.32.1	Relay R-23B ENERGIZED	<u>DSP 13/25/90</u>	<u>Q.C. HOLD POINT</u>	<u>RBW 13-25-90</u>
4.2.32.2	Contact CLOSED	<u>N/A/RAJ 3-25-90</u>		<u>1</u>
4.2.32.3	Contact CLOSED	<u>(1)</u>		<u>1</u>
4.2.32.4	Contact CLOSED	<u>(1)</u>		<u>N/A RBW 3-25-90</u>
4.2.32.5	Contact CLOSED	<u>N/A/RAJ 3-25-90</u>		<u>1</u>
4.2.32.6	Emergency Stop ENERGIZED	<u>DSP 13/25/90</u>	<u>Q.C. No HOLD POINT</u>	<u>RBW 13-25-90</u>
4.2.32.7	Stopping light ENERGIZED	<u>DSP 13/25/90</u>	<u>Q.C. No HOLD POINT</u>	<u>RBW 13-25-90</u>
4.2.32.8	Pressure at Solenoid 3B	<u>DSP 13/25/90</u>		<u>1</u>
4.2.32.9	Unit available light DE-ENERGIZED	<u>DSP 13/25/90</u>		<u>1</u>
4.2.32.9.1	No change in status light	<u>DSP 13/25/90</u>		<u>1</u>
4.2.32.10	Overspeed alarm ENERGIZED	<u>DSP 13/25/90</u>	<u>NO</u>	<u>RBW 13-25-90</u>
4.2.32.11	Contact CLOSED	<u>N/A/RAJ 3-25-90</u>	<u>NA</u>	<u>RBW 13-25-90</u>
4.2.32.12	Relay R-35 ENERGIZED	<u>DSP 13/25/90</u>	<u>Q.C. HOLD POINT</u>	<u>RBW 13-25-90</u>
4.2.32.12.1.1	Relay R-35 ENERGIZED	<u>DSP 13/25/90</u>		<u>RBW 13-25-90</u>
4.2.32.12.1.2	Emergency trip DE-ENERGIZED	<u>DSP 13/25/90</u>	<u>Q.C. HOLD POINT</u>	<u>RBW 13-25-90</u>





Sheet 14 of 30

PROCEDURE STEP	DESCRIPTION	MAINT. INIT/DATE	HOLD POINT (Yes/No)	QC INIT/DATE
4.2.32.13.1	No voltage present	DSP 13/25/90	No	RSW/13-25-90
4.2.32.13.2	No voltage present	DSP 13/25/90	No	RSW/13-25-90
4.2.33	Cover INSTALLED	DSP 13/25/90	No	RSW/13-25-90
4.2.35.1	Contact OPEN	N/A 12/17 3-25-90 NA		RSW/13-25-90
4.2.35.2	Overspeed trip DE-ENERGIZED	DSP 13/25/90	Q.C. HOLD POINT	RSW/13-25-90
4.2.35.3	Contact OPEN	N/A 12/17 3-25-90 NA		RSW/13-25-90
4.2.36.1	Relay R23B DE-ENERGIZED	DSP 13/25/90	Q.C. HOLD POINT	RSW/13-25-90
4.2.36.2	Contact OPEN	N/A 12/17 3-25-90		1
4.2.36.3	Contact OPEN	↓ 1 ↓		N/A RSW 13-25-90
4.2.36.4	Contact OPEN	N/A 12/17 3-25-90		1
4.2.36.5	Emergency stop light DE-ENERGIZED	DSP 13/25/90	Q.C. HOLD POINT	RSW 13-25-90
4.2.36.6	Stopping light DE-ENERGIZED	DSP 13/25/90	Q.C. HOLD POINT	RSW/13-25-90
4.2.36.7	Relay R-35 DE-ENERGIZED	DSP 13/25/90	Q.C. HOLD POINT	PC/13/25/90
4.2.37.1	125VDC present	DSP 13/25/90	Q.C. HOLD POINT	PC/13/25/90
4.2.37.2	DG Auto start signal ENERGIZED	DSP 13/25/90		PC/13/25/90
4.2.38.1	No voltage present	DSP 13/25/90	No	RSW/13-25-90
4.2.38.2	DG Auto start signal DE-ENERGIZED	DSP 13/25/90	No	RSW/13-25-90
4.2.39.1	Contact CLOSED	N/A 12/17 3-25-90 NA		RSW/13-25-90
4.2.39.2.1	Relay R23B ENERGIZED	DSP 13/25/90	Q.C. HOLD POINT	PC/13/25/90
4.2.39.2.2	Contact CLOSED	N/A 12/17 3-25-90 NA		RSW/13-25-90



Sheet 15 of 30

PROCEDURE STEP	DESCRIPTION	MAINT. INIT/DATE	HOLD POINT (Yes/No)	OC INIT/DATE
4.2.39.2.3	Contact CLOSED	N/A / RAJ 3-25-90	NA	RSW 13-25-90
4.2.41.1	Emergency trip alarm is ENERGIZED	DP 13/25/90	G.C. HOLD POINT	PC 13/25/90
4.2.41.2	Contact CLOSED	N/A / RAJ 3-25-90	NA	RSW 13-25-90
4.2.41.3	Relay R-35 ENERGIZED	DP 13/25/90		PC 13/25/90
4.2.42.1	Emergency trip alarm DE-ENERGIZED	DP 13/25/90		PC 13/25/90
4.2.42.2	Contact OPEN	N/A / RAJ 3-25-90	NA	RSW 13-25-90
4.2.42.3	Relay R-35 DE-ENERGIZED	DP 13/25/90		PC 13/25/90
4.2.44	Jumper Disconnected	DP 13/25/90	No	RSW 13-25-90
4.2.45.1	125VDC across solenoid 202-6A	N/A / RAJ 3-25-90		1
4.2.45.2	Power available light ENERGIZED			1
4.2.45.3	Annunciator DE-ENERGIZED			N/A RSW 3-25-90
4.2.45.4	Contact OPEN	N/A / RAJ 3-25-90		1
4.2.46.1	No voltage across solenoid 202-6B	DP 13/25/90	No	RSW 13-25-90
4.2.46.2	Power available light DE-ENERGIZED	DP 13/25/90	No	RSW 13-25-90
4.2.46.3	Power "B" failure ALARM! ENERGIZED	DP 13/25/90	No	RSW 13-25-90
4.2.46.4	CONTACT CLOSED	N/A / RAJ 3-25-90	NA	RSW 13-25-90
4.2.48.1	125VDC PRESENT	DP 13/25/90	G.C. HOLD POINT	PC 13/25/90
4.2.48.2	FAILURE TO START ALARM ENERGIZED	DP 13/25/90	G.C. HOLD POINT	PC 13/25/90



Sheet 16 of 30

PROCEDURE STEP	DESCRIPTION	MAINT. INIT/DATE	HOLD POINT (Yes/No)	QC INIT/DATE
4.2.49.1	No voltage present	DR 13/25/90	Q.C. HOLD POINT	PC 13/25/90
4.2.49.2	CONTACT CLOSED	N/A 17AJ 3-25-90		1
4.2.49.3	OPEN CIRCUIT	↓ 1 ↓		NA RBW 3-25-90
4.2.49.4	CONTACT CLOSED	N/A 17AJ 3-25-90		1
4.2.49.5	STARTING LIGHT ENERGIZED	DR 13/25/90	Q.C. HOLD POINT	PC 13/25/90
4.2.49.6	Relay R1 ENERGIZED	DR 13/25/90	Q.C. HOLD POINT	13/25/90
4.2.49.7	RUNNING LIGHT ENERGIZED	DR 13/25/90		PC 13/25/90
4.2.50.1	SHUTDOWN CYLINDER EXTENDED	DR 13/25/90	POINT	PC 13/25/90
4.2.50.2	Contact Closure	N/A 17AJ 3-25-90	NA	RBW 13-25-90
4.2.50.3	High Temperature trip ENERGIZED	DR 13/25/90	No	RBW 13-25-90
4.2.50.4	OPEN CIRCUIT	N/A 17AJ 3-25-90	NA	RBW 13-25-90
4.2.50.5	Relay R1, R1AUX, and R2 are reset	DR 13/25/90	No	RBW 13-25-90
4.2.50.6	Contact Closed	N/A 17AJ 3-25-90	NA	RBW 13-25-90
4.2.50.7	Contact closed	N/A 17AJ 3-25-90	NA	RBW 13-25-90
4.2.50.8	Unit running light DE-ENERGIZED	DR 13/25/90	No	RBW 13-25-90
4.2.50.9	Stopping light ENERGIZED	DR 13/25/90	No	RBW 13-25-90
4.2.50.10	Contact CLOSED	N/A 17AJ 3-25-90	NA	RBW 13-25-90
4.2.50.11	CONTACT CLOSED	N/A 17AJ 3-25-90	NA	RBW 13-25-90
4.2.51.1	Hi bearing temp ALARM DE-ENERGIZED	DR 13/25/90	Q.C. HOLD POINT	PC 13/25/90



Sheet 17 of 30

PROCEDURE STEP	DESCRIPTION	MAINT. INIT/DATE	HOLD POINT (Yes/No)	QC INIT/DATE
4.2.51.2	CONTACT OPEN	<del>N/A / RAJ 3-25-90</del>	<del>N</del>	<del>1 / RBW 3-25-90</del>
4.2.51.3	CONTACT OPEN	<del>N/A / RAJ 3-25-90</del>	<del>N</del>	<del>1 / RBW 3-25-90</del>
4.2.53.1	125V DC PRESENT	DJP 13/25/90	QC HOLD POINT	PC 13/25/90
4.2.53.2	CONTACT CLOSED	<del>N/A / RAJ 3-25-90</del>	<del>N/A</del>	<del>RBW 13-25-90</del>
4.2.53.3	RELAYS R1, R1A R2, ENERGIZED	DJP 13/25/90	No	RBW 13-25-90
4.2.53.4	SHUTDOWN SYSTEM ACTIVE Light DE-ENERGIZED	DJP 13/25/90		1
4.2.53.5	NO VOLTAGE PRESENT	DJP 13/25/90		1
4.2.53.6	Jumper Removed	DJP 13/25/90	No	RBW 13-25-90
4.2.53.7	Contact CLOSED	<del>N/A / RAJ 3-25-90</del>	<del>N/A</del>	<del>RBW 13-25-90</del>
4.2.54.1	Hi Pressure Alarm ENERGIZED	DJP 13/25/90	No	RBW 13-25-90
4.2.54.2	ENGINE SHUTDOWN CYLINDER NOT EXTENDED	DJP 13/25/90	No	RBW 13-25-90
4.2.54.3	CONTACT CLOSED	<del>N/A / RAJ 3-25-90</del>	<del>N</del>	<del>1 / RBW 3-25-90</del>
4.2.54.4	CONTACT CLOSED	<del>N/A / RAJ 3-25-90</del>	<del>N</del>	<del>1 / RBW 3-25-90</del>
4.2.55	TUBING E-68 RECONNECTED	DJP 13/25/90	QC HOLD POINT	PC 13/25/90
4.2.55.1	Hi Pressure Alarm DE-ENERGIZED	DJP 13/25/90	QC HOLD POINT	PC 13/25/90
4.2.55.2	CONTACT OPEN	<del>N/A / RAJ 3-25-90</del>	<del>N</del>	<del>1 / RBW 3-25-90</del>
4.2.55.3	CONTACT OPEN	<del>N/A / RAJ 3-25-90</del>	<del>N</del>	<del>1 / RBW 3-25-90</del>
4.2.55.4	SHUTDOWN CYLINDER NOT EXTENDED	DJP 13/25/90	POINT	PC 13/25/90
4.2.56.1	No voltage present	DJP 13/25/90	No	RBW 13-25-90



Sheet 18 of 30

PROCEDURE STEP	DESCRIPTION	MAINT. INIT/DATE	HOLD POINT (Yes/No)	QC INIT/DATE
4.2.56.2	CONTACT CLOSED	<u>N/A / RAT 3-25-90</u>	<u>NA</u>	<u>RSW / 3-25-90</u>
4.2.56.3	SHUTDOWN CYLINDER EXTENDED	<u>DR 13/26/90</u>	<u>No</u>	<u>RSW / 3-25-90</u>
4.2.56.4	VIBRATION AL RM ENERGIZED	<u>DR 13/26/90</u>	<u>No</u>	<u>RSW / 3-25-90</u>
4.2.56.5	CONTACT CLOSED	<u>N/A / RAT 3-25-90</u>	<u>NA</u>	<u>1</u>
4.2.56.6	CONTACT CLOSED	<u>1</u>	<u>NA</u>	<u>RSW 3-25-90</u>
4.2.56.7	CONTACT OPEN	<u>N/A / RAT 3-25-90</u>	<u>NA</u>	<u>1</u>
4.2.57	TUBING E-23-H RECONNECTED	<u>DR 13/26/90</u>	<u>QC HOLD POINT</u>	<u>13/26/90</u>
4.2.57.1	VIBRATION ALARM DE-ENERGIZED	<u>DR 13/26/90</u>	<u>QC HOLD POINT</u>	<u>IR 34153</u> <u>13/26/90</u>
4.2.57.2	CONTACT OPEN	<u>N/A / RAT 3-25-90</u>	<u>NA</u>	<u>RSW / 3-25-90</u>
4.2.57.3	CONTACT OPEN	<u>N/A / RAT 3-25-90</u>	<u>NA</u>	<u>RSW / 3-25-90</u>
4.2.58.1	Jacket Water Lo PRESSURE ENERGIZED	<u>DR 13/26/90</u>	<u>No</u>	<u>RSW / 3-25-90</u>
4.2.58.2	ENGINE SHUTDOWN CYLINDER EXTENDED	<u>DR 13/26/90</u>	<u>No</u>	<u>RSW / 3-25-90</u>
4.2.58.3	CONTACT CLOSED	<u>N/A / RAT 3-25-90</u>	<u>NA</u>	<u>1</u>
4.2.58.4	CONTACT CLOSED	<u>1</u>	<u>NA</u>	<u>1</u>
4.2.58.5	CONTACT CLOSED	<u>1</u>	<u>NA</u>	<u>RSW 3-25-90</u>
4.2.58.6	CONTACT CLOSED	<u>1</u>	<u>NA</u>	<u>1</u>
4.2.58.7	CONTACT CLOSED	<u>N/A / RAT 3-25-90</u>	<u>NA</u>	<u>1</u>
4.2.59	TUBING E-14 RECONNECTED	<u>DR 13/26/90</u>	<u>QC HOLD POINT</u>	<u>13/26/90</u>
4.2.59.1	JACKET WATER ALARM DE-ENERGIZED	<u>DR 13/26/90</u>	<u>QC HOLD POINT</u>	<u>IR 34153</u> <u>13/26/90</u>



Sheet 19 of 30

PROCEDURE STEP	DESCRIPTION	MAINT. INIT/DATE	HOLD POINT (Yes/No)	OC INIT/DATE
4.2.59.2	CONTACT OPEN	<del>N/A / TAJ</del> 3-25-90		/
4.2.59.3	CONTACT OPEN	/		/
4.2.60.1	RELAY R-11A ENERGIZED	/		/
4.2.60.2	CONTACT CLOSED	/		/
4.2.60.3	CONTACT CLOSED	/		/
4.2.60.4	READY TO LOAD LIGHT ENERGIZED	/		/
4.2.60.5	CONTACT OPEN	/		/
4.2.60.6	CONTACT OPEN	/		/
4.2.60.7	READY TO LOAD LIGHT DE-ENERGIZED	/	NA 28W 3-25-90	/
4.2.60.8	JUMPER REMOVED	/		/
4.2.61.1	125VDC PRESENT	/		/
4.2.61.2	CONTACT CLOSED	/		/
4.2.61.3	AUTO START LIGHT ENERGIZED	/		/
4.2.62	REMOVE JUMPER	/		/
4.2.62.1	NO VOLTAGE PRFSENT	/		/
4.2.62.2	CONTACT OPEN	/		/
4.2.62.3	AUTO START	/		/
4.2.63.1	UNIT AVAILABLE LIGHT DE-ENERGIZED	/		/
4.2.63.2	POWER FAILURE ALARM ENERGIZED	/		/
4.2.63.3	CONTACT CLOSED	<del>N/A / TAJ</del> 3-25-90		/



Sheet 20 of 30

PROCEDURE STEP	DESCRIPTION	MAINT. INIT/DATE	HOLD POINT (Yes/No)	QC INIT/DATE
4.2.64.1	UNIT AVAILABLE STATUS LIGHT ENERGIZED	DP 13/26/90		PLT 13/26/90
4.2.64.2	START POWER FAILURE ALARM DE-ENERGIZED	DP 13/26/90		PLT 13/26/90 52 34153
4.2.64.3	CONTACT OPEN	N/A 17AT 3-25-90	NA	RSW 13-25-90
4.2.65.1	PRESSURE SENSOR MALFUNCTION ALARM ENERGIZED	DP 13/26/90	No	RSW 13-25-90
4.2.65.2	CONTACT CLOSED	N/A 17AT 3-25-90	NA	RSW 13-25-90
4.2.65.3	TUBING E-10B DISCONNECTED	DP 13/26/90	No	RSW 13-25-90
4.2.65.4	LUBE OIL ALARM ENERGIZED	DP 13/26/90		
4.2.65.5	PRESSURE SENSOR MALFUNCTION ALARM DE-ENERGIZED	DP 13/26/90	No	RSW 13-25-90
4.2.65.6	CONTACT CLOSED	N/A 17AT 3-25-90		
4.2.65.7	CONTACT CLOSED			NA RSW 13-25-90
4.2.65.8	CONTACT OPEN	N/A 17AT 3-25-90		
4.2.65.9	RELAY R23B DEENERGIZED	DP 13/26/90	No	RSW 13-25-90
4.2.66.1	RELAY R23B DEENERGIZED	DP 13/26/90	HOLD POINT	PLT 13-26-90
4.2.66.2	CONTACT OPEN	N/A 17AT 3-25-90	NA	RSW 13-25-90
4.2.66.3	CONTACT OPEN	N/A 17AT 3-25-90	NA	RSW 13-25-90
4.2.67.1	MALFUNCTION ALARM ENERGIZED	DP 13/26/90	No	RSW 13-25-90
4.2.67.2.	PLUG REMOVED FROM TUBING E-10C	DP 13/26/90	No	RSW 13-25-90



Sheet 21 of 30

PROCEDURE STEP	DESCRIPTION	MAINT. INIT/DATE	HOLD POINT (Yes/No)	QC INIT/DATE
4.2.67.2.1	LO OIL PRESSURE ALARM DE-ENERGIZED	DSP 13/26/90	No	R8W 13-25-90
4.2.67.2.2	LUBE OIL SHUTDOWN ALARM ENERGIZED	DSP 13/26/90	No	R8W 13-25-90
4.2.67.2.3	CONTACT CLOSED	N/A 13/25-90 NA	NA	R8W 13-25-90
4.2.69.1	MALFUNCTION ALARM ENERGIZED	DSP 13/26/90	No	R8W 13-25-90
4.2.69.2	PLUG E-10A DISCONNECTED	DSP 13/26/90		
4.2.69.2.1	LUBE OIL SHUTDOWN ALARM ENERGIZED	DSP 13/26/90		
4.2.70	PLUGS RECONNECTED TO TUBING E10A and E10C	DSP 13/26/90		
4.2.71.1	JACKET WATER TEMP SENSOR MALFUNCTION ALARM ENERGIZED	DSP 13/26/90	No	R8W 13-25-90
4.2.71.2	CONTACT CLOSED	N/A 13/25-90 NA	NA	R8W 13-25-90
4.2.71.3	Disconnect Tubing E-16B	DSP 13/26/90	No	R8W 13-25-90
4.2.71.3.1	TEMP SENSOR MALFUNCTION ALARM DE-ENERGIZED	DSP 13/26/90		
4.2.71.3.2	JACKET WATER TEMP SHUTDOWN ALARM ENERGIZED	DSP 13/26/90	No	R8W 13-25-90
4.2.71.3.3	CONTACT CLOSED	N/A 13/25-90 NA	NA	R8W 13-25-90
4.2.71.3.4	CONTACT OPEN	N/A 13/25-90 NA	NA	R8W 13-25-90
4.2.72	TUBING E-16A and B RECONNECTED	DSP 13/26/90	QC HOLD POINT	R8W 13-25-90
4.2.73	E16-B Disconnected	DSP 13/26/90	No	R8W 13-25-90



Sheet 22 of 30

PROCEDURE STEP	DESCRIPTION	MAINT. INIT/DATE	HOLD POINT (Yes/No)	QC INIT/DATE
4.2.73.1	Hi Temp. JACKET WATER ALARM DE-ENERGIZED	DSP 13/26/90	No	RSW 13-25-90
4.2.73.2	CONTACT OPEN	N/A 17A-3-25-90	NA	RSW 13-25-90
4.2.73.3	CONTACT OPEN	N/A 17A-3-25-90	NA	RSW 13-25-90
4.2.73.4	TEMP. SENSOR MALFUNCTION ALARM	DSP 13/26/90	No	RSW 13-25-90
4.2.73.5	TUBING E16-C Disconnected	DSP 13/26/90		
4.2.73.5.1	Jacket Water Shutdown ALARM ENERGIZED	DSP 13/26/90	No	RSW 13-25-90
4.2.74	TUBING LINES E16-B AND C RECONNECTED	DSP 13/26/90	QC HOLD POINT	IR 34153 MT 13/26/90
4.2.75	Disconnect Tubing E16-C	DSP 13/26/90	No	RSW 13-25-90
4.2.75.1	SENSOR MALFUNCTION ALARM	DSP 13/26/90		
4.2.75.2	TUBING E16-A Disconnected	DSP 13/26/90		
4.2.75.2.1	JACKETWATERS SHUTDOWN ALARM	DSP 13/26/90	No	RSW 13-25-90
4.2.76	TUBING E16-A and C RECONNECTED	DSP 13/26/90	QC HOLD POINT	IR 34153 MT 13/26/90
4.2.77.1	PRESSURE GAUGE READING LESS THAN 25PSI	DSP 13/26/90	QC HOLD POINT	MT 13/26/90
4.2.77.2	BYPASS TEST FAILURE LIGHT DE-ENERGIZED	DSP 13/26/90		MT 13/26/90
4.2.77.3.1	BYPASS TEST FAILURE LIGHT ENERGIZED	DSP 13/26/90		MT 13/26/90
4.2.78.1	SUMP TANK READING O.K.	N/A 17A-3-25-90	NA	RSW 13-25-90



Sheet 23 of 30

PROCEDURE STEP	DESCRIPTION	MAINT. INIT/DATE	HOLD POINT (Yes/No)	QC INIT/DATE
4.2.79.1	DAY TANK READING O.K.	N/A / RAJ	3-25-90	/
4.2.80.1	ALARMS ENERGIZED	/ /		/
4.2.80.2	Horn Disconnected	/		/
4.2.82.1	LUBE OIL FILTER DIFFERENTIAL HIGH FUNCTIONS	/		/
4.2.82.1.1	ALARM FUNCTIONS Correctly	/		/
4.2.82.1.2	RELAY R38 ENERGIZED	/		/
4.2.82.1.3	CONTACT CLOSED	/		/
4.2.82.2.1	ALARM FUNCTIONS CORRECTLY	/		/
4.2.82.2.2	RELAY R38 ENERGIZED	/		/
4.2.82.3.1	ALARM FUNCTIONS CORRECTLY	/		/
4.2.82.3.2	RELAY R38 ENERGIZED	/		/
4.2.82.4.1	ALARM FUNCTIONS CORRECTLY	/		/
4.2.82.4.2	RELAY R38 ENERGIZED	/		/
4.2.82.5.1	ALARM FUNCTIONS CORRECTLY	/		/
4.2.82.6.1	ALARM FUNCTION CORRECTLY	/		/
4.2.82.7.1	ALARM FUNCTIONS CORRECTLY	/		/
4.2.82.8.1	ALARM FUNCTIONS CORRECTLY	N/A / RAJ	3-25-90	/



Sheet 24 of 30

PROCEDURE STEP	DESCRIPTION	MAINT. INIT/DATE	HOLD POINT (Yes/No)	QC INIT/DATE
4.2.82.9.1	ALARM FUNCTIONS CORRECTLY	N/A / RAT 3-25-90		/
4.2.82.9.2	RELAY R38 ENERGIZED	/		/
4.2.82.10.1	ALARM FUNCTIONS CORRECTLY	/		/
4.2.82.10.2	RELAY R38 ENERGIZED	/		/
4.2.82.11.1	ALARM FUNCTIONS CORRECTLY	/		/
4.2.82.11.2	RELAY R38 ENERGIZED	/		/
4.2.82.12.1	ALARM FUNCTIONS CORRECTLY	/		/
4.2.82.12.2	RELAY R38 ENERGIZED	/		/
4.2.82.13.1	ALARM FUNCTIONS CORRECTLY	/	N/A	RAT 3-25-90
4.2.82.14.1	ALARM FUNCTIONS CORRECTLY	/		/
4.2.82.15.1	ALARM FUNCTIONS CORRECTLY	/		/
4.2.82.16.1	ALARM FUNCTIONS CORRECTLY	/		/
4.2.82.17.1	ALARM FUNCTIONS CORRECTLY	/		/
4.2.82.17.2	RELAY R35 ENERGIZED	/		/
4.2.82.18.1	ALARM FUNCTIONS CORRECTLY	N/A / RAT 3-25-90		/



PROCEDURE NO.		REVISION	PAGE NO.	
VEGF	27563-C	2	72 of 75	
Sheet 27 of 30				
PROCEDURE STEP	DESCRIPTION	MAINT. INIT/DATE	HOLD POINT (Yes/No)	QC INIT/DATE
4.2.82.40.1	ALARM FUNCTIONS CORRECTLY	N/A / 28 J 3-25-90		/
4.2.82.41.1	ALARM FUNCTIONS CORRECTLY	/ /		/
4.2.82.42	RELAYS INSTALLED	/		/
4.2.83	RELAY RESET	/		/
4.2.84.1	NO PRESSURE AT L.B. GAUGE	/		/
4.2.84.2.1	120 VDC PRESENT	/		/
4.2.84.3.1	120 VDC PRESENT	/		/
4.2.85.1	PRESSURE AT R.B. GAUGE	/		/
4.2.85.2	NO PRESSURE AT LB GAUGE	/		/
4.2.85.3.1	NO VOLTAGE PRESENT	/		/
4.2.85.4.1	NO VOLTAGE PRESENT	/		/
4.2.87.1	CONTACT CLOSED	/		/
4.2.87.2	CONTACT CLOSED	/		/
4.2.88.1	CONTACT OPEN	/		/
4.2.88.2	CONTACT OPEN	N/A / 28 J 3-25-90		/
4.2.89.1	TUBING RECONNECTED	SL 13-27-90	QC HOLD POINT	13-27-90
4.2.89.2	TUBING RECONNECTED	/ /	QC HOLD POINT	13-27-90
4.2.89.3	TUBING RECONNECTED	/ /	QC HOLD POINT	13-27-90
4.2.90	TUBING RECONNECTED	/ /	QC HOLD POINT	13-27-90
4.2.91	TUBING RECONNECTED	SL 13-27-90	QC HOLD POINT	13-27-90

IN 34156



Sheet 28 of 30

PROCEDURE  
STEP

DESCRIPTION

MAINT.  
INIT/DATEHOLD  
POINT  
(Yes/No)QC  
INIT/DATEGC  
WITNESS  
POINT

For 4.2.92

4.2.92.1	LINKS CLOSED	DSP 13/27/90	No	RJW 13-25-90
4.2.92.2	LINKS CLOSED	DSP 13/27/90		1
4.2.92.3	LINKS CLOSED	DSP 13/27/90		1
4.2.92.4	LINKS CLOSED	DSP 13/27/90		1
4.2.92.5	LINKS CLOSED	DSP 13/27/90		1
4.2.92.6	LINKS CLOSED	DSP 13/27/90		1
4.2.92.7	LINKS CLOSED	DSP 13/27/90		1
4.2.92.8	LINKS CLOSED	DSP 13/27/90		1
4.2.92.9	LINKS CLOSED	DSP 13/27/90		1
4.2.92.10	LINKS CLOSED	DSP 13/27/90		1
4.2.92.11	LINKS CLOSED	DSP 13/27/90		1
4.2.92.12	LINKS CLOSED	DSP 13/27/90		1
4.2.92.13	LINKS CLOSED	DSP 13/27/90		1
4.2.92.14	LINKS CLOSED	DSP 13/27/90		1
4.2.92.15	LINKS CLOSED	DSP 13/27/90		1
4.2.92.16	LINKS CLOSED	DSP 13/27/90		1
4.2.92.17	LINKS CLOSED	DSP 13/27/90		1
4.2.92.18	LINKS CLOSED	DSP 13/27/90		1
4.2.92.19	LINKS CLOSED	DSP 13/27/90		1
4.2.92.20	LINKS CLOSED	DSP 13/27/90		1
4.2.92.21	LINKS CLOSED	DSP 13/27/90		1
4.2.92.22	LINKS CLOSED	DSP 13/27/90	No	RJW 13-25-90



Sheet 29 of 30

PROCEDURE STEP	DESCRIPTION	MAINT. INIT/DATE	HOLD POINT (Yes/No)	QC INIT/DATE
4.2.92.23	LINKS CLOSED	DSP 13/27/90	No	RSW 13-25-90
4.2.92.24	LINKS CLOSED	DSP 13/27/90		1
4.2.92.25	LINKS CLOSED	DSP 13/27/90		1
4.2.92.26	LINKS CLOSED	DSP 13/27/90		1
4.2.92.27	LINKS CLOSED	DSP 13/27/90		1
4.2.92.28	LINKS CLOSED	DSP 13/27/90		1
4.2.92.29	LINKS CLOSED	DSP 13/27/90		1
4.2.92.30	LINKS CLOSED	DSP 13/27/90		1
4.2.92.31	LINKS CLOSED	DSP 13/27/90		1
4.2.92.32	LINKS CLOSED	DSP 13/27/90		1
4.2.92.33	LINKS CLOSED	DSP 13/27/90		1
4.2.92.34	LINKS CLOSED	DSP 13/27/90		1
4.2.92.35	LINKS CLOSED	DSP 13/27/90		1
4.2.92.36	LINKS CLOSED	DSP 13/27/90		1
4.2.92.37	LINKS CLOSED	DSP 13/27/90		1
4.2.93	TOGGLE SWITCHES <del>OPEN</del> CLOSED	RAJ 13-27-90	No	RSW 13-25-90
4.2.94	ENGINE WIRE RECONNECTED	DSP 13/27/90	QC HOLD POINT	RAJ 13-27-90
4.2.95	ENGINE WIRE RECONNECTED	DSP 13/27/90	QC HOLD POINT	RAJ 13-27-90
4.2.96	WIRE 402 RECONNECTED	N/A / RAJ 3-25-90		RSW 13-25-90
4.2.97	JUMPER REMOVE	RAJ 13-27-90	No	RSW 13-25-90



VEGP

27563-C

2

75 of 75

Sheet 30 of 30

PROCEDURE  
STEP

DESCRIPTION

MAINT  
INIT/DATEHOLD  
POINT  
(Yes/No)QC  
INIT/DATE

4.2.98

JUMPER REMOVE

RAJ/3-27-90

No

RBW/3-25-90

4.2.99

FREQUENCY GENERATOR  
REMOVED

RAJ/3-27-90

No

RBW/3-25-90

4.2.100

EQUIPMENT RESTORED  
TO OPERATIONAL  
CONDITION

RAJ/3-27-90

QC  
HOLD POINT\* IR 33515  
FW/3-27-90

4.2.101

SHIFT SUPERVISOR  
NOTIFIED

RAJ/3-27-90

No

RBW/3-25-90

Comments/Additional Hold Points IR# 38419

\* STEP 4.2.100 TEMPORARY PROC TENG-90-12 B TRAIL LINE  
W/TAPE TEST HAS TEMPORARY INSTRUMENT CONNECTED  
THAT WILL BE REMOVED UNDER IR# 38419

QC has reviewed this procedure for Hold Points

R. S. Whitaker  
SIGNATURE 3-25-90

APPROVED <input checked="" type="checkbox"/> DISAPPROVED <input type="checkbox"/>	( )
FOREMAN	DATE
<u>Mark O'Leary</u>	3-27-90

COMPLETED BY	DATE
<u>[Signature]</u>	3-27-90



PROCEDURE & REV No: SEE BELOW

(3) NOT BYPASS QC HOLD OR WITNESS POINTS

T.R. 335/54 W 3-27-90



# Quality Control Inspection Report

VOGTLE GENERATING PLANT—UNITS 1 & 2

33515

Georgia Power

Page 1 of 1

MWO/ODR/DR No. 1900537 REV'2	Building B DIESEL GEN	Procedure/Spec. No./Rev. 27563 REV'2
Room No./Level No. 101 / 1	Sys./Start-Up Designator 2403	Tag No. 1-2403-PS-DG3
Drawing No./Rev. NA	Vendor Manual Log No. NA	Other NA

1. Inspector will use separate form for each completed inspection function(s) and insert original with work package, use continuation sheets when needed.
2. Use simple narrative type report procedure. Reference all applicable drawing numbers, specifications, special instructions, etc., connected with your inspection. Use sketches, when applicable, showing dimensions checked, alignment, physical location of defects found, etc. N/A all blocks not used.
3. Upon completion of the inspection activity, enter results below and sign and date.

Remarks	<p>VISUALLY VERIFIED: STEP #2 BK23 NORMAL START TRIP BY HI TEMP LUBE OIL BY LOOSENING FITTING AT 1754 HRS AND RETIGHTENING OF FITTING.</p> <p>STEP #3 LOSS START BY PLACING JUMPER BETWEEN TR 214 AND 213 IN PANEL 1-2403 PS-DG3 THEN TRIP BY LOOSENING FITTING ON VIBRATION SWITCH. VERIFIED JUMPER REMOVED. STEP #4 NORMAL START TRIP BY LOOSENING FITTING ON HIGH CRANK CASE PRESSURE SWITCH. VERIFIED RETIGHTENING OF FITTING. STEP #5 START BY PLACING JUMPER BETWEEN TR 204 AND 209 IN PANEL 1-2403 PS-DG3. TRIP BY 2 OF 3 LUBE OIL LOW PRESSURE BY LOOSENING FITTING ON E-1 OF THEN E-10B VERIFIED RECONNECTION OF FITTING AND REMOVAL OF JUMPER. VISUALLY VERIFIED NO LATER LEADS OPEN LEADS OR JUMPER'S INSTALLED IN PANELS DG3, DG4 PER STEP 4.2.15 OF PROC 27563 REV'2 EXCEPT THOSE COVERED BY T-ENG 90-R FOR B TRAIN UNDER VOLTAGE TEST.</p>
Sketch	

Inspection Results	<input checked="" type="checkbox"/> SAT <input type="checkbox"/> UNSAT—ODR/DR NO.(S):
Inspector	Date 3-27-90

705516A MCS191

WHITE—Work Package

CANARY—Q.C. Supv.

PINK—Inspector



# Quality Control Inspection Report

VOGTLE GENERATING PLANT—UNITS 1 & 2

33514

Georgia Power

Page 1 of 1

MWO/ODR/DR No. <i>1701537</i>	Building <i>Steam Room</i>	Procedure/Spec. No./Rev. <i>N/A</i>
Room No./Level No. <i>101</i>	Sys./Start-Up Designator <i>243</i>	Tag No. <i>1-2403-15-DC-4</i>
Drawing No./Rev. <i>114401-44 Rev. 10</i>	Vendor Manual Log No. <i>N/A</i>	Other <i>N/A</i>

1. Inspector will use separate form for each completed inspection function(s) and insert original with work package, use continuation sheets when needed.
2. Use simple narrative type report procedure. Reference all applicable drawing numbers, specifications, special instructions, etc., connected with your inspection. Use sketches, when applicable, showing dimensions checked, alignment, physical location of defects found, etc. N/A all blocks not used.
3. Upon completion of the inspection activity, enter results below and sign and date.

Remarks *VISUALLY VERIFIED: ADJUSTMENT OF TIMER NOT IN ON 1A-2055, ADJUSTED 3/4 OF TURN CLOCKWISE. THERE ARE NO INSTRUCTIONS TO PERFORM THIS IN FILE. THIS IS MFG. CALIBRATED BOARD PER ENR NO INSTRUCTIONS AVAILABLE, PER PAUL KOCHERY.*

Sketch *N/A*

Inspection Results <input checked="" type="checkbox"/> SAT <i>N/A</i> <i>NATW. 3-27-90</i> <input type="checkbox"/> UNSAT—ODR/DR NO.(S):	FOR INFORMATION ONLY.
Inspector <i>Tony Williams</i>	Date <i>3-27-90</i>



Sheet 25 of 30

PROCEDURE STEP	DESCRIPTION	MAINT. INIT/DATE	HOLD POINT (Yes/No)	QC INIT/DATE
4.2.82.19.1	ALARM FUNCTIONS CORRECTLY	<u>N/A / RAJ 3-25-90</u>		<u>/</u>
4.2.82.20.1	ALARM FUNCTIONS CORRECTLY	<u>/</u>		<u>/</u>
4.2.82.20.2	RELAY R38 ENERGIZED	<u>/</u>		<u>/</u>
4.2.82.21.1	ALARM FUNCTIONS CORRECTLY	<u>/</u>		<u>/</u>
4.2.82.22.1	ALARM FUNCTIONS CORRECTLY	<u>/</u>		<u>/</u>
4.2.82.22.2	RELAY R38 ENERGIZED	<u>/</u>		<u>/</u>
4.2.82.23.1	ALARM FUNCTIONS CORRECTLY	<u>/</u>		<u>/</u>
4.2.82.23.2	RELAY R38 ENERGIZED	<u>/</u>		<u>/</u>
4.2.82.24.1	ALARM FUNCTIONS CORRECTLY	<u>/</u>	<u>N/A RAJ 3-25-90</u>	<u>/</u>
4.2.82.25.1	ALARM FUNCTIONS CORRECTLY	<u>/</u>		<u>/</u>
4.2.82.26.1	ALARM FUNCTIONS CORRECTLY	<u>/</u>		<u>/</u>
4.2.82.26.2	RELAY R38 ENERGIZED	<u>/</u>		<u>/</u>
4.2.82.27.1	ALARM FUNCTIONS CORRECTLY	<u>/</u>		<u>/</u>
4.2.82.27.2	RELAY R38 ENERGIZED	<u>/</u>		<u>/</u>
4.2.82.28.1	ALARM FUNCTIONS CORRECTLY	<u>/</u>		<u>/</u>
4.2.82.28.2	RELAY R38 ENERGIZED	<u>N/A / RAJ 3-25-90</u>		<u>/</u>



(1 OF 3)

5A. REPAIR TAG

DIESEL GENERATOR 1A TRIPPED TWICE FOLLOWING TWO ACTUAL LOSS OF OFFSITE START CONDITIONS. THE TRIPS OCCURRED AFTER APPROXIMATELY 80 SECONDS AND 70 SECONDS OF OPERATION.

# ORIGINAL

7. INITIATOR KEN STOKES 8. SUPRV JP REDDING LOC LIST  
9. MWO CLASS S EQP CLASS LIST 10. UNIT STAT 1R2 11. FIRE PROTECT NO  
12. DCR N 13. NCR/DR N 14. TYPE MAINT P 15. DURATION 12  
16. CRAFT MECH (EST/ACT) ELEC (EST/ACT) I&C (EST/ACT) CONT (EST/ACT) HP/OT (EST/ACT)  
CREW 0 20 0 20 0  
HRS. 1 12 1 24 1  
EXP. 0 1 0 1 0 1  
SCHED BEG 1/1/77 1/1/77 1/1/77 1/1/77 1/1/77  
SCHED END 1/1/77 1/1/77 1/1/77 1/1/77 1/1/77  
RESP FOREMAN  
17. CIR Y 19035567 18. WELD PERM N 0 RWP PERM N 0  
19. HOLD POINT ATTACHED 20. PROC  
QC REVIEWED BY f. C. Barry 3/28/70 21. PRI 14 22. LCO 1903511  
23. WORK \* INST. T.S. 3.8.1.1/3.8.1.2

COOPER ENERGY TO PERFORM WORK UNDER P.O #6002124.

T.  
Y

----- 24. INITIATE REVIEW ----- 25. SPEC REV REQ N  
OPS MM DATE 3/18/90 MNT CDP DATE 3/18/90 ----- 26. MWQ RELEASE FOR WORK 265 3/29/90  
HP Str DATE 3/23/90 ENG MM DATE 3/23/90 SIG. Garry Moore DATE 3/29/90  
27. ACT SEE Block 7 CONTINUATIONS SHEETS  
WORK  
PERFORMED Ken Stokes Was Notified @ 1600 EST That Testing Was Ready To Begin And Best Approval For Test To Be Done. Kind Attention 3/23/90  
Maintained 2 one in housekeeping throughout. @ 4:15

FOR INFORMATION ONLY

HIST SUM  
28. MTRL REQ NA  
29. PERSON PERFORMING WORK (NAME) Charles D... DATE 4/1/90 30. MAINTENANCE FOREMAN PA N... DATE 4/1/90  
31. INSPECTION PERFORMED BY Long Williams DATE 4/5/90  
32. METHOD OF F.T. Spec. Ref. 14780-1 Spec 4-2-90  
33. PROCEDURE # 14780-1 34. PERFORMED BY E.O. ... 35. DATE 4/1/90  
36. PROVES OPERABILITY NA 37. METHOD USED TO PROVE OPERABILITY NA  
38. SATISFIED / UNSATISFIED NA 39. IF UNSAT, CORR. ACTION  
40. UNIT STATUS AT TIME OF FAILURE 41. TYPE FAIL 42. MODE OF FAIL  
43. CAUSE OF FAILURE 44. DETECT BY 45. EFFECT ON SYS  
46. EFF ON PLANT 47. MWO STAT 6D 48. CAUSE 49. CORR ACT.  
EW MWO NA 51. OPER. ACCEPT BY E.O. ... DATE 4/3/90  
52. OSOS APPROVAL NA DATE 4/3/90  
53. SPEC REV COMP DATE 4/1/90 54. MEET. # NA DATE 4/1/90  
55. CLOSE OUT APPROVAL BY QC Jim O. ... 4-5-90

A ~~11~~ TRAIN

03-28-90



\*\* COPY \*\* COPY \*\* COPY \*\* COPY \*\* COPY \*\* COPY \*\*COPY \*\* COPY \*\* COPY \*\* COPY  
NUCLEAR PLANT MAINTENANCE WORK ORDER (CONTINUED) (2 OF 3)

CONTROL NO. 19001576 00

-----	-----	-----	-----
MPL/TAG NO.	SYSTEM EQP CLS	DESCRIPTION	LOCATION
-----	-----	-----	-----
12403G4001	2403 015	DIESEL GENERATOR	1DGB1-
12403P5DG2	2403 11J	DG 1A ENGINE CNTRL PNL	1DGB1



CONTROL NO. 19001576 00

68 3/30/90

WORK INSTRUCTIONS: PERFORM ENGINE LOGIC TESTING PER PROCEDURE 27563-C, REV 2. COOPER ENERGY SERVICES PERSONNEL WILL BE PERFORMING APPLICABLE PORTIONS OF THE PROCEDURE WITH ASSISTANCE FROM GPC PERSONNEL, AS REQUIRED. THE ELECTRICAL PORTIONS OF THE PROCEDURE NEED NOT BE RETESTED. ADDITIONAL INSTRUMENTATION MAY BE CONNECTED BY TEST PERSONNEL TO AID IN TROUBLESHOOTING ANY INSTRUMENTATION CONNECTED OR ADJUSTMENTS MADE SHALL BE DOCUMENTED COMPLETELY ON THIS MWO. DOCUMENT ANY PROBLEMS ENCOUNTERED WHILE PERFORMING THIS TEST.

STEP 1: FOLLOWING THE LOGIC TEST THE ENGINE WILL BE STARTED IN THE EMERGENCY MODE AND A LEAK TEST PERFORMED ON THESE LINES:

E-10A - TRIP LOW PRESSURE LUBE OIL  
B - " " " " "  
C - " " " " "  
E-16A - TRIP HIGH TEMPERATURE JACKET WATER  
B - " " " " "  
C - " " " " "  
E-68 - TRIP HIGH PRESSURE CRANKCASE  
E-92 - TRIP LOW PRESSURE TURBO OIL  
E-14 - TRIP LOW PRESSURE JACKET WATER  
E-23H - TRIP HIGH VIBRATION  
E-19 - TRIP HIGH TEMPERATURE ENGINE BEARINGS  
E-18 - TRIP HIGH TEMPERATURE LUBE OIL.

TEST FOR LEAKAGE BY DISCONNECTING TUBING AT CONTROL PANEL BULKHEAD AND CONNECTING PNEUMATIC BUBBLE TESTER. OBSERVE TESTER FOR AIR FLOW WHEN LINE IS PRESSURIZED. RESTORE TUBING CONNECTION AT BULKHEAD AND CONTINUE WITH NEXT INSTRUMENT LINE.

STEP #2 NORMAL START  
-TRIP BY HI-TEMP LUBE OIL

STEP #3 LOFP START (JUMPER IN GEN CONTROL PANEL 211 TO 213)  
-TRIP BY HIGH VIBRATION

STEP #4 NORMAL START  
-TRIP BY HIGH PRESS CRANKCASE

STEP #5 SI START (JUMPER IN GEN. CONTROL PANEL 204 TO 209)  
-TRIP BY 2 OF 3 L.O. PRESSURE

NOTE

THE AREA OF TESTING SHALL BE ROPED AND ENTRANCE LIMITED TO ESSENTIAL PERSONNEL AS DETERMINED BY COOPER REPRESENTATIVES AND GPC ENGINEERING.

GPC ENGINEERING SHALL BE PRESENT FOR ALL TESTING AND QC REPRESENTATIVE PRESENT AS REQUIRED.

*Ken Smith*  
3/20/90



## VOGTLE ELECTRIC GENERATING PLANT

GEORGIA POWER CO.

## MAINTENANCE WORK ORDER REVISION SHEET

1 CONTROL NO. 19001576	2 REVISION NO. A	3 MPL TAG NO. 1-2403-G4-001 1-2403-P5-DG2	4 DATE 3/30/90
5 REASON FOR REVISION BLOCK 23: SEE NEW WORK INSTRUCTIONS (ATTACHED.) Pages 3 of 4 & 4 of 4.			
Released to work		6 INITIATOR Billy Smith Billy Smith 4203	
REVIEW SIGNATURES			
7 MAINTENANCE ENG K Neaton 3-30-90	8 OPERATIONS JMR 3-30-90	9 CLEARANCE REQUIRED NO	
10 QC REVIEW J. Freeman	11 HOLD POINTS no additional hold pts. required		
12 HP REVIEW M. B. 3-30-90	13 NEW RWP REQUIRED NONE		
14 AMT REVIEW NA JSA 3-30-90	15 HOLD POINTS NA		
16 WORK PLANNER Billy Smith 3/30/90	17 PROCEDURES NONE		
18 FIRE PROTECTION REVIEW NO Billy Smith 3/30/90	19 SHUT DOWN SUPERVISOR J. H. 3/30/90		
20 REMARKS			



CONTROL NO. 19001576 00

WORK INSTRUCTIONS:

CAUTION

ALL PERSONNEL INVOLVED IN THE TESTING MUST READ AND UNDERSTAND THE ATTACHED CAUTION STATEMENT. DURING THE ENGINE START AND SUBSEQUENT TESTING IF ANY TRIPS OCCUR OTHER THAN PLANNED TRIPS OR OBSERVE OTHER SIGNIFICANT MALFUNCTION, STOP THE TEST AND NOTIFY IIT TEAM. TEST WILL NOT CONTINUE WITHOUT THE CONCURRENCE FROM IIT TEAM MEMBER. ANY PORTION OF THE TESTING THAT COULD IMPACT THE RELIABILITY AND SAFETY OF THE D/G SYSTEMS MUST BE EVALUATED BY GA POWER COMPANY PRIOR TO TESTING. IF A TEST NEEDS TO BE STOPPED, ENSURE ALL EQUIPMENT IS PLACED IN A SAFE POSITION.

PERFORM ENGINE LOGIC TESTING PER PROCEDURE 27563-C, REV 2. COOPER ENERGY SERVICES PERSONNEL WILL BE PERFORMING APPLICABLE PORTIONS OF THE PROCEDURE WITH ASSISTANCE FROM GPC PERSONNEL, AS REQUIRED. THE ELECTRICAL PORTIONS OF THE PROCEDURE NEED NOT BE RETESTED. ADDITIONAL INSTRUMENTATION MAY BE CONNECTED BY TEST PERSONNEL TO AID IN TROUBLESHOOTING ANY INSTRUMENTATION CONNECTED OR ADJUSTMENTS MADE SHALL BE DOCUMENTED COMPLETE ON THIS MWO. DOCUMENT ANY PROBLEMS ENCOUNTERED WHILE PERFORMING THIS TEST.

NOTE:

PRELUBE THE TURBOCHARGER PRIOR TO EACH START. TURN ALL 3 VIDEO CAMERAS AND RECORDERS TO RECORD THE ANNUNCIATORS AND OTHER ENGINE & GENERATOR PARAMETERS.

STEP 1: FOLLOWING THE LOGIC TEST THE ENGINE WILL BE STARTED IN THE EMERGENCY MODE AND A LEAK TEST PERFORMED ON THESE LINES.

E-10A - TRIP LOW PRESSURE LUBE OIL

B " " " " "

C " " " " "

E-16A - TRIP HIGH TEMPERATURE JACKET WATER

B - " " " " "

C - " " " " "

E-68 - TRIP HIGH PRESSURE CRANKCASE

E-92 - TRIP LOW PRESSURE TURBO OIL

E-14 - TRIP LOW PRESSURE JACKET WATER

E-23H - TRIP HIGH VIBRATION

E-19 - TRIP HIGH TEMPERATURE ENGINE BEARINGS

E-18 - TRIP HIGH TEMPERATURE LUBE OIL.

AFTER RECONNECTING THE LINES FOLLOWING THE TEST, PERFORM LEAK DETECTION BY SNOOP DETECTOR AND FIX ANY LEAKS.

TEST FOR LEAKAGE BY DISCONNECTING TUBING AT CONTROL PANEL BULKHEAD AND CONNECTING PNEUMATIC BUBBLE TESTER. OBSERVE TESTER FOR AIR FLOW WHEN LINE IS PRESSURIZED. RESTORE TUBING CONNECTION AT BULKHEAD AND CONTINUE WITH NEXT INSTRUMENT LINE.

STARTING TIME BETWEEN EACH START MUST BE AT LEAST 10 MIN. RECORD THE TIME IN WORKORDER.



CONTROL NO. 19001576 00

----- PRIOR TO PERFORM MULTIPLE START TURN BOTH AIR COMPRESSORS  
OFF AND NOTE IN WORKORDER. AFTER THE MULTIPLE START IS COM  
WORK INSTRUCTIONS: PLETED TURN THE AIR COMPRESSORS ON & PLACE IN AUTO AND  
RECORD IN WORKORDER. NOTE THE STARTING AIR PRESSURE AT THE  
BEGINNING OF EACH MULTIPLE START AND AFTER EACH STOPPING/  
TRIPPING.

STEP #2 NORMAL START  
-TRIP BY HI-TEMP LUBE OIL

STEP #3 LOFP START (JUMPER IN GEN CONTROL PANEL 211 TO 213)  
-TRIP BY HIGH VIBRATION

STEP #4 NORMAL START  
-TRIP BY HIGH PRESS CRANKCASE

STEP #5 SI START (JUMPER IN GEN. CONTROL PANEL 204 TO 209)  
-TRIP BY 2 OF 3 L. O. PRESSURE

AFTER RECONNECTING THE LINES FOLLOWING THE BUBBLER TEST PERFORM  
LEAK DETECTION BY SNOOP DETECTOR AND FIX ANY LEAKS.

NOTE

THE AREA OF TESTING SHALL BE ROPED AND ENTRANCE LIMITED TO  
ESSENTIAL PERSONNEL AS DETERMINED BY COOPER REPRESENTATIVES  
AND GPC ENGINEERING.

GPC ENGINEERING SHALL BE PRESENT FOR ALL TESTING AND QC  
REPRESENTATIVE PRESENT AS REQUIRED.



## Nuclear Plant Maintenance Work Order Continuation Sheet

Pg # 1 of 5

MPL No. 1-2403-PS-DG2

MWO No. 19001576

Work Description BLOCK 27 PROCEDURE VEGP 27563-C

CAP LINES E-16A, B, C AND E-18 TO ALLOW SENSORS TO BE CALIBRATED.

OPEN LINK F10 TO DEENERGIZE DISABLED DG CKT BRCE  
INOPERABLE ANNUNCIATOR WINDOW

4.1.14 131.8 VOLTS DC READ

DISCONNECTED HORN WIRE #402 Done 3/29/90

4.2.31 Per request from Engineering, timed  
group II lockout signal from when  
start was initiated 63 seconds,  
satisfactory.4.2.37 Repeated group II lockout time, 65 sec. 3,  
satisfactory. Repeated one more time,  
63 seconds, satisfactory. Group II  
lockout timer is consistent. Told 3-29-90

4.2.42.1 CLOSED LINKS L25 &amp; L26 TO PERFORM STEP

RECONNECTED TUBING TO E-16A, B, C AND E-18.

Mark: Duffing 3-29-90

Block 23 cont.) Maintain Zone II Housekeeping. 1990 4-1-91



## Nuclear Plant Maintenance Work Order Continuation Sheet

Pg. # 2 of 5

MPL No. 1-2403-95-DG2

MWO No. 19001576

Work Description BLOCK 27

PROCEDURE YEGP 27563-C

WHILE ENGINE RUNNING IN EMERGENCY MODE A BUBBLE TEST WAS CONDUCTED ON THE PNEUMATIC LINES LISTED BELOW. AFTER RECONNECTING PNEUMATIC LINES, A SNOOP TEST WAS CONDUCTED ON FITTING. ONE HIGH TEMP JACKET WATER SENSOR TRIPPED AFTER ENGINE STARTED.

BUBBLE TEST SNOOP TEST

E-10A	TRIP LOW PRESSURE LUBE OIL	SATISFACTORY	SATISFACTORY
E-10B	TRIP LOW PRESSURE LUBE OIL	SATISFACTORY	SATISFACTORY
E-10C	TRIP LOW PRESSURE LUBE OIL	SATISFACTORY	SATISFACTORY
E-68	TRIP HIGH PRESSURE CRANKCASE	SATISFACTORY	SATISFACTORY
E-92	TRIP LOW PRESSURE TURBO OIL	~1 BUBBLE/SECOND	WEEPS
E-14	TRIP LOW PRESSURE JACKET WATER	SATISFACTORY	HAS BUBBLES
E-23H	TRIP HIGH VIBRATION	2 BUBBLES/SECOND	WEEPS
E-19	TRIP HIGH TEMP ENG BRGS	1 BUBBLE/SECOND	SATISFACTORY
E-18	TRIP HIGH TEMP LUBE OIL	SATISFACTORY	WEEPS
E-16C	TRIP HIGH TEMP JACKET WATER	TRIPPED ENGINE	DID NOT PERFORM
		3 BUBBLES/SECOND	
E-16A	TRIP HIGH TEMP JACKET WATER	SATISFACTORY	DID NOT PERFORM

ADDED PRESSURE GAUGES AT SENSORS OF LINES E-16A, B, C FOR TROUBLE SHOOTING TO OBSERVE SENSOR OPERATION DURING ENGINE STARTING. FOUND SENSOR A MOVEMENT SLUGISH.

SNOOP TEST			
STEP # 2	TRIP BY HI-TEMP LUBE OIL	SATISFACTORY	SATISFACTORY
STEP # 3	TRIP BY HIGH VIBRATION	SATISFACTORY	SATISFACTORY
STEP # 4	TRIP BY HIGH PRESS CRANKCASE	SATISFACTORY	SATISFACTORY
STEP # 5	TRIP BY 2 of 3 L.O. PRESSURE	SATISFACTORY	SATISFACTORY

LINES E-16A, E-16B & E-16C REQUIRE BUBBLE TESTING

Lowell Perout 3/31/90 1246 AM



## Nuclear Plant Maintenance Work Order Continuation Sheet

Pg. # 3 of 5 H/DIP 3/31/90

MPL No. 12402G4001/12304 P5 PG 2 MWO No. 19001076

Work Description Block 27 Multiple Starts with Air Compressors off

Air Comp #1 off Time 22:30

Air Comp #2 off Time 22:30

Starting Air Pressure

Air Receiver #1

Air Receiver #2

Time

PI-9060

PI-9064

Step # 2

Start 22:35

240 PSI

240 PSI

Stop 22:42

220 PSI

220 PSI

Step # 3

Start 22:55

220 PSI

220 PSI

Stop 23:00

200 PSI

200 PSI

Step # 4

Start 23:13

200 PSI

200 PSI

Stop 23:17

185 PSI

185 PSI

Step # 5

Start 23:29

185 PSI

185 PSI

Stop 23:34

170 PSI

170 PSI

Air Comp #1 Start Time 23:36

Air Comp #2 Start Time 23:36

Recorded by H. Dumas 3/31/90

Block 2.6 cont) WP steps 9 3/31/90



MPL No. 1-2403-PS-DG2

MWO No. 19001576

Work Description BLOCK 27

PROCEDURE VEGP 27563-C

PRESSURE GAUGE INSTALLED TO MONITOR PILOT PRESSURE OF PILOT VALVE P3. THIS WAS DONE IN CONJUNCTION WITH MWO 19001684 TO MONITOR PRESSURE DURING SENSOR TRIP TEST. <sup>DRP 3/31/90</sup> 1900 HRS

PILOT PRESSURE 46.281 REACHED WITH TWO JACKET WATER HIGH TEMP SENSORS.

↓ ↓ 56 PSI ↓ ↓ LOW PRESSURE <sup>DRP 3/31/90</sup> IN JACKET WATER SENSOR

DECONNECTED - <sup>DRP 3/31/90</sup> 2024 HRS

HIGH TEMP JACKET WATER SENSORS A & B CHANGED OUT.

<sup>DRP 3/31/90</sup>

WHILE ENGINE SHUTDOWN A BOBBLER TEST WAS CONDUCTED ON THE FOLLOWING PNEUMATIC LINES.

E-16A	TRIP HIGH TEMP JACKET WATER	:	1 BUBBLE / SECOND
E-16B	↓ ↓ ↓ ↓ ↓	:	SATISFACTORY
E-16C	↓ ↓ ↓ ↓ ↓	:	SATISFACTORY

WHILE ENGINE RUNNING IN <sup>DRP 3/31/90</sup> ~~EMERGENCY~~ NORMAL MODE A BOBBLER TEST WAS CONDUCTED ON THE FOLLOWING PNEUMATIC LINES: A SNIP TEST WAS DONE ON THE FITTING BROKE FOR BOBBLER TEST.

		BOBBLER TEST	SNIP TEST
E-16A	TRIP HIGH TEMP JACKET WATER	1 BUBBLE / SECOND	SAT.
E-16B	↓ ↓ ↓ ↓ ↓	1 BUBBLE / 3 SECONDS	SAT.
E-16C	↓ ↓ ↓ ↓ ↓	SATISFACTORY	SAT.

*DRP 3/31/90*



Nuclear Plant Maintenance Work Order Continuation Sheet

pg. # 45.5

MPL No. 1-2403-6+001 / 1-2403-PS. 10.2 MWO No. 19061576

Work Description BK 26) King Moore 3-30-90



MWO NO: 19001576

PROCEDURE & REV NO: 257

27563-C 7/2

NOTIFY QUALITY CONTROL PRIOR TO PERFORMING THE WORK ACTIVITY  
OR STEP ASSOCIATED WITH THE HOLD (H) OR WITNESS (W) POINT

DO NOT BYPASS QC HOLD OR WITNESS POINTS

STEP NO.	H/W	HOLD POINT / WITNESS POINT DESCRIPTION	ASSIGNED BY		NOTIFIED		QC ACTION	
			INIT	DATE	INIT	DATE	INIT	I-W-N/A
	H	Notify GC At the hold points in procedure 27563C	PC	3/28/90	PC	3/29/90	PC	F
	H	Notify GC prior to starting the diesel			PC	3/31/90	PC	I
	H	Notify GC prior to performing leak test			PC	3/31/90	PC	I
	H	Notify GC prior to performing the following steps						
		Step #2 Normal Start			PC	3/30/90	PC	I
		Step #3 Load Start						
		Step #4 Normal Start						
		Step #5 SI Start			PC	3/30/90	PC	I
		Note: Steps 2, 3, 4, 5 are witness points for GC only. No inspections required.						

COMMENTS & IR NUMBERS: (initial and date entries)

IR 34189 PC 3/29/90

IR 34174 PC 3/31/90


IR 34128 PC 3/31/90



## Quality Control Inspection Report

VOGTLE GENERATING PLANT—UNITS 1 &amp; 2

34128

Georgia Power Page 1 of 1

WO/ODR/DR No. <u>19001576</u>	Building <u>Diesel Generator</u>	Procedure/Spec. No./Rev. <u>27563CR/2</u>
Room No./Level No. <u>Rm 103 Level 4</u>	Sys./Start-Up Designator <u>2403</u>	Tag No. <u>1-2403-P5-DG2</u>
Drawing No./Rev. <u>N/A</u>	Vendor Manual Log No. <u>N/A</u>	Other <u>N/A</u>

- Inspector will use separate form for each completed inspection function(s) and insert original with work package, use continuation sheets when needed.
- Use simple narrative type report procedure. Reference all applicable drawing numbers, specifications, special instructions, etc., connected with your inspection. Use sketches, when applicable, showing dimensions checked, alignment, physical location of defects found, etc. N/A all blocks not used.
- Upon completion of the inspection activity, enter results below and sign and date.

Remarks Visually verified checking for leaks in  
Engine Control Panel 12403 P5 DG2. Lines  
E-16A, E-16B and E-16C were checked. During Bubble  
Test results were follows.  
E-16A 1 Bubble/sec  
E-16B 1 Bubble/3sec  
E-16C no leakage detected.  
Visually verified soap test for leaks on  
Lines in Engine Control Panel 12403 P5 DG2. Results were  
E-16A - no leakage visible  
E-16B - some leakage detected this problem was solved by tightening  
E-16C - no leakage visible

Sketch

Inspection Results  
☒ SAT. ☐ UNSAT—ODR/DR NO.(S):  
 705515A WGS191  
 Inspector Patricia A. Colman Date 3/31/90

WHITE—Work Package

CANA-TY—Q.C. Supv.

PIN—Inspector



## Quality Control Inspection Report

VOGTLE GENERATING PLANT—UNITS 1 &amp; 2

34174

Georgia Power



Page 1 of 2

WO/ODR/DR No. 19001576	Building 1A TRIP DIESEL	Procedure/Spec. No./Rev. NA
Room No./Level No. 103 / 1	Sys./Start-Up Designator 2403	Tag No. 1-2403-15-DG2
Drawing No./Rev. NA	Vendor Manual Log No. NA	Other NA

- Inspector will use separate form for each completed inspection function(s) and insert original with work package, use continuation sheets when needed.
- Use simple narrative type report procedure. Reference all applicable drawing numbers, specifications, special instructions, etc., connected with your inspection. Use sketches, when applicable, showing dimensions checked, alignment, physical location of defects found, etc. N/A all blocks not used.
- Upon completion of the inspection activity, enter results below and sign and date.

LINE	RESULTS	SNOOP TEST
E-10A TRIP LOW PRESSURE LUBE OIL	NO BUBBLES	NO LEAKS
E-10B	NO BUBBLES	NO LEAKS
E-10C	NO BUBBLES	NO LEAKS
E-68 TRIP HIGH PRESSURE CRANK CASE	NO BUBBLES	VISIBLE BUBBLES
E-92 TRIP LOW PRESSURE TURBO OIL	LEAK ~ 1 BUBBLE PER SEC.	VISIBLE BUBBLES
E-14 TRIP LOW PRESSURE TURBO OIL	NO BUBBLES	VISIBLE BUBBLES
E-34 TRIP HIGH VIBRATION	LEAK ~ 3 BUBBLES PER SEC.	VISIBLE BUBBLES
E-19 TRIP HIGH TEMPERATURE ENGINE OIL	LEAK ~ 1 BUBBLE PER SEC.	VISIBLE BUBBLES
E-18 TRIP HIGH TEMPERATURE LUBE OIL	NO BUBBLES	VISIBLE BUBBLES

Sketch: A LEAKS ABOVE HAVE NOT BEEN CORRECTED! SEE CONT SAT. PER MWO

Inspection Results	D.C. * 1-90-0154	⊕
<input type="checkbox"/> SAT.	<input checked="" type="checkbox"/> SAT—ODR/DR NO.(S):	
Inspector D. C. Williams	Date 3-3-90	

705516A MCS191

WHITE—Work Package

CANARY—Q.C. Supv.

PINK—Inspector



WO/ORD No/Other

1902576

IE 3/1/74

Remarks

visually checked accessories of master control panel. No following

steps for 4 of 10.

STEP 2 Normal Start, Trip by High Temperature at by loose contact fitting

at 1754 RPM, also Rectifier contact fitting.

STEP 3 Load Start by Phase Unbalance in Gen Control Panel.

Breaks T/P 211 AND 213. Trip by Loose contact fitting on

liberation switch, verified jumper removed and E.M.T.s tightened.

STEP 4 Normal Start, Trip by Loose contact fitting on High Contact at

Pressure Switch, verified Rectifier contact fitting of E.M.T.s.

STEP 5 Start by Phase Unbalance in Gen Control Panel. Breaks

T/P 204 AND 205. Trip by Loose contact fitting of E.M.T.s and 204

5 Low Oil Pressure Switches, verified removal of jumper.

Bad Fittings Tightened. All connections of Fittings were

same tested and acceptable.

TE 1A, 2A, 3, 4, 5, 6, 7, 8, 9, 10, 11, 12, 13, 14, 15, 16, 17, 18, 19, 20, 21, 22, 23, 24, 25, 26, 27, 28, 29, 30, 31, 32, 33, 34, 35, 36, 37, 38, 39, 40, 41, 42, 43, 44, 45, 46, 47, 48, 49, 50, 51, 52, 53, 54, 55, 56, 57, 58, 59, 60, 61, 62, 63, 64, 65, 66, 67, 68, 69, 70, 71, 72, 73, 74, 75, 76, 77, 78, 79, 80, 81, 82, 83, 84, 85, 86, 87, 88, 89, 90, 91, 92, 93, 94, 95, 96, 97, 98, 99, 100, 101, 102, 103, 104, 105, 106, 107, 108, 109, 110, 111, 112, 113, 114, 115, 116, 117, 118, 119, 120, 121, 122, 123, 124, 125, 126, 127, 128, 129, 130, 131, 132, 133, 134, 135, 136, 137, 138, 139, 140, 141, 142, 143, 144, 145, 146, 147, 148, 149, 150, 151, 152, 153, 154, 155, 156, 157, 158, 159, 160, 161, 162, 163, 164, 165, 166, 167, 168, 169, 170, 171, 172, 173, 174, 175, 176, 177, 178, 179, 180, 181, 182, 183, 184, 185, 186, 187, 188, 189, 190, 191, 192, 193, 194, 195, 196, 197, 198, 199, 200, 201, 202, 203, 204, 205, 206, 207, 208, 209, 210, 211, 212, 213, 214, 215, 216, 217, 218, 219, 220, 221, 222, 223, 224, 225, 226, 227, 228, 229, 230, 231, 232, 233, 234, 235, 236, 237, 238, 239, 240, 241, 242, 243, 244, 245, 246, 247, 248, 249, 250, 251, 252, 253, 254, 255, 256, 257, 258, 259, 260, 261, 262, 263, 264, 265, 266, 267, 268, 269, 270, 271, 272, 273, 274, 275, 276, 277, 278, 279, 280, 281, 282, 283, 284, 285, 286, 287, 288, 289, 290, 291, 292, 293, 294, 295, 296, 297, 298, 299, 300, 301, 302, 303, 304, 305, 306, 307, 308, 309, 310, 311, 312, 313, 314, 315, 316, 317, 318, 319, 320, 321, 322, 323, 324, 325, 326, 327, 328, 329, 330, 331, 332, 333, 334, 335, 336, 337, 338, 339, 340, 341, 342, 343, 344, 345, 346, 347, 348, 349, 350, 351, 352, 353, 354, 355, 356, 357, 358, 359, 360, 361, 362, 363, 364, 365, 366, 367, 368, 369, 370, 371, 372, 373, 374, 375, 376, 377, 378, 379, 380, 381, 382, 383, 384, 385, 386, 387, 388, 389, 390, 391, 392, 393, 394, 395, 396, 397, 398, 399, 400, 401, 402, 403, 404, 405, 406, 407, 408, 409, 410, 411, 412, 413, 414, 415, 416, 417, 418, 419, 420, 421, 422, 423, 424, 425, 426, 427, 428, 429, 430, 431, 432, 433, 434, 435, 436, 437, 438, 439, 440, 441, 442, 443, 444, 445, 446, 447, 448, 449, 450, 451, 452, 453, 454, 455, 456, 457, 458, 459, 460, 461, 462, 463, 464, 465, 466, 467, 468, 469, 470, 471, 472, 473, 474, 475, 476, 477, 478, 479, 480, 481, 482, 483, 484, 485, 486, 487, 488, 489, 490, 491, 492, 493, 494, 495, 496, 497, 498, 499, 500, 501, 502, 503, 504, 505, 506, 507, 508, 509, 510, 511, 512, 513, 514, 515, 516, 517, 518, 519, 520, 521, 522, 523, 524, 525, 526, 527, 528, 529, 530, 531, 532, 533, 534, 535, 536, 537, 538, 539, 540, 541, 542, 543, 544, 545, 546, 547, 548, 549, 550, 551, 552, 553, 554, 555, 556, 557, 558, 559, 560, 561, 562, 563, 564, 565, 566, 567, 568, 569, 570, 571, 572, 573, 574, 575, 576, 577, 578, 579, 580, 581, 582, 583, 584, 585, 586, 587, 588, 589, 590, 591, 592, 593, 594, 595, 596, 597, 598, 599, 600, 601, 602, 603, 604, 605, 606, 607, 608, 609, 610, 611, 612, 613, 614, 615, 616, 617, 618, 619, 620, 621, 622, 623, 624, 625, 626, 627, 628, 629, 630, 631, 632, 633, 634, 635, 636, 637, 638, 639, 640, 641, 642, 643, 644, 645, 646, 647, 648, 649, 650, 651, 652, 653, 654, 655, 656, 657, 658, 659, 660, 661, 662, 663, 664, 665, 666, 667, 668, 669, 670, 671, 672, 673, 674, 675, 676, 677, 678, 679, 680, 681, 682, 683, 684, 685, 686, 687, 688, 689, 690, 691, 692, 693, 694, 695, 696, 697, 698, 699, 700, 701, 702, 703, 704, 705, 706, 707, 708, 709, 710, 711, 712, 713, 714, 715, 716, 717, 718, 719, 720, 721, 722, 723, 724, 725, 726, 727, 728, 729, 730, 731, 732, 733, 734, 735, 736, 737, 738, 739, 740, 741, 742, 743, 744, 745, 746, 747, 748, 749, 750, 751, 752, 753, 754, 755, 756, 757, 758, 759, 760, 761, 762, 763, 764, 765, 766, 767, 768, 769, 770, 771, 772, 773, 774, 775, 776, 777, 778, 779, 780, 781, 782, 783, 784, 785, 786, 787, 788, 789, 790, 791, 792, 793, 794, 795, 796, 797, 798, 799, 800, 801, 802, 803, 804, 805, 806, 807, 808, 809, 810, 811, 812, 813, 814, 815, 816, 817, 818, 819, 820, 821, 822, 823, 824, 825, 826, 827, 828, 829, 830, 831, 832, 833, 834, 835, 836, 837, 838, 839, 840, 841, 842, 843, 844, 845, 846, 847, 848, 849, 850, 851, 852, 853, 854, 855, 856, 857, 858, 859, 860, 861, 862, 863, 864, 865, 866, 867, 868, 869, 870, 871, 872, 873, 874, 875, 876, 877, 878, 879, 880, 881, 882, 883, 884, 885, 886, 887, 888, 889, 890, 891, 892, 893, 894, 895, 896, 897, 898, 899, 900, 901, 902, 903, 904, 905, 906, 907, 908, 909, 910, 911, 912, 913, 914, 915, 916, 917, 918, 919, 920, 921, 922, 923, 924, 925, 926, 927, 928, 929, 930, 931, 932, 933, 934, 935, 936, 937, 938, 939, 940, 941, 942, 943, 944, 945, 946, 947, 948, 949, 950, 951, 952, 953, 954, 955, 956, 957, 958, 959, 960, 961, 962, 963, 964, 965, 966, 967, 968, 969, 970, 971, 972, 973, 974, 975, 976, 977, 978, 979, 980, 981, 982, 983, 984, 985, 986, 987, 988, 989, 990, 991, 992, 993, 994, 995, 996, 997, 998, 999, 1000.

180 RPM. When not functioning properly will be reported. This was noticed on start of power given. High temperature switch with M.E. function light came on. To determine which switch was malfunctioning alarm 3 gauges, one for each temperature was connected. All line to water pressure, pressure gauge for water. Dip not increase as rapidly as the other two gauges. So Cooper for clamped closed to back line to 150 RPM. And pressure increased rapidly. He then reported tube and pressure fell back down. This was reported a gauge of tubes. Then pressure started to increase until it reached operating pressure.

706517 MCS191

Inspector

John Williams

Date

3-31-74



# Quality Control Inspection Report

VOGTLE GENERATING PLANT—UNITS 1 & 2

Georgia Power

34172

Page 1 of 2

WFO/ODR/DR No. 19001576	Building A "TRAIN DIESEL"	Procedure/Spec. No./Rev. 27563-C R2
Room No./Level No. 103 / 1	Sys./Start-Up Designator 2463	Tag No. 12443-PS-DK-2
Drawing No./Rev. 1.1	Vendor Manual Log No. AX44401-509 R11	Other NP

- Inspector will use separate form for each completed inspection function(s) and insert original with work package, use continuation sheets when needed.
- Use sketch or narrative type report procedure. Reference all applicable drawing numbers, specifications, special instructions connected with your inspection. Use sketches, when applicable, showing dimensions checked, location of defects found, etc. N/A all blocks not used.
- During inspection activity, enter results below and sign and date.

VERIFIED: RECONNECT ON OF TUBING BY  
CHAP LINE PER STEP 4.2.59 AND DEENERGIZATION  
OF LINE PER STEP 4.2.59.1. UNIT AVAILABLE EVER  
STAGE UNIT ENERGIZED PER STEP 4.2.64.1 AND DROPPED  
RC START POWER FAILURE ALARM DEENERGIZED PER  
STEP 4.2.64.2. RELAY R-23B DEENERGIZED PER  
STEP 4.2.66.1 INCORRECT ON DATA SHT. SHOWS R23D.  
FREQUENCY GENERATOR OFF AND TUBING ELA & B  
RECAPED PER STEP 4.2.72. DATA SHT DOES NOT SHOW AEB  
4.2.74 TUBING LINES ELA B AND ELA C RECAPED  
4.2.76 TUBING LINES ELA A AND ELA C RECAPED.  
4.2.77.1 GROUP J PRESSURE < 25 PSI. THERE IS NO  
I.D. ON GAUGE STATING IT IS GROUP I GAUGE ENG.  
PAUL KOCHERY VERIFIED THIS GAUGE AS PROPER GAUGE.  
PER VENDOR MANUAL AX44401-509 R4 PRESSURE GAUGE  
IS CORRECT

## Inspection Results

☒ SAT.

☐ UNSAT—ODR/DR NO (S)

705516A MCS191

Inspector

*[Signature]*

Date

5-29-90

WHITE—Work Package

CANARY—Q.C. Supv.

PINK—Inspector



MWO/ORD No./Other

19001576

I.R. 34172

Remarks

4.2.77.2 BY PASS TEST FAILURE LIGHT IS ENERGIZED

4.2.77.3.1 BY PASS TEST FAILURE LIGHT ENERGIZED.

4.2.89.1 TUBING RECONNECTED AT FITTING E10A

4.2.89.2 E10B

4.2.89.3 E10C

4.2.90 E92

4.2.91 E14

4.2.94 REPAIRING OF LIFTED WIRE PER LIFTED LEAD DATA SHEET.

4.2.95 ↓ ↓ ↓ ↓

VERIFIED ALSO LINKS CLOSED PER LIFTED LEAD DATA

SHEET. AND JUNCTIONS REMOVED AND LIFTED WIRES REPAIRED.

CABLE IACBAG03ASR FOR STEP-4.2.94 TO E10A


CABLE IACBAG03AST FOR STEP-4.2.95 TO E10B



# Quality Control Inspection Report

VOGTLE GENERATING PLANT--UNITS 1 & 2

341.89

Georgia Power 

Page 1 of 3

MWO/ODR/DR No. <u>19001576</u>	Building <u>Diesel</u>	Procedure/Spec. No./Rev. <u>27563-C R/2</u>
Room No./Level No. <u>TRAIN A</u>	Sys./Start-Up Designator <u>2403</u>	Tag No. <u>12403 P5 DG 2</u>
Drawing No./Rev. <u>N/A</u>	Vendor Manual Log No. <u>N/A</u>	Other <u>N/A</u>

- Inspector will use separate form for each completed inspection function(s) and insert original with work package, use continuation sheets when needed.
- Use simple narrative type report procedure. Reference all applicable drawing numbers, specifications, special instructions, etc., connected with your inspection. Use sketches, when applicable, showing dimensions checked, alignment, physical location of defects found, etc. N/A all blocks not used.
- Upon completion of the inspection activity, enter results below and sign and date.

Remarks ① Started witnessing Engine Logic Testing at approximately 1500 CST using 27563-C R/2

MTE used

FUNCTION GENERATOR	VP 1283	CPD 7-27-90
FLUTE	VP 1028	CPD 4-9-90
FLUTE	VP 1-1044	CPD 4-8-90

② Visually witnessed the following steps performed in procedure 27563-C R/2

step 4.1.13 60 PSI at Control Air pressure gauge  
4.1.14 125 VDC across circuit breaker CB-1+2  
CB 3+4

Sketch

4.2.24.1 125 volts present  
 4.2.24.3 contact closed  
 4.2.24.4 Relays energized  
 4.2.24.5 Contact closed  
 4.2.24.6 S-I signal light Energized  
 4.2.24.7 Shutdown light De-Energized  
 4.2.24.8 No voltage on solenoid

continued on page 2

Inspection Results  
☒ SAT ☐ UNSAT--ODR/DR NO.(s):

70516A (RCS) 1 Inspector J. C. Harvey Date 3-29-90

WHITE--Work Package

CANARY--Q.C. Supv.

PINK--Inspector



MWO/ORD No./Other

19001576 IR 34189

Remarks

4.2.26.2 Shutdown cylinder not extended  
4.2.27 Tubing E-18 Reconnected  
4.2.27.1 Group 1 Pressure Gauge 60 PSI  
4.2.27.2 Hi temp alarm de-energized  
4.2.28.1 Stopping light Energized  
4.2.28.2 Low pressure alarm energized  
4.2.28.5 Engine Shutdown Cylinder Extended  
4.2.30 E-42 Plug Installed  
4.2.30.1.1 Relay 11B Energized  
4.2.30.1.4 Ready to load Light Energized  
4.2.30.2.4 Ready to load Light de-energized  
4.2.31.1 No Voltage present  
4.2.31.2 Relay R-51B Energized  
4.2.32.1 Relay R-23B Energized  
4.2.32.1.2 Relay R-35 Energized  
4.2.32.12.1.1 Relay R-35 Energized  
4.2.32.12.1.2 Emergency trip de-energized  
4.2.35.2 Overspeed trip deenergized  
4.2.36.1 Relay R-23B De-energized  
4.2.36.5 Emergency stop light De-energized  
4.2.36.6 Stopping light De-energized  
4.2.36.7 Relay R-35 De-energized  
4.2.37.1 125 VDC present  
4.2.37.2 DG Auto Start signal Energized  
4.2.39.2.1 Relay R-23B Energized  
4.2.41.1 Emergency trip alarm is Energized  
4.2.41.3 Relay R-35 Energized  
4.2.42.3 Relay R-35 De-energized  
4.2.48.1 125 VDC Present  
4.2.48.2 Failure to start ALARM Energized  
4.2.49.1 No Voltage present  
4.2.49.5 Starting Light Energized  
4.2.49.6 Relay R-1 Energized  
4.2.49.7 Running Light Energized

705517 MCS191

Inspector

J. C. Harvey

Continuation of 3

Date 3-29-90



MWO/OPD No./Other

19001576

IR 34189

Remarks

~~step 4.2.44~~ 3/29/90

step 4.2.50-1 Shutdown cylinder Extended  
4.2.51-1 Hi bearing temp Alarm De-Energized  
4.2.53-1 125V DC Present  
4.2.55 Tubing E-68 Reconnected  
4.2.55-1 Hi Pressure Alarm De-Energized  
4.2.55-4 Shutdown Cylinder Not extending  
4.2.57 Tubing E-23-14 Reconnected  
4.2.57-1 Vibration Alarm De-energized

~~All hr~~ 3-29-90

All steps were performed as required by  
procedure 77563-C 1/2

N  
A

*J. C. Henry*

3-29-90



### EQ EVALUATION CHECKLIST

FOR USE ON PROJECT CLASSES Q111, Q212,  
Q313, Q413, Q015, Q11E, Q11J, Q12E, 61J

MWO NO. 19001576

#### SECTION I

##### PART A ORIGINAL PART

1. DESCRIPTION DIESEL GEN  
 2. TAG NO. 1-2403-G4-001  
 3. PROJECT CLASS 015  
 4. SPECIFICATION (EQDP) NO. X9AK01  
 5. MANUFACTURER DELAVAL  
 6. MODEL NO. N/A  
 7. PART NO. 1

##### PART B REPLACEMENT PART

1. DESCRIPTION \_\_\_\_\_  
 2. MFR NO. \_\_\_\_\_  
 3. STOCK NO. \_\_\_\_\_  
 4. SPECIFICATION (EQDP) NO. \_\_\_\_\_  
 5. MANUFACTURER \_\_\_\_\_  
 6. MODEL NO. \_\_\_\_\_  
 7. PART NO. \_\_\_\_\_  
 8. PC NO. \_\_\_\_\_

COMMENTS NO PARTS USED

#### SECTION II WORK PLANNING

1. ARE PROCEDURES, VENDOR MANUALS, DRAWINGS OR INSTRUCTIONS AVAILABLE TO DISASSEMBLE/REWORK COMPONENT?
2. ARE SPECIFICATION NUMBERS FOR ORIGINAL AND REPLACEMENT ITEMS THE SAME?
3. ARE MANUFACTURER MODEL/PART NUMBERS OF THE ORIGINAL AND REPLACEMENT PARTS THE SAME?
4. IS BULK MATERIAL LISTED ON ATTACHMENT ACCEPTABLE? LIST ITEM NO. FROM ATTACHMENT IF "NO" IS CHECKED.

☒ YES    ☐ NO  
OSP    13/29/90  
 (Init.)    (Date)

☐ YES    ☐ NO

☐ YES    ☐ NO

☒ YES    ☐ NO

1  
 (Init.)    (Date)

#### NOTE

If items 2, 3, or 4 are checked No,  
the Checklist must be reviewed by  
the EQ Group.

[ N/A ] PART(S) ARE ACCEPTABLE FOR USE  
 [ N/A ] SEND TO EQ GROUP

Kenneth    14-2-90  
 WPC    DATE

#### SECTION III EQ GROUP EVALUATION

[ ] PART IS ACCEPTABLE FOR USE    [ ] PART IS UNACCEPTABLE FOR USE  
 JUSTIFICATION FOR ACCEPTANCE:

EQ ENGINEER    DATE

FIGURE 3



VEGP

92026-C

5

10 of 10

## VEGP FIRE PROTECTION CHECKLIST

1. MWO NO. 19001576 2. MPL/TAG NO. 1240364001  
 3. LOCATION D.G. BLDG "A" TRAIN

4. WILL THE WORK INSTALL, IMPAIR, MODIFY, ISOLATE, DEFEAT, OR REMOVE ANY OF THE FOLLOWING? IF THE ANSWER IS "YES" CHECK THE BOX, AND INDICATE APPROPRIATE DETAILS.

- ( ) SPRINKLER SYSTEM \_\_\_\_\_  
 ( ) INTERIOR HOSE STATION \_\_\_\_\_  
 ( ) HALON SYSTEM \_\_\_\_\_  
 ( ) DETECTION SYSTEM \_\_\_\_\_  
 ( ) EMERGENCY LIGHTING SYSTEM \_\_\_\_\_  
 ( ) PERMANENT COMBUSTIBLES (CABLE, WOOD, PLASTIC, ETC.) \_\_\_\_\_  
 ( ) STRUCTURAL STEEL, OR RACEWAY FIREPROOFING \_\_\_\_\_  
 ( ) FIRE SUPPRESSION SUPPLY SYSTEM (PUMPS, TANKS, ETC.) \_\_\_\_\_  
 ( ) CONDUIT SEALS OR EQUIPMENT ENCLOSURE (CABINET HOUSING) \_\_\_\_\_  
 ( ) FIRE EXTINGUISHER \_\_\_\_\_  
 ( ) COMMUNICATIONS SYSTEM \_\_\_\_\_  
 ( ) RCP OIL COLLECTION SYSTEM \_\_\_\_\_  
 ( ) SEISMIC STANDPIPE SYSTEM \_\_\_\_\_

5. WILL THE WORK DEFEAT, MODIFY OR IMPAIR ANY OF THE FOLLOWING FIRE SEPARATION FEATURES? IF THE ANSWER IS "YES" CHECK THE BOX, AND INDICATE APPROPRIATE DETAILS.

- ( ) A. FIRE AREA BOUNDARY (WALL, ETC.) \_\_\_\_\_  
 ( ) B. PASSIVE AREA BOUNDARY PENETRATION SEAL ASSEMBLY.  
     PENETRATION SEAL \_\_\_\_\_  
     WALL BLOCKOUT \_\_\_\_\_  
     FLOOR PLUG OR HATCH \_\_\_\_\_  
     CABLE TRAY OR CONDUIT WRAP \_\_\_\_\_  
     RADIANT ENERGY SHIELD \_\_\_\_\_  
 ( ) C. ACTIVE FIRE AREA BOUNDARY PENETRATION SEAL.  
     FIRE DOOR \_\_\_\_\_  
     FIRE DAMPER \_\_\_\_\_

6. IF ALL THE ANSWERS IN BLOCKS 4 and 5 ARE "NO", STOP THE EVALUATION HERE, AND ENTER "NO" IN BLOCK 11 OF THE MWO FORM.  
 IF ANY QUESTIONS WERE ANSWERED "YES", ENTER "YES" IN BLOCK 11 OF THE MWO FORM.

EVALUATOR Jff Pdm DATE 3/28/90

POST WORK REVIEW (COMPLETE "A, B, OR C" BELOW)

- (A) THE CONDITION IMPACTING THE FIRE PROTECTION COMPONENTS LISTED ABOVE HAS BEEN REMOVED. FPE \_\_\_\_\_ DATE \_\_\_\_\_  
 (B) THE FIRE PROTECTION COMPONENT IS STILL IMPAIRED. FPE \_\_\_\_\_ DATE \_\_\_\_\_  
 (C) RESTORATION OF THE IMPAIRMENT HAS BEEN TRANSFERRED (Ref: \_\_\_\_\_) AND THE FIRE PROTECTION LCO LOG HAS BEEN CHANGED TO REFERENCE THE NEW MWO FOR THIS IMPAIRMENT. FPE \_\_\_\_\_ DATE \_\_\_\_\_

FIGURE 1



Procedure No.

VEGP

27563-C

Revision

2

Page No.

45 of 75

## POWER AND SIGNAL REMOVAL/REPLACEMENT DATA SHEET

Sheet 1 of 1

1 of 12

☒ Safety Related/QC Holdpoints☐ Non-Safety Related

## NOTES

- a. To install jumpers and/or lift wires, other than those directly associated with the equipment tag(s)/scheme number(s) listed on the Work Order, notify the Shift Supervisor and comply with his instructions.
- b. Ensure that each lead (wire) is marked so it can be uniquely identified with its termination point.
- c. Independent verification is only required on safety related equipment. Place N/A in independent verification block for non-safety related equipment.
- d. If the worker leaves the immediate proximity of the work or the work is interrupted, complete and install a "Jumper and Lifted Wire" tag per 60306-C, "Temporary Jumper and Lifted Wire Control". Instead of Control Number use the Procedure number on the tag.
- e. If holdpoints do not apply, NA QC Verification block.
- f. If applicable, tags shall remain intact and will only be removed by the independent verifier.

## REMOVAL

## RECONNECTION

## QC

## HOLD POINT

IDENTIFY LEADS LIFTED, JUMPERS INSTALLED, LINES OPEN, ETC.	LOCATION PANEL OR JUNCTION BOX	PERFORMED BY/DATE	INDEPENDENT VERIFICATION BY/DATE	QC VERIF. BY/DATE	PERFORMED BY/DATE	INDEPENDENT VERIFICATION BY/DATE	QC VERIF. BY/DATE
OPEN LINK E5-4	1-2403-P5-DG2	TAJ 3/29/90	DR 3/29/90		DR 3/29/90	TAJ 3-29-90	TAJ 3-29-90
E4-2							
L5-105							
L4-102							
E19-53							
E22-56							
11-2403 E9-E17-51							
E21-55							
E23-57							
✓ E18-52		TAJ 3/29/90	DR 3/29/90		DR 3/29/90	TAJ 3-29-90	TAJ 3-29-90



Procedure No.

VEGP

27563-C

Revision

2

Page No.

45 of 75

## POWER AND SIGNAL REMOVAL/REPLACEMENT DATA SHEET

Sheet 1 of 1

2 of 12

☒ Safety Related/QC Holdpoints☐ Non-Safety Related

## NOTES

- a. To install jumpers and/or lift wires, other than those directly associated with the equipment tag(s)/scheme number(s), listed on the Work Order, notify the Shift Supervisor and comply with his instructions.
- b. Ensure that each lead (wire) is marked so it can be uniquely identified with its termination point.
- c. Independent verification is only required on safety related equipment. Place N/A in independent verification block for non-safety related equipment.
- d. If the worker leaves the immediate proximity of the work or the work is interrupted, complete and install a "Jumper and Lifted Wire" tag per 00306-C, "Temporary Jumper And Lifted Wire Control". Instead of Control Number use the Procedure number on the tag.
- e. If holdpoints do not apply, NA QC Verification block.
- f. If applicable, tags shall remain intact and will only be removed by the independent verifier.

IDENTIFY LEADS LIFTED, JUMPERS INSTALLED, LINES OPEN, ETC.	LOCATION PANEL OR JUNCTION BOX	REMOVAL			RECONNECTION			QC HOLD POINT
		PERFORMED BY/DATE	INDEPENDENT VERIFICATION BY/DATE	QC VERIF. BY/DATE	PERFORMED BY/DATE	INDEPENDENT VERIFICATION BY/DATE	QC VERIF. BY/DATE	QC VERIF. BY/DATE
OPEN LINK E24-59	1-2403-P5-DG2	RAJ 3/29/90	DSR 3/29/90		DSR 3/29/90	RAJ 3-29-90	TEW 3-29-90	
E5-77								
E6-78								
E57-46								
E58-47								
E59-48								
E60-49								
F1-73								
F2-74								
✓ F3-75		RAJ 3/29/90	DSR 3/29/90		DSR 3/29/90	RAJ 3-29-90	TEW 3-29-90	



Procedure No.

VEGP

27563-C

Revision

2

Page No.

45 of 75

## POWER AND SIGNAL REMOVAL/REPLACEMENT DATA SHEET

Sheet 1 of 1

3 of 12

☒ Safety Related/QC Holdpoints☐ Non-Safety Related

## NOTES

- a. To install jumpers and/or lift wires, other than those directly associated with the equipment tag(s)/scheme number(s) listed on the Work Order, notify the Shift Supervisor and comply with his instructions.
- b. Ensure that each lead (wire) is marked so it can be uniquely identified with its termination point.
- c. Independent verification is only required on safety related equipment. Place N/A in independent verification block for non-safety related equipment.
- d. If the worker leaves the immediate proximity of the work or the work is interrupted, complete and install a "Jumper and Lifted Wire" tag per 00306-C, "Temporary Jumper And Lifted Wire Control". Instead of Control Number use the Procedure number on the tag.
- e. If holdpoints do not apply, NA QC Verification block.
- f. If applicable, tags shall remain intact and will only be removed by the independent verifier.

## REMOVAL

## RECONNECTION

## QC

## HOLD POINT

IDENTIFY LEADS LIFTED, JUMPERS INSTALLED, LINES OPEN, ETC.	LOCATION PANEL OR JUNCTION BOX	PERFORMED BY/DATE	INDEPENDENT VERIFICATION BY/DATE	QC VERIF. BY/DATE	PERFORMED BY/DATE	INDEPENDENT VERIFICATION BY/DATE	QC VERIF. BY/DATE
OPEN LINK F9-76	1-2403-P5-DG2	RAJ 3/29/90	DJP 3/29/90		DR 3/29/90	RAJ 3-29-90	P.W. 3-29-90
L30-170							
L31-171							
<del>L32-172</del>							
L33-173							
L23-153							
L20-141							
L21-144							
L24-155							
L51-159		RAJ 3/29/90	DJP 3/29/90		DJP 3/29/90	RAJ 3-29-90	P.W. 3-29-90



Procedure No.

VEGP

27563-C

Revision

2

Page No.

45 of 75

## POWER AND SIGNAL REMOVAL/REPLACEMENT DATA SHEET

Sheet 1 of 1

4 of 12

☒ Safety Related/QC Holdpoints☐ Non-Safety Related

## NOTES

- a. To install jumpers and/or lift wires, other than those directly associated with the equipment tag(s)/scheme number(s) listed on the Work Order, notify the Shift Supervisor and comply with his instructions.
- b. Ensure that each lead (wire) is marked so it can be uniquely identified with its termination point.
- c. Independent verification is only required on safety related equipment. Place N/A in independent verification block for non-safety related equipment.
- d. If the worker leaves the immediate proximity of the work or the work is interrupted, complete and install a "Jumper and Lifted Wire" tag per 00306-C, "Temporary Jumper And Lifted Wire Control". Instead of Control Number use the Procedure number on the tag.
- e. If holdpoints do not apply, NA (QC Verification block).
- f. If applicable, tags shall remain intact and will only be removed by the independent verifier.

IDENTIFY LEADS LIFTED, JUMPERS INSTALLED, LINES OPEN, ETC.	LOCATION PANEL OR JUNCTION BOX	PERFORMED BY/DATE	REMOVAL		QC VERIF. BY/DATE	RECONNECTION		QC VERIF. BY/DATE
			INDEPENDENT VERIFICATION BY/DATE			PERFORMED BY/DATE	INDEPENDENT VERIFICATION BY/DATE	
OPEN BULK	LS2-160	1-2403-95-DG2	RAJ 3/29/90	DJP 3/29/90		DJP 3/29/90	RAJ 3-29-90	10/3/29/90
	LS3-169							
	LS4-165							
	LS5-166							
	LS6-167				N/A			
	LS7-168							
	LS8-169							
	LS9-179							
	LS0-180							
✓	LS5-175	✓	RAJ 3/29/90	DJP 3/29/90		RAJ 3/29/90	RAJ 3-29-90	10/3/29/90



Procedure No. <b>VEGP</b>	<b>27563-C</b>	Revision <b>2</b>	Page No. <b>45 of 75</b>
------------------------------	----------------	----------------------	-----------------------------

**POWER AND SIGNAL REMOVAL/REPLACEMENT DATA SHEET**

Sheet 1 of 1

50 = 12

☒ Safety Related/QC Holdpoints

☐ Non-Safety Related

**NOTES**

- a. To install jumpers and/or lift wires, other than those directly associated with the equipment tag(s)/scheme number(s) listed on the Work Order, notify the Shift Supervisor and comply with his instructions.
- b. Ensure that each lead (wire) is marked so it can be uniquely identified with its termination point.
- c. Independent verification is only required on safety related equipment. Place N/A in independent verification block for non-safety related equipment.
- d. If the worker leaves the immediate proximity of the work or the work is interrupted, complete and install a "Jumper and Lifted Wire" tag per 00306-C, "Temporary Jumper And Lifted Wire Control". Instead of Control Number use the Procedure number on the tag.
- e. If holdpoints do not apply, NA QC Verification block.
- f. If applicable, tags shall remain intact and will only be removed by the independent verifier.

REMOVAL					RECONNECTION			QC HOLD POINT
IDENTIFY LEADS LIFTED, JUMPERS INSTALLED, LINES OPEN, ETC.	LOCATION PANEL OF JUNCTION BOX	PERFORMED BY/DATE	INDEPENDENT VERIFICATION BY/DATE	QC VERIF. BY/DATE	PERFORMED BY/DATE	INDEPENDENT VERIFICATION BY/DATE	QC VERIF. BY/DATE	
OPEN L10K L36-176	1-2403-P5-DG2	RAJ 3/29/90	DP 3/29/90		DP 3/29/90	RAJ 3-29-90	TC 3-29-90	
L9-137								
L10-138								
L11-139								
L12-140								
L19-336								
L15-337								
L49-54B1								
L50-54B2					DP 3/29/90			
L25-79-180		RAJ 3/29/90	DP 3/29/90		3-29-90	RAJ 3-29-90	TC 3-29-90	



Procedure No. <b>VEGP</b>	<b>27563-C</b>	Revision <b>2</b>	Page No. <b>2 of 75</b>
------------------------------	----------------	----------------------	----------------------------

**POWER AND SIGNAL REMOVAL/REPLACEMENT DATA SHEET**

Sheet 1 of  
6 of 12

☒ Safety Related/QC Holdpoints

☐ Non-Safety Related

**NOTES**

- a. To install jumpers and/or lift wires, other than those directly associated with the equipment tag(s)/scheme number(s) listed on the Work Order, notify the Shift Supervisor and comply with his instructions.
- b. Ensure that each lead (wire) is marked so it can be uniquely identified with its termination point.
- c. Independent verification is only required on safety related equipment. Place N/A in independent verification block for non-safety related equipment.
- d. If the worker leaves the immediate proximity of the work or the work is interrupted, complete and install a "Jumper and Lifted Wire" tag per 00306-C, "Temporary Jumper And Lifted Wire Control". Instead of Control Number use the Procedure number on the tag.
- e. If holdpoints do not apply, NA QC Verification block.
- f. If applicable, tags shall remain intact and will only be removed by the independent verifier.

**REMOVAL**

**RECONNECTION**

**QC HOLD POINT**

IDENTIFY LEADS LIFTED, JUMPERS INSTALLED, LINES OPEN, ETC.	LOCATION PANEL OR JUNCTION BOX	PERFORMED BY/DATE	INDEPENDENT VERIFICATION BY/DATE	QC VERIF. BY/DATE	PERFORMED BY/DATE	INDEPENDENT VERIFICATION BY/DATE	QC VERIF. BY/DATE
OPEN LINES	L26 - 90-180	1-2403-P5-DG2	7AT 3/29/90	DR 3/29/90	3-29-90	7AT 3-29-90	DR 3-29-90
CS - 244					DR 3/29/90		
CS - 245							
CS - 246							
CU - 247							
C7 - 239							
C8 - 240							
G3 - 253							
G4 - 254							
G5 - 255			7AT 3/29/90	DR 3/29/90	DR 3/29/90	7AT 3-29-90	DR 3-29-90



Procedure No. VEGP	27563-C	Revision 2	Page No. 45 of 75
-----------------------	---------	---------------	----------------------

POWER AND SIGNAL REMOVAL/REPLACEMENT DATA SHEET

Sheet 1 of 1

7 of 12

☒ Safety Related/QC Holdpoints

☐ Non-Safety Related

NOTES

- a. To install jumpers and/or lift wires, other than those directly associated with the equipment tag(s)/scheme number(s) listed on the Work Order, notify the Shift Supervisor and comply with his instructions.
- b. Ensure that each lead (wire) is marked so it can be uniquely identified with its termination point.
- c. Independent verification is only required on safety related equipment. Place N/A in independent verification block for non-safety related equipment.
- d. If the worker leaves the immediate proximity of the work or the work is interrupted, complete and install a "Jumper and Lifted Wire" tag per 00306-C, "Temporary Jumper And Lifted Wire Control". Instead of Control Number use the Procedure number on the tag.
- e. If holdpoints do not apply, NA QC Verification block.
- f. If applicable, tags shall remain intact and will only be removed by the independent verifier.

REMOVAL					RECONNECTION		
IDENTIFY LEADS LIFTED, JUMPERS INSTALLED, LINES OPEN, ETC.	LOCATION PANEL OR JUNCTION BOX	PERFORMED BY/DATE	INDEPENDENT VERIFICATION BY/DATE	QC VERIF. BY/DATE	PERFORMED BY/DATE	INDEPENDENT VERIFICATION BY/DATE	QC HOLD POINT VERIF. BY/DATE
OPEN WIR G6-256	1-2403-P5-DG2	RAJ 3/29/90	DJP 3/29/90		DJP 3/29/90	RAJ 3-29-90	RAJ 3-29-90
G7-257							
G8-258							
G9-259							
G10-260							
-261 RAJ							
G11-261 3-29-90							
-262 RAJ							
G12-262 3-29-90							
G13-263							
G14-264							
✓ G15-265	✓	RAJ 3/29/90	DJP 3/29/90		DJP 3/29/90	RAJ 3-29-90	RAJ 3-29-90



Procedure No. <b>VEGP</b>	<b>27563-C</b>	Revision <b>2</b>	Page No. <b>45 of 75</b>
------------------------------	----------------	----------------------	-----------------------------

**POWER AND SIGNAL REMOVAL/REPLACEMENT DATA SHEET**

Sheet 1 of 1

8 of 12

☒ Safety Related/QC Holdpoints

☐ Non-Safety Related

**NOTES**

- a. To install jumpers and/or lift wires, other than those directly associated with the equipment tag(s)/scheme number(s) listed on the Work Order, notify the Shift Supervisor and comply with his instructions.
- b. Ensure that each lead (wire) is marked so it can be uniquely identified with its termination point.
- c. Independent verification is only required on safety related equipment. Place N/A in independent verification block for non-safety related equipment.
- d. If the worker leaves the immediate proximity of the work or the work is interrupted, complete and install a "Jumper and Lifted Wire" tag per 00306-C, "Temporary Jumper And Lifted Wire Control". Instead of Control Number use the Procedure number on the tag.
- e. If holdpoints do not apply, NA QC Verification block.
- f. If applicable, tags shall remain intact and will only be removed by the independent verifier.

**REMOVAL**

**RECONNECTION**

IDENTIFY LEADS LIFTED, JUMPERS INSTALLED, LINES OPEN, ETC.	LOCATION PANEL OR JUNCTION BOX	PERFORMED BY/DATE	INDEPENDENT VERIFICATION BY/DATE	QC VERIF. BY/DATE	PERFORMED BY/DATE	INDEPENDENT VERIFICATION BY/DATE	QC VERIF. BY/DATE
OPEN HOOK G16-266	1-2403-85-DG2	RAT 3/29/90	DJP 3/29/90		DJP 3/29/90	RAT 3-29-90	JUL 3/29/90
G17-267							
G18-268							
G19-269							
G20-270							
G21-271							
G22-272							
G23-273							
G24-274							
✓ H1-275		RAT 3/29/90	DJP 3/29/90		DJP 3/29/90	RAT 3-29-90	LC 3/29/90

D.R. 3/29/90



Procedure No. <b>VEGP</b>	<b>27563-C</b>	Revision <b>2</b>	Page No. <b>45 of 75</b>
------------------------------	----------------	----------------------	-----------------------------

**POWER AND SIGNAL REMOVAL/REPLACEMENT DATA SHEET**

Sheet 1 of 1

9012

☒ Safety Related/QC Holdpoints

☐ Non-Safety Related

**NOTES**

- |  |  |
|--|--|
| <p>a. To install jumpers and/or lift wires, other than those directly associated with the equipment tag(s)/scheme number(s) listed on the Work Order, notify the Shift Supervisor and comply with his instructions.</p> <p>b. Ensure that each lead (wire) is marked so it can be uniquely identified with its termination point.</p> <p>c. Independent verification is only required on safety related equipment. Place N/A in independent verification block for non-safety related equipment.</p> | <p>d. If the worker leaves the immediate proximity of the work or the work is interrupted, complete and install a "Jumper and Lifted Wire" tag per 00306-C, "Temporary Jumper And Lifted Wire Control". Instead of Control Number use the Procedure number on the tag.</p> <p>e. If holdpoints do not apply, NA QC Verification block.</p> <p>f. If applicable, tags shall remain intact and will only be removed by the independent verifier.</p> |
|--|--|

**REMOVAL**

**RECONNECTION**

**QC HOLD POINT**

IDENTIFY LEADS LIFTED, JUMPERS INSTALLED, LINES OPEN, ETC.	LOCATION PANEL OR JUNCTION BOX	PERFORMED BY/DATE	INDEPENDENT VERIFICATION BY/DATE	QC VERIF. BY/DATE	PERFORMED BY/DATE	INDEPENDENT VERIFICATION BY/DATE	QC VERIF. BY/DATE
CPB H2-276	1-2403-P5-092	RAJ 3/29/90	DJP 3/29/90		DR 3/29/90	RAJ 3-29-90	LL 3/29/90
H19-298							
H20-299							
H3-277							
H4-278							
H7-281							
H8-282							
H9-283							
H10-284							
H11-285		RAJ 3/29/90	DJP 3/29/90		DR 3/29/90	RAJ 3-29-90	LL 3/29/90



Procedure No.

VEGP

27563-C

Revision

2

Page No.

45 of 75

## POWER AND SIGNAL REMOVAL/REPLACEMENT DATA SHEET

Sheet 1 of 1

10 of 12

☒ Safety Related/QC Holdpoints☐ Non-Safety Related

## NOTES

- a. To install jumpers and/or lift wires, other than those directly associated with the equipment tag(s)/scheme number(s) listed on the Work Order, notify the Shift Supervisor and comply with his instructions.
- b. Ensure that each lead (wire) is marked so it can be uniquely identified with its termination point.
- c. Independent verification is only required on safety related equipment. Place N/A in independent verification block for non-safety related equipment.
- d. If the worker leaves the immediate proximity of the work or the work is interrupted, complete and install a "Jumper and Lifted Wire" tag per 00306-C, "Temporary Jumper And Lifted Wire Control". Instead of Control Number use the Procedure number on the tag.
- e. If holdpoints do not apply, NA QC Verification block.
- f. If applicable, tags shall remain intact and will only be removed by the independent verifier.

## REMOVAL

## RECONNECTION

## QC HOLD POINT

IDENTIFY LEADS LIFTED, JUMPERS INSTALLED, LINES OPEN, ETC.	LOCATION PANEL OR JUNCTION BOX	PERFORMED BY/DATE	INDEPENDENT VERIFICATION BY/DATE	QC VERIF. BY/DATE	PERFORMED BY/DATE	INDEPENDENT VERIFICATION BY/DATE	QC VERIF. BY/DATE
OPEN LINK H12-286	1-2103-PS-DG2	TAJ 3/29/90	DP 3/29/90		DP 3/29/90	TAJ 3-29-90	DP 3-29-90
H13-287							
H14-288							
H15-289							
H16-290							
H17-296							
H18-297							
A35-612							
A36-613							
F7-79		TAJ 3/29/90	DP 3/29/90		DP 3/29/90	TAJ 3-29-90	DP 3-29-90



Procedure No. <b>VEGP</b>	<b>27563-C</b>	Revision <b>2</b>	Page No. <b>45 of 75</b>
------------------------------	----------------	----------------------	-----------------------------

**POWER AND SIGNAL REMOVAL/REPLACEMENT DATA SHEET**

Sheet 1 of 1

11 of 12

☒ Safety Related/QC Holdpoints

☐ Non-Safety Related

**NOTES**

- |  |   |
|--|---|
| <p>a. To install jumpers and/or lift wires, other than those directly associated with the equipment tag(s)/scheme number(s) listed on the Work Order, notify the Shift Supervisor and comply with his instructions.</p> <p>b. Ensure that each lead (wire) is marked so it can be uniquely identified with its termination point.</p> <p>c. Independent verification is only required on safety related equipment. Place N/A in independent verification block for non-safety related equipment.</p> | <p>d. If the worker leaves the immediate proximity of the work or the work is interrupted, complete and install a "Jumper and Lifted Wire" tag per 00306-C, "Temporary Jumper And Lifted Wire Control". Instead of Control Number use the Procedure number on the tag.</p> <p>e. If holdpoints do not apply NA QC Verification block.</p> <p>f. If applicable, tags shall remain intact and will only be removed by the independent verifier.</p> |
|--|---|

REMOVAL					RECONNECTION		
IDENTIFY LEADS LIFTED, JUMPERS INSTALLED, LINES OPEN, ETC.	LOCATION PANEL OR JUNCTION BOX	PERFORMED BY/DATE	INDEPENDENT VERIFICATION BY/DATE	QC VERIF. BY/DATE	PERFORMED BY/DATE	INDEPENDENT VERIFICATION BY/DATE	QC HOLD POINT QC VERIF. BY/DATE
OPEN LINK FB-80	1-2403-PS-DG2	RAJ 3/29/90	DRP 3/29/90		DRP 3/29/90	RAJ 3-29-90	RAJ 3-29-90
LIFTED TANK 2 CABLE MCBAQOM LEAD 4	EJBA		DRP 3/29/90				
LIFTED CABLE TACBAG03AST LEAD 105	EJBB	RAJ 3/29/90	DRP 3/29/90				
Jumper E49-E50	1-2403-PS-DG2	2/22/90	DRP 3/29/90				
Jumper L37-L42	1-2403-PS-DG2	3/29/90	DRP 3/29/90				
OPEN LINK F10-89	1-2403-PS-DG2	3/29/90	DRP 3/29/90				
LIFTED LEAD 402 - Relay	1-2403-PS-DG2	RAJ 3/29/90	3/29/90		DRP 3/29/90	RAJ 3-29-90	2/23/90



12 of 12

[ ] Non-Safety Related

- d. If the worker leaves the immediate proximity of the work or the work is interrupted, complete and install a "Jumper and Lifted Wire" tag per 00306-C, "Temporary Jumper And Lifted Wire Control". Instead of Control Number use the Procedure number on the tag.
- e. If holdpoints do not apply, NA QC Verification block.
- f. If applicable, tags shall remain intact and will only be removed by the independent verifier.

[illegible]



## COMPLETION SHEET

PROCEDURE 27563-C	REVISION 2	HWO 190001575 SHEET 1 OF 30	
TAG NO. 1-2403-G4-001	DESCRIPTION DIESEL GENERATOR		
SERIAL NO. 76021	MANUFACTURER ENTERPRISE	MODEL DSRV-16-4	
TEST EQUIPMENT USED SEE 13.10.14 27	METE # SEE 13.10.14 27	<input checked="" type="checkbox"/> Safety Related/QC Hold Point <input type="checkbox"/> Non-Safety Related	

PROCEDURE STEP	DESCRIPTION	MAINT. INIT/DATE	HOLD POINT (Yes/No)	QC INIT/DATE
4.1.1	Prerequisites met	EA 12-29-90	NO	JCH 12/28/90
4.1.2	Shift Supervisor notified	RAJ 13-29-90		
4.1.5.1	Tubing E-10A dis- connected	EA 12-29-90		
4.1.5.2	Tubing E-10B dis- connected			
4.1.5.3	Tubing E-10C dis- connected			
4.1.6.1	Tubing E-92 dis- connected			
4.1.7.1	Tubing E-14 dis- connected	EA 12-29-90		
4.1.8.1	A-Bank Starting Air Valve. Terminals E5 (4) and E4 (2).	RAJ 13/29/90		
4.1.8.2	B-Bank Starting Air Valve. Terminals L5 (105) and L4 (102).	RAJ 13/29/90	V	V



PROCEDURE STEP	DESCRIPTION	MAINT. -- INIT/DATE	HOLD POINT (Yes/No)	QC INIT/DATE
4.1.8.3	Field Flash, Exciter Reg Enable. Terminals E19 (53), E22 (56), E17 (51), and F21 (55).	<u>24/13/29/90</u>	<u>No</u>	<u>24/13/28/90</u>
4.1.8.4	Preset V.R. and Gov.: Terminals E23 (57), E18 (52), and E24 (59).	<u>/</u>	<u>/</u>	<u>/</u>
4.1.8.5	Ready to Load, DG Brkr.: Terminals F5 (77) and F6 (78).	<u>/</u>	<u>/</u>	<u>/</u>
4.1.8.6	Ready to Load, HVAC Sys.: Terminals E57 (46) and E58 (47).	<u>/</u>	<u>/</u>	<u>/</u>
4.1.8.7	Ready to Load, Spare. Terminals E59 (48) and E60 (49).	<u>/</u>	<u>/</u>	<u>/</u>
4.1.8.8	Start, Spare. Terminals F1 (73) and F2 (74).	<u>/</u>	<u>/</u>	<u>/</u>
4.1.8.9	Stop, Spare. Terminals F3 (75) and F4 (76).	<u>/</u>	<u>/</u>	<u>/</u>
4.1.8.10	Pre-position Gov and V.R. Terminals L30 (170) and L31 (171).	<u>/</u>	<u>/</u>	<u>/</u>
4.1.8.11	186C Trip Delay Terminals L32 (172) and L33 (173).	<u>/</u>	<u>/</u>	<u>/</u>
4.1.8.12	Field Flash, Exciter Reg Enable. Terminals L23 (153), L20 (141), L21 (144), and L24 (155).	<u>/</u>	<u>/</u>	<u>/</u>
4.1.8.13	Trip 52G. Terminals L51 (159) and L52 (160).	<u>/</u>	<u>/</u>	<u>/</u>
4.1.8.14	Emergency Stop. Terminals L53 (164) and L54 (165).	<u>24/13/29/90</u>	<u>/</u>	<u>/</u>



PROCEDURE STEP	DESCRIPTION	MAINT. INIT/DATE	HOLD POINT (Yes/No)	QC INIT/DATE
4.1.8.15	Running, Spare. Terminals L55 (166) and L56 (167).	RAJ 13/29/90	No	RAJ 13/29/90
4.1.8.16	Running, Spare. Terminals L57 (168) and L58 (169).	/	/	/
4.1.8.17	Over speed, Spare. Terminals L59 (179) and L60 (180).	/	/	/
4.1.8.18	Running W/Delay. Terminals L35 (175) and L36 (176).	/	/	/
4.1.8.19	Ready to Load - HVAC System. Terminals L9 (137) and L10 (138).	/	/	/
4.1.8.20	Ready to Load - Spare. Terminals L11 (139) and L12 (140).	/	/	/
4.1.8.21	Emergency Stop. Terminals L14 (336) and L15 (337).	/	/	/
4.1.8.22	ERF Computer. Terminals L49 (S4B1) and L50 (S4B2).	/	/	/
4.1.8.23	Emergency Stop Annunciation. Terminals L25 (79-180) and L26 (90-180).	/	/	/
4.1.8.24	CC Fan #1. Terminals C3 (244) and C9 (245).	/	/	/
4.1.8.25	CC Fan #2. Terminals C5 (246) and C11 (247).	/	/	/
4.1.8.26	Generator Space Heater Control. Terminals C7 (239) and C8 (240).	/	/	/
4.1.8.27	Running Contacts. Terminals G3 (253), G4 (254), G5 (255), G6 (256), G7 (257), G8 (258), G9 (259), G10 (260), G11 (161), and G12 (162).	RAJ 13/29/90	/	/



PROCEDURE STEP	DESCRIPTION	MAINT. INIT/DATE	HOLD POINT (Yes/No)	QC INIT/DATE
4.1.8.28	Running W/Delay Contacts. Terminals G13 (263), G14 (264), G15 (265), G16 (266), G17 (267), G18 (268), G19 (269), G20 (270), G21 (271), G22 (272), G23 (273) and G24 (274).	RAJ 13/29/90	No	PCW-13/28/90
4.1.8.29	Loss of DC Annunciation. Terminals H1 (275) and H2 (276).	/	/	/
4.1.8.30	Mechanical Trouble Alarm. Terminals H19 (298) and H20 (299).	/	/	/
4.1.8.31	Lockout Alarm. Terminals H3 (277) and H4 (278).	/	/	/
4.1.8.32	Failed to Start. Terminals H7 (281) and H8 (282).	/	/	/
4.1.8.33	Unit Available Local Control. Terminals H9 (283) and H10 (284).	/	/	/
4.1.8.34	Unit Available. Terminals H11 (285), H12 (286), H13 (287), H14 (288), H15 (289), and H16 (290).	/	/	/
4.1.8.35	Alarm. Terminals H17 (296) and H18 (297).	/	/	/
4.1.8.36	Loss of DC Power. Terminals A35 (612) and A36 (613).	/	/	/
4.1.8.37	DC Brkr Inop. Terminals F7 (79) and F8 (80).	RAJ 13/29/90	/	/
4.1.9	Toggle switches to hourmeter open.	RAJ 13/29/90	/	/



PROCEDURE STEP	DESCRIPTION	MAINT. INIT/DATE	HOLD POINT (Yes/No)	QC INIT/DATE
4.1.10.1	At on-engine "EJBA" Junction Box, disconnect engine wire number 4 and tape wire end.	RAJ 13/29/90	NO	JCH 13/28/90
4.1.11.1	At on-engine "EJBB" Junction Box, disconnect engine wire number 105 and tape wire end.	RAJ 13/29/90		
4.1.12	Verify that all circuit breakers are closed.	RAJ 13/29/90		
4.1.13	Verify 60 psi at control air pressure gauge.	RAJ 13/29/90	QC HOLD POINT	JCH 13/28/90
4.1.14	Verify 125 vdc across circuit breakers CB-1 and CB-2, CB-3 and CB-4.	RAJ 13/29/90	QC HOLD POINT	JCH 13/28/90
4.2.1	Jumper terminals L45 (101) and L48 (129), Control Room permissive for maintenance mode.	W/ALP 3/28/90		JCH 13/28/90
4.2.2.1	Disconnect jumper across terminals H4 (278) and H12 (286) and verify:			
4.2.2.2	Open contact across terminals H3 (277) and H4 (278).			
4.2.2.3	Contact OPEN			
4.2.2.4	Contact OPEN			
4.2.2.5	Contact CLOSED			
4.2.2.6	Contact CLOSED			
4.2.3.1	Shutdown Cylinder EXTENDED			
4.2.3.2	Lockout alarm ENERGIZED			








Sheet 6 of 30

PROCEDURE STEP	DESCRIPTION	MAINT. INIT/DATE	HOLD POINT (Yes/No)	QC INIT/DATE
4.2.3.3	Light <sup>De</sup> Energized	N/AC 13/24/92		/
4.2.3.4	Gauge indicates 0 PSI	/		/
4.2.3.5	Lockout Pin REMOVED	/		/
4.2.3.6	STOPPING light ENERGIZED	/		/
4.2.3.7	Contact CLOSED	/		/
4.2.3.8	Contact CLOSED	/		/
4.2.3.9	Contact CLOSED	/		/
4.2.3.10	Contact CLOSED	/		/
4.2.3.11	Contact OPEN	/		/
4.2.3.12	Contact OPEN	/	1 A 10/13/78	/
4.2.4	Jumper Removed	/		/
4.2.5.1	125VDC present	/		/
4.2.6.1	No voltage present	/		/
4.2.6.2	No voltage present	/		/
4.2.7	Wire disconnected	/		/
4.2.7.1	Relay R-35 De- energized	/		/
4.2.7.2	Contact OPEN	/		/
4.2.7.3	Lockout alarm de- energized	/		/
4.2.8.1	Barring device engaged alarm ENERGIZED	/		/



1






IMAGE EVALUATION  
TEST TARGET (MT-3)





1

IMAGE EVALUATION  
TEST TARGET (MT-3)









Sheet 7 of 30

PROCEDURE STEP	DESCRIPTION	MAINT. INIT/DATE	HOLD POINT (Yes/No)	QC INIT/DATE
4.2.8.2	Contact CLOSED	N/A 10/13/90		/
4.2.8.3	Relay R-35 ENERGIZED	/		/
4.2.9.1.1	125VDC Present	/		/
4.2.9.2.1	No voltage present	/		/
4.2.9.2.2	No voltage present	/		/
4.2.10.1	Barring device engaged alarm ENERGIZED	/		/
4.2.10.2	Contact OPEN	/		/
4.2.10.3	Relay R-35 DE-ENERGIZED	/		/
4.2.11	Wire Reconnected	/	N/A 10/13/90	/
4.2.11.1	Relay R-35 DE-ENERGIZED	/		/
4.2.11.2	Lockout alarm ENERGIZED	/		/
4.2.12.1	Shutdown cylinder RETRACTED	/		/
4.2.12.2	Pressure Gauge reads 60PSI	/		/
4.2.12.3	Lockout alarm DE-ENERGIZED	/		/
4.2.12.4	Emergency status light ENERGIZED	/		/
4.2.12.5	Lockout pin in LOCKED position	/		/
4.2.12.6	STOPPING light DE-ENERGIZED	/		/



Sheet 8 of 30

PROCEDURE STEP	DESCRIPTION	MAINT. INIT/DATE	HOLD POINT (Yes/No)	QC INIT/DATE
4.2.12.7	BARRING device RETRACTED	N/ACJP/3/28/90	/	/
4.2.12.8	Locking pin INSTALLED	/	/	/
4.2.13.1	No voltage PRESENT	/	/	/
4.2.14.1	No voltage PRESENT	/	/	/
4.2.14.2	"A" power light DE-ENERGIZED	/	/	/
4.2.14.3	Panel "A" failure alarm ENERGIZED	/	/	/
4.2.14.4	Contact CLOSED	/	/	/
4.2.15	Timer REMOVED	/	/	/
4.2.16.1	125VDC PRESENT	/	/	/
4.2.16.2	Alarm ENERGIZED	/	/	/
4.2.16.3	Relay DE-ENERGIZED	/	/	/
4.2.16.4	Contact CLOSED	/	/	/
4.2.16.5	Contact CLOSED	/	/	/
4.2.16.6	Relay R-35 ENERGIZED	/	/	/
4.2.16.7	Horn ENERGIZED	/	/	/
4.2.17.1	Horn DE-ENERGIZED	/	/	/
4.2.17.2	Contact OPEN	/	/	/
4.2.17.3	Relay R-35 DE-ENERGIZED	/	/	/



Sheet 9 of 30

PROCEDURE STEP	DESCRIPTION	MAINT. INIT/DATE	HOLD POINT (Yes/No)	QC INIT/DATE
4.2.17.4	Failed to start alarm DE-ENERGIZED	N/A 10/13/2000		
4.2.18.1	Contact CLOSED	/		/
4.2.18.2	Contact CLOSED	/		/
4.2.18.3	No voltage PRESENT	/		/
4.2.18.4	Contact CLOSED	/		/
4.2.18.5	Contact CLOSED	/		/
4.2.18.6	Running light ENERGIZED	/		/
4.2.18.7	Failed to start alarm DE-ENERGIZED	/		/
4.2.18.8	Contact CLOSED	/		/
4.2.18.9	Contact OPEN	/		/
4.2.18.10	Contact CLOSED	/		N/A 10/13/2000
4.2.18.11	Relay R 1 ENERGIZED	/		/
4.2.18.12	Contact CLOSED	/		/
4.2.18.13	Contact CLOSED	/		/
4.2.18.14	Contact CLOSED	/		/
4.2.18.15	Contact CLOSED	/		/
4.2.18.16	Contact OPEN	/		/
4.2.18.17	Contact OPEN	/		/
4.2.18.18	Contact OPEN	/		/
4.2.18.19	Contact CLOSED	/		/
4.2.18.20	Contact CLOSED	/		/



Sheet 10 of 30

PROCEDURE STEP	DESCRIPTION	MAINT. INIT/DATE	HOLD POINT (Yes/No)	QC INIT/DATE
4.2.18.21	Contact CLOSED	<u>N/A 03/29/90</u>	<u>/</u>	<u>/</u>
4.2.18.22	Contact OPEN	<u>/</u>	<u>/</u>	<u>/</u>
4.2.18.23	Contact OPEN	<u>/</u>	<u>/</u>	<u>/</u>
4.2.18.24	Contact OPEN	<u>/</u>	<u>/</u>	<u>/</u>
4.2.19	Maintenance Button Pushed	<u>/</u>	<u>/</u>	<u>/</u>
4.2.19.1	Maintenance mode alarm DE-ENERGIZED	<u>/</u>	<u>/</u>	<u>/</u>
4.2.20.1	Contact OPEN	<u>/</u>	<u>/</u>	<u>/</u>
4.2.20.2	Shutdown cylinder EXTENDED	<u>/</u>	<u>/</u>	<u>/</u>
4.2.20.3	Cylinder retracted and VENTED	<u>/</u>	<u>/</u>	<u>/</u>
4.2.20.4	Contact OPEN	<u>/</u>	<u>/</u>	<u>/</u>
4.2.20.5	Contact CLOSED	<u>/</u>	<u>/</u>	<u>/</u>
4.2.20.6	Unit running light DE-ENERGIZED	<u>/</u>	<u>/</u>	<u>/</u>
4.2.20.7	Contact OPEN	<u>/</u>	<u>/</u>	<u>/</u>
4.2.20.8	Contact OPEN	<u>/</u>	<u>/</u>	<u>/</u>
4.2.20.9	Contact OPEN	<u>/</u>	<u>/</u>	<u>/</u>
4.2.21.1	Maintenance mode alarm ENERGIZED	<u>/</u>	<u>/</u>	<u>/</u>
4.2.22.1	Maintenance mode alarm DE-ENERGIZED	<u>/</u>	<u>/</u>	<u>/</u>
4.2.24.1	125VDC PRESENT	<u>DR 13/29/90</u>	<u>QC HOLD POINT</u>	<u>13/28/90</u>
4.2.24.2.1	Maintenance mode alarm DE-ENERGIZED	<u>PAJ 3/29/90</u>	<u>No</u>	<u>13/28/90</u>



Sheet 11 of 30

PROCEDURE STEP	DESCRIPTION	MAINT. INIT/DATE	HOLD POINT (Yes/No)	QC INIT/DATE
4.2.24.3	Contact CLOSED	RAJ 13/29/90	QC HOLD POINT	RAJ 13/29/90
4.2.24.4	Relays ENERGIZED	RAJ 13/29/90	QC HOLD POINT	RAJ 13/29/90
4.2.24.5	Contact CLOSED	RAJ 13/29/90	QC HOLD POINT	RAJ 13/29/90
4.2.24.6	Safety injection signal light ENERGIZED	RAJ 13/29/90	QC HOLD POINT	RAJ 13/29/90
4.2.24.7	Shutdown light DE-ENERGIZED	RAJ 13/29/90	QC HOLD POINT	RAJ 13/29/90
4.2.24.8	No voltage on solenoid	RAJ 13/29/90	QC HOLD POINT	RAJ 13/29/90
4.2.24.9	Jumper REMOVED	RAJ 13/29/90	NO	RAJ 13/29/90...
4.2.24.10	EMERGENCY start alarm ENERGIZED	RAJ 13/29/90		
4.2.24.11	Contact CLOSED	N/A 13/28/90		
4.2.24.12	Contact CLOSED	N/A 13/28/90		
4.2.25.1	Stopping light DE-ENERGIZED	RAJ 13/29/90		
4.2.26.1	Pressure gauge below 25 PSI	RAJ 13/29/90		
4.2.26.2	Shutdown cylinder NOT EXTENDED	RAJ 13/29/90	QC HOLD POINT	RAJ 13/29/90
4.2.26.3	Hi temp lube oil alarm ENERGIZED	RAJ 13/29/90	NO	RAJ 13/28/90
4.2.26.4	Stopping light NOT ENERGIZED	RAJ 13/29/90		
4.2.26.5	Contact CLOSED	N/A 13/28/90		
4.2.26.6	Contact CLOSED annunciator "ON"	N/A 13/28/90		
4.2.27	Tubing E-18 RECONNECTED	RAJ 13/29/90	QC HOLD POINT	RAJ 13/29/90



Sheet 12 of 30

PROCEDURE STEP	DESCRIPTION	MAINT. INIT/DATE	HOLD POINT (Yes/No)	OC INIT/DATE
4.2.27.1	Group 1 pressure gauge 60 PSI	<u>RAJ 13/29/90</u>	OC HOLD POINT	<u>RAJ 13/29/90</u>
4.2.27.2	Hi temp alarm DE-ENERGIZED	<u>RAJ 13/29/90</u>	OC HOLD POINT	<u>RAJ 13/29/90</u>
4.2.27.3	Contact OPEN	<u>N/A CSP 13/28/90</u>	No	<u>RAJ 13/28/90</u>
4.2.27.4	Contact OPEN	<u>N/A CSP 13/28/90</u>	↓	↓
4.2.28.1	Stopping light ENERGIZED	<u>RAJ 13/29/90</u>	OC HOLD POINT	<u>RAJ 13/29/90</u>
4.2.28.2	Lo pressure alarm ENERGIZED	<u>RAJ 13/29/90</u>	OC HOLD POINT	<u>RAJ 13/29/90</u>
4.2.28.3	Contact CLOSED	<u>N/A CSP 13/28/90</u>	No	<u>RAJ 13/28/90</u>
4.2.28.4	Contact CLOSED	<u>N/A CSP 13/28/90</u>	↓	↓
4.2.28.5	Engine shutdown Cylinder EXTENDED	<u>RAJ 13/29/90</u>	OC HOLD POINT	<u>RAJ 13/29/90</u>
4.2.29.1	Maintenance mode alarm DE-ENERGIZED	<u>RAJ 13/29/90</u>	No	<u>RAJ 13/28/90</u>
4.2.30	Plug installed on E-92	<u>RAJ 13/29/90</u>	OC HOLD POINT	<u>RAJ 13/29/90</u>
4.2.30.1	Relay R11B ENERGIZED	<u>RAJ 13/29/90</u>	OC HOLD POINT	<u>RAJ 13/29/90</u>
4.2.30.1.1	Contact CLOSED	<u>N/A CSP 13/28/90</u>	No	<u>RAJ 13/28/90</u>
4.2.30.1.2	Contact CLOSED	↓	↓	↓
4.2.30.1.3	Contact CLOSED	↓	↓	↓
4.2.30.1.4	Ready to load light ENERGIZED	<u>RAJ 13/29/90</u>	OC HOLD POINT	<u>RAJ 13/29/90</u>
4.2.30.2	Jumper Removed	<u>RAJ 13/29/90</u>	No	<u>RAJ 13/28/90</u>
4.2.30.2.1	Contact OPEN	<u>RAJ 13/29/90</u>	↓	↓
4.2.30.2.2	Contact OPEN	<u>RAJ 13/29/90</u>	↓	↓



Sheet 13 of 30

PROCEDURE STEP	DESCRIPTION	MAINT. -- INIT/DATE	HOLD POINT (Y's/No)	QC INIT/DATE
4.2.30.2.3	Contact OPEN	N/ACJP 13/28/90	NO	10/13/28/90
4.2.30.2.4	Ready to load light DE-ENERGIZED RAJ 3-29-90	RAJ 13/29/90	QC HOLD POINT	RAJ 13-29-90
4.2.31.1	No voltage PRESENT	RAJ 13/29/90	QC HOLD POINT	RAJ 13-29-90
4.2.31.2	Relay R-5B ENERGIZED	RAJ 13/29/90	QC HOLD POINT	RAJ 13-29-90
4.2.32.1	Relay R-23B ENERGIZED	RAJ 13/29/90	QC HOLD POINT	RAJ 13-29-90
4.2.32.2	Contact CLOSED	N/ACJP 13/28/90	NO	10/13/28/90
4.2.32.3	Contact CLOSED	1		
4.2.32.4	Contact CLOSED	1		
4.2.32.5	Contact CLOSED	1		
4.2.32.6	Emergency Stop ENERGIZED	RAJ 13/29/90		
4.2.32.7	Stopping light ENERGIZED	RAJ 13/29/90		
4.2.32.8	Pressure at Solenoid 3B	RAJ 13/29/90		
4.2.32.9	Unit available light DE-ENERGIZED	RAJ 13/29/90		
4.2.32.9.1	No change in status light	RAJ 13/29/90		
4.2.32.10	Overspeed alarm ENERGIZED	RAJ 13/29/90		
4.2.32.11	Contact CLOSED	N/ACJP 13/28/90		
4.2.32.12	Relay R-35 ENERGIZED	RAJ 13/29/90		RAJ 13-29-90
4.2.32.12.1.1	Relay R-35 ENERGIZED	RAJ 13/29/90		RAJ 13-29-90
4.2.32.12.1.2	Emergency trip DE-ENERGIZED	RAJ 13/29/90		RAJ 13-29-90



Sheet 14 of 30

PROCEDURE STEP	DESCRIPTION	MAINT. INIT/DATE	HOLD POINT (Yes/No)	OC INIT/DATE
4.2.32.13.1	No voltage present	<u>RAJ/3-29-90</u>	<u>NO</u>	<u>RAJ/3-29-90</u>
4.2.32.13.2	No voltage present	<u>RAJ/3-29-90</u>		<u>RAJ/3-29-90</u>
4.2.33	Cover INSTALLED	<u>RAJ/3-29-90</u>		<u>RAJ/3-29-90</u>
4.2.35.1	Contact OPEN	<u>N/A CJP/3/28/90</u>	<u>✓</u>	<u>RAJ/3-29-90</u>
4.2.35.2	Overspeed trip DE-ENERGIZED	<u>RAJ/3-29-90</u>	<u>OC</u>	<u>RAJ/3-29-90</u>
4.2.35.3	Contact OPEN	<u>N/A CJP/3/28/90</u>	<u>NO</u>	<u>RAJ/3-29-90</u>
4.2.36.1	Relay R23B DE-ENERGIZED	<u>RAJ/3-29-90</u>		<u>RAJ/3-29-90</u>
4.2.36.2	Contact OPEN	<u>N/A CJP/3/28/90</u>	<u>NO</u>	<u>RAJ/3-29-90</u>
4.2.36.3	Contact OPEN	<u>1</u>		<u>RAJ/3-29-90</u>
4.2.36.4	Contact OPEN	<u>1</u>		<u>RAJ/3-29-90</u>
4.2.36.5	Emergency stop light DE-ENERGIZED	<u>RAJ/3-29-90</u>		<u>RAJ/3-29-90</u>
4.2.36.6	Stopping light DE-ENERGIZED	<u>RAJ/3-29-90</u>		<u>RAJ/3-29-90</u>
4.2.36.7	Relay R-35 DE-ENERGIZED	<u>RAJ/3-29-90</u>		<u>RAJ/3-29-90</u>
4.2.37.1	125VDC present	<u>RAJ/3-29-90</u>		<u>RAJ/3-29-90</u>
4.2.37.2	DG Auto start signal ENERGIZED	<u>RAJ/3-29-90</u>		<u>RAJ/3-29-90</u>
4.2.38.1	No voltage present	<u>RAJ/3-29-90</u>	<u>NO</u>	<u>RAJ/3-29-90</u>
4.2.38.2	DG Auto start signal DE-ENERGIZED	<u>RAJ/3-29-90</u>		<u>RAJ/3-29-90</u>
4.2.39.1	Contact CLOSED	<u>N/A CJP/3/28/90</u>	<u>✓</u>	<u>RAJ/3-29-90</u>
4.2.39.2.1	Relay R23B ENERGIZED	<u>RAJ/3-29-90</u>		<u>RAJ/3-29-90</u>
4.2.39.2.2	Contact CLOSED	<u>N/A CJP/3/28/90</u>	<u>NO</u>	<u>RAJ/3-29-90</u>



Sheet 15 of 30

PROCEDURE STEP	DESCRIPTION	MAINT. INIT/DATE	HOLD POINT (Yes/No)	OC INIT/DATE
4.2.39.2.3	Contact CLOSED	N/A CSP 13/28/90	NO	PCU 13/28/90
4.2.41.1	Emergency trip alarm is ENERGIZED	DSP 13/29/90	NO	PCU 13-29-90
4.2.41.2	Contact CLOSED	N/A CSP 13/28/90	NO	PCU 13/28/90
4.2.41.3	Relay R-35 ENERGIZED	DSP 13/29/90	NO	PCU 13-29-90
4.2.42.1	Emergency trip alarm DE-ENERGIZED	DSP 13/29/90	NO	PCU 13-29-90
4.2.42.2	Contact OPEN	N/A CSP 13/28/90	NO	PCU 13/28/90
4.2.42.3	Relay R-35 DE-ENERGIZED	DSP 13/29/90	NO	PCU 13-29-90
4.2.44	Jumper Disconnected	DSP 13/29/90	NO	PCU 13/28/90
4.2.45.1	125VDC across solenoid 202-6A	N/A CSP 13/28/90		
4.2.45.2	Power available light ENERGIZED			
4.2.45.3	Annunciator DE-ENERGIZED			
4.2.45.4	Contact OPEN			
4.2.46.1	No voltage across solenoid 202-6B	DSP 13/29/90		
4.2.46.2	Power available light DE-ENERGIZED	DSP 13/29/90		
4.2.46.3	Power "B" failure ALARM ENERGIZED	DSP 13/29/90		
4.2.46.4	CONTACT CLOSED	N/A CSP 13/28/90		
4.2.48.1	125VDC PRESENT	DSP 13/29/90		PCU 13-29-90
4.2.48.2	FAILURE TO START ALARM ENERGIZED	DSP 13/29/90		PCU 13-29-90



Sheet 16 of 30

PROCEDURE STEP	DESCRIPTION	MAINT. INIT/DATE	HOLD POINT (Yes/No)	QC INIT/DATE
4.2.49.1	No voltage present	DSP 13/29/90		104 13-29-90
4.2.49.2	CONTACT CLOSED	N/A CJP 13/28/90		
4.2.49.3	OPEN CIRCUIT	1		N/A 104 13/29/90
4.2.49.4	CONTACT CLOSED	1		1
4.2.49.5	STARTING LIGHT ENERGIZED	DSP 13/29/90		104 13-29-90
4.2.49.6	Relay R1 ENERGIZED	DSP 13/29/90		104 13-29-90
4.2.49.7	RUNNING LIGHT ENERGIZED	DSP 13/29/90		104 13-29-90
4.2.50.1	SHUTDOWN CYLINDER EXTENDED	DSP 13/29/90		104 13-29-90
4.2.50.2	Contact Closure	N/A CJP 13/28/90	No	104 13-28-90
4.2.50.3	High Temperature trip ENERGIZED	DSP 13/29/90		1
4.2.50.4	OPEN CIRCUIT	N/A CJP 13/28/90		1
4.2.50.5	Relay R1, R1AUX, and R2 are reset	DSP 13/29/90		1
4.2.50.6	Contact Closed	N/A CJP 13/28/90		1
4.2.50.7	Contact closed	1		1
4.2.50.8	Unit running light DE-ENERGIZED	DSP 13/29/90		1
4.2.50.9	Stopping light ENERGIZED	DSP 13/29/90		1
4.2.50.10	Contact CLOSED	N/A CJP 13/28/90		1
4.2.50.11	CONTACT CLOSED	1	1	1
4.2.51.1	H1 bearing temp ALARM DE-ENERGIZED	DSP 13/29/90		104 13-29-90



Sheet 17 of 30

PROCEDURE STEP	DESCRIPTION	MAINT. INIT/DATE	HOLD POINT (Yes/No)	QC INIT/DATE
4.2.51.2	CONTACT OPEN	<u>N/A CJP 13/28/90</u>	<u>NO</u>	<u>JCH 13/28/90</u>
4.2.51.3	CONTACT OPEN	<u>✓</u>	<u>✓</u>	<u>✓</u>
4.2.53.1	125V DC PRESENT	<u>DSP 13/29/90</u>	<u>NO</u>	<u>JCH 13/29/90</u>
4.2.53.2	CONTACT CLOSED	<u>N/A CJP 13/28/90</u>	<u>NO</u>	<u>JCH 13/28/90</u>
4.2.53.3	RELAYS R1, R1A R2, ENERGIZED	<u>DSP 13/29/90</u>		<u>✓</u>
4.2.53.4	SHUTDOWN SYSTEM ACTIVE Light DE-ENERGIZED	<u>DSP 13/29/90</u>		<u>✓</u>
4.2.53.5	NO VOLTAGE PRESENT	<u>DSP 13/29/90</u>		<u>✓</u>
4.2.53.6	Jumper Removed	<u>DSP 13/29/90</u>		<u>✓</u>
4.2.53.7	Contact CLOSED	<u>N/A CJP 13/28/90</u>		<u>✓</u>
4.2.54.1	Hi Pressure Alarm ENERGIZED	<u>DSP 13/29/90</u>		<u>✓</u>
4.2.54.2	ENGINE SHUTDOWN CYLINDER NOT EXTENDED	<u>DSP 13/29/90</u>		<u>✓</u>
4.2.54.3	CONTACT CLOSED	<u>N/A CJP 13/28/90</u>		<u>✓</u>
4.2.54.4	CONTACT CLOSED	<u>✓</u>	<u>✓</u>	<u>✓</u>
4.2.55	TUBING E-68 RECONNECTED	<u>DSP 13/29/90</u>	<u>NO</u>	<u>JCH 13/29/90</u>
4.2.55.1	Hi Pressure Alarm DE-ENERGIZED	<u>DSP 13/29/90</u>		<u>JCH 13/29/90</u>
4.2.55.2	CONTACT OPEN	<u>N/A CJP 13/28/90</u>	<u>NO</u>	<u>JCH 13/28/90</u>
4.2.55.3	CONTACT OPEN	<u>✓</u>	<u>✓</u>	<u>✓</u>
4.2.55.4	SHUTDOWN CYLINDER NOT EXTENDED	<u>DSP 13/29/90</u>		<u>JCH 13/29/90</u>
4.2.56.1	No voltage present	<u>DSP 13/29/90</u>	<u>NO</u>	<u>JCH 13/29/90</u>



Sheet 18 of 30

PROCEDURE STEP	DESCRIPTION	MAINT. INIT/DATE	HOLD POINT (Yes/No)	QC INIT/DATE
4.2.56.2	CONTACT CLOSED	N/A CJP 13/28/90	No	KH 13/28/90
4.2.56.3	SHUTDOWN CYLINDER EXTENDED	DJP 13/29/90		
4.2.56.4	VIBRATION ALARM ENERGIZED	DJP 12/29/90		
4.2.56.5	CONTACT CLOSED	N/A CJP 13/28/90		
4.2.56.6	CONTACT CLOSED	↓ 1		
4.2.56.7	CONTACT OPEN	↓ 1		
4.2.57	TUBING E-23-H RECONNECTED	DJP 13/29/90		KH 13/29/90
4.2.57.1	VIBRATION ALARM DE-ENERGIZED	DJP 13/29/90		KH 13/29/90
4.2.57.2	CONTACT OPEN	N/A CJP 13/28/90	No	KH 13/28/90
4.2.57.3	CONTACT OPEN	↓ 1		
4.2.58.1	Jacket Water Lo PRESSURE ENERGIZED	DJP 13/29/90		
4.2.58.2	ENGINE SHUTDOWN CYLINDER EXTENDED	DJP 13/29/90		
4.2.58.3	CONTACT CLOSED	N/A CJP 13/28/90		
4.2.58.4	CONTACT CLOSED	↓ 1		
4.2.58.5	CONTACT CLOSED	↓ 1		
4.2.58.6	CONTACT CLOSED	↓ 1		
4.2.58.7	CONTACT CLOSED	↓ 1		
4.2.59	TUBING E-14 RECONNECTED	DJP 13/29/90		KH 13/29/90
4.2.59.1	JACKET WATER ALARM DE-ENERGIZED	DJP 13/29/90		KH 13/29/90



Sheet 19 of 30

PROCEDURE STEP	DESCRIPTION	MAINT. INIT/DATE	HOLD POINT (Yes/No)	OC INIT/DATE
4.2.59.2	CONTACT OPEN	N/A CJP 13/28/70		/
4.2.59.3	CONTACT OPEN	/		/
4.2.60.1	RELAY R-11A ENERGIZED	/		/
4.2.60.2	CONTACT CLOSED	/		/
4.2.60.3	CONTACT CLOSED	/		/
4.2.60.4	READY TO LOAD LIGHT ENERGIZED	/		/
4.2.60.5	CONTACT OPEN	/		/
4.2.60.6	CONTACT OPEN	/		/
4.2.60.7	READY TO LOAD LIGHT DE-ENERGIZED	/		/
4.2.60.8	JUMPER REMOVED	/		/
4.2.61.1	125VDC PRESENT	/		/
4.2.61.2	CONTACT CLOSED	/		/
4.2.61.3	AUTO START LIGHT ENERGIZED	/		/
4.2.62	REMOVE JUMPER	/		/
4.2.62.1	NO VOLTAGE PRESENT	/		/
4.2.62.2	CONTACT OPEN	/		/
4.2.62.3	AUTO START	/		/
4.2.63.1	UNIT AVAILABLE LIGHT DE-ENERGIZED	/		/
4.2.63.2	POWER FAILURE ALARM ENERGIZED	/		/
4.2.63.3	CONTACT CLOSED	✓ /		/



PROCEDURE NO.		REVISION	PAGE NO.	
VEGP	27563-C	2	65 of 75	

Sheet 20 of 30

PROCEDURE STEP	DESCRIPTION	MAINT. INIT/DATE	HOLD POINT (Yes/No)	QC INIT/DATE
4.2.64.1	UNIT AVAILABLE STATUS LIGHT ENERGIZED	DJP 13/29/00		TW 15-2990
4.2.64.2	START POWER FAILURE ALARM DE-ENERGIZED	DJP 13/29/00		TW 15-2990
4.2.64.3	CONTACT OPEN	N/A CIP 13/28/00	No	JUR 13/28/00
4.2.65.1	PRESSURE SENSOR MALFUNCTION ALARM ENERGIZED	DJP 13/29/00		
4.2.65.2	CONTACT CLOSED	N/A CIP 13/28/00		
4.2.65.3	TUBING E-10B DISCONNECTED	DJP 13/29/00		
4.2.65.4	LUBE OIL ALARM ENERGIZED	DJP 13/29/00		
4.2.65.5	PRESSURE SENSOR MALFUNCTION ALARM DE-ENERGIZED	DJP 13/29/00		
4.2.65.6	CONTACT CLOSED	N/A CIP 13/28/00		
4.2.65.7	CONTACT CLOSED	1		
4.2.65.8	CONTACT OPEN	1		
4.2.65.9	RELAY R23B DEENERGIZED	DJP 13/29/00		
4.2.66.1	RELAY R23B DEENERGIZED	DJP 13/29/00		TW 15-2990
4.2.66.2	CONTACT OPEN	N/A CIP 13/28/00	No	JUR 13/28/00
4.2.66.3	CONTACT OPEN	1		
4.2.67.1	MALFUNCTION ALARM ENERGIZED	DJP 13/29/00		
4.2.67.2.	PLUG REMOVED FROM TUBING E-10C	DJP 13/29/00		



PROCEDURE NO.		REVISION	PAGE NO	
VEGP	27563-C	2	66 of 75	

Sheet 21 of 30				
PROCEDURE STEP	DESCRIPTION	MAINT. INIT/DATE	HOLD POINT (Yes/No)	QC INIT/DATE
4.2.67.2.1	LO OIL PRESSURE ALARM DE-ENERGIZED	DJP 13/29/90	No	JW 13/28/90
4.2.67.2.2	LUBE OIL SHUTDOWN ALARM ENERGIZED	DJP 13/29/90		
4.2.67.2.3	CONTACT CLOSED	N/A CJP 13/28/90		
4.2.69.1	MALFUNCTION ALARM ENERGIZED	DJP 13/29/90		
4.2.69.2	PLUG E-10A DISCONNECTED	DJP 13/29/90		
4.2.69.2.1	LUBE OIL SHUTDOWN ALARM ENERGIZED	DJP 13/29/90		
4.2.70	PLUGS RECONNECTED TO TUBING E10A and E10C	DJP 13/29/90		
4.2.71.1	JACKET WATER TEMP SENSOR MALFUNCTION ALARM ENERGIZED	DJP 13/29/90		
4.2.71.2	CONTACT CLOSED	N/A CJP 13/28/90		
4.2.71.3	Disconnect Tubing E-16B	DJP 13/29/90		
4.2.71.3.1	TEMP SENSOR MALFUNCTION ALARM DE-ENERGIZED	DJP 13/29/90		
4.2.71.3.2	JACKET WATER TEMP SHUTDOWN ALARM ENERGIZED	DJP 13/29/90		
4.2.71.3.3	CONTACT CLOSED	N/A CJP 13/28/90		
4.2.71.3.4	CONTACT OPEN	DJP 13/29/90		
4.2.72	TUBING E-16A and E-16B RECONNECTED	DJP 13/29/90	QC HOLD POINT	JW 13/29/90
4.2.73	E16-B Disconnected	DJP 13/29/90	No	JW 13/28/90



Sheet 22 of 30

PROCEDURE STEP	DESCRIPTION	MAINT. INIT/DATE	HOLD POINT (Yes/No)	QC INIT/DATE
4.2.73.1	Hi Temp. JACKET WATER ALARM DE-ENERGIZED	DJP 13/29/90	No	JW 13/29/90
4.2.73.2	CONTACT OPEN	N/A CIP 13/29/90		
4.2.73.3	CONTACT OPEN	↓		
4.2.73.4	TEMP. SENSOR MALFUNCTION ALARM	DJP 13/29/90		
4.2.73.5	TUBING E16-C Disconnected	DJP 13/29/90		
4.2.73.5.1	Jacket Water Shutdown ALARM ENERGIZED	DJP 13/29/90	↓	↓
4.2.74	TUBING LINES E16-B AND C RECONNECTED	DJP 13/29/90		TW 13-29-90
4.2.75	Disconnect Tubing E16-C	DJP 13/29/90	No	DJP 13/28/90
4.2.75.1	SENSOR MALFUNCTION ALARM	DJP 13/29/90		
4.2.75.2	TUBING E16-A Disconnected	DJP 13/29/90		
4.2.75.2.1	JACKETWATERS SHUTDOWN ALARM	DJP 13/29/90	↓	↓
4.2.76	TUBING E16-A and C RECONNECTED	DJP 13/29/90		TW 13-29-90
4.2.77.1	PRESSURE GAUGE READING LESS THAN 25PSI	DJP 13/29/90		TW 13-29-90
4.2.77.2	BYPASS TEST FAILURE LIGHT DE-ENERGIZED	DJP 13/29/90		TW 13-29-90
4.2.77.3.1	BYPASS TEST FAILURE LIGHT ENERGIZED	DJP 13/29/90		TW 13-29-90
4.2.78.1	SUMP TANK READING O.K.	N/A CIP 13/29/90	No	DJP 13/28/90



PROCEDURE NO.		REVISION	PAGE NO.	
VEGP	27563-C	2	68 of 75	
Sheet 23 of 30				
PROCEDURE STEP	DESCRIPTION	MAINT. INIT/DATE	HOLD POINT (Yes/No)	QC INIT/DATE
4.2.79.1	DAY TANK READING O.K.	4/ACJG/3/22/40	/	/
4.2.80.1	ALARMS ENERGIZED	/	/	/
4.2.80.2	Horn Disconnected	/	/	/
4.2.82.1	LUBE OIL FILTER DIFFERENTIAL HIGH FUNCTIONS	/	/	/
4.2.82.1.1	ALARM FUNCTIONS Correctly	/	/	/
4.2.82.1.2	RELAY R38 ENERGIZED	/	/	/
4.2.82.1.3	CONTACT CLOSED	/	/	/
4.2.82.2.1	ALARM FUNCTIONS CORRECTLY	/	/	/
4.2.82.2.2	RELAY R38 ENERGIZED	/	/	/
4.2.82.3.1	ALARM FUNCTIONS CORRECTLY	/	/	/
4.2.82.3.2	RELAY R38 ENERGIZED	/	/	/
4.2.82.4.1	ALARM FUNCTIONS CORRECTLY	/	/	/
4.2.82.4.2	RELAY R38 ENERGIZED	/	/	/
4.2.82.5.1	ALARM FUNCTIONS CORRECTLY	/	/	/
4.2.82.6.1	ALARM FUNCTION CORRECTLY	/	/	/
4.2.82.7.1	ALARM FUNCTIONS CORRECTLY	/	/	/
4.2.82.8.1	ALARM FUNCTIONS CORRECTLY	/	/	/



Sheet 24 of 30

PROCEDURE STEP	DESCRIPTION	MAINT. INIT/DATE	HOLD POINT (Yes/No)	QC INIT/DATE
4.2.82.9.1	ALARM FUNCTIONS CORRECTLY	N/A 12/13/93	/	/
4.2.82.9.2	RELAY R38 ENERGIZED	/	/	/
4.2.82.10.1	ALARM FUNCTIONS CORRECTLY	/	/	/
4.2.82.10.2	RELAY R38 ENERGIZED	/	/	/
4.2.82.11.1	ALARM FUNCTIONS CORRECTLY	/	/	/
4.2.82.11.2	RELAY R38 ENERGIZED	/	/	/
4.2.82.12.1	ALARM FUNCTIONS CORRECTLY	/	/	/
4.2.82.12.2	RELAY R38 ENERGIZED	/	/	/
4.2.82.13.1	ALARM FUNCTIONS CORRECTLY	/	/	/
4.2.82.14.1	ALARM FUNCTIONS CORRECTLY	/	/	/
4.2.82.15.1	ALARM FUNCTIONS CORRECTLY	/	/	/
4.2.82.16.1	ALARM FUNCTIONS CORRECTLY	/	/	/
4.2.82.17.1	ALARM FUNCTIONS CORRECTLY	/	/	/
4.2.82.17.2	RELAY R35 ENERGIZED	/	/	/
4.2.82.18.1	ALARM FUNCTIONS CORRECTLY	/	/	/



PROCEDURE NO.		REVISION	PAGE NO	
VEGP	27563-C	2	70 of 75	
Sheet 25 of 30				
PROCEDURE STEP	DESCRIPTION	MAINT. INIT/DATE	HOLD POINT (Yes/No)	QC INIT/DATE
4.2.82.19.1	ALARM FUNCTIONS CORRECTLY	1/ACJP/3/28/80	/	/
4.2.82.20.1	ALARM FUNCTIONS CORRECTLY	/	/	/
4.2.82.20.2	RELAY R38 ENERGIZED	/	/	/
4.2.82.21.1	ALARM FUNCTIONS CORRECTLY	/	/	/
4.2.82.22.1	ALARM FUNCTIONS CORRECTLY	/	/	/
4.2.82.22.2	RELAY R38 ENERGIZED	/	/	/
4.2.82.23.1	ALARM FUNCTIONS CORRECTLY	/	/	/
4.2.82.23.2	RELAY R38 ENERGIZED	/	/	/
4.2.82.24.1	ALARM FUNCTIONS CORRECTLY	/	/	/
4.2.82.25.1	ALARM FUNCTIONS CORRECTLY	/	/	/
4.2.82.26.1	ALARM FUNCTIONS CORRECTLY	/	/	/
4.2.82.26.2	RELAY R38 ENERGIZED	/	/	/
4.2.82.27.1	ALARM FUNCTIONS CORRECTLY	/	/	/
4.2.82.27.2	RELAY R38 ENERGIZED	/	/	/
4.2.82.28.1	ALARM FUNCTIONS CORRECTLY	/	/	/
4.2.82.28.2	RELAY R38 ENERGIZED	✓/	/	/



PROCEDURE NO.		REVISION	PAGE NO.	
VECP	27563-C	2	71 of 75	

Sheet 26 of 30

PROCEDURE STEP	DESCRIPTION	MAINT. INIT/DATE	HOLD POINT (Yes/No)	QC INIT/DATE
4.2.82.29.1	ALARM FUNCTIONS CORRECTLY	N/A 1/3/2010		/
4.2.82.29.2	RELAY R38 ENERGIZED	/		/
4.2.82.30.1	ALARM FUNCTIONS CORRECTLY	/		/
4.2.82.31.1	ALARM FUNCTIONS CORRECTLY	/		/
4.2.82.31.2	RELAY R20 ENERGIZED CONTACT CLOSED	/		/
4.2.82.32.1	ALARM FUNCTIONS CORRECTLY	/		/
4.2.82.33.1	ALARM FUNCTIONS CORRECTLY	/		/
4.2.82.33.2	EMERGENCY STATUS LIGHT DE-ENERGIZED	/		N/A 1/3/2010
4.2.82.34.1	ALARM FUNCTIONS CORRECTLY	/		/
4.2.82.35.1	ALARM FUNCTIONS CORRECTLY	/		/
4.2.82.35.2	CONTACT CLOSED	/		/
4.2.82.36.1	ALARM FUNCTIONS CORRECTLY	/		/
4.2.82.36.2	ALARM FUNCTIONS CORRECTLY	/		/
4.2.82.37.1	ALARM FUNCTIONS CORRECTLY	/		/
4.2.82.38.1	ALARM FUNCTIONS CORRECTLY	/		/
4.2.82.39.1	ALARM FUNCTIONS CORRECTLY	/		/



Sheet 27 of 30

PROCEDURE STEP	DESCRIPTION	MAINT. INIT/DATE	HOLD POINT (Yes/No)	QC INIT/DATE
4.2.82.40.1	ALARM FUNCTIONS CORRECTLY	<u>2/10/90</u>		
4.2.82.41.1	ALARM FUNCTIONS CORRECTLY			
4.2.82.42	RELAYS INSTALLED			
4.2.83	RELAY RESET			
4.2.84.1	NO PRESSURE AT L.B. GAUGE			
4.2.84.2.1	120 VDC PRESENT			
4.2.84.3.1	120 VDC PRESENT			
4.2.85.1	PRESSURE AT R.B. GAUGE			
4.2.85.2	NO PRESSURE AT LB GAUGE			
4.2.85.3.1	NO VOLTAGE PRESENT			
4.2.85.4.1	NO VOLTAGE PRESENT			
4.2.87.1	CONTACT CLOSED			
4.2.87.2	CONTACT CLOSED			
4.2.88.1	CONTACT OPEN			
4.2.88.2	CONTACT OPEN			
4.2.89.1	TUBING RECONNECTED	<u>13-29-90</u>		<u>13-29-90</u>
4.2.89.2	TUBING RECONNECTED			<u>13-29-90</u>
4.2.89.3	TUBING RECONNECTED			<u>13-29-90</u>
4.2.90	TUBING RECONNECTED			<u>13-29-90</u>
4.2.91	TUBING RECONNECTED	<u>13-29-90</u>		<u>13-29-90</u>



PROCEDURE  
STEP

## DESCRIPTION

MAINT.  
INIT/DATEHOLD  
POINT  
(Yes/No)QC  
INIT/DATE

4.2.92.1

LINKS CLOSED

DDP 1/29/90

NO

1/31/90

4.2.92.2

LINKS CLOSED

/

/

4.2.92.3

LINKS CLOSED

/

/

4.2.92.4

LINKS CLOSED

/

/

4.2.92.5

LINKS CLOSED

/

/

4.2.92.6

LINKS CLOSED

/

/

4.2.92.7

LINKS CLOSED

/

/

4.2.92.8

LINKS CLOSED

/

/

4.2.92.9

LINKS CLOSED

/

/

4.2.92.10

LINKS CLOSED

/

/

4.2.92.11

LINKS CLOSED

/

/

4.2.92.12

LINKS CLOSED

/

/

4.2.92.13

LINKS CLOSED

/

/

4.2.92.14

LINKS CLOSED

/

/

4.2.92.15

LINKS CLOSED

/

/

4.2.92.16

LINKS CLOSED

/

/

4.2.92.17

LINKS CLOSED

/

/

4.2.92.18

LINKS CLOSED

/

/

4.2.92.19

LINKS CLOSED

/

/

4.2.92.20

LINKS CLOSED

/

/

4.2.92.21

LINKS CLOSED

/

/

4.2.92.22

LINKS CLOSED

/

/

/



PROCEDURE NO.		REVISION	PAGE NO.	
VEGP	27563-C	2	74 of 75	

Sheet 29 of 30

PROCEDURE STEP	DESCRIPTION	MAINT. INIT/DATE	HOLD POINT (Yes/No)	QC INIT/DATE
4.2.92.23	LINKS CLOSED	DR 13/29/90	No	W 13/28/90
4.2.92.24	LINKS CLOSED	/	/	/
4.2.92.25	LINKS CLOSED	/	/	/
4.2.92.26	LINKS CLOSED	/	/	/
4.2.92.27	LINKS CLOSED	/	/	/
4.2.92.28	LINKS CLOSED	/	/	/
4.2.92.29	LINKS CLOSED	/	/	/
4.2.92.30	LINKS CLOSED	/	/	/
4.2.92.31	LINKS CLOSED	/	/	/
4.2.92.32	LINKS CLOSED	/	/	/
4.2.92.33	LINKS CLOSED	/	/	/
4.2.92.34	LINKS CLOSED	/	/	/
4.2.92.35	LINKS CLOSED	/	/	/
4.2.92.36	LINKS CLOSED	/	/	/
4.2.92.37	LINKS CLOSED	V	V	V
4.2.93	TOGGLE SWITCHES OPEN	SL 13/29/90	No	W 13/28/90
4.2.94	ENGINE WIRE RECONNECTED	DR 13/29/90	/	W 13/28/90
4.2.95	ENGINE WIRE RECONNECTED	DR 13/29/90	/	W 13/28/90
4.2.96	WIRE 402 RECONNECTED	N/A 13/28/90	No	W 13/28/90
4.2.97	JUMPER REMOVE	DR 13/29/90	V	W 13/28/90



PROCEDURE NO. VEGP	27563-C	REVISION 2	PAGE NO. 75 of 75
-----------------------	---------	---------------	----------------------

Sheet 30 of 30

PROCEDURE STEP	DESCRIPTION	MAINT. INIT/DATE	HOLD POINT (Yes/No)	QC INIT/DATE
4.2.98	JUMPER REMOVE	DJP 13/29/90	No	13/23/90
4.2.99	FREQUENCY GENERATOR REMOVED	DJP 13/29/90		
4.2.100	EQUIPMENT RESTORED TO OPERATIONAL CONDITION	RAJ 13-29-90		
4.2.101	SHIFT SUPERVISOR NOTIFIED	RAJ 3-29-90	V	V

Comments/Additional Hold Points T.R. 3-29-90

\_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_

QC has reviewed this procedure for Hold Points 10/28/90  
SIGNATURE

APPROVED <input checked="" type="checkbox"/> DISAPPROVED <input type="checkbox"/>	
FOREMAN	DATE
<u>[Signature]</u>	3-29-90

COMPLETED BY	DATE
<u>[Signature]</u>	3-29-90



1. CONTROL NO. 19001684 00 2. DATE 03/31/90 3. UNIT 1 4. SYSTEM 2403  
MPL/TAG NO. 12403G4001 DIESEL GENERATOR 5A. REPAIR TAG  
MPL/TAG(S) ASSOCIATED WITH SPECIAL INDICATORS  
6. PROB/ TO VERIFY TIMING OF TWO TRIPS DURING LOSP, THE FOLLOWING STEPS  
WORK (SEE ATTACHED COPY) NEED TO BE PERFORMED.  
REQ.

CONT.  
N

FOR INFORMATION ONLY

**ORIGINAL**

7. INITIATOR HASSAN DIANATI 8. SUPRV HASSAN DIANATI LOC 1DGB1-  
9. MWO CLASS S EQP CLASS 015/1010. UNIT STAT 12 11. FIRE PROTECT NO  
12. DCR N 13. NCR/DR N 14. TYPE MAINT P 15. DURATION 6  
16. CRAFT MECH (EST/ACT) ELEC (EST/ACT) I&C (EST/ACT) CONT (EST/ACT) HP/OT (EST/ACT)  
CREW 0 0 2.0 3/31/90 2.0 0 0  
HRS. 12 20.0 0 0  
EXP. 0 0 0 0  
SCHED BEG                  
SCHED END                  
RESP FOREMAN                  
17. CLR N 18. WELD PERM N RWP PERM N  
19. ~~HOLD POINT ATTACHED~~ 20. PROC 20429 C  
QC REVIEWED BY Jim Kelly 3/31/90 21. PRI 14 22. LCO 190353I  
23. WORK \* PR 3/31/90  
A INST. \* REQUIRES DELA- RELEASE FOR WORK BY K. STOKES OR  
P. KOCHERY 3/31/90

NT.

OPS HP DATE 3/31/90 MNT MHG DATE 3/31/90 25. SPEC REV REQ XX 3/31/90  
HP HP DATE 3/31/90 ENG HP DATE 3/31/90 26. MWO RELEASE FOR WORK  
27. ACT hooked to Recorder Channel #687, 6 to 06 breaker T1, and  
WORK 7 to A.T. Start Solenoids, Recorder VP 7032 for 3/31/90  
PERFORMED

See Cont Sheet

CONT.  
N

HIST SUM  
28. MTRL REQD NA  
29. PERSON PERFORMING WORK (NAME) Newton, Jack DATE 3/31/90 30. MAINTENANCE FOREMAN Philip J. Meloy DATE 4/1/90  
31. INSPECTION PERFORMED BY Patricia Ann Colvin DATE 4/2/90  
32. METHOD OF F.T. None required due to work performed - W8 4/1/90  
33. PROCEDURE # NA 34. PERFORMED BY See Block 29 35. DATE       
36. PROVES OPERABILITY NA 37. METHOD USED TO PROVE OPERABILITY NA  
38. SATISFY / UNSATISFY NA 39. IF UNSAT. CORR. ACTION NA  
40. UNIT STATUS AT TIME OF FAILURE N 41. TYPE FAIL NA 42. MODE OF FAIL N  
43. CAUSE OF FAILURE N 44. DETECT BY N 45. EFFECT ON SYS N  
46. EFF ON PLANT N 47. MWO STAT 6D 48. CAUSE N 49. CORR ACT. N  
50. NEW MWO NA 51. OPER. ACCEPT BY William J. [Signature] DATE 6/20/90  
52. OSOS APPROVAL NA DATE NA  
53. SPEC REV COMP NA DATE NA 54. MEET # NA DATE NA  
55. CLOSE OUT APPROVAL BY QC NA DATE NA

# A TRAIN

3-31-90



CONTROL NO. 19001684 00

WORK INSTRUCTIONS: <sup>MHG</sup> 3/31/90 \*\*CAUTION\*\* ALL PERSONNEL INVOLVED IN THE TESTING MUST READ AND UNDERSTAND THE ATTACHED CAUTION STATEMENT. DURING THE ENGINE START AND SUBSEQUENT TESTING IF ANY TRIPS OCCUR OTHER THAN PLANNED TRIPS OR OBSERVE OTHER SIGNIFICANT MALFUNCTION. STOP THE TEST AND NOTIFY IIT TEAM. TEST WILL NOT CONTINUE WITHOUT THE CONCURRENCE FROM IIT TEAM MEMBER. ANY PROTECTION OF THE TESTING THAT COULD IMPACT THE RELIABILITY AND SAFETY OF THE D/G SYSTEMS MUST BE EVALUATED BY GA POWER COMPANY PRIOR TO TESTING. IF A TEST NEEDS TO BE STOPPED, ENSURE ALL EQUIPMENT IS PLACED IN A SAFE POSITION.

NOTE:

TURN ALL 3 VIDEO CAMERAS AND RECORDERS TO RECORD THE ANNUNCIATORS AND OTHER ENGINE & GENERATOR PARAMETERS AS IN UV TEST.

WORK INSTRUCTIONS:

- A. ALL DG STARTS MAY BE PRECEDED BY TURBOCHARGER PRELUDE.
- B. STARTS MAY BE INITIATED FROM CONTROL ROOM OR LOCALLY (MANUAL OR AUTOMATIC) AS DIRECTED BY SYSTEM ENGINEER.
- C. DG STOPS MAY BE INITIATE FROM CONTROL ROOM OR LOCALLY (MANUAL OR AUTOMATIC) AS DIRECTED BY SYSTEM ENGINEER.

- 1. CONNECT CHART RECORDER IN DG1A ENGINE CONTROL PANEL 1-2403-P5-DG2 AS FOLLOWS:

A. ONE CHANNEL ACROSS AIR START SOLENOIDS AT TERMINALS E5(+) AND E4(-). 0-250VDC F.5.

<sup>MHG</sup> 3-31-90 ~~B. ONE CHANNEL ACROSS B3 BREAKER TRIP PRESSURE SWITCH PS-9B1 AT TERMINAL L51 AND L52 -125 -0 + 125 VDC P5~~

- 2. WITH ORIGINAL SENSORS INSTALLED, START DG1A
- 3. STOP DG1A.
- 4. DISCONNECT TWO JACKET WATER HIGH TEMPERATURE SENSORS.
- 5. START DG1A, DIESEL TRIP EXPECTED TIME DG START TO PS-9B1 ACTUATION.
- 6. RECONNECT JACKET WATER HIGH TEMPERATURE SENSOR LINES.
- 7. DISCONNECT LOW PRESSURE JACKET WATER SENSOR.
- 8. START DG1A. TRIP EXPECTED. TIME DG START TO PS-9B1 ACTUATION.
- 9. RECONNECT LOW PRESSURE JACKET WATER SENSOR LINE.

AFTER RECONNECTING THE LINES FOLLOWING THE TEST PERFORM LEAK DETECTION BY SNOOP LEAK DETECTOR AND FIX ANY LEAKS DETECTED.



GEORGIA POWER CO.

1 CONTROL NO. 19001684	2 REVISION NO. A	3 MPL TAG NO. 12403 P5 DG2 1240364001	4 DATE 3/31/90
5 REASON FOR REVISION CHANGE STEP IN WORK INSTRUCTIONS:			
BLOCK 23: STEP 1B - DELETE ORIGINAL INSTRUCTIONS AND ADD "Open Link LS1 and LS2. Determine which is <sup>BEH</sup> 3/31/90 (+) voltage. Connect recorder to either LS1 or <sup>BEH</sup> 3/31/90 LS2 that has no voltage. Close link LS1 and LS2. <sup>BEH</sup> 3/31/90 Connect other side of recorder to ground." <sup>BEH</sup> 3/31/90			
CONNECT CHART RECORDER ACROSS TERMINALS LS1 AND LS2. Add POWER SUPPLY IN SERIES WITH ONE CHART RECORDER LEAD. SPAN CHANNEL - 125 - 0 + 125 VDC			6 INITIATOR MARK GOLDMAN K( ) 3/31/90
REVIEW SIGNATURES			
7 MAINTENANCE ENG <i>[Signature]</i> 3/31/90	8 OPERATIONS <i>[Signature]</i> 3/31/90	9 CLEARANCE REQUIRED NO	
10 QC REVIEW <i>[Signature]</i> 3/31/90	11 HOLD POINTS HOLD POINT ATTACHED		
12 HP REVIEW <i>[Signature]</i> 3/31/90	13 NEW RWP REQUIRED NONE -		
14 ANII REVIEW N/A MHG 3/31/90	15 HOLD POINTS NONE		
16 WORK PLANNER Mark Goldman 3/31/90	17 PROCEDURES N/A 3/31/90 MHG		
18 FIRE PROTECTION REVIEW N/A MHG 3/31/90	19 SHIFT SUPERVISOR <i>[Signature]</i> 3/31/90		
20 REMARKS			



## Nuclear Plant Maintenance Work Order Continuation Sheet

MPL No. \_\_\_\_\_

MWO No. \_\_\_\_\_

19001687

Work Description Block 27 (cont)

1) Start No. 1 had all sensors in place. Performed a Normal Control Room Start to see if J.W. sensor malfunction alarm comes in.

J.W. sensor malfunction did not alarm.

2) Start No. 2 had High J.W. Sensors A and C vented. The following alarms came in as Groups:

Group 1: Low Pressure Starting Air

Generator Underfrequency - Cleared

Group 2: Low Pressure Jacket Water Trip

Low Turbo Oil Pressure Trip

Group 3: Malfunction J.W. Temperature Sensor

Trip High J.W. Temperature

High Temperature Lube Oil

High Temperature J.W.

3) Start No. 3: Everything was initially the same as Start 2 and results were exactly the same.

4) Start No. 4: Had High Jacket Water Sensors B and C <sup>KCS 2/21/90</sup> ~~vented~~ vented. Results were exactly as in Starts No. 2 and 3.

(Whole Page) KCS 2/21/90



## Nuclear Plant Maintenance Work Order Continuation Sheet

MPL No. \_\_\_\_\_

MWO No. \_\_\_\_\_

19001684

Work Description: \_\_\_\_\_

Block 27 (cont)

Start No. 5 ; High J.W. Temperature Sensors were re-connected. Low Pressure Jacket Water Sensor line was disconnected. Performed a normal Control Room Start. Engine Tripped after second time delay.

Alarms were Trip Low Pressure J.W. (1<sup>st</sup> IN) followed by Trip Low Turbo Oil Pressure.

Spurious alarms came in simultaneously with trip alarms. They were;

High temp. L.O. and High Temp J.W.

R. Stof 3/31/90

SNOOP TEST DONE ON JACKET WATER HIGH TEMP LINE CONNECTIONS AT SENSOR.

SENSORS A & C SATISFACTORY. SENSOR B HAS SLOW WEEPING CONDITION.

D. Stof 3/31/90

BLOCK 27 (CONT'D): DETERMINATED RECORDER CHANNELS AS DIRECTED. LIFTED LEADS WERE DOCUMENTED PER PROCEDURE 20429-C. MAINTAINED ZONE IV HOUSEKEEPING IN WORK AREAS. N/A 3-31-90



## IMPORTANT

FOR USE WITH CONTROL NO. 19001684

EXTREME CAUTION MUST BE TAKEN TO ENSURE THAT THE WORK PERFORMED BY THIS MWO DOES NOT IN ANY WAY CAUSE A LOSS OF INFORMATION CONCERNING THE CAUSE OR CAUSES THAT LED TO THE TRIPS OF EDG 1A ON MARCH 20, 1990 OR THE LOW JACKET WATER PRESSURE AND LOW TURBO OIL PRESSURE ALARMS FOR EDG 1B ON MARCH 23, 1990.

CARE SHOULD BE TAKEN TO PRESERVE THE AS FOUND CONDITION OF REPLACED COMPONENTS (E.G., PREVENTION OF DAMAGE DUE TO JARRING OR DROPPING), AND TO CAREFULLY DOCUMENT ANY ABNORMAL OR UNUSUAL CONDITIONS THAT COULD POTENTIALLY AFFECT COMPONENT OPERATION. ALL TESTING OR CALIBRATION ACTIVITIES SHOULD BE CAREFULLY OBSERVED AND ANY ABNORMAL OPERATION OR MALFUNCTION OF EDG PARTS SHOULD BE CAREFULLY AND THOROUGHLY DOCUMENTED.



FOR USE WITH CONTROL NO. 19001684

**Pharmacokinetics Data**

VECP 20429-C

### Regelungen

5

Page 840

5 of 6

## POWER AND SIGNAL REMOVAL/REPLACEMENT DATA SHEET

Sheet 1 of 1

☒ Safety Related/QC Holdpoints

[ ] Non-Safety Related

## NOTES

- a. To install jumpers and/or lift wires, other than those directly associated with the equipment tag(s)/scheme number(s) listed on the Work Order, notify the Shift
- b. Ensure that each lead (wire) is marked so it can be uniquely identified with its termination point.
- c. Independent verification is only required on safety related equipment. Place N/A in independent verification block for non-safety related equipment.
- d. If the worker leaves the immediate proximity of the work or the work is interrupted, complete and install a "Jumper and Lifted Wire" tag per 00306-C, "Temporary Jumper And Lifted Wire Control". Instead of Control Number use the Procedure number on the tag.
- e. If holdpoints do not apply, NA QC Verification block.
- f. If applicable, tags shall remain intact and will only be removed by the independent verifier.

[illegible]



## COMPLETION SHEET

PROCEDURE	REVISION	SHEET
20429-C	5	1 of 1
TAG NO.	DESCRIPTION	
	Short Term Documentation of Temporary Jumpers and Lifted Wires	
SERIAL NO.	MANUFACTURER	MODEL
TEST EQUIPMENT USED	M&TE #	<input checked="" type="checkbox"/> Safety Related/QC Hold Point <input type="checkbox"/> Non-Safety Related

PROCEDURE STEP	DESCRIPTION	MAINT. INIT/DATE	HOLD POINT (Yes/No)	QC INIT/DATE
4.1	Notify Shift Supervisor	<u>NAW 133-90</u>	<u>NO</u>	<u>TX 13/3/90</u>
4.2	Clearance and Tagging	<u>W/A 1</u>	<u>NO</u>	<u>1</u>
4.10	Tighten Connections	<u>NAW 133-90</u>	<u>NO</u>	<u>1</u>
4.12	Notify Shift Supervisor	<u>NAW 133-90</u>	<u>NO</u>	<u>TX 13/3/90</u>
Comments/additions: 1 hold points: <u>NONE</u>				

QC has reviewed this procedure for hold points James G. G. 3/31/90  
 Signature

APPROVED ( <input checked="" type="checkbox"/> ) DISAPPROVED ( <input type="checkbox"/> )
FOREMAN DATE
<u>P. Linsley</u> <u>4-1-90</u>

COMPLETED BY	DATE
<u>James G. G.</u>	<u>3-31-90</u>



20429-C Revision 5

DO NOT BYPASS QC HOLD OR WITNESS POINTS

IR 34127 PC 3/31/90



Building <i>Diesel Generator</i>	Procedure/Spec. No./Rev. <i>20429-C R/5</i>
Sys./Start-Up Designator <i>2403</i>	Tag No. <i>12403 G 4001</i>
Drawing No./Rev. <i>N/A</i>	Other <i>N/A</i>

1. Inspector will use separate form for each completed inspection function(s) and insert original with work package, use continuation sheets when needed.
2. Use simple narrative type report procedure. Reference all applicable drawing numbers, specifications, special instructions, etc., connected with your inspection. Use sketches, when applicable, showing dimensions checked, alignment, physical location of defects found, etc. N/A all blocks not used.
3. Upon completion of the inspection activity, enter results below and sign and date.

Remarks *Visually verified reconnection of links TBK-51 and TBK-52 in Engine Control Panel 12403-15-DG2. Connections were snug + tight. Verified pre-pur leak test was performed and considered satisfactory.*

Sketch

Inspection Results

☒ SAT☐ UNSAT—ODR/DR NO.(s)

705516A MCS191

Inspector

*Patricia L. Calhoun*

Date

*3/31/90*



## EQ EVALUATION CHECKLIST

FOR USE ON PROJECT CLASSES Q111, Q212,  
Q313, Q013, Q015, Q11E, Q11J, Q12E, 61J

MMO NO. 19001684

## SECTION I

## PART A ORIGINAL PART

1. DESCRIPTION DG 1A  
 2. TAG NO. 1240364001  
 3. PROJECT CLASS Q015  
 4. SPECIFICATION (EQDP) NO. X4AK01  
 5. MANUFACTURER DELAVAL  
 6. MODEL NO. N  
 7. PART NO. A

## PART B REPLACEMENT PART

1. DESCRIPTION \_\_\_\_\_  
 2. MMR NO. \_\_\_\_\_  
 3. STOCK NO. \_\_\_\_\_  
 4. SPECIFICATION (EQDP) NO. \_\_\_\_\_  
 5. MANUFACTURER N  
 6. MODEL NO. A  
 7. PART NO. \_\_\_\_\_  
 8. PO NO. \_\_\_\_\_

COMMENTS

\* No Parts Used.

## SECTION II WORK PLANNING

1. ARE PROCEDURES, VENDOR MANUALS, DRAWINGS OR INSTRUCTIONS AVAILABLE TO DISASSEMBLE/REWORK COMPONENT?

☒ YES ☐ NO  
MHE 1 3/2/80  
 (Init. Date)

2. ARE SPECIFICATION NUMBERS FOR ORIGINAL AND REPLACEMENT ITEMS THE SAME?

☐ YES ☐ NO

3. ARE MANUFACTURER MODEL/PART NUMBERS OF THE ORIGINAL AND REPLACEMENT PARTS THE SAME?

☐ YES ☐ NO

4. IS BULK MATERIAL LISTED ON ATTACHMENT ACCEPTABLE? LIST ITEM NO. FROM ATTACHMENT IF "NO" IS CHECKED.

N  
 (Item No.)

☐ YES ☐ NO

1  
 (Init. Date)

## NOTE

If items 2, 3, or 4 are checked No, the Checklist must be reviewed by the EQ Group.

- [ ] PART(S) ARE ACCEPTABLE FOR USE  
 [ ] SEND TO EQ GROUP

J. R. Kelly 14/2/80  
 WPG DATE

## SECTION III EQ GROUP EVALUATION

- [ ] PART IS ACCEPTABLE FOR USE [ ] PART IS UNACCEPTABLE FOR USE

JUSTIFICATION FOR ACCEPTANCE:

EQ ENGINEER

DATE



## VEGP FIRE PROTECTION CHECKLIST

1. MWO NO. 19001684 2. MPL/TAG NO. 1240364001  
3. LOCATION \_\_\_\_\_

4. WILL THE WORK INSTALL, IMPAIR, MODIFY, ISOLATE, DEFEAT, OR REMOVE ANY OF THE FOLLOWING? IF THE ANSWER IS "YES" CHECK THE BOX, AND INDICATE APPROPRIATE DETAILS.

- ( ) SPRINKLER SYSTEM \_\_\_\_\_  
( ) INTERIOR HOSE STATION \_\_\_\_\_  
( ) HALON SYSTEM \_\_\_\_\_  
( ) DETECTION SYSTEM \_\_\_\_\_  
( ) EMERGENCY LIGHTING SYSTEM \_\_\_\_\_  
( ) PERMANENT COMBUSTIBLES (CABLE, WOOD, PLASTIC, ETC.) \_\_\_\_\_  
( ) STRUCTURAL STEEL, OR RACEWAY FIREPROOFING \_\_\_\_\_  
( ) FIRE SUPPRESSION SUPPLY SYSTEM (PUMPS, TANKS, ETC.) \_\_\_\_\_  
( ) CONDUIT SEALS OR EQUIPMENT ENCLOSURE (CABINET HOUSING) \_\_\_\_\_  
( ) FIRE EXTINGUISHER \_\_\_\_\_  
( ) COMMUNICATIONS SYSTEM \_\_\_\_\_  
( ) RCP OIL COLLECTION SYSTEM \_\_\_\_\_  
( ) SEISMIC STANDPIPE SYSTEM \_\_\_\_\_

5. WILL THE WORK DEFEAT, MODIFY OR IMPAIR ANY OF THE FOLLOWING FIRE SEPARATION FEATURES? IF THE ANSWER IS "YES" CHECK THE BOX, AND INDICATE APPROPRIATE DETAILS.

- ( ) A. FIRE AREA BOUNDARY (WALL, ETC.) \_\_\_\_\_  
( ) B. PASSIVE AREA BOUNDARY PENETRATION SEAL ASSEMBLY.  
PENETRATION SEAL \_\_\_\_\_  
WALL BLOCKOUT \_\_\_\_\_  
FLOOR PLUG OR HATCH \_\_\_\_\_  
CABLE TRAY OR CONDUIT WRAP \_\_\_\_\_  
RADIANT ENERGY SHIELD \_\_\_\_\_  
( ) C. ACTIVE FIRE AREA BOUNDARY PENETRATION SEAL.  
FIRE DOOR \_\_\_\_\_  
FIRE DAMPER \_\_\_\_\_

6. IF ALL THE ANSWERS IN BLOCKS 4 and 5 ARE "NO", STOP THE EVALUATION HERE, AND ENTER "NO" IN BLOCK 11 OF THE MWO FORM.  
IF ANY QUESTIONS WERE ANSWERED "YES", ENTER "YES" IN BLOCK 11 OF THE MWO FORM.

EVALUATOR M. Goldman DATE 3/31/90

POST WORK REVIEW (COMPLETE "A, B, OR C" BELOW)

- (A) THE CONDITION IMPACTING THE FIRE PROTECTION COMPONENTS LISTED ABOVE HAS BEEN REMOVED. FPE \_\_\_\_\_ DATE \_\_\_\_\_  
(B) THE FIRE PROTECTION COMPONENT IS STILL IMPAIRED.  
FPE \_\_\_\_\_ DATE N/A  
(C) RESTORATION OF THE IMPAIRMENT HAS BEEN TRANSFERRED (Ref: \_\_\_\_\_)  
AND THE FIRE PROTECTION LCO LOG HAS BEEN CHANGED TO REFERENCE THE NEW MWO FOR THIS IMPAIRMENT. FPE \_\_\_\_\_ DATE \_\_\_\_\_