



UNITED STATES  
NUCLEAR REGULATORY COMMISSION  
WASHINGTON, D. C. 20555

May 24, 1976

PDR  
PDR

George Lear, Chief, Operating Reactors Branch #3, DOR

DOCKETS NOS.: 50-219, 50-220, 50-237, 50-245, 50-249, 50-254, 50-259,  
50-260, ~~50-263~~, 50-265, 50-271, 50-277, 50-278, 50-293,  
50-296, 50-298, 50-321, 50-324, 50-325, 50-331, 50-333,  
50-341, 50-354, 50-355, and 50-366.

LICENSEES: Boston Edison Company, Carolina Power & Light Company,  
Commonwealth Edison Company, Detroit Edison Company, Georgia  
Power Company, Iowa Electric Light & Power Company, Jersey  
Central Power & Light Company, Nebraska Public Power District,  
Niagara Mohawk Power Company, Northeast Nuclear Energy Company,  
Northern States Power Company, Philadelphia Electric Company,  
Power Authority State of New York, Public Service Electric  
and Gas, Tennessee Valley Authority, Vermont Yankee Nuclear  
Power Corporation.

FACILITIES: Oyster Creek Nuclear Generating Station, Nine Mile Point  
Unit 1, Pilgrim 1, Dresden Units 2 and 3, Millstone Unit 1,  
Quad Cities Units 1 and 2, Monticello, Peach Bottom Units  
2 and 3, Browns Ferry Unit 1, 2 and 3, Vermont Yankee,  
Hatch Units 1 and 2, Brunswick Units 1 and 2, Duane Arnold  
Energy Center, Cooper, Fitzpatrick, Enrico Fermi Unit 2,  
and Hope Creek Units 1 and 2.

SUMMARY OF MEETING HELD ON MAY 13, 1976 WITH REPRESENTATIVES OF THE MARK I  
OWNERS GROUP

On May 13, 1976 a meeting was held in Bethesda with representatives of the  
Mark I Owners Group, General Electric Company (GE), and their technical  
consultants. The purpose of the meeting was (1) to discuss the program for  
the plant-unique torus support system analyses presented in a letter from GE  
to the NRC staff dated April 26, 1976, and (2) to discuss the 1/4 scale  
pool swell test program objectives. Enclosure 1 is a list of meeting attendees.

SUMMARY

N. Edwards, NUTECH, described the program for the plant-unique analyses of  
torus support systems and the piping attached to the torus. Enclosure 2  
contains the slides used in this presentation. General discussion between  
the NRC staff and representatives of the Mark I Owners Group resulted in


the identification of several outstanding areas of concern:

- a. The criteria which will be utilized to evaluate the plant unique analysis results include specified "strength ratios" (SR), where the SR for an element is defined as the stress (or strain) in the element for a given applied load divided by a lower bound of the value of the stress (or strain) in that element at which one would predict failure of the element. The NRC staff stated that general guidelines for defining "failure" for each failure mode being considered should be developed. A meeting between representatives of the Mark I owners group and the NRC staff will take place in early June 1976 to develop such guidelines.
- b. With respect to the plant unique sensitivity analysis for upward loads, the NRC staff requested that GE investigate the effects of applying the load factor (LF) to the entire pressure-time history curve (i.e., to both the downward and the upward segments of the curve) in addition to applying the LF to the upward force segment of the curve alone.
- c. The NRC staff requested information which supports the use of a static analysis (rather than a dynamic analysis) of piping systems attached to the torus to predict stresses due to a postulated torus uplift.
- d. The NRC staff stated that, in the application of the acceptance criteria for the attached piping,  $S_c$  should not be increased because of the dynamic strain rate effect.
- e. The NRC staff stated that the following information should also be included in the plant unique analyses:
  1. A description of the procedures utilized in calculating the "total" dynamic parameters (such as mass, stiffness, damping values, and forcing functions) for the single degree of freedom equivalent model in terms of the actual system parameters.
  2. A discussion of the effects of calculated torus uplift on the vent pipes and vent pipe bellows.
  3. A discussion of the effects of calculated torus uplift on the operability of active pumps and valves on piping lines attached to the torus.

Representatives of the Mark I Owners Group stated that the reassessment of the Long Term Program Tasks has been delayed and that the Owners Group will not be prepared to discuss this reassessment with the NRC staff until the first week in July 1976.

The NRC staff stated that, based upon the information which has been presented, application of a correction factor of 0.8 to the Most Probable Loads of January 28, 1976 is acceptable.

S. Stark, CE, described the preliminary design and test objectives of the 1/4 scale Mark I Containment testing facility. Enclosure 3 contains the slides used in this presentation. The NRC staff requested information related to future plans for three dimensional (3D) testing. R. Fernandez, EPRI, stated that negotiations were in progress for developing a 3D testing program which would consist of a 1/12 scale test facility with multiple downcomers. Representatives of the Owners Group stated that they would keep the NRC staff advised of any future plans for additional testing.



John Guibert  
Operating Reactors Branch #3  
Division of Operating

Enclosures:

1. Attendance List
2. Slides
3. Slides

ENCLOSURE 1

ATTENDANCE LIST

MEETING BETWEEN MARK I OWNERS GROUP AND NRC STAFF

MAY 13, 1976

<u>NAME</u>	<u>ORGANIZATION</u>
John Gilbert	NRC
George Iear	NRC
B. D. Liaw	NRC/EB
G. Bagchi	NRC/EB
Richard J. Stuart	NRC/DOR/ENG. BR.
Jack Kudrick	NRC
C. C. Lainas	NRC
C. J. Anderson	NRC
C. I. Grimes	NRC
K. Tedesco	NRC
Norman W. Edwards	NUTECH
R. E. Keever	NUTECH
R. F. Petrokas	NUTECH
W. Z. Masters	GE
S. J. Stark	GE
R. H. Buchholz	GE
L. V. Sobon	GE
W. E. Cooper	Teledyne Mat'l. Res.
J. A. Hayward	Teledyne Mat'l. Res.
C. W. Wolf	Jersey Central Power & Light
B. Biava	Jersey Central Power & Light
T. T. Robin	Southern Services
K. R. Ly-Engar	Southern Services
G. Maise	Brookhaven Lab
G. H. Neils	Northern States Power
D. Lynn Whitt	CBI
R. H. Logue	Philadelphia Electric Co.
R. F. Reedy	Chicago Bridge & Iron
W. F. Bauer	Public Service E & G Co.
D. P. Galle	Commonwealth Edison
P. Kennedy	Tokyo Elec. Power Co.
R. N. Smart	NUS Co.
R. T. Fernandez	EPRI
F. E. Gregor	Detroit Edison Co.

DESCRIPTION OF  
SHORT TERM PROGRAM  
PLANT UNIQUE TORUS SUPPORT SYSTEMS  
AND ATTACHED PIPING ANALYSIS

Prepared for:

Mark I Containment Owners Group

April 23, 1976

DESCRIPTION OF  
SHORT TERM PROGRAM  
PLANT UNIQUE TORUS SUPPORT  
SYSTEMS AND ATTACHED PIPING ANALYSIS

TABLE OF CONTENTS

	<u>Page</u>
LIST OF FIGURES	iii
1.0 INTRODUCTION	1.1
2.0 METHOD OF ANALYSIS	2.1
2.1 Downward Loads	2.1
2.2 Upward Loads	2.2
2.2.1 Torus Support Systems	2.2
2.2.2 Piping Attached to Torus	2.3
3.0 LOADINGS	3.1
4.0 CRITERIA	4.1
4.1 Base Case Analysis	4.2
4.1.1 Torus Support System	4.2
4.1.2 Attached Piping	4.2
4.2 Load Sensitivity Analysis	4.3
4.2.1 Torus Support System	4.4
4.2.2 Attached Piping	4.4
4.3 Plant Unique Action Plan	4.5
5.0 CONCLUSION	5.1
6.0 REFERENCES	6.1

## METHOD OF ANALYSIS

- DOWNWARD LOADS
- UPWARD LOADS
  - TORUS SUPPORT
  - ATTACHED PIPING

LOADINGS

DEAD LOADS

HYDROSTATIC

EARTHQUAKE

HYDRODYNAMIC POOL SWELL



BASE CASE ANALYSIS:

ADDENDUM NO. 2 LOADS

SENSITIVITY ANALYSIS

$$\text{LOAD} = \text{LF} * (\text{CF} * \text{ADDENDUM No. 2 LOADS})$$

downward  
2D or 3D

upward  
1D

## CRITERIA

### BASE CASE ANALYSIS

- TORUS SUPPORT SYSTEM

$$SR \leq 0.5$$

- ATTACHED PIPING

$$\frac{iM_D}{Z} < 3.0 S_C$$

$$\frac{iM_D}{Z} < 5.0 S_C$$

CRITERIA

SENSITIVITY ANALYSIS

- TORUS SUPPORT SYSTEM

$$SR \leq 1.0 \text{ FOR } LF = 1.5$$

- ATTACHED PIPING

$$LF = 1.5$$




FIGURE 4.2-2 Criteria for Upward Load

PLANT UNIQUE ACTION PLAN

- LE AT WHICH CRITERIA IS SATISFIED
- DESCRIBE PROPOSED ACTION
- DISCUSS WITH NRC

1/4 Scale Mark I Containment Test:

Description Of Test Facility

Instrumentation

Test Objectives

Test Matrix

Uncertainty Analysis

Program Milestones

## Description Of Test Facility

Scaled Up Model Of  $1/12$  Scale Fac

Torus Diameter = 93 inches

One Pair Of Downcomers (2-D

Section Width = 22.2 inches

Downcomer Submergence = 1 foot


Volumes Increased by  $(3)^3$

Drywell Charged By Pressurized Tank



Improved Instrumentation (Later)

Improved Control Of Test (Later)

Structural Interaction Minimized



STANDARD SUPPORT



DESIGNED BY	DATE	SCALE
CHECKED BY		
APPROVED BY		
PROJECT NO.		
DRAWING NO.		
TITLE		
MATERIALS		
NO.	DESCRIPTION	QUANTITY
1	STEEL	
2	BRASS	
3	ALUMINUM	
4	COPPER	
5	GLASS	
6	WOOD	
7	PAINT	
8	WELDING	
9	FINISH	
10	OTHER	



# Instrumentation

## Improved

24 High Speed Data Channels

16 Pressure Transducers

2 Load Cells

2 Accelerometers

1 Diff. Pressure Transducer

1 Thermocouple

1 Spare

1 Camera Synchronization

Full View Front Window

Side Window

Improved Timing Indication

Larger Scale Facility

Less Relative Uncertainty  
Longer Transient  
Higher Absolute Pressure  
Lower Scale Up Factor

# Test Objectives

Primary: Assess Validity Of Scaling Laws

Peak Downward Pressure Load

Peak Upward Pressure Load

Net Pressure Load History

Pool Swell History

Phenomena Time Phasing

Vent Clearing Transient

Influence Of Breakthrough

Boundary Conditions Set By Scaling Laws

Verify Base Case and  $\Delta P_{Dw}/w$

Input For Uncertainty Analysis

Secondary: Measure Vent Impact And Drag Loads

PROPOSED TEST MATRIX

RUN	SUBMERGENCE, FEET	TORUS PRESSURE PSI	DRWELL/TORUS DELTA P, IN - H <sub>2</sub> O	DRWELL PRESSURIZATION RATE, PSI/SEC	ENTHALPY FLUX BTU/SEC
MEDIUM ORIFICE RUNS					
1 - 8	1.0	3.68	0	24.2	360
9 & 10	"	"	6.0	"	"
11 & 12	"	"	12.0	"	"
LARGE ORIFICE RUNS					
13 - 20	1.0	3.68	0	36.4	600
21 & 22	"	"	6.0	"	"
23 & 24	"	"	12.0	"	"

# Uncertainty Analysis

Uncertainties To Be Considered

Instrument Uncertainty

Scatter In Results

Analysis Will Be Included In Test  
Report

# Program Milestones

## Completed

Scope And Objectives 4/13/70

Preliminary Design 5/11/70

## Forecasted

Approve Final Design 7/3/70

Complete Facility Fabrication  
And Installation 8/29/70

Complete Tests 9/30/70

Submit Test Report 4 Q 70