

The Light company

Houston Lighting & Power

P.O. Box 1700 Houston, Texas 77001 (713) 228-9211

February 4, 1988
ST-HL-AE-2493
File No.: G20.02
10CFR50.90

U. S. Nuclear Regulatory Commission
Attention: Document Control Desk
Washington, DC 20555

South Texas Project Electric Generating Station
Unit 1
Docket No: STN 50-498
Unit 1, Cycle 1 Radial Peaking Factor Limit Report

The attached subject report is being provided in accordance with South Texas Unit 1 Technical Specifications 4.2.2.2e and 6.9.1.6. The information provided in the attached report is consistent with the radial peaking factor values found in the present Technical Specifications 4.2.2.2e.

If you should have any questions on this, please contact Ms. F.A. White at (512)972-7985.



G. E. Vaughn
Vice President
Nuclear Plant Operations

- Attachments: 1) Figure 1, Maximum ($F^T q$ Prel) vs. Axial Core Height During Normal Core Operation
2) Radial Peaking Factor Limit Report

GEV/FAW/jkk

8802110390 880204
PDR ADOCK 05000498
P PDR

L3/GM/NRC

A Subsidiary of Houston Industries Incorporated

A001
||

cc:

Regional Administrator, Region IV
Nuclear Regulatory Commission
611 Ryan Plaza Drive, Suite 1000
Arlington, TX 76011

INPO
Records Center
1100 Circle 75 Parkway
Atlanta, GA. 30339-3064

N. Prasad Kadambi, Project Manager
U. S. Nuclear Regulatory Commission
1 White Flint North
11555 Rockville Pike
Rockville, MD 20852

Dan R. Carpenter
Senior Resident Inspector/Operations
c/o U. S. Nuclear Regulatory Commission
P. O. Box 910
Bay City, TX 77414

J. R. Newman, Esquire
Newman & Holtzinger, P.C.
1615 L Street, N.W.
Washington, DC 20036

R. L. Range/R. P. Verret
Central Power & Light Company
P. O. Box 2121
Corpus Christi, TX 78403

R. John Miner (2 copies)
Chief Operating Officer
City of Austin Electric Utility
721 Barton Springs Road
Austin, TX 78704

R. J. Costello/M.T. Hardt
City Public Service Board
P. O. Box 1771
San Antonio, TX 78296


Rufus S. Scott
Associate General Counsel
Houston Lighting & Power Company
P. O. Box 1700
Houston, TX 77001

UNITED STATES OF AMERICA
NUCLEAR REGULATORY COMMISSION

In the Matter)
)
Houston Lighting & Power) Docket Nos. 50-498
Company, et al.,)
)
South Texas Project)
Units 1 and 2)

AFFIDAVIT


G. E. Vaughn being duly sworn, hereby deposes and says that he is Vice President, Nuclear Plant Operations, of Houston Lighting & Power Company; that he is duly authorized to sign and file with the Nuclear Regulatory Commission the attached report in accordance with Technical Specification 6.9.1.6; is familiar with the content thereof; that the matters set forth therein are true and correct to the best of his knowledge and belief.



G. E. Vaughn
Vice President
Nuclear Plant Operations

STATE OF TEXAS)
)
COUNTY OF MATAGORDA)

Subscribed and sworn to before me, a Notary Public in and for Matagorda County, Texas this 4 day of FEBRUARY, 1988.



Notary Public in and for the
State of Texas

My commission expires:

5-27-88

RADIAL PEAKING FACTOR LIMIT REPORT

This Radial Peaking Factor Limit Report is provided in accordance with Paragraph 4.2.2.2 of the South Texas Nuclear Plant Technical Specifications.

1. For all core planes containing control rods;

$$F_{xy}^{RTP} \leq 1.72 \text{ for all core elevations,}$$

2. For all unrodded planes;

$$F_{xy}^{RTP} \leq 1.55 \text{ for all core elevations.}$$

These $F_{xy}(z)$ limits were used to confirm that the heat flux hot channel factor $F_Q(z)$ will be limited to the Technical Specification values of:

$$F_Q(z) \leq \left[\frac{2.50}{P} \right] K(z) \text{ for } P > 0.5 \text{ and}$$

$$F_Q(z) \leq [5.0] K(z) \text{ for } P \leq 0.5$$

assuming the most limiting axial power distributions expected to result from the insertion and removal of control banks C and D during operation, including the accompanying variations in the axial xenon and power distributions as described in the "Power Distribution Control and Load Following Procedures", WCAP-8403, September, 1974. Therefore, these F_{xy} limits provide assurance that the initial conditions assumed in the LOCA analysis are met, along with the ECCS acceptance criteria of 10CFR50.46.

See Figure 1 for a plot of $[F_Q^T \cdot P_{rel}]$ vs. Axial Core Height.




FIGURE 1
MAXIMUM $(F_q^T * P_{rel})$ VS. AXIAL CORE HEIGHT
DURING NORMAL CORE OPERATION