



P.O. BOX 97 ■ PERRY, OHIO 44081 ■ TELEPHONE (216) 259-3737 ■ ADDRESS-10 CENTER ROAD

*Hal Ornstein  
AED*

*Serving The Best Location in the Nation*  
PERRY NUCLEAR POWER PLANT

**Murray R. Edelman**  
SR. VICE PRESIDENT  
NUCLEAR

November 9, 1987  
PY-CEI/OIE-0288 L

Mr. A. Bert Davis  
Regional Administrator, Region III  
U.S. Nuclear Regulatory Commission  
799 Roosevelt Road  
Glen Ellyn, Illinois 60137

Perry Nuclear Power Plant  
Docket No. 50-440  
Augmented Inspection Team (AIT)  
Status and Commitments

Dear Mr. Davis:

This letter provides a preliminary description on the sequence of events, troubleshooting, and conclusions surrounding the MSIV slow closure problem. It also contains corrective actions and commitments made to the AIT on November 9, 1987. The formal report required by your Confirmatory Action letter dated November 4, 1987 will be submitted on or before December 4, 1987.

Based upon the information provided to date, we plan to restart the plant on November 10, 1987 with your concurrence. If you have any questions, please feel free to call.

Very truly yours,

Murray R. Edelman  
Senior Vice President  
Nuclear Group

MRE:njc

Attachment

cc: K. Connaughton  
T. Colburn  
Document Control Desk

8805130239 880415  
PDR FOIA  
MAXWELL88-165 PDR

*3/12*

## I. Executive Summary

On October 29, 1987 the Perry Nuclear Power Plant was completing the final stages of the Startup Test Program. One of these tests involved fast closing one Main Steam Isolation Valve (MSIV). During this test, the valve (1B21-F028D) failed to stroke closed within the required time. All other MSIVs (7) were cycled in order to verify adequate stroke times. Two of the other MSIVs failed to satisfy the required stroke time.

The three valves that initially failed were stroked satisfactorily upon subsequent demand. Based on industry experience involving MSIV control air, the problem was attributed to a one time deposit of debris in the respective solenoids which was exhausted as shown by the subsequent successful stroke. The debris was believed to have caused a delay in the solenoid responses. Based upon the satisfactory stroke, the valves were considered operable and startup testing resumed. Plant management decided to perform the MSIV stroke tests again prior to the last startup test, the full MSIV isolation scram. This approach was discussed with NRC Region III.

On November 3, in preparation for the final startup test, additional stroke timing tests of MSIVs were performed. During the first stroke attempt, two of the same MSIVs (1B21F022D, 1B21F028D) that previously stroked slowly, again failed to close within the required time. The valves were subsequently recycled satisfactorily within minutes of their first tests. However, because the valves again failed to meet the required closure time on the first attempt, the basis for an isolated failure was no longer considered valid. NRC Region III was informed of the problem. The decision was made to shutdown the plant and troubleshoot the problem.

On November 4, an NRC Augmented Inspection Team (AIT) arrived onsite. A troubleshooting plan was established and implemented. The air actuators of the three valves which had exhibited slow closing times were disassembled and the inspection results documented. The conclusion drawn is that the dual solenoids exhibited sluggish action after operating in localized high temperature conditions. It is felt that steam leaks caused a raised temperature environment in the vicinity of the solenoids. The raised temperatures degraded the Ethylene Propylene Diene Monomer (EPDM) material causing the solenoid to stick or to be sluggish. Corrective actions included disassembling all 8 MSIV's dual solenoids, and replacing or rebuilding the solenoids as applicable.

## II. Chronology of Events

On October 29, 1987 at 1837 Startup Test Instruction (STI)-B21-025A, "Main Steam Isolation Valve (MSIV) Functional Test" was being performed on 1B21-F022D, the steam line D inboard MSIV. This valve closed in 22.14 seconds. Technical Specification 3.4.7 requires the MSIVs to close in 2.5 to 5.0 seconds. At 2103 and 2106 the D inboard MSIV was cycled with closure times of 3.24 and 2.94 seconds, respectively. All other MSIVs were then cycled to verify closure times. The B outboard MSIV closed in 11.9 seconds and the D outboard MSIV closed in 77 seconds. Each was cycled again with satisfactory results. Since initial conditions causing MSIV slow closure could not be repeated, all MSIVs were declared operable and plant startup testing continued.

On November 3 at 1150, MSIV fast closure timing was commenced in preparation for the MSIV fast closure scram test in accordance with agreements made with the NRC on October 30. At 1157 the D inboard MSIV closed in 18 seconds and was cycled again at 1159 with a closure time of 3.0 seconds. At 1208 the D outboard MSIV failed to close. A second attempt was satisfactory at 1213 with a closure time of 3.4 seconds. The D inboard and outboard MSIVs were declared inoperable and placed in the closed position in accordance with the requirements of Technical Specification 3.6.4.a. Based on repeat failures a plant shutdown commenced at 1330. The reactor was manually scrammed at 1819.

On November 4, the Nuclear Regulatory Commission (NRC) issued a Confirmatory Action Letter (CAL) detailing various steps Perry management was to take and not to take in preparation for an NRC Augmented Inspection Team (AIT). The team arrived onsite November 4.

## III. Troubleshooting Activities

Prior to performing any work in the field, a troubleshooting plan was written. Based on the symptoms shown on October 29 and November 3, it was felt that the component with the highest probability of causing the slow closures was the ASCO model number NP-8323A20E dual solenoid found on each MSIV air actuator. Numerous possibilities existed which could have somehow affected these solenoids. The troubleshooting plan was set up to determine what the root cause was and whether any secondary problems had an impact.

On November 5 "As Found" conditions were documented and a more detailed troubleshooting plan was developed to establish the root cause of the MSIV failures and corrective actions necessary to restore the valves to operable condition. The troubleshooting plan was agreed to by the NRC AIT. On November 5 through November 8 various troubleshooting activities were carried out.

The first MSIV investigated was the 1B21-F022D valve (inboard MSIV on "D" line). Solenoid voltages and solenoid air exhaust port samples were taken as the valve was cycled all results were satisfactory. Next the field wiring and air lines were disconnected from the air actuator or air pack. All connections and pipe openings were inspected and any discrepancies noted. The air pack was then removed from the valve actuator and taken to the I&C hotshop for disassembly.

The above steps were repeated for the 1B21-F028B outboard valve and then the 1B21-F028D outboard valve. Any discrepancy no matter how small was documented for further evaluation. Whenever possible pictures were taken of what was found. The major discrepancies appear to be the following:

1. All dual solenoids disassembled have impact marks on the star shaped disk subassembly and a deep depression (dimple) on the disc holder seal (EPDM), with the solenoids of the B21-F028D indicating the most degradation.
2. Many of the EPDM Body Assembly O-Rings were hard, flattened, and adhering to metal surfaces.
3. In the 1B21-F022D valve rust was found inside the solenoid valve body, and the B solenoid coil was badly corroded.

In addition to the component disassembly three types of air analyses were performed to determine what contribution, if any, instrument air quality may have had in the failure of the MSIV valves. Filter samples were collected to determine particulate matter present in the instrument air system at the solenoid and actuator supply points. Various unknown substances observed in or collected from internal component surfaces were analyzed using infrared spectrophotometry to deduce origin of materials found. Grab samples of the air supply were analyzed by gas chromatography for hydrocarbon content and quantification of organic contaminants if present in significant quantities.

The samples collected on filter paper for particulate were analyzed under a microscope. Very small quantities of particles greater than 40 micron were identified which indicates acceptable air system quality. Therefore, it is a very low probability that the particles had an adverse effect upon the solenoid valve operation. Analyses of the substances collected during disassembly identified the presence of thread sealant and silicone lubricant, both of which are normally used during assembly of solenoid valves and air lines. Air supply grab samples indicated no hydrocarbons present in the instrument air supply.

Based on all the information it appears that the EPDM material used in various parts of the solenoid was interfering with solenoid valve movement. Thus, the decision was made to disassemble the dual solenoids on all 8 MSIVs, and refurbish as necessary.

#### IV. Root Cause

The cause of the MSIV delayed closures has been isolated to a failure of the ASCO dual solenoid valves. This failure is attributed to EPDM elastomer degradation due to elevated temperatures in the vicinity of the air packs resulting from steam leaks. The observed hardened dimples on the disc holder assembly and core assembly hardened elastomer seals is consistent with high temperature conditions. Other evidence of localized steam effects include degradation of the solenoid valve O-rings and observed rust/moisture discoloration of the 1B21-F022D solenoid coil.

Localized high temperature conditions existed during the plant cycle due to steam leakage and elevated area temperature indications. Steam leakage is known to have occurred in MSIV 1B21-F022B packing and the MSIV leakage control system isolation valves. This leakage was in the direct vicinity of those MSIV's which exhibited slow closure. Steam in excess of 300 degrees F is suspected of leaking in the direct location of the subject MSIV air packs based upon the degradation of the EPDM.

#### V. Corrective Actions

The following evaluations and actions have been or will be completed prior to plant startup:

1. For the dual (fast closure) solenoid the total air pack will be replaced for the 1B21-F028D valve, and the whole dual solenoid will be replaced on the 1B21-F022D valve. No other solenoids showed significant degradation or required replacement. All of the other MSIV dual solenoids have been rebuilt.
2. For the single (slow closure) solenoid the solenoid will be replaced on the 1B21-F028D, since the whole air pack is being replaced. Based on the inspection results above, no other replacements were necessary.
3. A evaluation has been performed of other ASCO solenoid Class 1E harsh environment applications in the plant, including those which may have been subject to the steam leak environment which affected the MSIV solenoids. The review identified two normally deenergized solenoids which do not serve an active safety function. Work history review of all other applications has shown no solenoid failures.
4. An evaluation will be made of other equipment in the vicinity of the 1B21-F022D, 1B21-F028D, and 1B21-F028B valves, to assess any impact that the steam leaks may have had on these components.
5. Additional temporary temperature monitoring will be installed in the steam tunnel on the preselected sample points in the MSIV area including the dual and test solenoid bodies. This monitoring will be used to evaluate the actual temperature profile of the complete MSIV actuator assembly and the surrounding area. Following completion of the Startup Test Program, temporary temperature indication will also be installed in the drywell for monitoring of the inboard MSIVs.

The following additional evaluations and actions will be performed:

1. Further evaluation will be performed on the existing industry experience and efforts on ASCO solenoid valve failure investigations. This evaluation will include such areas as using different metal, and non-metal materials, and the effect of hydrocarbons. Possible design improvements, including an exhaust port screen will be evaluated. Based on these evaluations a determination will be made on future actions including replacement frequencies.
2. A sampling plan for the solenoid elastomer components will be established. Analyses of these components are expected to confirm that hydrocarbons did not contribute to the EPDM degradation. Dew point and particulate sampling of the instrument air system will continue at the existing test frequency.

A preventive maintenance requirement will be established for periodic replacement of the instrument air system prefilters. The maintenance frequency will be consistent with replacement of the instrument air system after filters. Additionally a generic precaution will be added into air system work orders regarding the use of thread lubricants and sealants.

An evaluation will also be made of the relative physical location of the air compressors reduction gear vents, and the compressor air intake, to determine the need for modification, and/or periodic replacement of the intake filter.

3. Until the first refueling outage the full closure dual solenoids will be checked for proper operation during the monthly slow closure check. This will be performed by fully closing each MSIV individually utilizing the test solenoid, followed by taking the control switch to close, thus verifying the proper operation of the dual solenoid. Also during this time frame the MSIVs will be cycled individually on a quarterly basis regardless of plant operating conditions, and the fast closure time verified. On an interval not to exceed six months an inspection will be performed on a dual solenoid during an outage of opportunity. This inspection will verify no degradation of the solenoid valve internals.

AIT ACTION ITEMS

<u>RESPONSIBLE SECTION</u>	<u>ITEM</u>	<u>DELIVERED</u>	<u>DESCRIPTION</u>
OPS/LCS	1. SEQUENCE OF EVENTS A. CLOSURE TIMES B. OPERATOR ACTIONS TAKEN	X X X	o OPS CHRONOLOGY o UNIT LOGS o STA LOG o CONDITION REPORTS o SUMMARY o STI DATA
LCS	2. ADEQUACY OF REPORTING AND CATEGORIZATION OF EVENT	X	o SUMMARY WRITE UP
NED/LCS	3. IMMEDIATE SAFETY SIGNIFICANCE	X	o HISTORY OF EVENTS SUMMARY
OPS/LCS	4. ADDITIONAL TESTING ACTIVITIES IN PROGRESS	X	o SVI LIST o W.O. LISTS/VARIOUS UNITS
I&C/LCS	5. RPS ACTUATION SIGNALS DURING SURVEILLANCES	X	o SVIs o ISEG EVALUATION OF TRIP SIGNALS
LCS	6. MANAGEMENT DECISION MAKING PROCESS-INFORMATION AVAILABLE	X	o SUMMARY WRITE UP
LCS	7. PREVIOUS MSIV TIMING PROBLEMS	X	o SUMMARY WRITE UP o CANTLIN MEMO
TECH/LCS	8. MSIV MAINTENANCE HISTORY (OTHER THAN STI/SVI) A. RETESTING PERFORMED	X X	o WO LIST - WO's PROVIDED o SYSTEM AND COMPONENT DRAWINGS
TECH	9. AIR SYSTEMS MAINTENANCE HISTORY A. RETESTING PERFORMED B. VEDNORS MANUALS	X X X	o WO LIST - WOs NOT PROVIDED (NOT IN BOOK) o VARIOUS P51/P52 W.O.s/CRs o 3 VENDOR MANUALS PROVIDED TO NRC o SYSTEM AND COMPONENT DRAWINGS o CONDITION REPORTS P51/P52

OPS	10. ADEQUACY OF PROCEDURES IN PLACE TO HANDLE EVENT A. OPERATOR TRAINING	X	o OPS SUMMARY
NED/LCS	11. SAFETY SIGNIFICANCE OF INCIDENT (ACCIDENT ANALYSIS)		o HISTORY OF EVENT SUMMARY o GE; MSIV CLOSURE TESTING o GE; MASS FLOW ESTIMATES o GAI SAFETY ANALYSIS
NED/LCS	12. ANALYSIS OF LOADING ON STEAMLINES (3 CLOSED, 1 OPEN)	X	o GE -EFFECTS OF ISOLATION o J. EPPICH MEMO DATED 11/6/87 o J. EPPICH MEMO DATED 11/6/87
LCS	13. PREVIOUS SIMILAR INDUSTRY EVENTS A. LER 86030	X	o NPRD PRINTOUT (NOT IN BOOK) o SERs 36-84, 57-85, o RELATED LER SUMMARIES o PERRY LER 86030
LCS	14. PREVIOUS NRC INFORMATION-BULLETINS, CIRCULARS, INFORMATION NOTICES	X	o IENs; 80-11,81-29,82-52, 83-57,84-23,84-68,85-08, 85-17,85-17-01,85-84, 86-57,78-14 o IEB; 78-14,79-01A
NED/LCS	15. OTHER APPLICATIONS OF ASCO VALVES	X	o EQ LIST o W.O. SEARCH o MODEL NUMBERS
TECH/I&C	16. TROUBLESHOOTING PLAN A. MATERIAL CONDITIONS AFFECT ON CLOSURE B. ANY FURTHER INVESTIGATIONS	X(REV. 0)	o TROUBLESHOOTING PLAN, AIR SY o POINTS SAMPLED o SEQUENCE OF TROUBLESHOOTING o PARTICLE COUNTS
	17. GENERIC IMPLICATIONS	X	o CORRECTIVE ACTION, INDUSTRY EVALUATION
TECH	18. ROOT CAUSE	X	o PRELIMINARY ANALYSIS
TECH	19. CORRECTIVE ACTIONS	X	o (DRAFT) 9 ITEMS
TECH	20. PLANS FOR STARTUP	X	o TUESDAY CONFERENCE @ REGION III



LCS	21. CLOSURE INFORMATION ON 1985 OPEN ITEM ON FSAR AIR QUALITY CHANGE (3 TO 40 MICRONS)	X	<ul style="list-style-type: none"><li>o CEI/NRR LTR 0306</li><li>o CEI/NRC LTR NOV. 9, 1984</li><li>o VIOLATION FROM 84-15</li><li>o IER 85-039</li><li>o IER 85-066</li><li>o IER 85-088</li><li>o SSER SUPP 7 - 9.3.1</li></ul>
TECH	22. MESH SIZE OF FLUSH CLOTHS USED ON AIR SYSTEMS TESTS		CLOSED PER DISCUSSIONS
RPS	23. ANALYSIS OF AIR SYSTEM FLUSH CLOTHS TO VERIFY LESS THAN 40 MICRON PARTICLE SIZE (OIL, WATER)		CLOSED PER DISCUSSIONS
		X	<ul style="list-style-type: none"><li>o RESULTS ON CHEMISTRY ANALYSIS</li></ul>
NED-MDS	24. BRIEF SUMMARY DESCRIBING RELATIONSHIP BETWEEN COMPONENT SUPPLIERS AND MSIV CONTROL AIR PACK ASSEMBLERS (i.e. HILLER SHEFLER, NORNGREN, ETC.)	X	<ul style="list-style-type: none"><li>o SUMMARY WRITE UP/LIST</li></ul>
OPLS	25. EQUIPMENT QUARANTINE LIST	X	<ul style="list-style-type: none"><li>o POD, NOV. 5</li></ul>
NED	26. MSIV EQUIPMENT	X	<ul style="list-style-type: none"><li>o SCEW SHEETS</li><li>o DRAWINGS</li></ul>



UNITED STATES  
NUCLEAR REGULATORY COMMISSION  
REGION III  
799 ROOSEVELT ROAD  
GLEN ELLYN, ILLINOIS 60137

NOV 4 1987

Docket No. 50-440  
Docket No. 50-441

The Cleveland Electric Illuminating  
Company

ATTN: Mr. Murray R. Edelman  
Vice President  
Nuclear Group  
Post Office Box 5000  
Cleveland, OH 44101

Gentlemen:

This letter confirms the telephone conversation on November 3, 1987, between Mr. Greenman and others of this office and Mr. A. Kaplan of your staff regarding the Main Steam Isolation Valve (MSIV) failures occurring at the Perry Nuclear Power Plant Unit 1 on November 3, 1987. With regard to the matters discussed, we understand that you will:

1. Take those actions necessary to ensure that complete documentary evidence of the "as found" condition of equipment being inspected is maintained.
2. Provide a step by step troubleshooting program to establish the root cause of the MSIVs failure to meet acceptance criteria.
3. Not disturb any components that offer a potential for being the root cause including power sources, switches, solenoids, and the air system directly feeding the MISVs until that action is approved by the NRC AIT team leader.
4. Except as dictated by plant safety, advise the NRC AIT Leader prior to conducting any troubleshooting activities. Such notification should be provided soon enough to allow time for the team leader to assign an inspector to observe activities.
5. Submit to NRC Region III a formal report of your findings and conclusions within 30 days of receipt of this letter.

None of these actions should be construed to take precedence over actions which you feel necessary to ensure plant and personnel safety.

We also understand that Perry Nuclear Power Plant Unit 1 will not be made critical without the concurrence of the Region III Regional Administrator or his designee.

CONFIRMATORY ACTION LETTER

2 NOV 4 1967

Please let me know immediately if your understanding differs from that set out above.

Sincerely,



A. Bert Davis  
Regional Administrator

cc: F. R. Stead, Manager, Perry  
Plant Technical Department  
M. D. Lyster, Manager, Perry Plant  
Operations Department  
Ms. E. M. Buzzelli, General  
Supervising Engineer, Licensing  
and Compliance Section  
DCD/DCB (RIDS)  
Licensing Fee Management Branch  
Resident Inspector, RIII  
Harold W. Kohn, Ohio EPA  
Terry J. Lodge, Esq.  
James W. Harris, State of Ohio  
Robert M. Quillin, Ohio  
Department of Health  
State of Ohio, Public  
Utilities Commission  
J. M. Taylor, DEDO  
T. E. Murley, NRR  
J. Lieberman, OE  
R. Cooper, EDO  
W. Lanning, NRR  
F. Miraglia, NRR  
G. Holahan, NRR  
M. Virgilio, NRR  
J. Partlow, NRR  
K. Connaughton, SRI  
J. Strasma, RIII

CONFIRMATORY ACTION LETTER

AIT Meeting 11/4/87

Name

Title

Roger Lanksbury  
 AL KAPLAN  
 M. D. Lyster  
 T.R. STEAD  
 R.A. STRAZIAN  
 DIR. GREEN  
 C. RILEY  
 C. Shuster  
 V. K. HIGGINS  
 W. R. KINDA  
 K.F. Russell  
 M.W. GAVICK  
 J.R. FECH  
 John P. Eppich  
 E.M. BUZZELLI  
 R.A. Newkirk  
 G.W. Heffner  
 G.A. Dunn  
 K.A. Connaughton  
 S.D. EICH  
 HAL ORNSTEIN  
 Kerice Shaw  
 JOHN C. STETSON  
 Vinic Conner  
 PETER J. ARTHUR

AIT Team Leader  
 V.P. NUCLEAR OPER. DIV.  
 Mgr, PPOD  
 MGR. PPTD  
 Am SUP CPS.  
 Gen. Sup. Elect. Design  
 MGR. NQAD  
 MGR. Engineering  
 GSE OUTAGE PLANNING  
 GSE, INST. & CONTROL  
 Shift Supervisor  
 Sr. Ops Coordinator  
 GSE - MECH. DESIGN  
 Sr ENGR. MECH. DESIGN  
 GSE - LICENSING & COMPLIANCE  
 GSE Technical  
 Supr. Media Relations  
 Supr Compliance Unit  
 NRC - S.R.I.  
 NRC - RII INSPECTOR  
 NRC - AEOD  
 NRC/NRR/EMER.  
 NRC/NRR/PD III-1  
 PPTD/SE Unit/  
 PPTD NSSS LEAD

MSIV-Chronology of Events

October 29, 1987

- 1835 - Stroked INBD MSIV 1B21-F0022D for STI-B21-025A Section 8.3, per ERIS valve did not close for 18 seconds. Level 1 Test Exception Report written (STA Log)
- 1842 - Rn-opened 1B21-F0022D (Plant Log)
- 1900 - Declared 1B21-F0022D Inop, closing time was 22.8 seconds from STI data (Plant Log) (LCO written, 87-2031)
- 2103 - Re-stroked 1B21-F0022D - time to close 3.2 seconds (Plant Log)
- 2106 - Stroked 1B21-F0022D again - time to close 2.9 seconds (Plant Log)
- 2144 - Stroked 1B21-F0028D - time to close 77 seconds (Plant Log)
- 2152 - 2220 stroked all MSIVs (Unit Log)
- 2221 - Decision (had been) made by Plant Management to stroke all MSIV's to check for common mode failure. Found 1B21-F0028B had an initial slow stroke time of 11.9 seconds, second stroke was 3.9 seconds (Plant Log)
- 2230 - 1B21-F0022D was re-stroked, valve closed in less than 3 seconds. Valve was stroked again and stroke time was less than 3 seconds (STA Log) 1B21-F0028D and F0028B also experienced long closing times (77 seconds and 12 seconds). When restroked valves had times of approx. 1 seconds each. In all cases the solenoid lights on 1B13-P622 and -P623 de-energized (STA-Log) Isolated "D" Main Steam Line (STA Log)
- 2236-2250 - Isolated "D" MSL (Unit Log)
- 2240 - Isolated "D" MSL (Plant Log)
- 2310 - All MSIVs were verified to stroke within 3-5 seconds. Could not repeat the initial condition causing MSIV to slow close. Stroking the MSIV has freed up the Solenoid/Pneumatic valves, which control MSIV stroking, of any foreign matter or moisture. In 5 to 7 days MSIV Isolation Scram test is scheduled, if this is delayed we'll fast stroke the MSIV's again to see if event is repeatable. Declared 1B21-F0022D, F0028D and F0028B operable. (Plant Log)
- 2340 - Restored "D" MSL (Plant Log)

October 30, 1987

- 0010 - Made 4hr. report on slow closing MSIV's (Plant Log)
- 0300 - Test Exception Report (TER) 451-1 for MSIV closure was approved. All MSIV's restored. (STA Log)

October 30, 1987

0330 - TER 451-1 (MSIV Fast Closure) was resolved and closed. No restrictions to going back to TC-7 (Plant Log)

0355 - Increasing power (Plant Log)

November 2, 1987

1942 - Commenced SVI C71-T0039, MSL Isol Valve Closure Channel functional (Unit Log) (10% stroke - partial closure - RPS)

2142 - Completed SVI C71-T0039 - Sat

November 3, 1987

1145 - Decreased power to 80% to stroke MSIVs (Plant Log)

1154-1222 - stroked MSIVs (Unit Log)

1157 - 1B21-F022D took 18 seconds to close (Plant Log)

1158 - Unit Supervisor declared F022D Inop (Unit Log)

1159 - 1B21-F022D restroked in 3.0 seconds (Plant Log)

1200 - Unit Supervisor declared F022D operable (Unit Log)

1212 - 1B21-F028D did not close in the 2 minute 49 seconds that the control switch was in "close". Took switch back to "Auto", then to "close", valve shut in 3.4 seconds (Plant Log)

1212 - Unit Supervisor declared F028D Inop (Unit Log)

1230 - Declared MSL "D" Inop based on repeated failure of 1B21-F022D and F028D to stroke in required time. (see 10-29-87 20-24 shift entry) (Plant Log) (ALCO written, 87-2128)

1330 - Informed System Operation Center of intended plant shutdown (Unit Log)

1337 - Commenced PWR decrease (Unit Log)  
Commenced a normal Rx shutdown (Plant Log)

1353 - Closed 1B21-F022D 3.4 seconds (Unit Log)

1354 - Closed 1B21-F028D 3.3 seconds (Unit Log)

1355 - Shut 1B21-F022D and F028D, out of T.S. 3.4.7 and 3.6.4. Made 4hr. report (Plant Log)

Attachments: Unit Log  
Plant Log  
STA Log (2)  
CR 87-503  
CR 87-513

① Sequence of Events

- copy of UNIT logs for 10/29/87  
and 11/3/87

- Handwritten sequences - (For HC writing)

10/27/87

- 1334 - NOTIFIED SOC (HEAVY) OF APPROX 100MW E LOAD DECREASE & SUBSEQUENT INCREASE DUE TO ST1 CBS-022
- 1343 - DECREASED LOAD SET TO OPEN 2.5 Bypass VALVES INITIAL 1040 803 MW, POWER 2453 MWTA.
- 1347 - COMPLETED SUI - CSI - T0028F - SAT
- 1350 - DISTURBANCE AUTO SHIFT OF CBS PRESSURE CONTROL
- 1400 - COMPLETED SUI 1331 - T0067D - SAT
- 1407 - RESTORED CBS SYSTEM TO DUAL CHANNEL OPERATION. SHIFTED CBS TO B CHANNEL. DISTURBANCE AUTO <sup>SHIFT</sup> OF CBS SYSTEM
- 1313 - LANE ENTA. RW PERFORMED DISCAG OF CURT A TO LANE 332
- 1406 - RESTORED CBS SYSTEM TO DUAL CHANNEL OPERATION. NOTIFIED SOC (HEAVY) OF POWER (LOAD) INCREASE TO 790-800 MW
- 1453 - RESTORED TURBINE LOAD SET TO 125 MW = TURBINE LOAD, ALL Bypass VALVES CLOSED - PEAK RPM POWER 2506 MWTA - NO CONTROL ROD PROTON
- ~~1454 - COMMENCED SUI 1331 - T0067D - SAT~~
- ~~1455 - COMMENCED SUI 1331 - T0067D - SAT~~
- ~~1456 - COMMENCED SUI 1331 - T0067D - SAT~~
- ~~1457 - COMMENCED SUI 1331 - T0067D - SAT~~
- ~~1458 - COMMENCED SUI 1331 - T0067D - SAT~~
- ~~1459 - COMMENCED SUI 1331 - T0067D - SAT~~
- ~~1460 - COMMENCED SUI 1331 - T0067D - SAT~~
- ~~1461 - COMMENCED SUI 1331 - T0067D - SAT~~
- ~~1462 - COMMENCED SUI 1331 - T0067D - SAT~~
- ~~1463 - COMMENCED SUI 1331 - T0067D - SAT~~
- ~~1464 - COMMENCED SUI 1331 - T0067D - SAT~~
- ~~1465 - COMMENCED SUI 1331 - T0067D - SAT~~
- ~~1466 - COMMENCED SUI 1331 - T0067D - SAT~~
- ~~1467 - COMMENCED SUI 1331 - T0067D - SAT~~
- ~~1468 - COMMENCED SUI 1331 - T0067D - SAT~~
- ~~1469 - COMMENCED SUI 1331 - T0067D - SAT~~
- ~~1470 - COMMENCED SUI 1331 - T0067D - SAT~~
- ~~1471 - COMMENCED SUI 1331 - T0067D - SAT~~
- ~~1472 - COMMENCED SUI 1331 - T0067D - SAT~~
- ~~1473 - COMMENCED SUI 1331 - T0067D - SAT~~
- ~~1474 - COMMENCED SUI 1331 - T0067D - SAT~~
- ~~1475 - COMMENCED SUI 1331 - T0067D - SAT~~
- ~~1476 - COMMENCED SUI 1331 - T0067D - SAT~~
- ~~1477 - COMMENCED SUI 1331 - T0067D - SAT~~
- ~~1478 - COMMENCED SUI 1331 - T0067D - SAT~~
- ~~1479 - COMMENCED SUI 1331 - T0067D - SAT~~
- ~~1480 - COMMENCED SUI 1331 - T0067D - SAT~~
- ~~1481 - COMMENCED SUI 1331 - T0067D - SAT~~
- ~~1482 - COMMENCED SUI 1331 - T0067D - SAT~~
- ~~1483 - COMMENCED SUI 1331 - T0067D - SAT~~
- ~~1484 - COMMENCED SUI 1331 - T0067D - SAT~~
- ~~1485 - COMMENCED SUI 1331 - T0067D - SAT~~
- ~~1486 - COMMENCED SUI 1331 - T0067D - SAT~~
- ~~1487 - COMMENCED SUI 1331 - T0067D - SAT~~
- ~~1488 - COMMENCED SUI 1331 - T0067D - SAT~~
- ~~1489 - COMMENCED SUI 1331 - T0067D - SAT~~
- ~~1490 - COMMENCED SUI 1331 - T0067D - SAT~~
- ~~1491 - COMMENCED SUI 1331 - T0067D - SAT~~
- ~~1492 - COMMENCED SUI 1331 - T0067D - SAT~~
- ~~1493 - COMMENCED SUI 1331 - T0067D - SAT~~
- ~~1494 - COMMENCED SUI 1331 - T0067D - SAT~~
- ~~1495 - COMMENCED SUI 1331 - T0067D - SAT~~
- ~~1496 - COMMENCED SUI 1331 - T0067D - SAT~~
- ~~1497 - COMMENCED SUI 1331 - T0067D - SAT~~
- ~~1498 - COMMENCED SUI 1331 - T0067D - SAT~~
- ~~1499 - COMMENCED SUI 1331 - T0067D - SAT~~
- 1527 - COMPLETED SUI 521 - T0189Z - SAT
- 1543 - COMPLETED SUI 422 - T120Z - SAT
- 1557 - SHIFTS 332 TO FLUX MANUAL
- 1602 - COMPLETED RT1 N32 POOL - UNSTAT FOR RESOP DATA
- 1604 - CORE FLOW > 45%
- 1705 - COMPLETED SUI 650 - T3266 - LOW RELEASE PERMIT FOR F1ST B
- 1716 - SHIFTS 333 TO FLUX AUTO
- 1721 - RW SHEDDING 34K FROM F1ST A TO CST
- 1725 - SHIFTS 333 TO FLUX MANUAL
- 1732 - COMPLETED SUI 1116 - T2001 - SW VAC 342 / 132L ULV OP TEST
- 1748 - SHIFTS 333 TO FLUX AUTO
- 1813 - RECEIVED ADVISE 4, 6 GUARANTEE
- 1828 - COMPLETED SUI 321 - T0187Z - 425/400 22/45 RPM WERE FUNCTIONAL (321 - 15)
- 1837 - SHUT 321 - T022D - F1ST CLOSED 092 S-1 321 0254 SEC - 8.3
- 1842 - OPENED 321 - T022D - VALVE SHUT ATTEMPT TO CLOSE WITHIN 5.5 SEC CRITERIA - EVALUATING DATA






- 1930 Completed SVI - B21-TO187R - SAT
- 1900 LANE 14N21 - B21-FOZZD DECLARED INOP, LIMITED TO 75% PWR, 53%
- 1940 SHIFTD B33 TO FLOW 11/1/90
- 1955 CORE FLOW REDUCED TO 53% , DROVE 2009 IN TO 100% ZON LIME  
*all this!*
- 1957 Assumed the Shift
- 2055 Started CRD pump A Secured CRD pump B
- 2105 CLOSED B21-FOZZD FOR STEADY TEST FOR S01-B21 3.245 Steady 170 L
- 2105 OPENED B21-FOZZD
- 2106 CLOSED B21-FOZZD FOR STEADY TEST FOR S01-B21 2.945 Steady 170 L
- 2107 OPENED B21-FOZZD
- 2127 Commenced SVI-M17-T2002
- 2144 Closed B21-FOZ8D In 175 : Steady L70 N302C
- 2145 Opened B21-FOZ8D
- 2152 Closed B21-FOZ8D In 175 : Steady L70 N302C
- 2153 Opened B21-FOZ8D
- 2156 Closed B21-FOZ2B 3.075 L70 N302P
- 2157 Opened B21-FOZ2B
- 2215 Closed B21-FOZ2A 3.375 L70 N302P
- 2215 Opened B21-FOZ2A
- 2215 Closed B21-FOZ2C 3.455 L70 N302P
- 2215 Opened B21-FOZ2C
- 2216 Closed B21-FOZ2B 3.175 L70 N302P
- 2216 Opened B21-FOZ2B
- 2218 Closed B21-FOZ8B 3.965 L70 N302P
- 2218 Opened B21-FOZ8B
- 2219 Closed B21-FOZ8A 3.485 L70 N302P
- 2219 Opened B21-FOZ8A
- 2220 Closed B21-FOZ8C 4.125 L70 N302P
- 2221 Opened B21-FOZ8C
- 2236 Closed B21-FOZ8D and B21-FO67D
- 2240 Deenergized 1E32-FO01N in closed position and  
1B21-FO67D moved & deenergized
- 2250 Deenergized B21-FOZ8D Silencers in filter tanks
- 2310 Relatched leads to B21-FOZ8D. Deenergized B21-FOZ2D  
B21-FOZ8D and B21-FOZ8B available
- 2322 Deenergized 2259 in 48
- 2325 Completed SVI-M16-T2002 = SVI-M17-T2002

11-2-87

- 1906 Commenced SUI-210-T5217
- 1914 Completed SUI-210-T5217 partial - SAT.
- 1942 Commenced SUI-671-T0039, msl. Isol. CUV closure  
Chen Func
- 2015 Completed xlo. of WRT A to endr.
- 2029 Bypassed APRM C 1. allowing bypassing LPRM  
24-25-48.
- 2050 Unbypassed APRM C.
- 2050 - Resumed by MW
- 2121 Completed adding H<sub>2</sub> to the generator.
- 2122 CUCW Chiller A tripped Investigating
- 2127 Unable to determine why CUCW Chiller A tripped  
due to P50 A C/U being reset on 1W13-1504.
- 2150 Attempted to start CUCW Chiller B. Chiller immediately  
~~tripped on 1W13-1504. Being investigated.~~
- ~~2151 Started CUCW Chiller B.~~
- ~~2154 Completed SUI-671-T0039 - SAT~~
- ~~2154 Accepted steam sub. to Aux. Boiler~~
- ~~2159 Shut down SSE of steaming~~
- ~~2201 Bypassed APRM C. and bypassed LPRM 24-25-48~~
- ~~2214 Started SSE and allowed steam to SSE~~
- ~~2240 SSE started to operate.~~
- ~~2241 SSE declared O.P. 2-30/0 operate.~~
- 2242 Unbypassed APRM C.
- 2320 SSE requested Main. M. - 11/2/87 2339.5  
L. Bank
- 2357 ASSUMED THE SHIFT.
- 2400 NO FURTHER ENTRIES THIS DATE

End Case



11/3/87

0745 assumed the shift

PNPP UNIT I	
SS	Henry Kelly
US	Joe Hanker
US	Dave Gardner
SO	Scott Davis
SO	John Mikolaj
SO	1st A Stewart
EXTRA LICENSED OPERATORS	
STA	Pat Curran

0807 Commanded ~~...~~ ~~...~~ ~~...~~

0818 Commanded ~~...~~ ~~...~~ ~~...~~

0829 Commanded ~~...~~ ~~...~~ ~~...~~

0841 ~~...~~ ~~...~~ ~~...~~

0929 ~~...~~ ~~...~~ ~~...~~

1014 ~~...~~ ~~...~~ ~~...~~

1018 ~~...~~ ~~...~~ ~~...~~

1025 ~~...~~ ~~...~~ ~~...~~

1041 Completed BPV starting 70 rod motor verified by  
 1st Vent. ~~...~~  
 2nd Vent. ~~...~~

1046 Commenced CIV testing for STE N31-0024

1105 Planned 3 AC plants levels as intended 15 to  
 1 sec decrease

1107 Completed CIV testing, Commenced for decrease


1127 Placed G36 A+B in hold

1150 Commenced stroke timer & MISVS w/ Stewart  
 L70 - RY33V Cal due 11-24-87

1151 Closed R21 - FJ22B 3.2 AC

1156 Closed R21 - FJ22B

1157 Closed R21 - FJ22D 11 sec



→	1158	US Declared MSL D Unavailable (B21-F022D)
→		Opened = B21-F022D
→	1159	Closed B21-F022D 3.0 RC
→	1200	Opened B21-F022D
→		US Declared MSL "D" available
→	1201	Closed B21-F022A 3.1 RC
→	1202	Opened B21-F022A
→	1203	Closed B21-F022C 3.6 RC
→	1204	Opened B21-F022C
→	1206	Closed B21-F022B 4.0 RC
→	1207	Opened B21-F022B
→	1208	Closed B21-F022D, B21-F022D drain
		Close 2 min 49 RC later placed B21-F022D in
		Auto at 1211
→	1213	Closed B21-F022D 3.4 RC
→	1214	Opened B21-F022D
→	1215	Closed B21-F022D 3.5 RC
→	1216	Opened B21-F022D
→	1219	Closed B21-F022A 3.6 RC
→	1220	Opened B21-F022A
→	1221	Closed B21-F022C
→	1222	Opened B21-F022C
→	1226	Started ECC Pump A
→	1227	Commenced C51-T0026 Flow / Flow Vary
→	1233	RW commenced xfer of FOST A to H.C.S.F.
→	1235	Started RHR pump A in S.P. Cooling
→	1238	Opened E12-F024A at 1000 gpm
→	1245	Commenced xfer of S.P. water to RW
→	1255	Completed pumping the Suppression Pool. xfered 5500 gallons to Radwaste
→	1327	SVI C51-T0026 Completed Sat
→	1330	Inform SAC operator Review of Intended plant SID
→	1335	SID RHR A Closed E12-F024A 2000 gpm
→	1337	Commenced FWR DEMAND, SM ECCA
→	1341	Commenced SVI C51-T0026 Discharge Point
→	1353	Closed B21-F022D 3.7 RC

- 1354 Closed B21-F028 D 3.3 sec.
- 1357 Placed G36 'B' F/O in service
- 1418 Removed N23 "C/F" and N24 "A/B" from service
- 1431 Commenced SVE C11-T1022 RPC RWL
- 1436 SVE C11-T1022 Completed Sat
- 1447 SID CBF "C"
- 1453 SID KFBP "D"
- 1503 Late Enter 115P US declared N12 D. Inop due to blow clearance found on B21-F022 D
- 1510 RW completed pumping FDSTA to the CT
- 1519 Commenced SVE C51-T0030 C APRM C Cal for replacement of LPRM YB-24-25
- 1537 Placed the M.F.P. 45 in off & Placed R/Famp 8 on Max. Blow Control
- 1545
- 1550
- 1555
- 1558
- 1559
- 1560
- 1565
- 1570
- 1571
- 1575
- 1580
- 1585
- 1590
- 1595
- 1600
- 1605
- 1610
- 1615
- 1620
- 1625
- 1630
- 1635
- 1640
- 1645
- 1650
- 1655
- 1660
- 1665
- 1670
- 1675
- 1680
- 1685
- 1690
- 1695
- 1700
- 1705
- 1710
- 1715
- 1720
- 1725
- 1730
- 1735
- 1740
- 1745
- 1750
- 1755
- 1760
- 1765
- 1770
- 1775
- 1780
- 1785
- 1790
- 1795
- 1800
- 1805
- 1810
- 1815
- 1820
- 1825
- 1830
- 1835
- 1840
- 1845
- 1850
- 1855
- 1860
- 1865
- 1870
- 1875
- 1880
- 1885
- 1890
- 1895
- 1900
- 1905
- 1910
- 1915
- 1920
- 1925
- 1930
- 1935
- 1940
- 1945
- 1950
- 1955
- 1960
- 1965
- 1970
- 1975
- 1980
- 1985
- 1990
- 1995
- 2000

11.3.3  
15:10

00-08

THUR

10-29-87

0125 STARTED 'B' - RFBP

0149 STARTED 'C' - CBP

0216 MSE - 5AHS FUTURE DRAINS Pump is forward, Chem. ok.

0449 Rx Power 78.9%, Rods Limit 114.6%, GMWT 2824

Core Flow 55.5%, ENTERED MOD Boundary of TC-7.

PREP. to Commenced ST1-C91-09 P.1 - Thermal Area Submergence  
P.2 - Thermal Heat Submergence

0452 C91- CRASHED - Holding this power level  $\approx$  79%

0529 C91- Rated to Service

0530 ENTERED min-NGI RPV COND. .220 mils  $\pm$ .

0553 Commenced to Decrease Core Flow to min-FCV setting  
in FAST STOPPED Pumps.

0607 Commenced Blw H<sub>2</sub> Purge

0635 Core Flow 45%, ENTERED T.I. 3.4.1.1, MUST

Perform SI-833-T 5433 min 100 ft/hr and within 30min

after completion of full measure of at least 5% of BCD R.R.

R. D. Hoff

05-20

0835 Started RHR A in suppression pool cooling mode.

1027 Authorized release of MOD 'A'.

1033 Placed A Pwr. Reg. in Control for SI-C85-022/8.1.

1110 Restored RHR A to standby readiness.

1136 Placed B Pwr. Reg. in control for SI-C85-022/8.1

1230 Inop. RHR B in prep. for going into S-CH

returning thru 1BZ1-F022B.

1305 Started S-CH pump in recirculation mode  
to increase Supp. Pool Chemistry.

1340 Opened 22 bypass valves as pre req. for SI-C85-22/8.3  
Verified requirements of T.S. 3.1.4.1.

1431 All bypass closed, SI-C85-22/8.3 complete,  
min. Poolwater temp was 345°F (originally 360°F).

1837 Closed 1BZ1-F022D for SI-C85-22/8.3.

Valve took an extremely long time to close.

1842 Reopened 1BZ1-F022D.

1900 Declared 1BZ1-F022D INOP - plus some time  
since SI data was 22.85sics.

CR and TER initiated. Rx power - 75%

Handwritten notes on the left margin.

Handwritten notes on the left margin.

08-20

Thurs.

10/29/87

→ 1900 cont. Core Flow = 53% - limiting plant to these values until TER is received

20-24

1940 B33 → Flux MAW.

1955 Reduced Core flow to 53%, Draw 200 to 100% Red Limit, 66% PWR.

2055 STARTED A CSD PMP, 5000000 B CSD PMP.

~~2144 Started FOZ2D closed (1 min → 25) Run 10:24:47~~

→ 2103 STRUCK FOZ2D Fast close - 3.21 sec and reopened

→ 2106 STRUCK FOZ2D Fast close 2.97 sec and reopened.

→ 2141 STRUCK FOZ2D Fast close 77 Sec and reopened.

→ 2152 STRUCK FOZ2D Fast close 3.19 sec and reopened.

→ 2221 Decision made by plant management to stroke all MSIV to check for Common mode fail.

Found in addition to FOZ2D, FOZ2B having initial slow stroke timer that AZ1 FOZ2B (11.9 sec), initial took override fail but later stroked at 3.9 sec.

→ 2240 ISOLATED D MSL FOR MS Action.

→ 2310 ALL MSIV NOW VEGETATION TO STROKE WITHIN 3-5 Sec. Could not repeat the initial condition causing MSIV to stroke close slow. Stroke the MSIV has fixed up the sol/pneumatic valves which control MSIV stroke. In 5 to 7 days MSIV 100% steam test is scheduled, if this is delayed will fast stroke the MSIV again to see if condition is repeatable.

DECLARED FOZ2D, FOZ2B and FOZ2B OPERABLE.

→ 2340 Restored D MSL to SERVICE

R. M. [Signature]

[Large handwritten mark]

00:08 FRI 10:30:87

0010 MADE 4hr Report (5072.6.2.00.0) on Slow Closing of MSIV initially.

0114 SECURED B/L H<sub>2</sub> Pipe, S/L AM in intercom. made in Part. to TA/BA/PC 676 A P/D.

0145 Announced Release of FOST-B while changing Light Bulb in P47 & Chiller - Chiller tripped on loss of PNC Pur, → M25/26 & M30 (Relay cap.)

0242 ISOLATED RCIC due to ~~EST M25/26 & M30~~ FAILED SUI, BAD RELAY (4hr Report required) (Relay order for replacement)

0245 ISOLATED TRIP Per T/S ~~due to relay M25/26 & M30~~ due to relay M25A-K4B in P.

0324 P47B Restored, M25/26 & M30 OPERABLE.

0330 TER 451-1 (SH-521-027A/Relay M25/26) Resolved and closed. NO Patrols to going back into TC-7.

0414 MADE 4hr Report on ISO. RCIC SYS. ALSO NOTIFIED Resident Inspector of THIS REP. & 0010 NOTIFICATION.

I.E. 0355: Comm. Raising Pur to continue TC-7 TESTING.

0442 Pur ↑ on Hold - Ran out of <sup>pur</sup> Pull sheets, RC on way in to generate additional: Ran Pur sheets to continue with TC-7 TESTING. (RX Pur at 75%) NEED to get to 85% for next test.

0452 Retest of EST-K4B (which was replaced) is set, waiting for closure prior to Retest EST.

0533 RE-commenced Pur INCREASE to 85%.

0544 Completed FOST-B Release

0555 AT 85% Pur, 5% CO<sub>2</sub> Flow in TC-7 window.

0600 PPA Reports ENG A LEAK ON "D"-TSU. MAINT. ON SCENE. CHEM + KW INFORMED. N3<sup>rd</sup> OR SUMP (-45°), MARKING PRETS to add OIL TO "P. (need tank)

0608 MAINT. has STOPPED (OIL ON "D" TSU) INFORMED NP + PLANT HELPERS SUPERVISOR TO GUARANTEE CLEAN UP EVENT.

0627 Completed SH- N27-025A/3.5 LOW STOP damage + 6" - 6"

0649 N32 OIL has STOPPED CAN well on 620' TO 5' DOWN to 575' down. Run on P' Puddle on 575' and 61' (low) placed into 2/3 Comp. changed to 1/4g FAD (KW M25/26)

Handwritten initials and scribbles on the left margin.



P  
11/3/87  
11/4/87

00-08 11/3/87  
0032- Plant RHR 'A' in Supp Pool Cooling  
0510- Second Supp Pool Cooling, Plant RHR 'A' in Stry. MFE  
Mike Wesley

08-16

- 1145 Decreased power to 50% to stroke MSEVs
- 1157 B21-F022D took 18 sec to stroke -
- 1159 Restacked F022D time 3.0 sec
- 1212 B21-F022D did not close in the 2 min 49 sec that the valve control switch was in CLOSE. Took switch back to Auto then back to close valve shut in 34 sec.
- 1230 Declared BMSL penetration INOP based on repeated failure of F022D and F022D to stroke in required time (SEE ENTRY 10-29-87 20-24 shift)
- 1337 Commenced a normal Rx shutdown
- 1355 Shut B21-F022D AND F022D, out of TS. 3.4.7 and 3.6.4 made 4 hour report on B21-F022D and 25D being INOP
- 1500 Authorized discharge of RPT 'B'

*H. Kelly*

16-24

1546 REMOVED RPT 'B' FROM THE MASTER LEVEL CONTROLLER AND IDLED IT AT 1100 RPM.

1600 COMMENCED POWER REDUCTION FROM 45% POWER.

1630 REACTOR POWER AT 35%. DOWNSHIFTED RECIRC PUMPS TO SLOW. RECEIVED BOTH WITHDRAW AND INSERT ROD BLOCKS WITH POWER LESS THAN THE LOW POWER SET POINT. VERIFIED PULL SHEET ROD SEQUENCE CORRECT.


1640 DISCUSSION WITH REACTOR ENGINEERING (STILES + DONOVAN) ROD PATTERN CONTROL BLOCKS DUE TO RODS BEING OUT OF SEQUENCE FOR THE RPCS, THOUGH CORRECT BY THE PULL SHEET \*11-3-87 SHEET\*. ROD PULL SHEET SPECIFIED THAT BEYOND A CERTAIN STEP, RODS WOULD BE OUT OF THE RPCS PATTERN CONSTRAINTS. RODS HAD NOT YET BEEN INSERTED BEYOND THIS STEP WHEN POWER WENT LESS THAN THE LPSP. CONDITION REPORT TO BE PRODUCED BY REACTOR (CONT)

UNIT 1  
SHIFT TECHNICAL ADVISOR LOG

ERRY NUCLEAR POWER PLANT

PAGE 1112

DATE	TIME	KEYWORD	REMARKS
10-29-87	<del>1800</del> 1740 1835	Continued	74% with 45% loop flow. Left Loss Area Monitor in alarm.
	1835	MSIV's	Fast stroked valve FOZZD for startup. Per ERIS the valve did not start to move for 19 seconds and then took 2 seconds to close. Level 1 <del>Flow</del> TEL written limits 75% power 53% flow.
OFF GOING <u>M. Henson</u>			DATE <u>10-29-87</u> TIME <u>2007</u>
OC	1	PRESS <u>940</u> PSIG	BPV POS <u>POWER</u> 66% CORE FLOW <u>55</u> MLS HR
GEN	<u>771</u>	WINE	FOIC <u>S/R</u> WPCG <u>S/R</u> DIV 3 DG <u>S/R</u>
LPCA	<u>S/R</u>	LPCG	<u>S/R</u> SLOA <u>S/R</u> ADSA <u>S/R</u> DIV 1 DG <u>S/R</u>
LPCB	<u>INOP</u>	LPCD	<u>S/R</u> SLOC <u>S/R</u> ADSB <u>S/R</u> DIV 2 DG <u>S/R</u>
REMARKS	<u>RHR B IN</u>	<u>S/PCU</u>	ON COMING <u>S. H. Phillips</u>
10-29-87	2230	MSIV's	1B21-FOZZD was restroked in less than 3 seconds twice. 1B21-FOZZD and 1B21-FOZZB experienced long stroke times of 1 min 17 sec and 11.9 seconds when tested. These were stroked again with stroke times of approx. 3 sec. The 1B13-P672 and P673 solenoid lights de-energized in all cases, indicating the slow stroke times occurred most probably from slow



DATE	TIME	KEYWORD	REMARKS
10-27-87	2230	MSIU's	movement of one of the air solenoid control valves. MS6 0 was isolated per T.S. actions and a 4 hr report was generated.
10-27-87	0015	4 hr notf.	4 hour notification completed.
	0130	E31	During E31 SVT, Relay K40 failed RCIC was declared INOP due to exceeding 2 hr time limit.
	0300	MSIU's	TER 451-1 for MSIV closure too slow has been approved. All MSIU's are restored.
	0400	Plant	Raising power to 85%.
<del>RM Phyllis 10-30-87 0745</del>			
<del>957 86 60</del>			
<del>1000 1000 1000 1000 1000 1000</del>			
<del>SL SL SL SL SL SL SL</del>			
<del>WOP SL SL SL SL SL SL SL</del>			
<del>HR 0 in SLOW</del>			
10-30-87	0820	Chemistry	Reactor Waste Conductivity is greater than .3 entered out.
10-30-87	1315	G36	Both G36 filters are now back in service.
10-30-87	1545	Plant	Completed TC 7 testing. reduced rod line from 15% to 100% and increasing power to 100% until entry into TC-8 is approved.

DATE	TIME	KEYWORD	REMARKS
11-2-87		OFF GOING R. Stech	DATE 11-2-87 TIME 2342
		NO. 1 PRESS 987	REACTOR POWER 92 % CORE FLOW 73 MIL/HR
		GEN 1106	SIR
		1201A	SIR
		1201B	SIR
		REMARKS	Revised Unit Log
11-3-87		OFF GOING Fred Kohn	DATE 11-3-87 TIME 0800
		NO. 1 PRESS 1000	REACTOR POWER 90 % CORE FLOW 70 MIL/HR
		GEN 1066	SIR
		1201A	SIR
		1201B	SIR
		REMARKS	ON COMING M. Purson
→ 11-3-87	1230 <del>1130</del> 11-11-87	MSIV's	Fast started each MSIV. the K0220 took 18 seconds and the K0280 took 3.7 seconds did not close after 2 minutes and 48 seconds on the second stroke the K0220 took 3.0 seconds and the K0280 took 3.4 seconds. Recommend to the Shift Supervisor & OSO. A. the valves not be called B. the STE Reactor Full Isolation not be performed. Do not want to challenge the MSIV's with a known problem.

DATE	TIME	KEYWORD	REMARKS
→ 11-3-87	1520	MSIV's	Both FOZ20 and FOZ20 have been declared inoperable and isolated and de-energized. Current plans are to shutdown and investigate.
		ATTENDING <u>Alman</u>	DATE <u>11-3-87</u> TIME <u>1540</u>
		REACTOR POWER <u>950</u> PSIG	SPIN POS <u>POWER</u> <u>45</u> % CORE FLOW <u>53</u> MLE HR
		REA <u>488</u> PSIG	R/R <u>S/R</u> DIV 3 DG <u>S/R</u>
		RE - <u>S/R</u>	REACTOR <u>S/R</u> SLO A <u>S/R</u> ADS A <u>S/R</u> DIV 1 DG <u>S/R</u>
		REACTOR <u>S/R</u>	REACTOR <u>S/R</u> SLO B <u>S/R</u> ADS B <u>S/R</u> DIV 2 DG <u>S/R</u>
		REMARKS	ON COMING <u>R Street</u>
11-3-87	1543	Status	Abnormal plant shutdown in progress. RFP A is on the MLC, RFP B is idling and the WFP control switch is in OFF. Reactor control is Flux Manual.
	1626	833	Transferred Reactor pumps to slow
	1741	Status	Preparing to manually screw the reactor. After Reactor pumps were transferred and FCV's opened power was below LPSP. Unknown to the operators when the LPAP was reached was that the control rod sequence steps lead the rods out sequence by the RPC. So now that the plant is below LPSP RCIS has insert inhibits (This crew did not realize that the rod sequence sheets deviate from RPC sequence.

EVENT DATE/TIME 10-29-87 / <del>10-28-87</del> <sup>1987</sup>		DISCOVERY DATE/TIME 10-29-87 / <del>10-27-87</del> <sup>1987</sup>		METHOD OF DISCOVERY 1413-PC01 INDICATIONS	
EVENT DESCRIPTION 10-29-87 10-29-87 DURING PERFORMANCE OF STI-B21-025A WHILE FAST CLOSING 1B21-F0220, OPERATORS OBSERVED AN APPROX. 19 SEC TIME DELAY BEFORE THE VALVE BEGAN TO STROKE ONCE THE CONTROL SWITCH WAS PLACED IN THE "CLOSE" POSITION. THE VALVE THEN STROKED CLOSE IN LESS THAN 3 SEC. AT 2103 THE VALVE WAS STROKED SUCCESSFULLY 2 TIMES, USING 50I-B21. (EVENT DESCRIPTION CONTINUED ON ATTACHED SHEET)					
IMMEDIATE CORRECTIVE ACTION (INCLUDE SVI'S) REDUCED POWER TO 275% AND FLOWS 53% TER 45I-1 (LEVEL 1 FAILURE)					
SYSTEM/COMPONENTS AFFECTED (INCLUDE MPL) 1B21-F0220, 1B21-F0230, 1B21-F023B				REDUNDANT EQUIPMENT IN SAME SYSTEM AVAILABLE 1B21-F022 A, B, C 1B21-F023 A, C	
ACTIVITIES AND CONDITIONS PRIOR TO EVENT PERFORMING STI-B21-025A, 9.3 IN TC 7				OPERATIONAL CONDITION: ② 2 3 4 5 REACTOR POWER (MATH): 76% REACTOR PRESSURE: 947 PSIG RX WATER TEMP (IF NONSATURATED):	
INITIATION CRITERIA 1, 4	ORIGINATOR D.G. Phillips	DATE 10-29-87	SECTION PPTO-TECHNICAL		
TECH SPEC INVOLVED 3.6.4 3.4.7		LOG INITIATED (ATTACH COPY) <input checked="" type="checkbox"/> ACTUAL <input type="checkbox"/> POTENTIAL		WORK INITIATED? (INCLUDE NO.) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO 97-9231 (m)	
US REVIEW <i>[Signature]</i>	DATE 10/30/87	STA REVIEW <i>[Signature]</i>	DATE 10-30-87		
NOTIFICATION (INCLUDE REPORTING REQUIREMENT) (ATTACH ENF) <input type="checkbox"/> IMMEDIATE <input type="checkbox"/> ONE HOUR <input checked="" type="checkbox"/> FOUR HOUR 5012 025A <input type="checkbox"/> 24 HOUR		REPORTS <input checked="" type="checkbox"/> POTENTIAL LER (PNP-0603) <input type="checkbox"/> POTENTIAL RSF (PNP-1604) RSF- <input type="checkbox"/> IMMEDIATE PRELIMINARY REPORT (CS-OPERATIONS NOTIFIED)		TECH SPEC VIOLATION? <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO REMARKS SEE PLANT AND UNIT LOG FOR 2 STROKE TIMES	
REVIEWED, REQUIRED ACTIONS TAKEN SS <i>[Signature]</i>		DATE 10-30-87			
COMPLIANCE REVIEWED <i>[Signature]</i>	DATE	LER NO.	ASSIGNED SECTION		
REVIEW	DATE	FORC <input type="checkbox"/> YES <input type="checkbox"/> NO	REVIEWER/ APPROVED		DATE
FORC REVIEW MEETING NO.	APPROVED	DATE	APPROVED		DATE
CR CLOSED	DATE	REMARKS	CAUSE CODE P		

EVENT DESCRIPTION (continued)

PER THE SOI AND US(SS) DIRECTION (WITH SS OPERATORS CONCURRENCE) THE REMAINING MSIV'S WERE FAST CLOSED. ALL MSIV'S STROKED SATISFACTORILY EXCEPT 1B21-FO25B AND 1B21-FO290. AT 2134 1B21-FO280 FAST STROKED CLOSE UNSATISFACTORILY IN 1 MINUTE, 17 SECONDS. AT 2152 THE VALVE WAS RE-STROKED WITH A CLOSURE TIME OF APPROX 3 SEC. AT 2216 1B21-FO25B FAST STROKED CLOSE UNSATISFACTORILY IN 11.9 SECONDS. AT 2218 THE VALVE WAS RE-STROKED WITH A CLOSURE TIME OF APPROX 3 SEC.

DURING ALL MSIV CLOSURES THE SOLENOID LIGHTS ON 1H13-P622 AND 1H13-P623 WERE OBSERVED TO EXTINGUISH IMMEDIATELY, INDICATING THAT POWER WAS DEENERGIZED TO THE SOLENOIDS AT THE AFFECTED VALVE.

EVENT NOTIFICATION  
Perry Nuclear Power Plant  
Unit 1

Page 1

Caller's Name: Robert M Stillman Title: SS

Event Time: 2144 Zone:  EST  EDT Event Date: 10-29-87

EVENT CLASSIFICATION	Y	N	EVENT CATEGORY	INITIATION SIGNAL	CAUSE OF FAILURE
GENERAL EMERGENCY			REACTOR TRIP/SCRAM	FOZZ D, FOZZD and FOZZD FAST STRUCKD CLOSE TO LOW > 5 sec	<input checked="" type="checkbox"/> MECHANICAL
SITE AREA EMERGENCY			ESF ACTUATION		ELECTRICAL
ALERT			EDCS ACTUATION		PERSONNEL ERROR
UNUSUAL EVENT			SAFETY INJECTION FLOW		PROCEDURE INADEQUACY
<input checked="" type="checkbox"/> 50.72 NON-EMERGENCY			LOD ACTION STATEMENT		OTHER:
SECURITY/SAFEGUARDS	<input checked="" type="checkbox"/>		OTHER:		
TRANSPORTATION EVENT					
OTHER:					

SYSTEM: B21  
COMPONENT: FOZZ D FOZZD FOZZB

EVENT DESCRIPTION  
(Use OR if completed) ( SEE CR)

POWER PRIOR TO EVENT(S): 64% DID ALL SYSTEMS FUNCTION AS REQUIRED?  YES  NO IF "NO", EXPLAIN ABOVE  
CURRENT POWER OR MODE: 111/ 64% ANYTHING "UNUSUAL" OR NOT UNDERSTOOD?  YES  NO IF "YES", EXPLAIN ABOVE

OUTSIDE AGENCY OR PERSONNEL NOTIFIED	CORRECTIVE ACTION(S)
STATE(S): <u>NO</u>	① Restraintd All vlv's - SAT-, FREED UP SOL/Pneumatic vlv which control MSIV stricking. ② Looking AT possibility of interaction SOLV. FREED UP stricking MSIV's.
LOCAL: <u>NO</u>	
RESIDENT YES NO <input checked="" type="checkbox"/> WILL BE	ESTIMATE TIME TO RESTART: <u>NA</u>
OTHER: <u>NO</u>	
PRESS RELEASE <u>NO</u>	

OTHER INFORMATION REQUESTED BY NRC:  
 ① what was cause of slow strick? ① POSSIBLY SOL/PNEUMATIC vlv jump UP BUT ON SUBSEQUENT STRICKS FREED UP control system more condition on subsequent stricks

TIME/DATE OF CALL: <u>NOVO 10:30:27</u>	CR NO.: <u>CR-87-503 per Sof</u>
NAME OF INDIVIDUAL CONTACTED: <u>MARKSBERRY</u>	CALLER'S SIGNATURE: <u>R M Stillman</u>



TIME

22:11:05 C B21-F22B  
22:11:40 O

CLOSED  
TIME

3:07 sec

22:13:20 C B21 F022A  
22:13:30 C

3:37

22:15:45 C B21 F022C  
22:15:55 O

3:45

22:16:45 C B21 F022B  
22:18 O

11.9

22:18:10 C F028D  
22:18:40 O F028B

3.96

22:19:07 C B21 F022A  
22:19:55 O

3.48

22:20:57 C B21 F022C  
22:21:40 C

4.12

IMAGE EVALUATION  
TEST TARGET (MT-3)









IMAGE EVALUATION  
TEST TARGET (MT-3)








IMAGE EVALUATION  
TEST TARGET (MT-3)














IMAGE EVALUATION  
TEST TARGET (MT-3)



# ACTIVE LCO TRACKING SHEET 062031

T.S. SECTION 3.6.4 ; 3.4.7		MPL(S) B21	OPERATIONAL CONDITION 1
ENTRY TIME/DATE 1900 10/29/87	TECH SPEC 3.0.3 <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO		TECH SPEC 3.0.4 <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO
IMPACT TIME/DATE 2300 10/29/87	DCP WORK RELATED <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO		
PROBLEM DESCRIPTION			
<p>1 B21 - F022D while closing during the performance of ST= 611-025A/B.S valve closure was slow. (22.8 sec. by ST calculation)</p> <p>(Also it appears that valve was too fast when it started moving ~ 7.5 sec. by CRIS.)</p>			
ACTION REQUIREMENT			
<p>3.4.7      with one or more MSIV's in op</p> <p>1. maintain at least one MSIV operable in each affected main steam line that is open and within 8 hrs, either:</p> <p style="margin-left: 40px;">a) Restore the pop valve to operable status, or</p> <p style="margin-left: 40px;">b) Isolate the affected main steam line by use of a de-actuated MSIV in the closed position</p> <p>3.6.4      maintain at least one isolation valve operable in each affected penetration that is open and within 4 hrs either:</p> <p style="margin-left: 40px;">i) Isolate each affected penetration by use of at least one de-actuated core valve secured in the normal position.</p>			
REFERENCE FORMS			
CR87-503 pg 3 of			
ADDITIONAL INFORMATION		STURRED SAT	
B 21 F0028D	FAILED 2144 10/29/87	2152 10/29/87	
B 21 F028B	FAILED 2216 10/29/87	2218 10/29/87	
ENTRY REVIEW		CLEARANCE	
<p><u>DR Goodhue</u></p> <p><u>[Signature]</u></p> <p style="text-align: center;">33</p> <p style="text-align: center;">GSO</p>		<p><u>2310</u>      <u>10/29/87</u>      <u>M/</u></p> <p>TIME      DATE      US</p> <p><u>[Signature]</u></p> <p style="text-align: center;">33</p> <p style="text-align: center;">GSO</p>	

EVENT DATE/TIME 11-3-87 / <del>11-3-87</del>		DISCOVERY DATE/TIME 11-3-87 / <del>11-3-87</del>		METHOD OF DISCOVERY Observation	
EVENT DESCRIPTION Fast stroke MSIV F0220 closed the valve took 18 seconds to close. Fast stroke MSIV F0280 closed the valve did not move after <del>4-11-87</del> 2 minutes and 49 seconds.					
IMMEDIATE CORRECTIVE ACTION (INCLUDE SVI'S) Retarded valve valve F0220 closed in 3.0 seconds. F0280 closed in 3.4 seconds.					
SYSTEM/COMPONENTS AFFECTED (INCLUDE NPL) MSIV's F0220 F0280			REDUNDANT EQUIPMENT IN SAME SYSTEM AVAILABLE		
ACTIVITIES AND CONDITIONS PRIOR TO EVENT TC-8 Testing Power 80% Operational per Full Reactor Injection Test.				OPERATIONAL CONDITION: ① 2 3 4 5 REACTOR POWER (MWTM): 80 REACTOR PRESSURE: 960 RX WATER TEMP (IF NONSATURATED): NH	
INITIATION CRITERIA 3		ORIGINATOR A. Human		DATE 11-3-87	
TECH SPEC INVOLVED 3.6.4 / 3.4.7		LOD INITIATED (ATTACH COPY) <input checked="" type="checkbox"/> ACTUAL <input type="checkbox"/> POTENTIAL		WORK INITIATED? (INCLUDE NO.) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	
US REVIEWER A. Hawley		DATE 11/3/87		STA REVIEWER A. Human	
DATE 11-3-87		SECTION Tech			
NOTIFICATION (INCLUDE REPORTING REQUIREMENT) (ATTACH ENF) <input type="checkbox"/> IMMEDIATE <input type="checkbox"/> ONE HOUR <input checked="" type="checkbox"/> FOUR HOUR 10 CFR 50.72 b 2 via <input type="checkbox"/> 24 HOUR			REPORTS <input checked="" type="checkbox"/> POTENTIAL LER (NRC-2603) <input type="checkbox"/> POTENTIAL RSF (NRC-1604) RSF - <input type="checkbox"/> MANAGEMENT PRIORITY REPORT (CS-OPERATIONS NOTIFIED)		TECH SPEC VIOLATION? <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO
REVIEWED, REQUIRED ACTIONS TAKEN AS: A. Kelly			DATE 11-3-87		
COMPLIANCE REVIEW		DATE		LER NO.	
ASSIGNED SECTION					
REVIEW		DATE		PORC <input type="checkbox"/> YES <input type="checkbox"/> NO	
REVIEW/APPROVED		DATE			
PORC REVIEW MEETING NO.		APPROVED		DATE	
APPROVED		DATE		APPROVED	
DATE		REMARKS		CAUSE CODE P	

EVENT NOTIFICATION  
Perry Nuclear Power Plant  
Unit 1

Page 1

Caller's Name: HENRY KELLY Title: SL. St Supv

Event Time: 1157 Zone:  EST  EDT Event Date: 11-3-87

EVENT CLASSIFICATION	Y	N	EVENT CATEGORY	INITIATION SIGNAL	CAUSE OF FAILURE
GENERAL EMERGENCY			REACTOR TRIP/SCRAM		MECHANICAL
SITE AREA EMERGENCY			ESF ACTUATION		ELECTRICAL
ALERT			ECCS ACTUATION		PERSONNEL ERROR
UNUSUAL EVENT			SAFETY INJECTION FLOW		PROCEDURE INADEQUACY
<input checked="" type="checkbox"/> 50.72 NON-EMERGENCY			LOD ACTION STATEMENT		OTHER: <input checked="" type="checkbox"/> UNKNOWN
SECURITY/SAFEGUARDS			OTHER:		
TRANSPORTATION EVENT			SYSTEM: <u>B21 (MSIVs) F0250</u>		
OTHER:			COMPONENT: <u>B21-F0220 AND F0222</u>		

EVENT DESCRIPTION  
(USE OR IF COMPLETED) ( SEE CR)

POWER PRIOR TO EVENT(S): <u>80%</u>	DID ALL SYSTEMS FUNCTION AS REQUIRED? <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO IF "NO", EXPLAIN ABOVE
CURRENT POWER OR MODE: <u>83%</u>	ANYTHING "UNUSUAL" OR NOT UNDERSTOOD? <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO IF "YES", EXPLAIN ABOVE

OUTSIDE AGENCY OR PERSONNEL NOTIFIED	CORRECTIVE ACTION(S)
STATE(S): <u>NA</u>	<u>COMMENCING RY shut down</u>
LOCAL: <u>NA</u>	<u>It shot both MSIVs (F0220 &amp; F0250) at 75%</u>
RESIDENT <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO WILL BE	<u>valves shut at 1355</u>
OTHER: <u>NONE</u>	MODE OF OPERATION UNTIL CORRECTION: <u>4</u> ESTIMATE TIME TO RESTART: <u>UNKNOWN</u>
PRESS RELEASE	

OTHER INFORMATION REQUESTED BY NRC:  
Stroke Time of Valves  
History - was operator in control of problem Fri? - No, discussions with Region on Fri valves were not considered INOP - 1970 review of log showed that a 4th call was made - I informed the NRC 12/2/87

TIME/DATE OF CALL: <u>1355 11-3-87</u>	CR NO.: <u>CR-87 - 513</u>
NAME OF INDIVIDUAL CONTACTED: <u>RON YOUNG</u>	CALLER'S SIGNATURE: <u>H. Kelly</u>



# ACTIVE LCO TRACKING SHEET

T.S. SECTION 2.4.7 - 2.4.7	MPL(S) B21	OPERATIONAL CONDITION 1
-------------------------------	---------------	----------------------------

ENTRY TIME/DATE 1157 11/3/87	TECH SPEC 3.0.3 <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO
IMPACT TIME/DATE 1557 11/3/87	TECH SPEC 3.0.4 <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO
	DCP WORK RELATED <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO

PROBLEM DESCRIPTION

B21-FU280 FAILED TO STROKE ONCE,  
BUT STROKED SUCCESSFULLY THE SECOND &  
THIRD TIME

B21-F0220 STROKED @ 18 SECONDS 155 &  
THEN STROKED SH

ACTION REQUIREMENT

ISOLATE PENETRATION OR  
HOT SID IN 12 HRS &  
COLD SID IN 24 HRS

REFERENCE FORMS

WO 87-8285  
87-8293  
T/O 1-87-4207

ADDITIONAL INFORMATION

B21-FU220 & FU280 DISABLED 1530 11/2/87  
Transferred to R30 @ OOSC 11-4-87 9AM

ENTRY REVIEW

*[Signature]*  
US

*[Signature]*  
SS

*[Signature]*  
GSO

CLEARANCE

CO.SO  
TIME

11-4-87  
DATE

ORCA  
US

*[Signature]*  
SS

*[Signature]*  
GSO

## Partial Sequence of Events

October 29, 1987

- 1837 Shut IB21-F022D per STI-B21-025A 22.14 sec
- 1900 IB21-F022D declared inoperable
- 2103 IB21-F022D closed 3.24 seconds
- 2106 IB21-F022D closed 2.94 seconds
- 2144 IB21-F028D closed 1 minute 17 seconds
- 2152 IB21-F028D closed 3.19 seconds
- 2216 IB21-F028B closed 11.9 seconds
- 2218 IB21-F028B closed 3.96 seconds
- 2310 IB21-F022D, F028D, F028B declared Operable

October 30, 1987

- 010 Notified NRC of slow closure of MSIVs

November 3, 1987

- 1150 Commenced stroke timing MSIVs
- 1157 Closed IB21-F022D 18 seconds
- 1158 Declared IB21-F022D Inoperable
- 1159 Closed IB21-F022D 3.0 seconds
- 1200 IB21-F022D declared Operable
- 1208 Attempted to close IB21-F028D, control switch held in shut position for 2 minutes 49 seconds
- 1212 IB21-F028D declared Inoperable
- 1213 IB21-F028D closed 3.4 seconds
- 1217 IB21-F028D closed 3.4 seconds
- 1330 Commenced plant shutdown
- 1343 Shut IB21-F022D
- 1354 Shut IB21-F028D

November 3, 1987

1358 Notified NRC of slow closure of MSIV's

1630 Shifted Reactor Recirculation Pumps to slow speed  
Received withdraw and insert Rod Blocks from  
Rod Pattern Control System

1819 Manually Scrammed the reactor - Reactor  
power 23 percent of rated.

2130 Notified NRC of reactor scram

10/27/87

- 1334 - NOTIFIED SOX (HEAVY) OF APPROX 100MW E LOAD DECREASE & SUBSEQUENT INCREASE DUE TO STI CBS-022
- 1343 - DECREASED LOAD SET TO OPEN 2.5 SHPAYS VALVES INITIAL LOAD 803 MW, POWER 2453 MWTA.
- 1347 - COMPLETED SUI - CSI - T0028F - SAT
- 1350 - DISABLING AUTO SHIFT OF CBS PRESSURE CONTROL
- 1408 - COMPLETED SUI 1331 - T0087D - SAT
- 1409 - RESTORED CBS SYSTEM TO DUAL CHANNEL OPERABILITY. SHIFTED CBS TO B CHANNEL, DISABLING AUTO <sup>SHIFT</sup> ~~CONTROL~~ OF CBS SYSTEM
- 1313 - LAME ENTRY. RW PERFORMED DRAIN OF CURT A TO LAKE. 33K
- 1406 - RESTORED CBS SYSTEM TO DUAL CHANNEL OPERABILITY. NOTIFIED SOX (HEAVY) OF POWER (LOAD) INCREASE TO 790-800 MW
- 1435 - RESTORED TURBINE LOAD SET TO 125 MW = TURBINE LOAD, ALL BIPV VALVES CLOSED - PRK-RPV POWER 12506 MWTA - NO CONTROL ROD MOTION WITH SUPPLY VALVES OPEN
- 1437 - COMMENCED PUMPING 125 MW TURBINE VIA BCU
- 1447 - COMMENCED SUI B21 TO B2R HRS/HCS HIGH RD PRESSURE FINDER (SEE 1657R)
- 1448 - COMPLETED TRANSFER WATER FROM SP & RW - EB DOGAL TRANSFERRED
- 1459 - DOUG SHELTON (ET) ENTERED MAIN (FIVE HO/UT) FOR INSPECTION
- 1500 - COMPLETED SUI K22 T202 HPCS LOW FLOW FUNCT (K22-1656)
- 1510 - SECURED M4 IN IMMEDIATE MODE OPS - COMMENCED SUB H. PUMP
- 1509 - DOUG SHELTON ENTERED MAIN X FMA YARD
- 1527 - COMPLETED SUI B21 TO B2R HRS
- 1543 - COMPLETED SUI K22 T202 SAT
- 1557 - SHIFTS 333 TO FLUX MANUAL
- 1602 - COMPLETED RTI N32 POOL - UNSAT FOR ESOP DATA
- 1604 - CO2 FLOW > 45%
- 1705 - COMPLETED SUI G50 T3266 - LOW RELEASE PERMIT FOR F1ST B
- 1716 - SHIFTED 333 TO FLUX AUTO
- 1721 - RW STANDING 34K F2M F1ST A 10 CST
- 1725 - SHIFTED 333 TO FLUX MANUAL
- 1737 - COMPLETED SUI M16 T2001 - DW VAL B2R / SOL OLV OF TEST
- 1748 - SHIFTED 333 TO FLUX AUTO
- 1813 - SECURED Airing H. to GENERATOR
- 1828 - COMPLETED SUI B21 TO B2R HRS/HCS L2/L3 RPV LEAK FUNCTIONAL (SEE 1657R)
- 1837 - SHUT. B21 T022D - FIRST CURTAIN PER STI B21 025A SECT B.3
- 1842 - OPENED B21 T022D - VALUE DID NOT APPEAR TO CLOSE WITHIN 5.5 SEC CRITERIA - EVALUATING DATA

MN  
 10-29-87  
 10700  
 11-98

10/29/67

1930 Completed SUI - B21 - TO187R - SAT  
 1900 LAME ENTRY - B21 - FOZZD DECLARED INOP, LIMITED TO 75% PWR, 55%  
 1940 SHIFTED B33 TO FLUX MANUAL  
 1955 CORE FROM 240000 to 53% , DROVE 2009 IN TO 100% PWR UMR  
 all shut  
 1957 Assumed the Shift  
 2055 Started CRD pump A Sourced CRD pump B  
 2103 CLOSED B21-FOZZD FOR STROKE TEST PER S01-B21 3.245 Separated L70-N302  
 2105 OPENED B21-FOZZD  
 2106 CLOSED B21-FOZZD FOR STROKE TEST PER S01-B21 2.945 Separated L70-N302  
 2107 OPENED B21-FOZZD  
 2127 Commenced SUI-M17-T2002  
 2144 Closed B21-FOZ8D in 17.5" Separated L70-N302C  
 2145 Opened B21-FOZ8D  
 2152 Closed B21-FOZ8D Separated L70-N302C  
 2153 Opened B21-FOZ8D  
 2211 Closed B21-FOZ2B 3.075 L70-N302P  
 2211 Opened B21-FOZ2B  
 2213 Closed B21-FOZ2A 3.375 L70-N302P  
 2213 Opened B21-FOZ2A  
 2215 Closed B21-FOZ2C 3.445 L70-N302P  
 2215 Opened B21-FOZ2C  
 2216 Closed B21-FOZ6B 3.795 L70-N302P  
 2218 Opened B21-FOZ8B  
 2218 Closed B21-FOZ8B 3.965 L70-N302P  
 2218 Opened B21-FOZ8B  
 2219 Closed B21-FOZ8A 3.485 L70-N302P  
 2219 Opened B21-FOZ8A  
 2220 Closed B21-FOZ8C 4.125 L70-N302P  
 2221 Opened B21-FOZ8C  
 2236 Closed B21-FOZ8D and B21-FO67D  
 2240 Deenergized 1E32-FA01N in closed position and  
 B21-FO67D closed & deenergized  
 2250 Deenergized B21-FOZ8D Separated by lifting leads  
 2310 Relanded leads to B21-FOZ8D, Declared B21-FOZ2D  
 B21-FOZ8D and B21-FOZ8B operable  
 2322 A-cum fault 22.59 in. 48  
 2323 Completed SUI-M16-T2001 & SUI-M17-T2002

2340 <sup>unit</sup> Opened 1821-F0280

2343 Accumulator Fault Rod 22:55 Clear  
pressure was good. Just block had small amount  
of moisture.

2400 Continued the Shift No Further entries  
this date

*[Signature]*

~~[The remainder of the page is crossed out with a large diagonal line.]~~

0745 Assumed the shift

PNPP UNIT I	
SS	Henry Kelly
US	Joe Hanky
US	Doug Gardner
SO	Scott Davis
SO	John Mikolaj
SO	1/2 A Steward
EXTRA LICENSED OPERATORS	
	STA Pat Curran

0807 Commenced STI P54-PA027 vessel Surpump. Batteries

0829 Commenced SVI B21-70369A SRV. Pressure Actuation channel funct.

0841 Informed SOC operators levels of intended 50 MWe. in total.

0929 SVI B21-70369A Completed Sat.

1004 Informed SOC operators levels of intended power. ~~Controlled by B21-70369A~~

1018 Commenced BPV testing for STI N31-0024

1025 Performed 24 in. Post 50 Engmt roll on DIV II DL

1041 Completed BPV testing. No rod motion. Verified by 1st Verif. J. Thomas 2nd Verif. J. Smith

1046 Commenced CIV testing for STI N31-0024

1105 Informed SOC operators levels of intended 15% 1200 decrease

1107 Completed CIV testing. Commenced fuel service

1127 Placed G30 A+B in hold

1150 Commenced shake forming of MISIVS w/ Lycopodium L73-RP33V Cal due 11-24-87

1154 Closed B21-FO22B 3.2 ac

1156 Opened B21-FJ22B

1157 Closed B21-FO22D 1/2 ac

1158	US Declared MSL D Inoperative (B21-F022D)
	Used B21-F022D
1154	Closed <del>for</del> B21-F022D 3.0 RC
1200	Opened B21-F022D
	US Declared MSL D Inoperative
1201	Closed B21-F022A 3.1 RC
1202	Opened B21-F022A
1203	Closed B21-F022C 3.6 RC
1204	Opened B21-F022C
1206	Closed B21-F022B 4.0 RC
1207	Opened B21-F022B
1208	Closed B21-F022D, B21-F022D drain
	Clear 2 min 49 RC later placed B21-F022D in
	Auto at 1211
1212	US Declared MSL D Inoperative (B21-F022D)
1213	Closed B21-F022D 3.4 RC
1214	Opened B21-F022D
1217	Closed B21-F022D 3.4 RC
1218	Opened B21-F022D
1219	Closed B21-F022A 3.6 RC
1220	Opened B21-F022A
1221	Closed B21-F022C
1222	Opened B21-F022C
1226	Started ECC pump A
1227	Commenced CS1-T0026 Pump/Flow Vary
1233	RW commenced xfer of FOSTA to the CST
1235	Started RHR pump A in S.P. Cooling
1238	Opened E12-F024A at 1000 gpm
1245	Commenced xfer of S.P. water to RW
1255	Completed pumping the Suppression Pool. xfered 5500 gallons to Radwaste
1327	SUI CS1-T0026 Completed Sat
1330	Informed SAC operator details of intended plant SID
1335	SID RHR A Closed E12-F024A 2000 gpm
1337	Commenced FWR Venturi, SM ECCA
1341	Commenced SUI CSU-T526 Discharge Point
1353	Closed B21-F022D 3.4 RC
1354	Used B21-F022D



Facility : 10801  
Unit : 1  
Region : 3  
Vendor : GE, GE  
Operations Officer : Don Mackinstry  
NRC Resident : ROGER STIFFLER  
T&E Release : No  
Cause : Unknown  
Component :

Date Notified : 10/30/87  
Time Notified : 08:10  
Date of Event : 11/20/87  
Time of Event : 21:44  
Classification : 10 OFI 5.72  
Category 1 : 100 Action Station  
Category 2 :  
Category 3 :  
Category 4 :

EVENT DESCRIPTION :

WITH THE REACTOR AT 42%, FULL CLOSURE TESTS ON MSIVE PUMP THREE VALVES WERE  
CLOSURE TIMES EXCEEDED THE 5 SECOND LIMIT. THE FIRST MSIV, FC-26-B (AIR VALVE)  
CLOSED 22 SECONDS. AFTER FURTHER TESTS THE CLOSURE TIMES WERE  
WITHIN 3-5 SECONDS. AS THE RESULT OF THE TEST, THE OVERHAUL MSIV, FC-26-B,  
TESTED WITH A CLOSURE TIME OF 72 SECONDS. THE VALVE WAS CYCLED SEVERAL TIMES  
WITH STABLE TIMES WITHIN 3-5 SECONDS. ALL OTHER MSIVE WERE TESTED WITH ONLY  
ONE OTHER VALVE, FC-26-B, CLOSING AT 12 SECONDS AND FURTHER TESTS REVEALED  
CLOSURE TIMES WITHIN 3-5 SECONDS. AFTER THE FIRST TEST ON THE THREE VALVES  
SLOW CLOSURE TIMES COULD NOT BE REPEATED. SUSPECT WATER IN AIR SUPPLY WAS  
AFFECTING THE ELECTRIC SOLENOIDS WHERE THE CYCLING FROM THE SOLENOIDS.  
CONSIDERING SHORTENING THE SURVEILLANCE FREQUENCY FOR FULL CLOSURE TESTS  
---10-30-87-DVA-N-TEPFLD-RDD(OVIL)---

② Closure Times

- STI Package for Tests on 10/24/07

Valve	Time/Date	Closure Time
1B21-F022A	2213 10/29	3.37 seconds
	1201 11/3	3.1 seconds
1B21-F022B	2211 10/29	3.07 seconds
	1154 11/3	3.2 seconds
1B21-F022C	2215 10/29	3.45 seconds
	1207 11/3	3.6 seconds
1B21-F022D	1937 10/29	22.14 seconds per STI-B21-025A
	2103 10/29	3.24 seconds
	2106 10/29	2.94 seconds
	1157 11/3	18 seconds
	1159 11/3	3.0 seconds
	1353 11/3	3.4 seconds
1B21-F025A	2219 10/29	3.48 seconds
	1219 11/3	3.6 seconds
1B21-F025B	2216 10/29	11.9 seconds
	2218 10/29	3.96 seconds
	1206 11/3	4.0 seconds
1B21-F025C	2220 10/29	4.12 seconds
	1221 11/3	Not recorded

Valve	Time / Date	Closure Time
1B21-FO2SD	2144 10/29	1 minute 17 seconds
	2152 10/29	3.19 seconds
	2236 10/29	Not recorded
	1208 11/3	Did not close
	1213 11/3	3.4 seconds
	1354 11/3	Not recorded



STARTUP TEST CHANGE NOTICE

Sheet 1 of 1

Rev.: 4  
FORM: PAP-1104-3a

000003

STI No./Title 021-025A / MSIV Function Test		Rev. 3	STCN No. 025A-3-3	Date 10/29/87
Reason for change To utilize most recent data on stroke time and limit switch positions.				
Affected steps, sections, or paragraphs 6.6.3, 9.3.2.1.c				
Change Change 6.6.3 to <sup>LATEST MSIV</sup> <del>fastest</del> MSIVs: From the <del>fastest</del> SVI-021-T2001, record the MSIV with the fastest stroke time. Then record the actual valve positions AP <sub>10</sub> and AP <sub>20</sub> associated with the fastest MSIV, from the instrument file folder (filed by MSIV number). Obtain the maximum isolation instrumentation delay time from the completed Attachment 1 of Section 8.1, completed during TC 3. Attach copies of the SVI and file folder data.				
Does STCN change intent of this STI (if yes is checked, conditional approval is not allowed)		<input type="checkbox"/> Yes	<input checked="" type="checkbox"/> No	Originator/Date <i>H. Burt</i> 10/29/87
Conditional Approval	Test Director/Date <i>Barry Schmidt</i> 10-29-87	Shift or Unit Supervisor/Date <i>[Signature]</i> 10/29/87		
50.59 Applicability Ck Completed per PAP-0305 Yes <input type="checkbox"/> No <input checked="" type="checkbox"/>		(Attach Applicability Ck Form)		STCN Log <input checked="" type="checkbox"/> Updated
S/U Test Ele Supr/Date		S/U Prog. Director/Date		GE SOM:
		OCS:		
Final Approval: <input type="checkbox"/> Approved <input type="checkbox"/> Disapproved		PCRC Meeting No. <i>NA</i> <i>10-2-87</i>	Plant Tech. Manager/Date: Plant Ops Manager/Date:	

TSN 451

REVISIONS

STARTUP TEST CHANGE NOTICE

Sheet 1 of 1

Rev.: 4  
Form: EAP-1104-3a

REV. NO. / UNIT NO. | TEST NO. / UNIT NO. | DATE

R21-025A / MSIV Function Test | 3 | 025A-3-2 | 5-17-87

Reason for Change  
Delete the requirement to evacuate containment. The unit supervisor feels this is unnecessary.

Affected steps, sections, or paragraphs  
6.3.3, 6.5.3, 8.1.2.2.c, 8.2.2.2c

Change  
Delete the above steps. Mark "Deleted" adjacent to the steps and in signoffs of 8.1.2.2c and 8.2.2.2c.

Does STCN change intent of the SW?  Yes  No | Operator/Date  
(If yes is checked, conditional approval is not allowed) | N.E. [Signature] / 5-17-87

Conditional Approval | Test Director/Date | Shift or Unit Supervisor/Date  
[Signature] / 5-17-87 | [Signature] / 5/17/87

30.39 Applicability & Completed per EAP-0305 (Attach Applicability & Form) | STCN Log  
Yes  No  | Updated

S/U Test File Supr./Date | S/U Prog. Director/Date | GE SW: |  
John Cantieri / 5-20-87 | [Signature] / 5-20-87 | [Signature] / 5-22-87

Final Approval:  Approved  Disapproved | PCRC Meeting No. | Plant Test Manager/Date | Plant Gas Manager/Date  
87-114 | [Signature] / 5/21/87 | [Signature] / 5/21/87

STARTUP TEST CHANGE NOTICE

STC NO./TITLE STC-821-025A/MSTV Function Test		Rev. 3	STCN No. 025A-3-1	Date 5/24/87
Reason for change To transfer testing per Sections 8.1 and 8.2 from TC-2 to TC-3. This change previously approved by PRC via STCN-203-2-5 and S.E. #87-260.				
Affected steps, sections, or paragraphs 2.0, 6.1, 6.1 note 2, 6.3.1, 6.4.2, 6.5.1, 6.6.3, 6.8.2, 8.1.2.2.a, 8.1.39.4.a.2, 8.2 (note), 8.2.2.1.b, 8.2.2.2.a, 8.2.3.1, 8.3.2.1.c, 8.4.2.1.b, Attachment 7 - No. 1.				
Change For the above steps change Test Condition 2 to Test Condition 3.				
Does STCN change intent of the STC <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No Originator/Date (if yes is checked, conditional approval is not allowed) <i>H.E. Dought</i> / 5-15-87				
Conditional Approval	Test Director/Date <i>John H. Cantini</i> 5-15-87	Shift of Unit Supervisor/Date <i>Chaully</i> 5/15/87		
50.55 Applicability Ck Completed per PAF-0305 Yes <input type="checkbox"/> No <input checked="" type="checkbox"/>		Attach Applicability Ck/Form		STCN Log <input checked="" type="checkbox"/> Updated
S/U Test Ele Supr/Date <i>John H. Cantini</i> / 5-22-87	S/U Prog. Director/Date <i>John H. Cantini</i> / 5-22-87	GE SW <i>John H. Cantini</i> / 5-22-87	5-22-87	
Final Approval: <input checked="" type="checkbox"/> Approved <input type="checkbox"/> Disapproved	PRC Meeting No. 87-114	Plant Tech Manager/Date: <i>Steve Lemack</i> / 5/21/87 Plant Ops Manager/Date: <i>W. J. ...</i> / 5/21/87		



21  
 S-230  
 10/29/87  
 ANPP 095

CM 5: STI-B21-025A  
 Page: 29  
 Rev.: 3

8.3 Full Closure of the Fastest MSIV at 70% Power

8.3.1 Precautions Applicable to All Sections

1. Reviewed (5.1)

LTB 10/29/87  
 Init/Date

8.3.2 Prerequisites and Initial Condition

1. Prerequisites

a. ERS sample plan (6.6.1)

LTB 10/29/87  
 Init/Date

b. Scram and isolation margins verified. (6.6.2)

LTB 10/29/87  
 Init/Date

c. Record (6.6.3):

Fastest MSIV F0220,  $t_d$  .28 sec.  
 AP<sub>10</sub> 9.8%, AP<sub>90</sub>  $\frac{20.5}{91}$  % <sup>2.6 w/1/87</sup>

LTB 10/29/87  
 Init/Date

STC  
 254-3  
 9.0  
 10/29/87  
 STP 10/29/87  
 REC 10/29/87

Verified By/Date  
 10/29/87

2. Initial Conditions

a. Test Condition 7, reactor power 70-75% (6.7.1)

LTB 10/29/87 1831  
 Init/Date/Time

b. Recirculation system in Master Manual Mode (6.7.2)

LTB 10/29/87 1831  
 Init/Date/Time

c. Evacuate Containment (6.7.3)

LTB 10/29/87 1831  
 Init/Date/Time

8.3.3 Authorization to test

1. Test Condition 7 and Test Plateau HP are approved per STI- HP - 204, High Power Plateau.

LTB 10/29/87  
 Init/Date

Serial No. 451

2. Test included in TPOD

RP 10/29/82  
Init/Date

or

Test not in TPOD, approved to test (and QA notified)

NA RP 10/29/82

Startup Test Program Director Date

3. Approved

Donald K. Phillips

10/29/82 9  
Date Time

Unit Supervisor

NOTE: All controls and indicators used in this section are located on panel 1B13-P601, unless specified otherwise.

8.3.4 Record the following:

<u>P680 Instrument</u>	<u>Parameter</u>	<u>Data</u>	<u>Alternate Inst./Units</u>
APRM <u>A</u>	Core Power	<u>75</u> %	<u>NA</u>
1N41-R018	Plant MWe	<u>885</u> MWe	<u>K/C</u>
1C34-R609	Reactor Press	<u>267</u> psig	<u>10/29/82</u>
1B33-R613	Core Flow	<u>55</u> Mlb/hr = <u>53</u> %	
1C34-R608	NR Rx Level (A/B (Circle Channel Used))	<u>10</u> inches	<u>V</u>

RP 10/29/82  
Init/Date

NOTE: Starting and stopping of ERIS and archiving of ERIS data is at the discretion of the Test Director.

8.3.5 Start ERIS recording at least 10 seconds prior to the MSIV closure.

RP 10/29/82  
Init/Date

OFFICIAL TEST COPY

OM 5: STI-821-025A  
Page: 31  
Rev.: 3

8.3.6 Manually close the fastest MSIV (recorded in step 8.3.2-1c) by turning its control switch to the "CLOSE" position.

R.P. 10/29/82  
Init/Date

8.3.7 When the reactor pressure and power transient has stabilized, stop ERIS. Archive the ERIS data and record the information necessary for data retrieval.

Label  
Tape No. 45121  
449

R.P. 10/29/82  
Init/Date

8.3.8 Plant Restoration

1. Open the tripped MSIV by returning its control switch to the "AUTO" position.

R.P. 10/29/82  
Init/Date

2. Plant operations may continue as directed by the Unit Supervisor.

R.P. 10/29/82  
Init/Date

8.3.9 Level 1 Analysis

1. Times  $t_0$ ,  $t_{10}$ , and  $t_{90}$  equal the time the MSIV pilot valve solenoid is de-energized and actuation of the 10% and 90% closed limit switches, respectively.

From the ERIS data (ERIS signals B21EC069 through B21EC081), record values for  $t_0$ ,  $t_{90}$ , and  $t_{10}$ .

$t_0 = \frac{53.375}{20} \text{ sec.}$

$t_{90} = \frac{20.510}{1.4} \text{ sec.}$       $t_{10} = \frac{17.424}{1.4} \text{ sec.}$

R.P. 10/29/82  
Init/Date

2. Calculate the valve stroke time  $t_s$ .

$$t_s = \frac{(t_{90} - t_{10})}{(AP_{90} - AP_{10})} \times 100\%$$

$$t_s = \frac{(20.510 \text{ sec} - 12.44 \text{ sec})}{(9.1 - 4.7)} \times 100\%$$

$t_s = 2.57 \text{ sec.}$

Serial No. 451

OFFICIAL TEST COPY

000000

CM 5: STI-B21-025A  
Page: 32  
Rev.: 3

NOTE: Values for AP<sub>10</sub> and AP<sub>90</sub> are from step 8.3.2-1.

9.0 12/29/57  
Init./Date

3. Verify the MSIV stroke time (t<sub>s</sub>) is greater than or equal to 2.5 seconds and less than or equal to 5.0 seconds: Acceptance Criteria 3.1.1.

9.0 12/29/57  
Init./Date

4. Calculate closure time t<sub>sol</sub> from the following:

$$t_{sol} = (t_{90} - t_0') + \frac{(t_{90} - t_{10})}{(AP_{90} - AP_{10})} (100\% - AP_{90})$$

$$t_{sol} = (11.25 \text{ sec} - 52.575 \text{ sec}) + \frac{(20.520 \text{ sec} - 17.424 \text{ sec})}{(91\% - 9.8\%)} (100\% - 91\%)$$

$$t_{sol} = 21.76 \text{ sec.}$$

9.0 12/29/57  
Init./Date

5. The total effective MSIV closure time equals t<sub>sol</sub> plus the maximum instrumentation delay time (i.e., t<sub>sol</sub> + t<sub>d</sub>). Calculate the total effective closure time.

$$\text{Total Effective Closure Time} = t_{sol} + t_d$$

$$\text{Total Effective Closure Time} = 21.76 \text{ sec.} + 2.9 \text{ sec.}$$

$$\text{Total Effective Closure Time} = 22.14 \text{ sec.}$$

NOTE: The value for t<sub>d</sub> is from Step 8.3.2-1.

9.0 12/29/57  
Init./Date

6. Verify the total effective closure time, is not greater than 5.5 seconds. Acceptance Criteria 3.1.1.

$$t_{sol} + t_d \text{ is less than or equal to } 5.5 \text{ sec.}$$

TCR 451-1 9.0 12/29/57  
Init./Date

John Paul 12/29/57  
Level 1 Analysis Verified By/Date

Serial No. 451

8.3.10 Secure from Test

- 1. Approved

Tom Ahn 1/12/12  
Test Director Date

- 2. Approved

Mike Merrill 1/10/12 0328  
Unit Supervisor Date Time

8.3.11 Level 2 Analysis

- 1. Verify the reactor did not scram or isolate during the MSIV closure: Acceptance Criteria 3.2.1.

J.A. 1/12/12  
Init/Date

- 2. Scram Avoidance - Flow Biased Scram

- a. Determine the Peak transient value for simulated thermal power (STP). The Peak Transient STP is the value at point of closest approach of ERIS Heat Flux channels CS1EA019 or 20 to either of ERIS channels C71A0003 or C71A0004, respectively.

Peak Transient STP =  $\frac{78.209}{77.165}$

Using: CS1EA019, CS1EA020 (Circle)

dSTP = Peak Transient STP - Initial STP

dSTP =  $\frac{78.209}{77.165} - 76.292$

dSTP =  $\frac{1.917}{77.165}$

J.A. 1/13/12  
Init/Date

- b. Determine APRM Upscale Simulated Thermal Power Trip Setpoint. The Setpoint is the value of ERIS Channels C71A0003 or C71A0004 at the point of the Peak Transient STP. 92.929

Setpoint =  $\frac{92.929}{77.165}$

J.A. 1/13/12  
Init/Date

c. Compute the Simulated Thermal Power margin to scram:

Margin to Scram = Setpoint - Peak Transient STP

Margin to Scram = 92.929 % - 78.209 %

Margin to Scram = 14.72 %

AS 10/30/07  
Init./Date

d. Verify the simulated thermal power (STP) margin to scram for each channel is greater than or equal to 5.0%. Acceptance Criteria 3.2.2.

AS 10/30/07  
Init./Date

3. Scram Avoidance - Reactor Pressure

a. Calculate the transient reactor pressure margin to scram.

Initial Pressure = 964.00 psig (ERIS C34EA028)

Margin to Scram = Scram Setpoint - Peak transient pressure  
(ERIS signal C34EA028  
or C34EA030 as  
appropriate)

Margin to Scram = 1064.7 psig - 984.84 psig

Margin to Scram = 80.86 psi

AS 11/3/07  
Init./Date

b. Verify the reactor pressure margin to scram is greater than or equal to 10 psi: Acceptance Criteria 3.2.2.

AS 10/3/07  
Init./Date

4. Scram Avoidance - Neutron Flux

a. Calculate the transient neutron flux margin to scram:

1) From the ERIS data, determine the peak transient neutron flux. Use highest of ERIS signals CS1EA003 thru CS1EA010 and record the channel used.

Using APRM B :

Peak Flux = 84.08 %

AS 10/3/07  
Init./Date

Serial No. 451

2) Compute the margin to Scram as follows:

Margin to scram = Setpoint - Peak Flux

Margin to scram = 118% - 84.08%

Margin to Scram = 33.92%

CS 10/30/87  
Init/Date

b. Verify the neutron flux margin to scram is greater than or equal to 7.5% Acceptance Criteria 3.2.2.

CS 10/30/87  
Init/Date

5. Main Steam Line Isolation Avoidance

a. Calculate the transient individual MSL flow margin to isolation:

Margin to Isolation =  $\frac{\text{Setpoint} - \text{Peak Individual MSL Flow}}{\text{Setpoint}} \times 100\%$

NOTE: The Peak Individual MSL flow in the above equation is the maximum steam flow observed in all unisolated steam lines.

Margin to Isolation =  $137\% - \frac{3.85 \times 10^6 \text{ lbm/hr}}{3.85 \times 10^6 \text{ lbm/hr}} \times 100\%$

Margin to Isolation = 38.14%

Where: Peak transient individual MSL Flow is determined from ERIS signals C34EA014, C34EA015, C34EA016 and C34EA017.

$3.85 \times 10^6 \frac{\text{lbm}}{\text{hr}}$  is one fourth of rated steam flow,

$15.4 \times 10^6 \frac{\text{lbm}}{\text{hr}}$

CS 10/21/87  
Init/Date

b. Verify the margin to isolation to greater than or equal to 10%: Acceptance Criteria 3.2.2.

CS 10/21/87  
Init/Date

CS M. Ellis 10/30/87  
Level 2 Analysis Verified By/Date

Serial No. 451

OFFICIAL TEST COPY

CM 5: STI-B21-025A  
Page: 36  
Rev.: 3

8.3.12 Verify that any ERIS printouts, other computer or recorder  
printouts, and any other plant data required is available for  
inclusion in the Test Results Package.

PDM 10/30/07  
Init/Date

\*\*\*\*\* END OF SECTION 8.3 \*\*\*\*\*

(INTENTIONALLY BLANK)

Serial No. 451



ERIS Sample Plan

Function ID	Function Description	Scan Interval (msec)
B21EA001	Rx Wide Range Level C	8
B21EA002	Rx Wide Range Level A	8
B21EA003	Rx Wide Range Level L	8
B21EA004	Rx Wide Range Level B	8
B21EC013	RPS Isolation Status Channel A	5
B21EC014	RPS Isolation Status Channel B	5
B21EC015	RPS Isolation Status Channel C	5
B21EC016	RPS Isolation Status Channel D	5
*B21EC021	SRV Initiation Status	4
*B21EC022	SRV Initiation Status	4
*B21EC023	SRV Initiation Status	4
*B21EC024	SRV Initiation Status	4
*B21EC025	SRV Initiation Status	4
*B21EC026	SRV Initiation Status	4
*B21EC027	SRV Initiation Status	4
*B21EC028	SRV Initiation Status	4
*B21EC029	SRV Initiation Status	4
*B21EC030	SRV Initiation Status	4
*B21EC031	SRV Initiation Status	4
*B21EC032	SRV Initiation Status	4
*B21EC033	SRV Initiation Status	4
*B21EC034	SRV Initiation Status	4
*B21EC035	SRV Initiation Status	4
*B21EC036	SRV Initiation Status	4
*B21EC037	SRV Initiation Status	4
*B21EC038	SRV Initiation Status	4
*B21EC039	SRV Initiation Status	4
B21EC042	SRV Position	10
B21EC043	SRV Position	10
B21EC044	SRV Position	10
B21EC045	SRV Position	10
B21EC046	SRV Position	10
B21EC047	SRV Position	10
B21EC048	SRV Position	10
B21EC049	SRV Position	10
B21EC050	SRV Position	10
B21EC051	SRV Position	10
B21EC052	SRV Position	10
B21EC053	SRV Position	10

OM 5: STI-B21-025A  
 Page: 60  
 Rev.: 3

Attachment 6 (Cont.)

ERIS Sample Plan

Function ID	Function Description	Scan Interval (msec)
B21EC054	SRV Position	10
B21EC055	SRV Position	10
B21EC056	SRV Position	10
B21EC057	SRV Position	10
B21EC058	SRV Position	10
B21EC059	SRV Position	10
B21EC060	SRV Position	10
*B21EC069+✓	INBD MSIV Solenoid Status (22A)	4
*B21EC070+✓	INBD MSIV Position (22A)	4
*B21EC071+✓	INBD MSIV Position (22A)	4
*B21EC072+✓	INBD MSIV Solenoid Status (22B)	4
*B21EC073+✓	INBD MSIV Position (22B)	4
*B21EC074+✓	INBD MSIV Position (22B)	4
*B21EC075+✓	INBD MSIV Solenoid Status (22C)	4
*B21EC076+✓	INBD MSIV Position (22C)	4
*B21EC077+✓	INBD MSIV Position (22C)	4
*B21EC078+✓	INBD MSIV Solenoid Status (22D)	4
*B21EC079+✓	INBD MSIV Position (22D)	4
*B21EC080+✓	INBD MSIV Position (22D)	4
*B21EC081+✓	OUTBD MSIV Solenoid Status (28A)	4
*B21EC082+✓	OUTBD MSIV Position (28A)	4
*B21EC083+✓	OUTBD MSIV Position (28A)	4
*B21EC084+✓	OUTBD MSIV Solenoid Status (28B)	4
*B21EC085+✓	OUTBD MSIV Position (28B)	4
*B21EC086+✓	OUTBD MSIV Position (28B)	4
*B21EC087+✓	OUTBD MSIV Solenoid Status (28C)	4
*B21EC088+✓	OUTBD MSIV Position (28C)	4
*B21EC089+✓	OUTBD MSIV Position (28C)	4
*B21EC090+✓	OUTBD MSIV Solenoid Status (28D)	4
*B21EC091+✓	OUTBD MSIV Position (28D)	4
*B21EC092+✓	OUTBD MSIV Position (28D)	4
*B33EA021+✓	Reactor Core Flow	8
*B33EA028	Recirc Pump Elbow Tap 14A DP	4
*B33EA029	Recirc Pump Elbow Tap 14C DP	4
*B33EA030	Recirc Pump Elbow Tap 24A DP	4
*B33EA031	Recirc Pump Elbow Tap 24C DP	4
B33EC003	LFG Set Gen CB 2A Status	5
B33EC004	LFG Set Gen CB 2B Status	5
B33EC009	LFG Set Gen CB 5A Status	4
B33EC010	LFG Set Gen CB 5B Status	4

ERIS Sample Plan

Function ID	Function Description	Scan Interval (msec)
*C34EA013+ ✓	Total Reactor Steam Flow	8
*C34EA014+ ✓	Steam Line A Flow	8
*C34EA015+ ✓	Steam Line B Flow	8
*C34EA016+ ✓	Steam Line C Flow	8
*C34EA017+ ✓	Steam Line D Flow	8
*C34EA019	Feedwater Flow A	8
*C34EA020	Feedwater Flow B	8
*C34EA024	Rx Narrow Range Level A	8
*C34EA025	Rx Narrow Range Level B	8
*C34EA026	Rx Narrow Range Level C	8
*C34EA028+ ✓	Narrow Range Rx Dome Pressure	8
*C34EA030+ ✓	Wide Range Rx Dome Pressure	8
C34EA031	Turbine Steam Flow	8
C34EC001	TDFP A Trip Status	5
C34EC002	TDFP B Trip Status	5
*C34EC003	MDFP C Trip Status	5
*C51EA003+ ✓	APRM A Flux	8
*C51EA004+ ✓	APRM B Flux	8
*C51EA005+ ✓	APRM C Flux	8
*C51EA006+ ✓	APRM D Flux	8
*C51EA007+ ✓	APRM E Flux	8
*C51EA008+ ✓	APRM F Flux	8
*C51EA009+ ✓	APRM G Flux	8
*C51EA010+ ✓	APRM H Flux	8
*C51EA019+ ✓	Heat Flux A	4
*C51EA020+ ✓	Heat Flux B	4
*C71EC001	Channel Scram A Status	2
*C71EC002	Channel Scram B Status	2
*C71EC003	Channel Scram C Status	2
*C71EC004	Channel Scram D Status	2
C71EC009	RPT Logic A Status	4
C71EC010	RPT Logic B Status	4
C85EA011	Main Turbine Total BVP Valve Position	4
E22EA001	HPCS Flow	8
E22EC001	HPCS System Initiation Status	5
E51EA004	RCIC Pump Flow	8
E51EA014	RCIC Turbine Speed	8
E51EC001	RCIC System Initiation Status	10
N21EA019	Condenser Pressure A	100
N21EA020	Condenser Pressure B	100
N21EA021	Condenser Pressure C	100

OM 5: STI-B21-025A  
Page: 62  
Rev.: 3

Attachment 6 (Cont.)

ERIS Sample Plan

Function ID	Function Description	Scan Interval (msec)
*N31EA002	Main Turbine Total CV Position	4
*N32EA005	Main Turbine Cont Valve A Position	4
*N32EA006	Main Turbine Cont Valve B Position	4
*N32EA007	Main Turbine Cont Valve C Position	4
*N32EA008	Main Turbine Cont Valve D Position	4
*C71A0003+ ✓	Flow Bias Simulated Thermal Power Trip Setpoint A	8
*C71A0004+ ✓	Flow Bias Simulated Thermal Power Trip Setpoint B	8

\*Required point for test.  
+Printout required in Test Results Package.

TC-7 Margin Verification

1. From the completed level 2 analysis of section 8.2 performed at TC-7, record the following:

- a) From 8.2.11.2a (Simulated Thermal Power) record the largest transient change in simulated thermal power (STP).

$$dSTP = \underline{.55} \%$$

- b) Verify the following:

$$10\% - dSTP \geq 5\%$$

$$10\% - \underline{.55} \% \geq 5\%$$

$$\underline{9.45} \% \geq 5\%$$

- c) From 8.2.11.3 (Reactor Pressure) record the following:

1. Initial Pressure = 939 psig

2. Peak Transient Pressure = 948 psig

$$\Delta P = \text{Initial Pressure} - \text{Peak Transient Pressure} = \underline{9} \text{ psig}$$

- d) Verify the following:

$$55 \text{ psig} - \Delta P \geq 10 \text{ psig}$$

$$55 \text{ psig} - \underline{9} \text{ psig} \geq 10 \text{ psig}$$

$$\underline{46} \text{ psig} \geq 10 \text{ psig}$$

- e) From 8.2.11.4 (Neutron Flux) record the following:

$$dAPRM = \underline{2} \%$$

- f) Verify the following:

$$38\% - dAPRM \geq 7.5\%$$

$$38\% - \underline{2} \% \geq 7.5\%$$

$$\underline{36} \% \geq 7.5\%$$

CM 5: STI-B21-025A  
Page: 64 - LAST  
Rev.: 3

Attachment 7  
Form: STI-B21-025A-6b

TC-7 Margin Verification

g) From 8.2.11.5 (MSL Isolation Avoidance) record the following:

Initial MSL flow =  $1.44 \times 10^6$  lbs/hr

Peak Individual MSL flow =  $1.98 \times 10^6$  lbs/hr

$\Delta$ MSL Flow =  $\frac{\text{Peak Individual MSL Flow} - \text{Initial MSL flow}}{3.85 \times 10^6 \text{ lbs/hr}}$

h) Verify the following:

52% -  $\Delta$ MSL Flow  $\geq$  10%

52% - 14 %  $\geq$  10%

38 %  $\geq$  10%

Lotar L. Burch 10/29/87  
Completed By/Date

Thomas A. Smith 10/29/87  
Verified By/Date

# INFORMATION ONLY

OMIA: PAF-1102  
Page: 109  
Rev.: 1

Attachment: 63  
Form: PAF-1102-39

## Log Continuation Sheet

Log Sheet Continued: Form: PAF-1102- 44 Date: 11/6/57

Sample I.D.	Parameter	Time	Limit	Results	Inst. MFL	Unit
SEC NOTE ①	(R <sub>10</sub> ) II Particle Count	0550	None 7/5 M	>3.0   390	670 Y091A	KAS
①	(R <sub>10</sub> ) II	0550		75.0   070	670 Y091A	KAS
①	(R <sub>10</sub> ) II	0540		78.0   28.	670 Y091A	KAS
①	(R <sub>10</sub> ) II	0550		71.0   21	670 Y091A	KAS
③	(R <sub>10</sub> ) II	0550		712.0   16	670 Y091A	KAS
①	(R <sub>10</sub> ) II	↓	↓	715.0   ②	670 Y091A	KAS
N/A						

Remarks: None KAS

Reviewed By: H. [Signature] 11/6/57

REV 4      11/08/87  
0700  
SEQUENCE OF TROUBLESHOOTING PLAN

<u>Component</u>	<u>Description of Work</u>	<u>Document</u>	<u>NRC Approval</u>	<u>Date Complete</u>
1) Inboard MSIV's	Field - Inspect all 4 MSIV's	WO 87-9323	Yes	11/05/87
2) B21-F022D	Field - Stroke B21-F022D Open	WO 87-9323	Yes	11/05/87
3) B21-F022D	Field - Remove junction box box cover - Verify tightness of terminal screws - Record voltage at term 1 & 2 - Record voltage at term 3 & 4 - Install pressure gauge at B21-F083D (Accumulator drain)	WO 87-9323	Yes	11/05/87 " " " " "
4) B21-F022D	Field - Ops slow stroke B21-F022D app. 50% then finish with fast stroke - Obtain "Pillow Case" air samples of exhaust ports - Monitor for lowest pressure	WO 87-9323	Yes	11/05/87 " " "
5) B21-F022D	Field - Open B21-F083D (Accumulator Drain) and blow down for app. 1 min. into pillow case	WO 87-9323	Yes	11/05/87
6) B21-F022D	Field - Disconnect 3/8" and 1 5/8" air supply to air pack - Unbolt and remove air pack - Transport air pack to shop	WO 87-9293	Yes	11/05/87 " " "



<u>Component</u>	<u>Description of Work</u>	<u>Document</u>	<u>NRC Approval</u>	<u>Date Complete</u>
7) B21-F022D	Field <ul style="list-style-type: none"> <li>- Perform blowdown of 1 5/8" air supply</li> <li>- Obtain a "pillow case" air sample</li> <li>- Perform a dewpoint reading</li> <li>- Perform a particle count</li> </ul>	WO 87-9405	Yes	11/06/87
		(to be repeated)		
8) B21-F022D	Shop <ul style="list-style-type: none"> <li>- Perform shop testing by cycling valve with N<sub>2</sub> supply and temp. power supply and document results</li> </ul>	WO 87-9372	Yes	11/06/87
9) B21-F022D	Shop <ul style="list-style-type: none"> <li>- Perform a detailed disassembly of each component as follows:</li> </ul>			
	1) Inspect air pack bolts for tightness <ul style="list-style-type: none"> <li>- Inspect air ports for cleanliness</li> <li>- Look for signs of foreign material</li> <li>- Photograph air pack</li> </ul>	WO 87-9372	Yes	11/05/87
				"
				"
				"
	2) Disassemble ASCO 3-way (Part #4) Model #8323 <ul style="list-style-type: none"> <li>- Remove solenoid</li> <li>- Examine actuator and solenoid valve</li> <li>- Examine pilot air lines</li> <li>- Disassemble solenoid 'A' <ul style="list-style-type: none"> <li>- Examine for free movement</li> <li>- Examine for excessive wear</li> <li>- Examine condition of parts</li> <li>- Document findings</li> </ul> </li> </ul>	WO 87-9372	Yes	11/06/87
				"
				"
				"

<u>Component</u>	<u>Description of Work</u>	<u>Document</u>	<u>NRC Approval</u>	<u>Date Complete</u>
	2) Disassemble ASCO 3-way (Part #4) Model #8323 (continued)	WO 87-9372	Yes	11/06/87
	- Disassemble Solenoid 'B'			"
	- Examine for free movement			"
	- Examine for excessive wear			"
	- Examine condition of parts			"
	- Document findings			"
10) Outboard MSIV's	Field - Inspect all 4 MSIV's			
11) B21-F028B	Field	WO 87-9439	Yes	11/07/87
	- Perform blowdown of 1 5/8" air supply			"
	- Obtain pillowcase sample			"
12) B21-F028D	Field	WO 87-9440	Yes	11/07/87
	- Perform dewpoint			"
	- Perform partcal count			"
13) B21-F028D	Field			
	- Ops to slow stroke B21-F028D close then finish with fast stroke	SOI	Yes	11/05/87
14) B21-F028D	Shop	WO 87-9456	Yes	11/07/87
	- Perform a detailed disassembly of each component as follows:			
	1) Inspect air pack bolts for tightness		Yes	11/07/87
	- Inspect air ports for cleanliness			"
	- Look for signs of foreign material			"
	- Photograph air pack			"

<u>Component</u>	<u>Description of Work</u>	<u>Document</u>	<u>NRC Approval</u>	<u>Date Complete</u>
2)	Disassemble ASCO 3-way (Part #4) Model #8323	WO 87-9444	Yes	11/07/87
	- Remove solenoid			"
	- Examine actuator and solenoid valve			"
	- Examine pilot air lines			"
	- Disassemble solenoid 'A'			"
	- Examine for free movement			"
	- Examine for excessive wear			"
	- Examine condition of parts			"
	- Document findings			"
	- Disassemble Solenoid 'B'			"
	- Examine for free movement			"
	- Examine for excessive wear			"
	- Examine condition of parts			"
	- Document findings			"
3)	Disassemble ASCO 3-way (Part #5) Model 8320		Yes	11/07/87
	- Remove solenoid			"
	- Examine actuator and solenoid valve			"
	- Examine pilot air lines			"
	- Disassemble solenoid			"
	- Examine for free movement			"
	- Examine for excessive wear			"
	- Examine for condition of parts			"
	- Document findings			"
4)	Disassemble Norgren 4-way valve (Part #1)			11/07/87
	- Remove 4-way valve			"
	- Examine 4-way valve			"
	- Disassemble 4-way valve			"
	- Examine for free movement			"
	- Examine for excessive wear			"
	- Examine for condition of parts			"
	- Document findings			"

<u>Component</u>	<u>Description of Work</u>	<u>Document</u>	<u>NRC Approval</u>	<u>Date Complete</u>
	5) Disassembly of Norgren 2-way valve (Part #2)			11/07/87
	- Remove 3-way valve			"
	- Examine 3-way valve			"
	- Disassemble 3-way valve			"
	- Examine for free movement			"
	- Examine for excessive wear			"
	- Examine for condition of parts			"
	- Document findings			"
	6) Disassembly of Norgren 2-way valve (Part #3)			11/07/87
	- Remove 2-way valve			"
	- Examine 2-way valve			"
	- Disassemble 2-way			"
	- Examine for free movement			"
	- Examine for excessive wear			"
	- Examine for condition of parts			"
	- Document findings			"
15) B21-F028B	Field	WO 87-9324	Yes	11/06/87
	- Disconnect 3/8" and 1 5/8" air supply to air pack			
	- Unbolt and remove air pack			
	- Transport air pack to shop			
16) B21-F028B	Shop	WO 87-9433	No	11/07/87
	- Perform a detailed disassembly of each component as follows:			
	1) Inspect air pack bolts for tightness			11/07/87
	- Inspect air ports for cleanliness			"
	- Look for signs of foreign material			"
	- Photograph air pack			"

<u>Component</u>	<u>Description of Work</u>	<u>Document</u>	<u>NRC Approval</u>	<u>Date Complete</u>
	2) Disassemble ASCO 3-way (Part #4) Model #8323			11/07/87
	- Remove solenoid			"
	- Examine actuator and solenoid valve			"
	- Examine pilot air lines			"
	- Disassemble solenoid 'A'			"
	- Examine for free movement			"
	- Examine for excessive wear			"
	- Examine condition of parts			"
	- Document findings			"
	- Disassemble Solenoid 'B'			"
	- Examine for free movement			"
	- Examine for excessive wear			"
	- Examine condition of parts			"
	- Document findings			"

Dunn

B21-F0022D

11/03/87	1157	Closed in 1.8 Sec. (Unit Log)
	1158	Opened and MSL D declared INOP (Unit Log)
	1159	Closed in 3.0 Sec. (Unit Log)
	1200	Opened and MSL D declared Operable (Unit Log)
	1353	Closed in 3.4 Sec. (Unit Log)
	1503	MSL D declared INOP as of 1158 (Unit Log)
11/05/87	1005	Opened (Unit Log)
	1023	Slow close for 30 Sec. then fast close to full close position. (Unit Log)
		I&C Techs recorded solenoid voltages during stroke. All exhaust ports were covered with pillow cases to trap any debris. Black powdery substances were found when the pillow cases were removed. Accumulator pressure was monitored during stroking. Minimum pressure was 61 psi. The accumulator was blown down into a pillow case. (WO 87-9320, IA Inspection Report 87-1-728)
	2000 (approx.)	Determined the field wiring and cabling. Found metal filings on the valve port internal threads. It is believed they are pipe thread filings, possibly from disassembly of the fitting. A sample was taken. The internal of the electrical conduit was found sealed with a B1500 type material. No evidence of it was found in any air pack internals. The air pack was bagged and taken to the I&C shop. (WO 87-9293, IA Inspection Report 87-1-679)
11/06/87	0000 to 0600	Instrument air sample was taken at the MSIV. Particles were observed at the mouth of the blow down line. They probably are lubricant and filings from disassembly. (WO 87-9405 and IA Inspection Report 87-1-725)
		A dew point reading of instrument air at the MSIV was taken. (WO 87-9405 and IA Inspection Report 87-1-375)
11/07/87	0225 to 0600	Commenced the disassembly of the air pack. Slight galling was found at the ferrule area in the stainless "T" fitting for the dual solenoid assembly. A small amount of dirt/grease was found in the exhaust port internals. A sample was taken. Galling was observed at the supply port internals. A sample was taken. Galling damage to the supply port and its fitting/adaptor was observed. Swipes of the exhaust port internals revealed a small amount of dirt/grease with a few unidentified particles present. A sample was kept. A "substantial" amount of blackish grease was found in the upper and lower cylinder connection ports. Nothing was found in any of the solenoid exhaust

bonds. Drawings D-209-013-B R/W, B-208-013-1-08 R/B, the vendor manual and the solenoid wiring do not agree with each other. A FCR was written. Nitrogen was connected to the air back and 3 test actuations were performed. The solenoids functioned properly. An O-ring in the slow close shuttle blew on the 5th test. Cotton gloves were attached to the exhaust bonds during the tests. Nothing was found. The vendor Rep's Manual showed a part #12 (inlet strainer) that was not on Dwg. GA-2068 Sht. 4 in the WC package or found in the "A" solenoid. The NRC inquired if the part was present on the "B" solenoid. The I&C Tech began to remove the "B" solenoid. Then the NRC observed the step in the WC to work only on the "A" solenoid and questioned why the WC was deviated from. The I&C seals had "flowed". The Vendor Rep speculated this was due to solenoid or ambient temperature. (WC 87-9372, QA Inspection Report 87-1-666)

0900  
to  
1600

The "A" solenoid was removed from the valve assembly and disassembled. The body gasket stuck to its seat. Particles remained in the seat when the gasket was removed. The same condition was found on disassembly of the "B" solenoid. Samples of both were taken. Also on the "B" solenoid impact marks were found on the star shaped disc subassembly and a deep depression noted on the disc seat. One lead to the "B" coil had a nick in the insulation. A continuity check and megger was performed. (WC 87-9372 and QA Inspection Report 87-1-694)

1830  
to  
2400

The plug nut assembly was removed. A grease type substance was found around the bottom of the solenoid base assembly. The retention plug had sand and grease in it. I&C feels a more detailed vendor drawing of subassemblies is needed. (WC 87-9372 and QA Inspection Report 87-1-726)

Disassembly complete.

WC 87-9372 is being revised to replace the dual solenoid 3 way valve assembly and to replace 3 "O"-rings on the 3 to 4 way valve coupling.

821-F002AB

11/03/87	1206	Closed in 4.0 Sec. (Unit Log)
	1208	Opened (Unit Log)
11/05/87	0405	Closed (Unit Log)
	0900	The field wiring was determined and the airline
	to	removed. Metal shavings were found at the fitting
	1400	threads. A sample was taken. Extensive grooving or
		gouged scratches were observed on the outside of
		the airline fitting. This fitting was sent to the
		hot shop for evaluation. The air pack was removed
		to the hot shop. The lower liquid side of the
		actuator was wiped with a cotton glove. A rust
		colored oily substance was found and a sample sent
		for analysis. (WO 87-9324 and QA Inspection Report
		87-1-729)
11/07/87	0700	Instrument air dew point sample at MSIV was taken.
		(WO 87-9439 and QA Inspection Report 87-1-618)
	2040	Fragments of BISCO material were found in the
	to	bottom of the junction box along with metal
	2240	shavings that appear to be from the junction box
		housing. The insulation was found cut on wire #3
		to solenoid "A". Thread lubricant was found on the
		strainer in the port between the solenoids. The
		body gaskets for both solenoids left residue on
		their seats, were hard and brittle, and showed
		evidence of exposure to excessive heat.
		The rubber gasket to the disc holder was slightly
		brittle and the disc holder showed signs of wear.
		The NRC voiced concern about the grade of mounting
		bolts for the air pack to MSIV. One bolt did not
		have a grade stamp on its head. Both solenoid
		internals were examined with nothing found. (WO
		87-9433 and QA Inspection Report 87-1-761)
11/08/87	1700	NR 87-2963 written to document that the oven
		insulation on lead to the "A" solenoid coil has
		been damaged. The insulation beneath it is not.
		Dispositioned user-as-is and closed after solenoids
		were re-installed.
	2144	O-ring gaskets were removed from the valve body.
		The area was cleaned with Acetone.
	2235	Reassembled the dual solenoid 3 way valve using the
		BISCO re-build kit. This consisted of the valve
		body gaskets, core assembly, and disc spring.



- 2323 Performed functional check, joint cycles of solenoids and each one independantly. Checked pressure integrity by pressurizing with nitrogen and checking with snobb. Sat.
- 2329 Reinstalled the dual solenoid 3 way valve assembly on the air-back. All connections were restored and documented. Not air-back is in the I&O shop awaiting to be installed on to the actuator.

821-F0028D

11/03/87 1208 Would not close in 2 Min. 49 Sec. (Unit Log)  
1211 Placed control switch in auto (Unit Log)  
1212 MSL D declared INCP (Unit Log)  
1213 Closed in 3.4 Sec. (Unit Log)  
1214 Opened (Unit Log)  
1217 Closed in 3.4 Sec. (Unit Log)  
1218 Opened (Unit Log)  
1224 Closed in 3.4 Sec. (Unit Log)

11/04/87 1817 Opened (Unit Log)

11/06/87 0358 Stroked per SOI (Unit Log)  
0402 Closed (Unit Log)  
1800 The field wiring was determined and the airline  
to removed. NRC (Stefano) voiced concern over the  
2400 method of supporting the flexible air hose. Tape  
was found covering the exhaust port of the dual  
solenoid valve assembly. Metal filings and  
material were found on the inside of the main air  
connection. A sample was taken. The air pack was  
taken to the hot shop. (WO 87-9283 and QA  
Inspection Report 87-I-738)

11/07/87 0700 Dew point sample of instrument air at MSIV in  
progress.  
0800 Set up the air pack in the test rig and proved that  
to the tape over the exhaust port is not a problem  
1800 solenoid "A" had frayed insulation on one lead.  
Per NRC the solenoids were energized for a minimum  
of one hour. Temperature readings were 127 F on  
solenoid "A" cover, 128 F on solenoid "B", and  
131.5 F on the 3 way valve. Pipe thread sealant  
was found at the 3 way valve filter screen. No  
indication of UICR seal migration was observed.  
The solenoid "A" core appeared blue from possible  
heat damage and the inside of the base assembly is  
discolored. The body gasket was stuck to its seat  
and seemed to be decomposing. (WO 87-9443, 87-9438,  
QA Inspection Report 87-I-730)

1800 The "B" solenoid was disassembled. The body gasket  
to was shiny, pressed, brittle, and left residue in  
2400 its seat. The solenoid coil was badly corroded.  
The plug nut gasket on the "B" solenoid was  
smashed. The 4 way air control valve was  
disassembled. The allen head bolts from the cover  
were rusty. Nothing unusual was found internal.  
(WO 87-9443 and QA Inspection Report 87-I-587)

11/08/87

0000  
to  
0330

There was no evidence of lubrication on the O-Rings. Small pieces of what appears to be copper were found on top of the piston. The bottom piston seal appears dirty. The vendor Rep. recommended replacement. The push rod did not appear to be lubricated. The 3 way air valve was disassembled. Dirt was observed in every port. Small particles were observed internal to the exhaust muffler. The valve stroke seemed slow to the vendor Rep. A large amount of hardened grease was found on the upper piston. A sample was taken. The two way air valve was disassembled. The stroke was fine. Some dirt was found in the bottom. (KC 87-9443, CP Inspection Report 87-1-739)

Disassembly Complete.

821-INBOARD

- F0022A Dual solenoid 3 way valve assembly removed from air-pack. (WO 87-9453)
- The removal showed a wire going to the coil which has lost its insulation. Work package revised to replace the entire assembly.
- F0022B Dual solenoid 3 way valve assembly removed from its air-pack. The assembly was rebuilt, functional check performed and re-installed on the air pack. (WO 87-9464) Awaiting Re-Test. NR 8803-8854 was written for a frayed woven insulation cloth dispositioned use-as-is and closed.
- F0022C Dual solenoid 3 way valve assembly removed from its air-pack. Then the assembly was rebuilt, functional checked, and reinstalled on to the air-pack. (WO 87-9463) Awaiting Re-Test.
- F0022D Air-pack was removed from the valve per WO 87-9369. The dual solenoid 3 way valve assembly was disassembled per WO 87-9373. Work Order 87-9373 is being revised to replace the dual solenoid 3 way valve assembly and 3 O-rings for the coupling between the 3 way and 4 way valve.

221-OUTBOARD

- F0028A The dual solenoid 3 way valve assembly was removed from the air-pack, re-built, functionally checked and re-installed on the air-pack. (WO 87-9486) Awaiting Re-Test.
- F0028B The air-pack was removed from the valve. The dual solenoid 3 way valve assembly was rebuilt, functionally checked and re-installed on the air-pack. Note the air-pack is in the I&C shop. NR PPDS-2965 was written for frayed woven cloth, dispositioned and closed. (WC 87-9433)
- F0028C The dual solenoid 3 way valve assembly was removed from the air-pack, re-built, functionally checked and re-installed on the air-pack. (WC 87-9487) Awaiting Re-Test.
- F0028D Air-pack was removed per work order (87-9385). Dual solenoid 3 way valve was disassembled. (WC 87-9443) This work order is being revised to put a new air-pack on the actuator.

E32-F0001N

11/08/87	2200	Per DCP 87-0688 Rev. 1, we are manufacturing a clamp ring to provide for a secondary seal on the valve. Work is directed per WO 87-8585.
11/09/87	0650	All parts have been manufactured by WPCD maintenance. They are in the process of assembling the clamp. The pieces have been trial fit on a valve in the maintenance shop and they fit. This mock fit-up was minus the packing. MMCS inspectors are ensuring all dimension's are per the DCP prior to assembly. MMCS will witness the installation of the clamp ring on to the valve per a hold point in the work order.

821-F0022B

11/08/87 1715 Removed dual solenoid 3 way valve assembly from air-pack.

1722 Disassembled dual solenoid 3 way valve assembly. Acetone or Alcohol were used to clean various parts as directed by the R.S.E. and ASCO Vendor Rep. Dual solenoid 3 way valve assembly was rebuilt using repair kit which includes valve body gaskets, core assembly, and disc spring.

1745 Completed rebuild, performed functional check. After functional check solenoid "B" was removed from the valve due to chattering. Replaced the "O"-ring and re-assembled. Functional check sat.

1800 NR PDS-2964 was written to document that the woven insulation on the lead to solenoid "A" coil has been damaged. The insulation beneath it has not. Dispositioned use-as-is. Dual solenoid 3 way valve assembly was reinstalled on air-pack. All connections were restored and documented on the instrument restoration checklist. And after the installation NR PDS-2964 was closed. (WD 87-9464 and QA Inspection Reports 87-I-C731 and 87-I-0688) Awaiting Re-Test.

821-F00220

11/08/87      1545      Removed the dual solenoid 3 way valve assembly from the air-back. Acetone or Alcohol were used to clean various parts as directed by the R. S.E. and ASCO Vendor Rep. As found condition "O"-rings, fairly flexible and lubed no evidence of degradation.

                 1550      Dissassembled the dual solenoid 3 way valve assembly was rebuilt using the repair kit which includes, valve body gaskets, cone assembly, and disc spring.

                 1634      Completed rebuild, perform dual solenoid valve functional checks, joint cycles of solenoids and each one independently. Verified pressure integrity by pressurizing to 50-100 psi with nitrogen and snooded joints. Sat.

                 1933      Re-installed the dual solenoid 3 way valve on the air-back. All connections were rescored and documented on the instrument restoration checklist. (WO 87-3465 and QA Inspection Report 87-1-0731) Awaiting Re-Test.



821-F0028A

11/08/87      1220      Removed the dual solenoid 3 way valve assembly from the air-pack. Acetone or Alcohol were used to clean various parts as directed by the R. S. E. and ASCO Vendor Rep. "O"-ring seat surface has discoloration, the Vendor Rep. and R. S. E. feel this discoloration is acceptable. The solenoid 3 way valve was rebuilt using a rebuild kit, which contains the following: valve body gaskets, cone assembly, and disc spring.

                 1320      Completed the rebuild, performed dual solenoid valve functional check, joint cycles of solenoids and each one independently. Verified pressure integrity by pressurizing to 80-100 ps. with nitrogen and snooded joints. Sat.

                 1755      Re-installed the dual solenoid 3 way valve assembly on the air-pack. All connections were restored and documented on the instrument restoration checklist. (WO 87-3466 and QA Inspection Report 87-I-0731) Awaiting Re-Test.

821-F0023A

11/08/87

Removed the dual solenoid 3 way valve assembly from the air-back. (WD 87-9438 and DP Inspection Record 87-1-0731)  
Package being revised to replace the dual solenoid 3 way valve assembly due to a frayed wire.

E21-F0028C

11/08/87 1410 Removed dual solenoid 3 way valve assembly from air-pack.

1424 Disassembled the dual solenoid 3 way valve assembly. Acetone or Alcohol were used to clean various parts as directed by the R.B.E. and the PSCC vendor Rep. As found conditions of this assembly was that the O-ring seats were clean and free of residue. The assembly was then rebuilt with the dual solenoid valve repair kit consisting of valve body gaskets, cone assembly, and disc spring.

1500 Completed rebuild, performed functional check, joint cycles of solenoids and each one independently. Checked pressure integrity by pressurizing with nitrogen and checking with snoods. Sat.

1800 Re-installed the dual solenoid 3 way valve assembly on the air-pack. All connections were restored and documented on the instrument restoration checklist. (WO 87-9467 and QA Inspection Report 87-1-0731)

PRELIMINARY RESULTS SUMMARY: INSTRUMENT AIR AT MSIV'S

PREPARED BY:

*John J. Grimm* 11/9/87  
John J. Grimm

I. INTRODUCTION

Three types of analyses were performed to determine what contribution, if any, instrument air quality may have had in the failure of the MSIV valves. Samples were collected to determine and characterize particulate matter present in the instrument air system at the solenoid and actuator supply points. Various unknown substances observed in or collected from component surfaces were analyzed using Infrared Spectrophotometry to deduce origin of materials found. Grab samples were analyzed by Gas Chromatography for hydrocarbon content and quantification of organic contaminants, if present in significant quantities. Preliminary results of these analyses are presented in the following report.

II. SAMPLES TAKEN AND ANALYSES PERFORMED

Samples collected, analyses performed on samples and brief annotations are in the following list. Codes for analysis type are as follows:

IR: Infrared Spectroscopy, for identification of unknown organic compounds.

PSC: Particulate sizing, and characterization.

GC: Gas Chromatography, for Identification and quantification of condensable hydrocarbons.

<u>SAMPLE</u>	<u>DATE/TIME</u>	<u>DESCRIPTION</u>	<u>ANALYSIS</u>
MSIV-1	11/6/87:1115	B21-F028B Deposits from 1 5/8" air hose.	IR
MSIV-2	11/6/87:1545	B21-F028B exhaust port (unknown fluid)	IR
MSIV-3	11/6/87:1115	Fitting from B21-F028B w/foreign mat'l inside (black solids and oily fluid)	IR
MSIV-4	11/6/87:2101	B21-F022D: = 0.1 ft. <sup>3</sup> solenoid supply collected on 0.45µ filter paper.	PSC
MSIV-5	11/6/87:2108	B21-F022D: = 0.1 ft. <sup>3</sup> solenoid supply collected on 0.45µ filter paper	PSC

SAMPLE	DATE/TIME	DESCRIPTION	ANALYSIS
MSIV-6	11/6/87:2125	B21-F022D: = 0.1 ft. <sup>3</sup> actuator supply collected on 0.45μ filter paper.	PSC
MSIV-7	11/6/87:2135	B21-F022D: = 0.1 ft. <sup>3</sup> actuator supply collected on 0.45μ filter paper.	PSC
MSIV-8	11/7/87:0800	Rectorseal <sup>tm</sup> Thread sealant sample.	IR
MSIV-9	11/7/87:0800	Neverseeze <sup>tm</sup> Thread lubricant sample	IR
MSIV-10	11/7/87:0730	P52-F556: Instr. air at Containment penetration (outside). 10 min. blow-down, 5 min. purge of sampler.	GC
MSIV-11	11/7/87:0745	P52-F556: Instr. air at Containment penetration (outside). 10 min. blow-down, 15 min. purge of sampler.	GC
MSIV-12	11/7/87:1151	B21-F028B: Solenoid supply, =0.1ft. <sup>3</sup> on 0.45μ particulate filter.	PSC
MSIV-13	11/7/87:1202	B21-F028B: Solenoid supply, =0.1ft. <sup>3</sup> on 0.45μ particulate filter.	PSC
MSIV-14	11/7/87:1214	B21-F028B: Actuator supply, =0.1ft. <sup>3</sup> on 0.45μ particulate filter.	PSC
MSIV-15	11/7/87:1220	B21-F028B: Actuator supply, =0.1ft. <sup>3</sup> on 0.45μ particulate filter.	PSC
MSIV-16	11/7/87:1503	B21-F028B: Solenoid supply, =0.1ft. <sup>3</sup> on 0.45μ particulate filter.	PSC
MSIV-17	11/7/87:1521	B21-F028B: Solenoid supply, =0.5ft. <sup>3</sup> on 0.45μ particulate filter.	PSC
MSIV-18	11/7/87:1537	B21-F028B: Actuator supply, =0.1ft. <sup>3</sup> on 0.45μ particulate filter.	PSC
MSIV-19	11/7/87:1553	B21-F028B: Actuator supply, =0.5ft. <sup>3</sup> on 0.45μ particulate filter.	PSC

### III. ANALYSIS RESULTS

#### A. Infrared Spectroscopy

Samples MSIV-1, 2, 3, 8, 9 were analyzed using Infrared Spectroscopy, a measurement which "fingerprints" organic compounds based on deflection of light in the infrared spectral region and the correlation of this deflection to covalent bond angles. Samples 8 and 9 were control samples of suspected contaminants Rectorseal<sup>™</sup> and Neverseeze<sup>™</sup>, respectively. When spectra from samples 1 and 3 were compared to the control spectra, neither matched the spectrum for Neverseeze<sup>™</sup>, and the spectrum from sample 3 was similar to that of Rectorseal<sup>™</sup>. This indicates the presence of thread sealant which has partially degraded, with no Neverseeze<sup>™</sup> present.

Sample MSIV-3, a clear unknown oily substance, was found to be silicone lubricant.

#### B. Particle Size Measurement and Characterization

Samples MSIV-4, 5, 6, 7, 16, 17 were analyzed by Microscopy. After being collected on 0.45 $\mu$  filter paper on which a grid is superimposed, the samples were analyzed under a microscope. Particles were measured using a graticule. Particles in the 20-40 $\mu$  range and >40 $\mu$  range were totalled and reported. The results indicated the presence of particles >40 $\mu$  in each of the samples analyzed. The total number of particles >40 $\mu$  ranged from 6 to 14. On Samples MSIV-4 through 7, some fibrous material was present. This was determined to be contamination of the sample due to adverse sampling conditions in the drywell in the area of the MSIV's. This was confirmed when backup samples taken with improved sampling technique revealed no fibrous material. The particulate material was characterized by the Microscopist into three types: white translucent, rust in color, and black metallic.

A tabulation of particles in the 20-40 $\mu$  and >40 $\mu$  ranges follows.

SAMPLE DESIGNATION	PARTICLES 20-40 $\mu$	PARTICLES >40 $\mu$
MSIV-4	10	6
MSIV-5	3	5
MSIV-6	10	11
MSIV-7	1	7
MSIV-16	40	6
MSIV-17	47	14

C. Total Hydrocarbon by Gas Chromatography

Two grab samples from the instrument air supply to containment were analyzed for hydrocarbons using Gas Chromatography, a separation and detection/quantification technique based on the molecular weight of the substances analyzed. All hydrocarbons detected were reported as a weighted quantity of Methane, CH<sub>4</sub>. Neither sample analyzed revealed detectable condensable Hydrocarbons greater than 0.1 PPM, with one result having no detectable hydrocarbons and the other 0.1 PPM Methane equivalent.

In the case of both sample results however, there is a high probability of false detection at the 0.1 PPM level, which is close to the threshold of detectability. Further, contamination by hydrocarbons from sampling apparatus was a distinct possibility since sampler fittings were not thoroughly cleaned and "baked out" prior to sampling. It is probable then, that the 0.1 PPM result of the single sample is in fact false-detection by reason of sample contamination or errant instrument signals close to the baseline response level.

Other Activities in progress at time of MSIV testing

All Surveillance Instructions

SVI#	Mode Cklist	Title	RespGp	Last Start Date	Dua Date	Late Date	Freq	RqdModes
<del>A10-T0000</del>	N/A	SIA Computer Algorithm Test	GM	Oct 29, 1987	Dec 25, 2001	Dec 25, 2001	R/O	1 2 3 4 5
<del>B21-T0187-R</del>	1	EOCS Rx Wtr Level Chan Funct <i>Start: 1828 Step: 1972</i>	I & C	Oct 29, 1987	Nov 27, 1987	Dec 5, 1987	M	1 2 3 4 5
B21-T0189-R	3	EOCS Drywell Press HI Chan Funct	I & C	Oct 29, 1987	Nov 27, 1987	Dec 5, 1987	M	1#2#3#
B33-T5433	S/R	APFIMLPPM Noise Baseline	Ops	Oct 29, 1987	Dec 25, 2001	Dec 25, 2001	S/R	1 2
C11-T1022	4	Rod Pattern Control System (Above HPSP)	Ops	Oct 29, 1987	Dec 25, 2001	Dec 25, 2001	S/R	1 2 #
C51-T0028-F	5	LPPM Flow Biased Signal Chan Cal	I & C	Oct 29, 1987	Nov 5, 1987	Nov 8, 1987	W	1
E12-T0358-C	3	Containment Press HI 1E12-NOC2C Chan Cal	I & C	Oct 29, 1987	Dec 18, 1988	May 4, 1989	R*	1 2 3
<del>E22-T0186-G</del>	1	EOCS Sp Wtr Lvl High Chan C Funct <i>Start: 2212 Step: 2312</i>	I & C	Oct 29, 1987	Nov 27, 1987	Dec 5, 1987	M	1 2 3 4 5
E22-T0195-G	1	EOCS Sp Wtr Lvl High Chan G Funct	I & C	Oct 29, 1987	Nov 27, 1987	Dec 5, 1987	M	1 2 3 4 5
E22-T1200	1	HPCS Pump Disch Press High Chan Funct	I & C	Oct 29, 1987	Nov 25, 1987	Dec 5, 1987	M	1 2 3 4 5
<del>E22-T1202</del>	1	HPCS Pump Disch Flow Low Chan Funct <i>Start: 1550 Step: 1555</i>	I & C	Oct 29, 1987	Nov 27, 1987	Dec 5, 1987	M	1 2 3 4 5
E31-T0087-A	3	RWCU Area 1 Amb Temp HI Chan Funct	I & C	Oct 29, 1987	Nov 25, 1987	Dec 3, 1987	M	1 2 3
E31-T0087-B	3	RWCU Area 1 Amb Temp HI Chan Funct	I & C	Oct 29, 1987	Nov 25, 1987	Dec 3, 1987	M	1 2 3
E31-T0087-C	3	RWCU Area 1 Amb Temp HI Chan Funct	I & C	Oct 29, 1987	Nov 27, 1987	Dec 5, 1987	M	1 2 3
E31-T0087-D	3	RWCU Area 1 Amb Temp HI Chan Funct	I & C	Oct 29, 1987	Nov 27, 1987	Dec 5, 1987	M	1 2 3
G42-T2001	3	Supp Pool Cleanup Valve Operability Test (ZYR-4 0.2 NA)	Ops	Oct 29, 1987	Apr 30, 1989	Oct 30, 1989	2A	1 2 3
	3	Supp Pool Cleanup Valve Operability Test	Ops	Oct 29, 1987	Jan 29, 1988	Feb 21, 1988	Q	1 2 3
G43-T1306	3	Supp Pool M/U Timer Chan A Funct/Cal for 1G43-K1	I & C	Oct 29, 1987	Nov 25, 1987	Dec 3, 1987	M	1 2 3
M16-T0416-A	3	DW Vac Blr D/P Chan A Funct	I & C	Oct 29, 1987	Nov 27, 1987	Dec 5, 1987	M	1 2 3
<del>M16-T0007</del>	3	DW Vac Blr Isol Valve Oper Test <i>Start: 1739 Step: 2013</i>	Ops	Oct 29, 1987	Nov 22, 1987	Nov 29, 1987	M	1 2 3
<del>M17-T2000</del>	1	Cont Vac Relief Valve Operability Test <i>Start: 2127 Step: 2019</i>	Ops	Oct 29, 1987	Nov 29, 1987	Dec 6, 1987	M	1 2 3 4 5
M40-T6328	1 #	PHB Vent Edb Operability Test	Ops	Oct 29, 1987	Nov 29, 1987	Dec 6, 1987	M	1 2 3 4 5

Count:

21

13/85



All Surveillance Instructions

SVI#	Mode Cklist	Title	RespGrp	Last Start Date	Due Date	Late Date	Freq	RqdModes
<del>B33-T099</del>	3	SRV Press Actuation Chan Fund	I & C	Nov 3, 1987	Dec 3, 1987	Dec 11, 1987	M	1 2 3
B33-T1160	S/R	Jet Pump Operability	Ops	Nov 3, 1987	Dec 25, 2001	Dec 25, 2001	D	1*
C:1-T1008	1 9	CR Scram Accumulator Operability Ck	Ops	Nov 3, 1987	Nov 10, 1987	Nov 11, 1987	W	1 2 5*
<del>C51-T0006</del>	S/R	APRM Flow Biased PWR/Flow Verification	Ops	Nov 3, 1987	Dec 25, 2001	Dec 25, 2001	D	1
E12-T0357-A	3	Containment Press HI Chan A Fund	I & C	Nov 3, 1987	Dec 3, 1987	Dec 11, 1987	M	1 2 3
E32-T5401-A	3	MSM/LCS Inhd Press Char Fund	I & C	Nov 3, 1987	Dec 3, 1987	Dec 11, 1987	M	1 2 3
M17-T0410-A	1	Cont Vac Blr D/P Iso Chn A Fund	I & C	Nov 3, 1987	Dec 1, 1987	Dec 10, 1987	M	1 2 3 4 5
N64-T8021-A	3	Main Condenser Offgas H2 Mon. A Fund Test	I & C	Nov 3, 1987	Dec 3, 1987	Dec 11, 1987	M	1 2 3
P35-T3011	S/R	Iodine Analysis	Qxm	Nov 3, 1987	Dec 25, 2001	Dec 25, 2001	S/R	1 2 3 4
P45-T0371-A	1	ESW to Diesel HX Flow Chan Fund/Cat	I & C	Nov 3, 1987	Jan 20, 1988	Feb 12, 1988	Q	1 2 3 4 5
R42-T5202	1	125V Batteries Voltage Cal A Limits-Div III	M	Nov 3, 1987	Nov 10, 1987	Nov 11, 1987	W	1 2 3 4 5
	1	125V Batteries Voltage Cal A Limits-Div I	M	Nov 3, 1987	Nov 10, 1987	Nov 11, 1987	W	1 2 3 4 5
	1	125V Batteries Voltage Cal A Limits-Div II	M	Nov 3, 1987	Nov 10, 1987	Nov 11, 1987	W	1 2 3 4 5

Count:

11

INSTALLATION OF SCAFFOLDING

11-3-87 2<sup>nd</sup>

87-1345	RJF	AX <sup>2</sup>	599
86-12307	RJF	IB	574 L-2
87-6725	RJF	OG	.06
87-2382	RJF	RW	620

11-4-87 1<sup>st</sup> + 2<sup>nd</sup>

87-2136	PROD	IB	599	G-7
87-2200	PROD	IB	599	G-7
87-9234	PROD	TB	577	B-13
87-8734	PROD	HB	560	B PUMP
87-9249	PROD	HB	560	C PUMP
87-9259	PROD	HB	560	D PUMP
87-8972	PROD	TB	647	A-13
87-8973	PROD	TB	647	A-11
87-8295	RJF	AX	ROOF	

624 AIRLOCK PROTECTION			
87-9315	RB	599	WET WELL
87-9316	RB	599	WET WELL

# I4C Work Orders / Repetitive Task

working between 11/2 1530 → 11/3 2330

R86-8241 - G50

R85-7770 - P21

87-9273 - C51

R84-2211

R85-7173

R84-2210 } -P52

R84-2212

R-85 7174

87-9286 - D-17

87-8047 - M24

87-9117

87-2647 - N64

R84 2229

R84 2057 } -P52

R84 2209

R85 9981

R85 7182 } -P52

R84 2208

R85 8551

85-13447 - G50

87-357 - G50

87-9168 - G36

87-9169 - G36

87-4593 - G41

87-7573 - N24

2nd shift 11/2  
1530 - 2330

3rd shift 11/3  
2330 - 0730

Day shift 11/3  
0730 - 1600

87-7086 - N64  
87-9085 - R61  
87-9787 G33  
87-9117 C-51  
87-9017 R-61  
87-6465 P-52

R84 2299  
R84 2207  
86 3108  
R84 2206 } P52  
R84 2208  
R84 2300  
R85 2328  
R86 277  
R85 7195  
R85 7180  
R85 9995  
R84-2057

87-9199 R61

R84 3303  
R84 3304  
R84 3307 } P84  
R84 3308  
R84 3309

87-9117 C-51

DAY SHIFT 11/3  
0730 - 1600

87 - 9117 - C-51

285 2328 - P-52

87 - 7062 - C-71

284 - 2300 - P-52

285 15993 - M46

87 - 8285 - D17

87 - 9301 - G53

87 - 8347 - C11

2nd shift 11/3

1530 - 2330

↓ 29.	87-1228 FU/RC	GSD T/S - Need Maint. - W/O # 57-8747 completed for per RW operator
* 30.	87-8707 DB/AA	F32 ref. Completed SAT
↓ 31.	87-8347 MF/DB	C11 T/S - U.S. said do while S/D
32	87-2672 KY/DP	DP21FC340 - Need DTO 81-100 dial - do need
* 33.	021-T0032A FU/RC	Completed SAT
↓ 34.	87-9803 IREX	G50 check out
→ 35.	87-8347 T/VG	G50 T/O
* 36.	87-6450 DB	B93. Closed out
* 37.	87-877 Dillon	P61 Complete - SAT START 1530-0000 11/2/87
* 1)	RC-7241 BL/HL	G50 completed SAT
↓ 1)	87-2672 T/S CC/BE	U.S. got as with CR/NA because WP was closed & wires with ground.
* 2)	87-7770	P31 completed SAT

- |       |                                       |  |                  |
|-------|---------------------------------------|--|------------------|
| * 4)  | 6127 PIC<br>SK/OC/OE                  | Completed SKI  |                  |
| * 5)  | STE-B33-29<br>BE                      | Complete SKT   |                  |
| * 6)  | S + Point Clock for Bin 24 -<br>BM/RE | Complete SKT   |                  |
| * 7)  | C71 T00 29<br>SK/OC/OE                | Completed SKT  |                  |
| → 8)  | 87-9272<br>BE/RE                      | CSI METE Installed   |                  |
| * 9)  | P52 RTS<br>BE/RE                      | Completed SKT P52 11<br>24-2010                            | 11-27-87<br>K.S. |
| * 10) | 87-9286<br>BM/RE                      | 07 completed SKT   |                  |
| * 11) | 87-2047<br>O.P.                       | used - all parts set for client                            |                  |
| ↓ 12) | 636 Setup Programme -<br>BE/BE        | don't work - no "Ready"<br>or programme lines on screen    |                  |
| ↓ 13) | 87-9117<br>BE/RE                      | CSI - need LPT card - still<br>spiking, downscale          |                  |
|       |                                       | Tues. 11-3-87  | 2330-0800        |
| - 1)  | 87-2647<br>TP/CO                      | 116420020 Need to have O.D.<br>present to find information |                  |

↓ 2) B71-7034A must perform with TC & Tinting  
RW/RP

\* 3) N61-7821A ST/SG 025:0000  
022 0115

\* 4) P52 RT R84-2229 done Set  
R84-2057 burned over  
R84-2209 done Set  
R85-9921 done Set

\* 5) E32-7547 RP/RP 0215

\* 6) I117-70110H SG/SG 0130  
TG/SG 0200

\* 7) I117-70307H SG/SG 0230  
CO/AD done 0330

↓ 8) R45-712 TG/SG IP52N 0140 Vis 5 - ...  
STATUS ...

↓ 9) R4-2208 I/O IP52K:702 need mount support  
JAI/TP

- 10) P45-70371A START 0530 AND TC in pre-reg  
RW/CO/AD

\* 11) R85-8551 RP/SG 03:00:00 done Set

- 12) D17-7040A START : 615 - ...  
RW/SG burned over



\*1. 85-12447 GSD Fixed Complete - JAT  
 \* 87-357 Fixed Complete - JAT  
 AW/NG

→ 2. 87-9168 G36 T/O  
 → 87-9169  
 FR/JT

\*3. 87-4593 G41 Fixed Complete - JAT  
 G1/JT

→ 4. 87-7015 N24 No Yugen until Thurs or Fr. day  
 cm/jm

- \* 87-7016 N24 Complete - JAT  
 T/JMR

6 Shift Tech  
 JMEK

7. C51 working with F. Quinn  
 FR/DF check out off LPRM box  
 T/O

→ 8. 87-9085 R61 } R61 GND problem  
 87-9787 G33 }  
 JMcF/SMC Paulson order (P/S #900316)

→ 9. 87-9117 C51 - LPRM end  
 RY/OR C/R send NO

\*10. 87-9017 R61 T/S  
 JMcA/JS Snd

11. 87-6465 R6 T/S - draw up paper work  
 11-3-82

12. Chart P...  
FU/PW

Doc

13. D23-71010  
JP-10/10

Can't wait pages 4.0.4

14. R21-70369A  
MF/RC

Completed SFT

15. R84-2299  
R84-2307  
D-11

PS2 RT's Complete - SFT  
Completed SFT

16. Y6-3108

PS2 RT's. RT being deleted. Closed out

R81-2206

Complete - SFT

R84-2208

Complete - SFT

R84-2300

Did not get done, No Turn over

R85-2327

T/O

17. R86-277  
cm/PM

Complete - SFT

18. R85-7105  
R85-7102  
JW/JP

PS2 RT's Complete SFT  
Completed SFT

18. R85-9995  
MF/RC

PS2 RT Complete - SFT

19. R84-7057  
R/IDR

IP52N0003  
IP52N0002 Sent

20. 87-9149  
JMF/...

R61

To planners - refer to manual

21. R84-3303, 3304  
R84-3307  
R84-3308, 3309

PS4 RT's. Final Complete - SFT

95-0388

22	87-9117 ME/RC	APR 11/0 LPRM: could represent	7 12)
		1530-0000 11/3	* 12)
* 1)	87-9117 BE/SH	complet. SAT	- 14)
* 2)	R22-2317 EE/RE	P52 complet. SA	
↓ 3)	87-9117 JS/CR/CE	→ 6.4 ... .. to 17 ... ..	7. 11)
* 4)	87-9062 ME/RC	701 - DATE ... ..	* 13)
✓ (smiley) 5)	P45 + 2317-A - / CE/EE	complet. SAT	* 13)
* 6)	P21-2317 CE/BE	P52 complet. SAT	- 14)
* 7)	R25-15793 P.B/RE	m46 complet. SAT	- 14)
* 8)	TKI-233 SH/BE	complet. SAT	↓ 6)
* 9)	TKI-035 P.B/RE	complet. SAT	- 14)
↓ 10)	87-8285 - /	6 = ... ..	- 14)
* 11)	87-9301 87-8347	633-MTA - complet. SAT	- 14)

→ 12) 87-9347 CII T/O  
L-/RE

\* 13) TXI-34 Photo of F. ...  
ER/SL

→ 14) TXI-31 T/O  
R.L./E

2330-0800 11-4-87 WEDNESDAY

7  
R 1) TXI-036 continued  
AD/LH done SPT

\* 2) TXI-036 cont 0111  
AD/LH done 0310

\* 3) 87-9302 CII TRANSPONDER CARD done SPT  
SH/RP

- 4) 87-8971 N22 F270 - switch N22N273 in baked  
ZB/RW generated FCR - need hi temp wire  
switch etc, & FCR ANSWER

- 5) 87-9150 N22 ULU Building, sent to MAINT  
TR/CD VIA PVC FOR REPAIR - ETC 40  
one cr. loop cr. when raise pi...

↓ 6) 87-8285 D17 install new relays - need new high-  
TG/JM temp strips & wiring to be done

- 7) 87-9305 E12R601 T-shaft recorder  
SH/RP (parts order)  
TG/JM

- 8) 87-2129 install test loop - need for  
TG/JM loop - in be wiped copy

Form No. 1120

# PLANT DAILY MAINTENANCE REPORT

DATE: 11/3/87

CREW: 1

NO NUMBER	JOB / MPL	PERSONNEL ASSIGNED	RESTRAINTS	STATUS / REMARKS
✓ 87-9119		SAMPSON, BAUER		Plug For Dresser Valve Tapped over to Cum & Nord line.
W.R. M-660		MARKUSCHAK, QUENNER		U.T. CALIB. BLOCKS
R85-000306		WEST, CRAIG		
TRAINING		ANDERSON, M. MARKUSCHAK		
87-8626		ORosz		
✓ R86-013105	OG41C0007			

OTHER:

SICK:

VACATION:

DATE: 11-3-87

CREW: II

# PLANT DAILY MAINTENANCE REPORT

MO NUMBER	JOB / MPL	PERSONNEL ASSIGNED	RESTRAINTS	STATUS / REMARKS
162000091	Spinning Bld	Veeholz, Soder, Frank		
87-8592	PAA HX	Pro V. R. Hanson, W. D. Probst		

VACATION:

SICK: Schreiber

OTHER: Training Vance

W.O.DESCRIPTION

87-499	Service Air - add 2 oz Dow Corning Anti-Foam Agent.
87-5281	Service Air - add 2 oz Dow Corning 200 Anti-Foam.
85-12839	Instrument Air - Repair Dryer Desiccant Towers (Void).
85-7537	Instrument Air - Change Filter Cartridge.
85-7541	Instrument Air - Change Filter Cartridge.
85-12800	Instrument Air - Replace After Filter Elements.
85-12626	Instrument Air - Clean or Replace Filter Elements.
85-2790	Instrument Air - Drain Valve Plugged.
86-2492	Instrument Air - Repair/unclog Filter.
85-1522	Instrument Air - Hi Suct Filter D/P Clean or Replace.
85-3643	Instrument Air - I.A. Dryer 2P52D003B Dewpoint - 28.

*Handwritten initials and date: 10-87*

REPET TASK NO. REV# REV DATE MPL # COMP TASK  
R85-007932 6 10/17/86 2P52D0005B FLT MEPM INSPECTION

EQUIPMENT NAME  
FILTER AFTER 5MCRN RESP  
ASSEMBLY DESCRIPTION TASK SUMMARY SECT  
INSTRUMENT AIR FILTER 2P52A INSPECT INSTRUMENT AIR AFTER FILTER MAINT

LOCATION SAFETY M/E EQ LIST RWP ALARA REV TAGOUT REQD NUMBER  
CCB/05-574 5 - 5 NO NO NO YES NO  
ROC POC FREQUENCY DUE DATE EARLY DATE LATE DATE GRACE  
12345 1 SEMI ANNUAL 6/07/87 5/11/87 7/04/87 15%

TASK DESCRIPTION:

INSPECT FILTER CARTRIDGE FOR EVIDENCE OF DESSICANT OR OTHER PARTICULATE CLOGGING THE FILTER.  
IF NECESSARY REPLACE THE CARTRIDGE (STK CODE 9054016).  
IF THE FILTER HAS BEEN BLOCKED OR BLOWN THROUGH, A CONDITION REPORT SHALL BE INITIATED.\*\*\*\*\*NOTE:IT IS NORMAL TO FIND SOME MATERIAL ON THE INSIDE OF THE FILTER ELEMENT.(CST B00059)\*\*\*\*\*

COMMENTS FROM LAST PERFORMANCE:  
WORK COMPLETE PER WO# 86-15004 (FILTERS REPLACED)

INSTRUCTIONS REQUIRED:

NA

PARTS: STOCK # DESCRIPTION AMT REQ'D  
NA

M & TE CODE DESCRIPTION  
NA NOT APPLICABLE

COMPLETION SECTION.....

COMPLETED  -OR- RESCHEDULE TO 1 / 1 -OR- DELETE CODE

PERSONNEL: BADGE#	HOURS	M & TE:	MPL #	DESCRIPTION
<u>1255</u>	<u>2</u>			
<u>1329</u>	<u>2</u>			

COMMENTS:

COMPLETED BY: BADGE# 1255 NAME Ronald E. Kruger DATE 10/19/87

SYSTEM CANNOT BE ISOLATED FROM AIR SUPPLY DUE TO VALVES LEAKING BY. CARTRIDGE INDICATOR READING IS IN GREEN & DRAIN VALVE IN BOTTOM OF FILTER HOUSING WAS BLED WITH NO EVIDENCE OF ANY DESSICANT OR PARTICULATE CLOGGING FILTER

SEP  
OCT 21 1987  
ENTERED IN PPMIS

**INFORMATION ONLY**



10.4.5

REPET TASK NO. REV# REV DATE MPL # COMP TASK  
R85-007931 6 10/17/86 2P52D0005A FLT MEPM INSPECTION

EQUIPMENT NAME FILTER AFTER 5MCRN  
ASSEMBLY DESCRIPTION INSTRUMENT AIR FILTER 2P52A  
TASK SUMMARY INSPECT INSTRUMENT AIR AFTER FILTER  
RESP SECT MAINT

LOCATION SAFETY M/E EQ LIST RWP ALARA REV TAGOUT REQD NUMBER  
CCB/05-574 5 - 5 NO NO NO YES NO  
ROC POC FREQUENCY DUE DATE EARLY DATE LATE DATE GRACE  
12345 1 SEMIANNUAL 6/07/87 5/11/87 7/04/87 15%

TASK DESCRIPTION:  
INSPECT FILTER CARTRIDGE FOR EVIDENCE OF DESSICANT OR OTHER PARTICULATE CLOGGING THE FILTER.  
IF NECESSARY REPLACE THE CARTRIDGE (STK CODE 9054016).  
IF THE FILTER HAS BEEN BLOCKED OR IS BLOWN THROUGH A CONDITION REPORT SHALL BE INITIATED. \*\*\*\*NOTE: IT IS NORMAL TO HAVE SOME MATERIAL ON THE INSIDE OF THE FILTER ELEMENT. (CST B00059)\*\*\*\*

COMMENTS FROM LAST PERFORMANCE:  
WORK COMPLETE PER WO# 86-15004 (FILTERS REPLACED)

INSTRUCTIONS REQUIRED:  
NA

PARTS: STOCK # DESCRIPTION AMT REQ'D  
NA

M & TE CODE DESCRIPTION  
NA NOT APPLICABLE

COMPLETION SECTION.....

COMPLETED  -OR- RESCHEDULE TO \_\_\_/\_\_\_/\_\_\_ -OR- DELETE CODE \_\_\_  
PERSONNEL: BADGE# HOURS M & TE: MPL # DESCRIPTION  
270 5  
1562 .5

COMMENTS: FILTER CARTRIDGE CHECKED OKAY

COMPLETED BY: BADGE# 270 NAME Murray Bay DATE 10/2/87

LAD

08 03 1987

ENTERED IN PPMIS

INFORMATION ONLY

LAD

08 08 1987

ENTERED IN PPMIS

10-9-87

REPET TASK NO. REV# REV DATE MPL # COMP TASK  
R85-007929 6 10/09/86 1P52D0005A FLT MEPM INSPECTION

EQUIPMENT NAME

FILTER AFTER 5MCRN

ASSEMBLY DESCRIPTION

TASK SUMMARY

INSTR AIR AFTER FILTER 1P52A INSPECT INSTRUMENT AIR AFTER FILTER

RESP  
SECT  
MAINT

LOCATION	SAFETY M/E	EQ LIST	RWP	ALARA REV	WORK ORDER TAGOUT	REQD NUMBER
CCB/04-574	5 -	NO	NO	NO	YES	NO
ROC POC	FREQUENCY	DUE DATE	EARLY DATE	LATE DATE	GRACE	
12345	1 SEMIANNUAL	6/07/87	5/11/87	7/04/97	15%	

TASK DESCRIPTION:

INSPECT FILTER CARTRIDGE FOR EVIDENCE OF DESSICANT OR OTHER PARTICULATE CLOGGING THE FILTER.  
IF NECESSARY REPLACE THE CARTRIDGE (STK CODE 9054016).  
IF THE FILTER HAS BEEN BLOCKED OR BLOWN THROUGH, A CONDITION REPORT SHALL BE INITIATED.\*\*\*\* NOTE: IT IS NORMAL TO FIND SOME MATERIAL ON THE INSIDE OF THE FILTER ELEMENT.(CTS B00059)\*\*\*\*\*

COMMENTS FROM LAST PERFORMANCE:

WORK COMPLETE PER WO# 86-15004 (FILTERS REPLACED)

INSTRUCTIONS REQUIRED:

NA

PARTS:	STOCK #	DESCRIPTION	AMT REQ'D
	NA		

M & TE	CODE	DESCRIPTION
NA		NOT APPLICABLE

COMPLETION SECTION.....

COMPLETED  -OR- RESCHEDULE TO \_\_\_ / \_\_\_ / \_\_\_ -OR- DELETE CODE \_\_\_  
PERSONNEL: BADGE# HOURS M & TE: MPL # DESCRIPTION

<u>770</u>	<u>.5</u>		
<u>1562</u>	<u>.5</u>		

COMMENTS: FILTER CARTRIDGE CHECKED OKAY

COMPLETED BY: BADGE# 770 NAME Murray Bay DATE 10/2/87

**INFORMATION ONLY**

LAG  
OCT 08 1987  
ENTERED IN PPMIS

NOV 3 1987 2<sup>ND</sup> Shift

- ① WO 87-6725 Finished R57 strobe lighting job Completed terms in term box and demobed the area.
- ② WR 87-100106 Installing power to the 3 new guard houses located in the yard area on the north end of the plant

NOV 4 1987 1<sup>ST</sup> Shift

- ① WO 87-8138 Installing R34 grounding in central complex 621, tying into existing grounds
- ② WO 86-10336 working in the tool room installing R71 lighting pulling wire in new conduits.
- ③ SAE # 87-91-0015 running new conduit and cable to telephone and battery room in warehouse #1.
- ④ SAE # 76-10-00098 changing out heater elements in warehouse #2
- ⑤ WR 87-100706 Installing power cables to the 3 new guard houses located in the yard area on the north end of the plant
- ⑥ WO 87-7885 removing box and fitting covers to support insulators and GC for inspection of penetration seals.

worked temporary light and power on unit 2.

NOV 4 1987 2<sup>ND</sup> SHIFT

WR 87-100706 furnished final connections for 3 new guard houses on north side of plant.

determined temporary air-conditions outside of Diesel Generator room 7.

DATE: 11-5-17

CREW: 3

# PLANT DAILY MAINTENANCE REPORT

MO NUMBER	JOB / MPL	PERSONNEL ASSIGNED	RESTRAINTS	STATUS / REMARKS
87-8583		Mitalis Fenner		
87-6015		Stuart / Oathey		
87-5671	GB	Swanson / Kiper / Buxey		
VACATION:		SICK:		OTHER:

# PLANT DAILY MAINTENANCE REPORT

DATE: 11-3-87

CREW: 4

NO NUMBER	JOB / MPL	PERSONNEL ASSIGNED	RESTRAINTS	STATUS / REMARKS
② 87-8728	1064801125	P. GIZAK, Riedel, Zeller		
① 87-7433	1152000039	PIETZAK, Riedel, Zeller		
886 14295	1E22.D.50008	VEST - Hommel, Bliss		Waiting on the Closing
VACATION: BURNS			SICK:	OTHER:

# PLANT DAILY MAINTENANCE REPORT

DATE: 11-3-87

CREW: #5

NO NUMBER	JOB / MPL	PERSONNEL ASSIGNED	RESTRAINTS	STATUS / REMARKS
87-505	OP21F0441A	Anthony, Kuejor	Flc	
<del>87-505</del>	<del>OP21F0441A</del>			
PTI 31P0021	Electricity Sub by Welding	Schwarz, Bicease, <del>Spangston</del> 11 11	Flc	12 Hours Makeup
	Wild World 98003	Ray McHugh		Patronic Needs Some work Done
	Ware House 98003	(HAWES)		working with Harwood Setting up Measuring Eq. etc.
		(Spangston)		Work with Church crew etc.

OTHER: Steuans, Sixty - Draining Goals.  
Ernie / Transit - Blue Print

SICK:

VACATION:

# PLANT DAILY MAINTENANCE REPORT

DATE: 11-3-87

CREW: (6)

STATUS / REMARKS

NO NUMBER

JOB / MPL

PERSONNEL ASSIGNED

RESTRAINTS

87-6999

156070295

87-8293

1A2352002

CHURCH, SPANLER

SRU

SURFACE WORKMAN

LD

WOODSTOCK WOODSMITH

TRENTING

TIMBER, SHAVE, BEHMER



turnover 11-2-87 thru 11-3-87 m Johnson

P44 87-8992 assigned "Pin 2"  
Paper work - assigned (on my own)  
Pin assigned (on my own)

attempted to prep outage package on T/over sheet 87-9163 to PWC  
the parts

N71 87-9585 no packing nothing issued to PWC  
N71 87-9586 have packing to PWC  
N71 87-9587 " " " " } scaffold is up

N25 87-8936 saw a new T/o in package, signed it, to PWC

87-9163 } in HB, informed carpenter we needed scaffold, so  
87-9936 } same at this time "High End", will install (if not  
installed already) after steam

turnover 11-3-87 thru 11-4-87 from Roberti

87-7634 P53 assigned P100

87-8992 P44 assigned Pri 2

87-9274 N21 assigned FC? per pump not running, agitated cooling lines, added oil - low, couldn't monitor temp C/R could not start + run pumps due to tagging, sent up for test.

87-9274 to PWC m40

87-2726 N64 attempted to tighten fittings could not tighten one elbow that was baking, submitted T/O, RL Henry was PC on job, he is writing WR to work skid many leaks

prepped outage packages

no carpenters on 3rd shift 500 made call to not call them in to start creating scaffolding, they will start in morning

m-11 Pms did not work, but ordered filters, they will be here if needed







R. J. FRAZIER  
DAILY SCHEDULE

DATE 11-3-87  
SHIFT First

- CIVIL
- ELECTRICAL
- MECH.
- OFFICE SERVICE
- PMA
- SUPPORT
- OTHERS (IDENT.)

JOB NO.	REV. SYS.	WORK DESCRIPTION	TOT. PRT.	START STOP	MAT. Y. R.	B.M.	CARP.	ST. EC.	A.V.	T.N.	L.A.R.	M.N.	O.F.	P.A.	P.F.	PLIMRE	S.M.	T.P.A.M.	STATUS
87-7983	/	SWO Paint Shop	18 420	400	1							*	*	3					On going
87-7489	/	Touch-up Floor Coating Track Bay	19 514	730	3						*	*	*	3					"
86-4889	/	Decon-Hot Tool Run Capital Expend.	19 514	730							*	*	*	2					"
607	/	Paint Sheds & Buildings in South Yd	66 411	1200 730							*	*	*	3					"
	/			400							*	*	*	3					"
	/										*	*	*	2					"
	/										*	*	*	2					"
	/										*	*	*	3					"
	/										*	*	*	3					"
	/										*	*	*	2					"



87

DATE  
MIL

P. T. FRAZIER  
DAILY SCHEDULE

IVIL  
ELECTRICAL  
MECH.  
OFFICE SERVICE  
PMA  
SUPPORT  
OTHERS (IDENT.)

X

OR NO.	REV	WORK DESCRIPTION	STATUS
87-27-2		UNIT # 2 HEATERS	
87-24-1		CLEAN-UP	
PHYS		(10) TOTAL	
87-19-2		Value PACKING	
87-19-3		Value PACKING	
87-19-1			
87-19-6			
87-30-1			
87-30-2			
87-29-2			
87-27-4		W.O. TICKETS	

CIVIL  
ELECTRICAL  
MECH.  
OFFICE SERVICE  
PMA  
SUPPORT  
OTHERS (IDENT.)

P. O. NUMBER  
DATE  
SHIFT

5

JOB NO.	REV. SYS.	WORK DESCRIPTION	FOR	FOR	FOR	FOR	STATUS			
509	/	OIL-Tool - Cht. work. WHS.	/	/	/	/	/	/	/	/
		REP. TASKS UNIT #1								
	/		/	/	/	/	/	/	/	/
		/								
	/			/	/	/	/	/	/	/



- CIVIL
- ELECTRICAL
- MECH.
- OFFICE SERVICE
- PMA
- SUPPORT
- OTHERS (IDENT.)

R. J. FRAZIER  
DAILY SCHEDULE

DATE 11/3/87  
SHIFT 1st

JOB NO.	REV. SYS.	WORK DESCRIPTION	LOC. PRI.	START	M. R.	B. M.	CARP.	ELC.	A. U.	I. W.	T. A. M.	M. N.	O. F. P. A.	P. F. P. L. U. M. B. S.	S. M.	TEAM.	STATUS	
609	/	UNIT #1 SWITCH TRUCK	/	/	/	/	/	/	/	/	/	/	/	/	/	/	1	ongoing
609	/	UNIT #2 SWITCH TRUCK	/	/	/	/	/	/	/	/	/	/	/	/	/	/	1	"
618	/	FURNITURE & SUPPLIES	/	/	/	/	/	/	/	/	/	/	/	/	/	/	1	"
619	/	Tow Motor in Warehouse	/	/	/	/	/	/	/	/	/	/	/	/	/	/	1	EST. complete 11/13/87
609	/	OUTSIDE RUNS AND MISC. JOB TRUCK	/	/	/	/	/	/	/	/	/	/	/	/	/	/	1	ongoing
WR 87- 092916	/	DIRT & ASPHALT HAULING TO THE DUMP FROM INSIDE UNIT 1	/	/	/	/	/	/	/	/	/	/	/	/	/	/	1	Am only



















- CIVIL
- ELECTRICAL
- MECH.
- OFFICE SERVICE
- PMA
- SUPPORT
- OTHERS (IDENT.)



R. J. FRAZIER  
DAILY SCHEDULE

DATE 11-3-87  
SHIFT 1

Tom Schick

JOB NO.	REV. SYS.	WORK DESCRIPTION	LOC. PR.	START	MAT.	B.M.	CARR.	EL. RC.	A.M.	T.M.	L.A.M.	M.N.	O.R.	P.A.	P.F.	P.LIMAR	S.M.	TEAM.	STATUS
87-8739		RELOCATE CONDUIT SUPPORTS	110 (20)	7:30															WILL WORK THE ENTIRE SHIFT
86-10336		HOT TOOL ROOM (Capital Exp)	115 (14)	7:30															WILL WORK THE ENTIRE SHIFT
87-8138		INSTALL GROUNDING	110 (20)	7:30															WILL WORK THE ENTIRE SHIFT
SAE #7610-00098		REPAIRING HEATERS IN WHSE #2	40 (20)	7:30															WILL WORK THE ENTIRE SHIFT
SAE #8791-0018		RELOCATING LIGHTING & HEATING IN WHSE #6	40 (20)	7:30															WILL WORK THE ENTIRE SHIFT
SAE #8791-0018		INSTALLING NEW SERVICE TO TELEPHONE ROOM IN WHSE #1	110 (20)	7:30															WILL WORK THE ENTIRE SHIFT
TEMP 611		- DISCONNECT W. RING SANDY'S END (40) - MOVE UP NEW TADDER WIRE - INSTALL COAX CABLE FOR TCM (AR-1-50) - REMOVE FLOOR CASE (40)	110 (20)	7:30															WILL WORK THE ENTIRE SHIFT



W.O.	REL. STS.	WORK DESCRIPTION	LOC. PREL.	START/STOP	MAT. M.F.	STATUS
86-12307	PS4	INSTALL PIPE Fw #32 + Fw 325 PETRASCIA	IB. 174 3D	1600 1600	4	Completed 100% 8:30 AM 12/10/51 S.M.C.
86-10458	PS4	INSTALL HGR'S PETRASCIA	IB. 574 3D		*	DNOW
87-1304	PS4	PRE-FAB PIPE ADAMS	RW 623 3D	1600 1600	*	NOTE: Signal Transmitter NOT WORKING - ADDRESS - MAYBE STUBS + SOLDER.
86-11051	G50	REWORK VALVE G50 F018 CARSON	RW 602 4B	1600	2	Demanded by customer in 12/8 PM. (over the top) ALREADY REWORKED 12/7
87-8935	PS4	REPLACING THREADED NIPPLE ADAMS. Loop	IB. 697 4D	1600 1600	2	COMPLETE IN FILE PACKAGE WILL BE RE TO. MRE'S M.C. IS NEEDED TO GET TAGS AS 12/5/51
87-9285	B21	REMOVE/REINSTALL AIR PICK F025D Loop OUTBOARD	S.M. 626 2	1600	2	MARKED 12/7/51 ADVANCE IN ST.
87-9293	B21	REMOVE/REINSTALL AIR PICK F022D Loop INBOARD	DW. 628 2	1600	2	MARKED 12/7/51 ADVANCE IN ST.
						*** TAGS IN REWORK UNIT (SEE 11051)

MECH. DAILY SCHEDULE

DATE 11-3-87

SHIFT IKEY

W.O.	REL. SYS.	WORK DESCRIPTION	LOC. PRI.	START STOP	MAT. M.P.	STATUS
87-6108	LS9	INSTALL LIQUID ABRAISIVE COLUMNS	I.B. 574		PIPE FABR. 1	
86-9353	LS9	INSTALL PIPING	I.B. 574		SHEETWORK	
86-12307	PS4	INSTALL PIPE	I.B. 574		ELECTRICAL 1	
87-9052	N27	PRE-FAB ONLY PIPE (SHOP)	H.B. 613		PIPE FABR. 2	
87-1304	PS9	PRE-FAB ONLY PIPE (SHOP)	I.B. 574		PIPE FABR. 4	
86-10468	PS4	INSTALL HGRS.	3D		PIPE FABR. 4	
87-9285	BA1	REMOVE & REINSTALL FIRE TALK TOWER.	S.T. 629		PIPE FABR. 4	
87-4076	N23	INSTALL TUBING	H.B.T. 568		PIPE FABR. 2	
87-4058	M33	TEST CENTER ROOM TUBING	9D.		PIPE FABR. 2	

## Reportability Review

<u>Date/Time</u>	<u>Event</u>
10-29-87/2144	Both MSL D Isolation Valves Failed.
10-30-87/0010	4 hour ENS call made to NRC regarding slow MSIVs. *Call made within the Requirements of 10 CFR 50.72 (b)(2)(iii) - Loss of a safety function.
11-03-87/1212	Both MSL D Isolation Valves Failed.
11-03-87/1337	Commenced Plant Shutdown.
11-03-87/1355	ENS call made on Plant shutdown and slow MSIVs. *Call satisfied 4 hour requirements of 10 CFR 50.72 (6)(2)(iii) and 1 hour requirement of 50.72 (b)(1)(i)A - Plant shutdown required by Technical Specification.
11-3-87/1819	Plant scrambled to shutdown.
11-03-87/2130	ENS call made on RPS/ESF Actuation. *2130 call was unnecessary since the plant scram was planned, not unexpected. Never-the-less, call was within 4 hour requirement per 10 CFR 50.72 (b)(2)(ii) - RPS/ESF Actuations.
Conclusion:	Three calls were made. All immediate Notification Requirements were satisfied. One call was made unnecessarily. A 30 day written report, in accordance with 10 CFR 50.73, was initiated and is forthcoming.

## 1. History

On October 29, 1987 at 1900, Main Steam Isolation Valve (MSIV) 1B21-F022D exceeded it's allowable stroke time during performance of a startup test and was declared inoperable. Technical Specification 3.6.4 Action (a) then became applicable and the penetration was to be isolated within 4 hours unless the valve could be returned to Operable status. At 2103 and 2106, 1B21-F022D was cycled and stroked closed within the 5 second isolation time required by 3.6.4.

Subsequent to the 1B21-F022D valve testing, all MSIVs were cycled in order to verify adequate stroke times. At 2144, the 1B21-F028D failed it's stroke time test and was considered inoperable. At this point, Technical Specifications required the plant to be shutdown in 12 hours. (One other MSIV, 1B21-F028B, also failed it's first stroke time test at 2216).

By 2310, all MSIVs that failed their initial stroke times had successfully completed subsequent tests and an evaluation of the results was complete. The valves were now considered operable. The bases for this decision was that the cause of the slow closures was a one time deposit of debris in the respective solenoids causing a delay in their response. Once the valves were cycled and the stroke times passed, the debris was assumed to be blown away. This conclusion was consistent with known industry problems regarding air systems and MSIV solenoid valves. These previous experiences were considered heavily in the final decision. No further actions per Technical Specifications were required. None of the Technical Specification Limiting Conditions for Operation (LCO) were violated.

On November 3, 1987 another series of stroke timing tests were performed on the MSIVs. At 1157, the 1B21-F022D failed it's stroke time and was declared inoperable. At 1208 the 1B21-F028D failed to close. Both valves were subsequently recycled satisfactorily within minutes of their first tests. However, because the valves again failed to properly actuate on the first attempt, the original hypotheses for the isolated failures was no longer considered valid. The plant commenced a shutdown at 1330 and the D and B lines were isolated by 1354. At 1819, in order to complete the shutdown the reactor was manually scrammed. The plant was shutdown within the 12 hours required by Technical Specification 3.6.4 Action (a).

Since no LCO was violated during either event, the plant remained within the constraints of the analytical bases contained in the operating license. Consequently, the incidents resulted in no immediate safety significance.

P783505 63  
 SELECT : 28E E301-S05-01  
 SLECI :  
 SORT : 01  
 TITLE : EQRL/SUM-ENV

EQUIPMENT QUALIFICATIONS  
 EQUIPMENT LIST  
 AS OF 00758 07/02/87

C D S	EQUIPMENT NUMBER	DESCRIPTIONS SERVICE EQUIPMENT (2)	DIAGRAM LOCATION	REV SUPPORT	DIV M/II	SP NO EC-FT	I GE CAT	PURCH ACC	DMG RT	ENVIRONMENTAL - SUM ENV/ENV OFD				
										1-2	3-4	5	ART	DEMO

*1B21 F 0460	NUCLEAR STEAM SUPPLY SHUTOFF SYSTEM MAIN STEAM ISOLATION VALVE-INBOARD TEST/PILOT SOLENOIDS (3)	1B21H010 R D2 C 1/00-630 1B21 F 0022A DW-1 HARSH	301 ASCO NP-8320/8323 A1 C			10504935				1 2 3 4 5	E301-S05-01 A 40Y YES YES
--------------	--	---	-------------------------------------	--	--	----------	--	--	--	-----------------------	---------------------------------------

*1B21 F 0461	NUCLEAR STEAM SUPPLY SHUTOFF SYSTEM MAIN STEAM ISOLATION VALVE-INBOARD TEST/PILOT SOLENOIDS (3)	1B21H010 R D2 C 1/00-630 1B21 F 0022B DW-1 HARSH	301 ASCO NP-8320/8323 A1 C			10504935				1 2 3 4 5	E301-S05-01 A 40Y YES YES
--------------	--	---	-------------------------------------	--	--	----------	--	--	--	-----------------------	---------------------------------------

*1B21 F 0462	NUCLEAR STEAM SUPPLY SHUTOFF SYSTEM MAIN STEAM ISOLATION VALVE-INBOARD TEST/PILOT SOLENOIDS (3)	1B21H010 R D2 C 1/00-630 1B21 F 0022C DW-1 HARSH	301 ASCO NP-8320/8323 A1 C			10504935				1 2 3 4 5	E301-S05-01 A 40Y YES YES
--------------	--	---	-------------------------------------	--	--	----------	--	--	--	-----------------------	---------------------------------------

*1B21 F 0463	NUCLEAR STEAM SUPPLY SHUTOFF SYSTEM MAIN STEAM ISOLATION VALVE-INBOARD TEST/PILOT SOLENOIDS (3)	1B21H010 R D2 C 1/00-630 1B21 F 0022D DW-1 HARSH	301 ASCO NP-8320/8323 A1 C			10504935				1 2 3 4 5	E301-S05-01 A 40Y YES YES
--------------	--	---	-------------------------------------	--	--	----------	--	--	--	-----------------------	---------------------------------------

*1B21 F 0480	NUCLEAR STEAM SUPPLY SHUTOFF SYSTEM MAIN STEAM ISOLATION VALVE-OUTBOARD TEST/PILOT SOLENOIDS (3)	1B21H011 S D1 AXC/05-620 1B21 F 0028A AB-7 HARSH	301 ASCO NP-8320/8323 A1 C			10504935				1 2 3 4 5	E301-S05-01 A 40Y YES YES
--------------	---	---	-------------------------------------	--	--	----------	--	--	--	-----------------------	---------------------------------------

*1B21 F 0481	NUCLEAR STEAM SUPPLY SHUTOFF SYSTEM MAIN STEAM ISOLATION VALVE-OUTBOARD TEST/PILOT SOLENOIDS (3)	1B21H011 S D1 AXC/05-620 1B21 F 0028B AB-7 HARSH	301 ASCO NP-8320/8323 A1 C			10504935				1 2 3 4 5	E301-S05-01 A 40Y YES YES
--------------	---	---	-------------------------------------	--	--	----------	--	--	--	-----------------------	---------------------------------------





ASCO E Harsh

ASCO m.l. 1 A

NP-8320-A185E  
NP-8323-A20E

NP-8320-A185E  
NP-8323-A20E

NP-8320-A185E  
NP-8323-A20E

NP-8320-A185E  
NP-8323-A20E

NP-8320-A185E  
NP-8323-A20E

NP-8320-A185E  
NP-8323-A20E

C EQUIPMENT O NUMBER S	DESCRIPTIONS SERVICE (2) EQUIPMENT (2)	DIAGRAM REV C LOCATION SUPPORT ZONE M/H
*1B21 F 0460	NUCLEAR STEAM SUPPLY SHUTOFF SYSTEM MAIN STEAM ISOLATION VALVE-INBOARD TEST/PILOT SOLENOIDS (3)	1B21H010 R C C 1/00-630 1B21 F 0022A DW-1 HARSH
NO WORK HISTORY		
*1B21 F 0461	NUCLEAR STEAM SUPPLY SHUTOFF SYSTEM MAIN STEAM ISOLATION VALVE-INBOARD TEST/PILOT SOLENOIDS (3)	1B21H010 R C C 1/00-630 1B21 F 0022B DW-1 HARSH
NO WORK HISTORY		
*1B21 F 0462	NUCLEAR STEAM SUPPLY SHUTOFF SYSTEM MAIN STEAM ISOLATION VALVE-INBOARD TEST/PILOT SOLENOIDS (3)	1B21H010 R C C 1/00-630 1B21 F 0022C DW-1 HARSH
NO WORK HISTORY		
*1B21 F 0463	NUCLEAR STEAM SUPPLY SHUTOFF SYSTEM MAIN STEAM ISOLATION VALVE-INBOARD TEST/PILOT SOLENOIDS (3)	1B21H010 R C C 1/00-630 1B21 F 0022D DW-1 HARSH
NO WORK HISTORY		
*1B21 F 0480	NUCLEAR STEAM SUPPLY SHUTOFF SYSTEM MAIN STEAM ISOLATION VALVE-OUTBOARD TEST/PILOT SOLENOIDS (3)	1B21H011 S C AXC/05-620 1B21 F 0028A AB-7 HARSH
NO WORK HISTORY		
*1B21 F 0481	NUCLEAR STEAM SUPPLY SHUTOFF SYSTEM MAIN STEAM ISOLATION VALVE-OUTBOARD TEST/PILOT SOLENOIDS (3)	1B21H011 S C AXC/05-620 1B21 F 0028B AB-7 HARSH
NO WORK HISTORY		



ASCO Model H

NP 8316 A75E

NP 8316 A75E

NP 8316 A75E

NP 8316 A75E

NP 8316 A75E

NP 8316 A75E

		ZONE	M/H
*1M14 F 0043	CONTAINMENT VESSEL AND DRYWELL PURGE OP AIR TO F040 SOLENOID	1M14 008 G D1 C 0/12-689 1M14 F 0040 CT-0 HARSH	
NO WORK HISTORY			
*1M14 F 0048	CONTAINMENT VESSEL AND DRYWELL PURGE OP AIR TO F045 SOLENOID	1M14 008 G D2 C 0/12-689 1M14 F 0045 CT-1 HARSH	
WO B L - 1098 Reps - Air Take Line			
*1M14 F 0058A	CONTAINMENT VESSEL AND DRYWELL PURGE OP AIR TO F055A SOLENOID	1M14 009 K D1 C 1/07-630 1M14 F 0058A DW-1 HARSH	
NO WORK HISTORY			
*1M14 F 0058B	CONTAINMENT VESSEL AND DRYWELL PURGE OP AIR TO F055B SOLENOID	1M14 010 J D2 C 0/07-630 1M14 F 0058B CT-3 HARSH	
NO WORK HISTORY			
*1M14 F 0063A	CONTAINMENT VESSEL AND DRYWELL PURGE OP AIR TO F060A SOLENOID	1M14 009 K D1 C 1/16-630 1M14 F 0060A DW-1 HARSH	
NO WORK HISTORY			
*1M14 F 0063B	CONTAINMENT VESSEL AND DRYWELL PURGE OP AIR TO F060B SOLENOID	1M14 010 J D2 C 0/16-630 1M14 F 0060B CT-3 HARSH	
NO WORK HISTORY			

ASCO M.A.1 H

C EQUIPMENT	DESCRIPTIONS	DIAGRAM REV
D NUMBER	SERVICE (2)	LOCATION
S	EQUIPMENT (2)	SUPPORT
		ZONE M/H

NP8316A75E

*1M14 F 0068	CONTAINMENT VESSEL AND DRYWELL PURGE OP AIR TO F065 SOLENOID	1M14 011 H C 0/12-652 1M14 F 0065 CT-7 HARSH
--------------	--	---

NO WORK HISTORY

NP8316A75E

*1M14 F 0073	CONTAINMENT VESSEL AND DRYWELL PURGE OP AIR TO F070 SOLENOID	1M14 012 G C 0/12-652 1M14 F 0070 CT-7 HARSH
--------------	--	---

NO WORK HISTORY

NP8316A75E

*1M14 F 0088	CONTAINMENT VESSEL AND DRYWELL PURGE OP AIR TO F085 SOLENOID	1M14 011 H C 0/12-652 1M14 F 0085 CT-7 HARSH
--------------	--	---

NO WORK HISTORY

NP8316A75E

*1M14 F 0093	CONTAINMENT VESSEL AND DRYWELL PURGE OP AIR TO F090 SOLENOID	1M14 012 G C 0/12-652 1M14 F 0090 CT-0 HARSH
--------------	--	---

NO WORK HISTORY

NP8316A75E

*1M14 F 0192	CONTAINMENT VESSEL AND DRYWELL PURGE OP AIR TO F190 SOLENOID	1M14 013 F C 0/12-685 1M14 F 0190 CT-1 HARSH
--------------	--	---

1M14 F 0197 NO WORK HISTORY

NP8316A74E

NP8316A75E

*1M14 F 0202	CONTAINMENT VESSEL AND DRYWELL PURGE OP AIR TO F200 SOLENOID	1M14 013 F C 0/12-684 1M14 F 0200 CT-7 HARSH
--------------	--	---

OPEN W.O. 86-3552 TUBING LEAK

NP8316A74E

1M14 F 0207

W.O. 86-3553 TUBING AIR LEAK (PUMP ROOM VOID)

ASCO m.d.l.H

EQUIPMENT LIST

C EQUIPMENT	DESCRIPTIONS	DIAGRAM REV D
D NUMBER	SERVICE (2)	LOCATION
S	EQUIPMENT (2)	SUPPORT
		ZONE M/H

NPS 316A74E

*1M14 F 0197	CONTAINMENT VESSEL AND DRYWELL PURGE	1M14 016 D D
	OP AIR TO F155	C 0/12-689
	SOLENOID	1M14 F 0195
		CT-1 HARSH

NO WORK HISTORY

NPS 316A74E

*1M14 F 0207	CONTAINMENT VESSEL AND DRYWELL PURGE	1M14 016 D D
	OP AIR TO F205	C 0/12-664
	SOLENOID	1M14 F 0205
		CT-7 HARSH

L.P. 60-3553 Tank Air Liner  
VOLUME No. 1111

AS to Mod. 1 B

JULY 1964  
SORT : 01  
TITLE : EOPL/SP 607-000

AS OF 0076:

C EQUIPMENT	DESCRIPTIONS	DIAGRAM REV
D NUMBER	SERVICE (2)	LOCATION
S	EQUIPMENT (2)	SUPPORT
		ZONE M/H

NP 8320 A 185F

*1821 F 0451	NUCLEAR BOILER SYSTEM SOLENOID FOR VALVE F069 SOLENOID	1821A004 U C AXB/04-620 1821 F 0069 AB-7 HARSH
--------------	--	---

W.O. BS - 1674 REF 2nd Copper Tubing

NP 8320 C 94E

*1833 F 0419	REACTOR RECIRCULATION SYSTEM CONTROLS OPERATING AIR TO F019 SOLENOID VALVE	1821H009 U C C 0/02-620 1833 F 0019 CT-3 HARSH
--------------	--	---

W.O. 26-3554 REF 2nd Copper Tubing

NP 8320 94E

*1833 F 0420	REACTOR RECIRCULATION SYSTEM CONTROLS OPERATING AIR TO F020 SOLENOID	1821H009 U C C 0/02-620 1833 F 0020 CT-3 HARSH
--------------	--	---

NO WORK - STOP

NP 8320 A 185E

*1E12 F 0451A	RESIDUAL HEAT REMOVAL SYSTEM CONTROLS OPERATING AIR TO F051A SOLENOID VALVE	1E12A041 F C AXB/06-620 1E12 F 0051A AB-4 HARSH
---------------	---	--

NO WORK - STOP

NP 8320 A 185E

*1E12 F 0451B	RESIDUAL HEAT REMOVAL SYSTEM CONTROLS OPERATING AIR TO F051B SOLENOID VALVE	1E12A042 H C AXB/04-620 1E12 F 0051B AB-4 HARSH
---------------	---	--

NP 8320 A 185E

*1E12 F 0465A	RESIDUAL HEAT REMOVAL SYSTEM CONTROLS OPERATING AIR TO F065A SOLENOID VALVE	1E12A041 F C AXB/06-574 1E12 F 0065A AB-4 HARSH
---------------	---	--

NO WORK HISTORY

ASCO m.l.h

TITLE : EQPL/SP 607-000

C EQUIPMENT	DESCRIPTIONS	DIAGRAM REV
D NUMBER	SERVICE (2)	LOCATION
S	EQUIPMENT (2)	SUPPORT
		ZONE M/H

NP 8320 A185E \*1E12 F 0465B RESIDUAL HEAT REMOVAL SYSTEM 1E1 42 F  
CONTROLS OPERATING AIR TO F065B AXC/04-574  
SOLENOID VALVE 1E12 F 0065B  
AB-4 HARSH

NO WORK HISTORY

NP 8320 A185E \*1E51 F 0404 REACTOR CORE ISOLATION COOLING 1E51A007 P  
CONTROLS OPERATING AIR TO F004 AXC/05-574  
SOLENOID VALVE 1E51 F 0004  
AB-3 HARSH

NO WORK HISTORY

NP 8320 A185E \*1E51 F 0405 REACTOR CORE ISOLATION COOLING 1E51A007 P  
CONTROLS OPERATING AIR TO F005 AXC/05-574  
SOLENOID VALVE 1E51 F 0005  
AB-3 HARSH

NO WORK HISTORY

NP 8320 A185E \*1E51 F 0425 REACTOR CORE ISOLATION COOLING 1E51A007 P  
CONTROLS OPERATING AIR TO F025 AXC/05-574  
SOLENOID VALVE 1E51 F 0025  
AB-3 HARSH

NO WORK HISTORY

NP 8320 A185E \*1E51 F 0426 REACTOR CORE ISOLATION COOLING 1E51A007 P  
CONTROLS OPERATING AIR TO F026 AXC/05-574  
SOLENOID VALVE 1E51 F 0026  
AB-3 HARSH

NO WORK HISTORY

NP 8320 A185E \*1E51 F 0454 REACTOR CORE ISOLATION COOLING 1E51A007 P  
CONTROLS OPERATING AIR TO F054 AXC/05-574  
SOLENOID VALVE 1E51 F 0054  
AB-3 HARSH

NO WORK HISTORY



TITLE : BURL/SUM-ENV


C EQUIPMENT	DESCRIPTIONS	DIAGRAM REV C:
D NUMBER	SERVICE (2)	LOCATION
S	EQUIPMENT (2)	SUPPORT
		ZONE M/H

*1C11 D 0001	REACTOR PROTECTION SYSTEM	1C71A010 H VA
	CRD-MCV/SCRAM SOLENOID PILOT VALVE	C 0/14-620
	SOLENOID(TYPICAL-177	LOCAL-CF
	CRDS-2 SSPV PER CRD)	CT-3 HARSH

See attached

ASCO MODEL = HVA-176-816-1

Computer Search results +  
100% Solenoid work



ATTENTION  
 BEFORE PROCEEDING WITH ANY NEW OR REWORKING  
 OPERATIONS IN RELATION TO THIS DRAWING, THE  
 OPERATIONS WILL HAVE TO BE DONE AND G.E.S.  
 AGREEMENT OBTAINED FOR ANY CHANGE IN PARTS.

NOTE:  
 1) ADAPTER (ITEM 18) SHALL BE ASSEMBLED  
 ON END WHICH CONTAINS ASCO TRIGGERLINE.  
 2) ASSEMBLY TEST PER ASCO DRAWINGS AS PER G.E. INSTRUCTIONS, PER 2 DWS, 1P1-000A.  
 3) HOLEY ADAPTER - PARTS 41, 42, 43, 44, 45, 46, 47, 48, 49, 50, 51, 52, 53, 54, 55, 56, 57, 58, 59, 60, 61, 62, 63, 64, 65, 66, 67, 68, 69, 70, 71, 72, 73, 74, 75, 76, 77, 78, 79, 80, 81, 82, 83, 84, 85, 86, 87, 88, 89, 90, 91, 92, 93, 94, 95, 96, 97, 98, 99, 100.  
 4) TEST ALL VALVES FOR NOISE AS DESCRIBED UNDER  
 PARAGRAPH TITLED "TEST - TEST FOR EXTRA GASES"  
 5) OPERATIONS PER 1P1-000A  
 6) OPERATIONS PER 1P1-000A  
 7) OPERATIONS PER 1P1-000A  
 8) OPERATIONS PER 1P1-000A  
 9) OPERATIONS PER 1P1-000A  
 10) OPERATIONS PER 1P1-000A

GENERAL ELECTRIC  
 HYDRA-MATIC  
 3000 PSI, 10 GPM  
 VALVE BODY  
 FOR PARTIAL WITH VALVES MARKED 1010-1000

SEE NOTE 1  
 G.E. PART NO. 92201316  
 1) 1010-1000  
 2) 1010-1000  
 3) 1010-1000  
 4) 1010-1000  
 5) 1010-1000  
 6) 1010-1000  
 7) 1010-1000  
 8) 1010-1000  
 9) 1010-1000  
 10) 1010-1000  
 11) 1010-1000  
 12) 1010-1000  
 13) 1010-1000  
 14) 1010-1000  
 15) 1010-1000  
 16) 1010-1000  
 17) 1010-1000  
 18) 1010-1000  
 19) 1010-1000  
 20) 1010-1000  
 21) 1010-1000  
 22) 1010-1000  
 23) 1010-1000  
 24) 1010-1000  
 25) 1010-1000  
 26) 1010-1000  
 27) 1010-1000  
 28) 1010-1000  
 29) 1010-1000  
 30) 1010-1000  
 31) 1010-1000  
 32) 1010-1000  
 33) 1010-1000  
 34) 1010-1000  
 35) 1010-1000  
 36) 1010-1000  
 37) 1010-1000  
 38) 1010-1000  
 39) 1010-1000  
 40) 1010-1000  
 41) 1010-1000  
 42) 1010-1000  
 43) 1010-1000  
 44) 1010-1000  
 45) 1010-1000  
 46) 1010-1000  
 47) 1010-1000  
 48) 1010-1000  
 49) 1010-1000  
 50) 1010-1000  
 51) 1010-1000  
 52) 1010-1000  
 53) 1010-1000  
 54) 1010-1000  
 55) 1010-1000  
 56) 1010-1000  
 57) 1010-1000  
 58) 1010-1000  
 59) 1010-1000  
 60) 1010-1000  
 61) 1010-1000  
 62) 1010-1000  
 63) 1010-1000  
 64) 1010-1000  
 65) 1010-1000  
 66) 1010-1000  
 67) 1010-1000  
 68) 1010-1000  
 69) 1010-1000  
 70) 1010-1000  
 71) 1010-1000  
 72) 1010-1000  
 73) 1010-1000  
 74) 1010-1000  
 75) 1010-1000  
 76) 1010-1000  
 77) 1010-1000  
 78) 1010-1000  
 79) 1010-1000  
 80) 1010-1000  
 81) 1010-1000  
 82) 1010-1000  
 83) 1010-1000  
 84) 1010-1000  
 85) 1010-1000  
 86) 1010-1000  
 87) 1010-1000  
 88) 1010-1000  
 89) 1010-1000  
 90) 1010-1000  
 91) 1010-1000  
 92) 1010-1000  
 93) 1010-1000  
 94) 1010-1000  
 95) 1010-1000  
 96) 1010-1000  
 97) 1010-1000  
 98) 1010-1000  
 99) 1010-1000  
 100) 1010-1000

VALVE BODY  
 FOR PARTIAL WITH VALVES MARKED 1010-1000

VALVE BODY  
 FOR PARTIAL WITH VALVES MARKED 1010-1000

VALVE BODY  
 FOR PARTIAL WITH VALVES MARKED 1010-1000

THIS INFORMATION IS SUPPLIED IN ACCORDANCE WITH ARTICLE 1011 OF THE NUCLEAR STEAM SUPPLY SYSTEM CONTRACT BETWEEN GENERAL ELECTRIC COMPANY AND UNITED STATES ELECTRICITY DELIVERING COMPANY DATED JUNE 7, 1972. THE USE OF THIS INFORMATION BY OTHER THAN THE EMPLOYEES OF GENERAL ELECTRIC COMPANY IS PROHIBITED. THE USE OF THIS INFORMATION BY OTHER THAN THE EMPLOYEES OF UNITED STATES ELECTRICITY DELIVERING COMPANY IS PROHIBITED. THE USE OF THIS INFORMATION BY OTHER THAN THE EMPLOYEES OF UNITED STATES ELECTRICITY DELIVERING COMPANY IS PROHIBITED.

Automatic Switch Co.

FLORHAM PARK, NEW JERSEY

Printed in U.S.A.

PRODUCTION SPECIFICATION

BILL OF MATERIAL

KEDC-30208

FVP-176-816

PAGE 1 OF 4 PAGE

REV	DATE	BY
1		
2		
3		
4		
5		

CHG LTR			
73832	H		
71222	G		
70577	F		
62592	E		
69132	D		
68347	C		
67826	B		
ER NO	CHG LTR	ER NO	CHG LTR

FVP-176-816

CATA. NO. HV176-816-1 & HV176-816-2

SHOP ORDER NO

BULL. NO HV176-816, 1/2 NPT, PACKLESS, 3 WAY DIAPHRAGM OPERATED, QUICK EXH. VALVE WITH REDUNDANT PILOTTED SOLENOID, NEMA TYPE 4 WATERTIGHT SOL. ENCL. WATTS: 15.4 AC (FT) EACH.

NO. OF PARTS LIST PER ASSY  
1

ASSEMBLY REF  
HVA-176-816

ITEM	PART NUMBER	CHG LTR	NOTE	MATERIAL	PART NAME	QUANTITY		
						UNIT	REQD	DELVD
1	HVA-176-400	F	1		SOL. ASS'Y A (M-12)	1		
1A	GV-176-593-1	H		ST. STEEL	RETAINING CLIP	1		
1B	FV-99-033-1	H		STEEL	SLEEVE	2		
1D	GV-172-739-1	E		ALUM.	NAMEPLATE	1		
1E	HV-96-815-1	N		STEEL	YOKE	1		
1F	GV-39-619-5-MT	CV		ETHYLENE PROPYLENE	GASKET, HOUSING	1		
1G	FV-168-808-1	F		STEEL	COVER	1		
1I	FV-172-788-1	C		STEEL	SCREW, COVER	3		
1J	FV-172-759-1	D		BUNA-N	GASKET, COVER	1		
1K	<del>FV-93-233-1</del>	B		STEEL	FLUX WASHER	1		
2	HVA-176-730	A	2		SOL. ASS'Y B (M-12)	1		
2A	GV-176-593-1	H		ST. STEEL	RETAINING CLIP	1		
2B	FV-176-337-1	C		STEEL	SPACER	1		
2C	FV-172-788-1	C		STEEL	SCREW, COVER	3		
2D	FV-172-759-1	D		BUNA-N	GASKET, COVER	1		
2E	FV-168-808-1	F		STEEL	COVER	1		
2F	FV-99-033-1	H		STEEL	SLEEVE	2		
2H	HV-96-815-1	N		STEEL	YOKE	1		
2K	FV-180-769-3	B		ETHYLENE PROPYLENE	GASKET, HOUSING	1		
7	GV-39-619-6-VI	DU		VITON-A	GASKET	3		
Q	GH-70-022-9C1	P		ST. STEEL	WASHER	4		
R	GH-73-102-3C1	N		ST. STEEL	SCREW	4		
S	GH-88-224-133A	Y		BUNA-N	GASKET			

THIS INFORMATION IS SUPPLIED IN ACCORDANCE WITH ARTICLE VIII OF THE NUCLEAR STEAM SUPPLY SYSTEM CONTRACT BETWEEN GENERAL ELECTRIC COMPANY AND CLEVELAND ELECTRIC ILLUMINATING COMPANY DATED JUNE 2, 1972. THE JOINT RESPONSIBILITY OF BOTH COMPANIES. OTHER THAN EMPLOYEES OF CLEVELAND ELECTRIC ILLUMINATING COMPANY, NO PART OF THIS INFORMATION IS TO BE DISCLOSED TO ANY OTHER PARTY WITHOUT THE WRITTEN AUTHORIZATION OF THE GENERAL ELECTRIC COMPANY.

Automatic Switch Co.

FLORENCE PARK, NEW JERSEY

Printed in U.S.A.

PRODUCTION SPECIFICATION

BILL OF MATERIAL

AE	176-816	FVP-176-816
AL	176-816	PAGE 2 OF 4 PAGE
AM	176-816	CHG LTR
AN	176-816	ER NO
AO	176-816	CHG LTR
AP	176-816	ER NO
AQ	176-816	CHG LTR
AR	176-816	ER NO
AS	176-816	CHG LTR
AT	176-816	ER NO
AV	176-816	CHG LTR
AW	176-816	ER NO
AX	176-816	CHG LTR
AY	176-816	ER NO
AZ	176-816	CHG LTR

FVP-176-816

CATA. NO. HV176-816-1 & HV176-816-2

SHOP ORDER NO

BULL. NO. HV176-816

NO OF PARTS LIST PER ASSY  
1

ASSEMBLY REF  
HVA-176-816

72	H	735	H
718	G	70577	F
69132	D	68347	C
67826	E		
ER NO	CHG LTR	ER NO	CHG LTR

ITEM	PART NUMBER	CHG LTR	NOTE	MATERIAL	PART NAME	QUANTITY		
						UNIT	REQD	DELVD
3	GV-89-653-5	EA			CORE ASS'Y. SOL. A	1		
	FV-91-084-1	G		ST. STEEL	CORE	1		
	GV-40-452-9	EM		VITON A	DISC	1		
<del>11</del>	<del>FV-101-749-4K</del>	<del>Z</del>			<del>DISC HOLDER ASS'Y</del>	<del>1</del>		
<del>12</del>	<del>GV-174-682-1</del>	<del>C</del>		ST. STEEL	<del>DISC. HOLDER</del>	<del>1</del>		
<del>13</del>	<del>FV-160-219-2</del>	<del>C</del>		ST. STEEL	<del>SUPPORT</del>	<del>1</del>		
<del>14</del>	<del>FV-162-939</del>	<del>-</del>		ST. STEEL	<del>SPRING, DISC</del>	<del>1</del>		
<del>15</del>	<del>FV-96-678-4</del>	<del>H</del>			<del>SOL. BASE SUB-ASS'Y. B</del>	<del>1</del>		
<del>16</del>	<del>FV-172-472-1</del>	<del>A</del>		ST. STEEL	<del>DISC, FORMING</del>	<del>1</del>		
<del>17</del>	<del>FV-166-960-2</del>	<del>F</del>		ST. STEEL	<del>CORE TUBE</del>	<del>1</del>		
<del>18</del>	<del>FV-86-677-3</del>	<del>H</del>		ST. STEEL	<del>BONNET</del>	<del>1</del>		
<del>19</del>	<del>FV-178-088</del>	<del>-</del>		ST. STEEL	<del>SPRING, DIAPH.</del>	<del>1</del>		
23	FV-186-495	A	3	—	SPARE PARTS KIT	—		
25	GV-200-153-1	J		BRASS	ADAPTER	1		
	FV-206-048-1	F			PLUGNUT ASSY	1		
	FV-158-248-1	E		COPPER	SHADING COIL	1		
	GV-200-152-1	J		ST. ST.	PLU			

THIS INFORMATION IS SUPPLIED IN ACCORDANCE WITH ARTICLE XVII OF THE NUCLEAR STEAM SUPPLY SYSTEM CONTRACT BETWEEN GENERAL ELECTRIC COMPANY AND CLEVELAND ELECTRIC ILLUMINATING COMPANY DATED JUNE 2, 1972. THE USE OF THIS INFORMATION FOR ANY PURPOSE OTHER THAN THAT AUTHORIZED BY CLEVELAND ELECTRIC ILLUMINATING COMPANY FOR ANY PURPOSE OTHER THAN THE DESIGN, CONSTRUCTION, MAINTENANCE OR OPERATION OF THE PLANT UNDER POWER IS NOT AUTHORIZED BY THE GENERAL ELECTRIC COMPANY.

Antonratz Switch Co.

FLORENZ PARK, NEW JERSEY

Printed in U.S.A.

PRODUCTION SPECIFICATION

BILL OF MATERIAL

AE  
CA  
AL  
AM  
SA

FVP-176-816

PAGE 3 OF 4 PAGE

CHG LTR

7421	J		
7252	H		
7183	G		
70577	F	101000	R
69132	E		
60347	D		
67826	C		
67826	B		
ER NO	CHG LTR	ER NO	CHG LTR

CATA NO.

HV176-816-1 & HV176-816-2

SHOP ORDER NO

BULL. NO.

HV176-816

NO OF PARTS LIST PER ASSY

1

ASSEMBLY REF

HVA-176-816

FVP-176-816

ITEM	PART NUMBER	CHG LTR	NOTE	MATERIAL	PART NAME	QUANTITY		
						UNIT	REQD	DELVD
15	FV-178-091-1	A			DIAPHRAGM/DISC SUB-ASS'Y.	1		
	FV-178-092-1	A		ST. STEEL	RIVET	1		
	FV-103-889-1	L			DISC, SUB-ASS'Y.	2		
	FV-103-888-2	B		ST. STEEL	INSERT	2		
	GV-164-054-34	S		BUNA-N	DIAPHRAGM	1		
11	FV-178-114-1	B		ST. STEEL	STEM	1		
	GV-178-122-1	A		BRASS	BODY, MAIN	1		
	FV-178-247-1	C			BODY & BONNET SUB-ASS'Y.	1		
	FV-178-110-1	B		BRASS	BODY	1		
	GV-178-089-1	C		BRASS	BONNET	1		
10	FV-178-547	B		17-7PH	SPRING	1		
5	GV-180-817-31	F			SOL. BASE SUB-ASS'Y. A	1		
	<del>FV 80-630-14</del>	W			PLUGNUT SUB-ASS'Y.	1		
	<del>FV 180-422-1</del>	-		ST. STEEL	PLUGNUT	1		
	FV-158-247-1	F		COPPER	SHADING COIL	1		
	FV-180-536-4	A		BRASS	BONNET	1		
	FV-164-996-1	E		ST. ST.	CORETUBE	1		
4	FV-182-125-1	-			CORE ASS'Y. SOL. B	1		
	FV-162-970-1	B		ST. ST.	CORE	1		
	FV-162-968-2	A		BRASS	GUIDE, SPRING	1		
	FV-180-347	A		ST. ST.	SPRING, CORE	1		
	FV-162-969-1	C		BRASS	PLUG, CORE	1		
	<del>FV-162-647-1</del>	A		PLASTIC	LABELS # 1 & 2			
	<del>FV-162-647-2</del>			PLASTIC	LABELS # 1 & 2			

THIS INFORMATION IS SUPPLIED IN ACCORDANCE WITH ARTICLE XVII OF THE NUCLEAR STEAM SUPPLY SYSTEM CONTRACT BETWEEN GENERAL ELECTRIC COMPANY AND CLEVELAND ELECTRIC SUPPLY COMPANY DATED JUNE 7, 1972. THE USE OF THIS INFORMATION BY ANYONE OTHER THAN EMPLOYEES OF GENERAL ELECTRIC COMPANY OR CLEVELAND ELECTRIC SUPPLY COMPANY FOR ANY PURPOSE OTHER THAN THE DESIGN, CONSTRUCTION, LICENSING OR OPERATION OF THE NUCLEAR STEAM POWER PLANT IS NOT AUTHORIZED BY THE GENERAL ELECTRIC COMPANY.

**Automatic Switch Co.**  
FLORHAM PARK, NEW JERSEY  
Printed in U.S.A.

**PRODUCTION SPECIFICATION**  
**BILL OF MATERIAL**

AE	CH	FVP-176-816	
CA	BY	PAGE	OF PAGE
A1	BY	CHG LTR	
A2	BY		
		12	K
		70577	H
		70577	G
		70577	F
		69132	E
		69132	D
		68347	C
		67826	B
		ER NO	CHG LTR
		ER NO	CHG LTR

CATA. NO. HV 176-816-1 HV 176-816-2

SHOP ORDER NO

BULL. NO. HV 176-816

NO. OF PARTS LIST PER ASSY  
1

ASSEMBLY REF  
HVA-176-816

ER NO	CHG LTR	ER NO	CHG LTR
-------	---------	-------	---------

FVP-176-816

ITEM	PART NUMBER	CHG LTR	NOTE	MATERIAL	PART NAME	QUANTITY		
						UNIT	REQD	DELVD
NOTES:								
1. IN SOLENOID ASSEMBLY A, OMIT GROUND SCREW AND SUBSTITUTE THE FOLLOWING:								
1C	GV-99-257-10 115/60		AB		CATA HV 176-816-1 COIL - REMARK TO 115/60	1		
1C	GV-99-257-25 115/50		AB		CATA HV 176-816-2 COIL -	1		
1X	FV-172-444-6		C		HOUSING/CONDUIT ASSEMBLY	1		
	GV-168-736-6		H	STEEL	HOUSING	1		
	FV-33-103-1		X	ALUMINUM	CONDUIT CONNECTION	1		
2. IN SOLENOID ASSEMBLY E, OMIT GROUND SCREW AND NAMEPLATE AND SUBSTITUTE THE FOLLOWING:								
2C	GV-99-257-10 115/60		AB		CATA HV 176-816-1 COIL - REMARK TO 115/60	1		
2C	GV-99-257-25 115/50		AB		CATA HV 176-816-2 COIL -	1		
2J	FV-172-444-6		C		HOUSING/CONDUIT ASSEMBLY	1		
	GV-168-736-6		H	STEEL	HOUSING	1		
	FV-33-103-1		X	ALUMINUM	CONDUIT CONNECTION	1		
3. QUANTITY AS ORDERED BY CUSTOMER.								
<b>ATTENTION:</b>								
BEFORE PROCEEDING WITH ANY NEW OR RECURRING ORDERS A REVIEW OF EACH DETAIL PART AND DRAWING WILL HAVE TO BE MADE AND G. E.'S AGREEMENT OBTAINED FOR ANY CHANGE IN THESE PARTS.								

## MEMORANDUM

 I no longer wish to receive this material.

K. R. Pech

ROOM E110

FROM

J. P. Eppich *JPE*

DATE November 5, 1987

PHONE

5225 ROOM E110

SUBJECT

RELATIONSHIP OF MSIV  
AIR PACK VENDORS

Attached is a responsibility definition for parts which make up the MSIV Air Packs. Note that Hiller is the supplier to General Electric and all others are direct suppliers to Hiller. In addition to supplying the Tandem Cylinder to Hiller, Sheffer also performs all assembly and testing activities for Hiller.

JPE/amc

CC: R. Newkirk  
B. Stetson  
V. Concel

COMPANY'S RESPONSIBLE FOR PARTS IN AIR PAC

	SA-A068 - AIR PAC	GENERAL ELECTRIC
		RALPH A. HILLER
ITEM:	1) TANDEM CYLINDER	SHEFFER
	2) CHECK VALVE	RALPH A. HILLER
	3) FLOW CONTROL VALVE	PARKER HANNIFIN
	4) HYD. FILL VALVE	RALPH A. HILLER
	5) GAS CHARGING VALVE	SCHRADER
	6) FLOW CONTROL VALVE	PARKER HANNIFIN
	7) 4 WAY AIR CONTROL VALVE	NORGREN
	8) 3 WAY AIR CONTROL VALVE	NORGREN
	9) 2 WAY AIR CONTROL VALVE	NORGREN
	10) 3 WAY AIR PILOT CONTROL VALVE	ASCO
	11) 3 WAY AIR PILOT CONTROL VALVE	ASCO
	12) MUFFLER CONTROL VALVE	MOSIER COMPANY




# POD

NOV 5 1987

THUR

NOV 6 1987

160435



PLAN OF THE DAY

1600 Thursday Nov. 5 thru 1600 Friday Nov. 6

PROJECT OBJECTIVES

1. Release and work those work activities identified in the forced outage fragnet.
2. Complete work associated with "Week 05" of the Ops Quarterly Schedule.


Work Priorities are as follows:

- A. Priority 1 and 2
- B. Restraint "08" WO's
- C. "Week 05" WO's for OPS quarterly schedule
- D. Priority 3, no restraint code work orders
- E. Priority 4, no restraint code work orders


NOTE:1) PRIORITY 1 AND 2 WORK ORDERS SHOULD BE BROUGHT DIRECTLY TO THE FWC FOR IMMEDIATE PROCESSING THROUGH THE CONTROL ROOM AND OUT TO THE WORK GROUP.

2) ADDITIONAL WORK SHALL BE RELEASED BY THE CONTROL ROOM THRU THE NORMAL POD. SHOULD ANY OF THESE ITEMS RESTRAIN THE PLANT FROM TESTING OR POWER ASCENSION, THE UNIT SUPERVISOR SHOULD CONTACT THE SOD OF THE RESTRAINING ACTIVITY.

PREPARED:

  
TECH REVIEW SUPERVISOR

APPROVED:

  
FWC/SRO

PHONE NUMBERS TO CALL FOR SPECIFIC INFORMATIONPOD/OPERATIONS QUARTERLY SCHEDULE

D. DERVAY	6028	275-4361
K. CIMORELLI	6029	

SHIFT OUTAGE DIRECTORS

PHONE	6248
BEEPER	275-0536

SHIFT MATERIAL DIRECTORS

PHONE NUMBERS	6487	OR	6135
BEEPER	275-0501		

WAREHOUSE

ISSUE	6117
RECEIPT ISSUE	275-4188

NCSS COVERAGE

MECH.	1ST SHIFT - DAVE KACKLEY	275-0304
	2ND SHIFT - FRED FOSTER	275-0308
ELECT.	1ST SHIFT - GUY CAD	275-0339
CIVIL	1ST SHIFT - LARRY YOUNG	275-4227
SCAFFOLDING	1ST SHIFT - KEVIN CAMERSON	275-0440

MECH QUALITY ENGINEER

1ST SHIFT	275-4118
2ND SHIFT	275-4382

I&C QUALITY ENGINEER

1ST SHIFT	275-4104
2ND SHIFT	275-4383
IF NO RESPONSE	275-4124

ELECTRICAL QUALITY ENGINEER

1ST SHIFT	275-4110
2ND SHIFT	275-4112/275-4058
IF NO RESPONSE	275-0432

SHIFT I&C ENGINEER

PHONE	6891	OR	6894
BEEPER	275-4264		

PHONE NUMBERS TO CALL FOR SPECIFIC INFORMATIONBACK SHIFT PPTD SUPPORT

PHONE	6786
BEEPER	275-4347

DIESEL TASK FORCE

1ST SHIFT	5724
TONY PUSATERI	275-4216/255-0365
BOB BOYLES	275-0586
BACKSHIFT/WEEKENDS	
DANA SMITH	428-6855

NED/NCSS ENGINEER

NCSS SYSTEMS	275-4054
BCP SYSTEMS	275-4135
HVAC SYSTEMS	275-4131
DIESEL SYSTEMS	275-4216
STRUCTURAL DESIGN	275-4130
PIPING SUPPORTS	275-0593
VALVES	275-4054

MISC

NR TRACKING	6271	275-4188
PPMIS (KEEP AVAILABLE)	8681	77-3279
DCP CLOSURE	6084	275-4178
FCR CLERK	6489	
DCP COPIES	275-4200	
ICU/DOC CENTER	6148	275-4153

MAIN STEAM ISOLATION VALVES

DUE TO THE RECENT PROBLEMS ASSOCIATED WITH THE MSIV'S,  
NO WORK ASSOCIATED WITH THE B21, P51 OR P52 SYSTEMS WILL  
BE APPROVED WITHOUT PRIOR APPROVAL OF THE MSIV TASK  
FORCE. THE TASK FORCE LEADERS WHO CAN AUTHORIZE WORK  
ARE:

	<u>EXT.</u>	<u>BEEPER</u>
B. NEWKIRK	5188	275-4351
V. CONCEL	6080	275-0336
P. ARTHUR	6846	275-0517

THE FOLLOWING WORK ORDERS HAVE BEEN AUTHORIZED TO WORK:

87-9323	RECORD SOLENOID VOLTAGE & ACCUMULATOR PRESSURE ON B21-F022D
87-9293	TROUBLESHOOT AIR PACK & SOLENOIDS, REWORK AS NECESSARY - 1B21-F022D (AFTER 9323)


## OPERATIONS SUPPORT

RETESTS AND OTHER ACTIVITIES IN PRIORITY ORDER

- \*\* NOTIFY THE SOD SUPERVISOR AS SOON AS IT IS DETERMINED THAT AN ACTIVITY HAS FAILED, IS RESTRAINED OR NEEDS FURTHER ATTENTION.
- I. FORCED OUTAGE RECOVERY, ISSUE AND COMPLETE ALL IDENTIFIED "08" OUTAGE ACTIVITIES. (NOTE: THE SOD WILL ISSUE ANY ADDITIONAL OUTAGE WORK AS TIME PERMITS.)
  - II. OPERATIONS QUARTERLY SCHEDULE "WEEK 05" IS DEPICTED ON ATTACHED FRAGNETS.
  - III. SUPPORT WORK AS LISTED ON THE US LIST.
  - IV. THE ATTACHED FRAGNET DEPICTS LONG TERM C51 NOISE REDUCTION WORK.
  - V. ATTACHED IS THE FRAGNET FOR UNIT 2 DIV 2 COORDINATED ELECTRICAL MAINT. WORK. THE EXPECTED DURATION OF THIS WORK IS 3 WEEKS. (REQUIRED GROUND STRAPS ARE BEING OBTAINED TO COMPLETE T/O)
  - VI. WHEN ACID AND CAUSTIC ARE LOADED OPERATIONS IS REQUESTED TO LEAK CHECK THE DRAIN AND FILL LINES FOR TANKS 0P21-A006 AND 0P21-A007 TO COMPLETE THE RETEST OF WORK ORDERS 87-2742 AND 87-2743 RESPECTIVELY.
  - VII. OPS IS REQUESTED TO ASSIST HEALTH PHYSICS BY RELEASING SVI E31T5190 SOURCE LEAKAGE AND/OR CONTAMINATION TESTING. HEALTH PHYSICS WILL CONTACT UNIT SUPERVISOR THURSDAY 11/5.
  - VIII. DURING PERFORMANCE OF THE MONTHLY RUN OF DIVISION 1 DIESEL GENERATOR, OPS IS TO RELEASE AND SUPPORT WO 87-8929 TO BALANCE CYLINDER TEMPERATURES AS REQUIRED.
- IV. OPERATIONS IS REQUESTED TO PERFORM THE FOLLOWING RETESTS:
- |    |          |            |  |
|----|----------|------------|--|
| A. | 87-7804  | OG51F0050A | PERFORM ISLT ON F0050A FLANGE TO VERIFY NO LEAKAGE.                                      |
| B. | 87-3566  | OG41F0360  | PERFORM STROKE TEST OF THE FILTER DEMIN.   |
| C. | 87-5317  | OG50F1029  | ISLT THE FWCU BACK WASH SETTLING TANK CROSS CONNECT                                      |
| D. | 87-6473  | OG41F0085  | OPS TO PERFORM FUNCTIONAL STROKE TEST OF F0085 TO ENSURE PROPER OPERATION AND INDICATION |
| E. | 86-15029 | OM40C0002B | PERFORM VIBRATION TESTING ON FAN. NO PEAKS GREATER THAN .314 ALLOWED                     |
| F. | 86-5280  | 1N34       | F0505 LEAK CHECK FOR LUBE OIL ISOLATION  |
| G. | 87-8686  | 1N71D001A  | FUNCTIONAL TEST OF THE "A" AMERTAP SCREEN  |
| H. | 87-8687  | 1N71D0001B | FUNCTIONAL TEST OF THE "B" AMERTAP SCREEN  |

OPERATIONS SUPPORT

I.	87-8690	1N71D001E	FUNCTIONAL TEST OF THE "E" AMERTAP SCREEN
J.	87-8692	1N71D0001G	OPS TO STROKE INNER SCREEN OPEN AND CLOSED TWICE
K.	87-8693	1N71D0001H	OPS TO STROKE INNER SCREEN OPEN AND CLOSED TWICE
L.	87-7414	1N71F0611B	PERFORM ISLT ON F0611B FLANGE TO ENSURE NO LEAKAGE
M.	87-8585	1N71F0616A	PERFORM IN-SERVICE LEAK CHECK ON VALVE PACKING GLAND
N.	87-8586	1N71F0616B	PERFORM IN-SERVICE LEAK CHECK ON VALVE PACKING GLAND
O.	87-8587	1N71F0616C	PERFORM IN-SERVICE LEAK CHECK ON VALVE PACKING GLAND
P.	87-505	0P21F0441A	PERFORM OPERABILITY TEST ON F0441A. VERIFY NO LEAKAGE
Q.	87-5671	1P52D0003A	ISLT OF INSPECTION PORT AND COORDINATE WITH CHEM AND PERFORM AIRBLOWS. PERFORM FUNCTIONAL TEST.
R.	87-7453	1P52D0003A	PERFORM FUNCTIONAL TEST ON INSTRUMENT AIR DRYER TO ENSURE HEATER OPERATION
S.	86-2639	1P52J0409	CHEM TO PERFORM AIR PARTICLE COUNT.
T.	87-4341	1P52C0001	RUN INSTRUMENT AIR COMPRESSOR FOR 1 WEEK TO VERIFY SYSTEM OIL TEMP. STAYS WITHIN SETPOINT. FUNCTIONAL TEST VALVE. (1 WEEK RUN WILL BE COMPLETE 11/11.)
U.	87-4649	0P61B0001B	CHECK THE 'B' AUX BOILER FUEL OIL LINES FOR LEAKS
V.	87-5188	0P62F515	FUNCTIONAL & LEAK CHECK OF FUEL OIL FLOW METER ISOLATION VALVE. (OSC WHEN FUEL OIL LOADED)
W.	86-13265	0P84	PERFORM ISLT ON TEMP FLOW METER.
X.	87-5978	0P84	FUNCTIONAL & LEAK CHECK OF THE SALT DISSOLVER TANK INLET VALVE.
Y.	87-8935	1P54	OPS TO PERFORM ISLT ON SYSTEM WITH FIRE PUMP RUNNING
Z.	85-13143	2R22S0004	FUNCTIONAL TEST OF BUS LH-2-B INTERLOCKS
AA.	85-13137	2R22S0005	FUNCTIONAL TEST OF BUS LH-2-B INTERLOCKS



WEEK "05"

11/5/87

FOR PLANNING  
USE ONLY

CLEVELAND ELECTRIC ILLUMINATING CO  
PERRY NUCLEAR POWER PLANT  
PROJECT PLANNING AND SCHEDULING  
(1) (2) (3) (4) (5) (6) (7) (8) (9) (10) (11) (12) (13) (14) (15) (16) (17) (18) (19) (20) (21) (22) (23) (24) (25) (26) (27) (28) (29) (30) (31) (32) (33) (34) (35) (36) (37) (38) (39) (40) (41) (42) (43) (44) (45) (46) (47) (48) (49) (50) (51) (52) (53) (54) (55) (56) (57) (58) (59) (60) (61) (62) (63) (64) (65) (66) (67) (68) (69) (70) (71) (72) (73) (74) (75) (76) (77) (78) (79) (80) (81) (82) (83) (84) (85) (86) (87) (88) (89) (90) (91) (92) (93) (94) (95) (96) (97) (98) (99) (100)

PLANNER	WJH
LEAD PLANNER	WJH
OPERATIONS	WJH
OUTAGE PLANNING	WJH

REV. NO	DATE	PURPOSE
A	11-5-87	ADDED INZSE I MARK ON DUE TO FORCED OUTAGE
A	11-7-87	ADDED 87-09273 TO INZSE I
A	11-8-87	ADDED 87-09273 TO INZSE I

NOTES

1) PRIOR TO HANGING TAGS OPERATIONS SHOULD ENSURE THAT BOTH P2 & S2 ARE OFF & THAT "B" TRAIN IS FULLY REGENERATED


2) IS T/S ON INZSE I (87-2197) INDICATES NO PROBLEM WITH MOTOR. TAGS MUST BE CHECKED AND CALCULATE RESULT THAT 1,000 SC. 11/8

87-1122 (MOTOR PLUMBING SCRAM TAG)

SHEET 1 OF 2 REVISION



1P52A1-A2-C.1-C.2



COMPLETE 1P52 WORK  
2400 Sun 11/8

WEEK "05"

11/5/87

FOR PLANNING  
USE ONLY

CLEVELAND ELECTRIC ILLUMINATING CO  
PERRY NUCLEAR POWER PLANT  
PROJECT PLANNING AND SCHEDULING  
OPS QUARTERLY SCHEDULE  
SHEET 2 OF 2 | REVISION 1

PLANNER	YPM/AF
LEAD PLANNER	JHC
OPERATIONS	JHC
PLANT PLANNING	JHC
ILLUMINATION	JHC

REV. NO	DATE	PURPOSE
0	10/29/87	WEEK "05"
A	11/4/87	ADDED NOTE 1
A	11/5/87	REMOVED REVISION 1 REMOVED BY JHC REMOVED BY JHC REMOVED BY JHC

NOTES: 1) CONTROL ROOM IS HOLDING NO UNTIL  
MISSIV PROGRAMS ARE RESOLVED

\*\* RIDERS MAIN T/O ON THIS US LIST  
 \*\*\* RIDERS CURRENTLY HUNG TAGOUT

UNIT SUPERVISOR'S LIST  
WO'S TO BE WORKED

WORK ORDERS	TAG OUT	SYST	COMMENTS	WORK GROUP	RESTR CODE	PR.
<b>A. 1N24 REGEN/ACID OUTAGE - OPS REQUEST</b>						
1.	85-12544	MAIN	1N24	REPAIR/REPLACE F0565A	NC86M	NA 4A
2.	86-6993	**	1N24	REPAIR AIR LEAK REG. FOR 1H51P0299	NC86M	NA 4C
3.	87-1752	**	1N24	T/S C0002B - REPAIR AS REQ'D	MAINT	NA 3A
4.	86-3863	**	1N24	REMOVE ACID BUILD-UP FROM F0566A	MAINT	NA 3A
5.	86-3864	**	1N24	REMOVE ACID BUILD-UP FROM F0566B	MAINT	NA 3A
6.	R86-12331	**	1N24	CHANGE C0002A OIL/GREASE MOTOR BEARINGS	OPERA	NA 3A
7.	R86-12332	**	1N24	CHANGE C0002B OIL/GREASE MOTOR BEARINGS	OPERA	NA 3A
<b>B. ADDITIONAL WORK TO BE RELEASED AS TIME AND PERSONNEL AVAILABILITY PERMITS</b>						
1.	87-2795		1D19	T/S CAUSE OF NOISE SPIKES	I&C	NA 3F
2.	87-5750		1D21	INSTALL CONDUIT/SUPPORTS - DCP-87-0135	NC86E	87 3D
3.	87-4431		2E22	REMOVE S0001 TURBO CHARGER/KL2-0110 R/1	MAINT	NA 4E
4.	86-14425	MAIN	G36	REPLACE LAMP SOCKETS/INPUT JACK P0002	MAINT	NA 3A
5.	87-8606		0G50	R304B, T/S-REWORK DRIVE MOTOR	I&C	NA 4A
6.	87-6030		1N27	REPAIR CRACKS IN SPARE WEDGE	MAINT	NA 3F
7.	87-8721		1N27	N020B, CLEAR SENSING LINE	I&C	NA 3A
8.	87-8863		1N11	R275A, REPLACE REGULATOR	I&C	NA 3A
9.	87-6111	MAIN	1N64	F920, TEST NEW SPRING	MAINT	NA 5F
10.	87-8276	MAIN	1N64	B0112D, T/S-REWORK LOW FLOW ALARM	MAINT	NA 3A
11.	87-4987		1P53	A3050A, REPLACE TROMBETTA SOLENOID	MAINT	NA 3D
12.	87-4988		1P53	A3050B, REPLACE TROMBETTA SOLENOID	MAINT	NA 3D
13.	87-7827	MAIN	0P72	REPAIR LINKAGE-C0001D BKR SW	NC86E	NA 3A
	NOTE: THIS PUMP IS PRESENTLY INOPPED & FUSES ARE PULLED					

\*\* RIDERS MAIN T/O ON THIS US LIST  
\*\*\* RIDERS CURRENTLY HUNG TAGOUT

UNIT SUPERVISOR'S LIST  
WO'S TO BE WORKED

WORK ORDERS	TAG OUT	SYST	COMMENTS	WORK GROUP	RESTR CODE	FF.
<b>B. ADDITIONAL WORK TO BE RELEASED AS TIME AND PERSONNEL AVAILABILITY PERMITS (CONT'D)</b>						
14.	87-9069		1R22 Q642A, REPLACE RELAY	ETS	NA	3A
15.	87-9070		1R22 Q806B, REPLACE RELAY	ETS	NA	3A
16.	87-8754		1R23 INSTALL THREADED SWITCH CAPS	OPERA	NA	4B
17.	87-8756		2R23 INSTALL THREADED SWITCH CAPS	OPERA	NA	4C
18.	87-9287		0R24 S038, MTA MCC BUCKET FROM 2R24-S041	EASTE	NA	3F
19.	87-8005		1R63 REPLACE CH '8' CARD W/MODIFIED CARD	I&C	NA	3D
20.	87-6603	MAIN	0M40 D001A, INITIATE CARBON SAMPLING	MAINT	14	3C
21.	87-8640	MAIN	0G41 CHANGEOUT INCORRECT WIRE-F0280	MAINT	NA	4A
	NOTE:	THIS WORK REQUIRES ISOLATION OF ALL 4 DEMINERALIZERS FOR 1 SHIFT				
<b>C. <u>MAINT. RPTSKS</u></b>						
1.	R86-8143	MAIN	1M15 LUBE LATCHING DOGS-D001A	OPERA		
2.	R86-9325	MAIN	0M31 LUBE FAN & CPLG. - C001A	OPERA		
3.	R86-10231	MAIN	1N34 GREASE MSP UPPER BRG-C006	OPERA		
4.	R87-2706	MAIN	1N64 GREASE UNIT/INSPECT V-BELTS-B112C	MAINT		
5.	R86-10770	MAIN	0P50 LUBE MTR & CPLG - C001A	OPERA		
6.	R85-1506	MAIN	0P61 CHANGE OIL/GREASE BRGS - C004C	OPERA		
7.	R86-13838	MAIN	1R22 BKR EXERCISE & SERVICE-H1109 (P50-B001A)	MAINT		
8.	R86-12669	MAIN	1P45 CHANGE OIL/GREASE BRGS - D002A	MAINT		
<b>D. <u>TAGS ARE BEING HUNG</u></b>						
1.	R87-881	MAIN	2R22 BUS SERVICE & CLEANING, EH22	MAINT		
2.	R87-795	**	2R22 BKR EXERCISE & SERVICE, EH2204	MAINT		
3.	R87-797	**	2R22 BKR EXERCISE & SERVICE, EH2209	MAINT		
4.	R87-798	**	2R22 BKR EXERCISE & SERVICE, EH2212	MAINT		

\*\* RIDERS MAIN T/O ON THIS US LIST  
 \*\*\* RIDERS CURRENTLY HUNG TAGOUT


UNIT SUPERVISOR'S LIST  
WO'S TO BE WORKED

WORK ORDERS	TAG OUT	SYST	COMMENTS	WORK GROUP	RESTR CODE	PL
D. TAGS ARE BEING HUNG (CONT'D)						
5. R87-801	**	2R22	BKR EXERCISE & SERVICE, EH2213	MAINT		
6. R87-802	**	2R22	BKR EXERCISE & SERVICE, EH2214	MAINT		
7. R87-804	**	2R22	BKR EXERCISE & SERVICE, XH2204	MAINT		
8. 86-5289	**	2R23	INSTALL NEW FAN CONTACTOR ON EF-2-C	MAINT	NA	4C
9. R87-879	**	2R23	BUS SERVICE & CLEANING EF-2-C	MAINT		
10. R86-7408	**	2R23	ROUTINE BKR MAINT EF2C13	MAINT		
11. R86-2721	**	2R23	ROUTINE BKR MAINT EF2C03	MAINT		
12. R87-880	**	2R23	BUS SERVICE & CLEANING EF-2-D	MAINT		
13. 86-5291	**	2R23	INSPECT FAN CKT CONTACTOR COIL ON EH F-2-D	MAINT		
14. 86-5023	**	2R23	REVISE ALARM SENSING PER DCP ON EHF-2-D	MAINT		
15. R86-3607	**	2R23	ROUTINE BKR MAINT EF2D03	MAINT		
16. R86-3606	**	2R23	ROUTINE RELAY MAINT Q616	MAINT		
17. 87-1882	**	2R23	CHANGE FUSES/FUSE BLOCK ON XF2A	MAINT		
18. 87-4754	**	2R23	REWORK XFMR XF2A TO ELIMINATE NOISE	MAINT		
19. R87-991	**	2R42	BKR EXERCISE & SERVICE ED2B01	MAINT		
20. R87-856	**	2R42	BKR EXERCISE & SERVICE ED2B04	MAINT		
21. 87-2226	**	2R42	PERFORM VISUAL INSPECTION OF WIRING HARNESS ON ED2B02	MAINT		
22. R87-854	**	2R42	BKR EXERCISE & SERVICE ED2B02	MAINT		
23. R86-7741	**	2R42	ROUTINE RELAY MAINT Q1802	MAINT		
24. R86-7411	**	2R23	ROUTINE BKR MAINT EF2D06	MAINT		
25. R86-7410	**	2R23	ROUTINE RELAY MAINT Q619	MAINT		

\*\* RIDERS MAIN T/O ON THIS US LIST  
 \*\*\* RIDERS CURRENTLY HUNG TAGOUT


UNIT SUPERVISOR'S LIST  
WO'S TO BE WORKED

WORK ORDERS	TAG OUT	SYST	COMMENTS	WORK GROUP	RESTR. CODE	PRJ
D. TAGS ARE BEING HUNG (CONT'D)						
26. 86-331	MAIN	2R42	PERFORM BKR MAINT ON ED2B07	MAINT		
27. R86-5537	**	2R42	PERFORM RELAY MAJNT Q1807	MAINT		
28. 86-330 R87-857 R86-5536	MAIN	2R42	PERFORM BKR MAINT ON ED2B05	MAINT		
29. R86-7347	MAIN	2R23	PERFORM ROUTINE BKR MAINT ON EF2C07	MAINT		
30. R86-7333	**	2R23	PERFORM ROUTINE RELAY MAINT Q607	MAINT		
31. R85-3715	**	2R24	SWITCHGEAR CLEANING & SERVICING EF2C07	MAINT		
32. R86-7405	MAIN	2R23	ROUTINE BKR MAINT EF2C12	MAINT		
33. R86-7394	**	2R23	ROUTINE RELAY MAINT Q612	MAINT		
34. R87-855	MAIN	2R42	ROUTINE BKR MAINT ED2B03	MAINT		
35. R87-1965	MAIN	2R22	ROUTINE BKR MAINT XH2201	MAINT		
36. R86-7363	MAIN		ROUTINE BKR MAINT EF2C08	MAINT		
37. R86-7444	MAIN		ROUTINE BKR MAINT EF2D08	MAINT		
38. 87-7722	MAIN	N24	HIGH Δ P ON D003C	MAINT		
39. 87-7173	**	N24	CLEAN & INSPECT	MAINT		
			NOTE: RELEASE AS SOON AS DEMIN IS NO LONGER NEEDED			
40. 86-6933	MAIN	1P52	TEMP GAUGE R720B	I&C		
41. R85-9981	**	1P52	CAL CHECK R718B	I&C		
42. R85-9986	**	1P52	CAL CHECK R717B	I&C		
43. R85-9993	**	1P52	CAL. CHECK N0708B	MAINT		



FOR PLANNING  
USE ONLY

REV NO	0	DATE	10 22 87	PURPOSE	INITIAL ISSUE	PLANNER	DVD
						LEAD PLANNER:	
						OPERATIONS	
						OUTAGE PLANNING	
NOTES:							CLEVELAND ELECTRIC ILLUMINATING CO PERRY NUCLEAR POWER PLANT PROJECT PLANNING AND SCHEDULING
							UNIT 2 - DIV. 2 OUTAGE SCHEDULE
SHEET 1 OF 1							REVISION 0



FOR PLANNING  
USE ONLY

NOTES	WORK IS GENERALLY INDEPENDENT OF OTHER REV. NO.	DATE	PURPOSE	PLANNER	CLEVELAND ELECTRIC ILLUMINATING CO. PERRY NUCLEAR POWER PLANT PROJECT PLANNING AND SCHEDULING
1) WORK IS GENERALLY INDEPENDENT OF OTHER WORK	6	10/30	ADD NEW WORK	(Signature)	C.S.I. NOISE PRODUCTION WORK
2) THESE ACTIVITIES CAN BE PERFORMED IN ANY PLANT MODE	4	11/22	VERIFY GROUNDS	SCD (Signature)	
3) WORK IS PER THE GMD/NOISE TASK FORCE	5	10/27	ADD NEW WORK	(Signature) OUTSIDE PLANNING	
					SHEET 1 OF 1
					REVISION 1

DRAFT  
11-5-87

AIR SYSTEM TROUBLESHOOTING PLAN

A. INBOARD MSIV 1B21F0022D.

1. PERFORM AIR BLOW INTO PILLOWCASE FROM ACCUMULATOR DRAIN VALVE (COMPLETE) FOR ONE MINUTE. (WO 87-9323).
2. AFTER AIR PACK REMOVAL:
  - INSTALL FITTING TO LIMIT AIR FLOW AT FLEX HOSE TO AIR PACK CONNECTION.
  - OPEN AIR SUPPLY ISOLATION VALVE TO DRYWELL ACCUMULATORS.
  - PERFORM AIR BLOW INTO PILLOWCASE FROM FLEX HOSE FOR 5 TO 10 MINUTES (QUALITATIVE).
  - PERFORM PARTICLE COUNT CHECK (QUANTITATIVE).
  - PERFORM DEW POINT MEASUREMENT (QUANTITATIVE).

B. OUTBOARD MSIV 1B21F0028D.

1. PERFORM AIR BLOW INTO PILLOWCASE FROM ACCUMULATOR DRAIN VALVE FOR ONE MINUTE.
2. AFTER AIR PACK REMOVAL:
  - INSTALL FITTING TO LIMIT AIR FLOW AT FLEX HOSE TO AIR PACK CONNECTION.
  - OPEN AIR SUPPLY ISOLATION VALVE TO STEAM TUNNEL ACCUMULATORS.
  - PERFORM AIR BLOW INTO PILLOWCASE FROM FLEX HOSE FOR 5 TO 10 MINUTES (QUALITATIVE).
  - PERFORM PARTICLE COUNT CHECK (QUANTITATIVE).
  - PERFORM DEW POINT MEASUREMENT (QUANTITATIVE).

B/94-



C. PERFORM THE FOLLOWING AS NECESSARY:

1. IF AIR QUALITY PROBLEMS ARE FOUND AT F022D AIR PACK, PERFORM ADDITIONAL SAMPLING (PILLOWCASE, PARTICLE COUNT, DEW POINT) AT DRYWELL PENETRATION (F643).
2. IF AIR QUALITY PROBLEMS ARE FOUND AT F028D AIR PACK, PERFORM ADDITIONAL SAMPLING (PILLOWCASE, PARTICLE COUNT, DEW POINT) AT DRAIN VALVE (F781) IN 2" SUPPLY LINE TO OUTBOARD MSIV'S.

Points Sampled by Air Blow and Pillowcase

- 1) 4 way valve (F0013A) exhaust port
- 2) 3 way valve (C007A) orificed exhaust port
- 3) 2 way valve (B004A) exhaust port
- 4) #1 solenoid valve  $\frac{1}{4}$ " exhaust port
- 5) #2 & #3 solenoid valves  $\frac{1}{4}$ " exhaust port
- 6) Accumulator (B21-A001D) drain valve 1B21-F083D

Air supply to Survey Area valve  
(3/5/37)

OH1A: PAP-1102  
Page: 81  
Rev.: 1

INFORMATION ONLY

Attachment 50  
Form: PAP-1102-44

Air Log

Date/Time 11/6/37 10605

Sample: Instrument Air Filter Effluent, P52-J811 Q

②

Parameter	Frequency Req./Admin	Limit		Ops Cond.	Action Notes	Results		Inst MPL	Init
		Req - Admin							
Particle Count,	A / -	None	-	6	A,B	>3.0	344	6700 24/12	K25
						>5.0	65		
						>8.0	24		
						>10.0	17		
						>12.0	12		
						>15.0	6		

Sample: Safety-Related Air Desiccator, P57-7501/502 (Test Connection)

Parameter	Frequency Req./Admin	Limit		Ops Cond.	Action Notes	Results		Inst MPL	Init
		Req - Admin							
Particle Count,	A / -	None	-	6	A,B	>3.0			
						>5.0			
						>8.0			
						>10.0			
						>12.0			
						>15.0			

Remarks: NOTE 1: Alternate Sample point (Air Supply to Solenoid - TO INBLOW/ASID) APPROX 0.12 K25

NOTE 2: Run # I K25

Reviewed By: [Signature] 11/6/37

Action Notes:

- A. Branch lines shall be checked to determine the extent of the problem when effluent limits are exceeded.
- B. Analysis required post-maintenance as per PAP-0204, Housekeeping/Cleanliness Control Program.

Log Continuation Sheet

Log Sheet Continued: Form: 7AF-1102- 44 Date: 11/6/87

③

SAMPLE I.D.	RUN #	Parameter	Time	Unit	Results	Inst	MPL	Lab
See NOTE (1)	RUN #	Particle Count	0615	NONE >15AL	73.0 254	L70-	Y091A	KAS
①	RUN #		0615		750 48	L70-	Y091A	KAS
②	RUN #		0615		780 18	L70-	Y091A	KAS
③	RUN #		0615		7100 11	L70-	Y091A	KAS
④	RUN #		0615		>120 7	L70-	Y091A	KAS
⑤	RUN #	↓	0615	↓	750 ②	L70-	Y091A	KAS
⑥	RUN #	Particle Count	0620	NONE >15AL	730 158	L70-	Y091A	KAS
⑦	RUN #		0620		750 28	L70-	Y091A	KAS
⑧	RUN #		0620		78.0 11	L70-	Y091A	KAS
⑨	RUN #		0620		7100 7	L70-	Y091A	KAS
⑩	RUN #		0620	↓	>120 7	L70-	Y091A	KAS
⑪	RUN #	↓	0620	↓	715.0 ③	L70-	Y091A	KAS
N/A								

Remarks: NOTE 1: Backup to previous DOL KAS  
 NOTE 2: Backup to previous DOL KAS  
 N/A etc

Reviewed By: [Signature] 11/11/87

Air supply should have  
(1 3/4)

OM1A: PAP-1102  
Page: 81  
Rev.: 1

Attachment 50  
Form: PAP-1102-44

Air Log

Date/Time 11/6/87 10530

Sample: Instrument Air Filter Effluent, P52-J811 ①

Parameter	Frequency Req./Admin	Limit		Ops Cond.	Action Notes	Results		Inst MPL	Init
		Req - Admin							
Particle Count,	A / -	None	-	6	A,B	>3.0	1449	Do Yea/A	KAS
						>5.0	252		
						>8.0	98		
						>10.0	70		
						>12.0	57		
						>15.0	24		

Sample: Safety-Related Air Desiccator, P57-F501/502 (Test Connection)

Parameter	Frequency Req./Admin	Limit		Ops Cond.	Action Notes	Results		Inst MPL	Init
		Req - Admin							
Particle Count,	A / -	None	-	6	A,B	>3.0			
						>5.0			
						>8.0			
						>10.0			
						>12.0			
						>15.0			

Remarks: NOTE: Sample port (Air Supply to Access for 2 in Beam m.s.u.) Approved DJP/Her. KAS


NOTES: RUN # I KAS

Reviewed By: [Signature] 11/6/87


Action Notes:

- A. Branch lines shall be checked to determine the extent of the problem when effluent limits are exceeded.
- B. Analysis required post-maintenance as per PAP-0204, Housekeeping/Cleanliness Control Program.

CORE TUBE I D  
STEM & DISC SPRING ?




DISC HOLDER  
ASSEMBLY



DISC SPRING



VALVE BODY  
GASKET






CORE TUBE I.D. ↗  
STEM & DISC SPRING ↘








← OCEANOID "A" BODY GASKET  
H  
CORE GUIDE →



SOLENOID A GASKET SEAT

SOLENOID "B" GASKET SEAT





CORE TUBE T.D. ↗  
STEM & DISC SPRING ↘






Center Line + D  
Screw & Base Spring?






DISC HOLDER  
ASSEMBLY




SOLENOID "B" GASKET




GLONOID A CORE & SPRING





SOLENOID 'A' CORE & SPRING


ID OF BASE  
SOLENOID "A"



ID OF BASE  
"Selenium A"



AUTIO  
AUTOLIT



## ROOT CAUSE ANALYSIS

### EXECUTIVE SUMMARY

This document describes the evaluations performed to determine the cause of events on October 29 and November 3, 1987 when Perry Unit 1 Main Steam Isolation Valves (MSIVs) failed to fast close on command. The most probable root cause, based on data currently available, is failure of an Automatic Switch Company (ASCO) Model 8323 3-way dual solenoid valve. The primary suspected cause is hardening and dimpling of the EPDM rubber disc seat material and other EPDM seals, causing the disc holder assembly to wedge in place when the solenoid was de-energized. Several mechanisms have been proposed that could lead to EPDM degradation, the most probable of which is a local high temperature environment.

This document is organized into four sections. Section 1 describes the most probable root cause, and the basis for its selection as such. Section 2 gives an overview of how the root cause analysis team reached its conclusions. Section 3 describes potential component failure modes that could lead to MSIV failure to close, and finally, Section 4 describes specific failures within the ASCO Model 8323 valve that could lead to the observed conditions, and discusses environmental conditions that could lead to the failure.

11/09/87

## SECTION 1 MOST PROBABLE ROOT CAUSE

The most probable root cause of the observed MSIV failure to close is failure of the Automatic Signal Company (ASCO) Model 8323 3-way dual solenoid valve to shift from the energized to de-energized position. Within the component, the Ethylene Propylene Diene Monomer (EPDM) rubber disc seat material was found to be deformed. A "dimple" (see figure 1 and 2) was found in the EPDM seat material on the disc holder. This is also indicative of a general hardening and degradation of the rubber seals within the valve. If the disc holder sticks to the orifice the MSIV will not close. Delayed closure is consistent with de-energizing of the solenoid, followed by sticking of the disc holder to the orifice for some period of time, when the disc holder breaks loose and allows the air pressure to relieve through the orifice. Once the air pressure is relieved, the MSIV will close.

Failure of this component is the only failure that is consistent with the observed failure. No other single component failure will result in a delayed MSIV closure.


The EPDM degradation is most probably caused by exceeding the temperature limits of the EPDM material. EPDM was chosen for this application because of its radiation resistance from an equipment qualification standpoint. Perry has experienced bulk drywell and steam tunnel temperatures which have approached tech spec limits during much of the startup test program. Additionally, steam leaks have occurred in the vicinity of the affected MSIV solenoids. While no data exists to actually confirm that the local temperatures have exceeded the capability of the EPDM rubber, a good correlation exists between the location of steam leaks and the affected valves.


Several other mechanisms have been postulated for the EPDM degradation, and sufficient data does not currently exist to absolutely prove or disprove any hypothesis. It is true, however, that the temperatures near the valves have been close to the maximum allowable for EPDM material, and this is the most likely cause.

DISC HOLDER


ASSEMBLY

FIGURE 1





SKETCH SHOWING DISC HOLDER GENERAL APPEARANCE



SKETCH SHOWING CROSS-SECTION OF DISC IN ITS SEATED POSITION

Figure 2



## SECTION 2 ANALYSIS TECHNIQUES AND OVERVIEW

Following the failure of the B21-F022"B" and "D" Main Steam Isolation Valves, a multi-discipline team was convened with the charter to determine the most likely cause of the problem. This activity would be useful prior to actuator disassembly and inspection. The team consisted of senior engineers from the CEI mechanical and electrical engineering and technical departments, as well as the architect engineer (Gilbert) and NSSS supplier (General Electric).

Problems analysis proceeded using standard Kepner-Tregoe (KT) Problem Analysis techniques. The initial thrust of the team was to determine which equipment failures would cause the failure of a MSIV to close in the delayed manner observed. An initial brainstorming session was held to determine potential component failure which might cause the observed behavior. These potential failures were then compared with known facts and design conditions, using "is/is-not" techniques to rate the postulated failures as to probability.

Twenty four (24) potential component failures were initially postulated. Of these, 19 were rated as unlikely, one (1) as potential, and four (4) as probable causes. All five of the potential and highly likely candidates involved either the ASCO Model 8323 3-way Dual Solenoid Valve, or the air supply to these components. Specific work items and inspection steps were thus incorporated in other site action plans to address these components in detail.

Section 3 of this report documents each of the 24 postulated component failures. It is organized in order of highest to lowest probability. Each potential cause is described, discussed and conclusions drawn with regard to root component failure.

Following disassembly of the actuator air packs and diagnostic tests on the air supply system, it was determined that the most likely failure mode was, in fact, the ASCO Model 8323 3-way dual solenoid valve. The suspected cause was dimpling of the EPDM rubber disc seat material, causing the disc holder assembly to wedge in place when the solenoid was de-energized. The team was again convened, this time to evaluate the environmental and design conditions which could be responsible for the observed component failure.

Analysis techniques similar to those utilized in the component evaluation were used to screen the potential causes. Absolute determination of the root cause is difficult. However, the most likely condition leading to the failure was local high temperatures leading to EPDM degradation. Analysis results are given in Section 4, again describing each of the nine (9) postulated root cause conditions and discussion of the evidence to confirm or deny the postulated condition as root cause.

SECTION 3

COMPONENT FAILURE DESCRIPTIONS

11

11/9/87

Potential Cause

Failure of the Part #4 ASCO Model 8323 3-way Dual Solenoid Valve

Discussion

Failure of the ASCO Model 8323 3-way dual solenoid valve to shift from the energized to de-energized position could cause the delayed closure event experienced by Perry.

This failure mode has happened in the past due to various reasons as evidenced by IE Notices 85-17 and 86-57, (copies attached) and INPO SER 57-85.

Conclusion

This failure mode is the most likely candidate for root component failure of the problem. The post-disassembly inspection has found dimpling of the EPDM rubber disc seat material. This could cause the disc holder assembly to wedge in place when the solenoid is de-energized. This would in turn not allow air pressure to relieve through the #3 air port, and preclude MSIV closure.

Potential Cause

Instrument Air System Quality  
(oils, moisture, particulates)

Discussion

This potential cause has been experienced at other plants. This is evidenced by IE Information Notices No. 86-57 and 85-17.

In the likelihood that poor instrument air quality, such as the presence of moisture, particulates, and/or oils, the possibility of failure related to several Main Steam Isolation Valve components would be highly likely. The main concerns would resolve around the Automatic Switch Company (ASCO) solenoid valves. Since the seal and discs internal to these valves are Ethylene propylene, any intrusion of oil into the instrument air system could cause degradation. Degradation of the seals and discs would, in this case, be caused by hydrocarbon contamination that would distort them and could result in malfunction of the valves. However, at Perry this is unlikely because of the "oil free air" compressors. Disassembly and inspection of the ASCO NP8323-20E dual solenoid valve from MSIV F022D did not reveal any hydrocarbon substance which could have been borne from the instrument air (as described below).

A visual inspection of the EPDM parts of the ASCO solenoid valves was conducted. This inspection indicated that the EPDM disc was hard and brittle versus a new EPDM disc which is pliable and resilient. In addition, the discs were handled with white cotton gloves, and no residual was left on the white cotton gloves. The surface of the disc also did not appear to be sticky or tacky while it was being handled with the gloves. This is important since any residual would be an indication of the EPDM breaking down due to hydrocarbon contamination.

The possible intrusion of water or moisture into the air system could cause residue to form on the ASCO valve internals and cause malfunction of the valves over a period of time. The moisture may collect during outage periods and form residue during plant operation when the ambient temperatures are higher. Dewpoint measurements were performed for the supply air to both the inboard and outboard MSIVs. Measured dewpoints were minus 55°F or lower indicating that intrusion of moisture into the air system is not a concern. Grab samples from the instrument air supply to containment were analyzed for hydrocarbons using gas chromatography. Neither sample analyzed revealed detectable condensable hydrocarbons greater than 0.1 ppm.

11/9/87

Twelve particulate air samples were also obtained. The results from all the samples have not been completed. The results that are available show a trend of very low total particle counts with relatively few particles above 40 microns. Results from past air analysis have shown numerous counts for particles below 40 micron with relatively few indications of particles greater than 40 micron.

The disassembly and inspection of the ASCO NP8323-20E dual solenoid valve revealed no traces of moisture or particulate contamination. There was no wear on either the EPDM or the metal components of the solenoid valve. This result, in addition to the very low number of total particles in the air system and the low dewpoint temperatures would indicate that the root cause is not associated with the instrument air quality.

The concerns addressed above also apply to the C.A. Norgren Shuttle Valves; however, the shuttle valves are much more tolerant to poor instrument air quality.

#### Conclusion

The air samples taken do not reflect a problem with hydrocarbon contamination. The presence of this type of interaction between the valve materials and hydrocarbon contamination would be seen as a swell of the material. This is not the case where the material has been found to be embrittled. The investigation as the cause of failure will be pursued with conversations to be held with Susquehanna, Brunswick and Riverbend. Possible causes of the failure could be related to elevated temperature of the valves due to steam leaks in the vicinity. There will be further investigation to determine the root cause of the failure which could involve destructive testing of the components. The air sample counting will be completed and particles greater than 40 micron will be quantified. Our past experience with higher distribution of total particles indicates that the failure of the component was not attributed to the particle size or quantity since our total results had been low. ASCO has determined that particles less than 50 micron are acceptable for reliable operation of their valves.

We plan to continue our investigation as to the root cause through analysis of the EPDM components. With the technical information we will obtain from the plants mentioned above, our plans are to formulate a testing plan that addresses both embrittlement and hydrocarbon contamination as the failure mechanics. The existing data obtained will allow us to envelop and quantify our failure analysis.

Potential Cause


Obstructions/Foreign Materials  
in Air Lines/Accumulators

Discussion

This potential cause has been experienced at other plants as evidenced by IE Information Notice 86-57 and 85-17. Obstructions/Foreign Materials in the air lines/accumulators is a likely cause since it would permit valve failures as experienced. The obstructions may permit periodic operation of the valves and depending on the instrument air cycling could temporarily become dislodged. This could result in the same characteristics discussed in the write-up on "Poor Air Quality".

Conclusion

This item was initially considered to have a high potential as root component failure. Inspections of the air lines and accumulators found no defect that could cause the observed operational pattern, however, so this potential cause is unlikely to be a root component failure.



Closing Operation

Figure B21-12B  
MSIV Pneumatic Control





1 B21-FOOZZA  
SOLENOID VALVES NOTE 5

NOTE 6

SOLENOID # 1



	WIRE MARK	COLOR CODE
1	B21H3613A	6
2	B21H3615A	5

PARTIAL DWG :  
D209-013 sheet 2

SOLENOID # 2



	WIRE MARK	COLOR CODE
1	B21H3613A	4
2	B21H3611A	3

NOTE 4  
AND  
NOTE 7

SOLENOID # 3



	WIRE MARK	COLOR CODE
1	B21H3603A	2
2	B21H3601A	1

NOTE 4  
AND  
NOTE 7

Potential Cause

One or both of the pilot solenoid valves for each of the MSIVs failed to decouple (mechanically separate) upon de-energization.

Discussion

Electrical control circuits identify positive de-energization of the respective pilot solenoids. This is verified via the indicating light and any meters as shown per elementary diagrams per B-208-013 H011 and H036. The testing sequence and visual verification has identified that the solenoids have been de-energized, although the MSIVs failed to open or delayed opening. If either solenoid fails to decouple, the MSIVs will not operate. No method exists to remotely determine whether one or both of the solenoids for a particular valve failed to decouple.

The mis-operation (erratic) closure or deferred closure may possibly be attributed to this occurrence. As such it may be a highly susceptible cause. Further evaluation identified that each of the pilot solenoids were sealed with Bisco Locaseal at the conduit entry point. This design change implemented per DCP 850618 is the only change initiated recently. The degradation and/or migration of foreign matter could also be a cause to prevent decoupling of the solenoids.

Conclusion

This item was initially classified as a high potential, and condition of the Bisco Locaseal was evaluated upon solenoid disassembly. Since no interference with the valve operation was noted, this cause has been eliminated from consideration.

Potential Cause

Solenoid valve exhaust port blocked.

Discussion

Blockage of the exhaust port could occur through internal or external contamination. The port is open to the ambient. Particles may fall below the disc preventing shifting of the solenoid valve from its normally energized to normally de-energized position. Subsequent actuation could blow the blockage out of the valve allowing normal operation thereafter. This is considered a potential cause for the Perry delayed MSIV closure experience.

Conclusion

This was initially considered to be a potential cause for the Perry delayed MSIV closure experience. Inspection for blockage was performed, and on one solenoid a piece of tape was discovered to be blocking one port. Subsequent testing determined that this blockage was insufficient to preclude MSIV actuation.

Potential Cause

Failure of the Part #3 Norgren Model B0004A 2-way shuttle valve.

Discussion

The 2-way shuttle valve works in conjunction with the Part #1 4-way shuttle valve to open and close the MSIV. The 4-way shuttle valve provides the primary logic for pressurization and venting of the actuator cylinder. The potential failure mode description is the same as that for the 4-way shuttle valve operation.

The 2-way shuttle valve cannot by itself open or maintain the actuator in the open position unless the 4-way valve is energized or stuck in the energized position.

Conclusion

The delayed closure event experienced at Perry is unlikely to have been caused by the 2-way valve failure, since it requires dual mode failure.

Potential Cause

Hydraulic Speed Control Failure

Discussion

The hydraulic cylinder function is to slow the closing speed of the MSIV to specification limits under a wide variation of applied forces.

The closing speed of the MSIV is accomplished through adjustment of the Monatrol needle flow control valves Parts #6 and #7 as shown in the drawing 13560-01-4 hydraulic flow logic schematic.

Should either or both flow control valve(s) and also all other fluid leak paths (e.g. ring gaps in piston) become totally blocked, motion would be prevented.

Such a situation is unlikely because:

1. The amount of contamination would need to be so large that it would not disappear after one cycle.
2. The hydraulic fluid was installed under clean controlled conditions. The system is closed and pressurized, preventing contamination from external sources.
3. Such a failure mechanism is not supported by historical experience.

NOTE: The flow control valves are designed to provide a flow path even at the maximum choked condition.

Conclusion

Unlikely to be occurring.

Potential Cause

MSIV internal binding.

Discussion

Poppet binding against the upper body ribs due to poppet rotation is very unlikely due to poppet concentricity and long length of rib engagement. Binding of the stem against the packing gland edge is considered extremely unlikely by the valve manufacturer. Potential for the lantern ring to cock and bind to the stem is a possibility with inadequate packing compression but is also considered unlikely. The packing compression used in the reassembled valves is estimated to be adequate to prevent lantern ring movement.

Conclusion

The low probability of binding and lack of reported industry cases, is inconsistent with the multiple valve failures or the time factor seen in the free up of some valves. This is unlikely to be occurring.

Potential Cause

Swagelok fittings improper installation/assembly/leakage

Discussion

Excessive fitting leakage would not cause an irregular operation of the valve. This type of leakage would induce a constant operational characteristic, i.e. slow rate of change.

Likewise, the accumulator would close the valve in case of leakage on ASCO pilot control valve tubing.

Conclusion

Unlikely to be occurring.



Potential Cause

Failure of the Part #5 ASCO Model 8320 3-way solenoid valve.

Discussion

The model 8320 3-way solenoid valve is used to slowly stroke the MSIV (close MSIV when energized). When the solenoid valve is energized (opened), pneumatic pressure is routed to the Part #2 3-way air valve. This causes the 3-way air valve to vent the rod side of the actuator through a flow control orifice, while blocking the inlet air from air valve Part #1. The gradual loss of pressure from beneath the piston allows the actuator springs to slowly close the MSIV (up to 60 seconds).

The potential failure modes of the valve are:

- a. Stuck open (failure to close when de-energized)
- b. Stuck closed (failure to open when energized)
- c. Stuck partially opened
- d. Catastrophic failure of valve body

The effects of these failure modes are as follows:

- a. A stuck open valve prevents reopening of the MSIV.
- b. A stuck closed valve prevents operation of the MSIV in the slow closure mode. This is the normal (nontest) mode of the valve and does not affect the normal closure functions of the other subcomponents.
- c. A partially opened valve will tend to close the MSIV; however more slowly than the normal fully opened condition. This affect can be visualized in the drawing 13560-01-H schematic. The 3-way solenoid valve, partially opened, would bleed inlet air from the system, e.g., exhausting it. Additionally it could pressurize the 3-way air valve resulting in further exhausting of both inlet and air pressure.
- d. A catastrophic failure of the valve body would result in loss of pneumatic pressure resulting in MSIV closure.

None of the above failure modes support the delayed closure event at Perry.

Conclusion

Unlikely to be occurring.

Potential Cause

Valve packing too tight.

Discussion

Grafoil packing has replaced earlier asbestos packing on 7 of 8 MSIVs. While it is likely that the grafoil packing has greater breakaway friction due to increased compression of the softer material, the circumstances of the events showing quick closure after initial release make this somewhat unlikely as the cause.

Conclusion

Because other valves with grafoil packing and equal packing compression requirements showed no effect during fast or slow speed testing and the lack of industry experience of an MSIV being held up due to packing, this cause must be considered unlikely.

Potential Cause

Failure of the Norgren Model F0013A 4-way shuttle valve.

Discussion

The 4-way shuttle valve is energized by the Part #4 3-way dual solenoid valve. Upon energization it routes pneumatic pressure to the rod (bottom) side of the actuator cylinder piston and vents the blind (top) side of the piston. The resulting pressure differential across the piston forces the rod up, opening the MSIV.

The 3-way dual solenoid valve when de-energized, vents (de-energizes) the 4-way shuttle valve, venting the rod side and pressurizing the blind side. The resulting pressure differential across the piston in conjunction with the springs forces the MSIV closed.

The Part #3 2-way air valve is provided in the circuit to eliminate a single mode failure of the 4-way valve.

The failure mode of interest concerns failure of the MSIV to close when the 3-way dual solenoid valve is de-energized. Should the pressure leg of the 4-way valve stick, the pressure is still vented by the Part #3 2-way valve. If the exhaust leg sticks upon de-energization of the valve, the springs alone are capable of closing the MSIVs although at a slower rate.

If either leg partially sticks, the inlet pressure is exhausted, promoting closure of the MSIV.

Conclusion

The only failure of the 4-way valve which can result in delayed closure of the MSIVs as experienced at Perry is sticking of the pressure leg with a concurrent failure of the Part #3 2-way air valve. This is unlikely as it is double mode failure - requiring failure of two separate subcomponents. Thus this is unlikely to be occurring.

Potential Cause

Valve line-up of instrument air header system.

Discussion

Had an improper valve line-up in the instrument air header system occurred, numerous other air users throughout the plant would have been affected. Key valves and the possible consequences had they been advertently closed are listed below.

- 1) 1P52-F640 (manual drywell isolation). Improper line-up of this valve would have prevented repeated actuation of B21-F022A, B, C, and D. This valve would also isolate the MSR valves as well as the personnel air lock at 599'-0" Elevation.
- 2) 1P52-MCV-F646 (drywell isolation). Had this valve closed, it would have been indicated by status lights on both H13-P601 and H13-P870 panels in the control room. ERIS points EC-007 and 008 would have also indicated closed.
- 3) 1P52-MCV-F200 (containment isolation). (A) Had this valve been closed the entire air supply into containment would have been isolated which in turn would have affected instrument air supply to all the air users off of the air distribution manifolds P52-J600, 601, 602, 603, 604, 605, 606, 607, 608, 609, 610, 611, and 612. (B) Also, had this valve been closed it would have been indicated by status lights on both the H13-P601 and H13-P870 panels in the control room.
- 4) Manual valves P52-F554 and F605. Had these valves been closed they would have isolated a large number of the air users throughout the containment.

With all of the discussion above the fact remains that the valves did operate as observed. This would not have been the cause since the MSIVs would not have repeatedly functioned.

Conclusion

Unlikely to be occurring.

Potential Cause

Air pack wiring and termination failure resulting in a hot short.

Discussion

The air pack units are self contained for each solenoid and wired to a common junction box. This wiring and associated hardware is provided by the manufacturer. The field wiring is terminated at the respective solenoid valve junction boxes. Refer to drawings D-209-013 Sheets 2 through 9 for each of the MSIV assemblies.

Per review of the interconnection wiring diagrams and corresponding elementary schematics, the wiring and termination information is correct.

The control schematic for operation of the respective solenoids is "fail safe" by design basis, which requires the solenoid coil to be energized to prevent an isolation. De-energization would result in closure of the valve.

The wiring to each valve is classified as Class 1E. Although the 120VAC power to each of the A & B pilot solenoid valves pairs is contained in a common cable, each conductor is properly sized and meets the separation requirements. The cables are rated for 600 volt insulation, besides having minimum current draw. Therefore, the potential for a hot short is improbable.

References

D-209-013 Sheets 2 through 9.

Conclusion

Unlikely that wiring or hot short is a potential cause.

NOTE 5

NOTE 6

SOLENOID # 1

	WIRE MARK	COLOR CODE
1	B21H3613A	6
2	B21H3615A	5

IB21 Fozza  
SOLENOID VALVES

(IB21-F460)

JUI

SOLENOID # 2

NOTE 4  
AND  
NOTE 7

	WIRE MARK	COLOR CODE
1	B21H3613A	4
2	B21H3611A	3

6	B2
5	B2
4	B2
3	B2
2	B2
1	B2

SOLENOID # 3

NOTE 4  
AND  
NOTE 7

	WIRE MARK	COLOR CODE
1	B21H3603A	2
2	B21H3601A	1

PARTIAL DWG 8  
D209-013 sheet 2

NOTE 6


(1B21-F460) SOLENOID VALVE JCT. BOX

JUNCTION BOX A

1B21 F022 A  
SOLENOID VALVE


NOTE 4  
AND  
NOTE 7

NOTE 4  
AND  
NOTE 7



NOT

PARTIAL DWG:  
D209-013 sheet 2





VALVE IB 21-FO28A

B-208-046





C95-432

F480

PILOT SOL.

TEST SOL.



LS-3 15A



IB21FO28A  
 PILOT SOLENOID  
 "B"  
 AMP METER &  
 INDICATING LIGHT




PARTIAL DWG:  
 B208-013 sheet 11

IXI  
 -05.




1B21F0Z8A  
PILOT SOLENOID  
"A"

AMP METER &  
INDICATING LIGHT




PARTIAL DWG:  
B208-013 sheet 11

JD  
EST



PARTIAL DWG:  
B208-013 sheet 10



IBZ1FOZZA  
PILOT SOLENOID  
"A"  
AMP METER &  
INDICATING LIGHT


IP LOGIC

B-208-046  
C95-52:

PARTIAL DWG:  
B208-013  
sheet 36

7

36



1B21FOZZA  
 PILOT SOLENOID  
 " B "

AMP METER & INDICATING  
 LIGHT

1X1

052X

42 PARTIAL DIAG:  
 B20B-013  
 sheet 36

36

Potential Cause

Glazed contacts on control and relay components creating a high resistance which would result in discontinuity and potential mis-operation of the MSIV circuitry.

Discussion

Contact integrity and circuit continuity of the respective solenoid valve coils is constantly monitored by measuring the coil circuit current, in addition to an indicating light (white) which relies on actuating contact integrity to remain energized. Refer to attached partial of drawing B-209-013, Sheet 10 and Sheet 11.

The isolation control circuit(s) are a "fail safe" design, which requires the solenoid coil to be energized to prevent an isolation. If contact glazing had occurred resulting in a discontinuity (high resistance at connection or contact points) in the control circuit(s), the resulting effects would cause the lack of voltage to the coil(s). This condition, due to the "fail safe" design, would cause an undesirable isolation (closure of the MSIV valves), rather than a failure to isolate.

References

D-208, Sheets H05, H10, H11 and H36.

Conclusion

Evidence of repetitive tasks to cycle these valves along with the proper configuration for power and control indication does not suggest any potential failure. Also, the control circuitry and electrical components for each of the inboard and outboard MSIVs are identical. In that there is no past or present evidence to support this cause scenario, it is highly unlikely that this is the root cause of the problem.

Potential Cause

Relay failure or incorrect operation resulting in mis-operation of the MSIV valves.

Discussion

The associated control and relay components are located in the PGCC which is designated as a non-harsh environment and is also seismically designed. Furthermore, this area is controlled for relative humidity and temperature. The likelihood of a failure or incorrect operation due to component failure is highly improbable in that this failure would have to occur on three (3) different MSIV logic/control circuits. The proper operation and closure of these valves and repetitive testing positively indicates that relay failure is not the cause. Also, as shown through testing and verification, the control functions and indication was correct.

Conclusion

Unlikely and highly improbable that relay failure is a potential cause.

Potential Cause

Panel control switch failure or mis-operation.

Discussion

The control switches nos. S1A-D and S2A-D are General Electric type CR2940, 3 position maintained contact switches. All of these are located in the PGCC. The control schematics, as shown per drawing B-208-013 Sheet 10 (inboard) and B-208-013 Sheet 11 (outboard), are identical. No test data or evidence has been identified to suggest a failure of the switches. Repetitive testing has demonstrated the proper operation of each of these control switches.

References

B-208-013 Sheet H04, H10, and H11.

Conclusion

Evidence of repeated acceptable testing to cycle these valves does not suggest any potential failure. As such it is highly unlikely that this is a potential root cause of the problem.



Potential Cause

Limit switch settings incorrect or inoperable.

Discussion

The limit switches (total of 6 each) for each of the MSIV inboard and outboard valves are NAMCO type, as furnished by Atwood & Morrill Company. These limit switches are not an active component in the control scheme which initiates opening or closure of the respective MSIV valves, rather they monitor and provide local indication in the control room for valve position. Refer to elementary drawings B-208-013 Sheets H10, H11, and H36.

The potential for inaccurate limit switch settings is possible, but other independent sources can verify and provide indication for closure or opening of the valves via instantaneous steam flow and steam line pressure. Again, this issue would not impact the actual operation of the valves.

References

B-208-013 Sheets H10, H11, and H36.

Conclusion

In that the limit switches are not part of the control circuits, mis-operation would not affect valve closure.

Potential Cause

Miswiring for indication of instrumentation or switches.

Discussion

This potential cause was recently a problem wherein the "A" and "B" solenoid valves were wired to a common Reactor Protection System (RPS) bus. The basis of the design requires that each of the trip solenoids A and B for each of the MSIVs be wired to different RPS buses. This issue was corrected via the preparation and issue of Design Change Package (DCP) 870414. As part of this design package and a prerequisite for start-up, each of the MSIVs were verified and tested for applicable power sources and functional operations. The probability of additional wiring errors is highly unlikely in that repetitive testing of these valves did not indicate mis-operation.

References

B-208-013 Sheets H05, H10, H11, and H36.

Conclusion

Although this item was a problem previously, it is highly unlikely that a similar type of problem could be the root cause. The efforts to resolve this RPS problem, retesting and management exposure significantly rule out this potential cause. Also, recent testing of the specific valves in question indicate that the instrumentation and switches are correct.

Potential Cause

Data acquisition failure.

Discussion

Failure in the data acquisition and recording system could lead to improper assessment of closing speed.

Valve speed data is taken and recorded using the TRA subsystem of ERIS. This system has the capability to sample data from a wide variety of signals for later analysis. Data on reactor power, steam flow, reactor pressure, limit switch position, and solenoid current are all consistent. Measurements exterior to ERIS, main control panel and back panel indicating lights, for example, are also consistent with the ERIS data. In summary, multiple concurrent failures necessary for this scenario to occur make it incredible.

Conclusion

Highly unlikely to be occurring.

Potential Cause

Procedural error for testing. Most previous fast speed MSIV closures have been performed using SVI B21-T2001. The first failure was noted while performing the test per STI-B21-025A section 8.3 and the remaining failures were noted while performing the MSIV strokes using the system operating instruction (S.O.I.)

Discussion

Although most previous tests have been performed using the SVI, this is not the first time that an STI has been performed. As early as 10/12/86, STI-B21-025A section 8.1 was used to fast stroke the valves. Additionally, the use of the SOI has been demonstrated before and after the failures. During the B21-F022D, B21-F028B, and B21-F028D failure on 10/29/87 and the B21-F022D and B21-F028D failure on 11/3/87, the SOI was used. However, this is the same SOI that was used for the remaining valves which passed their stroke time.

Conclusion

It is highly unlikely that there is a procedure problem.

Potential Cause

High Steam Flow/High Reactor Power Interaction. All previous low and high speed MSIV closure tests have been performed at low to medium reactor power. The potential exists that the higher steam flows associated with high reactor power could interfere with MSIV closure.

Discussion

Although all previous tests have been run at low power, the valve design basis is closure at full flow, and the capability of the valve to close under full power conditions has been demonstrated numerous times at numerous operating BWRs. The valves that showed delayed closure are identical in design to valves that closed within specifications, and the affected valves closed successfully following cycling. The valve design is such that pressure drop associated with steam flow will actually assist in closing the valve.

Conclusion

It is highly unlikely that this is the cause of the problem.

Potential Cause

Incorrect reassembly and installation of the air pack. The air packs were all removed, but not disassembled, during the September 22, 1987 forced MSIV outage. The purpose for removing all of the air packs was to allow for temporary air supply to be installed and allow local stroking of the MSIV to check stroke measurements.

Discussion

During the September 1987 outage all air packs were removed from the MSIVs to facilitate local stroking of each valve to set the stroke length. After final reinstallation of the air packs there were several fast and slow strokes performed. These strokes were performed using SVI C71-T0039 and SVI B21-T2001. Even though SVI C71-T0039 (slow stroke testing) does not test the same valves as SVI B21-T2001 (fast stroke testing) the same air pack is used and the mating surface between the air pack and actuator remains the same, as do all hose connections.

Conclusion

It is highly unlikely that this is the problem due to the number of strokes performed after reassembly.

Potential Cause

Actuator binding/stem binding

Discussion

Binding of the actuator internals for both the hydraulic and pneumatic assemblies is highly unlikely. Neither assembly is subject to external loads to cause stem bending. The hydraulics are not subject to external particulate contamination and contamination within the main air cylinder may score the cylinder but could not likely stop the movement by resisting the air pressure force.

Conclusion

This cause would likely have shown up during prior history of stroking the valves and would not likely apply to multiple valves at one time. Nor would such binding likely apply to the top of stroke only. Thus this cause is estimated to be highly improbable.

SECTION 4

FAILURE ROOT CAUSE DESCRIPTIONS

11/9/87



Potential Cause

Local High temperature has caused deterioration of EPDM seal materials.

Discussion

Perry has experienced drywell and steam tunnel temperatures which have approached the Tech Spec limits during much of the startup test program. Figure 1 gives a history of the bulk drywell temperature since June of this year. In addition, localized temperatures in excess of the bulk drywell temperature during the past year. In addition, localized temperatures in excess of the bulk drywell temperature can be postulated to have occurred due to steam leakage from several valves. In particular, main steam isolation valve B21-F022B had a major steam leak just prior to the actuator/stem separation incident during September 1987. Leakage control system valves E32-F001N has also experienced several body to bonnet steam leaks. Figure 2 shows the physical location of these valves relative to the location of MSIVs B21-F022D, B21-F028B, and B21-F028D. One of the solenoids from B21-F028D was found to have rust and corrosion, indicative of a steam environment.

Adiabatic expansion of steam from 1000 psia to 15 psia will result in a steam jet temperature of about 300°F. This jet will, of course, rapidly cool and condense to saturation at drywell conditions. This local condition, along with the proximity of the leaking valves to the MSIVs which failed to close is indicative of a temperature related cause.

Discussions with Automatic Switch Company (ASCO), the manufacturer of the failed component, has indicated that elevated temperature is a potential cause of the hardening of the proprietary EPDM rubber compound used for the valve seals and o-rings. Seals and o-rings taken from MSIV solenoids for valves that had not demonstrated delayed closing do not have the level of degradation seen in seals from the failed valves. In particular, preliminary inspection of the seals from MSIV B21-F028C indicated this valve to have seals in a near-new condition. As shown in Figure 3 arrangement of ventilation in the steam tunnel is such that this valve would be expected to see the lowest ambient temperature, and conversely, F028D & B would see the highest ambient temperature. In combination with the previously discussed steam leakage, it is clear that F028D & B have been exposed to higher than expected ambient temperature.

11/9/87

Conclusion

Elevated local temperature is the most probable cause for degradation of the EPDM seals in the ASCO Model 8323 pilot solenoid valve. The material is known to be temperature sensitive, the potential for elevated temperature has been shown to exist, and the best performing valves are in the lowest temperature locations.

FIGURE 1  
BULK DRILLWELL TEMPERATURES







FIGURE 3- STEAM TUNNEL VENTILATION AIR FLOW



Potential Cause

Blockage of the dual solenoid valve exhaust port with tape.

Discussion

During the previous MSIV refurbishment where the air packs were removed, duct tape was used to cover exposed ports, including the solenoid valve exhaust port. On F028D the exhaust port tape had apparently not been removed following the refurbishment. Blockage of the solenoid valve exhaust port could delay the closure of the MSIV.

However, the strength of the tape adhesive is considered weak compared to the pneumatic pressure forces. Typically, the tape will blow outward, remaining connected on one side during de-energization and fall back in place like a flap. Further tests of the F028D valve has verified the tape is not an effective block.

Conclusion

Very unlikely to be occurring.

Potential Cause

Jamming of kinematic components.

Discussion

In order for the valve to shift to the de-energized condition, both solenoid movable cores must slide within their guides. The disc holder assembly is also a guided component which must shift for the valve to operate.

Failure of the components to shift may be caused by foreign material contamination of the sliding surfaces, either particulate or fluid (adhesive in nature), or by physical damage to the valve parts.

Examination of the F022D valve, and the air supply system has not identified any unusual substances or damage which could explain the MSIV delayed closure condition. Considering the proportion of valves which demonstrated the delayed closure (3 of 8), an extremely dirty system would be expected for this effect.

Conclusion

Unlikely to be occurring.

Potential Cause

Oxidation of EPDM rubber compound used in gaskets, seals and disc seal materials.

Discussion

Oxidation of EPDM rubber in the presence of a brass catalyst has been suggested as cause for a similar incident at Brunswick-2. This has been documented in INPO Significant Event Report 57-85. Review of SER 57-85 indicates that although catalytic oxidation is a potential cause for the Brunswick situation, that utility was never able to determine the exact cause for EPDM degradation. There is, however, a relatively large data base for use of EPDM elastomer in brass valve bodies with acceptable results. The solenoid valve supplier has stated that there is no evidence to suggest that catalytic oxidation has ever occurred. The condition of other Perry valves would be expected to be similar if oxidation were at fault. This has not occurred.

Conclusion

Catalytic oxidation of EPDM in the presence of brass cannot be completely ruled out as the root cause for pilot valve failure. While postulated as a failure mechanism, its validity has not been proven. If catalytic oxidation does play a part, it is most likely as a contributing factor, in the high temperature scenario, for example.



Potential Cause

Residual magnetism following coil de-energization.

Discussion

Sufficient residual magnetism of the ferritic steel materials in the region of the coil could cause the valve to remain open following de-energization.

No similar experience has been found elsewhere. The ASCO valve representative has identified that the solenoid valve return spring is sufficiently strong to overcome residual magnetism of the ferritic steel components. Any residual magnetic forces would be low compared to the closure force unless additional magnetic mass was added to the coil vicinity.

Conclusion

Unlikely to be occurring.

Potential Cause

Wrong materials.

Discussion

This failure root cause description considers the use of wrong materials for the disc holder elastomer seal. The potential for wrong lubricant is considered separately.

Dimpling of the disc holder seal in the dual solenoid valve is postulated to result in wedging of the seal in the exhaust to cylinder port. The use of a wrong material could result in the observed dimpling. The proper disc material is an ASCO proprietary EPDM, utilized in their nuclear qualified valves. Material problems may include the following:

- Wrong material of lower strength or thermal capability.
- Improperly cured EPDM.
- Improperly formulated EPDM.

An analysis of the disc material may be performed to identify the material or formulation; however, it is unlikely to determine the relative cure of the compound.

Conclusion

This is not expected to be occurring, and will be confirmed by material analyses.

Potential Cause

Locaseal vapors

Discussion

In order to seal the solenoid housings on the solenoid valves a Locaseal is poured in the opening and allowed to cure. The compounds contain no oils, solvents or reactive materials. Also, the alkylated phenols and aromatic amines are highly cross-linked and polymerized. This configuration does not allow the release of hydrocarbons. Furthermore, the lowest temperature that decomposition takes place would be approximately 500 degrees F. The ambient temperature of the air pack assemblies are greatly below 500 degrees F.

Conclusion

Unlikely to be occurring.

Potential Cause

O-ring/lubricant interaction

Discussion

During the disassembly and inspection of the ASCO dual solenoid valves, the three body gaskets (o-rings) were found to be significantly degraded. Degradation included hardening, flattening and adherence to the mating valve body.

- The observed condition of the gaskets could be caused by an improper lubricant. The EPDM gaskets are susceptible to hydrocarbon oils. Normally a silicone oil (Dow Corning 550) is used as a gasket lubricant. EPDM is compatible with silicone fluids.

The degradation of the gaskets could not affect the valve itself, as they are located away from the moving components. However, vapors from the lubricant (no signs of fluid migration were observed) could result in softening of the disc pads resulting in the dimple effect suspected as being the physical cause of adherence.

Conclusion

Possible but unlikely since similar valves have not shown the same condition. The o-rings will be investigated for proper material and lubricant.

Potential Cause

Corrosion within solenoid enclosure.

Discussion

The "B" coil housing in the F028 MSIV dual solenoid valve was found to contain moisture and corrosion. Corrosion within the solenoid coil housing cannot affect the valve internals as the valve body is protected from external contamination through body gasket seals in the vicinity of the coil. The subject coil ("B" side) is the lower coil, such that any corrosion products escaping the coil enclosure would fall down away from the solenoid valve body. Additionally, corrosion products were not found within the valve body.

Conclusion

Very unlikely to affect performance.

THE CLEVELAND ELECTRIC ILLUMINATING COMPANY  
PERRY NUCLEAR POWER PLANT

MEMORANDUM

TO W. Kanda

ROOM SB314

FROM K. Matheny *KAM*

DATE November 9, 1987

PHONE 6710

ROOM E290


SUBJECT MSIV Temperature Monitoring

Please find attached information for the MSIV Temperature Monitoring to be installed prior to start-up. This has been discussed with Phil Cherry prior to issuance of this memo and he is in tune with our (EQ's) request for this monitoring. A work request has been submitted to have the monitoring equipment installed.

When it has been determined that Monitoring of the MSIV's inside drywell is possible we will be glad to assist in determining the locations for these monitors.

If you have any questions or concerns please feel free to contact Larry Christ at extension 6676 during working hours (day shift) or after hours, home phone 255-2357.

Prepared by:



L. Christ

KAM/njc

cc: V. Concel  
B. Walrath  
A. Killian  
J. Cichello  
S. Litchfield  
L. Christ  
G. Dunn

U.S. NUCLEAR REGULATORY COMMISSION  
OFFICE OF INSPECTION AND ENFORCEMENT

REGION III

June 6, 1979

IE Bulletin No. 79-01A

SUPPLEMENT NO. 79-01A TO IE BULLETIN 79-01 - ENVIRONMENTAL QUALIFICATION OF CLASS 1E EQUIPMENT (DEFICIENCIES IN THE ENVIRONMENTAL QUALIFICATION OF ASCO SOLENOID VALVES)

Description of Circumstances:

Recently, a noncompliance report under 10 CFR Part 21 was received by the NRC from the Henry Pratt Company, manufacturer of butterfly valves which are installed in the primary containment at the Three Mile Island Unit 2 Nuclear Station. These butterfly valves are used for purge and exhaust purposes and are required to operate during accident conditions. The report discusses the use of an unqualified solenoid valve for a safety-related valve function which requires operation under accident conditions. The solenoid valve in question is Catalogue No. BT-8331A45, manufactured by the Automatic Switch Company (ASCO) of Florham Park, New Jersey. This pilot valve is used to pilot control the pneumatic valve actuators which are installed on the containment ventilation butterfly valves at this facility.

The deficiency in these solenoid valves identified in the Part 21 Report concerns the parts made of acetal plastic material. The acetal disc holder assembly and bottom plug in the pilot valve assembly are stated by ASCO to have a maximum service limit of 400,000 Rad integrated dosage and 100 degrees F temperature. According to ASCO, exposure of these acetal plastic parts to specified maximum environmental conditions may render the solenoid pilot valve inoperable which would cause the associated butterfly valve to malfunction.

Further investigation at ASCO by the NRC staff has revealed that the valve seals in most ASCO solenoid valves contain Buna "N" elastomer material, which reportedly has a maximum service limit of 7,000,000 Rad integrated dosage and 180 degrees F temperature. The investigation further revealed that ASCO has available a line of qualified solenoid operated pilot valves (ASCO Catalogue No. NP-1) which have no plastic parts, utilize ethylene propylene or viton elastomers and have a continuously energized operating life of four years, under normal ambient conditions up to 140 degrees F. According to the manufacturer, at the end of this period, the coil, manual operator (optional feature) and all resilient parts must be replaced. These preventive maintenance instructions are specified in the installation and instruction bulletins which are provided to the purchaser with each shipment of solenoid valves.

The final items of concern identified during this investigation deals with the application of Class "A", "B", or "F", solenoid coils which are exposed to an accident environment. In this regard, ASCO representatives stated that the

B/97

High temperature coils identified as Class "HT" or "HB" are the only coils considered suitable for service under accident conditions; whereas, Class "A", "B", and "F" coils are not.

With respect to the corrective measures to be taken to resolve the above concerns, ASCO recommends the following:

1. The parts of the solenoid valve made of acetal plastic material should be replaced with similar parts made of metal which can be provided by ASCO.
2. The valve seals and gaskets which are made of Buna "N" material should be replaced with either ethylene propylene or viton elastomers, considered by ASCO as suitable for the service intended.
3. Review and determine that the coils of the solenoid valves installed inside containment are Class "HT" or "HB" as required for high temperature environmental conditions.
4. Review and determine that the solenoid enclosures installed inside containment have at least a NEMA 4 enclosure rating.
5. Establish a preventive maintenance program to assure replacement of those valve parts identified above in the time period recommended in the appropriate ASCO valve bulletin.
6. ASCO also stated that all unqualified solenoid valves inside containment be retrofitted to qualified ASCO No. NP-1 valves in lieu of the above.
7. Questions from licensees to ASCO concerning corrective measures should reference both catalogue and serial numbers of each valve in question. These numbers are stamped on the metal nameplate on each solenoid valve.

Action to be Taken by Licensees of all Power Reactor Facilities (except those 11 SEP Plants listed on Enclosure 3) with an Operating License:

1. Determine whether or not ASCO solenoid valves are used or planned for use in safety-related systems at your facility(ies).
2. If such valves are used or planned for use, identify the safety system involved and determine that: (a) valves which could be subjected to a LOCA environment are qualified to that environment. Specifically that no parts made of acetal plastic or Buna "N" materials or Class "A", "B", or "F" solenoid coils are used in such valves; (b) a preventive maintenance program is being conducted such that the solenoid coil, the manual operator (if applicable), and the resilient parts of the valve are being replaced in accordance with the time period established by the manufacturer and documented as the qualified life of the assembled component.



June 6, 1979

3. All holders of operating licenses of power reactor facilities are obligated to meet the review and reporting requirements established in previously issued IE Bulletin 79-01, regarding environmental qualification of electrical equipment installed in their plants.

No additional written response to this Supplement IE Bulletin is required other than those responses described above. NRC inspectors will continue to monitor the licensees' progress in completing the requested action described above. If additional information is required, contact the Director of the appropriate NRC Regional Office.

Approved by GAO, B180225 (R0072); clearance expires 7/31/80. Approval was given under a blanket clearance specifically for identified generic problems.

Enclosures:

1. List of IE Bulletins  
Issued in the past  
12 months
2. List of SEP Plants (11)


## - Format for MSIV Monitoring -

### A. Monitor Locations & Specifics

1. See sketches LCHP1, LC-1, LC-2, & LC-3
2. Total of 22 points
3. Each point to have a unique identifier related to its location
4. All charts, printouts etc. shall be marked with unique number for identification
5. Verification of location is required
6. Accuracy of instrument  $\pm 5^{\circ}\text{F}$ .
7. All tapes (originals) or computer printouts of data obtained is to be forwarded to Larry Christ (E-290) for retention & analysis.
8. Monitoring is not to be removed without the signed approval of Larry Christ or Stuart Litchfield.


### B. When to record

1. After tagout cleared, solenoid valves energized, and prior to start-up. - 1 hr. recording
2. 25% power - 1 hr. recording
3. 50% power - 1 hr. recording
4. 75% power - 1 hr. recording
5. 100% power - 1 hour recording every 24 hours for a 2 week period
6. None of these recordings are to be a restraint to power escalation. An attempt is to be made to obtain these recordings as close to the power ranges as possible.



SKETCH LCMP-1

REV.	DESCRIPTION	DATE
1	INITIAL DESIGN	10/15/54
2	DESIGN CHANGES	11/15/54
3	DESIGN CHANGES	12/15/54
4	DESIGN CHANGES	1/15/55
5	DESIGN CHANGES	2/15/55
6	DESIGN CHANGES	3/15/55
7	DESIGN CHANGES	4/15/55
8	DESIGN CHANGES	5/15/55
9	DESIGN CHANGES	6/15/55
10	DESIGN CHANGES	7/15/55
11	DESIGN CHANGES	8/15/55
12	DESIGN CHANGES	9/15/55
13	DESIGN CHANGES	10/15/55
14	DESIGN CHANGES	11/15/55
15	DESIGN CHANGES	12/15/55
16	DESIGN CHANGES	1/15/56
17	DESIGN CHANGES	2/15/56
18	DESIGN CHANGES	3/15/56
19	DESIGN CHANGES	4/15/56
20	DESIGN CHANGES	5/15/56
21	DESIGN CHANGES	6/15/56
22	DESIGN CHANGES	7/15/56
23	DESIGN CHANGES	8/15/56
24	DESIGN CHANGES	9/15/56
25	DESIGN CHANGES	10/15/56
26	DESIGN CHANGES	11/15/56
27	DESIGN CHANGES	12/15/56
28	DESIGN CHANGES	1/15/57
29	DESIGN CHANGES	2/15/57
30	DESIGN CHANGES	3/15/57
31	DESIGN CHANGES	4/15/57
32	DESIGN CHANGES	5/15/57
33	DESIGN CHANGES	6/15/57
34	DESIGN CHANGES	7/15/57
35	DESIGN CHANGES	8/15/57
36	DESIGN CHANGES	9/15/57
37	DESIGN CHANGES	10/15/57
38	DESIGN CHANGES	11/15/57
39	DESIGN CHANGES	12/15/57
40	DESIGN CHANGES	1/15/58
41	DESIGN CHANGES	2/15/58
42	DESIGN CHANGES	3/15/58
43	DESIGN CHANGES	4/15/58
44	DESIGN CHANGES	5/15/58
45	DESIGN CHANGES	6/15/58
46	DESIGN CHANGES	7/15/58
47	DESIGN CHANGES	8/15/58
48	DESIGN CHANGES	9/15/58
49	DESIGN CHANGES	10/15/58
50	DESIGN CHANGES	11/15/58
51	DESIGN CHANGES	12/15/58
52	DESIGN CHANGES	1/15/59
53	DESIGN CHANGES	2/15/59
54	DESIGN CHANGES	3/15/59
55	DESIGN CHANGES	4/15/59
56	DESIGN CHANGES	5/15/59
57	DESIGN CHANGES	6/15/59
58	DESIGN CHANGES	7/15/59
59	DESIGN CHANGES	8/15/59
60	DESIGN CHANGES	9/15/59
61	DESIGN CHANGES	10/15/59
62	DESIGN CHANGES	11/15/59
63	DESIGN CHANGES	12/15/59
64	DESIGN CHANGES	1/15/60
65	DESIGN CHANGES	2/15/60
66	DESIGN CHANGES	3/15/60
67	DESIGN CHANGES	4/15/60
68	DESIGN CHANGES	5/15/60
69	DESIGN CHANGES	6/15/60
70	DESIGN CHANGES	7/15/60
71	DESIGN CHANGES	8/15/60
72	DESIGN CHANGES	9/15/60
73	DESIGN CHANGES	10/15/60
74	DESIGN CHANGES	11/15/60
75	DESIGN CHANGES	12/15/60
76	DESIGN CHANGES	1/15/61
77	DESIGN CHANGES	2/15/61
78	DESIGN CHANGES	3/15/61
79	DESIGN CHANGES	4/15/61
80	DESIGN CHANGES	5/15/61
81	DESIGN CHANGES	6/15/61
82	DESIGN CHANGES	7/15/61
83	DESIGN CHANGES	8/15/61
84	DESIGN CHANGES	9/15/61
85	DESIGN CHANGES	10/15/61
86	DESIGN CHANGES	11/15/61
87	DESIGN CHANGES	12/15/61
88	DESIGN CHANGES	1/15/62
89	DESIGN CHANGES	2/15/62
90	DESIGN CHANGES	3/15/62
91	DESIGN CHANGES	4/15/62
92	DESIGN CHANGES	5/15/62
93	DESIGN CHANGES	6/15/62
94	DESIGN CHANGES	7/15/62
95	DESIGN CHANGES	8/15/62
96	DESIGN CHANGES	9/15/62
97	DESIGN CHANGES	10/15/62
98	DESIGN CHANGES	11/15/62
99	DESIGN CHANGES	12/15/62
100	DESIGN CHANGES	1/15/63




REV.	CHANGE	DETAIL	DATE
1A	WAS	PN 428-3013A	7/20/54
1B	WAS	PN 428-3013B	8/10/54
1C	WAS	PN 428-4034	7/20/54

WILSON A. HILLER Co  
 PITTSBURGH, PA 15204  
 ENGINEERING DEPARTMENT  
 57406  
 REV. 1



SKETCH LC-1  
 VALVES F0028B & F0028C

REV.	DATE	DESCRIPTION
1		INITIAL DESIGN
2		REVISED DESIGN
3		REVISED DESIGN
4		REVISED DESIGN
5		REVISED DESIGN
6		REVISED DESIGN
7		REVISED DESIGN
8		REVISED DESIGN
9		REVISED DESIGN
10		REVISED DESIGN
11		REVISED DESIGN
12		REVISED DESIGN
13		REVISED DESIGN
14		REVISED DESIGN
15		REVISED DESIGN
16		REVISED DESIGN
17		REVISED DESIGN
18		REVISED DESIGN
19		REVISED DESIGN
20		REVISED DESIGN
21		REVISED DESIGN
22		REVISED DESIGN
23		REVISED DESIGN
24		REVISED DESIGN
25		REVISED DESIGN
26		REVISED DESIGN
27		REVISED DESIGN
28		REVISED DESIGN
29		REVISED DESIGN
30		REVISED DESIGN
31		REVISED DESIGN
32		REVISED DESIGN
33		REVISED DESIGN
34		REVISED DESIGN
35		REVISED DESIGN
36		REVISED DESIGN
37		REVISED DESIGN
38		REVISED DESIGN
39		REVISED DESIGN
40		REVISED DESIGN
41		REVISED DESIGN
42		REVISED DESIGN
43		REVISED DESIGN
44		REVISED DESIGN
45		REVISED DESIGN
46		REVISED DESIGN
47		REVISED DESIGN
48		REVISED DESIGN
49		REVISED DESIGN
50		REVISED DESIGN
51		REVISED DESIGN
52		REVISED DESIGN
53		REVISED DESIGN
54		REVISED DESIGN
55		REVISED DESIGN
56		REVISED DESIGN
57		REVISED DESIGN
58		REVISED DESIGN
59		REVISED DESIGN
60		REVISED DESIGN
61		REVISED DESIGN
62		REVISED DESIGN
63		REVISED DESIGN
64		REVISED DESIGN
65		REVISED DESIGN
66		REVISED DESIGN
67		REVISED DESIGN
68		REVISED DESIGN
69		REVISED DESIGN
70		REVISED DESIGN
71		REVISED DESIGN
72		REVISED DESIGN
73		REVISED DESIGN
74		REVISED DESIGN
75		REVISED DESIGN
76		REVISED DESIGN
77		REVISED DESIGN
78		REVISED DESIGN
79		REVISED DESIGN
80		REVISED DESIGN
81		REVISED DESIGN
82		REVISED DESIGN
83		REVISED DESIGN
84		REVISED DESIGN
85		REVISED DESIGN
86		REVISED DESIGN
87		REVISED DESIGN
88		REVISED DESIGN
89		REVISED DESIGN
90		REVISED DESIGN
91		REVISED DESIGN
92		REVISED DESIGN
93		REVISED DESIGN
94		REVISED DESIGN
95		REVISED DESIGN
96		REVISED DESIGN
97		REVISED DESIGN
98		REVISED DESIGN
99		REVISED DESIGN
100		REVISED DESIGN



REV.	CHANGE	DETAIL	DATE
1A	WAS PIN 028-50134	MR.	7/20/64
1B	WAS PIN 028-50135	MR.	7/20/64
1C	WAS PIN 028-40135	MR.	7/20/64

SKETCH LC-3 VALVES F0028A & F0028D



VALVES F0028B & F0028C

SKETCH LC-2

TC  
8

8. Verify the Calibration Due Date is current on all test equipment. Attachment 1.
9. Record all test instruments, MPL, Cal Date, and Cal Due Date. Attachment 2.
10. Verify the following: Attachment 2<sup>3</sup> 1.
  - a. Switch 1C71A-S6A MAIN STEAM LINE ISOL VALVE TEST (P691) is in the NORM position.
  - b. Switch 1C71A-S6B MAIN STEAM LINE ISOL VALVE TEST (P692) is in the NORM position.
  - c. Switch 1C71A-S6C MAIN STEAM LINE ISOL VALVE TEST (P693) is in the NORM position.
  - d. Switch 1C71A-S6D MAIN STEAM LINE ISOL VALVE TEST (P694) is in the NORM position.

## 5.0 SURVEILLANCE INSTRUCTION

### 5.1 Surveillance Test

1. Obtain the Supervising Operator's "Authorization to Start Test" signature on the Data Package Cover Sheet.
2. ~~Inform Supervising Operator that the following annunciators will come on and reset during this surveillance:~~
  - a. ~~RPS MSIV CLOSURE (P680-SA-A6) (MODE 1 only)~~
  - b. DELETED
  - c.

TC  
10  
TC | TC  
9 | 8

TC

8

TEMP CHANGE  
● 8  
PAGE 5 OF 21

DM7A: SYI-C71-T0039

Page : 4a

Rev. : 1

(PAGE INTENTIONALLY LEFT BLANK)



TC  
8

- 5. Connect Digital Multimeter (DMM-1) to terminals B and C of relay 1C71A-K3A (P691) (set to ohms).
- 6. Connect Digital Multimeter (DMM-2) to terminals B and C of relay 1C71A-K3B (P692) (set to ohms).
- e 7. Inform Unit Supervisor that the MSIV's will be stroked. Record time and date. Obtain U.S. signature. Attachment 2.
- e 8. Request Supervising Operator to place MSL A INBD MSIV 1B21-F022A switch (P601-18C) to TEST. Attachment 2.
- e 9. Request Supervising Operator to place MSL A OTBD MSIV 1B21-F028A switch (P601-19C) to TEST. Attachment 2.

TC  
10

- 10. Request Supervising Operator to depress and hold MSL A INBD MSIV TEST switch 1B21H-S3A (P601-18C) until the following occurs, then release switch: Attachment 2.

- e a. MSL A INBD MSIV 1B21-F022A green indicating light (P601-18C) is on.
- b. DMM-1 indicates relay 1C71A-K3A contact closed.
- c. DMM-2 indicates relay 1C71A-K3B contact closed.
- d. DELETED

- 11. After MSL A INBD MSIV 1B21-F022A green indicating light (P601-18C) is off, verify the following: Attachment 2.

- e a. MSL A INBD MSIV 1B21-F022A green indicating light (P601-18C) is off.
- e b. DMM-1 indicates relay 1C71A-K3A contact open.
- e c. DMM-2 indicates relay 1C71A-K3B contact open.

TC  
8  
101

TC  
8

TC  
10 |

12. Request Supervising Operator to depress and hold MSL A OTBD MSIV TEST switch 1B21H-S4A (P601-19C) until the following occurs, then release switch:  
Attachment 2.

TC  
10 | TC  
8 | se  
se

- e a. MSL A OTBD MSIV 1B21-F028A green indicating light (P601-19C) is on.
- b. DMM-1 indicates relay 1C71A-K3A contact closed.
- c. DMM-2 indicates relay 1C71A-K3B contact closed.
- d. DELETED

13. After MSL A OTBD MSIV 1B21-F028A green indicating light (P601-19C) is off, verify the following:  
Attachment 2.

TC  
10 | TC  
8 |

- e a. MSL A OTBD MSIV 1B21-F028A green indicating light (P601-19C) is off.
- e b. DMM-1 indicates relay 1C71A-K3A contact open.
- e c. DMM-2 indicates relay 1C71A-K3B contact open.
- d. DELETED

TC  
8 |

e 14. If in Mode 1, request Supervising Operator to place MSL A INBD MSIV 1B21-F022A switch (P601-18C) to AUTO.  
Attachment 2.

TC  
8 |

e 15. If in Mode 1, request Supervising Operator to place MSL A OTBD MSIV 1B21-F028A switch (P601-19C) to AUTO.  
Attachment 2.

e 16. If in Mode 3, 4, or 5, request Supervising Operator to place MSL A INBD MSIV 1B21-F022A switch (P601-18C) to CLOSE. Attachment 2.

e 17. If in Mode 3, 4, or 5, request Supervising Operator to place MSL A OTBD MSIV 1B21-F028A switch (P601-19C) to CLOSE. Attachment 2.

TC  
8 |

18. Connect Digital Multimeter (DMM-1) to terminals B and C of relay 1C71A-K3C (P693) (set to ch<sub>ms</sub>).

19. Connect Digital Multimeter (DMM-2) to terminals B and C of relay 1C71A-K3H (P694) (set to ch<sub>ms</sub>).

e 20. Request Supervising Operator to place MSL C INBD MSIV 1B21-F022C switch (P601-18C) to TEST. Attachment 2.

TC  
8 | se  
10 | se

- e 21. Request Supervising Operator to place MSL C OTBD MSIV 1B21-F028C switch (P601-19C) to TEST. Attachment 2.
- 22. Request Supervising Operator to depress and hold MSL C INBD MSIV TEST switch 1B21H-S3C (P601-18C) until the following occurs, then release switch:  
Attachment 2.

- e
  - a. MSL C INBD MSIV 1B21-F022C green indicating light (P601-18C) is on.
  - b. DMM-1 indicates relay 1C71A-K3C contact closed.
  - c. DMM-2 indicates relay 1C71A-K3H contact closed.
  - d. DELETED

- 23. After MSL C INBD MSIV 1B21-F022C green indicating light (P601-18C) is off, verify the following:  
Attachment 2.

TC  
8 | e  
10 | e

- e
  - a. MSL C INBD MSIV 1B21-F022C green indicating light (P601-18C) is off.
  - b. DMM-1 indicates relay 1C71A-K3C contact open.
  - c. DMM-2 indicates relay 1C71A-K3H contact open.
  - d. DELETED

- 24. Request Supervising Operator to depress and hold MSL C OTBD MSIV TEST switch 1B21H-S4C (P601-19C) until the following occurs, then release switch:  
Attachment 2.

TC  
8 | se  
10 | se

- e
  - a. MSL C OTBD MSIV 1B21-F028C green indicating light (P601-19C) is on.
  - b. DMM-1 indicates relay 1C71A-K3C contact closed.
  - c. DMM-2 indicates relay 1C71A-K3H contact closed.
  - d. DELETED

- 25. After MSL C OTBD MSIV 1B21-F028C green indicating light (P601-19C) is off, verify the following:  
Attachment 2.

TC  
8 | e  
10 | e  
TC  
8 | e

- e
  - a. MSL C OTBD MSIV 1B21-F028C green indicating light (P601-19C) is off.
  - b. DMM-1 indicates relay 1C71A-K3C contact open.
  - c. DMM-2 indicates relay 1C71A-K3H contact open.
  - d. DELETED

- e 26. If in Model ~~2~~ request Supervising Operator to place MSL C INBD MSIV 1B21-F022C switch (P601-18C) to AUTO.  
Attachment 2.

TC  
8

- 27. If in Mode 1 and request Supervising Operator to place MSL C OTBD MSIV 1B21-F028C switch (P601-19C) to AUTO. Attachment 2.
- 28. If in Mode 3, 4, or 5, request Supervising Operator to place MSL C INBD MSIV 1B21-F022C switch (P601-18C) to CLOSE. Attachment 2.
- 29. If in Mode 3, 4, or 5, request Supervising Operator to place MSL C OTBD MSIV 1B21-F028C switch (P601-19C) to CLOSE. Attachment 2.

TC  
10

- 30. DELETED
- 31. DELETED.

TC  
8

- 32. Connect Digital Multimeter (DMM-1) to terminals B and C of relay 1C71A-K3G (P693) (set to ohms).
- 33. Connect Digital Multimeter (DMM-2) to terminals B and C of relay 1C71A-K3F (P692) (set to ohms).
- 34. Request Supervising Operator to place MSL B INBD MSIV 1B21-F022B switch (P601-18C) to TEST. Attachment 2.
- 35. Request Supervising Operator to place MSL B OTBD MSIV 1B21-F028B switch (P601-19C) to TEST. Attachment 2.

TC  
10

- 36. Request Supervising Operator to depress and hold MSL B INBD MSIV TEST switch 1B21H-S3B (P601-18C) until the following occurs, then release switch: Attachment 2.

TC  
8

- a. MSL B INBD MSIV 1B21-F022B green indicating light (P601-18C) is on.
- b. DMM-1 indicates relay 1C71A-K3G contact closed.
- c. DMM-2 indicates relay 1C71A-K3F contact closed.

TC  
10

- d. DELETED

37. After MSL B INBD MSIV 1B21-F022B green indicating light (P601-18C) is off, verify the following:  
Attachment 2.

- TC  
8 | e  
TC  
10 | e
- a. MSL B INBD MSIV 1B21-F022B green indicating light (P601-18C) is off.
  - b. DMM-1 indicates relay 1C71A-K3G CONTACT OPEN.
  - c. DMM-2 indicates relay 1C71A-K3F CONTACT OPEN.
  - d. DELETED

38. Request Supervising Operator to depress and hold MSL B OTBD MSIV TEST switch 1B21H-S4B (P601-19C) until the following occurs, then release switch:  
Attachment 2.

- TC  
8 | se  
TC  
10 | se
- a. MSL B OTBD MSIV 1B21-F028B green indicating light (P601-19C) is on.
  - b. DMM-1 indicates relay 1C71A-K3G CONTACT CLOSED.
  - c. DMM-2 indicates relay 1C71A-K3F CONTACT CLOSED.
  - d. DELETED

39. After MSL B OTBD MSIV 1B21-F028B green indicating light (P601-19C) is off, verify the following:  
Attachment 2.

- TC  
8 | e  
TC  
10 | e
- a. MSL B OTBD MSIV 1B21-F028B green indicating light (P601-19C) is off.
  - b. DMM-1 indicates relay 1C71A-K3G CONTACT OPEN.
  - c. DMM-2 indicates relay 1C71A-K3F CONTACT OPEN.
  - d. DELETED.

TC  
8 | e

40. If in Mode 1 or 2 request Supervising Operator to place MSL B INBD MSIV 1B21-F022B switch (P601-18C) to AUTO.  
Attachment 2.

41. If in Mode 1 or 2 request Supervising Operator to place MSL B OTBD MSIV 1B21-F028B switch (P601-19C) to AUTO.  
Attachment 2.

42. If in Mode 3, 4, or 5, request Supervising Operator to place MSL B INBD MSIV 1B21-F022B switch (P601-18C) to CLOSE. Attachment 2.

43. If in Mode 3, 4, or 5, request Supervising Operator to place MSL B OTBD MSIV 1B21-F028B switch (P601-19C) to CLOSE. Attachment 2.

TC  
8

- 44. Connect Digital Multimeter (DMM-1) to terminals B and C of relay 1C71A-K3E (P691) (set to ON/OFF).
- 45. Connect Digital Multimeter (DMM-2) to terminals B and C of relay 1C71A-K3D (P694) (set to ON/OFF).
- 46. Request Supervising Operator to place MSL D INBD MSIV 1B21-F022D switch (P601-18C) to TEST. Attachment 2.
- 47. Request Supervising Operator to place MSL D OTBD MSIV 1B21-F028D switch (P601-19C) to TEST. Attachment 2.
- 48. Request Supervising Operator to depress and hold MSL D INBD MSIV TEST switch 1B21H-S3D (P601-18C) until the following occurs, then release switch:  
Attachment 2.

TC  
8  
TC  
10

- a. MSL D INBD MSIV 1B21-F022D green indicating light (P601-18C) is on.
- b. DMM-1 indicates relay 1C71A-K3E contact closed.
- c. DMM-2 indicates relay 1C71A-K3D contact closed.
- d. DELETED

49. After MSL D INBD MSIV 1B21-F022D green indicating light (P601-18C) is off, verify the following:  
Attachment 2.

TC  
8  
TC  
10

- a. MSL D INBD MSIV 1B21-F022D green indicating light (P601-18C) is off.
- b. DMM-1 indicates relay 1C71A-K3E contact open.
- c. DMM-2 indicates relay 1C71A-K3D contact open.
- d. DELETED

50. Request Supervising Operator to depress and hold MSL D OTBD MSIV TEST switch 1B21H-S4D (P601-19C) until the following occurs, then release switch:  
Attachment 2.

TC  
8  
TC  
10

- a. MSL D OTBD MSIV 1B21-F028D green indicating light (P601-19C) is on.
- b. DMM-1 indicates relay 1C71A-K3E contact closed.
- c. DMM-2 indicates relay 1C71A-K3D contact closed.
- d. DELETED

51. After MSL D OTBD MSIV 1B21-F028D green indicating light (P601-19C) is off, verify the following:  
Attachment 2.

- TC 10 | TC 8 | e a. MSL D OTBD MSIV 1B21-F028D green indicating light (P601-19C) is off.
- TC 10 | TC 8 | e b. DMM-1 indicates relay 1C71A-K3E contact open.
- TC 10 | TC 8 | e c. DMM-2 indicates relay 1C71A-K3D contact open.
- TC 10 | TC 8 | A. DELETED
- TC 10 | TC 8 | e 52. If in Mode 2 request Supervising Operator to place MSL D INBD MSIV 1B21-F022D switch (P601-18C) to AUTO. Attachment 2.
- TC 10 | TC 8 | e 53. If in Mode 2 request Supervising Operator to place MSL D OTBD MSIV 1B21-F028D switch (P601-19C) to AUTO. Attachment 2.
- TC 10 | TC 8 | e 54. If in Mode 3, 4, or 5, request Supervising Operator to place MSL D INBD MSIV 1B21-F022D switch (P601-18C) to CLOSE. Attachment 2.
- TC 10 | TC 8 | e 55. If in Mode 3, 4, or 5, request Supervising Operator to place MSL D OTBD MSIV 1B21-F028D switch (P601-19C) to CLOSE. Attachment 2.
- TC 10 | TC 8 | 56. DELETED
- TC 10 | TC 8 | 57.
- TC 10 | TC 8 | 58. DISCONNECT DMM-1 and DMM-2.
- TC 10 | TC 8 | e 60. Inform Unit Supervisor that the stroking of the MSIV's is completed. Record time and date. Obtain U.S. signature. Attachment 2.

### 5.2 Plant/System Restoration

- e 1. Complete the System Restoration Checklist (Attachment 3) using the methods of Independent Verification. Upon completion, inform Supervising Operator of system restoration and return the keys for P691, P692, P693 and P694.

### 5.3 Acceptance Criteria

1. If any Technical Specification required items as indicated by dollar signs (\$) on the Data Sheet have not been performed satisfactorily, notify the Unit Supervisor.
2. If any other items checked in this surveillance did not perform satisfactorily, notify the I&C Supervisor.
3. Satisfactory completion of the surveillance will be based on Technical Specification items (marked with a dollar sign) only.
- ④ 4. Check the appropriate block on the Data Package Cover Sheet as to whether the test results were acceptable or unacceptable and obtain Unit Supervisor's signature.

### 5.4 Records

The following documents are generated by this instruction:

#### 1. Quality Assurance Records:

Data Package Cover Sheet  
Prerequisites Sign-off Sheet  
Data Sheets  
System Restoration Checklist

#### 2. Non Quality Records:

None

Records identification and disposition are accomplished in accordance with Records Retention/Disposition Schedule (RR/DS) and handled in accordance with PAP-1701, Plant Records Management.

### 6.0 REFERENCES

#### 6.1 CEI Perry Technical Specifications

#### 6.2 CEI Prints

B-208-013  
B-208-040  
B-208-222



7.0 ATTACHMENTS

- 7.1 Attachment 1-Prerequisites Sign-off Sheet
- 7.2 Attachment 2-Data Sheets
- 7.3 Attachment 3-System Restoration Checklist
- 7.4 Attachment 4-Relay Base Diagram

TEMP CHANGE  
# 10  
PAGE 11 OF 17

Attachment 1  
Sheet 1 of 1

TEMP CHANGE  
# 8  
PAGE 13 OF 21

OM7A: SVI-C71-T0039  
Page: 14  
Rev.: 1

Main Steam Line Isolation  
Valve Closure Channel Functional  
Prerequisite Sign-off Sheet

Initials

TC  
8

4.0.2. This instruction may be performed in Operational Condition 1, 2, 3, 4 or 5.

4.0.3. No testing or maintenance is being performed which would initiate a half scram RPS signal.

4.0.4. The following annunciators are reset:

a. 1/2 SCRAM A/C (P680-5A-A9)

b. 1/2 SCRAM B/D (P680-5A-B9)

TC-  
10

4.0.5. DELETED

4.0.6. If unit is in MODE 3, 4, or 5:

a. C95 computer point, RPS CHANNEL ISOLATION A STATUS, B21EC013 indicates NORM.

b. C95 computer point, RPS CHANNEL ISOLATION B STATUS, B21EC014 indicates NORM.

c. C95 computer point, RPS CHANNEL ISOLATION C STATUS, B21EC015 indicates NORM.

d. C95 computer point, RPS CHANNEL ISOLATION D STATUS, B21EC016 indicates NORM.

TC  
8

4.0.7 An RWP in effect.  YES  NO

4.0.8. Calibration Due Date is current on all test equipment.

TC  
8

— SEE ATTACHED PAGE 14a —

Performed by: \_\_\_\_\_  
\_\_\_\_\_  
Signature Initials Date

TC  
8

TEMP CHANGE  
8  
PAGE 14 OF 21

OM7A: SYI-C71-T0039

Page : 14a

Rev. : 1

Attachment 1 (Cont.)  
Sheet 1a of 1

Initials

4.0.10.a. Switch 1C71A-S6A MAIN STEAM LINE ISOL VALVE TEST is in the NORM position.

\_\_\_\_\_

4.0.10.b. Switch 1C71A-S6B MAIN STEAM LINE ISOL VALVE TEST is in the NORM position.

\_\_\_\_\_

4.0.10.c. Switch 1C71A-S6C MAIN STEAM LINE ISOL VALVE TEST is in the NORM position.

\_\_\_\_\_

4.0.10.d. Switch 1C71A-S6D MAIN STEAM LINE ISOL VALVE TEST is in the NORM position.

\_\_\_\_\_

TEMP CHANGE  
# 10  
PAGE 12 OF 17

TEMP CHANGE  
# 9  
PAGE 2 OF 2

TEMP CHANGE  
# 8  
PAGE 15 OF 21

Attachment 2  
Sheet 1 of 6

OM7A: SVI-C71-T0039  
Page: 15  
Rev.: 1

Main Steam Line Isolation  
Valve Closure Channel Functional  
Data Sheet

SECTION 5.1

Initials

TC  
8

TC  
9

7. Unit Supervisor informed that the MSIV's will be stroked. \_\_\_\_\_  
Time / Date
- U.S. Signature \_\_\_\_\_
8. MSL A INBD MSIV 1B21-F022A switch (P601-18C) placed to TEST. \_\_\_\_\_
9. MSL A OTBD MSIV 1B21-F028A switch (P601-19C) placed to TEST. \_\_\_\_\_
- 10.a. MSL A INBD MSIV 1B21-F022A green indicating light (P601-18C) is on. \_\_\_\_\_
- TC 8 § 10.b. DMM-1 indicates relay 1C71A-X3A contact closed. \_\_\_\_\_
- TC 10 § 10.c. DMM-2 indicates relay 1C71A-X3B contact closed. \_\_\_\_\_
- 10.d. DELETED
- 11.a. MSL A INBD MSIV 1B21-F022A green indicating light (P601-18C) is off. \_\_\_\_\_
- TC 8 11.b. DMM-1 indicates relay 1C71A-X3A contact open. \_\_\_\_\_
- 11.c. DMM-2 indicates relay 1C71A-X3B contact open. \_\_\_\_\_

§ Denotes Technical Specification requirement.

TEMP CHANGE  
# 10  
PAGE 13 OF 17

Attachment 2 (Cont.)  
Sheet 2 of 6

TEMP CHANGE  
# 8  
PAGE 16 OF 21

OM7A: SVI-C71-T0039  
Page: 16  
Rev.: 1

SECTION 5.1

Initials

TC  
10

11.d DELETED.

12.a. MSL A OTBD MSIV 1B21-F028A green indicating light (P601-19C) is on. \_\_\_\_\_

TC  
8

§ 12.b. DMM-1 indicates relay 1C71A-K3A contact closed. \_\_\_\_\_

§ 12.c. DMM-2 indicates relay 1C71A-K3B contact closed. \_\_\_\_\_

TC  
10

12.d DELETED

13.a. MSL A OTBD MSIV 1B21-F028A green indicating light (P601-19C) is off. \_\_\_\_\_

TC  
8

13.b. DMM-1 indicates relay 1C71A-K3A contact open. \_\_\_\_\_

13.c. DMM-2 indicates relay 1C71A-K3B contact open. \_\_\_\_\_

TC  
10

13.d DELETED

TC  
8

14. MSL A INBD MSIV 1B21-F022A switch (P601-18C) placed to AUTO. (Mode 1 or 2) \_\_\_\_\_

15. MSL A OTBD MSIV 1B21-F028A switch placed (P601-19C) to AUTO. (Mode 1 or 2) \_\_\_\_\_

16. MSL A INBD MSIV 1B21-F022A switch (P601-18C) placed to CLOSE. (Mode 3, 4, or 5) \_\_\_\_\_

17. MSL A OTBD MSIV 1B21-F028A switch placed (P601-19C) to CLOSE. (Mode 3, 4, or 5) \_\_\_\_\_

20. MSL C INBD MSIV 1B21-F022C switch (P601-18C) placed to TEST. \_\_\_\_\_

21. MSL C OTBD MSIV 1B21-F028C switch (P601-19C) placed to TEST. \_\_\_\_\_

22.a. MSL C INBD MSIV 1B21-F022C green indicating light (P601-18C) is on. \_\_\_\_\_

TC  
8

§ 22.b. DMM-1 indicates relay 1C71A-K3C contact closed. \_\_\_\_\_

§ 22.c. DMM-2 indicates relay 1C71A-K3E contact closed. \_\_\_\_\_

§ Denotes Technical Specification requirement.

SECTION 5.1

Initials

TC  
10 |

22.d DELETED

23.a. MSL C INBD MSIV 1B21-F022C green indicating light (P601-18C) is off.

TC  
8 |

23.b. DMM-1 indicates relay 1C71A-K3C contact open.

23.c. DMM-2 indicates relay 1C71A-K3H contact open.

TC  
10 |

23.d DELETED

24.a. MSL C OTBD MSIV 1B21-F028C green indicating light (P601-19C) is on.

TC  
8 |

\$ 24.b. DMM-1 indicates relay 1C71A-K3C contact closed.

\$ 24.c. DMM-2 indicates relay 1C71A-K3H contact closed.

TC  
10 |

24.d DELETED

25.a. MSL C OTBD MSIV 1B21-F028C green indicating light (P601-19C) is off.

TC  
8 |

25.b. DMM-1 indicates relay 1C71A-K3C contact open.

25.c. DMM-2 indicates relay 1C71A-K3H contact open.

TC  
10 |

25.d DELETED

TC  
8 |

26. MSL C INBD MSIV 1B21-F022C switch (P601-18C) placed to AUTO. (Mode 1 or 2)

27. MSL C OTBD MSIV 1B21-F028C switch placed (P601-19C) to AUTO. (Mode 1 or 2)

28. MSL C INBD MSIV 1B21-F022C switch (P601-18C) placed to CLOSE. (Mode 3, 4, or 5)

29. MSL C OTBD MSIV 1B21-F028C switch placed (P601-19C) to CLOSE. (Mode 3, 4, or 5)

TC  
10 |

30. DELETED

31.

\$ Denotes Technical Specification requirement.

SECTION 5.1

Initials

34. MSL B INBD MSIV 1B21-F022B switch (P601-18C) placed to TEST. \_\_\_\_\_

35. MSL B OTBD MSIV 1B21-F028B switch (P601-19C) placed to TEST. \_\_\_\_\_

36.a. MSL B INBD MSIV 1B21-F022B green indicating light (P601-18C) is on. \_\_\_\_\_

TC 8 | \$ 36.b. DMM-1 indicates relay 1C71A-K3G Contact closed. \_\_\_\_\_

TC 10 | \$ 36.c. DMM-2 indicates relay 1C71A-K3F Contact closed. \_\_\_\_\_

36.d DELETED

37.a. MSL B INBD MSIV 1B21-F022B green indicating light (P601-18C) is off. \_\_\_\_\_

TC 8 | 37.b. DMM-1 indicates relay 1C71A-K3G Contact open. \_\_\_\_\_

TC 10 | 37.c. DMM-2 indicates relay 1C71A-K3F Contact open. \_\_\_\_\_

37.d DELETED

38.a. MSL B OTBD MSIV 1B21-F028B green indicating light (P601-19C) is on. \_\_\_\_\_

TC 8 | \$ 38.b. DMM-1 indicates relay 1C71A-K3G Contact closed. \_\_\_\_\_

TC 10 | \$ 38.c. DMM-2 indicates relay 1C71A-K3F Contact closed. \_\_\_\_\_

38.d DELETED

39.a. MSL B OTBD MSIV 1B21-F028B green indicating light (P601-19C) is off. \_\_\_\_\_

TC 8 | 39.b. DMM-1 indicates relay 1C71A-K3G Contact open. \_\_\_\_\_

TC 10 | 39.c. DMM-2 indicates relay 1C71A-K3F Contact open. \_\_\_\_\_

39.d DELETED

TC 8 | 40. MSL B INBD MSIV 1B21-F022B switch (P601-18C) placed to AUTO. (Mode 1 or 2) \_\_\_\_\_

\$ Denotes Technical Specification requirement.

SECTION 5.1

Initials

TC  
8

- 41. MSL B OTBD MSIV 1B21-F028B switch placed (P601-19C) to AUTO. (Mode 1 or 2 ) \_\_\_\_\_
- 42. MSL B INBD MSIV 1B21-F022B switch (P601-18C) placed to CLOSE. (Mode 3,4, or 5) \_\_\_\_\_
- 43. MSL B OTBD MSIV 1B21-F028B switch placed (P601-19C) to CLOSE. (Mode 3,4, or 5) \_\_\_\_\_
- 46. MSL D INBD MSIV 1B21-F022D switch (P601-18C) placed to TEST. \_\_\_\_\_
- 47. MSL D OTBD MSIV 1B21-F028D switch (P601-19C) placed to TEST. \_\_\_\_\_
- 48.a. MSL D INBD MSIV 1B21-F022D green indicating light (P601-18C) is on. \_\_\_\_\_

TC  
8  
10

- \$ 48.b. DMM-1 indicates relay 1C71A-K3E contact closed. \_\_\_\_\_
- \$ 48.c. DMM-2 indicates relay 1C71A-K3D Contact closed. \_\_\_\_\_
- 48.d. DELETED

TC  
8

- 49.a. MSL D INBD MSIV 1B21-F022D green indicating light (P601-18C) is off. \_\_\_\_\_
- 49.b. DMM-1 indicates relay 1C71A-K3E contact open. \_\_\_\_\_
- 49.c. DMM-2 indicates relay 1C71A-K3D Contact open. \_\_\_\_\_

TC  
10

- 49.d. DELETED
- 50.a. MSL D OTBD MSIV 1B21-F028D green indicating light (P601-19C) is on. \_\_\_\_\_

TC  
8

- \$ 50.b. DMM-1 indicates relay 1C71A-K3E contact closed. \_\_\_\_\_
- \$ 50.c. DMM-2 indicates relay 1C71A-K3D Contact closed. \_\_\_\_\_

TC  
10

- 50.d. DELETED
- 51.a. MSL D OTBD MSIV 1B21-F028D green indicating light (P601-19C) is off. \_\_\_\_\_

\$ Denotes Technical Specification requirement.



SECTION 5.1

Initials

TC  
8

51.b. DMM-1 indicates relay 1C71A-X3E CONTACT OPEN. \_\_\_\_\_

51.c. DMM-2 indicates relay 1C71A-X3D CONTACT OPEN. \_\_\_\_\_

TC  
10

51.d DELETED

TC  
8

52. MSL D INBD MSIV 1B21-F022D switch (P601-18C) placed to AUTO. (Mode 1 or 2) \_\_\_\_\_

53. MSL D OTBD MSIV 1B21-F028D switch placed (P601-19C) to AUTO. (Mode 1 or 2) \_\_\_\_\_

54. MSL D INBD MSIV 1B21-F022D switch (P601-18C) placed to CLOSE. (Mode 3, 4, or 5) \_\_\_\_\_

55. MSL D OTBD MSIV 1B21-F028D switch placed (P601-19C) to CLOSE. (Mode 3, 4, or 5) \_\_\_\_\_

TC  
10

56 DELETED

57.

TC  
8

60. Unit Supervisor informed that stroking the MSIV's completed. \_\_\_\_\_  
Time / Date

U.S. Signature

SECTION 4.0

TEST INSTRUMENTS:

	MPL NUMBER	CAL. DATE	CAL DUE DATE	INT
DIGITAL MULTIMETER	_____	_____	_____	_____
DIGITAL MULTIMETER	_____	_____	_____	_____

COMMENTS: \_\_\_\_\_

Performed by: \_\_\_\_\_  
\_\_\_\_\_

Independent Verifier: \_\_\_\_\_  
Signature Initials Date

\$ Denotes Technical Specification requirement.

TEMP CHANGE  
 8  
 PAGE 21 OF 21

SYSTEM RESTORATION CHECKLIST

Title: Main Steam Line Isolation Valve Closure  
Channel Functional

Verified By: \_\_\_\_\_

Signature/Initials

Date

LOCATION	COMPONENT MPL OR NAME	REQUIRED POSITION	INITIALS		REMARKS
			FIRST VERIF	SECOND VERIF	
Control Rm P601-18C	MSL A INBD MSIV 1B21-F022A switch	*			
Control Rm P601-18C	MSL B INBD MSIV 1B21-F022B switch	*			
Control Rm P601-18C	MSL C INBD MSIV 1B21-F022C switch	*			
Control Rm P601-18C	MSL D INBD MSIV 1B21-F022D switch	*			
Control Rm P601-19C	MSL A OTBD MSIV 1B21-F028A switch	*			
Control Rm P601-19C	MSL B OTBD MSIV 1B21-F028B switch	*			
Control Rm P601-19C	MSL C OTBD MSIV 1B21-F028C switch	*			
Control Rm P601-19C	MSL B OTBD MSIV 1B21-F028B switch	*			
Control Rm P691	DMM	removed			
Control Rm P692	DMM	removed			
Control Rm P693	DMM	removed			
Control Rm P694	DMM	removed			

007


TO  
8

\* As directed by Supervising Operator.

# RELAY DRAWING

POTTER & BRUMFIELD

MDR RELAY



DATA PACKAGE COVER SHEET

FORM NO. 6487 REV 10/86

PP-1103-1

DISTRIBUTION NO.

5VI-C71-10039

TEST PERFORMANCE

AUTHORIZATION TO START PREREQUISITES:

*[Signature]*  
OPERATIONS UNIT SUPERVISOR

11-2-87 1933  
DATE AND TIME

AUTHORIZATION TO START TEST:

*[Signature]*  
SUPERVISING OPERATOR

11/2/87 1942  
DATE AND TIME

INSTRUCTION COMPLETION

FULL  PARTIAL\*

\*See comments for extent of testing

TECH. SPEC. ACCEPTANCE CRITERIA

ACCEPTABLE  UNACCEPTABLE  NA

When both As Left and As Found data are taken, acceptance will be based on As Left data only.

OTHER DATA CRITERIA

ACCEPTABLE  UNACCEPTABLE  NA

When both As Left and As Found data are taken, acceptance will be based on As Left data only.

TASK COMPLETION

CREDIT\*\*  NO CREDIT

\*\*Task fully completed or all failed/not completed items tracked per LCD Tracking, Work Orders, etc.

TCN'S IN EFFECT: 010, 209 & 005

COMMENTS:

*NONE*

LEAD PERFORMER'S SIGNATURE

*[Signature]*

*SSR*

11-2-87 8150  
DATE AND TIME

OPERATIONS UNIT SUPERVISOR

*[Signature]*

11-2-87 2210  
DATE AND TIME

SHIFT SUPERVISOR

*[Signature]*

DATE AND TIME

(Required if Tech. Spec. Acceptance Criteria is Not Met, Otherwise Mark N/A)

TEST RESULTS REVIEW

COMMENTS

SYSTEM ENGR/RESPONSIBLE SECTION REVIEWER

DATE

504

Main Steam Line Isolation  
Valve Closure Channel Functional  
Prerequisite Sign-off Sheet

Initials

TC  
8

4.0.2. This instruction may be performed in Operational Condition 1, 2, 3, 4 or 5.

[Signature]

4.0.3. No testing or maintenance is being performed which would initiate a half scram RPS signal.

[Signature]

4.0.4. The following annunciators are reset:

a. 1/2 SCRAM A/C (P680-5A-A9)

b. 1/2 SCRAM B/D (P680-5A-B9)

[Signature]

TC  
10

4.0.5. DELETED

4.0.6. If unit is in MODE 3, 4, or 5:

a. C95 computer point, RPS CHANNEL ISOLATION A STATUS, B21EC013 indicates NORM.

b. C95 computer point, RPS CHANNEL ISOLATION B STATUS, B21EC014 indicates NORM.

c. C95 computer point, RPS CHANNEL ISOLATION C STATUS, B21EC015 indicates NORM.

d. C95 computer point, RPS CHANNEL ISOLATION D STATUS, B21EC016 indicates NORM.

[Signature]  
11-2-87

—  
—  
—  
—  
—

TC  
8

4.0.7. An RWP in effect.  YES  NO

[Signature]

4.0.8. Calibration Due Date is current on all test equipment.

[Signature]  
11-2-87

TC  
8

— SEE ATTACHED PAGE 14a —

Performed by:

[Signature] [Signature] 11-3-87  
Signature Initials Date

TC  
B

TEMP CHANGE  
8  
PAGE 14 OF 21

OM7A: SYI-C71-T0039  
Page : 14a  
Rev. : 1

Attachment 1 (Cont.)  
Sheet 1a of 1

- 4.0.10.a. Switch 1C71A-S6A MAIN STEAM LINE ISOL VALVE TEST is in the NORM position.
- 4.0.10.b. Switch 1C71A-S6B MAIN STEAM LINE ISOL VALVE TEST is in the NORM position.
- 4.0.10.c. Switch 1C71A-S6C MAIN STEAM LINE ISOL VALVE TEST is in the NORM position.
- 4.0.10.d. Switch 1C71A-S6D MAIN STEAM LINE ISOL VALVE TEST is in the NORM position.

Initials  


TEMP CHANGE  
# 10  
PAGE 12 OF 17

TEMP CHANGE  
# 9  
PAGE 2 OF 2

TEMP CHANGE  
# 8  
PAGE 15 OF 21

Attachment 2  
Sheet 1 of 6

CHK7A: SVI-C71-T0039  
Page: 15  
Rev.: 1

Main Steam Line Isolation  
Valve Closure Channel Functional  
Data Sheet

SECTION 5.1

Initials

TC  
8

TC  
9

7. Unit Supervisor informed that the MSIV's  
will be stroked. 2050 / 11-2-87  
Time Date

U.S. Signature

8. MSL A INBD MSIV 1B21-F022A switch (P601-18C)  
placed to TEST.

9. MSL A CTBD MSIV 1B21-F028A switch (P601-19C)  
placed to TEST.

10.a. MSL A INBD MSIV 1B21-F022A green indicating  
light (P601-18C) is on.

TC  
8

§ 10.b. EPM-1 indicates relay 1C71A-X1A contact closed.

TC  
10

§ 10.c. EPM-2 indicates relay 1C71A-X1B contact closed.

10.d. DELETED

TC  
8

11.a. MSL A INBD MSIV 1B21-F022A green indicating  
light (P601-18C) is off.

11.b. EPM-1 indicates relay 1C71A-X1A contact open

11.c. EPM-2 indicates relay 1C71A-X1B contact open.

§ Denotes Technical Specification requirement.

SECTION 5.1

Initials

TC  
10

11.d DELETED.

12.a. MSL A OTBD MSTV 1B21-F028A green indicating light (P601-19C) is on.

TC  
8

§ 12.b. DMX-1 indicates relay 1C71A-K3A contact closed.

§ 12.c. DMX-2 indicates relay 1C71A-K3B contact closed.

TC  
10

12.d DELETED

13.a. MSL A OTBD MSTV 1B21-F028A green indicating light (P601-19C) is off.

TC  
8

13.b. DMX-1 indicates relay 1C71A-K3A contact open.

13.c. DMX-2 indicates relay 1C71A-K3B contact open.

TC  
10

13.d DELETED

TC  
8

14. MSL A INBD MSTV 1B21-F022A switch (P601-18C) placed to AUTO. (Mode 1 or 2)

15. MSL A OTBD MSTV 1B21-F028A switch placed (P601-19C) to AUTO. (Mode 1 or 2)

16. MSL A INBD MSTV 1B21-F022A switch (P601-18C) placed to CLOSE. (Mode 3, 4, or 5)

17. MSL A OTBD MSTV 1B21-F028A switch placed (P601-19C) to CLOSE. (Mode 3, 4, or 5)

20. MSL C INBD MSTV 1B21-F022C switch (P601-18C) placed to TEST.

21. MSL C OTBD MSTV 1B21-F028C switch (P601-19C) placed to TEST.

22.a. MSL C INBD MSTV 1B21-F022C green indicating light (P601-18C) is on.

TC  
8

§ 22.b. DMX-1 indicates relay 1C71A-K3C contact closed.

§ 22.c. DMX-2 indicates relay 1C71A-K3E contact closed.

§ Denotes Technical Specification requirement.



SECTION 5.1

Initials

TC  
10

22. & DELETED

23.a. MSL C INBD MSIV 1B21-F022C green indicating light (P601-18C) is off.

TC  
8

23.b. DMX-1 indicates relay 1C71A-X3C contact open.

23.c. DMX-2 indicates relay 1C71A-X3H contact open.

TC  
10

23. & DELETED

24.a. MSL C OTBD MSIV 1B21-F028C green indicating light (P601-19C) is on.

TC  
8

§ 24.b. DMX-1 indicates relay 1C71A-X3C contact closed.

§ 24.c. DMX-2 indicates relay 1C71A-X3H contact closed.

TC  
10

24. & DELETED

25.a. MSL C OTBD MSIV 1B21-F028C green indicating light (P601-19C) is off.

TC  
8

25.b. DMX-1 indicates relay 1C71A-X3C contact open.

25.c. DMX-2 indicates relay 1C71A-X3H contact open.

TC  
10

25. & DELETED

TC  
8

26. MSL C INBD MSIV 1B21-F022C switch (P601-18C) placed to AUTO. (Mode 1 or 2)

27. MSL C OTBD MSIV 1B21-F028C switch placed (P601-19C) to AUTO. (Mode 1 or 2)

28. MSL C INBD MSIV 1B21-F022C switch (P601-18C) placed to CLOSE. (Mode 3, 4, or 5)

29. MSL C OTBD MSIV 1B21-F028C switch placed (P601-19C) to CLOSE. (Mode 3, 4, or 5)

TC  
10

30. DELETED

31.

§ Denotes Technical Specification requirement.

SECTION 5.1

Initials

34. MSL B INBD MSIV 1B21-F022B switch (P601-18C) placed to TEST.

35. MSL B OTBD MSIV 1B21-F028B switch (P601-19C) placed to TEST.

36.a. MSL B INBD MSIV 1B21-F022B green indicating light (P601-18C) is on.

TC 8 | \$ 36.b. DMY-1 indicates relay 1C71A-K3G Contact closed.

TC 8 | \$ 36.c. DMY-2 indicates relay 1C71A-K3F Contact closed.

TC 10 | 36.d DELETED

37.a. MSL B INBD MSIV 1B21-F022B green indicating light (P601-18C) is off.

TC 8 | 37.b. DMY-1 indicates relay 1C71A-K3G contact open.

TC 8 | 37.c. DMY-2 indicates relay 1C71A-K3F Contact open.

TC 10 | 37.d DELETED

38.a. MSL B OTBD MSIV 1B21-F028B green indicating light (P601-19C) is on.

TC 8 | \$ 38.b. DMY-1 indicates relay 1C71A-K3G Contact closed.

TC 8 | \$ 38.c. DMY-2 indicates relay 1C71A-K3F Contact closed.

TC 10 | 38.d DELETED

39.a. MSL B OTBD MSIV 1B21-F028B green indicating light (P601-19C) is off.

TC 8 | 39.b. DMY-1 indicates relay 1C71A-K3G Contact open.

TC 8 | 39.c. DMY-2 indicates relay 1C71A-K3F Contact open.

TC 10 | 39.d DELETED

TC 8 | 40. MSL B INBD MSIV 1B21-F022B switch (P601-18C) placed to AUTO. (Mode 1 or 2)

\$ Denotes Technical Specification requirement.

SECTION 5.1

Initials

TC  
8

- 41. MSL B OTBD MSIV 1B21-F028B switch placed (P601-19C) to AUTO. (Mode 1 or 2 )
- 42. MSL B INBD MSIV 1B21-F022B switch (P601-18C) placed to CLOSE. (Mode 3,4, or 5)
- 43. MSL B OTBD MSIV 1B21-F028B switch placed (P601-19C) to CLOSE. (Mode 3,4, or 5)
- 46. MSL D INBD MSIV 1B21-F022D switch (P601-18C) placed to TEST.
- 47. MSL D OTBD MSIV 1B21-F028D switch (P601-19C) placed to TEST.
- 48.a. MSL D INBD MSIV 1B21-F022D green indicating light (P601-18C) is on.

*[Handwritten initials and signatures]*

TC  
8

- \$ 48.b. DMM-1 indicates relay 1C71A-K3E contact closed.
- \$ 48.c. DMM-2 indicates relay 1C71A-K3D contact closed.

*[Handwritten initials and signatures]*

TC  
10

48.d DELETED

- 49.a. MSL D INBD MSIV 1B21-F022D green indicating light (P601-18C) is off.

*[Handwritten initials and signatures]*

TC  
8

- 49.b. DMM-1 indicates relay 1C71A-K3E contact open.
- 49.c. DMM-2 indicates relay 1C71A-K3D contact open.

*[Handwritten initials and signatures]*

TC  
10

49.d DELETED

- 50.a. MSL D OTBD MSIV 1B21-F028D green indicating light (P601-19C) is on.

*[Handwritten initials and signatures]*

TC  
8

- \$ 50.b. DMM-1 indicates relay 1C71A-K3E contact closed.
- \$ 50.c. DMM-2 indicates relay 1C71A-K3D contact closed.

*[Handwritten initials and signatures]*

TC  
10

50.d DELETED

- 51.a. MSL D OTBD MSIV 1B21-F028D green indicating light (P601-19C) is off.

*[Handwritten initials and signatures]*

\$ Denotes Technical Specification requirement.

TEMP CHANGE  
# 10  
PAGE 17 OF 17

Attachment 2 (Cont.)  
Sheet 6 of 6

TEMP CHANGE  
# 8  
PAGE 20 OF 21

OM7A: SVI-C71-T0039  
Page: 20  
Rev.: 1

SECTION 5.1

Initials

TC  
8

- 51.b. DMM-1 indicates relay 1C71A-K3E CONTACT open.
- 51.c. DMM-2 indicates relay 1C71A-K3D CONTACT open.

*[Handwritten initials]*

TC  
10

51.d DELETED

TC  
8

52. MSL D INBD MSIV 1B21-F022D switch (P601-18C) placed to AUTO. (Mode 1 or 2 )

*[Handwritten initials]*

53. MSL D OTBD MSIV 1B21-F028D switch placed (P601-19C) to AUTO. (Mode 1 or 2 )

54. MSL D INBD MSIV 1B21-F022D switch (P601-18C) placed to CLOSE. (Mode 3, 4, or 5)

N/A

55. MSL D OTBD MSIV 1B21-F028D switch placed (P601-19C) to CLOSE. (Mode 3, 4, or 5)

N/A

TC  
10

56. DELETED

57.

TC  
8

60. Unit Supervisor informed that stroking the MSIV's completed.

2142 / 11-2-87  
Time Date

*[Handwritten signature]*  
U.S. Signature

*[Handwritten initials]*

SECTION 4.0  
TEST INSTRUMENTS:

	MPL NUMBER	CAL. DATE	CAL DUE DATE	INT
DIGITAL MULTIMETER	L70-N052F	N/A	N/A	<i>[Handwritten initials]</i>
DIGITAL MULTIMETER	L70-R2418A	N/A	N/A	<i>[Handwritten initials]</i>

COMMENTS: NONE

Performed by: *[Handwritten signature]* *[Handwritten initials]* 11-2-87

Independent Verifier: NONE *[Handwritten initials]* Date

\$ Denotes Technical Specification requirement.

SYSTEM RESTORATION CHECKLIST

Title: Main Steam Line Isolation Valve Closure  
Channel Functional

Verified By:

*[Handwritten Signature]*  
*[Handwritten Signature]*  
Signature/Initials

11-2-87

11-7-87

Date

LOCATION	COMPONENT MPL OR NAME	REQUIRED POSITION	INITIALS		REMARKS
			FIRST VERIF	SECOND VERIF	
Control RM P601-18C	MSL A INBD MSIV 1B21-F022A switch	*	ABC	[Signature]	SW IN AUTO
Control RM P601-18C	MSL B INBD MSIV 1B21-F022B switch	*	ABC	[Signature]	
Control RM P601-18C	MSL C INBD MSIV 1B21-F022C switch	*	ABC	[Signature]	
Control RM P601-18C	MSL D INBD MSIV 1B21-F022D switch	*	ABC	[Signature]	
Control RM P601-19C	MSL A OTBD MSIV 1B21-F028A switch	*	ABC	[Signature]	
Control RM P601-19C	MSL B OTBD MSIV 1B21-F028B switch	*	ABC	[Signature]	
Control RM P601-19C	MSL C OTBD MSIV 1B21-F028C switch	*	ABC	[Signature]	
Control RM P601-19C	MSL B OTBD MSIV 1B21-F028B switch	*	ABC	[Signature]	
Control RM P691	DMY	removed	ABC	[Signature]	NONE
Control RM P692	DMY	removed	ABC	[Signature]	
Control RM P693	DMY	removed	ABC	[Signature]	
Control RM P694	DMY	removed	ABC	[Signature]	

007

TC  
8

\* As directed by Supervising Operator.

ISEG Review of R61 & C91 for MSIV Failure

The Independent Safety Engineering Group was asked to review the Sequence of Events Recorder and Process Computer Sequence of Events Log over the time period that the Main Steam Isolation Valves (MSIVs) were being tested. The October 29 and November 3, 1987 printouts were reviewed for any alarms associated with the MSIVs. There were no alarms associated with the MSIVs on the Sequence of Events Recorder. The Process Computer Sequence of Events Log appropriately listed those times when the MSIVs moved past the ninety percent open position.

*Stephen K. Kieper* 11/17  
ISEG Supervisor

## SEQUENCE OF EVENTS LOG

10-27-87

TIME	PT ID	NAME	STATUS
18:33:53.914	H2INC050	MSL ISOLATION CH D	TRIPPED
18:33:53.938	H2INC047	MSL ISOLATION CH A	TRIPPED

END SEQUENCE OF EVENTS LOG

## SEQUENCE OF EVENTS LOG

TIME	PT ID	NAME	STATUS
18:39:36.167	H2INC047	MSL ISULATION CH A	RESET
18:39:36.337	H2INC050	MSL ISULATION CH D	RESET

END SEQUENCE OF EVENTS LOG



SEQUENCE OF EVENTS LOG

TIME	PI ID	NAME	STATUS
21:01:01.268	B2INC050	MSE ISOLATION CH D	TRIPPED
21:01:01.294	B2INC047	MSE ISOLATION CH A	TRIPPED
21:03:23.306	B2INC047	MSE ISOLATION CH A	RESET
21:03:23.467	B2INC050	MSE ISOLATION CH D	RESET

END SEQUENCE OF EVENTS LOG

SEQUENCE OF EVENTS LOG

TIME	PI ID	NAME	STATUS
21:04:50.029	02INC050	MSL ISOLATION CH D	TRIPPED
21:04:50.054	02INC047	MSL ISOLATION CH A	TRIPPED

END SEQUENCE OF EVENTS LOG

SEQUENCE OF EVENTS LOG

TIME	PI ID	NAME	STATUS
21:05:27.769	B2INC047	MSL ISULATION CH A	RESET
21:05:27.923	B2INC050	MSL ISULATION CH D	RESET

END SEQUENCE OF EVENTS LOG

SEQUENCE OF EVENTS LOG

TIME	PI ID	NAME	STATUS
21:42:00.562	B21M050	MSL ISOLATION CH D	TRIPPED
21:42:00.502	B21M047	MSL ISOLATION CH A	TRIPPED

END SEQUENCE OF EVENTS LOG

SEQUENCE OF EVENTS LOG

TIME	PI ID	NAME	STATUS
21:43:09.001	021NC047	MSL ISOLATION CH A	RESET
21:43:09.146	021NC050	MSL ISOLATION CH D	RESET

END SEQUENCE OF EVENTS LOG

SEQUENCE OF EVENTS LOG

TIME	PI ID	NAME	STATUS
21:49:08.592	621WC050	M3L ISOLATION CH 0	TRIPPED
21:49:08.615	621WC047	M3L ISOLATION CH A	TRIPPED

END SEQUENCE OF EVENTS LOG

## SEQUENCE OF EVENTS LOG

TIME	PI ID	NAME	STATUS
21:49:54.751	B21NC047	MSL ISOLATION CH A	RESET
21:49:54.815	B21NC050	MSL ISOLATION CH D	RESET

END SEQUENCE OF EVENTS LOG

SEQUENCE OF EVENTS LOG

TIME	PI ID	NAME	STATUS
22:09:59.097	0210C048	MSL ISOLATION CH B	TRIPPED
22:09:59.105	0210C049	MSL ISOLATION CH C	TRIPPED

END SEQUENCE OF EVENTS LOG



SEQUENCE OF EVENTS LOG

TIME	PT ID	NAME	STATUS
22:10:52.509	H2INC049	MSL ISOLATION CH C	RESET
22:10:52.521	H2INC048	MSL ISOLATION CH B	RESET

END SEQUENCE OF EVENTS LOG

## SEQUENCE OF EVENTS LOG

TIME	PT ID	NAME	STATUS
22:11:52.824	B2INC046	MSL ISOLATION CH B	TRIPPED
22:11:52.834	B2INC047	MSL ISOLATION CH A	TRIPPED
22:12:19.730	B2INC047	MSL ISOLATION CH A	RESET
22:12:19.763	B2INC048	MSL ISOLATION CH B	RESET

END SEQUENCE OF EVENTS LOG

SEQUENCE OF EVENTS LOG

TIME	PT ID	NAME	STATUS
22:13:17.567	B2INC049	MSL ISOLATION CH C	TRIPPED
22:13:17.569	B2INC050	MSL ISOLATION CH D	TRIPPED
22:13:37.218	B2INC050	MSL ISOLATION CH D	RESET
22:13:37.252	B2INC049	MSL ISOLATION CH C	RESET

END SEQUENCE OF EVENTS LOG

11'

22:14:27.120  
22:14:27.738

PI ID

821MC049  
621MC048

MSL ISOLATION CH C  
MSL ISOLATION CH B

TRIPPED  
TRIPPED

END SEQUENCE OF EVENTS LOG

SEQUENCE OF EVENTS LOG

TIME	PT ID	NAME	STATUS
22:15:21.447	B2INC048	MSL ISULATION CH B	RESET
22:15:21.490	B2INC049	MSL ISULATION CH C	RESET
22:15:48.798	B2INC049	MSL ISULATION CH C	TRIPPED
22:15:48.814	B2INC048	MSL ISULATION CH B	TRIPPED
22:16:13.251	B2INC048	MSL ISULATION CH B	RESET
22:16:13.291	B2INC049	MSL ISULATION CH C	RESET
22:16:42.202	B2INC047	MSL ISULATION CH A	TRIPPED
22:16:42.241	B2INC048	MSL ISULATION CH B	TRIPPED

END SEQUENCE OF EVENTS LOG

SEQUENCE OF EVENTS LOG

TIME	PT ID	NAME	STATUS
22:17:28.832	B2INC048	MSL ISOLATION CH B	RESET
22:17:28.999	B2INC047	MSL ISOLATION CH A	RESET

END SEQUENCE OF EVENTS LOG

SEQUENCE OF EVENTS LUP

TIME	PI ID	NAME	STATUS
22:18:10.585	H2INC050	MSL ISOLATION CH D	TRIPPED
22:18:10.647	H2INC049	MSL ISOLATION CH C	TRIPPED

END SEQUENCE OF EVENTS LUG

## SEQUENCE OF EVENTS LOG

TIME	PT ID	NAME	STATUS
22:19:12.770	B2INC049	MSL ISOLATION CH C	RESET
22:19:13.011	B2INC050	MSL ISOLATION CH D	RESET

END SEQUENCE OF EVENTS LOG



SEQUENCE OF EVENTS LOG

TIME	PI ID	NAME	STATUS
22:33:21.383	B21NC050	MSL ISOLATION CH D	TRIPPED
22:33:21.753	B21NC047	MSL ISOLATION CH A	TRIPPED

END SEQUENCE OF EVENTS LOG

## SEQUENCE OF EVENTS LOG

TIME	PI ID	NAME	STATUS
23:37:01.582	021NC047	MSL ISOLATION CH A	RESET
23:37:01.647	021NC050	MSL ISOLATION CH D	RESET

END SEQUENCE OF EVENTS LOG

## SEQUENCE OF EVENTS LOG

TIME	PT ID	NAME	STATUS
11:55:59.454	021NC048	MSL ISULATION CH B	TRIPPED
11:55:59.463	021NC049	MSL ISULATION CH C	TRIPPED

-END-SEQUENCE OF EVENTS LOG

## SEQUENCE OF EVENTS LOG

TIME	PI ID	NAME	STATUS
11:57:08.313	B2INC049	MSL ISULATION CH C	RESET
11:57:08.317	B2INC048	MSL ISULATION CH B	RESET

END SEQUENCE OF EVENTS LOG

## SEQUENCE OF EVENTS LOG

TIME	PT ID	NAME	STATUS
11:50:17.452	B2INC050	MSL ISOLATION CH D	TRIPPED
11:50:17.475	B2INC047	MSL ISOLATION CH A	TRIPPED

END SEQUENCE OF EVENTS LOG

## SEQUENCE OF EVENTS LOG

TIME	PT ID	NAME	STATUS
11:59:22.881	b21nC047	MSL ISOLATION CH A	RESET
11:59:23.040	b21nC050	MSL ISOLATION CH D	RESET

END SEQUENCE OF EVENTS LOG

## SEQUENCE OF EVENTS LOG

TIME	PT ID	NAME	STATUS
12:00:21.535	B21NC050	MSL ISOLATION CH D	TRIPPED
12:00:21.559	B21NC047	MSL ISOLATION CH A	TRIPPED
12:01:17.993	B21NC047	MSL ISOLATION CH A	RESET
12:01:18.153	B21NC050	MSL ISOLATION CH D	RESET
12:02:08.251	B21NC046	MSL ISOLATION CH B	TRIPPED
12:02:08.259	B21NC047	MSL ISOLATION CH A	TRIPPED

END SEQUENCE OF EVENTS LOG

## SEQUENCE OF EVENTS LOG

TIME	PT ID	NAME	STATUS
12:03:28.942	B2INC047	MSL ISOLATION CH A	RESET
12:03:28.977	B2INC048	MSL ISOLATION CH B	RESET

END SEQUENCE OF EVENTS LOG



## SEQUENCE OF EVENTS LOG

TIME	PT ID	NAME	STATUS
12:04:16.599	B21NC049	MSL ISOLATION CH C	TRIPPED
12:04:16.605	B21NC050	MSL ISOLATION CH D	TRIPPED

END SEQUENCE OF EVENTS LOG

SEQUENCE OF EVENTS LOG

TIME	PI ID	DATE	STATUS
12:05:49.436	021NC050	MSL ISOLATION CH D	RESET
12:05:49.451	021NC049	MSL ISOLATION CH C	RESET

END SEQUENCE OF EVENTS LOG

## SEQUENCE OF EVENTS LOG

TIME	PT ID	NAME	STATUS
12:07:33.458	B2INC049	MSL ISOLATION CH C	TRIPPED
12:07:33.475	B2INC048	MSL ISOLATION CH B	TRIPPED

-END SEQUENCE OF EVENTS LOG

## SEQUENCE OF EVENTS LOG

TIME	PT ID	NAME	STATUS
12:08:44.256	B21NC048	MSL ISOLATION CH B	RESET
12:08:44.298	B21NC049	MSL ISOLATION CH C	RESET

END SEQUENCE OF EVENTS LOG

## SEQUENCE OF EVENTS LOG

TIME	PT ID	NAME	STATUS
12:14:28.479	821NC050	MSL ISOLATION CH D	TRIPPED
12:14:28.498	821NC047	MSL ISOLATION CH A	TRIPPED

END SEQUENCE OF EVENTS LOG

SEQUENCE OF EVENTS LOG

TIME	PI ID	NAME	STATUS
12:15:52.668	B21WC047	MSL ISOLATION CH A	RESET
12:15:52.755	B21WC050	MSL ISOLATION CH D	RESET

END SEQUENCE OF EVENTS LOG

## SEQUENCE OF EVENTS LOG

TIME	PT ID	NAME	STATUS
12:18:15.284	B21NC050	MSL ISOLATION CH D	TRIPPED
12:18:15.307	B21NC047	MSL ISOLATION CH A	TRIPPED

END SEQUENCE OF EVENTS LOG

## SEQUENCE OF EVENTS LOG

TIME	PT ID	NAME	STATUS
12:19:23.181	B2INC047	MSL ISOLATION CH A	RESET
12:19:23.247	B2INC050	MSL ISOLATION CH D	RESET

- END SEQUENCE OF EVENTS LOG



## SEQUENCE OF EVENTS LOG

TIME	PI ID	NAME	STATUS
12:20:18.753	H2INC047	MSL ISOLATION CH A	TRIPPED
12:20:18.790	H2INC048	MSL ISOLATION CH B	TRIPPED

END SEQUENCE OF EVENTS LOG

RESET  
RESET

MSL ISOLATION C'S

0210047  
SEQUENCE OF EVENTS LOG  
END

SEQUENCE OF EVENTS LOG

TIME	PI ID	NAME	STATUS
12:22:21.050	021MC050	MSL ISOLATION CH D	TRIPPED
12:22:21.114	021MC049	MSL ISOLATION CH C	TRIPPED

END SEQUENCE OF EVENTS LOG

## SEQUENCE OF EVENTS LOG

TIME	PT ID	NAME	STATUS
12:23:58.567	02INC049	MSL ISOLATION CH C	RESET
12:23:58.806	02INC050	MSL ISOLATION CH D	RESET

- END SEQUENCE OF EVENTS LOG -

INTENT

INSTRUCTION TEMPORARY CHANGE

TEMPORARY CHANGE NO. TCN- 10

PNPP No. 7310 Rev 2/87

PAP-0522-2

INSTRUCTION NO. OM7A: SVI-C71-T0039	REV 1	INSTRUCTION TITLE MAIN STEAM LINE ISOLATION VALVE CLOSURE CHANNEL FUNCTIONAL
UNLESS TCM(S): NONE		

ORIGINATOR <i>Lush S. Webster</i>	DATE 9/14/87	LIST EACH ATTACHED PAGE: 2,3,4,5,6,7,8,9,10,11,14,15,16,17,18,19,20.
--------------------------------------	-----------------	--

REASON:  
Half Scrams and associated annunciators will not occur as described by this instruction. Deleted those steps that were not in accordance with the system logic.

ADMIN USE ONLY

INFORMATION ONLY

REVIEWED <i>D. Brunker</i>	DATE 9-14-87
-------------------------------	-----------------

10CFR50.55 APPLICABILITY CHECK

Is there a change to the plant as described in the FSAR?	YES <input type="checkbox"/>	NO <input checked="" type="checkbox"/>
REASON: <u>NO CHANGE TO PLANT IS INVOLVED.</u>		
Is there a change to a procedure/instruction as described in the FSAR?	YES <input type="checkbox"/>	NO <input checked="" type="checkbox"/>
REASON: <u>THIS INSTRUCTION IS NOT DETAILED IN THE FSAR.</u>		
Is there a test or experiment not described in the FSAR?	YES <input type="checkbox"/>	NO <input checked="" type="checkbox"/>
REASON: <u>NO TEST OR EXPERIMENT IS INVOLVED.</u>		
Is there a change to Technical Specifications?	YES <input type="checkbox"/>	NO <input checked="" type="checkbox"/>
Is there an effect on the environment or change to the Environmental Protection Plan?	YES <input type="checkbox"/>	NO <input checked="" type="checkbox"/>
REASON: <u>NO EFFECT ON THE ENVIRONMENT OR CHANGE TO THE EPP IS INVOLVED.</u>		

Answers to all questions are 'NO'. No potential for an Unreviewed Safety or Environmental Question exists. No further review required.

Answers to one or more questions is 'YES'. Further review required.

PREPARED <i>D. Brunker</i>	DATE 9-14-87	REVIEWED <i>Joseph C Hale</i>	DATE 9/14/87	APPROVED <i>D. Phillips FOR RAN</i>	DATE 9-14-87
-------------------------------	-----------------	----------------------------------	-----------------	--	-----------------

APPROVAL	RESPONSIBLE GS/GSE <i>D. Phillips FOR RANENKIRK</i>	DATE 9-14-87
	PORC MTD. NO.:	DATE
	RECOMMENDED FOR <input type="checkbox"/> APPROVAL <input type="checkbox"/> DISAPPROVAL	MANAGER PPTD DATE
		MANAGER PPOC DATE

EFFECTIVE DATE  
9-14-87

DISAPPROVAL	REASON FOR DISAPPROVAL	DATE
	BY <i>M. C.</i>	DATE 9-14-87

PLPP No. 7309  
Rev. 2-87  
REF-0322-1

# NON-INTENT INSTRUCTION TEMPORARY CHANGE

TEMPORARY CHANGE NO  
TCN- **9**

INSTRUCTION NO: **017A.SVI-C71-T0039** REV: **1** INSTRUCTION TITLE: **MSL ISOL VLV CLOSURE CH. FUNCT**

CANCELS TCN(S): **N/A**

ORIGINATOR: **Jony Wood** DATE: **3-25-87** LIST EACH ATTACHED PAGE: **4, 15**

PROCESS FOR:  CONDITIONAL APPROVAL  FINAL APPROVAL ONLY

ADMIN. USE ONLY

REASON  
**DELETE STEPS THAT REQUIRE MSIV VALUE  
STEMS TO BE LUBRICATED AS PER SYSTEM ENG.**

CONDITIONAL APPROVAL / IN DEPTH REVIEW

(P. # of Approver's Staff) DATE  
**- Robert Muzzi** | **3/27/87**

(SS OF US) DATE  
**N/A** |

EFFECTIVE DATE  
**4-7-87**

APPROVED RESPONSIBLE GS/CS DATE  
**DB Philips FOR RANWEIRE** | **4-2-87**

RECOMMENDED FOR:  APPROVAL  DISAPPROVAL  
MANAGER PPTD: \_\_\_\_\_ DATE: \_\_\_\_\_  
MANAGER PPOD: \_\_\_\_\_ DATE: \_\_\_\_\_

REASON FOR DISAPPROVAL DATE

BY: **J. Brinnical** DATE: **4/7/87**

# INTENT INSTRUCTION TEMPORARY CHANGE

TEMPORARY CHANGE NO.  
TCN- 8

INSTRUCTION NO. DN7A SVI-C71-70039	REV 1	INSTRUCTION TITLE MSIU CLOSURE CH FUNCTIONAL
CANCELS TCN(S): 1, 2, 5, 6, 7		

ORIGINATOR Jonny Wessett	DATE 3-4-87	LIST EACH ATTACHED PAGE: 1, 2, 3, 4, 5, 6, 7, 8, 9, 10, 11, 14, 14a, 4a, 15, 16, 17, 18, 19, 20, 21
-----------------------------	----------------	--

REASON:  
ADD STEP TO INFORM U.S. THAT MSIU'S MAY NEED LUBRICATING.  
CANCEL + INCORP. ALL TC'S TO EASE IN PERFORMANCE OF SVI.

ADMIN USE ONLY

REVIEWED Robert Murray	DATE 3-11-87
---------------------------	-----------------

10CFR51.51 APPLICABILITY CHECK

Is there a Change to the plant as described in the FSAR?  YES  NO  
 REASON: The design of the plant is not changed by this SVI or TCN

Is there a Change to a procedure/instruction as described in the FSAR?  YES  NO  
 REASON: The details of this instruction aren't defined in the FSAR

Is there a Test or experiment not described in the FSAR?  YES  NO  
 REASON: This is not a Test or Experiment. The responsibility for cycling MSIU's is directed to Operators by this TCN

Is there a Change to technical Specifications?  YES  NO

Is there an effect on the environment or change to the Environmental Protection Plan?  YES  NO  
 REASON: No impact on environment

Answers to all questions are 'NO'. No potential for an Unreviewed Safety or Environmental Question exists. No further review required.  
 Answers to one or more questions is 'YES'. Further review required.

PREPARED Robert Murray	DATE 3-11-87	REVIEWED Jonny Wessett	DATE 3/11/87	APPROVED Robert H. Steel for RRM	DATE 3-12-87
---------------------------	-----------------	---------------------------	-----------------	-------------------------------------	-----------------

A P P R O V A L	P O R C	RESPONSIBLE OFFICER Robert H. Steel for R. R. Newland	DATE 3-12-87
	P O R C	PORC MTG. NO.: RECOMMENDED FOR <input type="checkbox"/> APPROVAL <input type="checkbox"/> DISAPPROVAL	MANAGER PPTD DATE MANAGER PPCC DATE

EFFECTIVE DATE  
3-13-87

REASON FOR DISAPPROVAL	DATE
	BY J. Barnhart 3/13/87

OM7A: SVI-C71-T0039  
Page: 1  
Rev.: 1

THE CLEVELAND ELECTRIC ILLUMINATING COMPANY  
PERRY NUCLEAR POWER PLANT OPERATIONS MANUAL

Surveillance Instruction

TITLE: MAIN STEAM LINE ISOLATION  
VALVE CLOSURE CHANNEL FUNCTIONAL

REVISION: 1

EFFECTIVE DATE: 10/23/85

		DATE
PREPARER:	T.B. SHAFFER/ R.C. MILLER	10/13/85
REVIEWER:	<i>Frank Burt</i>	10/16/85
PORC MEETING NO:	N/A	
APPROVED:	<i>[Signature]</i>	10/23/85



10CFR50.59 Applicability Check

	<u>Yes</u>	<u>No</u>
Is there a change to the plant as described in the FSAR?	—	✓
Is there a change to a procedure/instruction as described in the FSAR?	—	✓
Is there a test or experiment not described in the FSAR?	—	✓
Is there a change to the Technical Specification?	—	✓
(If yes, perform a 10CFR50.59 Safety Evaluation per PAF-0305).		
Applicability Check Performed by <u>J. Anderson</u> Date <u>10/10/81</u>		

- SCOPE OF REVISION:
1. Instruction revised to incorporate format changes of TAP-0503.
  2. Numerous corrections were made throughout the instruction.

Main Steam Line Isolation  
Valve Closure Channel Functional

1.0 DESCRIPTION

1.1 Scope:

The Main Steam Line Isolation Valve Closure instrumentation channels are functionally tested by stroking the MSIV's and monitoring each trip relay and their common annunciator.

This instruction fully satisfies the functional surveillance requirements of Technical Specification 4.3.1.1 Table 4.3.1.1-1 Item 6.

TC  
8

This instruction fully satisfies the functional surveillance requirements of Technical Specification 4.3.1.1 Table 4.3.1.1-1 Item 6, and the fail safe function and partial exercise testing of valves 1B21-F022A, 1B21-F022B, 1B21-F022C, 1B21-F022D, 1B21-F028A, 1B21-F028B, 1B21-F028C and 1B21-F028D per Technical Specification 4.0.5.

This instruction will verify the operability of the following:

- |               |                |
|---------------|----------------|
| 1. 1C71-N700A | 9. 1C71-N702A  |
| 2. 1C71-N700B | 10. 1C71-N702B |
| 3. 1C71-N700C | 11. 1C71-N702C |
| 4. 1C71-N700D | 12. 1C71-N702D |
| 5. 1C71-N701A | 13. 1C71-N703A |
| 6. 1C71-N701B | 14. 1C71-N703B |
| 7. 1C71-N701C | 15. 1C71-N703C |
| 8. 1C71-N701D | 16. 1C71-N703D |

1.2 Frequency: At least once per 31 days

TC  
8

1.3 Technical Specification Applicable Operational Conditions:  
1(c)

(c) This function shall be automatically bypassed when the REACTOR MODE SWITCH is not in the RUN position.

1.4 Cross-Reference: N/A

2.0 PRECAUTIONS AND LIMITATIONS

1. Step numbers marked with a dollar sign (\$) immediately to the left are required by Technical Specifications. Such items, if found to exceed their Allowable Value may be NRC reportable and shall be brought to the attention of the Unit Supervisor.
2. Those steps of this instruction designated by an "at" sign (@) are to be initialed or signed on the appropriate data sheet or Data Package Cover Sheet as data is entered or as each step is completed.

TC  
8

3. All steps are to be performed in sequence and the instruction carried through to completion, unless otherwise indicated.
4. The Unit Supervisor or designated alternate must be notified immediately whenever an instructional step cannot be completed as stated, or if problems develop during the performance of this instruction.
5. This instruction should be read in its entirety before proceeding with the performance of the instructional steps.
6. During the performance of this SVI the INBD and OTBD MSIV's will be stroked, in modes 1, 2 or 3 a steam sink may be required.

TC  
8  
TC  
10

DELETED

8. Channel(s) will be made inoperable in section 5.0 of this instruction.
9. To avoid unnecessary valve wear, full stroking of MSIV's must be kept to a minimum.

TC  
8

3.0 MANPOWER AND EQUIPMENT

3.1 Manpower/Communications

TC  
8

1. Two I&C technicians are required to perform this instruction.
  - a. Two technicians in Control Room to monitor the trip relays at the following panels:
    1. DIV 1 RPS INSTRUMENTATION & AUXILIARY RELAY PANEL (1H13-P691)
    2. DIV 2 RPS INSTRUMENTATION & AUXILIARY RELAY PANEL (1H13-P692)
    3. DIV 3 RPS INSTRUMENTATION & AUXILIARY RELAY PANEL (1H13-P693)
    4. DIV 4 RPS INSTRUMENTATION & AUXILIARY RELAY PANEL (1H13-P694)

TC  
8

2. Establish communications between the technicians and the Supervising Operator.

TC  
8

### 3.2 Required Measuring and Test Equipment (M&TE)

1. 2 Digital Multimeters (DMM-1 & DMM-2), Fluke 77.

### 3.3 Additional Tools and Equipment

1. Keys needed for P691, P692, P693 and P694.

TC  
8

### 4.0 PREREQUISITES

- e 1. Obtain the Unit Supervisor's "Authorization to Start Prerequisites" signature on the Data Package Cover Sheet.

TC  
8

- e 2. This instruction may be performed in Operational Condition 1,2,3,4 or 5. Attachment 1.

- e 3. Verify that no testing or maintenance is being performed which would initiate a half scram RPS signal. Attachment 1.

4. Verify the following annunciators are reset:  
Attachment 1.

- e a. 1/2 SCRAM A/C (P680-5A-A9)
- e b. 1/2 SCRAM B/D (P680-5A-B9)

R  
10

5. a. ~~DELETED~~

6. If Unit is in MODE 3,4, or 5, verify the following:  
Attachment 2.

- e a. C95 computer point RPS CHANNEL ISOLATION A STATUS, B21EC013 indicates NORM.
- e b. C95 computer point RPS CHANNEL ISOLATION B STATUS, B21EC014 indicates NORM.
- e c. C95 computer point RPS CHANNEL ISOLATION C STATUS, B21EC015 indicates NORM.
- e d. C95 computer point RPS CHANNEL ISOLATION D STATUS, B21EC016 indicates NORM.

TC  
8

- e 7. A RWP may be required for performance of this instruction. Attachment 1.

## Slow Strokes/MSIVs

### During Startup Testing:

5/10/87      Following a planned scram (LOOP) all MSIVs were stroked close. B21-F028B stroked slow (5.1 sec). Partial SVI-B21-T2001 performed on 5/12/87. Valve closed in 4 sec. SVI SAT.

### During "04" Outage:

8/10/87      During SVI-B21-T2001, B21-F028C stroked slow, 5.3 sec. Item was tracked by W.O. 87-764. This W.O. involved DCP work to F028C. Technicians adjusted the fast stroke-time controller per ICI-B12-0. Valve subsequently restroked, per another SVI-B21-T2001 on 8/12/87. Valve time SAT.

(5) Previous strokes

## MEMORANDUM

TO: S.F. Kensicki      ROOM: SB312      FROM: J. Cantlin *JC*      DATE: 11-4-87  
 PHONE: 5112      ROOM: TTB1  
 SUBJECT: MSIV Stroke Times During Startup Tests

The following is a summary of MSIV stroke time results obtained during the Startup Test Program to-date.

<u>Test Serial Number</u>	<u>Date</u>	<u>Test Summary</u>
070	10-12-86	At 3.6% power and ~955 psig each MSIV was manually fast closed for STI-B21-025A-8.1, MSIV Closure Time Measurements. All times were acceptable (see attached data sheet).
169	3-24-87	Subsequent to the planned scram for the Shutdown from Outside the Control Room at 810 psig all MSIV's were automatically fast closed due to low reactor pressure. This was an expected closure for this test. All times were acceptable. (see attached ERIS SOE log).
208	5-10-87	Subsequent to the planned scram for the Loss of Offsite Power test at ~980 psig 6 MSIV's (the "C" line was isolated for the latter part of Test Condition 2) were automatically closed due to the expected loss of leak detection power. The stroke times were: F022A = 3.7 sec    F022D = 3.0 sec F028A = 4.8 sec    F028D = 3.0 sec F022B = 4.2 sec    F028B = 5.1 sec All times were satisfactory except for the F028B which was 0.1 sec too slow. This valve was reset and tested satisfactory. (see attached TD log).

214	5-17-87	At 43% power and ~938 psig each MSIV was manually fast closed for STI-B21-25A-8.1, MSIV Closure Time Measurements. All times were acceptable. (see attached data sheet).
451	10-29-87	The fastest MSIV (B21-F022D based on previous tests) was fast closed manually at 75% power and ~962 psig. The valve failed to move for 19.6 sec then stroked with an acceptable closure time. (see attached ERIS tabular trend report).

In addition to the stroke times available from the preceding Startup Tests, when the loss of one RPS bus (6-17-87) caused the four outboard MSIV's to close they were verified to close within acceptable stroke times. (see scram report #1-87-9).

There have also been numerous stroke time measurements made for retest purposes - the PPTD System Engineer should be able to obtain these results.

If you need further information, please let me know.

cc: L. B. Biddlecome - CC300  
B. Liddel - E220

JGC/sc  
M.M.-5 #37





SEQUENCE OF EVENTS AUTOMATIC LOG

REPORT TIME: 24-MAR-87 17:34:22.000  
 STATION ID :


( \* INDICATES LOW CONFIDENCE DATA )

DATE	TIME	POINT ID	POINT NAME	STATUS
24-MAR-87	17:34:20.561	B21EC014	RPS CHANNEL ISOLATION B STATUS	ISOLATE
24-MAR-87	17:34:21.964	N32EC001	TURBINE TRIP STATUS	TRIP
24-MAR-87	17:34:21.976	N32EC001	TURBINE TRIP STATUS	NORM
24-MAR-87	17:34:22.064	N32EC001	TURBINE TRIP STATUS	TRIP
24-MAR-87	17:34:22.300	C34EC002	TDFP B TRIP STATUS	TRIP
24-MAR-87	17:34:22.316	N41EC003	GENERATOR TRIP STATUS	TRIP
24-MAR-87	17:34:22.501	R22EC022	L1006 CB POSITION	CLOSED
24-MAR-87	17:34:22.501	R22EC023	L1009 CB POSITION	CLOSED
24-MAR-87	17:34:28.055	B21EC013	RPS CH ISOL A STATUS	ISOL
24-MAR-87	17:34:28.200	B21EC069	INBOARD MSIV SOLENOID STATUS	DE-ENER
24-MAR-87	17:34:28.200	B21EC072	INBOARD MSIV SOLENOID STATUS	DE-ENER
24-MAR-87	17:34:28.200	B21EC075	INBOARD MSIV SOLENOID STATUS	DE-ENER
24-MAR-87	17:34:28.200	B21EC078	INBOARD MSIV SOLENOID STATUS	DE-ENER
24-MAR-87	17:34:28.200	B21EC081	OUTBD MSIV SOLENOID STATUS	DE-ENER
24-MAR-87	17:34:28.200	B21EC084	OUTBD MSIV SOLENOID STATUS	DE-ENER
24-MAR-87	17:34:28.200	B21EC087	OUTBD MSIV SOLENOID STATUS	DE-ENER
24-MAR-87	17:34:28.200	B21EC090	OUTBD MSIV SOLENOID STATUS	DE-ENER
24-MAR-87	17:34:28.688	B21EC089	OUTBD MSIV POSITION	CLOSE
24-MAR-87	17:34:28.692	B21EC092	OUTBD MSIV POSITION	CLOSE
24-MAR-87	17:34:28.744	B21EC080	INBOARD MSIV POSITION	CLOSE
24-MAR-87	17:34:28.748	B21EC074	INBOARD MSIV POSITION	CLOSE
24-MAR-87	17:34:28.764	B21EC086	OUTBD MSIV POSITION	CLOSE
24-MAR-87	17:34:28.780	B21EC071	INBOARD MSIV POSITION	CLOSE
24-MAR-87	17:34:28.824	B21EC077	INBOARD MSIV POSITION	CLOSE
24-MAR-87	17:34:28.916	B21EC083	OUTBD MSIV POSITION	CLOSE
24-MAR-87	17:34:29.785	B21EC016	RPS CHANNEL ISOL D STATUS	ISOL
24-MAR-87	17:34:29.901	B21EC001	ISLN VALVE GR-1 A COMMAND	ISOL
24-MAR-87	17:34:30.683	B21EC015	RPS CHANNEL ISOL C STATUS	ISOL
24-MAR-87	17:34:30.801	B21EC002	ISLN VALVE GROUP 1-B COMMAND	ISOLATE
24-MAR-87	17:34:30.988	B21EC076	INBOARD MSIV POSITION	FULLCLOS
24-MAR-87	17:34:31.240	B21EC079	INBOARD MSIV POSITION	FULLCLOS
24-MAR-87	17:34:31.272	B21EC091	OUTBD MSIV POSITION	FULLCLOS
24-MAR-87	17:34:31.308	B21EC085	OUTBD MSIV POSITION	FULLCLOS
24-MAR-87	17:34:31.372	B21EC088	OUTBD MSIV POSITION	FULLCLOS
24-MAR-87	17:34:31.380	B21EC073	INBOARD MSIV POSITION	FULLCLOS
24-MAR-87	17:34:31.804	B21EC070	INBOARD MSIV POSITION	FULLCLOS
24-MAR-87	17:34:31.824	B21EC082	OUTBD MSIV POSITION	FULLCLOS

TSN-169

TSN-159

000071



UNIT 1 STARTUP TEST PROGRAM  
PERRY NUCLEAR POWER PLANT

TEST DIRECTOR  
CHRONOLOGICAL TEST LOG

572-RYS-031 / *as of Subseq Generator and*  
*Off R. Pans (31)*

000064

PAGE 5

DATE	TIME	KEYWORD	REMARKS
5-12-87	1830	C11	SCRAM DISCHARGE VOLUME GAIN VALUES IC11-F01 AND IC11-F151 SHOWED DUAL INDICATION AFTER THE SCRAM. C.R. 87251 AND W.O.: 87-4150, 87-4149 AND 87-4152 WERE INITIATED TO RESOLVE THIS PROBLEM <i>ATP</i>
5-12-87	1837	MSIV <sup>*</sup>	REVIEW OF MSIV CLOSING TIMES (TANUM TREN0) REVEALED MSIV F0288 REQUIRED GREATER THAN 5 SECONDS TO CLOSE. A PARTIAL OF SV3-R21-T2002 HAS BEEN INITIATED TO FURTHER INVESTIGATE THIS PROBLEM. (MSIV 5.1 sec <sup>MSIV</sup> ) <i>ATP</i>
5-12-87	1840	DIV2 O.G.	DURING OPERATION OF THE DIV 2 O.G. THE BUS INDICATED FLUCTUATIONS IN LOAD THIS DID NOT IMPACT THE TEST BUT W.O. 87-4136 WAS INITIATED TO FURTHER INVESTIGATE. <i>ATP</i>
5-12-87	1843	P47A	CHILLER P47-0001A TRIPPED ON LOW CONDENSING FLOW. APPARENT PROBLEM IS IN THE LOOP LOGIC SWAPOVER FROM NCC TO ECC AND CHILLER START. W.O. 87-4181 HAS BEEN INITIATED TO INVESTIGATE. <i>ATP</i>
5-12-87	1921	<i>MSIV</i>	Test has closed - <i>J. Pans</i> <i>I WCO</i> <i>5-12-87</i>

\* MSIV adjusted and  
subsequently retested  
satisfactorily / *MSIV*

TSM - 28

MSIV Closure Times

MSIV	AP <sub>10</sub> (s)	AP <sub>90</sub> (s)	t' <sub>0</sub> (Hr:Min:Sec)	t <sub>10</sub> (Hr:Min:Sec)	t <sub>90</sub> (Hr:Min:Sec)	*t <sub>5</sub> (sec)	***t <sub>sol</sub> (sec)	****t <sub>d</sub> (Max) (sec)	t <sub>sol</sub> + t <sub>d</sub> (sec)
F022A	13.8	90.0	14:33:17.575	14:53:16.360	14:53:41.360	3.95	4.080	0.28	4.360
F022B	12.1	90.0	14:59:56.030	14:59:56.670	14:59:59.370	3.38	3.598	0.28	3.878
F022C	17.1	90.5	15:05:37.360	15:05:38.035	15:05:30.235	2.94	3.155	0.28	3.435
F022D	11.1	90.0	15:09:14.780	15:09:15.120	15:09:17.600	3.28	3.448	0.28	3.728
F028A	14.1	89.8	15:19:49.315	15:14:50.115	15:14:57.185	4.03	4.271	0.28	4.551
F028B	13.2	90.2	15:19:14.610	15:19:15.315	15:19:17.000	3.73	3.613	0.28	3.893
F020C	7.8	90.3	15:26:09.155	15:26:09.745	15:26:12.460	3.29	3.614	0.28	3.894
F028D	10.8	90.2	15:31:09.700	15:31:09.910	15:31:13.660	3.30	3.533	0.28	3.813

\*t<sub>g</sub> =  $\frac{(t_{90} - t_{10})}{(AP_{90} - AP_{10})} \times 100\%$  Acceptance Criteria 3.1.1: 2.5 sec ≤ t<sub>g</sub> ≤ 5.0 sec

t<sub>sol</sub> + t<sub>d</sub> ≤ 5.5 sec

\*\*\*t<sub>sol</sub> =  $(t_{90} - t'_0) + \frac{(t_{90} - t_{10})}{(AP_{90} - AP_{10})} (100\% - AP_{90})$

\*\*\*\*t<sub>d</sub> - as determined by IB21C-P-001

Date of t<sub>d</sub> measurement - 12/8/85

OFFICIAL TEST COPY

Performed By/Date  
 Verified By/Date

Attachment 1  
 Form: S71-221-025

TAPE 451Z1/449

PA

1.51

TABULAR TREND REPORT

STI-B2I-025A TSN 451, STEP 8.3.9/11

REPORT TIME: 29-OCT-87 21:51:08.000 DATA START: 29-OCT-87 18:34:5  
 STATION ID : PERRY\_UNIT\_1 0007 DATA END : 29-OCT-87 18:35:2  
 NUMBER OF VALUES : 250 DATA MODE : HISTORICAL  
 PROCESSING RATE : 0.100 SECONDS/SAMPLE

POINT ID POINT NAME ANALOG ENG UNITS ANALOG CONV. EQUATION  
 DIGITAL LOW AND CONVERSION CONSTANTS  
 HIGH STATE NAMES

1 B2IEC078 INBOARD XSTV SOLENOID STATUS  
 DE-ENER ENER

2 B2IEC079 INBOARD XSTV POSITION  
 OPEN FULLCLOS

3 B2IEC080 INBOARD XSTV POSITION  
 CLOSE FULLOPEN

4 C34EA017 STEADLINE 9 FLOW  
 MLB/HR  $Y=C2X + C1$   
 $C1 = -0.1065E+01$   
 $C2 = 0.1625E-03$

5 C34EA028 NARROW RANGE RA DOME PRESSURE  
 PSIG  $Y=C2X + C1$   
 $C1 = 0.8000E+03$   
 $C2 = 0.7687E-02$

DATE	TIME	1	2	3	4	5	6
29-OCT-87	18:34:58.000	ENER	OPEN	FULLOPEN	2.7265	964.00	
	18:34:58.100	ENER	OPEN	FULLOPEN	2.7265	964.00	
	18:34:58.200	ENER	OPEN	FULLOPEN	2.7239	963.87	
	18:34:58.300	ENER	OPEN	FULLOPEN	2.7265	963.87	
	18:34:58.400	ENER	OPEN	FULLOPEN	2.7265	963.87	
	18:34:58.500	ENER	OPEN	FULLOPEN	2.7292	963.87	
	18:34:58.600	ENER	OPEN	FULLOPEN	2.7320	963.87	
	18:34:58.700	ENER	OPEN	FULLOPEN	2.7320	963.87	
	18:34:58.800	ENER	OPEN	FULLOPEN	2.7320	963.73	
	18:34:58.900	DE-ENER	OPEN	FULLOPEN	2.7315	963.73	
	18:34:59.000	DE-ENER	OPEN	FULLOPEN	2.7315	963.80	
	18:34:59.100	DE-ENER	OPEN	FULLOPEN	2.7424	964.00	
	18:34:59.200	DE-ENER	OPEN	FULLOPEN	2.7343	963.87	
	18:34:59.300	DE-ENER	OPEN	FULLOPEN	2.7260	963.80	

TSN-451

TAPE 451Z1/449

2 of 2

TABULAR TREND REPORT  
 STI-821-025A, TSN 451, STEP 8.3.9/11

REPORT TIME: 29-OCT-87 21:51:08.000 DATA START: 29-OCT-87 18:34:00  
 STATION ID : PERRY\_UNIT\_1 0007 DATA END : 29-OCT-87 18:35:00  
 NUMBER OF VALUES : 250 DATA MODE : HISTORICAL  
 PROCESSING RATE : 0.100 SECONDS/SAMPLE

DATE	TIME	1	2	3	4	5
	18:34:59.400	DE-ENER	OPEN	FULLOPEN	2.7315	963.87
	18:34:59.500	DE-ENER	OPEN	FULLOPEN	2.7370	963.87
	18:34:59.600	DE-ENER	OPEN	FULLOPEN	2.7315	963.87
	18:34:59.700	DE-ENER	OPEN	FULLOPEN	2.7200	964.00
	18:34:59.800	DE-ENER	OPEN	FULLOPEN	2.7200	963.87
	18:34:59.900	DE-ENER	OPEN	FULLOPEN	2.7260	963.88
	18:35:00.000	DE-ENER	OPEN	FULLOPEN	2.7260	963.75
	18:35:00.100	DE-ENER	OPEN	FULLOPEN	2.7178	963.88
	18:35:00.200	DE-ENER	OPEN	FULLOPEN	2.7200	963.88
	18:35:00.300	DE-ENER	OPEN	FULLOPEN	2.7315	963.88
	18:35:00.400	DE-ENER	OPEN	FULLOPEN	2.7260	963.88
	18:35:00.500	DE-ENER	OPEN	FULLOPEN	2.7178	963.88
	18:35:00.600	DE-ENER	OPEN	FULLOPEN	2.7260	963.88
	18:35:00.700	DE-ENER	OPEN	FULLOPEN	2.7396	964.01
	18:35:00.800	DE-ENER	OPEN	FULLOPEN	2.7424	963.91
	18:35:00.900	DE-ENER	OPEN	FULLOPEN	2.7372	963.91
	18:35:01.000	DE-ENER	OPEN	FULLOPEN	2.7398	963.79
	18:35:01.100	DE-ENER	OPEN	FULLOPEN	2.7481	963.91
	18:35:01.200	DE-ENER	OPEN	FULLOPEN	2.7453	964.04
	18:35:01.300	DE-ENER	OPEN	FULLOPEN	2.7420	964.17
	18:35:01.400	DE-ENER	OPEN	FULLOPEN	2.7372	964.04
	18:35:01.500	DE-ENER	OPEN	FULLOPEN	2.7420	964.04
	18:35:01.600	DE-ENER	OPEN	FULLOPEN	2.7420	963.91
	18:35:01.700	DE-ENER	OPEN	FULLOPEN	2.7317	963.79
	18:35:01.800	DE-ENER	OPEN	FULLOPEN	2.7289	963.79
	18:35:01.900	DE-ENER	OPEN	FULLOPEN	2.7369	963.87
	18:35:02.000	DE-ENER	OPEN	FULLOPEN	2.7315	963.87
	18:35:02.100	DE-ENER	OPEN	FULLOPEN	2.7260	963.87
	18:35:02.200	DE-ENER	OPEN	FULLOPEN	2.7315	964.00
	18:35:02.300	DE-ENER	OPEN	FULLOPEN	2.7315	963.87
	18:35:02.400	DE-ENER	OPEN	FULLOPEN	2.7232	963.87
	18:35:02.500	DE-ENER	OPEN	FULLOPEN	2.7315	964.00
	18:35:02.600	DE-ENER	OPEN	FULLOPEN	2.7315	963.87
	18:35:02.700	DE-ENER	OPEN	FULLOPEN	2.7341	963.87
	18:35:02.800	DE-ENER	OPEN	FULLOPEN	2.7315	963.97
	18:35:02.900	DE-ENER	OPEN	FULLOPEN	2.7309	963.83
	18:35:03.000	DE-ENER	OPEN	FULLOPEN	2.7255	963.70
	18:35:03.100	DE-ENER	OPEN	FULLOPEN	2.7255	963.83
	18:35:03.200	DE-ENER	OPEN	FULLOPEN	2.7227	963.83
	18:35:03.300	DE-ENER	OPEN	FULLOPEN	2.7309	963.97
	18:35:03.400	DE-ENER	OPEN	FULLOPEN	2.7255	963.97
	18:35:03.500	DE-ENER	OPEN	FULLOPEN	2.7255	963.97
	18:35:03.600	DE-ENER	OPEN	FULLOPEN	2.7364	963.83

TSN-451

InPc45121/449

InPc45141/449

10/23/87  
P  
306

TABULAR TREND REPORT  
STI-821-075A, TSN 451, STEP 8.3.9/11

REPORT TIME: 29-OCT-87 21:51:08.000 DATA START: 29-OCT-87 18:34:  
STATION ID : PERRY\_UNIT\_1 0007 DATA END : 29-OCT-87 18:35:  
NUMBER OF VALUES : 250 DATA MODE: HISTORICAL  
PROCESSING RATE : 0.100 SECONDS/SAMPLE

DATE	TIME	1	2	3	4	5
	18:35:03.700	DE-ENER	OPEN	FULLOPEN	2.7419	963.83
	18:35:03.800	DE-ENER	OPEN	FULLOPEN	2.7364	963.83
	18:35:03.900	DE-ENER	OPEN	FULLOPEN	2.7317	963.83
	18:35:04.000	DE-ENER	OPEN	FULLOPEN	2.7370	963.83
	18:35:04.100	DE-ENER	OPEN	FULLOPEN	2.7370	963.96
	18:35:04.200	DE-ENER	OPEN	FULLOPEN	2.7370	963.83
	18:35:04.300	DE-ENER	OPEN	FULLOPEN	2.7370	964.09
	18:35:04.400	DE-ENER	OPEN	FULLOPEN	2.7479	963.96
	18:35:04.500	DE-ENER	OPEN	FULLOPEN	2.7479	963.83
	18:35:04.600	DE-ENER	OPEN	FULLOPEN	2.7426	963.83
	18:35:04.700	DE-ENER	OPEN	FULLOPEN	2.7398	963.83
	18:35:04.800	DE-ENER	OPEN	FULLOPEN	2.7453	963.97
	18:35:04.900	DE-ENER	OPEN	FULLOPEN	2.7479	963.97
	18:35:05.000	DE-ENER	OPEN	FULLOPEN	2.7398	963.83
	18:35:05.100	DE-ENER	OPEN	FULLOPEN	2.7398	963.83
	18:35:05.200	DE-ENER	OPEN	FULLOPEN	2.7426	963.83
	18:35:05.300	DE-ENER	OPEN	FULLOPEN	2.7370	963.83
	18:35:05.400	DE-ENER	OPEN	FULLOPEN	2.7317	963.83
	18:35:05.500	DE-ENER	OPEN	FULLOPEN	2.7370	963.97
	18:35:05.600	DE-ENER	OPEN	FULLOPEN	2.7426	963.97
	18:35:05.700	DE-ENER	OPEN	FULLOPEN	2.7426	964.10
	18:35:05.800	DE-ENER	OPEN	FULLOPEN	2.7317	963.97
	18:35:05.900	DE-ENER	OPEN	FULLOPEN	2.7313	963.93
	18:35:06.000	DE-ENER	OPEN	FULLOPEN	2.7341	963.80
	18:35:06.100	DE-ENER	OPEN	FULLOPEN	2.7369	964.07
	18:35:06.200	DE-ENER	OPEN	FULLOPEN	2.7369	964.07
	18:35:06.300	DE-ENER	OPEN	FULLOPEN	2.7422	963.93
	18:35:06.400	DE-ENER	OPEN	FULLOPEN	2.7478	963.80
	18:35:06.500	DE-ENER	OPEN	FULLOPEN	2.7422	963.67
	18:35:06.600	DE-ENER	OPEN	FULLOPEN	2.7369	963.80
	18:35:06.700	DE-ENER	OPEN	FULLOPEN	2.7313	963.80
	18:35:06.800	DE-ENER	OPEN	FULLOPEN	2.7369	964.07
	18:35:06.900	DE-ENER	OPEN	FULLOPEN	2.7313	963.93
	18:35:07.000	DE-ENER	OPEN	FULLOPEN	2.7313	963.93
	18:35:07.100	DE-ENER	OPEN	FULLOPEN	2.7313	964.07
	18:35:07.200	DE-ENER	OPEN	FULLOPEN	2.7286	963.93
	18:35:07.300	DE-ENER	OPEN	FULLOPEN	2.7369	963.93
	18:35:07.400	DE-ENER	OPEN	FULLOPEN	2.7396	963.80
	18:35:07.500	DE-ENER	OPEN	FULLOPEN	2.7396	963.80
	18:35:07.600	DE-ENER	OPEN	FULLOPEN	2.7450	963.93
	18:35:07.700	DE-ENER	OPEN	FULLOPEN	2.7478	964.07
	18:35:07.800	DE-ENER	OPEN	FULLOPEN	2.7396	963.93
	18:35:07.900	DE-ENER	OPEN	FULLOPEN	2.7455	963.94

TSN-451

TAPE45121/449

00004

P

40F

02

TABULAR TREND REPORT  
 STI-821-025A, TSN 451, STEP 8.3.9/11

REPORT TIME: 29-OCT-87 21:51:08.000 DATA START: 29-OCT-87 18:34:  
 STATION ID : PERRY\_UNIT\_1 0007 DATA END : 29-OCT-87 18:35:  
 NUMBER OF VALUES : 250 DATA MODE : HISTORICAL  
 PROCESSING RATE : 0.100 SECONDS/SAMPLE

DATE	TIME	1	2	3	4	5
	18:35:08.000	DE-ENER	OPEN	FULLOPEN	2.7455	963.94
	18:35:08.100	DE-ENER	OPEN	FULLOPEN	2.7427	963.82
	18:35:08.200	DE-ENER	OPEN	FULLOPEN	2.7346	963.69
	18:35:08.300	DE-ENER	OPEN	FULLOPEN	2.7374	963.82
	18:35:08.400	DE-ENER	OPEN	FULLOPEN	2.7291	963.82
	18:35:08.500	DE-ENER	OPEN	FULLOPEN	2.7374	963.69
	18:35:08.600	DE-ENER	OPEN	FULLOPEN	2.7346	963.82
	18:35:08.700	DE-ENER	OPEN	FULLOPEN	2.7346	964.07
	18:35:08.800	DE-ENER	OPEN	FULLOPEN	2.7374	964.07
	18:35:08.900	DE-ENER	OPEN	FULLOPEN	2.7349	964.07
	18:35:09.000	DE-ENER	OPEN	FULLOPEN	2.7349	963.94
	18:35:09.100	DE-ENER	OPEN	FULLOPEN	2.7349	963.82
	18:35:09.200	DE-ENER	OPEN	FULLOPEN	2.7377	963.94
	18:35:09.300	DE-ENER	OPEN	FULLOPEN	2.7430	963.94
	18:35:09.400	DE-ENER	OPEN	FULLOPEN	2.7377	964.20
	18:35:09.500	DE-ENER	OPEN	FULLOPEN	2.7266	964.20
	18:35:09.600	DE-ENER	OPEN	FULLOPEN	2.7322	963.94
	18:35:09.700	DE-ENER	OPEN	FULLOPEN	2.7377	963.82
	18:35:09.800	DE-ENER	OPEN	FULLOPEN	2.7349	963.94
	18:35:09.900	DE-ENER	OPEN	FULLOPEN	2.7396	964.06
	18:35:10.000	DE-ENER	OPEN	FULLOPEN	2.7479	964.19
	18:35:10.100	DE-ENER	OPEN	FULLOPEN	2.7424	964.06
	18:35:10.200	DE-ENER	OPEN	FULLOPEN	2.7370	964.06
	18:35:10.300	DE-ENER	OPEN	FULLOPEN	2.7424	964.19
	18:35:10.400	DE-ENER	OPEN	FULLOPEN	2.7424	963.93
	18:35:10.500	DE-ENER	OPEN	FULLOPEN	2.7396	963.93
	18:35:10.600	DE-ENER	OPEN	FULLOPEN	2.7370	964.06
	18:35:10.700	DE-ENER	OPEN	FULLOPEN	2.7424	964.19
	18:35:10.800	DE-ENER	OPEN	FULLOPEN	2.7424	964.03
	18:35:10.900	DE-ENER	OPEN	FULLOPEN	2.7367	964.03
	18:35:11.000	DE-ENER	OPEN	FULLOPEN	2.7313	964.03
	18:35:11.100	DE-ENER	OPEN	FULLOPEN	2.7367	963.90
	18:35:11.200	DE-ENER	OPEN	FULLOPEN	2.7478	964.03
	18:35:11.300	DE-ENER	OPEN	FULLOPEN	2.7450	964.15
	18:35:11.400	DE-ENER	OPEN	FULLOPEN	2.7478	964.15
	18:35:11.500	DE-ENER	OPEN	FULLOPEN	2.7450	964.03
	18:35:11.600	DE-ENER	OPEN	FULLOPEN	2.7531	964.03
	18:35:11.700	DE-ENER	OPEN	FULLOPEN	2.7505	964.03
	18:35:11.800	DE-ENER	OPEN	FULLOPEN	2.7531	964.03
	18:35:11.900	DE-ENER	OPEN	FULLOPEN	2.7538	964.09
	18:35:12.000	DE-ENER	OPEN	FULLOPEN	2.7538	964.09
	18:35:12.100	DE-ENER	OPEN	FULLOPEN	2.7538	964.09
	18:35:12.200	DE-ENER	OPEN	FULLOPEN	2.7538	964.09

TSN-451



5 of 5  
*[Handwritten signature]*

TABULAR TREND REPORT  
 STI-821-025A, TSN-451; STEP 8.3.9/11

REPORT TIME: 29-OCT-87 21:51:08.000 DATA START: 29-OCT-87 18:34:5  
 STATION ID : PERRY\_Unit\_1 0007 DATA END : 29-OCT-87 18:35:2  
 NUMBER OF VALUES : 250 DATA MODE: HISTORICAL  
 PROCESSING RATE : 0.100 SECONDS/SAMPLE

DATE	TIME	1	2	3	4	5	6
	18:35:12.300	DE-ENER	OPEN	FULLOPEN	2.7538	964.09	
	18:35:12.400	DE-ENER	OPEN	FULLOPEN	2.7484	964.09	
	18:35:12.500	DE-ENER	OPEN	FULLOPEN	2.7429	964.09	
	18:35:12.600	DE-ENER	OPEN	FULLOPEN	2.7484	964.09	
	18:35:12.700	DE-ENER	OPEN	FULLOPEN	2.7538	964.09	
	18:35:12.800	DE-ENER	OPEN	FULLOPEN	2.7538	964.13	
	18:35:12.900	DE-ENER	OPEN	FULLOPEN	2.7515	964.13	
	18:35:13.000	DE-ENER	OPEN	FULLOPEN	2.7487	964.13	
	18:35:13.100	DE-ENER	OPEN	FULLOPEN	2.7432	964.25	
	18:35:13.200	DE-ENER	OPEN	FULLOPEN	2.7543	964.13	
	18:35:13.300	DE-ENER	OPEN	FULLOPEN	2.7378	964.13	
	18:35:13.400	DE-ENER	OPEN	FULLOPEN	2.7296	964.00	
	18:35:13.500	DE-ENER	OPEN	FULLOPEN	2.7378	964.26	
	18:35:13.600	DE-ENER	OPEN	FULLOPEN	2.7351	964.13	
	18:35:13.700	DE-ENER	OPEN	FULLOPEN	2.7378	964.00	
	18:35:13.800	DE-ENER	OPEN	FULLOPEN	2.7378	964.13	
	18:35:13.900	DE-ENER	OPEN	FULLOPEN	2.7426	964.13	
	18:35:14.000	DE-ENER	OPEN	FULLOPEN	2.7534	964.26	
	18:35:14.100	DE-ENER	OPEN	FULLOPEN	2.7506	964.13	
	18:35:14.200	DE-ENER	OPEN	FULLOPEN	2.7396	964.13	
	18:35:14.300	DE-ENER	OPEN	FULLOPEN	2.7317	964.13	
	18:35:14.400	DE-ENER	OPEN	FULLOPEN	2.7372	964.26	
	18:35:14.500	DE-ENER	OPEN	FULLOPEN	2.7426	964.13	
	18:35:14.600	DE-ENER	OPEN	FULLOPEN	2.7396	964.13	
	18:35:14.700	DE-ENER	OPEN	FULLOPEN	2.7372	964.00	
	18:35:14.800	DE-ENER	OPEN	FULLOPEN	2.7481	964.12	
	18:35:14.900	DE-ENER	OPEN	FULLOPEN	2.7507	964.12	
	18:35:15.000	DE-ENER	OPEN	FULLOPEN	2.7533	964.12	
	18:35:15.100	DE-ENER	OPEN	FULLOPEN	2.7479	964.12	
	18:35:15.200	DE-ENER	OPEN	FULLOPEN	2.7452	964.12	
	18:35:15.300	DE-ENER	OPEN	FULLOPEN	2.7479	964.12	
	18:35:15.400	DE-ENER	OPEN	FULLOPEN	2.7479	964.00	
	18:35:15.500	DE-ENER	OPEN	FULLOPEN	2.7479	964.12	
	18:35:15.600	DE-ENER	OPEN	FULLOPEN	2.7424	964.00	
	18:35:15.700	DE-ENER	OPEN	FULLOPEN	2.7533	964.25	
	18:35:15.800	DE-ENER	OPEN	FULLOPEN	2.7479	964.00	
	18:35:15.900	DE-ENER	OPEN	FULLOPEN	2.7533	964.01	
	18:35:16.000	DE-ENER	OPEN	FULLOPEN	2.7479	964.01	
	18:35:16.100	DE-ENER	OPEN	FULLOPEN	2.7424	964.27	
	18:35:16.200	DE-ENER	OPEN	FULLOPEN	2.7424	964.01	
	18:35:16.300	DE-ENER	OPEN	FULLOPEN	2.7424	964.14	
	18:35:16.400	DE-ENER	OPEN	FULLOPEN	2.7370	964.01	
	18:35:16.500	DE-ENER	OPEN	FULLOPEN	2.7343	964.01	

75N-451

DATE	TIME	1	2	3	4	5	6
18:35:16.600	DE-ENER	OPEN	FULLOPEN	2.7424	963.88		
18:35:16.700	DE-ENER	OPEN	FULLOPEN	2.7424	963.88		
18:35:16.800	DE-ENER	OPEN	FULLOPEN	2.7370	963.98		
18:35:16.900	DE-ENER	OPEN	FULLOPEN	2.7310	964.11		
18:35:17.000	DE-ENER	OPEN	FULLOPEN	2.7364	963.98		
18:35:17.100	DE-ENER	OPEN	FULLOPEN	2.7364	963.72		
18:35:17.200	DE-ENER	OPEN	FULLOPEN	2.7364	963.85		
18:35:17.300	DE-ENER	OPEN	FULLOPEN	2.7419	963.85		
18:35:17.400	DE-ENER	OPEN	FULLOPEN	2.7474	963.85		
18:35:17.500	DE-ENER	OPEN	FULLOPEN	2.7419	963.85		
18:35:17.600	DE-ENER	OPEN	FULLOPEN	2.7474	964.11		
18:35:17.700	DE-ENER	OPEN	FULLOPEN	2.7474	964.11		
18:35:17.800	DE-ENER	OPEN	FULLOPEN	2.7500	963.85		
18:35:17.900	DE-ENER	OPEN	FULLOPEN	2.7427	963.84		
18:35:18.000	DE-ENER	OPEN	FULLOPEN	2.7318	963.84		
18:35:18.100	DE-ENER	OPEN	FULLOPEN	2.7318	963.84		
18:35:18.200	DE-ENER	OPEN	FULLOPEN	2.7374	963.97		
18:35:18.300	DE-ENER	OPEN	FULLOPEN	2.7318	963.84		
18:35:18.400	DE-ENER	OPEN	FULLOPEN	2.7318	963.84		
18:35:18.500	DE-ENER	OPEN	FULLOPEN	2.7209	963.84		
18:35:18.600	DE-ENER	OPEN	FULLOPEN	2.7154	963.84		
18:35:18.700	DE-ENER	OPEN	FULLOPEN	2.7045	963.97		
18:35:18.800	DE-ENER	OPEN	FULLOPEN	2.6829	963.98		
18:35:18.900	DE-ENER	OPEN	FULLOPEN	2.6667	964.11		
18:35:19.000	DE-ENER	OPEN	FULLOPEN	2.6447	964.36		
18:35:19.100	DE-ENER	OPEN	FULLOPEN	2.6228	964.36		
18:35:19.200	DE-ENER	OPEN	FULLOPEN	2.5901	964.36		
18:35:19.300	DE-ENER	OPEN	FULLOPEN	2.5628	964.50		
18:35:19.400	DE-ENER	OPEN	FULLOPEN	2.5353	964.50		
18:35:19.500	DE-ENER	OPEN	FULLOPEN	2.4884	964.76		
18:35:19.600	DE-ENER	OPEN	FULLOPEN	2.4424	964.89		
18:35:19.700	DE-ENER	OPEN	FULLOPEN	2.3905	965.02		
18:35:19.800	DE-ENER	OPEN	FULLOPEN	2.3357	965.53		
18:35:19.900	DE-ENER	OPEN	FULLOPEN	2.2670	965.49		
18:35:20.000	DE-ENER	OPEN	FULLOPEN	2.1631	966.01		
18:35:20.100	DE-ENER	OPEN	FULLOPEN	2.0644	966.14		
18:35:20.200	DE-ENER	OPEN	FULLOPEN	1.9281	966.66		
18:35:20.300	DE-ENER	OPEN	FULLOPEN	1.7695	967.05		
18:35:20.400	DE-ENER	OPEN	FULLOPEN	1.5398	967.82		
18:35:20.500	DE-ENER	OPEN	FULLOPEN	1.2775	968.86		
18:35:20.600	DE-ENER	CLOSE	FULLCLOSE	0.89199	970.16		
18:35:20.700	DE-ENER	CLOSE	FULLCLOSE	0.49021	971.33		
18:35:20.800	DE-ENER	CLOSE	FULLCLOSE	0.27145	972.04		

DATE TIME 1 2 3 4 5 6

REPORT TIME: 29-OCT-87 21:51:08.000 DATA START: 29-OCT-87 18:34:15  
 STATION ID: PERRY-UNIT-1 0007 DATA END: 29-OCT-87 18:35:12  
 NUMBER OF VALUES: 250  
 PROCESSING RATE: 0.100 SECONDS/SAMPLE  
 DATA MODE: HISTORICAL

TABULAR TREND REPORT  
 STI-021-025A, TSN 451, STEP 8.3.9/11

TAP040171/449

PA

TAPE451Z1/449

000007

PA

7 of 1

TABULAR TREND REPORT  
STI-821-025A, TSN 451, STEP 8.3.9/11

REPORT TIME: 29-OCT-87 21:51:08.000 DATA START: 29-OCT-87 18:34:5  
STATION ID : PERRY\_UNIT\_1 0007 DATA END : 29-OCT-87 18:35:2  
NUMBER OF VALUES : 250 DATA MODE: HISTORICAL  
PROCESSING RATE : 0.100 SECONDS/SAMPLE

DATE	TIME	1	2	3	4	5	6
	18:35:20.900	DE-ENER	FULLCLOS	CLOSE	0.19522	972.44	
	18:35:21.000	DE-ENER	FULLCLOS	CLOSE	0.10778	973.21	
	18:35:21.100	DE-ENER	FULLCLOS	CLOSE	0.10778	973.08	
	18:35:21.200	DE-ENER	FULLCLOS	CLOSE	0.10502	973.34	
	18:35:21.300	DE-ENER	FULLCLOS	CLOSE	8.047-2	974.12	
	18:35:21.400	DE-ENER	FULLCLOS	CLOSE	0.10225	974.51	
	18:35:21.500	DE-ENER	FULLCLOS	CLOSE	0.11867	975.29	
	18:35:21.600	DE-ENER	FULLCLOS	CLOSE	0.12972	976.07	
	18:35:21.700	DE-ENER	FULLCLOS	CLOSE	0.13785	976.45	
	18:35:21.800	DE-ENER	FULLCLOS	CLOSE	0.14061	977.36	
	18:35:21.900	DE-ENER	FULLCLOS	CLOSE	0.12972	977.92	
	18:35:22.000	DE-ENER	FULLCLOS	CLOSE	0.14061	978.56	
	18:35:22.100	DE-ENER	FULLCLOS	CLOSE	0.17344	979.21	
	18:35:22.200	DE-ENER	FULLCLOS	CLOSE	0.16239	979.99	
	18:35:22.300	DE-ENER	FULLCLOS	CLOSE	0.15979	980.38	
	18:35:22.400	DE-ENER	FULLCLOS	CLOSE	0.14614	980.89	
	18:35:22.500	DE-ENER	FULLCLOS	CLOSE	0.14061	981.15	
	18:35:22.600	DE-ENER	FULLCLOS	CLOSE	0.17344	981.67	
	18:35:22.700	DE-ENER	FULLCLOS	CLOSE	0.19246	982.31	
	18:35:22.800	DE-ENER	FULLCLOS	CLOSE	0.18157	982.40	
	18:35:22.900	DE-ENER	FULLCLOS	CLOSE	0.16743	982.53	

TSN-451

TABULAR TREND REPORT  
SIT 821-025A, TSN451, STEP 8.3.9/11

REPORT TIME: 30-OCT-87 05:13:45.000 DATA START: 29-OCT-87 18:35:23.000  
STATION ID : PERRY\_UNIT-1 0007 DATA END : 29-OCT-87 18:35:32.900  
NUMBER OF VALUES : 100 DATA MODE : HISTORICAL  
PROCESSING RATE : 0.100 SECONDS/SAMPLE

POINT ID	POINT NAME	ANALOG ENG UNITS	ANALOG CONV. EQUATION
		DIGITAL LOW AND HIGH STATE NAMES	CONVERSION CONSTANTS
1	BZ1EC078 INBOARD MSIV SOLENOID STATUS	DE-ENER ENER	
2	BZ1EC079 INBOARD MSIV POSITION	OPEN FULLCLOS	
3	BZ1EC080 INBOARD MSIV POSITION	CLOSE FULLOPEN	
4	FEAD017 STEAMLINE D FLOW	MLB/HR	$Y=C2X + C1$ $C1 = -0.1065E+01$ $C2 = 0.1625E-03$
5	C34EA026 NARROW RANGE RX DOME PRESSURE	PSIG	$Y=C2X + C1$ $C1 = 0.8000E+03$ $C2 = 0.7687E-02$

DATE	TIME	1	2	3	4	5	6
29-OCT-87	18:35:23.000	DE-ENER	FULLCLOS	CLOSE	0.18937	982.79	
	18:35:23.100	DE-ENER	FULLCLOS	CLOSE	0.19473	982.91	
	18:35:23.200	DE-ENER	FULLCLOS	CLOSE	0.19197	983.18	
	18:35:23.300	DE-ENER	FULLCLOS	CLOSE	0.20026	983.18	
	18:35:23.400	DE-ENER	FULLCLOS	CLOSE	0.18384	983.31	
	18:35:23.500	DE-ENER	FULLCLOS	CLOSE	0.20026	983.44	
	18:35:23.600	DE-ENER	FULLCLOS	CLOSE	0.19197	983.44	
	18:35:23.700	DE-ENER	FULLCLOS	CLOSE	0.20302	983.69	
	18:35:23.800	DE-ENER	FULLCLOS	CLOSE	0.20562	983.69	
	18:35:23.900	DE-ENER	FULLCLOS	CLOSE	0.20026	983.71	
	18:35:24.000	DE-ENER	FULLCLOS	CLOSE	0.18937	983.71	
	18:35:24.100	DE-ENER	FULLCLOS	CLOSE	0.18937	983.71	
	18:35:24.200	DE-ENER	FULLCLOS	CLOSE	0.18384	983.58	
	18:35:24.300	DE-ENER	FULLCLOS	CLOSE	0.20578	983.98	

TAPE451Z1/449

9 of 10  
CF

TABULAR TREND REPORT  
STI B21-025A, TSN451, ST2P8.3.9711

REPORT TIME: 30-OCT-87 05:13:45.000 DATA START: 29-OCT-87 18:35:23.000  
STATION ID : PERRY\_UNIT\_1 0007 DATA END : 29-OCT-87 18:35:32.900  
NUMBER OF VALUES : 100 DATA MODE : HISTORICAL  
PROCESSING RATE : 0.100 SECONDS/SAMPLE

DATE	TIME	1	2	3	4	5	6
	18:35:24.400	DE-ENER	FULLCLOS	CLOSE	0.18937	983.71	
	18:35:24.500	DE-ENER	FULLCLOS	CLOSE	0.18937	983.46	
	18:35:24.600	DE-ENER	FULLCLOS	CLOSE	0.18937	983.71	
	18:35:24.700	DE-ENER	FULLCLOS	CLOSE	0.19490	983.71	
	18:35:24.800	DE-ENER	FULLCLOS	CLOSE	0.21131	983.71	
	18:35:24.900	DE-ENER	FULLCLOS	CLOSE	0.24365	983.84	
	18:35:25.000	DE-ENER	FULLCLOS	CLOSE	0.23829	983.71	
	18:35:25.100	DE-ENER	FULLCLOS	CLOSE	0.22724	983.71	
	18:35:25.200	DE-ENER	FULLCLOS	CLOSE	0.21082	983.58	
	18:35:25.300	DE-ENER	FULLCLOS	CLOSE	0.22188	983.58	
	18:35:25.400	DE-ENER	FULLCLOS	CLOSE	0.18904	983.71	
	18:35:25.500	DE-ENER	FULLCLOS	CLOSE	0.21635	983.71	
	18:35:25.600	DE-ENER	FULLCLOS	CLOSE	0.21635	983.58	
	18:35:25.700	DE-ENER	FULLCLOS	CLOSE	0.21635	983.46	
	18:35:25.800	DE-ENER	FULLCLOS	CLOSE	0.23276	983.33	
	18:35:25.900	DE-ENER	FULLCLOS	CLOSE	0.21082	983.58	
	18:35:26.000	DE-ENER	FULLCLOS	CLOSE	0.20822	983.71	
	18:35:26.100	DE-ENER	FULLCLOS	CLOSE	0.21082	983.71	
	18:35:26.200	DE-ENER	FULLCLOS	CLOSE	0.21635	983.97	
	18:35:26.300	DE-ENER	FULLCLOS	CLOSE	0.21359	983.84	
	18:35:26.400	DE-ENER	FULLCLOS	CLOSE	0.22724	983.84	
	18:35:26.500	DE-ENER	FULLCLOS	CLOSE	0.21082	983.84	
	18:35:26.600	DE-ENER	FULLCLOS	CLOSE	0.24365	983.97	
	18:35:26.700	DE-ENER	FULLCLOS	CLOSE	0.22188	983.71	
	18:35:26.800	DE-ENER	FULLCLOS	CLOSE	0.22188	984.00	
	18:35:26.900	DE-ENER	FULLCLOS	CLOSE	0.18319	983.74	
	18:35:27.000	DE-ENER	FULLCLOS	CLOSE	0.16141	984.25	
	18:35:27.100	DE-ENER	FULLCLOS	CLOSE	0.19961	984.13	
	18:35:27.200	DE-ENER	FULLCLOS	CLOSE	0.19408	984.25	
	18:35:27.300	DE-ENER	FULLCLOS	CLOSE	0.21602	984.00	
	18:35:27.400	DE-ENER	FULLCLOS	CLOSE	0.22415	983.74	
	18:35:27.500	DE-ENER	FULLCLOS	CLOSE	0.22691	984.00	
	18:35:27.600	DE-ENER	FULLCLOS	CLOSE	0.22415	983.74	
	18:35:27.700	DE-ENER	FULLCLOS	CLOSE	0.21602	984.00	
	18:35:27.800	DE-ENER	FULLCLOS	CLOSE	0.21050	984.00	
	18:35:27.900	DE-ENER	FULLCLOS	CLOSE	0.21619	984.61	
	18:35:28.000	DE-ENER	FULLCLOS	CLOSE	0.23260	984.35	
	18:35:28.100	DE-ENER	FULLCLOS	CLOSE	0.22171	984.22	
	18:35:28.200	DE-ENER	FULLCLOS	CLOSE	0.22171	984.09	
	18:35:28.300	DE-ENER	FULLCLOS	CLOSE	0.26007	984.09	
	18:35:28.400	DE-ENER	FULLCLOS	CLOSE	0.25454	984.22	
	18:35:28.500	DE-ENER	FULLCLOS	CLOSE	0.23260	984.22	
	18:35:28.600	DE-ENER	FULLCLOS	CLOSE	0.24365	984.35	

TSN-451

TAPE451Z1/449

TABULAR TREND REPORT

STI B2I-025A, TSN451, STEP8.3.9/11

*Handwritten mark*

REPORT TIME: 30-OCT-87 05:13:45.000 DATA START: 29-OCT-87 18:35:23.000  
 STATION ID : PERRY\_UNIT\_1 0007 DATA END : 29-OCT-87 18:35:37.900  
 NUMBER OF VALUES : 100 DATA MODE : HISTORICAL  
 PROCESSING RATE : 0.100 SECONDS/SAMPLE

DATE	TIME	1	2	3	4	5	6
18:35:28.700	DE-ENER	FULLCLOS	CLOSE		0.24625	984.35	
18:35:28.800	DE-ENER	FULLCLOS	CLOSE		0.25731	984.34	
18:35:28.900	DE-ENER	FULLCLOS	CLOSE		0.23813	983.96	
18:35:29.000	DE-ENER	FULLCLOS	CLOSE		0.23813	984.34	
18:35:29.100	DE-ENER	FULLCLOS	CLOSE		0.24365	984.34	
18:35:29.200	DE-ENER	FULLCLOS	CLOSE		0.23260	983.70	
18:35:29.300	DE-ENER	FULLCLOS	CLOSE		0.22724	984.21	
18:35:29.400	DE-ENER	FULLCLOS	CLOSE		0.19977	984.34	
18:35:29.500	DE-ENER	FULLCLOS	CLOSE		0.21619	984.21	
18:35:29.600	DE-ENER	FULLCLOS	CLOSE		0.19977	984.21	
18:35:29.700	DE-ENER	FULLCLOS	CLOSE		0.20253	984.34	
18:35:29.800	DE-ENER	FULLCLOS	CLOSE		0.24902	983.96	
18:35:29.900	DE-ENER	FULLCLOS	CLOSE		0.22724	984.15	
18:35:30.000	DE-ENER	FULLCLOS	CLOSE		0.23260	984.54	
18:35:30.100	DE-ENER	FULLCLOS	CLOSE		0.24902	984.15	
18:35:30.200	DE-ENER	FULLCLOS	CLOSE		0.24365	983.76	
18:35:30.300	DE-ENER	FULLCLOS	CLOSE		0.23260	983.89	
18:35:30.400	DE-ENER	FULLCLOS	CLOSE		0.23260	984.02	
18:35:30.500	DE-ENER	FULLCLOS	CLOSE		0.23260	984.15	
18:35:30.600	DE-ENER	FULLCLOS	CLOSE		0.21619	983.76	
18:35:30.700	DE-ENER	FULLCLOS	CLOSE		0.23260	984.41	
18:35:30.800	DE-ENER	FULLCLOS	CLOSE		0.21619	984.11	
18:35:30.900	DE-ENER	FULLCLOS	CLOSE		0.21927	983.72	
18:35:31.000	DE-ENER	FULLCLOS	CLOSE		0.24122	983.59	
18:35:31.100	DE-ENER	FULLCLOS	CLOSE		0.23293	983.72	
18:35:31.200	DE-ENER	FULLCLOS	CLOSE		0.22204	983.98	
18:35:31.300	DE-ENER	FULLCLOS	CLOSE		0.21391	983.98	
18:35:31.400	DE-ENER	FULLCLOS	CLOSE		0.24398	983.72	
18:35:31.500	DE-ENER	FULLCLOS	CLOSE		0.23569	983.72	
18:35:31.600	DE-ENER	FULLCLOS	CLOSE		0.24398	983.98	
18:35:31.700	DE-ENER	FULLCLOS	CLOSE		0.25487	983.85	
18:35:31.800	DE-ENER	FULLCLOS	CLOSE		0.26576	983.72	
18:35:31.900	DE-ENER	FULLCLOS	CLOSE		0.24382	983.73	
18:35:32.000	DE-ENER	FULLCLOS	CLOSE		0.24382	983.86	
18:35:32.100	DE-ENER	FULLCLOS	CLOSE		0.21099	983.99	
18:35:32.200	DE-ENER	FULLCLOS	CLOSE		0.29030	983.86	
18:35:32.300	DE-ENER	FULLCLOS	CLOSE		0.23293	983.73	
18:35:32.400	DE-ENER	FULLCLOS	CLOSE		0.20010	983.99	
18:35:32.500	DE-ENER	FULLCLOS	CLOSE		0.21375	983.73	
18:35:32.600	DE-ENER	FULLCLOS	CLOSE		0.19733	983.73	
18:35:32.700	DE-ENER	FULLCLOS	CLOSE		0.28754	983.73	
18:35:32.800	DE-ENER	FULLCLOS	CLOSE		0.32037	983.87	

TSN-451

# B21-T2001

<u>DATE</u>	<u>VALVES</u>	<u>PASS</u>
12-16-86 0451	ALL	YES
4-9-87 0846	ALL	YES
5-13-87 0044	1B21-F028B	YES-PARTIAL
8-10-87 0303	ALL	YES EXCEPT 1B21-F028C STROKE TIME 5.3 SEC
8-11-87 1230	1B21-F028A 1B21-F022A	YES (WO RETEST) 87-766 & 87-768
8-12-87 1744	1B21-F028C	YES (WO RETEST) 87-764
10-9-87 2327	ALL	YES

36 - 1 FAILURE 5.3 SEC

F022A	1	F028A	1
F022B	1	F028B	1 1
F022C	1	F028C	1
F022D	2 - 1	F028D	1 1

9-3

45-4

→ TOTAL INC 10-29-87

B21-12001

83455.900

2428  
28 B

DATE

VALVES

PASS

19.600

12/16/86  
0451

ALL

YES

4/9/87  
0846

ALL

YES

5/13/87  
0044

B21-F228B

YES - PARTIAL

8/10/87  
0303

ALL  
~~B21-F228C~~

YES EXCEPT  
B21-F228C  
STROKE TIME  
5.3

8/17/87  
1230

B21-F228A  
B21-F222A

YES (w  
RETEST)  
87-766 + 87-768

1/2/87  
1744

B21-F228C

YES (w  
RETEST)  
87-764

10/9  
2327

ALL

YES

3C - 1 FAILURE

5.3 sec

F22A 1  
F22B 1  
F22C 1  
F22D - 2 -1

F228A 1  
F228B 1  
F228C 1  
F2290 1 1

9 - 3

45-4

→ TOMR INC 10/29



# B21-T2001

<u>DATE</u>	<u>VALVES</u>	<u>PASS</u>
12-16-86 0451	ALL	YES
4-9-87 0846	ALL	YES
5-13-87 0044	1B21-F028B	YES-PARTIAL
8-10-87 0303	ALL	YES EXCEPT 1B21-F028C STROKE TIME 5.3 SEC
8-11-87 1230	1B21-F028A 1B21-F022A	YES (WO RETEST) 87-766 ✓ 87-768
8-12-87 1744	1B21-F028C	YES (WO RETEST) 87-764
10-9-87 2327	ALL	YES

36 - 1 FAILURE 5.3 SEC

FO22A	1	FO28A	1
FO22B	1	FO28B	1 1
FO22C	1	FO28C	1
FO22D	2 - 1	FO28D	1 1

9-3

45-4

TOTAL INC 10-29-87

# B21-T2001

<u>DATE</u>	<u>VALVES</u>	<u>PASS</u>
12-16-86 0451	ALL	YES
4-9-87 0846	ALL	YES
5-13-87 0044	1B21-F028L	YES-PARTIAL
8-10-87 0303	ALL	YES EXCEPT 1B21-F028C STROKE TIME 5.3 SEC
8-11-87 1230	1B21-F028A 1B21-F022A	YES (WO RETEST) 87-766 & 87-768
8-12-87 1744	1B21-F028C	YES (WO RETEST) 87-764
10-9-87 2327	ALL	YES

36 - 1 FAILURE      5.3 SEC

F022A	1	F028A	1
F022B	1	F028B	1
F022C	1	F028C	1
F022D	2 - 1	F028D	1

9-3

45-4

TOTAL INC 10-29-87

DATA PACKAGE COVER SHEET

FORM NO. 6687 REV 10/86

PAP-1105-1

INSTRUCTION NO.

SVF-821-T2001

TEST PERFORMANCE

AUTHORIZATION TO START PREREQUISITES: F.J. Kibler OPERATIONS UNIT SUPERVISOR 4/18/87 0946 DATE AND TIME

AUTHORIZATION TO START TEST: [Signature] SUPERVISING OPERATOR 4/19/87 0955 DATE AND TIME

Full 4/19/87

INSTRUCTION COMPLETION  FULL  PARTIAL\*  NA  
TECH. SPEC. ACCEPTANCE CRITERIA  ACCEPTABLE  UNACCEPTABLE  NA  
OTHER DATA CRITERIA  ACCEPTABLE  UNACCEPTABLE  NA  
TASK COMPLETION  CREDIT\*\*  NO CREDIT

\*See comments for extent of testing  
When both As Left and As Found data are taken, acceptance will be based on As Left data only.  
When both As Left and As Found data are taken, acceptance will be based on As Left data only.  
\*\*Task fully completed or all failed/not completed items tracked per LCD Tracking, Work Orders, etc.

TON'S IN EFFECT: 001,002

COMMENTS: Referenced in ISA. MSU's left closed

LEAD PERFORMER'S SIGNATURE [Signature] 4-9-87 1120 DATE AND TIME  
OPERATIONS UNIT SUPERVISOR F.J. Kibler 4/19/87 0946 DATE AND TIME  
SHIFT SUPERVISOR N/A. DATE AND TIME

(Required if Tech. Spec. Acceptance Criteria is Not Met. Otherwise Mark N/A)

TEST RESULTS REVIEW

CLOSED 4-10-87

COMMENTS All Data Acceptable

SYSTEM ENGINEER/RESPONSIBLE SECTION REVIEWER [Signature] 4/13/87 DATE

LR

[Signature]

4/17/87

DATA PACKAGE COVER SHEET

PNPP NO. 6687 REV 10/86

PAP-1105-1

INSTRUCTION NO.

S VI 1B21-T2001

TEST PERFORMANCE

AUTHORIZATION TO START PREREQUISITES:

Mike Nemeth  
OPERATIONS UNIT SUPERVISOR

12/11/86 0451  
DATE AND TIME

AUTHORIZATION TO START TEST:

Jimmie M. Jones  
SUPERVISING OPERATOR

12/16/86 0459  
DATE AND TIME

INSTRUCTION COMPLETION

FULL  PARTIAL\*

\*See comments for extent of testing

TECH. SPEC. ACCEPTANCE CRITERIA

ACCEPTABLE  UNACCEPTABLE  NA

When both As Left and As Found data are taken, acceptance will be based on As Left data only.

OTHER DATA CRITERIA

ACCEPTABLE  UNACCEPTABLE  NA

When both As Left and As Found data are taken, acceptance will be based on As Left data only.

TASK COMPLETION

CREDIT\*\*  NO CREDIT

\*\*Task fully completed or all failed/not completed items tracked per LCD Tracking, Work Orders, etc

TON'S IN EFFECT:

01

COMMENTS:

NONE

LEAD PERFORMER'S SIGNATURE

[Signature]

12/16/86 0530  
DATE AND TIME

OPERATIONS UNIT SUPERVISOR

Michael Nemeth

12/16/86 0531  
DATE AND TIME

SHIFT SUPERVISOR

N/A

(Required if Tech. Spec. Acceptance Criteria is Not Met, Otherwise Mark N/A)

DATE AND TIME

TEST RESULTS REVIEW

CLOSED 12-17-86

COMMENTS

All Data Acceptable

SYSTEM ENGINEER/RESPONSIBLE SECTION REVIEWER

Bryan L. Davis

12/19/86  
DATE

2/16/87  
RLL

+

684

DATA PACKAGE COVER SHEET

PNPP NO. 6687 REV 10/86

PAP-1105-1

INSTRUCTION NO.

SUI-1321-T2001

TEST PERFORMANCE

ANAL  
FOSSB  
5/13/87

AUTHORIZATION TO START PREREQUISITES:

*[Signature]*  
OPERATIONS UNIT SUPERVISOR

5-13-87 0044  
DATE AND TIME

AUTHORIZATION TO START TEST:

*[Signature]*  
SUPERVISING OPERATOR

5-13-87 0150  
DATE AND TIME

INSTRUCTION COMPLETION

FULL  PARTIAL\*

\*See comments for extent of testing

TECH. SPEC. ACCEPTANCE CRITERIA

ACCEPTABLE  UNACCEPTABLE  NA

When both As Left and As Found data are taken, acceptance will be based on As Left data only.

OTHER DATA CRITERIA

ACCEPTABLE  UNACCEPTABLE  NA

When both As Left and As Found data are taken, acceptance will be based on As Left data only.

TASK COMPLETION

CREDIT\*\*  NO CREDIT

\*\*Task fully completed or all failed/not completed items tracked per LCD Tracking, Work Orders, etc.

TCN'S IN EFFECT: 001, 002

COMMENTS: perform steps 5.1.2.4 and 5.1.2.6

LEAD PERFORMER'S SIGNATURE

*[Signature]*

5-13-87 0225  
DATE AND TIME

OPERATIONS UNIT SUPERVISOR

*[Signature]*

5/13/87 0407  
DATE AND TIME

SHIFT SUPERVISOR

N/A

*[Signature]*

DATE AND TIME

(Required if Tech. Spec. Acceptance Criteria is Not Met, Otherwise Mark N/A)

TEST RESULTS REVIEW

CLOSED 5-13-87

COMMENTS: Rerest Data Acceptable

SYSTEM ENGINEER/RESPONSIBLE SECTION REVIEWER

*[Signature]* 5/14/87

*[Signature]*

5/14/87 5/14/87  
DATE

Y JLC

212

Sign-Off Verification Sheet

PIT Required  
(Unit Supervisor)

[ ] [ / ]  
Yes No

SECTION/STEP

INITIALS

4.0 PREREQUISITES

1. Unit Supervisor's Authorization & PIT checkoff obtained.
2. Plant in operational condition 2 or 3, or with steam lines wet in Operational Condition, 4 or 5.
3. M&TE instrumentation properly recorded on appropriate data sheet.
4. RWP in effect if necessary.
5. MSIV ammeters indicating greater than 100 milliamps.

JS  
JS  
JS  
JS  
N/A

5.1 Surveillance Test

1. Supervising operator's authorization obtained.
  2. Condenser Low Vac Bypass switches in Bypass, if condenser vacuum is below MSIV trip setpoint.
- 5.1.1.2 MSIV 1B21-F022A ammeters downscale.
  - 5.1.1.5 MSIV 1B21-F028A ammeters downscale.
  - 5.1.2.2 MSIV 1B21-F022B ammeters downscale.
  - 5.1.2.5 MSIV 1B21-F028B ammeters downscale.
  - 5.1.3.2 MSIV 1B21-F022C ammeters downscale.
  - 5.1.3.5 MSIV 1B21-F028C ammeters downscale.
  - 5.1.4.2 MSIV 1B21-F022D ammeters downscale.
  - 5.1.4.5 MSIV 1B21-F028D ammeters downscale.

JS  
JS  
N/A  
N/A  
N/A  
JS  
N/A  
N/A  
N/A  
N/A



MSIV FULL STROKE OPERABILITY TEST (IB21) VALVE TESTING DATA SHEET

INSTRUCTION STEP NO.	VALVE MPL NUMBER	PRE-TEST POSITION	FULL-STROKE EXERCISE OF TRAVEL BY (INITIAL)		FULL STROKE TIME (SECONDS)		ACCEPTANCE MAXIMUM STROKE TIME (SECONDS)	CRITERIA SAT (CHECK) Y/N	FAIL-SAFE TEST (INITIAL) S (d)	POST TEST POSITION
			S (a)	S (b)	S (c)	S (e)				
0.1.1.1	IB21-F022A	OPEN	N/A	N/A	N/A	5	NA	N/A	→	CLOSED
0.1.1.3	IB21-F022A	CLOSED	→	→	NA	NA	NA	NA	NA	OPEN
0.1.1.4	IB21-F020A	OPEN	→	→	NA	5	NA	N/A	→	CLOSED
0.1.1.6	IB21-F020A	CLOSED	→	→	NA	NA	NA	NA	NA	OPEN
0.1.2.1	IB21-F022B	OPEN	→	→	NA	5	NA	N/A	→	CLOSED
0.1.2.3	IB21-F022B	CLOSED	→	→	NA	NA	NA	NA	NA	OPEN
0.1.2.4	IB21-F020B	OPEN	→	→	NA	5	NA	N/A	→	CLOSED
0.1.2.6	IB21-F020B	CLOSED	→	→	NA	NA	NA	NA	NA	OPEN

PERFORMED BY: (SIGNATURE) *[Signature]* INITIAL *[Initials]* DATE 5-13-87 TIME 0115  
 (SIGNATURE) *[Signature]* INITIAL INITIAL TIME  
 (SIGNATURE) *[Signature]* INITIAL INITIAL TIME  
 ISI REVIEWED BY: (SIGNATURE) \_\_\_\_\_ DATE \_\_\_\_\_ TIME \_\_\_\_\_

NOTE(S) a) FULL-STROKE EXERCISE IS PLACING THE VALVE THROUGH ONE COMPLETE CYCLE OF OPERATION (I.E., NORMALLY CLOSED TO FULL-STROKE EXERCISE BY OPENING AND THEN CLOSING THE VALVE OR FULL STROKE CHECK VALVES BY EXERCISING TO THE IR AT NORMAL POSITION) USING THE INDICATING LITES TO VERIFY MOVEMENT OR CHANGES IN SYSTEM PRESSURE, FLOW RATE, LEVEL, TEMPERATURE OR STEAM MOVEMENT. FULL-STROKE EXERCISE IS DOCUMENTED BY AN INITIAL IN THE FULL-STROKE EXERCISE COLUMN (APPROPRIATE COLUMN).  
 b) POSITION INDICATION TEST (PIT) IS PERFORMED TO VERIFY REMOVE VALVE POSITION INDICATORS ACCURATELY REFLECT VALVE POSITION (I.E., VALVE OPEN - RED INDICATOR ENERGIZED AND VALVE CLOSED - GREEN INDICATOR ENERGIZED). POSITION INDICATION TEST (PIT) IS SATISFACTORY AND DOCUMENTED BY AN INITIAL IN THE STEM OR OTHER COLUMN, AS APPROPRIATE. IF THE POSITION INDICATION TEST (PIT) IS NOT REQUIRED N/A THE STEM OR OTHER COLUMN, AS APPROPRIATE.  
 c) FULL STROKE TIME: CLOSING VALVE STROKE TIME SHALL BE FROM WHEN THE CONTROL SWITCH IS PLACED IN THE CLOSED POSITION UNTIL THE RED POSITION INDICATING LIGHT EXTINGUISHES. OPENING VALVE STROKE TIME SHALL BE FROM WHEN THE CONTROL SWITCH IS PLACED IN THE OPEN POSITION UNTIL THE GREEN POSITION INDICATING LIGHT EXTINGUISHES. TIMING BY STEM POSITION SHALL BE FROM WHEN THE CONTROL SWITCH IS PLACED IN THE PROPER POSITION UNTIL STEM MOVEMENT TERMINATES.  
 d) VALVES WITH FAIL SAFE ACTUATORS WILL BE TESTED TO VERIFY PROPER FAIL SAFE OPERATION UPON LOSS OF ACTUATOR POWER. WHEN THE VALVE IS SATISFACTORY FULL-STROKE EXERCISED BY THE CONTROL SWITCH THE FAIL SAFE FUNCTION IS SATISFACTORY AND DOCUMENTED BY AN INITIAL IN THE FAIL SAFE TEST COLUMN.

S = DENOTES TECHNICAL SPECIFICATION REQUIREMENT  
 DM/SVI119A/III/2/pw



MSIV FULL STROKE OPERABILITY TEST

[1B21] VALVE TESTING DATA SHEET

INSTRUCTION STEP NO.	VALVE MPL NUMBER	PRE- TEST POSITION	FULL-STROKE EXERCISE OF TRAVEL BY (INITIAL)			FULL STROKE TIME (SECONDS)		ACCEPTANCE MAXIMUM STROKE TIME (SECONDS)		CRITERIA SAT (CHECK)		FAIL-SAFE TEST (INITIAL) S (d)	POST TEST POSITION
			LITE S (a)	STEM S (b)	OTHER S (a/b)	OPEN S (e)	CLOSED S (e)	S OPEN	S CLOSED	Y	N		
2.1.3.1	1B21-F022C	OPEN	N/A	N/A	N/A	NA	N/A	NA	5	NA	NA	NA	CLOSED
2.1.3.2	1B21-F022C	CLOSED				NA	NA	NA	NA	NA	NA	NA	OPEN
2.1.3.4	1B21-F020C	OPEN				NA	N/A	NA	5	N/A	NA	NA	CLOSED
2.1.3.6	1B21-F020C	CLOSED				NA	NA	NA	NA	NA	NA	NA	OPEN
2.1.4.1	1B21-F022D	OPEN				NA	N/A	NA	5	N/A	NA	NA	CLOSED
2.1.4.2	1B21-F022D	CLOSED				NA	NA	NA	NA	NA	NA	NA	OPEN
2.1.4.4	1B21-F020D	OPEN				NA	N/A	NA	5	N/A	NA	NA	CLOSED
2.1.4.6	1B21-F020D	CLOSED				NA	NA	NA	NA	NA	NA	NA	OPEN

PERFORMED BY: (SIGNATURE) \_\_\_\_\_ INITIAL \_\_\_\_\_ DATE \_\_\_\_\_ TIME \_\_\_\_\_  
 (SIGNATURE) N/A INITIAL \_\_\_\_\_ DATE \_\_\_\_\_ TIME \_\_\_\_\_  
 (SIGNATURE) \_\_\_\_\_ INITIAL \_\_\_\_\_ DATE \_\_\_\_\_ TIME \_\_\_\_\_

ISI REVIEWED BY: (SIGNATURE) \_\_\_\_\_ DATE \_\_\_\_\_ TIME \_\_\_\_\_

NOTE (S) a) FULL-STROKE EXERCISE IS PLACING THE VALVE THROUGH ONE COMPLETE CYCLE OF OPERATION (I.E., NORMALLY CLOSED: FULL-STROKE EXERCISE BY OPENING AND THEN CLOSING THE VALVE OR FULL STROKE CHECK VALVES BY EXERCISING TO THEIR ALTERNATE POSITION) USING THE INDICATING LITES TO VERIFY MOVEMENT OR CHANGES IN SYSTEM PRESSURE, FLOW RATE, LEVEL, TEMPERATURE OR STEM MOVEMENT. FULL-STROKE EXERCISE IS DOCUMENTED BY AN INITIAL IN THE FULL-STROKE EXERCISE COLUMN (APPROPRIATE COLUMN).

b) POSITION INDICATION TEST (PIT) IS PERFORMED TO VERIFY REMOTE VALVE POSITION INDICATORS ACCURATELY REFLECT VALVE POSITION (I.E., VALVE OPEN - RED INDICATOR ENERGIZED AND VALVE CLOSED - GREEN INDICATOR ENERGIZED). POSITION INDICATION TEST (PIT) IS SATISFACTORY AND DOCUMENTED BY AN INITIAL IN THE STEM OR OTHER COLUMN, AS APPROPRIATE. IF THE POSITION INDICATION TEST (PIT) IS NOT REQUIRED N/A THE STEM OR OTHER COLUMN, AS APPROPRIATE.

c) FULL STROKE TIME: CLOSING VALVE STROKE TIME SHALL BE FROM WHEN THE CONTROL SWITCH IS PLACED IN THE CLOSED POSITION UNTIL THE RED POSITION INDICATING LIGHT EXTINGUISHES. OPENING VALVE STROKE TIME SHALL BE FROM WHEN THE CONTROL SWITCH IS PLACED IN THE OPEN POSITION UNTIL THE GREEN POSITION INDICATING LIGHT EXTINGUISHES. TIMING BY STEM POSITION SHALL BE FROM WHEN THE CONTROL SWITCH IS PLACED IN THE PROPER POSITION UNTIL STEM MOVEMENT TERMINATES.

d) VALVES WITH FAIL SAFE ACTUATORS WILL BE TESTED TO VERIFY PROPER FAIL SAFE OPERATION UPON LOSS OF ACTUATOR POWER. WHEN THE VALVE IS SATISFACTORIALLY FULL-STROKE EXERCISED BY THE CONTROL SWITCH THE FAIL SAFE FUNCTION IS SATISFACTORY AND DOCUMENTED BY AN INITIAL IN THE FAIL SAFE TEST COLUMN.

S = DENOTES TECHNICAL SPECIFICATION REQUIREMENT

DM/SV1119A/HH/2/ct

Attachment 2 (Cont.)  
Sheet 2 of 2

OH7A: SV1-221-72001  
Page: 15  
Rev.: 3

System Restoration Checklist

Instruction Title: MSIV Full Stroke Operability Test

Verified By:

[Signature] 1 A  
[Signature] 1 A  
N/A 1  
Signature/Initials

5-17-87  
5/13/87  
Date

LOCATION	COMPONENT MPL OR NAME	REQUIRED POSITION	FIRST	SECOND	REMARKS
			VERIF	VERIF	
1H13-P601	1B21-F022A	Open*	N/A	N/A	C.S. in AUTO
1H13-P601	1B21-F022B	Open*	↓	↓	C.S. in AUTO
1H13-P601	1B21-F022C	Open*	↓	↓	C.S. in AUTO
1H13-P601	1B21-F022D	Open*	↓	↓	C.S. in AUTO
1H13-P601	1B21-F028A	Open*	↓	↓	C.S. in AUTO
1H13-P601	1B21-F028B	Open*	A	A	C.S. in AUTO CLOSED
1H13-P601	1B21-F028C	Open*	N/A	N/A	C.S. in AUTO
1H13-P601	1B21-F028D	Open*	↓	↓	C.S. in AUTO

COMMENTS:

Partial VI on B21-F028B  
FOR OPERABILITY. LEFT in  
CLOSED position per US.

\* In Operational Condition 4 of 5, valve position may be determined by the Unit Supervisor.

DW/SV119A/X/pw

DATA PACKAGE COVER SHEET

IND. AC 888 OF 10-86

PAP-1105-1

INSTRUCTION NO.

SVI-821-T2001 Rev. 3

TEST PERFORMANCE

AUTHORIZATION TO START PREREQUISITES:

*Don Johnson*

8/10/87 0323

OPERATIONS UNIT SUPERVISOR

AUTHORIZATION TO START TEST:

*Samuel F. J. [Signature]*

8-10-87 0330

SUPERVISING OPERATOR

DATE AND TIME

INSTRUCTION COMPLETION

FULL  PARTIAL\*

\*See comments for extent of testing

TECH. SPEC. ACCEPTANCE CRITERIA

ACCEPTABLE  UNACCEPTABLE  NA

When both As Left and As Found data are taken, acceptance will be based on As Left data only.

OTHER DATA CRITERIA

ACCEPTABLE  UNACCEPTABLE  NA

When both As Left and As Found data are taken, acceptance will be based on As Left data only.

TASK COMPLETION

CREDIT\*\*  NO CREDIT

\*\*Task fully completed or all failed/not completed items tracked per LCD Tracking, Work Orders, etc.

TON'S IN EFFECT: 001,002

COMMENTS: 1821-F028C operation reported as "noisy". 1821-F028C stack time 5.3 sec. W.O. 87-764 is open to track repairs and rectify of 1821-F028C.

Full  
of  
8/12/87

LEAD PERFORMER'S SIGNATURE

*Shannon [Signature]*

8-12-87/1400

DATE AND TIME

OPERATIONS UNIT SUPERVISOR

*M.D. [Signature]*

8-12-87 2100

DATE AND TIME

SHIFT SUPERVISOR

*[Signature]*

8-12-87 2104

DATE AND TIME

(Required if Tech. Spec. Acceptance Criteria is Not Met, Otherwise Mark N/A)

VV

TEST RESULTS REVIEW

Closed 8-13-87

COMMENTS 1821-F028C Unacceptable All Other Data Acceptable

*Final Review 8/14/87*

SYSTEM ENGINEER/RESPONSIBLE SECTION REVIEWER

*Byron L. [Signature]*

8/13/87

DATE

8/17/87

364

8

Sign-Off Verification Sheet

PIT Required  
(Unit Supervisor)

[] [ ]  
Yes No

SECTION/STEP

INITIALS

4.0 PREREQUISITES

1. Unit Supervisor's Authorization & PIT checkoff obtained.
2. Plant in operational condition 2 or 3, or with steam lines wet in Operational Condition, 4 or 5.
3. M&TE instrumentation properly recorded on appropriate data sheet.
4. RWP in effect if necessary.
5. MSIV ammeters indicating greater than 100 milliamps.

*note: MSIV's sheet  
ammeters indicate zero*

*3-1-87  
10:10*  
ADR *mjd*  
ADR *mjd*  
ADR *mjd*  
ADR *mjd*  
ADR *mjd*

5.1 Surveillance Test

1. Supervising operator's authorization obtained.
  2. Condenser Low Vac Bypass switches in Bypass, if condenser vacuum is below MSIV trip setpoint.
- 5.1.1.2 MSIV 1B21-F022A ammeters downscale.
  - 5.1.1.5 MSIV 1B21-F028A ammeters downscale.
  - 5.1.2.2 MSIV 1B21-F022B ammeters downscale.
  - 5.1.2.5 MSIV 1B21-F028B ammeters downscale.
  - 5.1.3.2 MSIV 1B21-F022C ammeters downscale.
  - 5.1.3.5 MSIV 1B21-F028C ammeters downscale.
  - 5.1.4.2 MSIV 1B21-F022D ammeters downscale.
  - 5.1.4.5 MSIV 1B21-F028D ammeters downscale.

ADR  
ADR  
mjd  
mjd  
ADR  
ADR  
ADR  
ADR  
ADR  
ADR

SECTION/STEP

INITIALS

5.1.5

§ 1. Calculate average fastest stroke time:

Steam line A fastest stroke time in section 5.1.1 (step 1 or 3)	<u>3.20</u>	<u>MJD</u>
Steam line B fastest stroke time in section 5.1.2 (step 1 or 3)	<u>3.11</u> <u>+ 4.6</u>	<u>ADR</u>
Steam line C fastest stroke time in section 5.1.3 (step 1 or 3)	<u>+ 3.3</u>	<u>TWR</u>
Steam line D fastest stroke time in section 5.1.4 (step 1 or 3)	<u>3.14</u> <u>+ 4.11</u>	<u>ADR</u>
Total	<u>= 12.5</u>	<u>TWR</u>
Divide by 4	<u>= 3.2</u>	<u>TWR</u>

§ 2. Average stroke time is greater than or equal to 3 seconds.

TWR

Stopwatch \_\_\_\_\_

MPL L70-R337 Cal Date: 6-10-87 Cal Due Date 12-10-87 Init ADR

Comments: Revised program 0030 8-11-87 MJD  
Revision 002100 8-12-87 TWR  
B21-FO28C operation was reported as "noise" by individual performing PST

Performed By:	<u>Al D. Brown</u>	<u>1</u>	<u>ADR</u>	<u>8/10/87</u>
	<u>Michael Hammer</u>	<u>1</u>	<u>MJD</u>	<u>8-11-87</u>
	<u>Thomas Hand</u>	<u>1</u>	<u>TWR</u>	<u>8-12-87</u>
	_____	<u>1</u>	_____	_____
	Signature		Initials	Date

§ Denotes Technical Specification requirement

MSIV FULL STROKE OPERABILITY TEST [1821] VALVE TESTING DATA SHEET

INSTRUCTION STEP NO.	VALVE MPL NUMBER	PRE-TEST POSITION	FULL-STROKE EXERCISE TIME OF TRAVEL BY (INITIAL) \$ (b)	FULL-STROKE EXERCISE OTHER \$ (a/b)	FULL STROKE TIME (SECONDS) OPEN \$ (c)	FULL STROKE TIME (SECONDS) CLOSED \$ (d)	ACCEPTANCE MAXIMUM STROKE TIME (SECONDS) \$ OPEN \$ CLOSED	CRITERIA (CHECK) Y N	FAIL-SAFE TEST (INITIAL) \$ (e)	POST TEST POSITION
2.1.1.1	1821-1822A	OPEN	mpd	clp	NA	3.20	NA	✓	mpd	CLOSED
2.1.1.3	1821-1822A	CLOSED	mpd	clp	NA	NA	NA	NA	NA	OPEN
2.1.1.4	1821-1820A	OPEN	mpd	clp	NA	3.46	NA	✓	mpd	CLOSED
2.1.1.6	1821-1820A	CLOSED	mpd	clp	NA	NA	NA	NA	NA	OPEN
2.1.2.1	1821-1820B	OPEN	NOR	clp	NA	3.11	NA	✓	NOR	CLOSED
2.1.2.3	1821-1820B	CLOSED	NOR	clp	NA	NA	NA	NA	NA	OPEN
2.1.2.4	1821-1820B	OPEN	APR	clp	NA	4.60	NA	✓	NOR	CLOSED
2.1.2.6	1821-1820B	CLOSED	APR	clp	NA	NA	NA	NA	NA	OPEN

PERFORMED BY: (SIGNATURE) *[Signature]* DATE *8/17/87* TIME *0345*  
 (SIGNATURE) *[Signature]* DATE *8/18/87* TIME *0345*  
 (SIGNATURE) *[Signature]* DATE *8/19/87* TIME *0345*  
 (SIGNATURE) \_\_\_\_\_ DATE \_\_\_\_\_ TIME \_\_\_\_\_

NOTE(S)  
 a) FULL-STROKE EXERCISE IS PLACING THE VALVE THROUGH ONE COMPLETE CYCLE OF OPERATION (I.e., NORMALLY CLOSED TO FULL STROKE OPEN POSITION) USING THE INDICATING LIGHTS TO VERIFY MOVEMENT OR CHANGES IN SYSTEM PRESSURE, LOW BATH LEVEL, TEMPERATURE OR STEM MOVEMENT. FULL-STROKE EXERCISE IS DOCUMENTED BY AN INITIAL IN THE FULL-STROKE EXERCISE COLUMN (APPROPRIATE COLUMN).  
 b) VALVE POSITION INDICATION TEST (PIT) IS PERFORMED TO VERIFY REMOTE VALVE POSITION INDICATORS ACCURATELY REFLECT VALVE POSITION (I.e., VALVE OPEN - RED INDICATOR ENERGIZED AND VALVE CLOSED - GREEN INDICATOR ENERGIZED). POSITION INDICATION TEST (PIT) IS SATISFACTORY AND DOCUMENTED BY AN INITIAL IN THE STEM OR OTHER COLUMN, AS APPROPRIATE. IF THE POSITION INDICATION TEST (PIT) IS NOT REQUIRED N/A THE STEM OR OTHER COLUMN, AS APPROPRIATE.  
 c) FULL STROKE TIME: CLOSING VALVE STROKE TIME SHALL BE FROM WHEN THE CONTROL SWITCH IS PLACED IN THE CLOSED POSITION UNTIL THE RED POSITION INDICATING LIGHT EXTINGUISHES. OPENING VALVE STROKE TIME SHALL BE FROM WHEN THE CONTROL SWITCH IS PLACED IN THE OPEN POSITION UNTIL THE GREEN POSITION INDICATING LIGHT EXTINGUISHES. TIMING BY STEM MOVEMENT SHALL BE FROM WHEN THE CONTROL SWITCH IS PLACED IN THE PROPER POSITION UNTIL STEM MOVEMENT TERMINATES.  
 d) VALVES WITH FAIL SAFE ACTUATORS WILL BE TESTED TO VERIFY PROPER FAIL SAFE OPERATION UPON LOSS OF ACTUATOR POWER. WHEN THE VALVE IS SATISFACTORIALLY FULL-STROKE EXERCISED BY THE CONTROL SWITCH THE FAIL SAFE FUNCTION IS SATISFACTORY AND DOCUMENTED BY AN INITIAL IN THE FAIL SAFE TEST COLUMN.

MSIV FULL STROKE OPERABILITY TEST (1021) VALVE TESTING DATA SHEET

INSTRUCTION STEP NO.	VALVE MFL NUMBER	PRE-TEST POSITION	FULL-STROKE EXERCISE OF TRAVEL BY (INITIAL)		FULL STROKE TIME (5 SECONDS) OPEN \$ (c) \$ (c)	FULL STROKE TIME (5 SECONDS) CLOSED \$ (c) \$ (c)	ACCEPTABLE TIME (SECONDS) \$ OPER \$ CLOSED	CRITERIA (CHECK) Y N	FAIL-SAFE TEST (INITIAL) \$ (d)	POST-TEST POSITION
			STEM \$ (a)	OTHER \$ (a/b)						
D.1.1.1	1021-1022C	OPEN	TR	N/A	NA	3.3	NA	5	TR	CLOSED
D.1.1.2	1021-1022C	CLOSED	TR	N/A	NA	NA	NA	NA	NA	OPEN
D.1.1.3	1021-1026C	OPEN	TR	N/A	NA	5.3	NA	5	TR	CLOSED
D.1.1.4	1021-1026C	CLOSED	TR	N/A	NA	NA	NA	NA	NA	OPEN
D.1.1.5	1021-1022D	OPEN	ADR	N/A	NA	3.17	NA	5	ADR	CLOSED
D.1.1.6	1021-1022D	CLOSED	ADR	N/A	NA	NA	NA	NA	ADR	OPEN
D.1.1.7	1021-1026D	OPEN	ADR	N/A	NA	4.11	NA	5	ADR	CLOSED
D.1.1.8	1021-1026D	CLOSED	ADR	N/A	NA	NA	NA	NA	ADR	OPEN
D.1.1.9	1021-1020D	CLOSED	ADR	N/A	NA	NA	NA	NA	ADR	CLOSED
D.1.1.10	1021-1020D	OPEN	ADR	N/A	NA	NA	NA	NA	ADR	OPEN

PERFORMED BY: (SIGNATURE) *[Signature]* DATE: 8/12/87 TIME: 1310  
 (SIGNATURE) *[Signature]* DATE: 8/10/87 TIME: 0720  
 (SIGNATURE) *[Signature]* DATE: 8/10/87 TIME: 0730  
 (SIGNATURE) *[Signature]* DATE: 8/10/87 TIME: 0740

REVIEWED BY: (SIGNATURE) \_\_\_\_\_ DATE: \_\_\_\_\_ TIME: \_\_\_\_\_

NOTE(S):  
 a) FULL-STROKE EXERCISE IS PLACED IN THE VALVE THROUGH ONE COMPLETE CYCLE OF OPERATION (I.E., NORMALLY CLOSED; FULL-STROKE EXERCISE BY OPENING AND THEN CLOSING THE VALVE OR FULL STROKE CHECK VALVES BY EXERCISING TO THE ALTERNATE POSITION) USING THE INDICATING LIGHTS TO VERIFY MOVEMENT OR CHANGES IN SYSTEM PRESSURE, FLOW RATE, LEVEL, TEMPERATURE OR STEM MOVEMENT. FULL-STROKE EXERCISE IS DOCUMENTED BY AN INITIAL IN THE FULL-STROKE EXERCISE COLUMN (APPROPRIATE COLUMN).  
 b) POSITION INDICATION TEST (PIT) IS PERFORMED TO VERIFY REMOTE VALVE POSITION INDICATORS ACCURATELY REFLECT VALVE POSITION (I.E., VALVE OPEN - RED INDICATOR ENERGIZED AND VALVE CLOSED - GREEN INDICATOR ENERGIZED). POSITION INDICATION TEST (PIT) IS SATISFACTORY AND DOCUMENTED BY AN INITIAL IN THE STEM OR OTHER COLUMN, AS APPROPRIATE. IF THE POSITION INDICATION TEST (PIT) IS NOT REQUIRED N/A THE STEM OR OTHER COLUMN, AS APPROPRIATE.  
 c) FULL STROKE TIME: CLOSING VALVE STROKE TIME SHALL BE FROM WHEN THE CONTROL SWITCH IS PLACED IN THE CLOSED POSITION UNTIL THE RED POSITION INDICATING LIGHT EXTINGUISHES. OPENING VALVE STROKE TIME SHALL BE FROM WHEN THE CONTROL SWITCH IS PLACED IN THE OPEN POSITION UNTIL THE GREEN POSITION INDICATING LIGHT EXTINGUISHES. TIMING BY STEM POSITION SHALL BE FROM WHEN THE CONTROL SWITCH IS PLACED IN THE PROPER POSITION UNTIL STEM MOVEMENT TERMINATES.  
 d) VALVES WITH FAIL SAFE ACTUATORS WILL BE TESTED TO VERIFY PROPER FAIL SAFE OPERATION UPON LOSS OF ACTUATOR POWER. WHEN THE VALVE IS SATISFACTORYLY FULL-STROKE EXERCISED BY AN INITIAL IN THE FAIL SAFE TEST COLUMN, FUNCTION IS SATISFACTORY AND DOCUMENTED BY AN INITIAL IN THE FAIL SAFE TEST COLUMN.

S = DEMOTES TECHNICAL SPECIFICATION REQUIREMENT  
 DM/SVI119A/III/2/CT

*[Signature]* 8/10/87 1450

System Restoration Checklist

Instruction Title: MSIV Full Stroke Operability Test

Verified By: Alfred Lubnered, ADR 8/10/87  
Michael J. Dammann mjd 8-10-87  
Paul Johnson PJJ 8/11/87  
 Signature/Initials Date  
Robert D. Johnson /RDR 8-12-87  
1-TR 3-12-87

LOCATION	COMPONENT MPL OR NAME	REQUIRED POSITION	FIRST	SECOND	REMARKS
			VERIF	VERIF	
1H13-P601	1B21-F022A	<del>Open</del> Closed	ADR	mjd	close <del>C.S. in AUTO</del> mjd 8-11-87
1H13-P601	1B21-F022B	<del>Open</del> Closed	ADR	mjd	close <del>C.S. in AUTO</del> mjd 8-11-87
1H13-P601	1B21-F022C	<del>Open</del> Closed	ADR	TR	close <del>C.S. in AUTO</del> mjd 8-11-87
1H13-P601	1B21-F022D	<del>Open</del> Closed	ADR	mjd	close <del>C.S. in AUTO</del> mjd 8-11-87
1H13-P601	1B21-F022A	<del>Open</del> Closed	mjd	ADR	close <del>C.S. in AUTO</del> mjd 8-11-87
1H13-P601	1B21-F022B	<del>Open</del> Closed	ADR	mjd	close <del>C.S. in AUTO</del> mjd 8-11-87
1H13-P601	1B21-F022C	<del>Open</del> Closed	TR	TR	close <del>C.S. in AUTO</del> mjd 8-11-87
1H13-P601	1B21-F022D	<del>Open</del> Closed	ADR	mjd	close <del>C.S. in AUTO</del> mjd 8-11-87

COMMENTS: VLVS are closed in condition 4  
 \_\_\_\_\_  
 \_\_\_\_\_

\* In Operational Condition 4 or 5, valve position may be determined by the Unit Supervisor.



SUE-821-12001

TEST PERFORMANCE

AUTHORIZATION TO START PREREQUISITES:

*J. A. Haulley*  
OPERATIONS UNIT SUPERVISOR

8/11/87 1230  
DATE AND TIME

AUTHORIZATION TO START TEST:

*J. P. Rice*  
SUPERVISING OPERATOR

8/11/87 2:445  
DATE AND TIME

INSTRUCTION COMPLETION

FULL  PARTIAL\*

\*See comments for extent of testing

TECH. SPEC. ACCEPTANCE CRITERIA

ACCEPTABLE  UNACCEPTABLE  NA

When both As Left and As Found data are taken, acceptance will be based on As Left data only.

OTHER DATA CRITERIA

ACCEPTABLE  UNACCEPTABLE  NA

When both As Left and As Found data are taken, acceptance will be based on As Left data only.

TASK COMPLETION

<sup>489-887</sup>  
 CREDIT\*\*  NO CREDIT

\*\*Task fully completed or all failed/not completed items tracked per LCD Tracking, Work Orders, etc.

COPIES IN EFFECT: 001 002

COMMENTS:

PARTIAL SUE FOR RETEST OF  
WO- 87-766 & 768

B21  
FOZZA  
8/11/87

LEAD PERFORMER'S SIGNATURE

*Joe Carr* 999

1530 8/11/87  
DATE AND TIME

OPERATIONS UNIT SUPERVISOR

*M.C. Smith*

8/12/87 2:00  
DATE AND TIME

SHIFT SUPERVISOR

NR

DATE AND TIME

(Required if Tech. Spec. Acceptance Criteria is Not Met, Otherwise Mark N/A)

TEST RESULTS REVIEW

Cannot close data over by

COMMENTS

Retest Data Acceptable

SYSTEM ENGINEER/RESPONSIBLE SECTION REVIEWER

*ANZI Reviewer* 8/14/87  
*Byron L. Anolis*

8/13/87  
DATE

*Scott*

8/17/87 25

Sign-Off Verification Sheet

PIT Required  
(Unit Supervisor)

[ / ] [ ]  
Yes No

SECTION/STEP

INITIALS

4.0 PREREQUISITES

1. Unit Supervisor's Authorization & PIT checkoff obtained. JK
2. Plant in operational condition 2 or 3, or with steam lines wet in Operational Condition, 4 or 5. JK
3. M&TE instrumentation properly recorded on appropriate data sheet. JK
4. RWP in effect if necessary. JK
5. MSIV ammeters indicating greater than 100 milliamps. JK

5.1 Surveillance Test

1. Supervising operator's authorization obtained. JK
2. Condenser Low Vac Bypass switches in Bypass, if condenser vacuum is below MSIV trip setpoint. JK
- 5.1.1.2 MSIV 1B21-F022A ammeters downscale. JK
- 5.1.1.5 MSIV 1B21-F028A ammeters downscale. JK
- 5.1.2.2 MSIV 1B21-F022B ammeters downscale. N/A
- 5.1.2.5 MSIV 1B21-F028B ammeters downscale. |
- 5.1.3.2 MSIV 1B21-F022C ammeters downscale. |
- 5.1.3.5 MSIV 1B21-F028C ammeters downscale. |
- 5.1.4.2 MSIV 1B21-F022D ammeters downscale. |
- 5.1.4.5 MSIV 1B21-F028D ammeters downscale. U

SECTION/STEP

INITIALS

5.1.5

§ 1. Calculate average fastest stroke time:

Steam line A fastest stroke time in section 5.1.1 (step 1 or 3)	3.2	<u>JK</u>
Steam line B fastest stroke time in section 5.1.2 (step 1 or 3)	+ N/A	_____
Steam line C fastest stroke time in section 5.1.3 (step 1 or 3)	+ N/A	_____
Steam line D fastest stroke time in section 5.1.4 (step 1 or 3)	+ N/A	_____
Total	= N/A	_____
Divide by 4	= N/A	_____

§ 2. Average stroke time is greater than or equal to 3 seconds.

Stopwatch COLE PARSONS

MPL 70-1733K Cal Date 5-27-87 Cal Due Date 10-27-87 Init JK

Comments: PARTIAL - DONE FOR RETESTS FOR  
W.O. 870000769  
W.O. 870000766

Performed By: JK Case JK 7-14-87  
 \_\_\_\_\_  
 \_\_\_\_\_  
 \_\_\_\_\_  
 \_\_\_\_\_  
 Signature Initials Date

§ Denotes Technical Specification requirement

MSIV FULL STROKE OPERABILITY TEST (1021) VALVE TESTING DATA SHEET

INSTRUCTION STEP NO.	VALVE MPI NUMBER	PRE-TEST POSITION	FULL-STROKE EXERCISE OF TRAVEL BY (INITIAL) \$ (a) \$ (b) \$ (c) \$ (d) \$ (e) \$ (f) \$ (g) \$ (h)	FULL STROKE TIME (SECONDS) OPEN \$ (c) \$ (d) \$ (e) \$ (f) \$ (g) \$ (h)	ACCEPTANCE MAXIMUM STROKE TIME (SECONDS) \$ OPEN \$ CLOSED	CRITERIA SAY (CHECK) Y N	FAIL-SAFE TEST (INITIAL) \$ (g)	POST TEST POSITION
D.1.1.1	1021-F022A	OPEN	gc N/A	NA 3.2	NA 5	✓	gc	CLOSED
D.1.1.3	1021-F022A	CLOSED	gc N/A	NA	NA	NA	NA	OPEN
D.1.1.4	1021-F020A	OPEN	gc N/A	NA 3.8	NA 5	NA	gc	CLOSED
D.1.1.6	1021-F020A	CLOSED	gc N/A	NA	NA	NA	NA	OPEN
D.1.2.1	1021-F022D	OPEN	gc A	NA	NA 5	NA	NA	CLOSED
D.1.2.3	1021-F022D	CLOSED	gc	NA	NA	NA	NA	OPEN
D.1.2.4	1021-F020D	OPEN	gc	NA	NA 5	NA	NA	CLOSED
D.1.2.6	1021-F020D	CLOSED	gc	NA	NA	NA	NA	OPEN

PERFORMED BY: (SIGNATURE) *gc* DATE *11/18/15* TIME *1515*  
 (SIGNATURE) *N/A* DATE *N/A* TIME *N/A*  
 (SIGNATURE) *N/A* DATE *N/A* TIME *N/A*

ISI REVIEWED BY: (SIGNATURE) \_\_\_\_\_ DATE \_\_\_\_\_ TIME \_\_\_\_\_

NOTES: a) FULL-STROKE EXERCISE IS PLACING THE VALVE THROUGH THE COMPLETE CYCLE OF OPERATION (I.E., NORMALLY CLOSED; FULL-STROKE EXERCISE BY OPENING AND THEN CLOSING THE VALVE OR FULL STROKE CHECK VALVES BY EXERCISING TO THEIR AT TERMINAL POSITION) USING THE INDICATING LINES TO VERIFY MOVEMENT OR CHANGES IN SYSTEM PRESSURE, FLOW RATE, LEVEL, TEMPERATURE OR STEM MOVEMENT. FULL-STROKE EXERCISE IS DOCUMENTED BY AN INITIAL IN THE FULL-STROKE EXERCISE COLUMN (APPROPRIATE COLUMN).  
 b) POSITION INDICATION TEST (PIT) IS PERFORMED TO VERIFY REMOTE VALVE POSITION INDICATORS ACCURATELY REFLECT VALVE POSITION (I.E., VALVE OPEN - RED INDICATOR ENERGIZED AND VALVE CLOSED - GREEN INDICATOR ENERGIZED). POSITION INDICATION TEST (PIT) IS SATISFACTORY AND DOCUMENTED BY AN INITIAL IN THE STEM OR OTHER COLUMN, AS APPROPRIATE. IF THE POSITION INDICATION TEST (PIT) IS NOT REQUIRED N/A THE STEM OR OTHER COLUMN, AS APPROPRIATE.  
 c) FULL STROKE TIME: CLOSING VALVE STROKE TIME SHALL BE FROM WHEN THE CONTROL SWITCH IS PLACED IN THE CLOSED POSITION UNTIL THE RED POSITION INDICATING LIGHT EXTINGUISHERS. OPENING VALVE STROKE TIME SHALL BE FROM WHEN THE CONTROL SWITCH IS PLACED IN THE OPEN POSITION UNTIL THE GREEN POSITION INDICATING LIGHT EXTINGUISHERS. TIMING BY STEM POSITION SHALL BE FROM WHEN THE CONTROL SWITCH IS PLACED IN THE PROPER POSITION UNTIL STEM MOVEMENT TERMINATES.  
 d) VALVES WITH FAIL SAFE ACTUATORS WILL BE TESTED TO VERIFY PROPER FAIL SAFE OPERATION UPON LOSS OF ACTUATOR POWER. WHEN THE VALVE IS SATISFACTORY FULL-STROKE EXERCISED BY THE CONTROL SWITCH; THE FAIL SAFE FUNCTION IS SATISFACTORY AND DOCUMENTED BY AN INITIAL IN THE FAIL SAFE TEST COLUMN.

S = DENOTES TECHNICAL SPECIFICATION REQUIREMENT

DM/SV119A/III/2/pw

Attachment 2  
 Sheet 1 of 2

OM7A: SVI-221-2001  
 Page: 14  
 Rev.: 3

MSIV FULL STROKE OPERABILITY TEST [1B21] VALVE TESTING DATA SHEET

INSTRUCTION STEP NO.	VALVE MFL NUMBER	PRE-TEST POSITION	FULL-STROKE EXERCISE OF TRAVEL BY (INITIAL) \$ (a) \$ (b)	OTHER \$ (a/b)	FULL STROKE TIME (SECONDS) OPEN \$ (c) \$ (d)	ACCEPTANCE TIME (SECONDS) \$ OPEN \$ CLOSED	CRITERIA SAT (CHECK) Y N	FAIL-SAFE TEST (INITIAL) \$ (d)	POST TEST POSITION
2.1.3.1	1B21-F022C	OPEN			NA	NA	NA	NA	CLOSED
2.1.3.2	1B21-F022C	CLOSED			NA	NA	NA	NA	OPEN
2.1.3.4	1B21-F020C	OPEN			NA	NA	NA	NA	CLOSED
2.1.3.6	1B21-F020C	CLOSED			NA	NA	NA	NA	OPEN
2.1.4.1	1B21-F022D	OPEN			NA	NA	NA	NA	CLOSED
2.1.4.3	1B21-F022D	CLOSED			NA	NA	NA	NA	OPEN
2.1.4.5	1B21-F020D	OPEN			NA	NA	NA	NA	CLOSED
2.1.4.6	1B21-F020D	CLOSED			NA	NA	NA	NA	OPEN

PERFORMED BY: (SIGNATURE) \_\_\_\_\_ DATE \_\_\_\_\_ TIME \_\_\_\_\_  
 (SIGNATURE) \_\_\_\_\_ DATE \_\_\_\_\_ TIME \_\_\_\_\_  
 (SIGNATURE) \_\_\_\_\_ DATE \_\_\_\_\_ TIME \_\_\_\_\_  
 ISI REVIEWED BY: (SIGNATURE) \_\_\_\_\_ DATE \_\_\_\_\_ TIME \_\_\_\_\_

NOTE(S) a) FULL-STROKE EXERCISE IS PLACING THE VALVE THROUGH ONE COMPLETE CYCLE OF OPERATION (I.E., NORMALLY CLOSED; FULL-STROKE EXERCISE BY OPENING AND THEN CLOSING THE VALVE OR FULL STROKE CHECK VALVES BY EXERCISING TO THEIR ALTERNATE POSITION) USING THE INDICATING LIGHTS TO VERIFY MOVEMENT OR CHANGES IN SYSTEM PRESSURE, FLOW RATE, LEVEL, TEMPERATURE OR STEM MOVEMENT. FULL-STROKE EXERCISE IS DOCUMENTED BY AN INITIAL IN THE FULL-STROKE EXERCISE COLUMN (APPROPRIATE COLUMN).  
 b) POSITION INDICATION TEST (PIT) IS PERFORMED TO VERIFY REMOTE VALVE POSITION INDICATORS ACCURATELY REFLECT VALVE POSITION (I.E., VALVE OPEN - RED INDICATOR ENERGIZED AND VALVE CLOSED - GREEN INDICATOR ENERGIZED). POSITION INDICATION TEST (PIT) IS SATISFACTORY AND DOCUMENTED BY AN INITIAL IN THE STEM OR OTHER COLUMN, AS APPROPRIATE. IF THE POSITION INDICATION TEST (PIT) IS NOT REQUIRED N/A THE STEM OR OTHER COLUMN, AS APPROPRIATE.  
 c) FULL STROKE TIME: CLOSING VALVE STROKE TIME SHALL BE FROM WHEN THE CONTROL SWITCH IS PLACED IN THE CLOSE POSITION UNTIL THE RED POSITION INDICATING LIGHT EXTINGUISHES. OPENING VALVE STROKE TIME SHALL BE FROM WHEN THE CONTROL SWITCH IS PLACED IN THE OPEN POSITION UNTIL THE GREEN POSITION INDICATING LIGHT EXTINGUISHES. TIMING BY STEM POSITION SHALL BE FROM WHEN THE CONTROL SWITCH IS PLACED IN THE PROPER POSITION UNTIL STEM MOVEMENT TERMINATES.  
 d) VALVES WITH FAIL SAFE ACTUATORS WILL BE TESTED TO VERIFY PROPER FAIL SAFE OPERATION UPON LOSS OF ACTUATOR POWER. WHEN THE VALVE IS SATISFACTORY FULL-STROKE EXERCISED BY AN INITIAL IN THE FAIL-SAFE TEST COLUMN, FUNCTION IS SATISFACTORY AND DOCUMENTED BY AN INITIAL IN THE FAIL-SAFE TEST COLUMN.

\$ = DENOTES TECHNICAL SPECIFICATION REQUIREMENT

System Restoration Checklist

Instruction Title: MSIV Full Stroke Operability Test

Verified By:

[Signature] / [Initials]  
[Signature] / [Initials]

7/11/87  
8-11-87

Signature/Initials

Date

LOCATION	COMPONENT MPL OR NAME	REQUIRED POSITION	FIRST	SECOND	REMARKS
			VERIF	VERIF	
1H13-P601	1B21-F022A	Open*	<u>[Signature]</u>	<u>[Signature]</u>	C.S. in AUTO
1H13-P601	1B21-F022B	Open*	NA	NA	C.S. in AUTO
1H13-P601	1B21-F022C	Open*	NA	NA	C.S. in AUTO
1H13-P601	1B21-F022D	Open*	NA	NA	C.S. in AUTO
1H13-P601	1B21-F028A	Open*	<u>[Signature]</u>	<u>[Signature]</u>	C.S. in AUTO
1H13-P601	1B21-F028B	Open*	NA	NA	C.S. in AUTO
1H13-P601	1B21-F028C	Open*	NA	NA	C.S. in AUTO
1H13-P601	1B21-F028D	Open*	NA	NA	C.S. in AUTO

COMMENTS:

MSIVs LEFT IN CLOSED POSITION  
PER U.S. DIRECTION

\* In Operational Condition 4 or 5, valve position may be determined by the Unit Supervisor.

DW/SV119A/X/pw

DATA PACKAGE COVER SHEET

FORM 48 6687 REV 10/86

PM-1105-1

INSTRUCTION NO.

SUI-B21-T20

TEST PERFORMANCE

AUTHORIZATION TO START PREREQUISITES:

*[Signature]*  
OPERATIONS UNIT SUPERVISOR

8/12/87  
DATE

AUTHORIZATION TO START TEST:

*[Signature]*  
SUPERVISING OPERATOR

8/12/87  
DATE

INSTRUCTION COMPLETION

FULL

PARTIAL\*

\*See comments for extent of test

TECH. SPEC. ACCEPTANCE CRITERIA

ACCEPTABLE

UNACCEPTABLE

NA

When both As Left and As Four acceptance will be based on As

OTHER DATA CRITERIA

ACCEPTABLE

UNACCEPTABLE

NA

When both As Left and As Four acceptance will be based on As

TASK COMPLETION

CREDIT\*\*

NO CREDIT

\*\*Task fully completed or all failure items tracked per LDC Tracking

TON'S IN EFFECT: 02, 01

COMMENTS: Partial 5.1.3 for 28C only AS & Retest FO  
WO 87-764.

LEAD PERFORMER'S SIGNATURE

*[Signature]*

8/12/87  
DATE

OPERATIONS UNIT SUPERVISOR

*[Signature]*

8/12/87  
DATE

SHIFT SUPERVISOR

NA

(Required if Tech. Spec. Acceptance Criteria Is Not Met, Otherwise Mark N/A)

TEST RESULTS REVIEW

Cannot Close

COMMENTS: Retest Data Acceptable

SYSTEM ENGINEER/RESPONSIBLE SECTION REVIEWER

*[Signature]*

*[Signature]*

8/12/87  
DATE

PARTIAL  
1B21-FO28C  
8/12/87





SECTION/STEP

INITIALS

5.1.5

§ 1. Calculate Average fastest stroke time:

Steam line A fastest stroke time in section 5.1.1 (step 1 or 3) \_\_\_\_\_

Steam line B fastest stroke time in section 5.1.2 (step 1 or 3) + \_\_\_\_\_

Steam line C fastest stroke time in section 5.1.3 (step 1 or 3) + \_\_\_\_\_

Steam line D fastest stroke time in section 5.1.4 (step 1 or 3) + \_\_\_\_\_

Total = \_\_\_\_\_

Divide by 4 = \_\_\_\_\_

§ 2. Average stroke time is greater than or equal to 3 seconds.

Stopwatch \_\_\_\_\_

MPL W70-20221 Cal Date 6-10-87 Cal Due Date 12-10-87 Inst: [Signature]

Comments: initial per W0 sect 5.1.3 for 280  
only

Performed By: [Signature] [Signature] [Signature] [Signature]  
 \_\_\_\_\_  
 \_\_\_\_\_  
 \_\_\_\_\_  
 Signature Initials Date

§ Denotes Technical Specification requirement

*MA 8/14/87*

MSIV FULL STROKE OPERABILITY TEST (1021) VALVE TESTING DATA SHEET

INSTRUCTION STEP NO.	VALVE MPL NUMBER	PRE-TEST POSITION	FULL-STROKE EXERCISE OF TRAVEL BY (INITIAL)		ACCEPTANCE	CRITERIA (CHECK)	FAIL-SAFE TEST (INITIAL)	POST TEST POSITION
			STEM (a)	OTHER (b)				
D.J.1.1	1021-F022A	OPEN			NA	NA	NA	CLOSED
D.J.1.3	1021-F022A	CLOSED			NA	NA	NA	OPEN
D.J.1.4	1021-F020A	OPEN			NA	NA	NA	CLOSED
D.J.1.6	1021-F020A	CLOSED			NA	NA	NA	OPEN
D.J.2.1	1021-F022B	OPEN			NA	NA	NA	CLOSED
D.J.2.3	1021-F022B	CLOSED			NA	NA	NA	OPEN
D.J.2.4	1021-F020B	OPEN			NA	NA	NA	CLOSED
D.J.2.6	1021-F020B	CLOSED			NA	NA	NA	OPEN

PERFORMED BY: (SIGNATURE) \_\_\_\_\_ INITIAL \_\_\_\_\_ DATE \_\_\_\_\_ TIME \_\_\_\_\_  
 (SIGNATURE) \_\_\_\_\_ INITIAL \_\_\_\_\_ DATE \_\_\_\_\_ TIME \_\_\_\_\_  
 (SIGNATURE) \_\_\_\_\_ INITIAL \_\_\_\_\_ DATE \_\_\_\_\_ TIME \_\_\_\_\_  
 ISI REVIEWED BY: (SIGNATURE) \_\_\_\_\_ DATE \_\_\_\_\_ TIME \_\_\_\_\_

NOTES: a) FULL-STROKE EXERCISE IS PLACING THE VALVE THROUGH ONE COMPLETE CYCLE OF OPERATION (I.E., FULL STROKE EXERCISE BY OPENING AND THEN CLOSING THE VALVE OR FULL STROKE CHECK VALVES BY EXERCISING TO THEIR ALTERNATE POSITION) USING THE INDICATING LIGHTS TO VERIFY MOVEMENT OR CHANGES IN SYSTEM PRESSURE, FLOW RATE, LEVEL, TEMPERATURE OR STEM MOVEMENT. FULL-STROKE EXERCISE IS DOCUMENTED BY AN INITIAL IN THE FULL-STROKE EXERCISE COLUMN (APPROPRIATE COLUMN).  
 b) POSITION INDICATION TEST (PIT) IS PERFORMED TO VERIFY REMOTE VALVE POSITION INDICATORS ACCURATELY REFLECT VALVE POSITION (I.E., VALVE OPEN - RED INDICATOR ENERGIZED AND VALVE CLOSED - GREEN INDICATOR ENERGIZED). POSITION INDICATION TEST (PIT) IS SATISFACTORILY AND DOCUMENTED BY AN INITIAL IN THE STEM OR OTHER COLUMN, AS APPROPRIATE. IF THE POSITION INDICATION TEST (PIT) IS NOT REQUIRED, N/A THE STEM OR OTHER COLUMN, AS APPROPRIATE.  
 c) FULL STROKE TIME: CLOSING VALVE STROKE TIME SHALL BE FROM WHEN THE CONTROL SWITCH IS PLACED IN THE CLOSE POSITION UNTIL THE RED POSITION INDICATING LIGHT EXTINGUISHES. OPENING VALVE STROKE TIME SHALL BE FROM WHEN THE CONTROL SWITCH IS PLACED IN THE OPEN POSITION UNTIL THE GREEN POSITION INDICATING LIGHT EXTINGUISHES. TIMING BY STEM POSITION SHALL BE FROM WHEN THE CONTROL SWITCH IS PLACED IN THE PROPER POSITION UNTIL STEM MOVEMENT INITIATES.  
 d) VALVES WITH FAIL SAFE ACTUATORS WILL BE TESTED TO VERIFY PROPER FAIL SAFE OPERATION UPON LOSS OF ACTUATOR POWER. WHEN THE VALVE IS SATISFACTORILY FULL-STROKE EXERCISED BY THE CONTROL SWITCH, THE FAIL SAFE FUNCTION IS SATISFACTORY AND DOCUMENTED BY AN INITIAL IN THE FAIL SAFE TEST COLUMN.

S - DEMO15 TECHNICAL SPECIFICATION REQUIREMENT  
 DM/SV1119A/HH/2/pw

Approved By: \_\_\_\_\_  
 Date: 1/08/02

OM7A: SVI-221-T3001  
 Page: 16  
 Rev: 3

N/A *D* 8/2/02

MSIV FULL STROKE OPERABILITY TEST [1021] VALVE TESTING DATA SHEET

INSTRUCTION STEP NO.	VALVE MPL NUMBER	PRE- TEST POSITION	FULL-STROKE EXERCISE		FULL STROKE TIME (SECONDS) OPEN § (c) § (c)	ACCEPTANCE MAXIMUM STROKE TIME (SECONDS) § OPEN § CLOSE (IN	CRITERIA SAT (CHECK) Y N	FAIL-SAFE TEST (INITIAL) § (d)	POST TEST POSITION
			BE TRAVEL BY (INITIAL) STEM § (b)	OTHER STEM § (b)					
P.J.J.1	1021-F022C	OPEN	NA	NA	NA	5	N/A	CLOSED	
P.J.J.2	1021-F022C	CLOSED	NA	NA	NA	NA	NA	OPEN	
P.J.J.3	1021-F020C	OPEN	NA	NA	1.59	2	NA	CLOSED	
P.J.J.4	1021-F020C	CLOSED	NA	NA	NA	NA	NA	OPEN	
P.J.J.5	1021-F022D	OPEN	NA	NA	NA	5	NA	CLOSED	
P.J.J.6	1021-F022D	CLOSED	NA	NA	NA	NA	NA	OPEN	
P.J.J.7	1021-F020D	OPEN	NA	NA	NA	5	NA	CLOSED	
P.J.J.8	1021-F020D	CLOSED	NA	NA	NA	NA	NA	OPEN	



PERFORMED BY: (SIGNATURE) *[Signature]* DATE 8/12/82 TIME 1744  
 (SIGNATURE) \_\_\_\_\_ TIME \_\_\_\_\_  
 (SIGNATURE) \_\_\_\_\_ TIME \_\_\_\_\_  
 REVIEWED BY: (SIGNATURE) \_\_\_\_\_ DATE \_\_\_\_\_ TIME \_\_\_\_\_

NOTES: a) FULL-STROKE EXERCISE IS PLACED IN THE VALVE THROUGH ONE COMPLETE CYCLE OF OPERATION (I.E., NORMALLY CLOSED; FULL-STROKE EXERCISE BY OPENING AND THEN CLOSING THE VALVE OR FULL STROKE CHECK VALVES BY EXERCISING TO THEIR ALTERNATE POSITION) USING THE INDICATING LIGHTS TO VERIFY MOVEMENT OR CHANGES IN SYSTEM PRESSURE, FLOW RATE, LEVEL, TEMPERATURE OR STEM MOVEMENT. FULL-STROKE EXERCISE IS DOCUMENTED BY AN INITIAL IN THE FULL-STROKE EXERCISE COLUMN (APPROPRIATE COLUMN).  
 b) POSITION INDICATION TEST (PIT) IS PERFORMED TO VERIFY REMOTE VALVE POSITION INDICATORS ACCURATELY REFLECT VALVE POSITION (I.E., VALVE OPEN - RED INDICATOR ENERGIZED AND VALVE CLOSED - GREEN INDICATOR ENERGIZED). POSITION INDICATION TEST (PIT) IS SATISFACTORY AND DOCUMENTED BY AN INITIAL IN THE STEM OR OTHER COLUMN, AS APPROPRIATE. IF THE POSITION INDICATION TEST (PIT) IS NOT REQUIRED N/A THE STEM OR OTHER COLUMN, AS APPROPRIATE.  
 c) FULL STROKE TIME: CLOSING VALVE STROKE TIME SHALL BE FROM WHEN THE CONTROL SWITCH IS PLACED IN THE CLOSE POSITION UNTIL THE RED POSITION INDICATING LIGHT EXTINGUISHES. OPENING VALVE STROKE TIME SHALL BE FROM WHEN THE CONTROL SWITCH IS PLACED IN THE OPEN POSITION UNTIL THE GREEN POSITION INDICATING LIGHT EXTINGUISHES. TIMING BY STEM POSITION SHALL BE FROM WHEN THE CONTROL SWITCH IS PLACED IN THE PROPER POSITION UNTIL STEM MOVEMENT TERMINATES.  
 d) VALVES WITH FAIL SAFE ACTUATORS WILL BE TESTED TO VERIFY PROPER FAIL SAFE OPERATION UPON LOSS OF ACTUATOR POWER. WHEN THE VALVE IS SATISFACTORY FULL-STROKE EXERCISE BY AN INITIAL IN THE FAIL SAFE TEST COLUMN, AS APPROPRIATE.

§ = DENOTES TECHNICAL SPECIFICATION REQUIREMENT  
 DM/SVI119A/HH/2/CL

System Restoration Checklist

Instruction Title: MSIV Full Stroke Operability Test

Verified By:  8.13<sup>20</sup>/87  
 8/12/87  
Signature/Initials Date

LOCATION	COMPONENT MPL OR NAME	REQUIRED POSITION	FIRST	SECOND	REMARKS
			VERIF	VERIF	
1H13-P601	1B21-F022A	Open*			C.S. in AUTO
1H13-P601	1B21-F022B	Open*			C.S. in AUTO
1H13-P601	1B21-F022C	Open*			C.S. in AUTO
1H13-P601	1B21-F022D	Open*			C.S. in AUTO
1H13-P601	1B21-F025A	Open*			C.S. in AUTO
1H13-P601	1B21-F025B	Open*			C.S. in AUTO
1H13-P601	1B21-F025C	<del>Closed</del> Open*			C.S. in AUTO
1H13-P601	1B21-F025D	Open*			C.S. in AUTO

COMMENTS: in op cond of valve test 8/12/87  
left closed - Partial per unit  
force a y valve operated:

\* In Operational Condition 4 or 3, valve position may be determined by the Unit Supervisor.

DATA PACKAGE COVER SHEET

FORM NO. 6687 REV 10/86

PMP-1109-1

INSTRUCTION NO.

SVI-B21-T2001

TEST PERFORMANCE

AUTHORIZATION TO START PREREQUISITES:

John Messina  
OPERATIONS UNIT SUPERVISOR

10/1/87 2327  
DATE AND TIME

AUTHORIZATION TO START TEST:

L J Bush  
SUPERVISING OPERATOR

10-8-87 2349  
DATE AND TIME

INSTRUCTION COMPLETION

FULL  PARTIAL

\*See comments for extent of testing

TECH. SPEC. ACCEPTANCE CRITERIA

ACCEPTABLE  UNACCEPTABLE  NA

When both As Left and As Found data are taken, acceptance will be based on As Left data only.

OTHER DATA CRITERIA

ACCEPTABLE  UNACCEPTABLE  NA

When both As Left and As Found data are taken, acceptance will be based on As Left data only.

TASK COMPLETION

CREDIT\*\*  NO CREDIT

\*\*Task fully completed or all failed/not completed items tracked per LCD Tracking, Work Orders, etc.

TON'S IN EFFECT:

01 & 02

COMMENTS:

\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_

LEAD PERFORMER'S SIGNATURE

Bennett

10-9-87 1730  
DATE AND TIME

OPERATIONS UNIT SUPERVISOR

[Signature]

10/9/87 1753  
DATE AND TIME

SHIFT SUPERVISOR

N/A.

(Required if Tech. Spec. Acceptance Criteria is not met, otherwise mark N/A)

DATE AND TIME

TEST RESULTS REVIEW

Closed 10-10-87 ✓

COMMENTS

\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_

SYSTEM ENGINEER/RESPONSIBLE SECTION REVIEWER

DATE

File credit  
10/9/87

4/10

Sign-Off Verification Sheet

PIT Required  
(Unit Supervisor)

[ ]  
Yes No

SECTION/STEP

INITIALS

4.0 PREREQUISITES

1. Unit Supervisor's Authorization & PIT checkoff obtained. LAB
2. Plant in operational condition 2 or 3, or with steam lines wet in Operational Condition, 4 or 5. LAB
3. M&TE instrumentation properly recorded on appropriate data sheet. LAB
4. RWP in effect if necessary. LAB
5. MSIV ammeters indicating greater than 100 milliamps. N/A

5.1 Surveillance Test

1. Supervising operator's authorization obtained. LAB
2. Condenser Low Vac Bypass switches in Bypass, if condenser vacuum is below MSIV trip setpoint. LAB
- 5.1.1.2 MSIV 1B21-F022A ammeters downscale. PK
- 5.1.1.5 MSIV 1B21-F026A ammeters downscale. LAB
- 5.1.2.2 MSIV 1B21-F022B ammeters downscale. PK
- 5.1.2.5 MSIV 1B21-F026B ammeters downscale. LAB
- 5.1.3.2 MSIV 1B21-F022C ammeters downscale. PK
- 5.1.3.5 MSIV 1B21-F026C ammeters downscale. LAB
- 5.1.4.2 MSIV 1B21-F022D ammeters downscale. PK
- 5.1.4.5 MSIV 1B21-F026D ammeters downscale. LAB



MSIV FULL STROKE OPERABILITY TEST [1021] VALVE TESTING DATA SHEET

INSTRUCTION SLIP NO.	VALVE MPT NUMBER	PRE- TEST POSITION	FULL-STROKE EXERCISE OF TRAVEL BY (INITIAL)		ACCEPTANCE MAXIMUM STROKE TIME (SECONDS)	CRITERIA (CHECK) SAT	FAIL-SAFE (INITIAL) S (d)	POST TEST POSITION
			UP S (a)	DOWN S (b)				
D.1.1.1	1021-1022A	OPEN	BP	BP	NA	✓	NA	CLOSED
D.1.1.3	1021-1022A	CLOSED	BP	BP	NA	NA	NA	OPEN
D.1.1.4	1021-1020A	OPEN	WAS	WAS	NA	✓	NA	CLOSED
D.1.1.6	1021-1020A	CLOSED	WAS	WAS	NA	NA	NA	OPEN
D.1.2.1	1021-1020B	OPEN	BP	BP	NA	✓	NA	CLOSED
D.1.2.3	1021-1020B	CLOSED	BP	BP	NA	NA	NA	OPEN
D.1.2.4	1021-1020B	OPEN	WAS	WAS	NA	✓	NA	CLOSED
D.1.2.6	1021-1020B	CLOSED	WAS	WAS	NA	NA	NA	OPEN

PERFORMED BY: (SIGNATURE) *S. Brind* INITIAL *WAS* DATE *10-4-87* TIME *0125*  
 (SIGNATURE) *Bernard Pfl* INITIAL *BP* DATE *10-9-87* TIME *1730*  
 (SIGNATURE) \_\_\_\_\_ INITIAL \_\_\_\_\_ DATE \_\_\_\_\_ TIME \_\_\_\_\_

ISI REVIEWED BY: (SIGNATURE) \_\_\_\_\_ DATE \_\_\_\_\_ TIME \_\_\_\_\_

NOTE(S)  
 a) FULL-STROKE EXERCISE IS PLACING THE VALVE THROUGH ONE COMPLETE CYCLE OF OPERATION (I.E., NORMALLY CLOSED TO FULL-STROKE EXERCISE BY OPENING, AND THEN CLOSING THE VALVE OR FULL STROKE CHECK VALVES BY EXERCISING TO THE IN ALTERNATE POSITION) USING THE INDICATING LIGHTS TO VERIFY MOVEMENT OR CHANGES IN SYSTEM PRESSURE, FLOW RATE, LEVEL, TEMPERATURE OR STEAM MOVEMENT. FULL-STROKE EXERCISE IS DOCUMENTED BY AN INITIAL IN THE FULL-STROKE EXERCISE COLUMN (APP. OPERATE COLUMN).  
 b) POSITION INDICATION TEST (PIT) IS PERFORMED TO VERIFY REMOTE VALVE POSITION INDICATORS ACCURATELY REFLECT VALVE POSITION (I.E., VALVE OPEN - RED INDICATOR ENERGIZED AND VALVE CLOSED - GREEN INDICATOR ENERGIZED). POSITION INDICATION TEST (PIT) IS SATISFACTORY AND DOCUMENTED BY AN INITIAL IN THE STEM OR OTHER COLUMN, AS APPROPRIATE. IF THE POSITION INDICATION TEST (PIT) IS NOT REQUIRED N/A THE STEM OR OTHER COLUMN, AS APPROPRIATE.  
 c) FULL STROKE TIME: CLOSING VALVE STROKE TIME SHALL BE FROM WHEN THE CONTROL SWITCH IS PLACED IN THE CLOSED POSITION UNTIL THE RED POSITION INDICATING LIGHT EXTINGUISHES. OPENING VALVE STROKE TIME SHALL BE FROM WHEN THE CONTROL SWITCH IS PLACED IN THE OPEN POSITION UNTIL THE GREEN POSITION INDICATING LIGHT EXTINGUISHES. TIMING BY STEM POSITION SHALL BE FROM WHEN THE CONTROL SWITCH IS PLACED IN THE PROPER POSITION UNTIL STEM MOVEMENT TERMINATES.  
 d) VALVES WITH FAIL SAFE ACTUATORS WILL BE TESTED TO VERIFY PROPER FAIL SAFE OPERATION UPON LOSS OF ACTUATOR POWER. WHEN THE VALVE IS SATISFACTORY FULL-STROKE EXERCISED BY THE CONTROL SWITCH THE FAIL SAFE FUNCTION IS SATISFACTORY AND DOCUMENTED BY AN INITIAL IN THE FAIL SAFE TEST COLUMN.

S = DENOTES TECHNICAL SPECIFICATION REQUIREMENT

DM/SV1119A/1001/2/mw



MSIV FULL STROKE OPERABILITY TEST (1021) VALVE TESTING DATA SHEET

INSTRUCTION SHEET NO.	VALVE MP# NUMBER	PRE-TEST POSITION	FULL-STROKE EXERCISE OF TRAVEL BY (INITIAL)		FULL STROKE TIME (SECONDS)	ACCEPTANCE MAXIMUM STROKE TIME (SECONDS)		CRITERIA SAT (CHECK)	FAIL-SAFE TEST (INITIAL)	POST TEST POSITION
			STEM \$ (a)	OTHER \$ (a/b)		\$ OPEN	\$ CLOSED			
P.1.3.1	1021-1022G	OPEN	W	W	NA	NA	3.8	Y	W	CLOSED
P.1.3.2	1021-1022G	CLOSED	W	W	NA	NA	NA	NA	W	OPEN
P.1.3.4	1021-1020G	OPEN	W	W	NA	NA	13.5	Y	W	CLOSED
P.1.3.6	1021-1020G	CLOSED	W	W	NA	NA	NA	NA	W	OPEN
P.1.4.1	1021-1022D	OPEN	W	W	NA	NA	3.7	Y	W	CLOSED
P.1.4.3	1021-1022D	CLOSED	W	W	NA	NA	NA	NA	W	OPEN
P.1.4.5	1021-1020D	OPEN	W	W	NA	NA	4.0	Y	W	CLOSED
P.1.4.6	1021-1020D	CLOSED	W	W	NA	NA	NA	NA	W	OPEN

PERFORMED BY: (SIGNATURE) *D. D. Reed* INITIAL *W* DATE *10-2-87* TIME *0153*  
 (SIGNATURE) *D. D. Reed* INITIAL *W* DATE *10-9-87* TIME *1730*  
 (SIGNATURE) INITIAL DATE TIME

REVIEWED BY: (SIGNATURE) INITIAL DATE TIME

NOTES: a) FULL-STROKE EXERCISE IS PLACING THE VALVE THROUGH ONE COMPLETE CYCLE OF OPERATION (I.e., NORMALLY CLOSED; FULL-STROKE EXERCISE BY OPENING AND THEN CLOSING THE VALVE ON FULL STROKE CHECK VALVES BY EXERCISING TO THEIR ALTERNATE POSITION) USING THE INDICATING LEVERS TO VERIFY MOVEMENT OR CHANGES IN SYSTEM PRESSURE, FLOW RATE, LEVEL, TEMPERATURE OR STEM MOVEMENT. FULL-STROKE EXERCISE IS UNOCCUPIED BY AN INITIAL IN THE FULL-STROKE EXERCISE COLUMN (APPROPRIATE COLUMN).  
 b) POSITION INDICATION TEST (PIT) IS PERFORMED TO VERIFY REMOTE VALVE POSITION INDICATORS ACCURATELY REFLECT VALVE POSITION (I.e., VALVE OPEN - RED INDICATOR ENERGIZED AND VALVE CLOSED - GREEN INDICATOR ENERGIZED). POSITION INDICATION TEST (PIT) IS SATISFACTORY AND DOCUMENTED BY AN INITIAL IN THE STEM OR OTHER COLUMN, AS APPROPRIATE.  
 c) FULL STROKE TIME: CLOSING VALVE STROKE TIME SHALL BE FROM WHEN THE CONTROL SWITCH IS PLACED IN THE CLOSED POSITION UNTIL THE RED POSITION INDICATING LIGHT EXTINGUISHES. OPENING VALVE STROKE TIME SHALL BE FROM WHEN THE CONTROL SWITCH IS PLACED IN THE OPEN POSITION UNTIL THE GREEN POSITION INDICATING LIGHT EXTINGUISHES. TIMING BY STEM POSITION SHALL BE FROM WHEN THE CONTROL SWITCH IS PLACED IN THE PROPER POSITION UNTIL STEM MOVEMENT TERMINATES.  
 d) VALVES WITH FAIL SAFE ACTUATORS WILL BE TESTED TO VERIFY PROPER FAIL SAFE OPERATION UPON LOSS OF ACTUATOR POWER. WHILE THE VALVE IS SATISFACTORY FULL-STROKE EXERCISED BY THE CONTROL SWITCH THE FAIL SAFE FUNCTION IS SATISFACTORY AND DOCUMENTED BY AN INITIAL IN THE FAIL SAFE TEST COLUMN.

S = DEMONSTRATES TECHNICAL SPECIFICATION REQUIREMENT  
 DM/SV1119A/101/2/CL

REV: 15  
 DATE: 10-2-87

APPENDIX 2 (CONT.)

System Restoration Checklist

Instruction Title: MSIV Full Stroke Operability Test

Verified By:

*Bennett M, H*  
*Michael J. Sweeney, mjs*

10-9-87

10-9-87

Signature/Initials

Date

LOCATION	COMPONENT MPL OR NAME	REQUIRED POSITION	FIRST	SECOND	REMARKS
			VERIF	VERIF	
1H13-P601	1B21-F022A	Open*	<i>gr</i>	<i>mjs</i>	* C.S. in AUTO
1H13-P601	1B21-F022B	Open*	<i>gr</i>	<i>mjs</i>	* C.S. in AUTO
1H13-P601	1B21-F022C	Open*	<i>gr</i>	<i>mjs</i>	* C.S. in AUTO
1H13-P601	1B21-F022D	Open*	<i>gr</i>	<i>mjs</i>	* C.S. in AUTO
1H13-P601	1B21-F028A	Open*	<i>gr</i>	<i>mjs</i>	* C.S. in AUTO
1H13-P601	1B21-F028B	Open*	<i>gr</i>	<i>mjs</i>	* C.S. in AUTO
1H13-P601	1B21-F028C	Open*	<i>gr</i>	<i>mjs</i>	* C.S. in AUTO
1H13-P601	1B21-F028D	Open*	<i>gr</i>	<i>mjs</i>	* C.S. in AUTO

COMMENTS:

\* All Valves Closed, C/S in CLOSE  
due to CONDITION 4.

\* In Operational Condition 4 or 5, valve position may be determined by the Unit Supervisor.

DW/SV119A/X/pw

THE CLEVELAND ELECTRIC ILLUMINATING COMPANY  
PERRY NUCLEAR POWER PLANT

MEMORANDUM

TO: G. G. Rhoads      ROOM: E220      FROM: J. P. Eppich *JPE*      DATE: November 9, 1987  
PHONE: 5225      ROOM: E110  
SUBJECT: MSIV CLOSURE/SCRAM TEST

Engineering was tasked with determining what the safety consequences would be if one main steam line failed to isolate during the MSIV closure/scram test at 100% reactor power. The determination was made in a two step process. First, General Electric examined this event in light of previously analyzed transients which are documented in the FSAR. General Electric analyzed the effects on the reactor's physical response to the transient and determined the transient would be within previously analyzed events and would therefore not adversely effect the plant. The second was done by MDS/Piping and Equipment Analysis Element and discussed the specific effects on the main steam piping. The conclusion of this analysis was that there would be no adverse effect on main steam piping. Both responses therefore concluded that no adverse consequences would result since analyzed transients/design bases are bounding and that Startup Test results, to date, support this conclusion.

GENERAL  ELECTRIC

PERRY SITE

NUCLEAR ENERGY BUSINESS OPERATIONS

GENERAL ELECTRIC COMPANY • 175 CURTNER AVENUE • SAN JOSE, CALIFORNIA 95125

November 6, 1987

To: John Eppich, Senior Project Engineer  
NSSS/Piping/Equipment  
Cleveland Electric Illuminating

Subject: Effects of Isolation of 3 Main Steam Lines

In response to your questions in regard to possible transient effects if the present condition of the "D" MSIV's (F022D and F028D failed to close during performance of an SVI) had gone undetected, the following comments are offered.

Two FSAR transients bound the expected system transients.

- a. Turbine trip with bypass system failure (figure 15.2-5)
  - Vessel pressure rise approximately 160psi
  - SRV's lift (safety)
  - No MSIV closure
  
- b. Three second closure of all MSIV's (figure 15.2-6)
  - Vessel pressure rise approximately 120psi
  - Relief valves lift


These transients result in vessel pressure increases of approximately 160 and 120psi, respectively. Since total steam flow reduction is greater in both of these transients than expected if 3 of the 4 main steam lines were to isolate, the expected vessel pressure rise is less than 120psi. In a turbine trip, MSIV closure does not occur, so this transient is more limiting than the 3 steam line isolation case from a piping pressure transient standpoint.

In terms of steam flow, the steam flow in any one steam line is limited by the driving pressure drop in the line.

GENERAL  ELECTRIC

The successful completion of generator load reject startup test (STI B21-027) with bypass valves has shown that the associated steam flows are of no consequence to the system design. Figure 15.2-9 of the FSAR indicates the predicted pressure rise for this event is approximately 115psi. Since the total reduction in steam flow is similar in this case to that expected to occur in a 3 line isolation, a similar reactor pressure transient should result. Though not absolutely conclusive, the successful completion of the load reject test indicates that the steam flows expected for the unanalyzed event are of no adverse consequences.

In conclusion, the transient effects of the unanalyzed event with one steam line failing to isolate are similar to those experienced in STI B21-027 and are considered to have no adverse consequences to the plant.



T. R. McIntyre, Manager  
Perry Site Engineering

TRM/vjc

cc: J. J. Larsen  
J. Z. Sherk  
D. D. Jones

THE CLEVELAND ELECTRIC ILLUMINATING COMPANY  
PERRY NUCLEAR POWER PLANT

MEMORANDUM

---

TO: J. P. Eppich      ROOM: E110      FROM: *JEM* J. E. Meyer      DATE: November 6, 1987  
PHONE: 6635      ROOM: E150  
SUBJECT: MAIN STEAM LINE DESIGN

This memo is in regards to your question on consequences from failure to isolate one main steam line during MSIV closure/scram test at 100% power. No problems are anticipated from this event as detailed below.

THERMAL

The steam lines are analyzed for closure of the MSIV's on any one line. This analysis is equally appropriate for one line operating and three lines closed. The slope on the lines and the equalizing line will ensure no significant thermal expansion exists in this operating mode. The before seat drain on F020 and continual blowdown from the low point on the steam line will keep live steam in the lines isolated by MSIV closure.

PRESSURE

The piping wall thickness is in excess of that required for 1250 psig operating pressure. Transient pressure spikes from this event are far less severe than the pressure spike from main steam stop valve closure which was considered in the piping design.

FLOW RATE

This is not a normal input to piping analysis. It is used to determine heat transfer rates for Class One analysis, however, since the lines were already at full temperature, there will be no effect. The design pressure is conservatively based on zero flow because it does not take credit for pressure drop.

VIBRATION

Verification that flow induced vibrations are within acceptable limits is based upon startup testing. Based on data taken at 100% power, no major problem would be anticipated with an increase in flow rate.

## PERRY NUCLEAR POWER PLANT EVALUATIONS OF SINGLE MSIV SLOW CLOSURE

The Project was tasked with performing an analysis to evaluate the safety significance of having one main steam line failed to isolate in the proper time. Both GE and Gilbert were used to help in this analysis.

First GE determined that two accident scenarios and three transients described in the FSAR took credit for closure of the MSIVs. The events were the following:

- 1) Steamline break outside containment
- 2) Inside containment breaks which reach Level 1
- 3) Pressure regulator failure transient
- 4) Loss of condenser vacuum transient
- 5) Loss of AC power transient

It was determined that the bounding event of those described above would be the steamline break outside containment, since this event would permit the largest amount of activity to reach the site boundary. Therefore, GE was tasked with determining what the mass flow would be for a main steam line break outside containment given the as found conditions that existed on November 3, 1987 (i.e. three main steam lines isolate with proper times, and the remaining main steam line isolates in 18 seconds). Enclosure 1 is the results of this analysis. The analysis was done using the GE's SAFE 06 Code, a NRC approved code which has been previously used by Perry in the ECCS performance analyses (FSAR Chapter 6). Note that the mass release determined by this code were much less than the mass release discussed in FSAR 15.6.4.4 for the main steam line break outside containment. This was due to the conservative assumptions used in the FSAR analysis, such as assuming that level rise time is 1.0 seconds, that mixture quality is a constant 7.0%, and that the system pressure remains constant at 1060 psig throughout MSIV closure.

However, it was decided that two calculations would be done. The first would use the mass release given in the FSAR (FSAR page 15.6-10) for the first 5.5 seconds and then using the GE supplied flow data after 5.5 seconds when only one main steamline is open. The second calculation used the GE supplied data throughout the event. For each calculation two results were determined. First the postulated amount of radiation which would be released in the 18 seconds it took for the D line to isolate on November 3, and secondly the total time it would take with one main steam line unisolated before 10CFR Part 100 limits were exceeded. A conservative assumption was used for these calculation that there would be no plateout, or hold up time for the release. Enclosure 2 documents the results of these calculations.

To summarize the results of Enclosure 2, the analyses was performed using realistic assumptions that no fuel failure would occur for the events. Therefore, FSAR Table 15.6-17 values were used for isotopic content of the reactor coolant.

For the calculation using the FSAR mass release the following conclusions were drawn:

EB Iodine dose with 18 second single MSIV closure - 192 Rem  
EB Iodine dose with 79 second single MSIV closure - 300 Rem

For the calculation using the GE data the following conclusions were drawn:

EB Iodine dose with 18 second single MSIV closure - 82 Rem  
EB Iodine dose with 120 second single MSIV closure - 300 Rem

As shown above for either calculation the slow closure (18 second) of the D MSIV line on November 3 would not have resulted in a release exceeding 10CFR100 guidelines. Also, depending on which calculation used it was determined that the plant would have had between 79 and 120 seconds to isolate that line under accident conditions prior to exceeding 10CFR100 guidelines. Therefore, the 18 second slow closure of the D main steam line penetration has been shown to be within the bounds of accident guidelines.



**GENERAL ELECTRIC**  
**PERRY SITE**  
NUCLEAR ENERGY BUSINESS OPERATIONS  
GENERAL ELECTRIC COMPANY • 175 CURTNER AVENUE • SAN JOSE, CALIFORNIA 95125

November 6, 1987

To: Gary Rhoades  
Cleveland Electric Illuminating

Subject: Estimate of Mass Flows for Break Outside of Containment

Per your request, the calculated mass flow rates for a steamline break outside containment with failure to isolate one steamline are attached. These values were calculated with the GE ECCS analysis code SAFE. All assumptions are identical to those in the FSAR for the steamline break outside the containment with the exception of only 3 lines isolating. These calculations have been verified and are filed in DRF 668-000036.

Also attached is a plot of these values compared to the original hand calculated estimate. The basis for the hand calculation was as follows:

<u>t</u>	<u>assumption</u>
0-4 sec	flow = FSAR calculation
4-5 sec	linear ramp to flow for 1 steam line open
5-10 sec	liquid bread flow based on Moody critical flow model
10-30 sec	steam break flow based on Moody critical flow model

As can be seen, the hand calculation was an excellent estimate of the SAFE results.

Please call if there are further questions.



D. D. Jones  
Lead Site System Engineer  
Extension 6908

DDJ/vjc

cc: D. A. Hamon  
T. R. McIntyre


# Steamline Break Outside Containment

- 3 Lines Isolate, 1 stays open

TIME	PRESSURE PSIA	BRK 1 FLOW LB/SEC	BREAK(16) QUALITY
0.	1.060E 03	7.086E 03	1.000E 00
0.1865234	1.035E 03	6.907E 03	1.000E 00
0.6240234	9.928E 02	6.616E 03	1.000E 00
1.1240234	9.672E 02	6.439E 03	1.000E 00
1.6935547	9.412E 02	6.260E 03	1.000E 00
2.3994141	9.296E 02	6.179E 03	1.000E 00
2.8134766	9.208E 02	6.118E 03	1.000E 00
3.0669141	9.151E 02	6.079E 03	1.000E 00
3.5244141	9.081E 02	1.117E 04	4.068E-01
3.9931641	9.080E 02	1.670E 04	1.734E-01
4.4619141	9.089E 02	1.456E 04	1.563E-01
5.2744141	9.164E 02	5.831E 03	2.170E-01
6.2119141	9.279E 02	3.449E 03	2.836E-01
7.1494141	9.393E 02	4.169E 03	1.858E-01
7.9150091	9.473E 02	4.885E 03	1.128E-01
8.1494141	9.499E 02	2.812E 03	4.308E-01
8.3837891	9.511E 02	1.582E 03	1.000E 00
8.6181641	9.520E 02	1.583E 03	1.000E 00
8.8525391	9.528E 02	1.585E 03	1.000E 00
9.0869141	9.535E 02	1.586E 03	1.000E 00
9.3212891	9.541E 02	1.587E 03	1.000E 00
9.5550041	9.546E 02	1.588E 03	1.000E 00
9.7900091	9.549E 02	1.589E 03	1.000E 00
10.024414	9.552E 02	1.589E 03	1.000E 00
10.258789	9.554E 02	1.589E 03	1.000E 00
10.493164	9.555E 02	1.590E 03	1.000E 00
10.727539	9.556E 02	1.590E 03	1.000E 00
10.961914	9.555E 02	1.589E 03	1.000E 00
11.196289	9.553E 02	1.589E 03	1.000E 00
11.430664	9.550E 02	1.589E 03	1.000E 00
11.665009	9.547E 02	1.588E 03	1.000E 00
11.899414	9.543E 02	1.587E 03	1.000E 00
12.133789	9.538E 02	1.587E 03	1.000E 00
12.368164	9.533E 02	1.586E 03	1.000E 00
12.602539	9.527E 02	1.585E 03	1.000E 00
12.836914	9.520E 02	1.583E 03	1.000E 00
13.071289	9.513E 02	1.582E 03	1.000E 00
13.305664	9.505E 02	1.581E 03	1.000E 00
13.540039	9.497E 02	1.579E 03	1.000E 00
13.774414	9.487E 02	1.578E 03	1.000E 00
14.008789	9.478E 02	1.576E 03	1.000E 00
14.243164	9.467E 02	1.574E 03	1.000E 00
14.524414	9.453E 02	1.572E 03	1.000E 00
14.993164	9.430E 02	1.568E 03	1.000E 00
15.461914	9.405E 02	1.564E 03	1.000E 00
15.930664	9.379E 02	1.559E 03	1.000E 00
16.399414	9.351E 02	1.554E 03	1.000E 00
16.868164	9.323E 02	1.549E 03	1.000E 00
17.336914	9.293E 02	1.544E 03	1.000E 00
17.805664	9.262E 02	1.539E 03	1.000E 00
18.274414	9.231E 02	1.533E 03	1.000E 00

Steamline Break Outside Containment  
- 3 lines isolate, 1 stays open-

TIME	PRESSURE PSIA	BRK 1 FLOW LB/SEC	BREAK(16) QUALITY
18.743164	9.200E 02	1.768E 03	8.250E-C1
19.211914	9.170E 02	1.864E 03	7.639E-01
19.680664	9.137E 02	1.517E 03	1.000E 00
20.149414	9.102E 02	1.511E 03	1.000E 00
20.668164	9.048E 02	1.502E 03	1.000E 00
21.566914	8.998E 02	1.648E 03	6.750E-01
22.116164	8.954E 02	1.486E 03	1.000E 00
22.805664	8.901E 02	1.477E 03	1.000E 00
23.461914	8.848E 02	1.468E 03	1.000E 00
24.055664	8.802E 02	1.460E 03	1.000E 00
24.711914	8.748E 02	1.451E 03	1.000E 00
25.274414	8.705E 02	1.443E 03	1.000E 00
25.868164	8.657E 02	1.435E 03	1.000E 00
26.461914	8.609E 02	1.427E 03	1.000E 00
27.024414	8.563E 02	1.419E 03	1.000E 00
27.566914	8.518E 02	1.411E 03	1.000E 00
28.211914	8.467E 02	1.403E 03	1.000E 00
28.806914	8.417E 02	1.394E 03	1.000E 00
29.461914	8.367E 02	1.386E 03	1.000E 00
30.024414	8.324E 02	1.378E 03	1.000E 00





November 6, 1987

PY-GAI/CEI-19150  
Information

The Cleveland Electric Illuminating Company  
Project Organization Document Control Center  
Perry Site  
Post Office Box 97  
Perry, Ohio 44081

Attention: K. R. Pech

Re: Perry Nuclear Power Plant  
Evaluation of Exclusion Boundary  
Dose with a single MSIV Closure  
at 18 seconds

Dear Ken:

Per your verbal request of 11/5/87, we have evaluated the potential radiological consequences at the Exclusion Boundary (EB) based upon the following:

1. The postulated accidents result in no fuel damage per Reference 1.
2. The reactor coolant activity levels are per Reference 2.
3. Two cases were considered for the steam line break outside containment mass release for the first 5.5 seconds of the transient. The first is based on the data contained in FSAR section 15.6.4.4 and the second is based on data generated by GE using the SAFE 06 computer code. After 5.5 seconds the mass release in both cases is the same. Attachment 1 contains the GE data as verbally modified per our telephone conference to extend the table beyond 5 seconds.
4. Inboard MSIV closes in 18 seconds.

The details of the evaluation performed are presented as Attachment #2. The evaluation concludes:

1. That the enveloping accident is a double ended rupture of a main steam line outside containment. The reasoning behind this conclusion is as follows:

Given release of the reactor coolant inventory with the above noted realistic activity levels, it becomes obvious that the maximum

Mr. K. R. Pech

-2-

November 6, 1987

radioactivity release to the environment occurs with the event that releases the most mass to the environment. Thus the main steam break outside containment (SBOC) becomes the enveloping case. All postulated ruptures inside containment release coolant and the associated activity into the confines of containment. Thus less activity is released to the environment than in the SBOC. Breaks smaller than a full guillotine double ended rupture SBOC release less mass and activity in 18 seconds than a full size SBOC. Feedwater breaks release mainly 'clean' fluid and are isolated normally.

2. For the FSAR case the results are:

EB iodine dose with 18 second single MSIV closure = 192

EB iodine dose with 79 second single MSIV closure = 300 Rem

EB noble gas dose for delayed single MSIV closure = 4.1 Rem

3. For the GE case the results are:

EB iodine dose with 18 second single MSIV closure = 82 Rem


EB iodine dose with 120 second single MSIV closure = 300 Rem

EB Noble gas dose for delayed single MSIV closure = 4.1 Rem


It should be noted that these results are not based on design verified safety related calculations. To complete a design package, verified design input regarding mass release and timing would be required from GE.

Should you have any questions, please contact us.

Very truly yours,



M. M. Waselus  
Project Engineer - AEA



J. Ioannidi  
Project Manager

MMW/JI:f11

cc: J. Ioannidi (2)  
PO/DC (R-290)  
J. Eppich (E-110)

R. E. Anderson  
Enclosure

# Steamline Break Outside Containment

TIME	PRESSURE PSIA	INLET FLOW LB/SEC	BREAK(16, QUALITY
0.	1.060E 03	7.000E 03	1.000E 00
0.1865234	1.035E 03	6.907E 03	1.000E 00
0.6240234	9.928E 02	6.616E 03	1.000E 00
1.1240234	9.672E 02	6.439E 03	1.000E 00
1.8935947	9.412E 02	6.260E 03	1.000E 00
2.3994141	9.296E 02	6.179E 03	1.000E 00
2.8134766	9.208E 02	6.118E 03	1.000E 00
3.0869141	9.151E 02	6.079E 03	1.000E 00
3.5244141	9.081E 02	1.117E 04	4.066E-01
3.9931641	9.080E 02	1.670E 04	1.734E-01
<del>4.4619141</del>	<del>9.090E 02</del>	<del>1.346E 04</del>	<del>1.633E-01</del>
5.3369141	9.186E 02	8.178E 02	9.036E-01
6.2744141	9.395E 02	0.	1.000E 00
7.2119141	9.583E 02	0.	1.000E 00

As modified for A  
single IS Econd  
MSIV closure

4.0	1.670E 04
5.0	4.000E 03
10.0	4.000E 03
10.0	1.600E 03
18.0	1.600E 02

11/5/87



REV.	0	1	2	3	3 of
MICROFILMED					PAGES
ORIGINATOR	K.E. Adolphson				
DATE	11-5-87				

1.0 Purpose: To evaluate the radiological consequence (dose) at the exclusion boundary for the worst case accident assuming that there is no failed fuel and that one MSIV closes in 18 seconds while the other 3 MSIV's close in the normal 5.5 seconds

2.0 Design Input: See Design Input Record

3.0 Computer Data: Computer not used

4.0 References:

- 4.1 Letter DAK 87-1104, To J.P. McIntyre from J.A. Hamon / L.S. Everts, 11/4/87
- 4.2 Letter FY-GEN/S&E-810, To F.E. Gudkunst from R.C. Mitchell, 5/8/79
- 4.3 Containment And NSSS Interface, Data Book, Document No. 22A3759AL Rev 1
- 4.4 Main Steam Break Outside Containment Mass Release, Teletype GE to CEI, 11-5-87. Att 1
- 4.6 FSAR Pg 15.6-10





## E.0 Calculation

## E.1 Assumptions:

- 1/ The postulated scenarios will have no failed fuel (Per reference 4.1)
- 2/ Reactor coolant activity levels per reference 4.2 (Also given as NCR Table 15.6-17).
- 3/ Mass steam break outside containment mass release as per (Reference 4.4 & Reference 4.5)
- 4/ Others noted as used

## E.2 Definitions:

None required

## E.3 Methodology:

Since there is no failed fuel (Reference 4.1), the activity released will be based on the realistic activity including iodine spike as per reference 4.2.

Given release of reactor coolant inventory with the above stated realistic activity levels, no matter what postulated accident occurs, it becomes obvious that the maximum radioactivity release to the environment occurs with the event that releases the most mass to the environment. Thus the main steam break outside containment (SBOC) becomes the enveloping case. All postulated ruptures inside containment release most of the lost reactor coolant & associated activity into the confines of containment; thus less activity is lost to the environment than in the SBOC. Smaller than full DER SBOC release less mass and activity in 18 seconds than full size SBOC. Feedwater breaks release mainly 'clean' fluid and are isolated normally.



REV.	0	1	2	3	4	5
MICROFILMED						
ORIGINATOR	PEP/industrial					
DATE	11-E-87					

E.4 Estimate of Maximum Exclusion Boundary Dose Using Realistic RC Activity Levels

Use Reference 4.2 total isotopic activity levels  
check both iodine and noble gas doses

Isotope	Activity (Curie)	Dose Conversion Factor (Rem/Curie)	Breathing Rate (m <sup>3</sup> /sec)	$\bar{V}/Q$ (sec/m <sup>3</sup> )	Iodine Dose (Rem)
I-131	1600	1.48 ± 6	3.47-4	4.3-4	353.3
I-132	2400	5.35 ± 4	↓	↓	19.2
I-133	3200	4.00 ± 5			226.8
I-134	4100	3.50 ± 4			15.2
I-135	3600	1.04 ± 5			66.6
					681.2

Isotope	Conv. Factor	$E_{\gamma}$ (MeV/ds)	Activity (Curie)	$\bar{V}/Q$ (sec/m <sup>3</sup> )	Gamma Dose (Rem)
Xe-131m	0.25 ↓	0.0116	49	4.3-4 ↓	-
Xe-132		0.0272	9600		-
Xe-133m		0.0318	240		-
Xe-135		0.229	8200		0.2
Xe-135m		0.236	1300		0.1
Xe-137		0.18	7800		0.2
Xe-138		1.12	8000		1.0
Kr-85m		9.58-6	680		-
Kr-85		0.00204	370		-
Kr-85m		0.148	1700		-
Kr-87		0.75	3200		0.3
Kr-88		1.86	4600		0.9
Kr-89		2.1	6000		1.4
					4.1

- ①
- ②
- ③
- ④
- ⑤
- ⑥



REV.	0	1	2	3	6 OF
MICROFILMED					PAGES
ORIGINATOR	P. D. Wilson				
DATE	11.2.97				

### 5.3 Estimate of 18 Second MSIV Exclusion Boundary Dose Using Realistic RC Activity

Only the iodine dose need be evaluated since Sect. 5.4 shows the noble gas dose to be within 10 CFR 100 limits easily

Method - Use the SBOC mass release to determine what percentage of RC activity is release (assuming instantaneous equilibrium of activity). This % represents the % of the total dose (source) calculated in Sect. 5.4 that would be released in 18 seconds.

#### SBOC Mass Release - Reference 4.4

Time (Sec)	Mass Rate (lbm/sec)	Integrated Mass Release (lbm)
0.	7036	-
0.1865234	6907	1305
0.6240234	6616	2932.2
1.1240234	6439	3263.8
1.5935234	6260	4321.1
2.3994141	6179	3146.2
2.8134766	6118	2245.9
3.0269141	6079	1667.6
3.5244141	11170	3773.2
3.9931641	16700	6532.0
4.0	16700	114.2
5.0	4000	10350.0
10.0	4000	20000.0
10.0	1600	-
15.0	1600	12000.0
		<u>73342.2</u>



REV.	0	1	2	3	OF
MICROFILMED					PAGES
ORIGINATOR	W.F. Anderson				
DATE	11-5-07				

E.E Cont'd

Total Reactor Coolant Inventory = 613400 lbm ... Reference 4.2

Thus, the ratio of SBOC & Second Release to total RC inventory is

$$\frac{73342.2}{613400} \approx 0.12$$

Thus EE 100% dose is:  $D_{EE} \approx 0.12 (681.2) = 82 \text{ Rem}$

Calculate @ what time the EE 100% dose = 300 Rem, the 10 CFR 100 limit:

$$\text{Mass Fraction} \approx \frac{300}{681.2} \approx 0.4404$$

$$\text{Mass} \approx 0.4404 (613400) = 270141.4 \text{ lbm}$$

$$\text{Time} = 18 \text{ seconds} + \frac{(270141.4 - 73342.2)}{1600}$$

$$\text{Time} \approx 140 \text{ seconds}$$

Assume 1600 lb/sec is the constant release rate after 18 seconds

Say 120 seconds



REV.	2	1	3	4	PAGE 1 OF 1
MICROFILMED					PAGES
ORIGINATOR	RE: [unclear]				
DATE	11-6-87				

5.6 Estimate of 18 Second MSIV Exclusion Boundary Dose Using Realistic RC Activity and A COMBINATION FSRR/REF. 4 MASS RELEASE

Method - Same AS IN SECTION 5.5 EXCEPT THAT THE MASS RELEASE TO BE USED FOR THE FIRST 5.5 SECONDS OF THE SEOC WILL BE TAKEN FROM FSRR PAGE 15.6-10 (REF. 4.5). THE MASS RELEASE AFTER 5.5 SECONDS WILL BE PER REFERENCE 4.4. THE USE OF THE FSRR INFORMATION IS DONE FOR CONSISTENCY WITH THE PLANT LICENSING BASIS.

Time (Sec)	Mass Rate (lbm/sec)	Integrated Mass Release (lbm)
0 - 5.5	-	141687
5.5 - 10.0	4000	18000
10.0 - 18.0	1600	12500
		172487

$$\text{Ratio} = \frac{172487}{613400} \approx 0.2812$$

$$\text{Time to reach 100 Rem (assuming 10000 cpm/mi/hr release rate)} \approx 0.2012 (401.2) \approx 172 \text{ Rem}$$

Time to reach 300 Rem is:

$$\text{Time} = 18 + \frac{(270141.4 - 172487)}{1600}$$

ASSUMING 400 lbm/sec IS THE CONSTANT RELEASE RATE AFTER 18 SECONDS

$$\text{Time} \approx 79 \text{ Seconds}$$



SUBJECT	IDENTIFIER			PAGE 9 of
REV.	0	1	2	3
MICROFILMED				PAGES
ORIGINATOR	DE [unclear]			
DATE	11-5-87			

6.0 Results: See pages 5, 7, 8

- |   |   |
|---|---|
| 1/ EE iodine dose with 18 second single MSIV closure $\approx$ 82 Rem   | With Ref. Mass Release                    |
| 2/ EE iodine dose with 100 second single MSIV closure $\approx$ 300 Rem |   |
| 3/ EB noble gas dose for delayed single MSIV closure $\leq$ 4.1 Rem     |   |
|   |   |
| 4/ EE iodine dose with 18 second single MSIV closure $\approx$ 192 Rem  | With Combined Ref. 4.4 & 4.5 Mass Release |
| 5/ EE iodine dose with 79 second single MSIV closure $\approx$ 300 Rem  |   |

7.0 Disposition of Results:

November 4, 1987  
DAH 87-1104

cc: . AE Rogers  
S Wolf  
SS Dua

To: T. R. McIntyre

Subject: Effect of Isolation Delay or Failure in One Steamline

Reference: Letter, DA Hanon to TR McIntyre, "FSAR MSIV Assumptions",  
November 3, 1987, DAH 87-1103.

This letter expands on the reference to provide a more detailed discussion of the fuel response and radiological analysis requirements associated with an isolation delay or failure in one steamline.

The Perry FSAR transient and ECCS performance analyses take credit for operation of the MSIVs for the following events:

- 1) Steamline break outside containment,
- 2) Inside containment breaks which reach Level 1,
- 3) Pressure regulator failure open transient,
- 4) Loss of condenser vacuum transient, and
- 5) Loss of AC power transient (2 FSAR events).

None of these events have been analyzed without credit for MSIV closure. Thus, if the MSIV problem at Perry had gone undetected it could have led to the occurrence of an unanalyzed event.

However, all of the transient events (items 3-5 above) are expected to be bounded by the FSAR ECCS performance analysis in Chapter 6. As far as the core is concerned, items 1 and 2 would not be significantly affected if the MSIVs failed to close and the calculated peak cladding temperature change for the limiting event would be negligible (probably change by less than 1°F). No fuel rod perforations were calculated to occur for any loss-of-coolant accident (LOCA) event in the Perry Chapter 6 analysis and none would be expected if one or more steamlines failed to isolate.


The only item substantially impacted by lack of MSIV closure would be the radiological release due to a loss-of-coolant accident. If one of the steamlines could not be closed, the releases would be much higher than calculated in the FSAR. After 3 of the 4 steamlines isolate, the mass flow rate out of a steamline break will be reduced by 75%. This reduction occurs because the limiting flow area is at the steamline flow limiters, and only one will be contributing to the break flow after isolation of 3 steamlines. By this time in the transient the break quality will be 1.0 (steam only).


Steamline breaks are very mild transients as far as peak cladding temperature (PCT) is concerned. Figures 6.3-65 through 6.3-68 of the Perry FSAR show the calculated response to a steamline break inside the containment for Perry. At no time does the calculated PCT exceed the normal operating temperature of the fuel. The response for a steamline break outside the containment is shown in FSAR Figures 6.3-69 through 6.3-72. No fuel heatup is calculated until after ADS actuation occurs, which is nearly 10 minutes after MSIV closure. If isolation of one steamline is delayed, the response would resemble that of the steamline break inside the containment (but with a much slower depressurization rate due to the smaller break area) until the time isolation finally occurs. Thus, no fuel damage (perforations) is expected for any steamline break with or without MSIV closure.

For the radiological analysis of a steamline break outside the containment, Reg. Guide 1.5 requires that the total coolant loss before isolation be evaluated. The coolant released must be assumed to contain tech spec maximum activity levels, with all activity becoming airborne and drifting to the site boundary. If isolation of one steamline is delayed, the additional amount of coolant lost would have to be considered, along with an iodine spiking term due to the resulting RPV depressurization. There is no requirement to postulate fuel damage unless it is expected to occur for this event.

A delay or failure to isolate one steamline would also substantially affect the radiological evaluation of the DBA recirculation line break inside the containment. For this event Reg. Guide 1.3 requires the assumption that 100% of all activity in the core be released, even though no fuel damage is expected for any LOCA event. This activity would then be available for transport outside the containment until all steamlines are isolated.

Please call if you have any questions.

  
D. A. Hamon, Tech Leader  
Plant Performance Engineering  
M/C 763, Dial Comm 8\*425-4593

  
L. S. Burns, Tech Leader  
Plant Analysis Services  
M/C 769, Dial Comm 8\*425-6596



November 4, 1987  
PER 87-1294

To: J. P. Eppich, Senior Project Engineer  
Perry Nuclear Power Plant

Subject: MSIV Closure Testing

In response to your verbal question of last evening, I have discussed the situation with our systems engineers in San Jose, and prepared the attached response. Please note that this response is based solely on our best engineering judgement and significant computer resource would be required to verify the statements with regard to bounding ECCS analysis. We believe the statements to be correct, but no analyses have been performed.

*TR McIntyre*

T. R. McIntyre, Manager  
Perry Site Engineering

TRM/vjc

cc: J. J. Larsen  
J. Z. Sherk

Question:

If one main steam line failed to isolate during the MSIV closure/SCRAM test at 100% Reactor Power would this result in any adverse safety consequences?

Answer:

If the MSIV closure test at test condition 8 had been performed prior to detecting the failure of the "D" line MSIVs, there would have been no adverse safety consequences. In making this conclusion, it is assumed that no pipe break or abnormal transient, other than that caused by the isolation will occur. Transients do exist that take credit for MSIV closure in FSAR analyses, but all of these transients are expected to be bounded by the ECCS performance analysis in FSAR chapter six.

If the test had been run, and one steam line had failed to isolate, the challenge to the reactor system would have been substantially less severe than planned. Reactor isolation leads to a reactor pressure increase and power transient. One line remaining unisolated would reduce the severity of this transient. From a dynamic loads standpoint, the steam flow in the unisolated line would increase by a maximum of 5 percent, which is bounded by the steam flow assumed to occur in that line during pipe break scenarios, which is the piping design basis. At any rate, turbine stop valve closure would terminate steam flow in all lines.