



Log # TXX-83709
File # 10010
905.2

September 28, 1988

William G. Council
Executive Vice President

U. S. Nuclear Regulatory Commission
Attn: Document Control Desk
Washington, D. C. 20555

SUBJECT: COMANCHE PEAK STEAM ELECTRIC STATION (CPSES)
DOCKET NO. 50-445
ASME SECTION XI VT-2 EXAMINATIONS
DURING CPSES UNIT 1 HEATUP

Gentlemen:

This is to confirm our verbal commitment at the exit meeting on August 4, 1988, that TU Electric will perform certain additional examinations during the CPSES Unit 1 system functional testing/heatup in order to provide additional assurance that ASME Section XI repairs and modifications have been tested properly. The additional inspections shall be conducted using VT-2 visual examinations of accessible ASME Code Class piping greater than 1" nominal pipe diameter and performed in accordance with the provisions of ASME Section XI (1983 Edition through Summer 1983 Addenda) by appropriately qualified and certified examiners. The examinations shall be performed in accordance with approved procedures. The results of the system examinations shall be certified on Form NIS-2, "Owner's Report for Repairs or Replacements".

Please let me know if you require additional information.

Very truly yours,
W.G. Council
W. G. Council

By: *D.R. Woodlan*
D. R. Woodlan
Docket Licensing Manager

DAR/mlh

c - Mr. R. D. Martin, Region IV
Resident Inspectors, CPSES (3)

Texas Department of Labor and Standards
Boiler Division
E. O. Thompson State Office Building
P. O. Box 12157, Capitol Station
Austin, Texas 78701
Attn: Steve Matthews

*Do29
/10*

8810060077 880928
PDR ADOCK 05000445
PDC