

Nov. 28, 1984

Note to : R.C. Tang

Re : Comments on Electrical/Instrumentation  
Group SSERs

I have reviewed the E/I Group  
SSERs provided on November 27, 1984.  
Specific comments are discussed  
in Attachment 1.

Cat 7 is the only one which mentions  
discussions to obtain allegu  
feedback. This involved one allegu  
and the matter was left open.

The actions required on the SSERs  
are not identical with the 9/18/84  
letter. How should they be handled  
in ~~the~~ the summary part of the  
SSER? Categories 1 and 4 differ the  
most.

Categories 5, 6, 8 and 9 refer to QA/QC  
overhead programmatic review. Do we  
really intend to nurse a SSER after its  
closed to pick up QA/QC feedback? It  
seems more prudent to address these matters in  
the QA/QC SSER or some other way, rather than

FOIA-85-59

R277

make future revision to the SSER.

This brings up another point. Do we intend to revise the SSER to incorporate additional survey feedback?

C. A. Hofmayer

79

Comments on  
Electrical/Instrumentation Group SSEPs

Category 1

1. Are the actions required the same as in the 9/18/84 letter? If our requirements have changed or been expanded it should be brought to mgmt. attention.

Category 2

1. Pg 2, fifth concern → Was the program found to be effective and did it exist during entire Unit 1 cable tray installation? If not, is the allegation correct?
2. Pg 3 - No conclusions for AE-27 and AQE-10

Category 3

1. Pg 2 - Regarding AE-51 - What is Allegation and how was it addressed
2. Pg 2 - ~~AE-51~~ Clarify Allegation AQE-49. How were AQE-6, AQE-11 & AQE-49 addressed?
3. Pg 3, Why are durations on parallels CP1-EC-PRCB-09 and 03 isolated cases?



## Category 4

1. The actions required ~~appear~~ are acceptable and consistent with C/S-14 (except as noted in 2 below). However, the actions differ from the 9/18/84 letter, not necessarily in content, but certainly by the words used. This could lead to a number of questions and confusion.
2. The SSBR does not limit the review to conduct less than 2<sup>nd</sup>.

## Category 5

1. How was AQB-42 addressed?
2. Pg 5, second par. - To which allegation does this discussion pertain?
3. Pg 6 - Conclusions - Did we get any feedback regarding QA/QC programmatic review which would alter our conclusions?

## Category 6, 7

No comments.

## Category 8

1. Pg 3 missing
2. Pg 7 - Conclusions - Did we get any feedback regarding QA/QC program the review which would alter our conclusions?

## Category 9

1. Pg 3 - Conclusions - How can we say that the completion of an inspection report without reinspection has no safety ~~significance~~ significance? Are we saying that since the Alleg. based his allegation on hearsay we don't intend to investigate it further? Our case on this item appears to be weak.
2. Regarding Allegation on In-Process Inspections we addressed the issue of changing the number of required in-process inspections. Section 3 states that the allegation is that the number of inspections per procedure were not being conducted. If this is the allegation we did not address it.

Category 9 (continued)

3. Pg 4 - conclusions - Any feedback regarding QA/QC program the review which would alter our conclusions.



## FACSIMILE COVER SHEET

DATE: Dec 20, 1984

TO: R.C. TangRoom No.: MS-P-234Phillips Bldg - 7920 Norfolk Ave.Bethesda, Md. 20814

U. S. NUCLEAR REGULATORY COMMISSION

~~U. S. DEPARTMENT OF ENERGY~~

(X OUT ONE)

FACSIMILE TELEPHONE NO.: 8-492-7617TO VERIFY RECEIPT: 8-492-7317FROM: Charlie HofmayerBUILDING 129  
BROOKHAVEN NATIONAL LABORATORY  
UPTON, NY 11973- TELEPHONE NO.: COMMERCIAL (516) 282-2317 3446  
FTS 666-2317THIS TRANSMITTAL CONSISTS OF 3 PAGES, INCLUDING THIS COVER

SAT-3

FOIA-85-59

R27.8

NOTE:Please call R.C. Tang  
on X-28986 upon  
receipt.  
R.C. Tang - please  
send copy to  
D. Jeng for review

## Category 15, Rebar Improperly Drilled

Replace last paragraph of Section 4 (on page 5)  
with the following:

Although the above discussed allegations, with the exception of AQC-15 which requires further action, cannot be substantiated the fact that such allegations were made indicates that there was no effective quality assurance program to oversee the issuance and use of diamond core drill bits.

The TRT interviewed the individual concerned about the loan of rebar drills without proper documentation and unauthorized cutting of rebar at non-specific locations. This individual did not agree with certain TRT findings. In particular, the alleged felt that the TRT's estimate of approximately 120 unauthorized rebar cuts was much too low. He believes that the number of drill bits ordered by him was in the thousands and that as much as 20 percent of the drill bits may have been used in an unauthorized manner. It was also his opinion that the unauthorized cutting of rebar was not limited to his period of employment, but occurred for the duration of the project.

As a result of these additional discussions with the alleged, the TRT searched TUEC's files relating to the purchase of diamond drill bits and found that 1170 drill bits were purchased between January 13, 1978 and January 14, 1980. This number is more in agreement with the alleged's assessment and is higher than the previously reported number of 415 (IE Report 83-27). The TRT also found that there were a total of 3368 drill bits ordered from one manufacturer between January 13, 1978 and March 18, 1983. After this period other manufacturers supplied the drill bits. Based on the usage through March 10, 1983, the TRT estimates that approximately 5000 diamond drill bits have been used to date on the project. Assuming that 20 percent of these drill bits were used in an unauthorized manner and that each drill bit could be used to cut up to five rebars, the TRT estimates that there could be approximately 5000 alleged unauthorized rebar cuts.



The TRT estimates, depending upon the average length of rebar assumed, that there are approximately 800,000 to 1,200,000 bars installed in all of the concrete structures. Thus, if 5000 bars were cut without authorization, they would represent approximately 0.6% of the total rebar in the plant. Even if all 5000 drill bits were used in an unauthorized manner it still would only represent 3% of the total rebar in the plant. Thus the percentage of rebar that could have been cut without proper authorization is low. Since no information has been supplied to the contrary, the TRT assumes that these unauthorized cuts, if they did occur, were scattered throughout the plant and not concentrated in one localized area. In addition, as noted earlier, a large number of rebar cuts are not necessarily synonymous with an identical number of rebar actually being cut. It is also noted that nuclear structures are very conservatively designed. In addition to the conservative loads, load combinations and safety factors utilized in the design, it is the common practice of the design engineer to specify 5 to 10 percent more rebar than is actually required by his calculations. This occurs because it is difficult to obtain the exact area of reinforcement required using standard bar sizes and standard bar spacing. The area of reinforcement is selected from charts which show the area provided for each bar size at a given spacing. Rather than be underdesigned, the designer selects an area of reinforcement higher than that which is actually required. It should also be noted that critical structures contain a large number of bars; therefore, they are not generally vulnerable to the random cutting of a small number of bars.

## AGENDA

NRC-TRT MEETING 1/07/85

### I. OVERALL CPRT INITIATIVES/PHILOSOPHY - LEVIN/HOOTON

### II. CONCRETE

- 1) Introduction to Action Plan - Levin
- 2) Gridding Procedure - Harrison/Webster
- 3) Description of Test Procedures/Traveler - Harrison
- 4) Description of Statistical Evaluation - Webster

### III. CONDUIT

- 1) Introduction of Action Plan - Levin
- 2) Sample Selection - Wright/Mortgat
- 3) Description of Engineering Instruction/  
Qualification of Personnel - Wright
- 4) Description of Walkdown Documentation - Wright
- 5) Overview of G&H Analytical Effort/  
and Third Party Review - Mortgat

### IV. CONTROL ROOM CEILING

- 1) Introduction to Action Plan - Levin
- 2) Objective/Philosophy of Design Changes - Levin
- 3) Experience in Earthquake/What's Important - Swan
- 4) Physical Description/Photos - Swan
- 5) EQE Recommendations - Swan
- 6) Design Details - Wells
- 7) Third Party Activities - Witt

### V. FIELD WALKDOWN

### VI. DISCUSSION

R279