



**Constellation  
Nuclear**

**Calvert Cliffs  
Nuclear Power Plant**

*A Member of the  
Constellation Energy Group*

July 11, 2000

U. S. Nuclear Regulatory Commission  
Washington, DC 20555

**ATTENTION:** Document Control Desk

**SUBJECT:** Calvert Cliffs Nuclear Power Plant  
Unit Nos. 1 & 2; Docket Nos. 50-317 & 50-318  
June 2000 Operating Data Reports

---

The subject reports are being sent to you as required by Technical Specification 5.6.4.

Should you have any questions, please contact Mr. Bruce B. Mrowca at (410) 495-3989.

Very truly yours,

P. E. Katz  
Plant General Manager

PEK/TWG/dlm

**Attachments**

cc:	R. S. Fleishman, Esquire	Resident Inspector, NRC
	J. E. Silberg, Esquire	R. I. McLean, DNR
	Director, Project Directorate I-1, NRC	J. H. Walter, PSC
	A. W. Dromerick, NRC	P. Lewis, INPO
	H. J. Miller, NRC	K. N. Larson, ANI

IE24



## UNIT SHUTDOWNS

DOCKET NO.	50-317
UNIT NAME	Calvert Cliffs - U1
DATE	July 3, 2000
COMPLETED BY	Herman O. Olsen
TELEPHONE	(410) 495-6734

**REPORTING MONTH June 2000**

NO.	DATE	TYPE F: FORCED S: SCHEDULED	DURATION (HOURS)	REASON <sup>1</sup>	METHOD OF SHUTTING DOWN <sup>2</sup>	CAUSE/CORRECTIVE ACTIONS  COMMENTS
						There were no shutdowns this month.

<sup>1</sup> Reason:

- A - Equipment Failure
- B - Maintenance or Test
- C - Refueling
- D - Regulatory Restriction
- E - Operator Training & License Examination
- F - Administrative
- G - Operational Error
- H - Other

<sup>2</sup> Method:

- 1 - Manual
- 2 - Manual Scram.
- 3 - Automatic Scram.
- 4 - Continued
- 5 - Other

DOCKET NO. 50-317  
CALVERT CLIFFS - UNIT 1  
July 3, 2000

## SUMMARY OF OPERATING EXPERIENCE

June 2000

The unit began the month at 100% reactor power.

On 06/23/2000 at 2215, power was decreased to 85% for Main Turbine Valve Testing and Waterbox Cleaning. After completion of testing and cleaning, power was returned to 100% on 06/24/2000 at 0730.

On 06/26/2000 at 2200 reactor power was lowered to approximately 96% due to a leaking condenser waterbox. The leak was plugged and power was returned to 100% on 06/27/2000 at 0830.

The unit operated at 100% for the remainder of the month.



# UNIT SHUTDOWNS

DOCKET NO.	50-318
UNIT NAME	Calvert Cliffs-U2
DATE	July 3, 2000
COMPLETED BY	Herman O. Olsen
TELEPHONE	(410) 495-6734

## REPORT MONTH June 2000

NO.	DATE	TYPE F: FORCED S: SCHEDULED	DURATION (HOURS)	REASON <sup>1</sup>	METHOD OF SHUTTING DOWN <sup>2</sup>	CAUSE/CORRECTIVE ACTIONS  COMMENTS
						There were no shutdowns this month.

- <sup>1</sup> Reason:
- A - Equipment Failure
  - B - Maintenance or Test
  - C - Refueling
  - D - Regulatory Restriction
  - E - Operator Training & License Examination
  - F - Administrative
  - G - Operational Error
  - H - Other

- <sup>2</sup> Method:
- 1 - Manual
  - 2 - Manual Scram.
  - 3 - Automatic Scram.
  - 4 - Continued
  - 5 - Other

DOCKET NO. 50-318  
CALVERT CLIFFS - UNIT 2  
July 3, 2000

## SUMMARY OF OPERATING EXPERIENCE

June 2000

The unit began the month at 100% reactor power.

On 06/02/2000 at 2200, power was decreased to 85% for Main Turbine Valve Testing and Waterbox Cleaning. After completion of testing and cleaning, power was returned to 100% on 06/04/2000 at 0515.

The unit operated at 100% for the remainder of the month.