

J. Bernie Beasley, Jr., P.E.
Vice President
Vogtle Project

**Southern Nuclear
Operating Company, Inc.**
40 Inverness Center Parkway
P.O. Box 1295
Birmingham, Alabama 35201

Tel 205.992.7110
Fax 205.992.0403



Energy to Serve Your World™
LCV-1423-H

September 11, 2000

Docket Nos. 50-424
50-425

U. S. Nuclear Regulatory Commission
ATTN: Document Control Desk
Washington, D. C. 20555

Gentlemen:

**VOGTLE ELECTRIC GENERATING PLANT
MONTHLY OPERATING REPORT - AUGUST 2000**

Enclosed are the August 2000 monthly operating reports for Vogtle Electric Generating Plant (VEGP) Units 1 and 2. These reports are submitted in accordance with the Technical Specification 5.6.4.

Sincerely,

A handwritten signature in black ink, appearing to read "J. B. Beasley, Jr." with a stylized flourish at the end.

J. B. Beasley, Jr.

JBB/JLL

Enclosures

- E1- VEGP Unit 1 Monthly Operating Report - August 2000
- E2- VEGP Unit 2 Monthly Operating Report - August 2000

cc: Southern Nuclear Operating Company
Mr. M. Sheibani
SNC Document Management

U. S. Nuclear Regulatory Commission
Mr. L. A. Reyes, Regional Administrator
Mr. R. R. Assa, Project Manager, NRR
Mr. J. Zeiler, Senior Resident Inspector, Vogtle

JLE24

ENCLOSURE 1

**VOGTLE ELECTRIC GENERATING PLANT - UNIT 1
MONTHLY OPERATING REPORT FOR AUGUST 2000**

TABLE OF CONTENTS

OPERATING DATA REPORT and CHALLENGES to PORV and SAFETY VALVES	Page E1-1
UNIT SHUTDOWNS and NARRATIVE REPORT	Page E1-2

OPERATING DATA REPORT

Docket No.: 50-424
 Unit Name: VEGP UNIT 1
 Date: September 1, 2000
 Completed By: Andrew R. Cato
 Telephone: (706) 826-3823

Operating Status

1. Reporting Period:	<u>August - 2000</u>		
2. Design Electrical Rating (Net MWe):	<u>1169</u>		
3. Maximum Dependable Capacity (Net MWe):	<u>1148</u>		
	<u>This Month</u>	<u>Year-To-Date</u>	<u>Cumulative</u>
4. Number Of Hours Reactor Was Critical:	<u>744.0</u>	<u>5820.6</u>	<u>103,684.2</u>
5. Hours Generator On Line:	<u>744.0</u>	<u>5811.6</u>	<u>102,334.2</u>
6. Unit Reserve Shutdown Hours:	<u>0.0</u>	<u>0.0</u>	<u>0.0</u>
7. Net Electrical Energy Generated (MWh):	<u>848,133</u>	<u>6,787,726</u>	<u>113,892,841</u>

CHALLENGES TO PRESSURIZER PORV AND PRESSURIZER SAFETY VALVES

Date	Tag No.	Event Description
N/A	N/A	N/A

UNIT SHUTDOWNS

Docket No.: 50-424
 Unit Name: VEGP UNIT 1
 Date: September 1, 2000
 Completed By: Andrew R. Cato
 Telephone: (706) 826-3823

Reporting Period: August - 2000

No.	Date	Type F: Forced S: Scheduled	Duration (Hours)	Reason (1)	Method of Shutting Down (2)	Cause/Corrective Actions Comments
N/A	N/A	N/A	N/A	N/A	N/A	N/A

(1) REASON:

- A - Equipment Failure (Explain)
- B - Maintenance or Test
- C - Refueling
- D - Regulatory Restriction
- E - Operator Training/License Examination
- F - Administrative
- G - Operational Error (Explain)
- H - Other (Explain)

(2) METHOD:

- 1. Manual
- 2. Manual Trip/Scram
- 3. Automatic Trip/Scram
- 4. Continuation
- 5. Other

CAUSE/CORRECTIVE ACTION/COMMENTS:

EVENT:

CAUSE:

CORRECTIVE ACTION:

CRITICAL PATH WAS:

NARRATIVE REPORT

August 01, 2000 00:00 Unit 1 at 100% power with no significant operating problems.
 August 15, 2000 12:12 Unit 1 started coastdown in preparation for refueling outage.
 August 31, 2000 23:59 Unit 1 at 93% power with no significant operating problems. Coastdown in progress.

ENCLOSURE 2

**VOGTLE ELECTRIC GENERATING PLANT - UNIT 2
MONTHLY OPERATING REPORT FOR AUGUST 2000**

TABLE OF CONTENTS

OPERATING DATA REPORT and CHALLENGES to PORV and SAFETY VALVES	Page E2-1
UNIT SHUTDOWNS and NARRATIVE REPORT	Page E2-2

OPERATING DATA REPORT

Docket No.: 50-425
 Unit Name: VEGP UNIT 2
 Date: September 1, 2000
 Completed By: Andrew R. Cato
 Telephone: (706)826-3823

Operating Status

1. Reporting Period:	<u>August - 2000</u>		
2. Design Electrical Rating (Net MWe):	<u>1169</u>		
3. Maximum Dependable Capacity (Net MWe):	<u>1149</u>		
	<u>This Month</u>	<u>Year-To-Date</u>	<u>Cumulative</u>
4. Number Of Hours Reactor Was Critical:	<u>744.0</u>	<u>5855.0</u>	<u>89,998.2</u>
5. Hours Generator On Line:	<u>744.0</u>	<u>5855.0</u>	<u>89,199.0</u>
6. Unit Reserve Shutdown Hours:	<u>0.0</u>	<u>0.0</u>	<u>0.0</u>
7. Net Electrical Energy Generated (MWHe):	<u>863,517</u>	<u>6,881,724</u>	<u>99,879,693</u>

CHALLENGES TO PRESSURIZER PORV AND PRESSURIZER SAFETY VALVES

Date	Tag No.	Event Description
N/A	N/A	N/A

Docket No.: 50-425
 Unit Name: VEGP UNIT 2
 Date: September 1, 2000
 Completed By: Andrew R. Cato
 Telephone: (706)826-3823

Reporting Period: August - 2000

No.	Date	Type F: Forced S: Scheduled	Duration (Hours)	Reason (1)	Method of Shutting Down (2)	Cause/Corrective Actions Comments
N/A	N/A	N/A	N/A	N/A	N/A	N/A

(1) REASON:

- A - Equipment Failure (Explain)
- B - Maintenance or Test
- C - Refueling
- D - Regulatory Restriction
- E - Operator Training/License Examination
- F - Administrative
- G - Operational Error (Explain)
- H - Other (Explain)

(2) METHOD:

- 1. Manual
- 2. Manual Trip/Scram
- 3. Automatic Trip/Scram
- 4. Continuation
- 5. Other

CAUSE/CORRECTIVE ACTION/COMMENTS:

EVENT:

CAUSE:

CORRECTIVE ACTION:

CRITICAL PATH WAS:

NARRATIVE REPORT

August 01, 2000 00:00 Unit 2 at 100% power with no significant operating problems.
 August 31, 2000 23:59 Unit 2 at 100% power with no significant operating problems.