

**From:** Alfred Lohmeier  
**To:** David Lew, Michael Modes, Wayne Lanning  
**Date:** Tue, Apr 4, 2000 1:24 PM  
**Subject:** TELECONF 04/04/2000 RE IP2 S/G INSPECTION

Attached is subject memorandum.

A/5h

ITEM # 87

②

## MEMORANDUM

TO: W. Lanning  
D. Lew  
M. Modes

FROM: A. Lohmeier

SUBJECT: TELECONF 04/04/2000 RE IP2 S/G INSPECTION

1. The latest inspection summary report indicates 99.08% of inspections completed. As a result of the , there have been 392 tubes considered pluggable. The largest portion of the pluggable tubes are Row 2 tybes (223 tubes).
2. Completion of the remaining tube inspections continues; 600 plug removal and plugging continue.
3. Emmet Murphy said that the licensee had not satisfied the guidelines to build a case that the inspections provide adequate protection from another failure. He also stated that we are at present unable to conclude that Row 2 tubes are adequate or inadequate. He is concerned that from the Row 2 inspection results those having indications have either deep (80%) indications or none at all. This distribution is questionable. The licensee must explain this.
4. The licensee re-affirmed that the estimated scheduled completion is next week, but the closing of the S/G is a function of other activities in the outage.
5. There are other NRR requests that are not completed. Determine why the cracks form at the apex of the tube. Characterization of the defects. Plugging criteria. Results of UT sampling to check cecco probe results in sludge pile region. Table of volumetric and axial indications.
6. Teleconference tomorrow at 10:00am.