



Dodder

Westinghouse
Electric Company

Nuclear Fuel

P. O. Drawer R
Columbia SC 29250
(803) 647-1000

NRC-01-34

August 24, 2001

U. S. Nuclear Regulatory Commission
ATTN: Regional Administrator, RII
Region II
61 Forsyth Street SW, Suite 23T85
Atlanta, GA 30303

Dear Sir:

Subject: SNM-1107/70-1151

The following report fulfills regulatory requirements as listed in 10CFR 40.65 and 10CFR 70.59 "Effluent Monitoring Requirements." For the six-month period January 1, 2001 through June 30, 2001, the following quantities of radionuclides were released to the unrestricted area by the Westinghouse Electric Company's Columbia, South Carolina Nuclear Fuel Plant:

- | | |
|--------------------|---|
| A. Gaseous | 224.1 uCi Uranium (Analyzed as gross alpha) |
| B. Liquid Effluent | 27,518.7 uCi - U-234 |
| | 971.2 uCi - U-235 |
| | 3,884.9 uCi - U-238 |

Gaseous effluent results were obtained from point source gross alpha analysis of stack gas effluent, and the individual radionuclide composition is inferred from the calculated average enrichment (85.0% U-234, 3.0% U-235, and 12.0% U-238). A detailed summary report by stack is provided as Attachment "A."

Liquid effluent values were obtained by analysis of composite proportional samples prior to discharge to the Congaree River and basing the activity on the calculated average enrichment. All liquid discharges are routed through a single discharge line to Congaree River. A detailed summary liquid discharge report is provided as Attachment "B."

Sincerely,

WESTINGHOUSE ELECTRIC COMPANY

Samuel G. McDonald, Manager
Environment, Health and Safety

cc: U.S. NRC, (2)
ATTN: William Gloerson
61 Forsyth Street SW, Suite 23T85
Atlanta, GA 30303

✓ Director, (2)
Office of Nuclear Material Safety and Safeguards
U.S. Nuclear Regulatory Commission
Washington, DC 20555

Nm 5501 Public

Attachment "A" GASEOUS EFFLUENT DISCHARGES JANUARY 1 THROUGH JUNE 30, 2001

2001 FIRST HALF GASEOUS EFFLUENTS STACK IDENTIFICATION	QUANTITY RELEASED uCi URANIUM/6months	GROSS ALPHA (URANIUM)			LLD, uCi/ml	Flow Rate Meters/sec	Derived Isotopic Concentration			DERIVED ISOTOPIC DISCHARGE, uCi			
		Conc., uCi/ml	ERROR	uCi/ml			U234	U235	U238	U234	U235	U238	
1 FURNACE EX LINE 1	13.79	3.19E-13	+/-	6.39E-14	8.00E-14	2.78	2.71E-13	9.57E-15	3.83E-14	11.72	0.41	1.65	
2 FURNACE EX LINE 2	4.15	9.62E-14	+/-	3.51E-14	8.00E-14	2.78	8.18E-14	2.89E-15	1.15E-14	3.53	0.12	0.50	
3 FURNACE EX LINE 3	4.15	9.61E-14	+/-	3.51E-14	8.00E-14	2.78	8.17E-14	2.88E-15	1.15E-14	3.53	0.12	0.50	
4 FURNACE EX LINE 4	3.63	8.40E-14	+/-	3.28E-14	8.00E-14	2.78	7.14E-14	2.52E-15	1.01E-14	3.09	0.11	0.44	
5 FURNACE EX LINE 5	4.01	9.28E-14	+/-	3.45E-14	8.00E-14	2.78	7.89E-14	2.78E-15	1.11E-14	3.41	0.12	0.48	
6 NEW DECON RM	2.93	1.15E-13	+/-	6.17E-14	8.00E-14	1.64	9.78E-14	3.45E-15	1.38E-14	2.49	0.09	0.35	
7 MET LAB EX	2.33	2.70E-13	+/-	7.78E-14	8.00E-14	0.56	2.30E-13	8.10E-15	3.24E-14	1.98	0.07	0.28	
8 INCINER EX	16.95	5.97E-13	+/-	1.05E-13	8.00E-14	1.89	5.07E-13	1.79E-14	7.16E-14	14.41	0.51	2.03	
9 SUPPL INC EX	1.96	1.34E-13	+/-	5.25E-14	8.00E-14	0.94	1.14E-13	4.02E-15	1.61E-14	1.67	0.06	0.24	
10 CONVERTS 1-A EX	9.39	1.50E-13	+/-	4.38E-14	8.00E-14	4.17	1.28E-13	4.50E-15	1.80E-14	7.98	0.28	1.13	
11 CONVERSION 1-B	1.14	4.76E-13	+/-	7.81E-14	8.00E-14	4.17	4.05E-13	1.43E-14	5.71E-14	0.97	0.03	0.14	
12 SCRAP REC 2-A	5.08	1.24E-13	+/-	3.99E-14	8.00E-14	2.78	1.05E-13	3.72E-15	1.49E-14	4.32	0.15	0.61	
13 SCRAP REC 2-B	0.52	2.58E-13	+/-	5.75E-14	8.00E-14	2.78	2.19E-13	7.74E-15	3.10E-14	0.44	0.02	0.06	
14 CONV 3-A	14.10	3.39E-13	+/-	6.59E-14	8.00E-14	2.78	2.88E-13	1.02E-14	4.07E-14	11.99	0.42	1.69	
15 CONV 3-B	0.47	3.55E-13	+/-	6.74E-14	8.00E-14	2.78	3.02E-13	1.07E-14	4.26E-14	0.40	0.01	0.06	
16 MAINT ENCL 4B	7.75	1.28E-13	+/-	4.05E-14	8.00E-14	3.89	1.09E-13	3.84E-15	1.54E-14	6.59	0.23	0.93	
17 CONV ENCL EX 4C	8.70	1.44E-13	+/-	4.30E-14	8.00E-14	3.89	1.22E-13	4.32E-15	1.73E-14	7.40	0.26	1.04	
18 CONV ENCL EX 4D	0.00	3.05E-13	+/-	6.25E-14	8.00E-14	3.89	2.59E-13	9.15E-15	3.66E-14	0.00	0.00	0.00	
19 CONV EMERG EX 4E	0.69	3.86E-13	+/-	7.03E-14	8.00E-14	3.89	3.28E-13	1.16E-14	4.63E-14	0.59	0.02	0.08	
20 CHEM LAB FILTERED EX	8.44	9.77E-14	+/-	3.54E-14	8.00E-14	5.56	8.30E-14	2.93E-15	1.17E-14	7.17	0.25	1.01	
21 DECON ROOM EX	20.99	9.53E-13	+/-	1.10E-13	8.00E-14	1.42	8.10E-13	2.86E-14	1.14E-13	17.84	0.63	2.52	
22 CAL COMBGAS LN 1	2.39	8.52E-13	+/-	1.68E-13	8.00E-14	0.18	7.24E-13	2.56E-14	1.02E-13	2.03	0.07	0.29	
23 CAL COMBGAS LN 2	1.90	7.44E-13	+/-	1.57E-13	8.00E-14	0.18	6.32E-13	2.23E-14	8.93E-14	1.62	0.06	0.23	
24 CAL COMBGAS LN 3	0.75	2.92E-13	+/-	9.85E-14	8.00E-14	0.18	2.48E-13	8.76E-15	3.50E-14	0.64	0.02	0.09	
25 CAL COMBGAS LN 4	0.64	2.50E-13	+/-	9.12E-14	8.00E-14	0.18	2.13E-13	7.50E-15	3.00E-14	0.54	0.02	0.08	
26 CAL COMBGAS LN 5	1.80	7.08E-13	+/-	1.53E-13	8.00E-14	0.18	6.02E-13	2.12E-14	8.50E-14	1.53	0.05	0.22	
27 CHEM LAB # 2	2.93	3.23E-13	+/-	1.04E-13	8.00E-14	0.58	2.75E-13	9.69E-15	3.88E-14	2.49	0.09	0.35	
28 CHEM LAB #3	0.45	9.04E-14	+/-	5.48E-14	8.00E-14	0.64	7.68E-14	2.71E-15	1.08E-14	0.38	0.01	0.05	
29 HP LAB EX	0.91	1.00E-13	+/-	7.32E-14	8.00E-14	0.58	8.50E-14	3.00E-15	1.20E-14	0.77	0.03	0.11	
30 DEV LAB 1 EX	3.31	2.25E-13	+/-	6.81E-14	8.00E-14	0.94	1.91E-13	6.75E-15	2.70E-14	2.81	0.10	0.40	
31 DEV LAB 2 EX	5.96	4.06E-13	+/-	9.14E-14	8.00E-14	0.94	3.45E-13	1.22E-14	4.87E-14	5.07	0.18	0.72	
32 PELLET COMBINED	8.21	1.12E-13	+/-	4.80E-14	8.00E-14	4.72	9.52E-14	3.36E-15	1.34E-14	6.98	0.25	0.99	
33 SOLV X N	4.16	1.05E-13	+/-	3.67E-14	8.00E-14	3.33	8.93E-14	3.15E-15	1.26E-14	3.54	0.12	0.50	
34 SOLV X S	3.87	3.19E-13	+/-	6.39E-14	8.00E-14	3.33	2.71E-13	9.57E-15	3.83E-14	3.29	0.12	0.46	
35 SCRAP REC DRY	3.81	2.59E-13	+/-	7.30E-14	8.00E-14	0.94	2.20E-13	7.77E-15	3.11E-14	3.24	0.11	0.46	
36 MAP COMBINED	0.00	8.00E-14	+/-	3.20E-14	8.00E-14	6.67	6.80E-14	2.40E-15	9.60E-15	0.00	0.00	0.00	
37 U308 HF STRIP	0.00	8.00E-14	+/-	4.06E-14	8.00E-14	1.89	6.80E-14	2.40E-15	9.60E-15	0.00	0.00	0.00	
38 IFBA EX	6.26	8.24E-14	+/-	4.12E-14	8.00E-14	4.72	7.00E-14	2.47E-15	9.89E-15	5.32	0.19	0.75	
39 MAINT WELD EX	3.23	4.68E-13	+/-	9.82E-14	8.00E-14	0.94	3.98E-13	1.40E-14	5.62E-14	2.75	0.10	0.39	
40 AC-3	4.68	8.02E-14	+/-	4.06E-14	8.00E-14	3.89	6.82E-14	2.41E-15	9.62E-15	3.98	0.14	0.56	
41 BULK BLEND EX	3.83	8.88E-14	+/-	4.28E-14	8.00E-14	2.78	7.55E-14	2.66E-15	1.07E-14	3.26	0.11	0.46	
42 AC-5	4.75	8.09E-14	+/-	5.19E-14	8.00E-14	3.89	6.88E-14	2.43E-15	9.71E-15	4.04	0.14	0.57	
43 AC-8	5.07	8.63E-14	+/-	3.87E-14	8.00E-14	3.89	7.34E-14	2.59E-15	1.04E-14	4.31	0.15	0.61	
44 AMMONIA FUME SC 1008-A	3.02	1.03E-13	+/-	4.61E-14	8.00E-14	1.89	8.76E-14	3.09E-15	1.24E-14	2.57	0.09	0.36	
45 AMMONIA FUME SC 1008-B	0.00	1.98E-13	+/-	6.39E-14	8.00E-14	1.89	1.68E-13	5.94E-15	2.38E-14	0.00	0.00	0.00	
46 AC-4	6.11	1.01E-13	+/-	4.56E-14	8.00E-14	3.89	8.59E-14	3.03E-15	1.21E-14	5.19	0.18	0.73	
47 HOT OIL RM EX	14.90	2.46E-13	+/-	7.12E-14	8.00E-14	1.89	2.09E-13	7.38E-15	2.95E-14	12.67	0.45	1.79	
Total uCi	224.1						TOTAL DERIVED ISOTOPIC RELEASE			190.5	6.7	26.9	TOTAL 224.1

Westinghouse Electric Company
NRC-01-34
August 24, 2001

ATTACHMENT "B"
LIQUID EFFLUENT DISCHARGES
FIRST HALF 2001

- A. Report Period: January 1, through June 30, 2001
B. Sample Location: Composite sampler prior to discharge to Congaree River
C. Total Liquid Flow: 8.511 E+07 liters
D. Sample Collection: Effluent Composite Sampler

Radioisotope	Concentration		LLD, uCi/ml	Quantity Released, uCi
	uCi/ml	Error		
U-234	3.17 E-07	+/-4.28E-08	6.0 E-10	27,518.20
U-235	1.42 E-08	+/-2.87E-09	6.0 E-10	971.2
U-238	4.91 E-08	+/-7.38E-09	6.0 E-10	3,884.9
Total				32,374.3

Note:

1. Liquid effluent composites were analyzed by alpha spectroscopy, and significant quantities of U-236 were not detected using this method.