

**AmerenUE**  
Callaway Plant

**Garry L. Randolph**  
Senior Vice President and  
Chief Nuclear Officer

PO Box 620  
Fulton, MO 65251  
**573.676.8245**  
573.676.4056 fax

February 6, 2002

U. S. Nuclear Regulatory Commission  
Attn: Document Control Desk  
Mail Stop P1-137  
Washington, DC 20555-0001



Gentlemen:

ULNRC-04610

**DOCKET NUMBER 50-483**  
**UNION ELECTRIC CO.**  
**CALLAWAY PLANT UNIT 1**  
**FACILITY OPERATING LICENSE NPF-30**  
**MONTHLY OPERATING REPORT**  
**JANUARY/2002**

The enclosed Monthly Operating Report for January/2002 is submitted pursuant to Section 5.6.4 of the Callaway Unit 1 Technical Specifications.

A handwritten signature in cursive script that reads "Warren A. Witt".

Warren A. Witt  
Manager, Callaway Plant

WAW/JER/slk

Enclosure

IE24

ULNRC-04610  
February 6, 2002  
Page 2

cc: Mr. Ellis W. Merschhoff  
Regional Administrator  
U.S. Nuclear Regulatory Commission  
Region IV  
611 Ryan Plaza Drive, Suite 400  
Arlington, TX 76011-8064

Senior Resident Inspector  
Callaway Resident Office  
U.S. Nuclear Regulatory Commission  
8201 NRC Road  
Steedman, MO 65077

Mr. Jack Donohew (2 copies)  
Licensing Project Manager, Callaway Plant  
Office of Nuclear Reactor Regulation  
U. S. Nuclear Regulatory Commission  
Mail Stop 7E1  
Washington, DC 20555-2738

Manager, Electric Department  
Missouri Public Service Commission  
PO Box 360  
Jefferson City, MO 65102

Mr. Thomas A. Baxter  
Shaw, Pittman, Potts, & Trowbridge  
2300 N. Street N.W.  
Washington, DC 20037

Enclosure  
ULNRC-04610  
February 6, 2002

DOCKET NO.: 50-483  
UNIT NAME: CALLAWAY UNIT 1  
COMPLETED BY: J. E. Ready  
TELEPHONE: 573/676-8617  
FAX: 573/676-4202

REPORTING PERIOD: **January/2002**

1. DESIGN ELECTRICAL RATING (MWe-Net): 1171
2. MAX. DEPEND. CAPACITY (MWe-Net): 1125

	<u>THIS MONTH</u>	<u>YR TO DATE</u>	<u>CUMULATIVE</u>
3. NUMBER OF HOURS REACTOR WAS CRITICAL	738	738	134,701
4. HOURS GENERATOR ON-LINE	736	736	132,886
5. REACTOR RESERVE SHUTDOWN HOURS	0.0	0.0	0.0
6. NET ELECTRICAL ENERGY GENERATED (MWH)	847,236	847,236	146,004,754

Enclosure  
 ULNRC-04610  
 February 6, 2002

**UNIT SHUTDOWNS**

DOCKET NO.: 50-483  
 UNIT NAME: CALLAWAY UNIT 1  
 COMPLETED BY: J. E. Ready  
 TELEPHONE: 573/676-8617  
 FAX: 573/676-4202

**REPORT January/2002**

<u>NO.</u>	<u>DATE</u>	<u>TYPE</u> F: FORCED S: SCHEDULED	<u>DURATION</u> (HOURS)	<u>REASON</u>	<u>METHOD OF SHUTTING</u> <u>DOWN THE REACTOR</u>	<u>CORRECTIVE</u> <u>ACTIONS/COMMENTS</u>
1	01-31-02	F	8	B	1	Foreign Material inspections

**SUMMARY**

The Callaway Plant operated at approximately 100% power for the month of January until January 31<sup>st</sup>. On January 31<sup>st</sup> the plant was downpowered to allow inspections for foam that could have come loose from the Condensate Storage Tank internal floating roof. At 15:44 the Main Turbine was secured. The Callaway plant is in mode 4.

**REASON**

- A: EQUIPMENT FAILURE (EXPLAIN)
- B: MAINT. OR TEST
- C: REFUELING
- D: REGULATORY RESTRICTION
- E: OPERATOR TRAINING / LICENSE EXAMINATION
- F: ADMINISTRATIVE
- G: OPERATIONAL ERROR (EXPLAIN)
- H: OTHER (EXPLAIN)

**METHOD**

- 1: MANUAL
- 2: MANUAL SCRAM
- 3: AUTOMATIC SCRAM
- 4: CONTINUATION
- 5: OTHER (EXPLAIN)