

P21 94025

1p.

ATTACHMENT B.C

NOTIFICATION OF A REPORTABLE CONDITION

DATE: 01/19/94  
TSL/TUS:

TO: NRC OPERATIONS CENTER  
FACSIMILE NO. 301-492-8187  
CONFIRMATION NO. 301-951-0550

REF: TU ELECTRIC, GLEN ROSE, TEXAS  
COMANCHE PEAK STEAM ELECTRIC STATION  
DOCKET NO. 50-445, OL NO. NPF-87  
DOCKET NO. 50-446, OL NO. NPF-88

SUBJECT - 10CFR PART 21 REPORTABLE DEFICIENCY

DESCRIPTION:

PAGE 1 OF 1

A reportable deficiency has been identified involving gravity dampers supplied to Comanche Peak by Pacific Air Products Company (PAPCO). The diesel generator room vent fan discharge gravity dampers at Comanche Peak are ANS Safety Class 3, Seismic Category 1.

Failed 1/4-20x3/4" damper blade to damper rod retaining bolts were found on five (5) Unit 2 gravity dampers. A recently completed failure analysis of this deficiency indicates that inadequate vendor design contributed to the failures.

ACTIONS PLANNED

A complete written report will be submitted by February 16, 1994. The bolts on the 5 dampers containing failed bolts have been replaced with high strength bolts. The other affected dampers are being inspected.

ADDITIONAL NOTIFICATIONS

CPSES Resident Inspectors

LICENSEE CONTACT(S)

Tim Hope, Regulatory Compliance Manager, (817) 897-6370.  
Mike McVean, System Engineering, (817) 897-5243.

CPSES DISTRIBUTION

CONFIRMATION OF FACSIMILE

BY: \_\_\_\_\_ (TU ELECTRIC)  
TO: \_\_\_\_\_ (NRC OPS CTR)  
AT: \_\_\_\_\_ (TIME)

492  
4193

TNL-2.01

Rev.: 1  
Date: 02/05/93  
Page: B.C - 1 of 2