

MAY 02 2002

LR-N02-0177



United States Nuclear Regulatory Commission
Document Control Desk
Washington, DC 20555

Gentlemen:

**STEAM GENERATOR TUBE PLUGGING REPORT
TECHNICAL SPECIFICATION 4.4.6.5.a
SALEM GENERATING STATION UNIT NO. 2
FACILITY OPERATING LICENSE DPR-75
DOCKET NO. 50-311**

PSEG Nuclear, LLC hereby submits the steam generator tube plugging report for Salem Generating Station, Unit No. 2 as required by Technical Specification 4.4.6.5.a for Facility Operating License DPR-75. The Steam Generator Tube inspections were completed on April 28, 2002 during the Unit 2 12th refueling outage (2R12).

A total of forty-one (41) tubes were plugged during 2R12. The following is a summary of the tubes plugged as a result of eddy current inspections:

Steam Generator #21 -	14 tubes
Steam Generator #22 -	8 tubes
Steam Generator #23 -	10 tubes
Steam Generator #24 -	9 tubes

The total Salem Unit No. 2 steam generator tube plugging is 6.73%

Should there be any questions regarding this submittal, please contact Michael G. Mosier at (856) 339-5434.


Gabor Salamon
Manager Nuclear Safety and Licensing

A001

C: Mr. H. J. Miller, Administrator - Region I
U. S. Nuclear Regulatory Commission
475 Allendale Road
King of Prussia, PA 19406

U. S. Nuclear Regulatory Commission
ATTN: Mr. R. Fretz, Project Manager - Salem
Mail Stop 08B1A
Washington, DC 20555-001

USNRC Senior Resident Inspector – Salem (X24)

Mr. K. Tosch, Manager IV
Bureau of Nuclear Engineering
33 Arctic Parkway
CN 415
Trenton, NJ 08625