

Dave Morey
Vice President
Farley Project

**Southern Nuclear
Operating Company, Inc.**
Post Office Box 1295
Birmingham, Alabama 35201
Tel 205 992.5131

August 12, 2002

Docket Nos.: 50-348
50-364



NEL-02-0165

U. S. Nuclear Regulatory Commission
ATTN: Document Control Desk
Washington, D. C. 20555-0001

Joseph M. Farley Nuclear Plant
Monthly Operating Report

Ladies and Gentlemen:

Enclosed are the July 2002 Monthly Operating Reports for Joseph M. Farley Nuclear Plant Units 1 and 2, as required by Section 5.6.4 of the Technical Specifications.

If you have any questions, please advise.

Respectfully submitted,

A handwritten signature in black ink, appearing to read "D Morey".

Dave Morey

RWC:mor

Enclosures:

1. July Monthly Operating Report for Plant Farley Unit 1
2. July Monthly Operating Report for Plant Farley Unit 2

IE24

Page 2

U. S. Nuclear Regulatory Commission

cc: Southern Nuclear Operating Company
Mr. D. E. Grissette, General Manager

U. S. Nuclear Regulatory Commission, Washington, D. C.
Mr. F. Rinaldi, Licensing Project Manager – Farley

U. S. Nuclear Regulatory Commission, Region II
Mr. L. A. Reyes, Regional Administrator
Mr. T. P. Johnson, Senior Resident Inspector – Farley

OPERATING DATA REPORT

DOCKET NO.: 50-348
UNIT NAME: J. M. Farley - Unit 1
DATE: August 8, 2002
COMPLETED BY: W. L. Marlar
TELEPHONE: (334) 814-4554

OPERATING STATUS

1. Reporting Period: JULY 2002
2. Design Electrical Rating (Net MWe): 854
3. Maximum Dependable Capacity (Net MWe): 833

	<u>This Month</u>	<u>Year to Date</u>	<u>Cumulative</u>
4. Number Of Hours Reactor Was Critical:	<u>744.0</u>	<u>5,056.1</u>	<u>177,302.0</u>
5. Hours Generator On-line:	<u>744.0</u>	<u>5,040.0</u>	<u>175,008.2</u>
6. Unit Reserve Shutdown Hours:	<u>0.0</u>	<u>0.0</u>	<u>0.0</u>
7. Net Electrical Energy Generated (MWH):	<u>614,347.0</u>	<u>4,220,294.0</u>	<u>138,573,240.0</u>

CHALLENGES TO PRESSURIZER PORV OR PRESSURIZER SAFETY VALVES

Date	Tag No.	Event Description
		There were no challenges to Pressurizer PORV or Pressurizer Safety Valves.

UNIT SHUTDOWNS

DOCKET NO.: 50-348

UNIT NAME: J. M. Farley - Unit 1

DATE: August 8, 2002

COMPLETED BY: W. L. Marlar

TELEPHONE: (334) 814-4554

REPORTING PERIOD: JULY 2002

No.	Date	Type F: Forced S: Scheduled	Duration (Hours)	Reason (1)	Method of Shutting Down (2)	Cause/Corrective Actions Comments
						There were no unit shutdowns during the month.

(1) REASON:

- A - Equipment Failure (Explain)
- B - Maintenance or Test
- C - Refueling
- D - Regulatory Restriction
- E - Operator Training/License Examination
- F - Administrative
- G - Operational Error (Explain)
- H - Other (Explain)

(2) METHOD:

- 1 - Manual
- 2 - Manual Trip/Scram
- 3 - Automatic Trip/Scram
- 4 - Continuation
- 5 - Other (Explain)

CAUSE/CORRECTIVE ACTION/COMMENTS

NARRATIVE REPORT

There were no significant power reductions this period.

OPERATING DATA REPORT

DOCKET NO.: 50-364
UNIT NAME: J. M. Farley - Unit 2
DATE: August 8, 2002
COMPLETED BY: W. L. Marlar
TELEPHONE: (334) 814-4554

OPERATING STATUS

1. Reporting Period: JULY 2002
2. Design Electrical Rating (Net MWe): 855
3. Maximum Dependable Capacity (Net MWe): 842

	<u>This Month</u>	<u>Year to Date</u>	<u>Cumulative</u>
4. Number Of Hours Reactor Was Critical:	<u>744.0</u>	<u>5,087.0</u>	<u>160,572.6</u>
5. Hours Generator On-line:	<u>744.0</u>	<u>5,087.0</u>	<u>158,632.8</u>
6. Unit Reserve Shutdown Hours:	<u>0.0</u>	<u>0.0</u>	<u>0.0</u>
7. Net Electrical Energy Generated (MWH):	<u>620,323.0</u>	<u>4,312,552.0</u>	<u>126,894,631.0</u>

CHALLENGES TO PRESSURIZER PORV OR PRESSURIZER SAFETY VALVES

Date	Tag No.	Event Description
		There were no challenges to Pressurizer PORV or Pressurizer Safety Valves.

UNIT SHUTDOWNS

DOCKET NO.: 50-364

UNIT NAME: J. M. Farley - Unit 2

DATE: August 8, 2002

COMPLETED BY: W. L. Marlar

TELEPHONE: (334) 814-4554

REPORTING PERIOD: JULY 2002

No.	Date	Type F: Forced S: Scheduled	Duration (Hours)	Reason (1)	Method of Shutting Down (2)	Cause/Corrective Actions Comments
						There were no unit shutdowns during the month.

(1) REASON:

- A - Equipment Failure (Explain)
- B - Maintenance or Test
- C - Refueling
- D - Regulatory Restriction
- E - Operator Training/License Examination
- F - Administrative
- G - Operational Error (Explain)
- H - Other (Explain)

(2) METHOD:

- 1 - Manual
- 2 - Manual Trip/Scram
- 3 - Automatic Trip/Scram
- 4 - Continuation
- 5 - Other (Explain)

CAUSE/CORRECTIVE ACTION/COMMENTS

NARRATIVE REPORT

At 0000 on 020720, a ramp down to approximately 92% power was commenced to perform governor valve testing. The testing was completed and the unit was returned to 100% power at 0700 on 020720.