

## MONITORING WELL COMPLETION LOG GRN01-0702

|                                   |                                    |   |
|-----------------------------------|------------------------------------|---|
| PROJECT <u>UMTRA GROUND WATER</u> | NORTH COORD. (FT) <u>238735.98</u> | DATE DRILLED <u>06/29/1982</u>          |
| LOCATION <u>GREEN RIVER, UT</u>   | EAST COORD. (FT) <u>2387779.48</u> | SURFACE ELEV. ( FT NGVD) <u>4081.80</u> |
| SITE <u>GREEN RIVER</u>           | HOLE DEPTH (FT) <u>43.00</u>       | TOP OF CASING (FT) <u>4082.60</u>       |
| WELL NUMBER <u>0702</u>           | WELL DEPTH (FT) <u>24.00</u>       | MEAS. PT. ELEV. (FT) <u>4082.60</u>     |

|                        |                          |                      |
|------------------------|--------------------------|----------------------|
|                        | <b>WELL INSTALLATION</b> | <b>INTERVAL (FT)</b> |
| <b>SURFACE CASING:</b> |                          |                      |
| <b>BLANK CASING:</b>   | 4 in. UNK                | -0.8 to 15.0         |
| <b>WELL SCREEN:</b>    | 4 in. Screen             | 15.0 to 23.0         |
| <b>SUMP/END CAP:</b>   |                          |                      |
| <b>SURFACE SEAL:</b>   |                          |                      |
| <b>GROUT:</b>          |                          |                      |
| <b>SEAL:</b>           | UNK                      | 0.0 to 12.0          |
| <b>UPPER PACK:</b>     |                          |                      |
| <b>LOWER PACK:</b>     |                          |                      |

  

|                             |   |  |
|-----------------------------|---|--|
| <b>DRILLING METHOD</b>      |   |  |
| <b>SAMPLING METHOD</b>      |   |  |
| <b>DATE DEVELOPED</b>       |   |  |
| <b>WATER LEVEL (FT BGS)</b> |   |  |
| <b>LOGGED BY</b>            |   |  |
| <b>REMARKS</b>              | Well construction incomplete due to unavailable data. |  |

