

NOV 05 2002



LRN-02-0380

United States Nuclear Regulatory Commission
Document Control Desk
Washington, DC 20555

Gentlemen:

**STEAM GENERATOR TUBE PLUGGING REPORT
TECHNICAL SPECIFICATION 4.4.5.5.A
SALEM GENERATING STATION UNIT NO. 1
FACILITY OPERATING LICENSE DPR-70
DOCKET NO. 50-272**

PSEG Nuclear LLC hereby submits the steam generator tube plugging report for Salem Generating Station, Unit No. 1 as required by Technical Specification 4.4.5.5.a for Facility Operating License DPR-70. The Steam Generator Tube in-service inspections were completed on October 27, 2002 during the Unit 1 15th refueling outage.

The following is a summary of the tubes plugged during 1R15 as a result of eddy current inspections:

Steam Generator #11 - 8 tubes
Steam Generator #12 - 11 tubes
Steam Generator #13 - 12 tubes
Steam Generator #14 - 2 tubes

Salem Unit No. 1 Steam Generators' total tube plugging average is 0.404%

Should there be any questions regarding this submittal, please contact Howard Berrick at (856) 339-1862.


D.F. Garchow
Vice President – Operations

A001

NOV 05 2002

C Mr. H. Miller
Regional Administrator - Region I
U. S. Nuclear Regulatory Commission
475 Allendale Road
King of Prussia, PA 19406

U. S. Nuclear Regulatory Commission
ATTN: Mr. R. Fretz
Licensing Project Manager – Salem
Mail Stop 08B2
Washington, DC 20555-001

USNRC Senior Resident Inspector - Salem (X24)

Mr. K. Tosch, Manager IV
Bureau of Nuclear Engineering
P. O. Box 415
Trenton, NJ 08625