

Handwritten initials: #5

**Department of Energy**  
Office of Civilian Radioactive Waste Management  
Yucca Mountain Site Characterization Office  
P.O. Box 30307  
North Las Vegas, NV 89036-0307

**JUN 27 1997**

QA: N/A

D. R. Williams, DOE/YMSCO, Las Vegas, NV  
J. M. White, DOE/YMSCO, Mercury, NV, M/S 717

**FIELD TEST COORDINATION REPORT FOR THE WEEK ENDING JUNE 20, 1997**

The enclosure lists site characterization field activities that are currently active. Many of these are ongoing monitoring and mapping activities; therefore, only those activities having significant status change are addressed below.

**C-HOLE COMPLEX HYDRAULIC INTERFERENCE TESTING**

The U.S. Geological Survey (USGS) received permission from the State of Nevada to inject up to 4 kilograms of the tracer pyridone into borehole C#1. The tracer was injected on January 9, 1997. Sampling and analysis of the water pumped from C#3 continues. Pyridone concentration has "peaked" and is now tailing off. The C-holes testing is expected to continue through June of 1997. Tracer testing helps to understand flow in the saturated zone and yields data to help model the travel of radionuclides in the saturated zone.

**ENGINEERED BARRIER - LARGE BLOCK TEST**

Lawrence Livermore National Laboratory continues the thermal testing at the Large Block. No new temperature readings were received as of the date of this report. The Large Block Test will yield information on movement of water under thermal load, geochemistry of refluxing water, and biological organism (microbe) activity.

**EXPLORATORY STUDIES FACILITY (ESF) TESTING**

The Tunnel Boring Machine has been removed from the tunnel and is being disassembled at the South Portal.

Data collection in support of construction monitoring continues. Geologic mapping of the final few meters of the tunnel is complete. Reviews of the mapping are now in progress. Some mapping remains to be completed in Alcoves 6 and 7 and for the Niche studies.

YMP-5

9803090173 970627  
PDR WASTE  
WM-11 PDR



Handwritten notes: DF03, 1/1, 102.8

JUN 27 1997

**ESF Alcove 5 (Thermal Testing Facility Access/Observation Drift [AOD], Connecting Drift, and Heated Drift):**

Drilling of instrumentation holes for the Heated Drift Test (HDT) resumed on April 9, 1997, and has continued around-the-clock, five or six days per week, in order to meet upcoming testing objectives and milestones. The drilling program for the HDT is now complete, about four weeks ahead of schedule. The following holes were completed this week:

Hole Name	Start	Finish	Depth (m)	Purpose
ESF-HD-TEMP-2	6/17/97	6/18/97	59.6 m	Temperature
ESF-HD-MPBX-2	6/19/97	6/20/97	46.1 m	Extensometer

Installation of instrumentation such as wing heaters, multi-point borehole extensometers, and others are now underway in the HDT.

The HDT will heat approximately 15,000 cubic meters of the rock of the repository horizon to a temperature of 100°C or greater in order to investigate the coupled processes under thermal loading.

**ESF Alcove 5 (Thermomechanical Alcove):**

The Single Heater Test (SHT) started on schedule on August 26, 1996. The instruments, except the water chemistry probes, are reported to be working properly and data are being collected. The SHT will heat approximately 25 cubic meters of rock to 100°C or greater. The heater was turned off at 1:30 p.m. on Wednesday, May 28, 1997. The instruments will now be monitored during a six-to-nine month cool down period.

No new temperature readings have been reported as of the date of this report.

The purpose of this test is to understand heat related processes and measure physical parameters. Some of these processes include heat transfer (conduction and convection), moisture movement, and geochemical changes (water chemistry changes due to heating of the rock). In addition, the results from the SHT will provide guidance for instrumentation and conducting the DST in Alcove 5. The results will be available for the Viability Assessment (VA) design; specifically, thermal properties, deformation of the rock at elevated temperatures, and performance of rock bolts at elevated temperatures.

**ESF Alcove 6 (Northern Ghost Dance Fault Alcove):**

The USGS gas sampling testing is underway in the boreholes in Alcove 6. The USGS will be performing Hydrologic Properties of Faults testing in the boreholes for approximately the next four months.

JUN 27 1997

**ESF Alcove 7 (Southern Ghost Dance Fault Alcove):**

The USGS successfully installed the Seamist system in the borehole in Alcove 7, across the splay of the Ghost Dance Fault. Gas sampling is now underway in the alcove.

**Niche Drift Study (Niche #1):**


Excavation of the niche started on Wednesday, June 18, 1997. As the excavation progresses, fractures are examined for traces of dye. Fractures that show dye travel will be examined and mapped.

**Niche #2**

Testing of air permeability and cross hole tracer testing is underway in the seven boreholes drilled in and around the outline of Niche #2.

Niche studies are part of the Risk Reduction Strategy for VA and focus on unsaturated zone hydrology and hydrochemistry testing.

If you have any questions, please contact Drew H. Coleman at 295-7825.



Drew H. Coleman  
Field Test Coordination  
Assistant Manager for Licensing

AML:DHC-1816

Enclosure:  
Site Characterization Field  
Activities in Progress

JUN 27 1997

cc w/encl:

J. G. Jones, DOE/HQ (RW-40) FORS  
C. J. Henkel, NEI, Washington, DC  
C. J. Glenn, NRC, Las Vegas, NV  
R. W. Craig, USGS, Las Vegas, NV  
M. C. Brady, M&O/SNL, Las Vegas, NV  
N. Z. Elkins, M&O/LANL, Las Vegas, NV  
M. R. Mapa, M&O, Las Vegas, NV  
R. E. Smith, M&O, Las Vegas, NV  
L. J. Evans, M&O, Las Vegas, NV  
J. H. Peck, M&O, Las Vegas, NV  
C. L. Lugo, M&O, Las Vegas, NV  
S. C. Smith, M&O, Las Vegas, NV  
J. L. Woodruff, M&O, Las Vegas, NV  
R. R. Schneider, M&O, Las Vegas, NV  
L. S. Linden, M&O, Mercury, NV, M/S 719  
P. A. Smallwood, ALPHA, Las Vegas, NV  
A. C. Williams, DOE/OQA, Las Vegas, NV  
W. R. Dixon, DOE/YMSCO, Las Vegas, NV  
S. J. Brocoum, DOE/YMSCO, Las Vegas, NV  
R. V. Barton, DOE/YMSCO, Las Vegas, NV  
A. V. Gil, DOE/YMSCO, Las Vegas, NV  
P. G. Harrington, DOE/YMSCO, Las Vegas, NV  
J. T. Sullivan, DOE/YMSCO, Las Vegas, NV  
M. C. Tynan, DOE/YMSCO, Las Vegas, NV  
J. T. Gardiner, DOE/YMSCO, Las Vegas, NV  
R. S. Waters, DOE/YMSCO, Mercury, NV, M/S 717  
Records Processing Center = "10"

# Site Characterization Field Activities in Progress

<u>SCP ACTIVITY</u>	<u>TITLE</u>	<u>ACTIVITY</u>
8.3.1.3.2.1	Mineralogy, Petrology, and Rock Chemistry of Transport Pathways	ESF Sampling, Borehole Sampling
8.3.1.3.2.2	Mineralogic and Geochemical Alteration	ESF Sampling, Borehole Sampling
8.3.1.4.2.2	Structural Features Within Site Area	Surface & ESF Mapping
8.3.1.17.4.3	Quaternary Faulting Within 100 km of Yucca Mtn.	Surface Mapping
8.3.1.17.4.4	Quaternary Faulting in NE-Trending Fault Zones	Surface Mapping
8.3.1.17.4.6	Quaternary Faulting Within Site Area	Trench Logging
8.3.1.2.1.1	Precipitation and Meteorological Monitoring for Regional Hydrology	Ongoing Measurements
8.3.1.2.1.2	Runoff and Streamflow	Ongoing Measurements
8.3.1.4.2.1	Characterization of Vertical/Lateral Distribution of Stratigraphic Units in Site Area	Core Logging (all boreholes), surface geophysical surveys
8.3.1.2.1.3	Regional Groundwater Flow System	Ongoing monitoring
8.3.1.2.2.1	Unsaturated Zone Infiltration	Shallow borehole neutron logging
8.3.1.2.2.2	Water Movement Tracer Tests	CP <sup>36</sup> measurements (SBT drillholes, ESF)

## **Site Characterization Field Activities in Progress Continued**

<b><u>SCP ACTIVITY</u></b>	<b><u>TITLE</u></b>	<b><u>ACTIVITY</u></b>
8.3.1.2.2.4	Characterization of Unsaturated Zone (ESF)	Hydrochemistry/Radial Boreholes testing
8.3.1.2.2.6	Gaseous Phase Movement in the Unsaturated Zone	Pneumatic pathways monitoring
8.3.1.2.3.1	Site Saturated Zone Groundwater Flow System	Ongoing monitoring, C-well testing
8.3.1.2.3.2	Saturated Zone Hydrochemistry	Ongoing monitoring
8.3.1.4.3.1	Systematic Acquisition of Site Specific Subsurface Information	Core logging
8.3.1.15.1.8	In Situ Design verification	Construction monitoring/testing
8.3.1.9.2.1	Natural Resource Assessment of Yucca Mountain	Rock sampling
8.3.1.3.4.2	Biological Sorption and Transport	Sampling in ESF
8.3.1.19.5.1	Engineered Barrier System Field Tests	Sampling in ESF