A A A A A A A A A A A A A A A A A A A	UNITED STATES NUCLEAR REGULATORY CO WASHINGTON, D. C. 208 MAR 1 4 1978	MMISSION 55 WM Record File -0-102	Noted WM Pojece Docaet No. PDR
Project No. Anna Nevada Test Site		Distribution:	
MEMORANDUM FOR:	James C. Malaro, Chief High-Level and Transuranic	(Return to WM, 623-SS) Waste Branch, FC	~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~
FROM:	Regis R. Boyle High-Level and Transuranic	Waste Branch, FC	-

SUBJECT: TRIP REPORT FOR NEVADA TEST SITE VISIT

On February 23 and 24, 1978, members of the NRC staff and consultants visited the Las Vegas offices of the U.S. Department of Energy (DOE) to discuss plans for the potential use of the Nevada Test Site for a radioactive waste repository and to examine field tests being conducted by DOE and its consultants on the site itself. The purpose of the visit was twofold: (1) to acquaint NRC staff members and consultants with experimental activities taking place at the Nevada Test Site and (2) to inform DOE of the types of experimental work which should be conducted during the early site review period. A list of attendees and their organizational affiliation is enclosed.

On Thursday, February, 23, 1978, a field visit to the Nevada Test Site took place. The agenda for the day's activities is enclosed. Three separate facilities were visited during the day: (1) the E-MAD facility; (2) the Syncline Ridge Area; and (3) Climax Heater Experiment.

At the E-MAD facility, the staff viewed experimental heater tests on spent fuel storage capsules. Currently, tests are being conducted on a prototype above ground capsule. The heater element generates the approximate heat load associated with a single spent fuel assembly. In the near future, below ground tests will be conducted at this facility.

Heat transfer properties of argillite will be obtained at the Syncline Ridge Area experiments. The proposed test at this site involves the placing of a heater element approximately 80 feet below the surface of the earth in a region composed of argillite. Thermocouples will be placed at points up to about 10 meters from the heater element to monitor rock temperature under various heat loadings. Heat transfer coefficients can then be calculated for the argillite.



NV838569

603

James C. Malaro, Chief

MAR 1 4 1978

The Climax Heater Experiment is similar to the Syncline Ridge Experiment except that the tests are currently underway and are being conducted in granite rather than argillity at a point approximately 1,400 feet below the surface. These tests are providing heat transfer coefficients in granite.

On Friday, February 24, 1978, a briefing on the Nevada Test Site was given at the DOE offices in Las Vegas by DOE personnel and their consultants. An agenda of the meeting is enclosed. Detailed discussions on various aspects of the test program took place during this meeting. It was concluded that this type of informational exchange meeting was beneficial to both parties prior to a formal licensing review by NRC and that a follow-up visit should be made in about six months when additional test results are gathered.

Regis R. Boyle

Regis R. Boyle High-Level and Transuranic Waste Branch Division of Fuel Cycle and Material Safety

Enclosures: As stated

cc w/encl: F. Donath D. Pentz

Enclosure 1

NTS SITE TOUR NTS WASTE MANAGEMENT PROGRAM FEBRUARY 23, 1978

MAR 1 4 1978

		-
VIETH, DONALD		DOE/HQ
GILPIN, JOHN		DOE/NY
ROBERTS, ALLEN		DOE/NV
KUNICH, MITCHELL		DOE/NV
BETTERIDGE, RICHARD		DOE/NV
MILLER, DAVID	•	DOE/NV
BROMLEY, CHARLES		DOE/NTS
BOYLE, REGIS		NRC
CALDWELL, DONALD		NRC CONTRACTOR
HAWKINS, EDWARD		NRC CONTRACTOR
PENTZ, DONALD		NRC CONTRACTOR
LYNCH, RICHARD	3	SANDIA
TYLER, LYNN		SANDIA
STEPHENSON, ALAN		SANDIA
LINCOLN, RICHARD		SANDIA
ELLOTT, DEE		SANDIA
DONATH, FRED		SANDIA
HOFFMAN, DARLENE		LASL
RAMSPOTT, LAWRENCE		LLL
DUDLEY, WILLIAM		USGS
TWENHOFEL, WILLIAM		USĠS
DIXON, GARY		USGS
YANEV, PETER	. •	J. A. BLUME
SCHOLL, ROGER		J. A. BLUME

Enclosure 2

MAR 1 4 1978

	AGENDA NTS TERMINAL WASTE STORAGE PROGRAM NRC BRIEFING AT DOE/NV February 24, 1978	1
	A-100	Time
I.	NV PROGRAM MANAGEMENT - M. KUNICH/NV	7:30-7:35 a.m.
/11.	FY 78 PROGRAM LOGIC - R. LYNCH/SL	7:35-8:15 a.m.
/111:	SEISMIC ENVIRONMENT & HARDENING - L. VORTMAN/SL and P. YANEV/JBA	8:15-8:40 a.m.
IV.	AREA INVESTIGATIONS - W. DUDLEY/USGS	8:40-9:30 a.m.
1	COFFEE BREAK	9:30-9:45 a.m.
۷.	MEDIA INVESTIGATIONS	· · · · · ·
	 A. ARGILLITE - L. TYLER/SL B. GRANITE - L. RAMSPOTT/LLL C. TUFF & ALLUVIUM - L. TYLER/SL and D. HOFFMAN/LASL 	9:45-10:05 a.m. 10:05-10:25 a.m. 10:25-10:45 a.m.
VI.	FY 78-80 PROGRAM ALTERNATIVES - R. LYNCH/SL	10:45-11:00 a.m.
VTT		11.00_11.20 a m

NTS SITE TOUR NTS WASTE MANAGEMENT PROGRAM

MAR 1 4 1978

February 23, 1978 Via - LTR Bus Tour Coordinator D. F. Miller DOE/NV (FTS 598-3521)

	•		Time at Sites/ Travel		Arrival/Depart Time
1. . /	Depart NV/HQ main entrance Travel		2 Hrs.		7:00 a.m.
2	Arrive at E-MAD Facility Tour E-MAD Facility (D. Durrill,	WES, guide Travel	e) 1 1	/2 Hrs. 3/4 Hr.	9:00 a.m.
3.	Arrive at Syncline Ridge Area - Tour of general area with a stop Sandia Eleana argillite Heater Ex site (L. Tyler, SL, guide)	at the xperiment)	/2 Hr.	11:15 a.m.
		Travel (′ 1	/2 Hr.	
4.	Arrive at Area 12 cafeteria Lunch 3/4 Hr.	Travel	. 1	/4 Hr.	12:15 p.m.
5.	Arrive at Piledriver workings Tour experiment trailer and down Climax granite Heater Experiment (L. Ramspott, LLL, guide)	hole LLL) site) Travel	2	Hrs.	1:15 p.m.
6.	Arrive at NV/HQ main entrance				5:15 n.m.