

---

**Industry/TSTF Standard Technical Specification Change Traveler**

---

**Delete RCP requirement from SR 3.4.1.3 Note**

---

Priority/Classification 2) Consistency/Standardization

---

NUREGs Affected: ☐ 1430 ☐ 1431 ☒ 1432 ☐ 1433 ☐ 1434

---

## Description:

SR 3.4.1.3 Note was revised to delete the phrase "with all RCPs running," following "Mode 1"

---

## Justification:

LCO 3.4.4 requires that both RCS loops be operable in Modes 1 and 2 and the Bases describes an operable loop as one with both RCPs running. Therefore, the RCP requirement in the note to SR 3.4.1.3, which states, "Required to be met in Mode 1 with all RCPs running," is redundant and has been eliminated.

---

**Revision History****OG Revision 0****Revision Status: Active****Next Action:**

---

Revision Proposed by: Calvert Cliffs

Revision Description:  
Original Issue

---

**Owners Group Review Information**

Date Originated by OG: 17-Jan-96

Owners Group Comments  
(No Comments)Owners Group Resolution: Approved Date: 24-Jan-96

---

**TSTF Review Information**

TSTF Received Date: 05-Mar-96 Date Distributed for Review 07-Mar-96

OG Review Completed: ☒ BWOG ☒ WOG ☒ CEOG ☒ BWROG

TSTF Comments:

NA WOG, BWOG

TSTF Resolution. Approved Date: 16-Apr-96

---

**NRC Review Information**

NRC Received Date: 12-Jun-96 NRC Reviewer: M. Weston

NRC Comments:

9/18/96 - Approved.

Final Resolution: NRC Approves

Final Resolution Date: 18-Sep-96

---

**Incorporation Into the NUREGs**

File to BBS/LAN Date: TSTF Informed Date: 11-Mar-97 TSTF Approved Date:

NUREG Rev Incorporated:

---

4/2/98

---

**Affected Technical Specifications**

SR 3.4.1.3

RCS Pressure, Temperature, and Flow [DNB] Limits

---

---

4/2/98

TSTF-62

ACTIONS (continued)

CONDITION	REQUIRED ACTION	COMPLETION TIME
C. RCS cold leg temperature not within limits.	C.1 Restore cold leg temperature to within limits.	2 hours
D. Required Action and associated Completion Time of Condition C not met.	D.1 Reduce THERMAL POWER to $\leq$ [30]% RTP.	6 hours

SURVEILLANCE REQUIREMENTS

SURVEILLANCE	FREQUENCY
SR 3.4.1.1 Verify pressurizer pressure $\geq$ [2025] psia and $\leq$ [2275] psia.	12 hours
SR 3.4.1.2 Verify RCS cold leg temperature $\geq$ [535] $^{\circ}$ F and $\leq$ [558] $^{\circ}$ F for $<$ [70]% RTP or $\geq$ [544] $^{\circ}$ F and $\leq$ [558] $^{\circ}$ F for $\geq$ [70]% RTP.	12 hours
<div style="display: flex; align-items: center;"> <div style="border: 1px solid black; border-radius: 50%; padding: 2px; margin-right: 10px;">Only</div> <div>           SR 3.4.1.3 -----NOTE-----            Required to be met in MODE 1 with all RCPs running.            -----            Verify RCS total flow rate  <math>\geq</math> [148 E6] lb/hour and  <math>\leq</math> [177.6 E6] lb/hour.         </div> </div>	12 hours

(continued)