

From: "BENNETT, STEVE A" <SBENNE2@entergy.com>
To: Tom Alexion <twalex@nrc.gov>, "Jeff Clark (jac@nrc.gov)" <jac@nrc.gov>, "SWAIN, RONALD VANCE" <RSWAIN1@entergy.com>, "BICE, DAVID B" <DBICE@entergy.com>, "BURFORD, FRANCIS G" <FBURFOR@entergy.com>, "CAMPBELL, BILL - NUCLEAR" <WCAMPB3@entergy.com>, "COMPTON, LESLIE" <LCOMPTO@entergy.com>, "DAIBER, BRYAN J" <BDAIBER@entergy.com>, "DAVANT, GUY H" <GDAVANT@entergy.com>, "DEESE, RICHARD W" <rdees90@entergy.com>, "EATON, WILLIAM A" <WEATON@entergy.com>, "EDGELL, DOUGLAS W" <DEDGELL@entergy.com>, "EHREN, TERRY G" <TEHREN@entergy.com>, "EUBANKS, CLIFFORD" <CEUBANK@entergy.com>, "FORBES, JEFFREY" <JFORBE1@entergy.com>, "FORREST, FREDDIE" <FFORRES@entergy.com>, "GOBELL, JAMIE N" <JGOBELL@entergy.com>, "GORDON, ROBERT A" <RGORDON@entergy.com>, "HOUGHTALING, JOHN B" <JHOUGHT@entergy.com>, "JAMES, DALE E" <DJAMES@entergy.com>, "JAMES, WILLIAM" <WJAMES1@entergy.com>, "KOWALEWSKI, JOSEPH A" <JKOWALE@entergy.com>, "LEWIS, RAYMOND S" <RLEWIS1@entergy.com>, "MEANS, BRACY E" <BMEANS@entergy.com>, "MITCHELL, TIMOTHY G" <TMITCH1@entergy.com>, "PANTHER, KENNETH C" <KPANTHE@entergy.com>, "PARKS, GLENN A" <GPARKS@entergy.com>, "PAYNE, GARY - WF3" <GPAYNE@entergy.com>, "SIMS, WILLIAM D" <WSIMS@entergy.com>, "SMITH, JAMES A" <JSMITH@entergy.com>
Date: 4/25/04 9:07AM
Subject: Daily Status of Alloy 600/RV Head Inspections for 1R18

Attached is the April 25, 2004 status of the Alloy 600/RV Head Inspections for 1R18

Steve Bennett
NSA - Licensing
479-858-4626
Pager: 479-890-3323

Mail Envelope Properties (408BB815.8F7 : 19 : 59639)

Subject: Daily Status of Alloy 600/RV Head Inspections for 1R18
Creation Date: 4/25/04 9:03AM
From: "BENNETT, STEVE A" <SBENNE2@entergy.com>
Created By: SBENNE2@entergy.com

Recipients

nrc.gov

owf4_po.OWFN_DO
TWA (Thomas Alexion)

nrc.gov

ARL_PO.ARL_DO
JAC (Jeffrey Clark)

entergy.com

JSMITH (SMITH, JAMES A)
WSIMS (SIMS, WILLIAM D)
GPAYNE (PAYNE, GARY - WF3)
GPARKS (PARKS, GLENN A)
KPANTHE (PANTHER, KENNETH C)
TMITCH1 (MITCHELL, TIMOTHY G)
BMEANS (MEANS, BRACY E)
RLEWIS1 (LEWIS, RAYMOND S)
JKOWALE (KOWALEWSKI, JOSEPH A)
WJAMES1 (JAMES, WILLIAM)
DJAMES (JAMES, DALE E)
JHOUGHT (HOUGHTALING, JOHN B)
RGORDON (GORDON, ROBERT A)
JGOBELL (GOBELL, JAMIE N)
FFORRES (FORREST, FREDDIE)
JFORBE1 (FORBES, JEFFREY)
CEUBANK (EUBANKS, CLIFFORD)
TEHREN (EHREN, TERRY G)
DEDGELL (EDGELL, DOUGLAS W)
WEATON (EATON, WILLIAM A)
rdees90 (DEESE, RICHARD W)
GDAVANT (DAVANT, GUY H)
BDAIBER (DAIBER, BRYAN J)
LCOMPTO (COMPTON, LESLIE)
WCAMPB3 (CAMPBELL, BILL - NUCLEAR)
FBURFOR (BURFORD, FRANCIS G)
DBICE (BICE, DAVID B)

RSWAIN1 (SWAIN, RONALD VANCE)

Post Office

owf4_po.OWFN_DO
ARL_PO.ARL_DO

Route

nrc.gov
nrc.gov
entergy.com

Files

MESSAGE

Part.001

1R18 RVH Inspection Results 4-25.doc

Mime.822

Size

153

787

4-25.doc

64437

Date & Time

04/25/04 09:03AM

44032

Options

Expiration Date:

None

Priority:

Standard

Reply Requested:

No

Return Notification:

None

Concealed Subject:

No

Security:

Standard

1R18 Alloy 600 Status

Inspection	Inspection Method	Extent of Inspection	1R18 Status/ Findings
BMV of RV Head	BMV exam inside Service Structure	100% of the RPV head surface (including 360° around each head penetration). (OP 2311.009)	69 of 69 CRDM nozzles visually inspected on 4/24/04 <ul style="list-style-type: none"> • CR-ANO-1-2004- written to document boric acid staining from 1R17 RadCal seal leak (9 nozzles classified as UnSat) • No leaking nozzles identified
CRDM/ RADCAL Nozzles	UT of 60 CRDM nozzles (no known defects)	UT of the RPV nozzle from 2" above the highest point of the root of the J-weld to the blind zone.	Scheduled to begin UT exams Monday (4/26/04).
	UT of six FTI repaired CRDM nozzles (Nozzles 3, 6, 15, 17, 33, & 56)	UT the weld and at least 1-inch above the weld in the nozzle base material.	
	UT/WFS of two <u>W</u> repaired CRDM nozzles (Nozzles 54 & 68)	UT of the RPV nozzle from 2" above the highest point of the root of the J-weld to the blind zone <u>and</u> wetted surface exam of weld overlay.	
	UT of RADCAL Nozzle (Nozzle 1)	UT of the RPV nozzle from 2" above the highest point of the root of the J-weld to the blind zone.	
	UT of nozzle Annulus [Leak Path Assessment]	Interrogate interference fit in all 69 nozzle annuli above J-weld for leakage path	
ICI Nozzles	Visual Inspection of 52 BMI nozzles	Inspect 100% of the circumference of each penetration as it enters the RPV lower head. (OP 2311.009)	BMIs initially inspected on night shift 4/22/04 <ul style="list-style-type: none"> • CR-ANO-1-2004-827 written due to placekeeping concerns on nozzle inspections • No leaking, nozzles identified to date • CR-ANO-1-2004-0735 written on rust/staining
RCS Walkdowns	Visually Inspect RCS for RCS leaks	Visually inspect above the RPV head for potential boric acid leaks from pressure-retaining components as well as other A600 RCS small bore locations. (OP 2311.009)	No leaking A600 nozzles identified (ongoing) <ul style="list-style-type: none"> • 5 of 9 pressurizer nozzles inspected • 7 hot leg nozzles inspected • 4 CFT nozzles inspected