



August 27, 2004

NG-04-0519
EA-03-086

U.S. Nuclear Regulatory Commission
ATTN: Document Control Desk
Washington, DC 20555-0001

Duane Arnold Energy Center
Docket 50-331
License No. DPR-49

Change In Schedule For Actions Required For Implementation Of NRC Security
Related Orders

Reference: Letter from Nuclear Management Company, LLC (NMC) to Document Control Desk, "Supplemental Response to the April 29, 2003, Orders to Duane Arnold Energy Center" dated April 28, 2004.

In the referenced letter, NMC submitted a schedule for actions required for implementation of Order EA-03-086 and other security related Orders for the Duane Arnold Energy Center. Due to construction delays, some interim completion dates provided in the submitted schedule need to be revised. In addition, the date for implementation of Order EA-03-086 is being revised to be consistent with the required implementation date in the Order.

Revisions to the schedule are summarized below:

ITEM	PREVIOUS DATE	REVISED DATE
Implementation of NRC Order EA-03-086	9/30/04	10/29/04
OCA/VBS & Channeling	8/3/04	9/24/04
1994 Barrier & Parking Lot Modifications	8/20/04	9/29/04

The revised dates for completion of required modifications are based upon current schedule estimates; these interim dates may be affected if equipment delivery or construction delays occur. NMC will meet the implementation date provided in the Order (October 29, 2004) and does not intend to notify the NRC of further interim schedule changes.

NS1R05

In accordance with 10 CFR 2.202(b), the following affirmation is provided:

I declare under penalty of perjury that the foregoing is true and correct.
Executed on August 27, 2004.



Mark A. Peifer
Site Vice President, Duane Arnold Energy Center
Nuclear Management Company, LLC

cc: Administrator, Region III, USNRC
Project Manager, DAEC, USNRC
Resident Inspector, DAEC, USNRC
