



Southwest Research Institute
6220 Culebra Road
San Antonio, TX 78238
(210) 522-5215
Department of Quality Assurance
Calibration Laboratory



Certificate #
0972-01

Certificate of Calibration

3 November 1999

Issued to: DARRELL DUNN DIV20 B57
Manufacturer/Model: FLUKE 87 III
Description: TRUE RMS MULTIMETER
Serial Number: 73980497
Asset Number: 007646

This certifies the above item was calibrated in compliance with MIL-STD-45662A and ANSI/NCSL Z540-1-1994. Standards used in this calibration, described in the referenced calibration procedure with associated uncertainties or tolerances, are traceable to the National Institute of Standards and Technology (NIST). Supporting documentation relative to traceability is on file and is available for examination upon request. This certificate is not to be reproduced, except in full, without the written approval of the Southwest Research Institute Department of Quality Assurance Calibration Laboratory.

This laboratory is accredited by the American Association for Laboratory Accreditation (A2LA) and the results of this calibration certificate were determined in accordance with the terms of accreditation unless stated otherwise below.

The uncertainty of the calibration was sufficient to determine that the item met the manufacturer's published specifications unless stated otherwise below.

Ambient Conditions: Temperature: 73.0 Degrees Fahrenheit Humidity: 49 % RH

Calibration Date: 3 Nov 99 **Calibration Procedure** FLUKE 87III 1YR 5720A OCT 99

Condition as Received: IN TOLERANCE

Condition as Released: IN TOLERANCE

Remarks:

Approved by:


Jim Patterson, Supervisor or Walt Hill, Metrologist

Certificate # 36609

m:\a2la.rpt Rev date 10 Mar 99

Measurements performed by:


Vince Morales, Technician

Page 1 of 1



SOUTHWEST RESEARCH INSTITUTE™

6220 Culebra Road, P.O. Drawer 28510
Institute Quality Systems
Institute Calibration Laboratory
Phone: 210-522-5215 Fax 210-522-3692

Certificate of Calibration

Submitted By: DIV20

Address: B57

Contact: DARRELL DUNN

Manufacturer Model: FLUKE 87 III

Description: MULTIMETER

Serial No: 73980497

Asset No: 007646

Procedure: CL-230 Aug 99

Work Order: 444051758

Date Issued: Jan 8, 2003

Calibration Date: Jan 8, 2003

****Calibration Due:** Jan 8, 2004

Calibration Location: N/A

Environment: Temp. 72.0°F Hum. 38 %RH

***As Found:** IN TOLERANCE

***As Left:** IN TOLERANCE

This certificate documents traceability to the National Institute of Standards and Technology (NIST) and the International System of Units (SI). The Laboratory quality system conforms to ISO/IEC 17025, 1999 and ANSI/NC SL Z540-1-1994 which are equivalent to relevant requirements of the ISO 9000-1994 series of standards. This certificate may not be reproduced, except in full, without the written approval of the Southwest Research Institute Calibration Laboratory. The results of this calibration relate only to the individual instrument described above. This certificate shall not be used to claim product endorsement by the American Association for Laboratory Accreditation (A2LA) or any agency of the U. S. Government.

Uncertainty evaluation includes the item under test and is calculated in accordance with the ISO "Guide to the Expression of Uncertainty in Measurement" (GUM). The uncertainty represents an expanded uncertainty using a coverage factor of $k=2$ to approximate a 95% confidence level. The calibration process provides a Test Uncertainty Ratio (TUR) of less than or equal to 25% (4:1) of the test limit unless otherwise stated in remarks or an attachment.

*The client has sole responsibility for determination of in/out of tolerance or compliance/noncompliance. An in/out of tolerance opinion is provided for your convenience based only on the Test Instrument (TI) reading(s) and limits as reported. The reported uncertainty relates only to the results at the time of calibration and does not imply any short or long term stability of the TI.

**Calibration interval is determined by the client and does not assure the instrument will remain within tolerance until this date. Any number of factors may cause the instrument to be out of tolerance before the next calibration date.

Remarks: None

Standards Used

Asset	Manufacturer	Model	Description	Cal Due
004164	FLUKE	5500A/SC300	CALIBRATOR	Jul 25, 03

Approved by: Walt Hill

Metrology Group Leader

m:\Nona2\la1.rpt Rev date 15, August 02

Measurements by: Perry Carpenter

Metrology Technician

Southwest Research Institute
Calibration laboratory
Calibration Sheet.

Work Order:	444051758	Mfr.	FLUKE	Technician	Perry Carpenter
Asset No.	7646	Model	87 III	Procedure	CL-230 Aug 99
Serial No.	73980497	Type.	DIGITAL VOLTMETER	Cal Date.	8-Jan-03
Remarks:					

Switch Test

ACV	0	0	0.00	12	Pass
DCV	-32	-32	0.00	12	Pass
Mv/DC	-64	-64	0.00	12	Pass
OHMS	-96	-96	0.00	12	Pass
DIODE	-128	-128	0.00	12	Pass
mA/A	-160	-160	0.00	12	Pass
uA	-192	-192	0.00	12	Pass

Function/Range	Test Point	TI Reading	Difference	Test Limits+/-	Uncertainty	Found/Left
ACV 400 m Volts	m Volts	m Volts	m Volts	m Volts	m Volts	Results
60 Hz	350.00	348.70	-1.30	2.90	>4:1	Pass
1 kHz	350.00	348.80	-1.20	3.90	>4:1	Pass
5 kHz	350.00	346.60	-3.40	7.40	>4:1	Pass
20 kHz	350.00	350.60	0.60	9.00	>4:1	Pass
ACV 4 Volts	Volts	Volts	Volts	Volts	Volts	
60 Hz	3.500	3.488	-0.012	0.027	>4:1	Pass
1 kHz	3.500	3.484	-0.016	0.039	>4:1	Pass
5 kHz	3.500	3.463	-0.037	0.074	>4:1	Pass
20 kHz	3.500	3.465	-0.035	0.090	>4:1	Pass
ACV 40 Volts	Volts	Volts	Volts	Volts	Volts	
60 Hz	35.00	34.89	-0.11	0.27	>4:1	Pass
1 kHz	35.00	34.97	-0.03	0.39	>4:1	Pass
5 kHz	35.00	34.95	-0.05	0.74	>4:1	Pass
20 kHz	35.00	34.89	-0.11	0.90	>4:1	Pass
ACV 400 Volts	Volts	Volts	Volts	Volts	Volts	
60 Hz	350.0	348.4	-1.6	2.7	>4:1	Pass
1 kHz	350.0	349.5	-0.5	3.9	>4:1	Pass
2.5 kHz	350.0	349.0	-1.0	7.4	>4:1	Pass
20 kHz	100.0	99.4	-0.6	2.4	>4:1	Pass
ACV 4000 Volts	Volts	Volts	Volts	Volts	Volts	
60 Hz	900.0	902.0	2.0	8.0	>4:1	Pass
1 kHz	900.0	903.0	3.0	13.0	>4:1	Pass
FREQ TEST	Freq kHz	Freq kHz	Freq kHz	Freq kHz	Freq kHz	
150 mVolt	19.000	18.999	-0.001	0.002	>4:1	Pass
	190.00	189.99	-0.01	0.02	>4:1	Pass

Southwest Research Institute
Calibration laboratory
Calibration Sheet.

Work Order:	444051758	Mfr.	FLUKE	Technician	Perry Carpenter
Asset No.	7646	Model	87 III	Procedure	CL-230 Aug 99
Serial No.	73980497	Type.	DIGITAL VOLTMETER	Cal Date.	8-Jan-03

Function/Range	Test Point	TI Reading	Difference	Test Limits+/-	Uncertainty	Found/Left
Freq Sensitivity	Freq.	Freq	Freq	Freq	Freq	Results
4 VAC 300mV	1000.0	999.9	-0.1	30.0	>4:1	Pass
4 VDC 1.7V	1000.0	999.9	-0.1	30.0	>4:1	Pass
4 VDC 1 V	0.0	0.0	0.0	0.0	>4:1	Pass
40 VDC 6 V	1000.0	999.9	-0.1	30.0	>4:1	Pass
40 VDC 2 V	0.0	0.0	0.0	0.0	>4:1	Pass
DCV 4 Volt	Volts	Volts	Volts	Volts	Volts	
	3.500	3.499	-0.001	0.005	2.5:1	Pass
DCV 40 Volt	Volts	Volts	Volts	Volts	Volts	
	35.00	34.99	-0.01	0.05	2.5:1	Pass
	-35.00	-34.99	0.01	0.05	2.5:1	Pass
DCV 400 Volt	Volts	Volts	Volts	Volts	Volts	
	350.00	349.90	-0.10	0.50	2.5:1	Pass
DCV 4000 Volt	Volts	Volts	Volts	Volts	Volts	
	1000	1000	0	2	1:1	Pass
IMS MIN-MAX	Volts	Volts	Volts	Volts	Volts	
2 v @ 60 Hz	2.828	2.800	-0.028	0.123	2.5:1	Pass
	-2.828	-2.840	0.040	0.123	2.5:1	Pass
DC mV	Volts	Volts	Volts	Volts	Volts	
	350.0	349.9	-0.1	0.5	>4:1	Pass
Ohm	Ohms	Ohms	Ohms	Ohms	Ohms	
190	190.00	190.00	0.00	0.6	3:1	Pass
19.00k	19.00	19.00	0.00	0.05	2.5:1	Pass
1.9M	1.900	1.900	0.000	0.005	2.5:1	Pass
19M	19.00	19.00	0.00	0.22	>4:1	Pass
	nS	nS	nS	nS	nS	
100M	10.00	9.98	-0.02	0.20	>4:1	Pass
CAPACITANCE	uF	uF	uF	uF	uF	
	1.00	0.98	-0.02	0.05	2.5:1	Pass
	0.470	0.4680	-0.002	0.008	3.5:1	Pass
	0.0470	0.0471	0.0001	0.0008	3.5:1	Pass

Southwest Research Institute
Calibration laboratory
Calibration Sheet.

Work Order:	444051758	Mfr.	FLUKE	Technician	Perry Carpenter
Asset No.	7646	Model	87 III	Procedure	CL-230 Aug 99
Serial No.	73980497	Type.	DIGITAL VOLTMETER	Cal Date.	8-Jan-03

Function/Range	Test Point	TI Reading	Difference	Test Limits+/-	Uncertainty	Found/Left
CAPACITANCE	nF	nF	nF	nF	nF	
	4.70	4.70	0.00	0.07	1.8:1	Pass
DIODE	Volts	Volts	Volts	Volts	Volts	
	3.000	2.978	-0.022	0.061	>4:1	Pass
DC mAmps	mAmps	mAmps	mAmps	mAmps	mAmps	
	35.00	35.00	0.00	0.09	>4:1	Pass
	350.0	349.9	-0.10	0.9	>4:1	Pass
AC Amps	mAmps	mAmps	mAmps	mAmps	mAmps	
60 Hz	35.00	34.90	-0.10	0.37	>4:1	Pass
1 kHz	35.00	34.97	-0.03	0.37	>4:1	Pass
60 Hz	350.0	349.3	-0.7	3.7	>4:1	Pass
1 kHz	350.0	349.9	-0.1	3.7	>4:1	Pass
DC uAmp	uAmp	uAmp	uAmp	uAmp	uAmp	
	350.0	350.4	0.4	0.9	>4:1	Pass
	3500	3501.0	1.00	9.0	>4:1	Pass
AC uAmp	uAmp	uAmp	uAmp	uAmp	uAmp	
60 Hz	350.0	349.3	-0.7	3.7	>4:1	Pass
1 kHz	350.0	350.0	0.0	3.7	>4:1	Pass
60 Hz	3500	3494	-6	37	>4:1	Pass
1 kHz	3500	3501	1	37	>4:1	Pass
DC Amps	mAmps	mAmps	mAmps	mAmps	mAmps	
	3500	3498	-2	9	>4:1	Pass
DC Amps	DC Amps	DC Amps	DC Amps	DC Amps	DC Amps	
	10.00	9.99	-0.01	0.04	>4:1	Pass
AC Amp	mAmps	mAmp	mAmp	mAmp	mAmp	
60 Hz	3500	3488	-12	37	>4:1	Pass
1 kHz	3500	3497	-3	37	>4:1	Pass
AC Amp	Amp	Amp	Amp	Amp	Amp	
60 Hz	10.00	10.02	0.02	0.12	>4:1	Pass
1 kHz	10.00	10.04	0.04	0.12	>4:1	Pass



SOUTHWEST RESEARCH INSTITUTE™

6220 Culebra Road, P.O. Drawer 28510
Institute Quality Systems
Institute Calibration Laboratory
Phone: 210-522-5215 Fax 210-522-3692



Certificate #
0972-01

Certificate of Calibration

Submitted By: DIV20
Address: B57
Contact: DARRELL DUNN
Manufacturer Model: FLUKE 87 III
Description: MULTIMETER
Serial No: 73980497
Asset No: 007646
Procedure: MULTIMETERS, DEC/02

Work Order: 444056982
Date Issued: Jan 15, 2004
Calibration Date: Jan 15, 2004
****Calibration Due:** Jan 15, 2005
Calibration Location: Bldg. 64
Environment: Temp. 72.0°F Hum. 40 %RH
***As Found:** IN TOLERANCE
***As Left:** IN TOLERANCE

This certificate documents traceability to the National Institute of Standards and Technology (NIST) and the International System of Units (SI). The Laboratory quality system conforms to ISO/IEC 17025, 1999 and ANSI/NCCL Z540-1-1994 which are equivalent to relevant requirements of the ISO 9000-1994 series of standards. This certificate may not be reproduced, except in full, without the written approval of the Southwest Research Institute Calibration Laboratory. The results of this calibration relate only to the individual instrument described above. This certificate shall not be used to claim product endorsement by the American Association for Laboratory Accreditation (A2LA) or any agency of the U. S. Government.

Uncertainty evaluation includes the item under test and is calculated in accordance with the ISO "Guide to the Expression of Uncertainty in Measurement" (GUM). The uncertainty represents an expanded uncertainty using a coverage factor of $k=2$ to approximate a 95% confidence level. The calibration process provides a Test Uncertainty Ratio (TUR) of less than or equal to 25% (4:1) of the test limit unless otherwise stated in remarks or an attachment.

*The client has sole responsibility for determination of in/out of tolerance or compliance/noncompliance. An in/out of tolerance opinion is provided for your convenience based only on the Test Instrument (TI) reading(s) and limits as reported. The reported uncertainty relates only to the results at the time of calibration and does not imply any short or long term stability of the TI.

**Calibration interval is determined by the client and does not assure the instrument will remain within tolerance until this date. Any number of factors may cause the instrument to be out of tolerance before the next calibration date.

Remarks: None

Standards Used

Asset	Manufacturer	Model	Description	Cal Due
000182	FLUKE	5700A/EP	CALIBRATOR	Mar 04, 04
000201	FLUKE	5725A	AMPLIFIER	Sep 03, 05
009981	ARCO	SS-32	CAPACITOR SET	Jan 20, 04


Approved by: Walt Hill
Metrology Group Leader
m:\a2la1.rpt Rev date 15, August 02


Measurements by: Bob Trollinger
Metrology Technician

Southwest Research Institute
Calibration Laboratory
Calibration Report

Work Order:	444056982	Mfr.	FLUKE	Technician	blt
Asset No.	007646	Model	87 III		
Serial No.	73980497	Type.	MULTIMETER	Cal Date.	15-Jan-04
Remarks:					

Function/Range	Test Point	TI Reading	Difference	+/-Limit	+/-Uncertainty	Found/Left
Switch Test	Display	Display	Display	Display	N/A	Result
ACV	0	0	0.00	12	N/A	Pass
DCV	-32	-35	-3.00	12	N/A	Pass
Mv/DC	-64	-70	-6.00	12	N/A	Pass
OHMS	-96	-102	-6.00	12	N/A	Pass
DIODE	-128	-131	-3.00	12	N/A	Pass
mA/A	-160	-161	-1.00	12	N/A	Pass
uA	-192	-192	0.00	12	N/A	Pass
ACV 400mVolts	mVolts	mVolts	mVolts	mVolts	mVolts	
60 Hz	350.0	348.7	-1.3	2.9	0.2	Pass
1 kHz	350.0	348.1	-1.9	3.9	0.2	Pass
5 kHz	350.0	346.8	-3.2	7.4	0.2	Pass
20 kHz	350.0	352.6	2.6	9.0	0.2	Pass
AC Volts	Volts	Volts	Volts	Volts	Volts	
4 V at 60 Hz	3.500	3.489	-0.011	0.027	0.002	Pass
1 kHz	3.500	3.486	-0.014	0.039	0.002	Pass
5 kHz	3.500	3.465	-0.035	0.074	0.002	Pass
20 kHz	3.500	3.467	-0.033	0.090	0.002	Pass
40 V at 60 Hz	35.00	34.89	-0.11	0.27	0.02	Pass
1 kHz	35.00	34.98	-0.02	0.39	0.02	Pass
5 kHz	35.00	35.06	0.06	0.74	0.02	Pass
20 kHz	35.00	34.99	-0.01	0.90	0.11	Pass
400 V at 60 Hz	350.0	348.9	-1.1	2.7	0.2	Pass
1 kHz	350.0	349.5	-0.5	3.9	0.2	Pass
2.5 kHz	350.0	349.4	-0.6	7.4	0.2	Pass
20 kHz	100.0	99.4	-0.6	4.0	0.9	Pass
4000 V at 60 Hz	900	903	3	8	2	Pass
1 kHz	900	903	3	13	2	Pass
Frequency	kHz	kHz	kHz	kHz	kHz	
150 mVolt	19.000	18.999	-0.001	0.002	0.002	Pass
	190.00	189.99	-0.01	0.02	0.02	Pass
Sensitivity	Hz	Hz	Hz	Hz	Hz	
4 VAC with 300mV	1000.0	999.9	-0.1	0.2	0.2	Pass
4 VDC with 1.7V	1000.0	999.9	-0.1	0.2	0.2	Pass
4 VDC with 1 V	0.0	0.0	0.0	0.0	0.2	Pass
40 VDC with 6 V	1000.0	999.9	-0.1	0.2	0.2	Pass
40 VDC with 2 V	0.0	0.0	0.0	0.0	0.2	Pass

Southwest Research Institute
Calibration Laboratory
Calibration Report

Work Order:	444056982	Mfr.	FLUKE	Technician	blt
Asset No.	007646	Model	87 III		
Serial No.	73980497	Type.	MULTIMETER	Cal Date.	15-Jan-04

Function/Range	Test Point	TI Reading	Difference	+/-Limit	+/-Uncertainty	Found/Left
DC Volts	Volts	Volts	Volts	Volts	Volts	Result
4 Volts	3.500	3.499	-0.001	0.003	0.002	Pass
40 Volts	35.00	34.99	-0.01	0.03	0.02	Pass
	-35.00	-34.99	0.01	0.03	0.02	Pass
400 Volt	350.0	349.9	-0.1	0.3	0.2	Pass
4000 Volt	1000	1000	0	2	2	Pass
IMS Min-Max	Volts	Volts	Volts	Volts	Volts	
2 v @ 60 Hz	2.828	2.816	-0.012	0.123	0.002	Pass
	-2.828	-2.824	0.024	0.123	0.002	Pass
DC mV	mVolts	mVolts	mVolts	mVolts	mVolts	
	350.0	349.9	-0.1	0.5	0.2	Pass
Ohm	Ohms	Ohms	Ohms	Ohms	Ohms	
190	190.00	190.50	0.50	0.6	0.2	Pass
	kOhms	kOhms	kOhms	kOhms	kOhms	
19.00k	19.00	19.00	0.00	0.05	0.02	Pass
	MOhms	MOhms	MOhms	MOhms	MOhms	
1.9M	1.90	1.90	0.00	0.012	0.02	Pass
19M	19.00	19.00	0.00	0.22	0.02	Pass
	nS	nS	nS	nS	nS	
100M	10.00	9.98	-0.02	0.20	0.07	Pass
Capacitance	uF	uF	uF	uF	uF	
	1.00	0.98	-0.02	0.05	0.02	Pass
	0.470	0.4690	-0.001	0.008	0.002	Pass
	0.0470	0.0473	0.0003	0.0008	0.0002	Pass
	nF	nF	nF	nF	nF	
	4.70	4.72	0.02	0.08	0.04	Pass
Diode	Volts	Volts	Volts	Volts	Volts	
	3.000	2.979	-0.021	0.061	0.001	Pass
DC mAmps	mAmps	mAmps	mAmps	mAmps	mAmps	
	35.00	35.00	0.00	0.09	0.02	Pass
	350.0	349.8	-0.2	0.9	0.2	Pass
AC Amps	mAmps	mAmps	mAmps	mAmps	mAmps	
60 Hz	35.00	34.90	-0.10	0.37	0.04	Pass
1 kHz	35.00	34.97	-0.03	0.37	0.04	Pass
60 Hz	350.0	349.3	-0.7	3.7	0.4	Pass
1 kHz	350.0	349.8	-0.2	3.7	0.4	Pass

Southwest Research Institute
Calibration Laboratory
Calibration Report

Work Order:	444056982	Mfr.	FLUKE	Technician	blt
Asset No.	007646	Model	87 III		
Serial No.	73980497	Type.	MULTIMETER	Cal Date.	15-Jan-04

Function/Range	Test Point	TI Reading	Difference	+/-Limit	+/-Uncertainty	Found/Left
DC uAmp	uAmp	uAmp	uAmp	uAmp	uAmp	Result
	350.0	350.3	0.3	0.9	0.2	Pass
	3500	3501	1	9	2	Pass
AC uAmp	uAmp	uAmp	uAmp	uAmp	uAmp	
60 Hz	350.0	349.3	-0.7	3.7	1	Pass
1 kHz	350.0	349.9	-0.1	3.7	1	Pass
60 Hz	3500	3495	-5	37	5	Pass
1 kHz	3500	3500	0	37	5	Pass
DC Amps	mAmps	mAmps	mAmps	mAmps	mAmps	
	3500	3498	-2	11	3	Pass
	Amps	Amps	Amps	Amps	Amps	
	10.00	9.99	-0.01	0.04	0.02	Pass
AC Amp	mAmps	mAmp	mAmp	mAmp	mAmp	
60 Hz	3500	3490	-10	37	5	Pass
1 kHz	3500	3498	-2	37	5	Pass
AC Amp	Amp	Amp	Amp	Amp	Amp	
60 Hz	10.00	10.02	0.02	0.12	0.02	Pass
1 kHz	10.00	10.04	0.04	0.12	0.02	Pass

END OF REPORT



SOUTHWEST RESEARCH INSTITUTE™

6220 Culebra Road, P.O. Drawer 28510
Institute Quality Systems
Institute Calibration Laboratory
Phone: 210-522-5215 Fax 210-522-3692



Certificate #

0972-01

Certificate of Calibration

Submitted By: DIV20

Address: B57

Contact: DARRELL DUNN

Manufacturer Model: FLUKE 87 III

Description: MULTIMETER

Serial No: 73980497

Asset No: 007646

Procedure: MULTIMETERS, JAN/03

Work Order: 444062191

Date Issued: Jan 7, 2005

Calibration Date: Jan 7, 2005

****Calibration Due:** Jan 7, 2006

Calibration Location: Bldg. 64

Environment: Temp. 72.0°F Hum. 42 %RH

***As Found:** IN TOLERANCE

***As Left:** IN TOLERANCE

This certificate documents traceability to the National Institute of Standards and Technology (NIST) and the International System of Units (SI). The Laboratory quality system conforms to ISO/IEC 17025, 1999 and ANSI/NC SL Z540-1-1994 which are equivalent to relevant requirements of the ISO 9000-1994 series of standards. This certificate may not be reproduced, except in full, without the written approval of the Southwest Research Institute Calibration Laboratory. The results of this calibration relate only to the individual instrument described above. This certificate shall not be used to claim product endorsement by the American Association for Laboratory Accreditation (A2LA) or any agency of the U. S. Government.

Uncertainty evaluation includes the item under test and is calculated in accordance with the ISO "Guide to the Expression of Uncertainty in Measurement" (GUM). The uncertainty represents an expanded uncertainty using a coverage factor of $k=2$ to approximate a 95% confidence level. See Remarks or attached Calibration Report with the same Work Order number for calibration data.

*The client has sole responsibility for determination of in/out of tolerance or compliance/noncompliance. An in/out of tolerance opinion is provided for your convenience based only on the Test Instrument (TI) reading(s) and limits as reported. The reported uncertainty relates only to the results at the time of calibration and does not imply any short or long term stability of the TI.

**Calibration interval is determined by the client and does not assure the instrument will remain within tolerance until this date. Any number of factors may cause the instrument to be out of tolerance before the next calibration date.


Remarks: None

Standards Used

Asset	Manufacturer	Model	Description	Cal Due
006413	FLUKE	5520A/SC1100	MULTI-PRODUCT CALIBRATOR	Feb 19, 05


Approved by: Walt Hill
Metrology Group Leader

m:\a2la1.rpt Rev date 11, May 04


Measurements by: Curtis Laurence
Metrology Technician

Southwest Research Institute
Calibration Laboratory
Measurement Report

Work Order:	444062191	Mfr.	FLUKE	Technician	WCL
Asset No.	007646	Model	87 III		
Serial No.	73980497	Type.	MULTIMETER	Cal Date.	7-Dec-05
Remarks:					

Function/Range	Test Point	TI Reading	Difference	+/-Limit	+/-Uncertainty	Found/Left
Switch Test	Display	Display	Display	Display	N/A	Result
ACV	0	0	0.00	12	N/A	Pass
DCV	-32	-32	0.00	12	N/A	Pass
Mv/DC	-64	-64	0.00	12	N/A	Pass
OHMS	-96	-96	0.00	12	N/A	Pass
DIODE	-128	-128	0.00	12	N/A	Pass
mA/A	-160	-160	0.00	12	N/A	Pass
uA	-192	-192	0.00	12	N/A	Pass
ACV 400mVolts	mVolts	mVolts	mVolts	mVolts	mVolts	
60 Hz	350.0	348.6	-1.4	2.9	0.14	Pass
1 kHz	350.0	348.0	-2.0	3.9	0.14	Pass
5 kHz	350.0	346.5	-3.5	7.4	0.14	Pass
20 kHz	350.0	350.5	0.5	9.0	0.17	Pass
AC Volts	Volts	Volts	Volts	Volts	Volts	
4 V at 60 Hz	3.500	3.488	-0.012	0.027	0.0014	Pass
1 kHz	3.500	3.484	-0.016	0.039	0.0014	Pass
5 kHz	3.500	3.461	-0.039	0.074	0.0014	Pass
20 kHz	3.500	3.467	-0.033	0.090	0.0022	Pass
40 V at 60 Hz	35.00	34.87	-0.13	0.27	0.019	Pass
1 kHz	35.00	34.97	-0.03	0.39	0.019	Pass
5 kHz	35.00	35.05	0.05	0.74	0.019	Pass
20 kHz	35.00	34.97	-0.03	0.90	0.11	Pass
400 V at 60 Hz	350.0	348.7	-1.3	2.7	0.16	Pass
1 kHz	350.0	349.4	-0.6	3.9	0.16	Pass
2.5 kHz	350.0	349.3	-0.7	7.4	0.16	Pass
20 kHz	100.0	99.1	-0.9	4.0	0.88	Pass
4000 V at 60 Hz	900	902	2	8	1.2	Pass
1 kHz	900	902	2	13	1.2	Pass
Frequency	kHz	kHz	kHz	kHz	kHz	
150 mVolt	19.000	18.999	-0.001	0.002	0.0012	Pass
	190.00	189.99	-0.01	0.02	0.012	Pass
Sensitivity	Hz	Hz	Hz	Hz	Hz	
4 VAC with 300mV	1000.0	999.9	-0.1	0.2	0.12	Pass
4 VDC with 1.7V	1000.0	999.9	-0.1	0.2	0.12	Pass
4 VDC with 1 V	0.0	0.0	0.0	0.2	0.12	Pass
40 VDC with 6 V	1000.0	999.9	-0.1	0.2	0.12	Pass
40 VDC with 2 V	0.0	0.0	0.0	0.2	0.12	Pass

Southwest Research Institute
Calibration Laboratory
Measurement Report

Work Order:	444062191	Mfr.	FLUKE	Technician	WCL
Asset No.	007646	Model	87 III		
Serial No.	73980497	Type.	MULTIMETER	Cal Date.	7-Jan-05

Function/Range	Test Point	TI Reading	Difference	+/-Limit	+/-Uncertainty	Found/Left
DC Volts	Volts	Volts	Volts	Volts	Volts	Result
4 Volts	3.500	3.499	-0.001	0.003	0.0012	Pass
40 Volts	35.00	34.99	-0.01	0.03	0.012	Pass
	-35.00	-34.98	0.02	0.03	0.012	Pass
400 Volt	350.0	349.9	-0.1	0.3	0.12	Pass
4000 Volt	1000	1000	0	2	1.2	Pass
IMS Min-Max	Volts	Volts	Volts	Volts	Volts	
	2.828	2.836	0.008	0.123	0.0012	Pass
	-2.828	-2.828	0.028	0.123	0.0012	Pass
DC mV	mVolts	mVolts	mVolts	mVolts	mVolts	
	350.0	349.9	-0.1	0.5	0.12	Pass
Ohm	Ohms	Ohms	Ohms	Ohms	Ohms	
190	190.00	190.40	0.40	0.6	0.12	Pass
	kOhms	kOhms	kOhms	kOhms	kOhms	
19.00k	19.00	19.00	0.00	0.05	0.012	Pass
	MOhms	MOhms	MOhms	MOhms	MOhms	
1.9M	1.900	1.900	0.000	0.012	0.0012	Pass
19M	19.00	19.00	0.00	0.22	0.014	Pass
	nS	nS	nS	nS	nS	
100M	10.00	9.97	-0.03	0.20	0.062	Pass
Capacitance	uF	uF	uF	uF	uF	
	1.00	0.98	-0.02	0.05	0.012	Pass
	0.470	0.4680	-0.002	0.008	0.0016	Pass
	0.0470	0.0471	0.0001	0.0008	0.00012	Pass
	nF	nF	nF	nF	nF	
	4.70	4.72	0.02	0.08	0.032	Pass
Diode	Volts	Volts	Volts	Volts	Volts	
	3.000	2.978	-0.022	0.061	0.0012	Pass
DC mAmps	mAmps	mAmps	mAmps	mAmps	mAmps	
	35.00	34.99	-0.01	0.09	0.013	Pass
	350.0	349.8	-0.2	0.9	0.12	Pass
AC Amps	mAmps	mAmps	mAmps	mAmps	mAmps	
60 Hz	35.00	34.88	-0.12	0.37	0.041	Pass
1 kHz	35.00	34.96	-0.04	0.37	0.041	Pass
60 Hz	350.0	349.1	-0.9	3.7	0.34	Pass
1 kHz	350.0	349.8	-0.2	3.7	0.34	Pass

Southwest Research Institute
Calibration Laboratory
Measurement Report

Work Order:	444062191	Mfr.	FLUKE	Technician	WCL
Asset No.	007646	Model	87 III		
Serial No.	73980497	Type.	MULTIMETER	Cal Date.	7-Jan-05

Function/Range	Test Point	TI Reading	Difference	+/-Limit	+/-Uncertainty	Found/Left
DC uAmp	uAmp	uAmp	uAmp	uAmp	uAmp	Result
	350.0	350.3	0.3	0.9	0.14	Pass
	3500	3500	0	9	1.3	Pass
AC uAmp	uAmp	uAmp	uAmp	uAmp	uAmp	
60 Hz	350.0	349.1	-0.9	3.7	1.0	Pass
1 kHz	350.0	349.9	-0.1	3.7	1.0	Pass
60 Hz	3500	3493	-7	37	2.7	Pass
1 kHz	3500	3499	-1	37	2.7	Pass
DC Amps	mAmps	mAmps	mAmps	mAmps	mAmps	
	3500	3498	-2	11	2.7	Pass
	Amps	Amps	Amps	Amps	Amps	
	10.00	9.99	-0.01	0.04	0.013	Pass
AC Amp	mAmps	mAmps	mAmps	mAmps	mAmps	
60 Hz	3500	3488	-12	37	4.2	Pass
1 kHz	3500	3497	-3	37	4.2	Pass
AC Amp	Amp	Amp	Amp	Amp	Amp	
60 Hz	10.00	10.01	0.01	0.12	0.017	Pass
1 kHz	10.00	10.04	0.04	0.12	0.017	Pass

END OF REPORT