

05-120 NRCE

Point Beach Nuclear Plant
PBNP SHUTDOWN SAFETY ASSESSMENT AND FIRE CONDITION CHECKLIST

Date: April 26, 2004 Time: 0200 Preparer: T. R. Branam U 1 R 28

NOTE: Refer to base procedure NP 10.3.6 for safety assessment checklist KSF definitions.

NOTE: Whenever fuel has been removed from the reactor vessel and refueling cavity, all key safety functions are GREEN except spent fuel pool cooling.

KEY SAFETY FUNCTION CRITERIA: No/False = 0, Yes/True = 1 through 4

REACTIVITY				Subtotal	Condition
1.	RCS Boron concentration = 3005 ppm				
a.)	For RSD, RCS boron > Refueling boron concentration specified in unit-specific COLR (TRM 2.1) > 2200 ppm	(0-1)	<u>1</u>	0-1	RED
b.)	For CSD and prior to RSD no fuel motion, RCS boron > boron concentration required by OP 3C	(0-2)	<u>1</u>	2	ORANGE
2.	Number of boration paths	(0-1)	<u>0</u>	3-4	YELLOW
3.	No fuel motion	(0-1)	<u>1</u>	5	GREEN
4.	SR instrumentation operable				
	Cavity Boron concentration = 2999 ppm				
	SFP Boron concentration = 3086 ppm				
			Subtotal = <u>3</u>		

CORE COOLING				Subtotal	Condition
1.	Number of SG available for DHR	(0-2)	<u>0</u>	0-1	RED
2.	Refueling cavity filled	(0-1)	<u>1</u>	2	ORANGE
3.	Number of trains RHR available	(0-2)	<u>1</u>	3	YELLOW
4.	RCS level above REDUCED INVENTORY	(0-1)	<u>1</u>	4-5	GREEN
			Subtotal = <u>3</u>		
	RCS TEMP = 77°F; 23 days shutdown,				
	RCS Level = Refueling Height				
	RCS Time to Boil <u>25 hrs</u> (Applicable at Cold or Refueling Shutdown)				

POWER AVAILABILITY				Subtotal	Condition
1.	Independent off-site power sources available to A-05 and A-06 (totally independent at the 4160 V, 13.8 kV, and 345 kV levels)	(0-2)	<u>2</u>	4-5	GREEN
2.	G-01 or G-02/A-05/B-03 available	(0-1)	<u>1</u>		
	G-03 or G-04/A-06/B-04 available	(0-1)	<u>1</u>		
3.	G-05 available, Reactor Cavity filled to ≥ 23 ft above the top of the reactor vessel flange, upper internals removed and RCS time to boil ≥ 12 hours.	(0-1)	<u>1</u>		
			Subtotal = <u>5</u>		

INVENTORY				Subtotal	Condition
1.	Pressurizer level ≥ 20 percent w/head on	(0-1)	<u>0</u>	0-1	RED
2.	Refueling Cavity filled (see definition)	(0-3)	<u>3</u>	2	ORANGE
3.	RCS level above REDUCED INVENTORY	(0-1)	<u>1</u>	3	YELLOW
4.	Makeup from VCT/BLENDER and/or RWST available	(0-2)	<u>0</u>	4	GREEN
			Subtotal = <u>4</u>		

Information in this record was deleted in accordance with the Freedom of Information Act, exemptions 4

PBNP SHUTDOWN SAFETY ASSESSMENT AND FIRE CONDITION CHECKLIST

CONTAINMENT		Subtotal	Condition
1.	Containment integrity (TS 15.1.D) (Containment Operable) (ITS TS 3.6.1) set	(0 or 4) <u>0</u>	0 1 2-3 4-5-6
2.	Containment Closure CL-1E maintained and closure < time to boil	(0 or 2) <u>2</u>	
3.	No fuel motion	(0-1) <u>0</u>	
4.	DHR Capability:		
	- cavity flooded and internals out		
	<u>OR</u>		
	- at least one SG available		
	<u>OR</u>		
	- one fan cooler with Equip hatch installed and personnel hatches capable of being shut	(0-1) <u>1</u>	
		Subtotal = <u>3</u>	GREEN

SPENT FUEL POOL COOLING
(ONLY APPLICABLE when starting AND during FULL CORE OFFLOADS)

NOTE: Take credit for only one P-12 independent offsite power source during periods of single X-03 or X-04 availability (*).

		Subtotal	Condition
1.	"A" SFP cooling pump available with power available from:	0-1	RED
	- G-02 or G-01 via 2B-32	2	ORANGE
	-(*) an independent off-site power source different than that for Train B below	(0-1) <u>1</u>	3 4-5 GREEN
2.	"B" SFP cooling pump available with power available from:		
	- G-03 or G-04 via 1B-42	(0-1) <u>1</u>	
	-(*) an independent off-site power source different than that for Train A above	(0-1) <u>1</u>	
3.	Temporary power available to one SFP cooling pump, G-05 available, and SFP time to boil ≥ 12 hours.	(0-1) <u>0</u>	
		Subtotal = <u>4</u>	

SFP Temperatures:

NW 77 °F

SE 73 °F

SFP Average Temp 75 °F

SFP Time to Boil 21 hrs

GIVE A BRIEF EXPLANATION OF ANY CHANGE IN SAFETY ASSESSMENT THAT TOOK PLACE: None

LOOK AHEAD: 1X04 to be removed from service at ~ 1000 on 4/26/04. POWER AVAILABILITY will remain GREEN. SFP COOLING will become YELLOW.

Point Beach Nuclear Plant
PBNP SHUTDOWN SAFETY ASSESSMENT AND FIRE CONDITION CHECKLIST

OUTAGE SAFETY ASSESSMENT

UNIT: 1

DATE: April 26, 2004

TIME: 0200

KEY SAFETY FUNCTIONS:

REACTIVITY: YELLOW

CORE COOLING: YELLOW

POWER AVAILABLE: GREEN

INVENTORY: GREEN

CONTAINMENT: YELLOW

SFP COOLING: GREEN

PROTECTED EQUIPMENT:

COMMENTS:

RCS Time to Boil is 25 hours

SFP Time to Boil is 21 hours (full core off-load is assumed)

Fire Protection Condition IV: Credit is taken for fire rounds as fire prevention contingency

ex4