

NRC

9-303

Point Beach Nuclear Plant
PBNP SHUTDOWN SAFETY ASSESSMENT AND FIRE CONDITION CHECKLIST

Date: May 30, 2004 Time: 0200 Preparer: James Hanna U 1 R 28

NOTE: Refer to base procedure NP 10.3.6 for safety assessment checklist KSF definitions.

NOTE: Whenever fuel has been removed from the reactor vessel and refueling cavity, all key safety functions are **GREEN** except spent fuel pool cooling.

KEY SAFETY FUNCTION CRITERIA: No/False = 0, Yes/True = 1 through 4

REACTIVITY				Subtotal	Condition
1.	RCS Boron concentration 2686 ppm				
a.)	For RSD, RCS boron > Refueling boron concentration specified in unit-specific COLR (TRM 2.1) > 2200 ppm				
b.)	For CSD and prior to RSD no fuel motion, RCS boron > boron concentration required by OP 3C	(0-1)	<u>1</u>	0-1	RED
2.	Number of boration paths	(0-2)	<u>2</u>	2	ORANGE
3.	No fuel motion	(0-1)	<u>1</u>	3-4	YELLOW
4.	SR instrumentation operable	(0-1)	<u>1</u>	5	GREEN
Subtotal =				<u>5</u>	

CORE COOLING				Subtotal	Condition
1.	Number of SG available for DHR (& RCPs bumped)	(0-2)	<u>0</u>	0-1	RED
2.	Refueling cavity filled	(0-1)	<u>0</u>	2	ORANGE
3.	Number of trains RHR available	(0-2)	<u>2</u>	3	YELLOW
4.	RCS level above REDUCED INVENTORY	(0-1)	<u>1</u>	4-5	GREEN
RCS Temperature = 95°F; 57 days shutdown					
RCS is solid, S/G tubes not filled					
Subtotal =				<u>3</u>	
RCS Time to Boil <u>126 min.</u> (Applicable at Cold or Refueling Shutdown)					

POWER AVAILABILITY				Subtotal	Condition
1.	Independent off-site power sources available to A-05 and A-06 (totally independent at the 4160 V, 13.8 kV, and 345 kV levels)			1	RED
				2	ORANGE
				3	YELLOW
		(0-2)	<u>2</u>	4-5	GREEN
2.	G-01 or G-02/A-05/B-03 available	(0-1)	<u>1</u>		
	G-03 or G-04/A-06/B-04 available	(0-1)	<u>1</u>		
3.	G-05 available, Reactor Cavity filled to ≥ 23 ft above the top of the reactor vessel flange, upper internals removed and RCS time to boil ≥ 12 hours.	(0-1)	<u>0</u>		
Subtotal =				<u>4</u>	

INVENTORY				Subtotal	Condition
1.	Pressurizer level ≥ 20 percent w/head on (& RCPs bumped)	(0-1)	<u>0</u>	0-1	RED
2.	Refueling Cavity filled (see definition)	(0-3)	<u>0</u>	2	ORANGE
3.	RCS level above REDUCED INVENTORY	(0-1)	<u>1</u>	3	YELLOW
4.	Makeup from VCT/BLENDER and/or RWST available	(0-2)	<u>2</u>	4	GREEN
Subtotal =				<u>3</u>	

Information in this record was deleted
 in accordance with the Freedom of Information
 Act, exemptions 4

FOIA 2004-0282

V-48

Point Beach Nuclear Plant
PBNP SHUTDOWN SAFETY ASSESSMENT AND FIRE CONDITION CHECKLIST

CONTAINMENT				Subtotal	Condition
1.	Containment integrity (TS 15.1.D) {Containment Operable} {ITS TS 3.6.1} set	(0 or 4)	<u>0</u>	0	RED
2.	Containment Closure CL-1E maintained <u>and</u> closure < time to boil	(0 or 2)	<u>2</u>	1	ORANGE
3.	No fuel motion	(0-1)	<u>1</u>	2-3	YELLOW
4.	DHR Capability:			4-5-6	GREEN
	- cavity flooded and internals out				
	<u>OR</u>				
	- at least one SG available				
	<u>OR</u>				
	- one fan cooler with Equip hatch installed and personnel hatches capable of being shut	(0-1)	<u>1</u>		
			Subtotal =	<u>4</u>	

SPENT FUEL POOL COOLING
 (ONLY APPLICABLE when starting AND during FULL CORE OFFLOADS)

NOTE: Take credit for only one P-12 independent offsite power source during periods of single X-03 or X-04 availability (*).

		Subtotal	Condition
1.	"A" SFP cooling pump available with power available from:	0-1	RED
	- G-02 or G-01 via 2B-32	2	ORANGE
	-(*) an independent off-site power source different than that for Train B below	3	YELLOW
		4-5	GREEN
	(0-1) <u>NA</u>		
2.	"B" SFP cooling pump available with power available from:		
	- G-03 or G-04 via 1B-42	(0-1) <u>NA</u>	
	-(*) an independent off-site power source different than that for Train A above	(0-1) <u>NA</u>	
3.	Temporary power available to one SFP cooling pump, G-05 available, and SFP time to boil \geq 12 hours.	(0-1) <u>NA</u>	
		Subtotal =	<u>NA</u>

SFP Temperatures:

NW NA °F

SE NA °F

SFP Average Temp NA °F

SFP Time to Boil NA

GIVE A BRIEF EXPLANATION OF ANY CHANGE IN SAFETY ASSESSMENT THAT TOOK PLACE:

- Core Cooling and Inventory will remain YELLOW until the RCPs are bumped to ensure SG tubes are filled

Point Beach Nuclear Plant
PBNP SHUTDOWN SAFETY ASSESSMENT AND FIRE CONDITION CHECKLIST
OUTAGE SAFETY ASSESSMENT

UNIT: 1

DATE: May 30, 2004

TIME: 0200

KEY SAFETY FUNCTIONS:

REACTIVITY:	GREEN
CORE COOLING:	YELLOW
POWER AVAILABLE:	GREEN
INVENTORY:	YELLOW
CONTAINMENT:	GREEN
SFP COOLING:	NA

PROTECTED EQUIPMENT:

COMMENTS:

- RCS Time to Boil is 126 minutes
- Core Cooling and Inventory will become GREEN after OP4B-060 (RCP A/B 10 minute run and vent)

Ex 4