

AUG 15 2005



LR-N05-0415

U. S. Nuclear Regulatory Commission
Document Control Desk
Washington, DC 20555

MONTHLY OPERATING REPORT
HOPE CREEK GENERATING STATION
DOCKET NO. 50-354

In compliance with Section 6.9, Reporting Requirements for the Hope Creek Technical Specifications, the operating statistics for July 2005 are being forwarded.

Sincerely,

A handwritten signature in black ink that reads "Michael J. Massaro".

Michael J. Massaro
Hope Creek Plant Manager

Attachments

C Distribution

Handwritten initials "JE24" in black ink.

DOCKET NO.: 50-354
 UNIT: Hope Creek
 DATE: 8/8/05
 COMPLETED BY: K. Hight
 TELEPHONE: (856) 339-3887

Reporting Period July 2005

OPERATING DATA REPORT

Design Electrical Rating (MWe-Net)
 Maximum Dependable Capacity (MWe-Net)
 No. of hours reactor was critical
 No. of hours generator was on line (service hours)
 Unit reserve shutdown hours
 Net Electrical Energy (MWH)

1083		
1049		
Month	Year-to-date	Cumulative
744	4217	139004
744	3886	135966
0	0	0
777015	3980875	137769013

UNIT SHUTDOWNS

NO.	DATE	TYPE F=FORCED S=SCHEDULED	DURATION (HOURS)	REASON (1)	METHOD OF SHUTTING DOWN THE REACTOR (2)	CORRECTIVE ACTION/ COMMENT

(1) Reason

- A - Equipment Failure (Explain)
- B - Maintenance or Test
- C - Refueling
- D - Regulatory Restriction
- E - Operator Training/License Examination
- F - Administrative
- G - Operational Error (Explain)
- H - Other

(2) Method

- 1 - Manual
- 2 - Manual Trip/Scram
- 3 - Automatic Trip/Scram
- 4 - Continuation
- 5 - Other (Explain)

DOCKET NO.: 50-354
UNIT: Hope Creek
DATE: 8/8/05
COMPLETED BY: R. Ritzman
TELEPHONE: (856) 339-1445

Summary Of Monthly Operating Experience

- The unit started the month at 100% power.
- On July 23, there was a planned power reduction to approximately 47% to install scaffolding and obtain measurements in preparation for repair of a feedwater heater bleeder trip valve. The unit was returned to 100% later that day.
- On July 30, there was a planned power reduction to approximately 60% to repair a feedwater heater bleeder trip valve. The unit was returned to 100% later that day.
- At the end of the month, Hope Creek completed 44 days of continuous on-line operation.