

NOV 15 2005

LR-N05-0551



U. S. Nuclear Regulatory Commission
Document Control Desk
Washington, DC 20555

**MONTHLY OPERATING REPORT
HOPE CREEK GENERATING STATION
DOCKET NO. 50-354**

In compliance with Section 6.9, Reporting Requirements for the Hope Creek Technical Specifications, the operating statistics for **October 2005** are being forwarded.

Sincerely,

A handwritten signature in black ink that reads "Michael J. Massaro".

Michael J. Massaro
Hope Creek Plant Manager

Attachments

C Distribution

JE24

DOCKET NO.: 50-354
 UNIT: Hope Creek
 DATE: 11/09/05
 COMPLETED BY: K. Hight
 TELEPHONE: (856) 339-3887

Reporting Period October 2005

OPERATING DATA REPORT

Design Electrical Rating (MWe-Net)
 Maximum Dependable Capacity (MWe-Net)
 No. of hours reactor was critical
 No. of hours generator was on line (service hours)
 Unit reserve shutdown hours
 Net Electrical Energy (MWH)

1083		
1049		
Month	Year-to-date	Cumulative
745	6294	141081
745	5915	137995
0	0	0
785704	6103469	139891607

UNIT SHUTDOWNS

NO.	DATE	TYPE F=FORCED S=SCHEDULED	DURATION (HOURS)	REASON (1)	METHOD OF SHUTTING DOWN THE REACTOR (2)	CORRECTIVE ACTION/ COMMENT

(1) Reason

- A - Equipment Failure (Explain)
- B - Maintenance or Test
- C - Refueling
- D - Regulatory Restriction
- E - Operator Training/License Examination
- F - Administrative
- G - Operational Error (Explain)
- H - Other

(2) Method

- 1 - Manual
- 2 - Manual Trip/Scram
- 3 - Automatic Trip/Scram
- 4 - Continuation
- 5 - Other (Explain)

DOCKET NO.: 50-354
UNIT: Hope Creek
DATE: 11/09/05
COMPLETED BY: F. Possessky
TELEPHONE: (856) 339-1160

Summary Of Monthly Operating Experience

- The unit entered the month at 100% power.
- On October 05, power was lowered to 98% to remove the 6A feedwater heater from service for troubleshooting.
- On October 08, power was lowered to 70% to perform control rod scram time testing. Power was returned to 100% on October 09.
- On October 09, power was lowered to 98% to remove the 6A feedwater heater from service for troubleshooting.
- At the end of the month, the unit remained at 98% and completed 57 days of continuous on-line operation.