

February 9, 2006

Mr. Michael R. Kansler
President
Entergy Nuclear Operations, Inc.
440 Hamilton Avenue
White Plains, NY 10601

SUBJECT: INDIAN POINT NUCLEAR GENERATING UNIT NOS. 2 AND 3, REQUEST FOR ADDITIONAL INFORMATION RE: RESPONSE TO GENERIC LETTER 2004-02, "POTENTIAL IMPACT OF DEBRIS BLOCKAGE ON EMERGENCY RECIRCULATION DURING DESIGN-BASIS ACCIDENTS AT PRESSURIZED-WATER REACTORS" (TAC NOS. MC4689 AND MC4690)

Dear Mr. Kansler:

On September 13, 2004, the Nuclear Regulatory Commission (NRC) issued Generic Letter (GL) 2004-02, "Potential Impact of Debris Blockage on Emergency Recirculation During Design Basis Accidents at Pressurized-Water Reactors," as part of the NRC's efforts to assess the likelihood that the emergency core cooling system (ECCS) and containment spray system (CSS) pumps at domestic pressurized water reactors (PWRs) would experience a debris-induced loss of net positive suction head margin during sump recirculation. The NRC issued this GL to all PWR licensees to request that addressees (1) perform a mechanistic evaluation using an NRC-approved methodology of the potential for the adverse effects of post-accident debris blockage and operation with debris-laden fluids to impede or prevent the recirculation functions of the ECCS and CSS following all postulated accidents for which the recirculation of these systems is required, and (2) implement any plant modifications that the above evaluation identifies as being necessary to ensure system functionality. Addressees were also required to submit information specified in GL 2004-02 to the NRC in accordance with Title 10 of the *Code of Federal Regulations* Section 50.54(f). Additionally, in the GL, the NRC established a schedule for the submittal of the written responses and the completion of any corrective actions identified while complying with the requests in the GL.

By letter dated February 28, 2005, as supplemented by letters dated September 1, November 28, and December 15, 2005, Entergy Nuclear Operations, Inc., provided a response to the GL. The NRC staff is reviewing and evaluating your response along with the responses from all PWR licensees. The NRC staff has determined that responses to the questions in the enclosures to this letter are necessary in order for the staff to complete its review. Please note that the Office of Nuclear Reactor Regulation's Division of Component Integrity is still conducting its initial reviews with respect to coatings. Although some initial coatings questions are included in the enclosures to this letter, the NRC might issue an additional request for information regarding coatings issues in the near future.

M. Kansler

-2-

Please provide your response within 60 days from the date of this letter. If you have any questions, please contact me at (301) 415-2901.

Sincerely,

/RA/

John P. Boska, Project Manager
Plant Licensing Branch I-1
Division of Operating Reactor Licensing
Office of Nuclear Reactor Regulation

Docket Nos. 50-247 and 50-286

Enclosures:

1. Request for Additional Information - Unit 2
2. Request for Additional Information - Unit 3

cc w/encls: See next page

M. Kansler

-2-

Please provide your response within 60 days from the date of this letter. If you have any questions, please contact me at (301) 415-2901.

Sincerely,

/RA/

John P. Boska, Project Manager
Plant Licensing Branch I-1
Division of Operating Reactor Licensing
Office of Nuclear Reactor Regulation

Docket Nos. 50-247 and 286

Enclosures:

1. Request for Additional Information - Unit 2
2. Request for Additional Information - Unit 3

cc w/encls: See next page

Distribution:

PUBLIC	BSingal, DorlDpr	RArchitzel
LPL1-1 Reading File	WBateman	THaffera
RidsNrrDorlLpla	RidsNrrPmJHopkins	JLehning
RidsNrrLASLittle	HWagage	SLu
RidsNrrPMJBoska	MMurphy	JHannon
RidsOgcRp	PKlein	MScott
RidsAcrsAcnwMailCenter	MYoder	
RidsRgn1Mailcenter		

Accession No.: ML060380099

* per e-mail

OFFICE	LPL1-1/PM	LPL1-1/LA	DSS/SSIB	DCI/CSGB	LPL1-1/BC
NAME	JBoska	MO'Brien for SLittle	DSolario by email*	EMurphy by email*	RLaufer
DATE	2/09/06	2/7/06	2/6/06	2/08/06	2/09/06

OFFICIAL RECORD COPY

Indian Point Nuclear Generating Unit Nos. 2 & 3

cc:

Mr. Gary J. Taylor
Chief Executive Officer
Entergy Operations, Inc.
1340 Echelon Parkway
Jackson, MS 39213

Mr. John T. Herron
Senior Vice President and
Chief Operating Officer
Entergy Nuclear Operations, Inc.
440 Hamilton Avenue
White Plains, NY 10601

Mr. Fred R. Dacimo
Site Vice President
Entergy Nuclear Operations, Inc.
Indian Point Energy Center
295 Broadway, Suite 1
P.O. Box 249
Buchanan, NY 10511-0249

Mr. Paul Rubin
General Manager, Plant Operations
Entergy Nuclear Operations, Inc.
Indian Point Energy Center
295 Broadway, Suite 2
P.O. Box 249
Buchanan, NY 10511-0249

Mr. Oscar Limpias
Vice President Engineering
Entergy Nuclear Operations, Inc.
440 Hamilton Avenue
White Plains, NY 10601

Mr. Brian O'Grady
Vice President, Operations Support
Entergy Nuclear Operations, Inc.
440 Hamilton Avenue
White Plains, NY 10601

Mr. John F. McCann
Director, Licensing
Entergy Nuclear Operations, Inc.
440 Hamilton Avenue
White Plains, NY 10601

Ms. Charlene D. Faison
Manager, Licensing
Entergy Nuclear Operations, Inc.
440 Hamilton Avenue
White Plains, NY 10601

Mr. Michael J. Columb
Director of Oversight
Entergy Nuclear Operations, Inc.
440 Hamilton Avenue
White Plains, NY 10601

Mr. James Comiotes
Director, Nuclear Safety Assurance
Entergy Nuclear Operations, Inc.
Indian Point Energy Center
295 Broadway, Suite 1
P.O. Box 249
Buchanan, NY 10511-0249

Mr. Patric Conroy
Manager, Licensing
Entergy Nuclear Operations, Inc.
Indian Point Energy Center
295 Broadway, Suite 1
P. O. Box 249
Buchanan, NY 10511-0249

Mr. Travis C. McCullough
Assistant General Counsel
Entergy Nuclear Operations, Inc.
440 Hamilton Avenue
White Plains, NY 10601

Ms. Stacey Lousteau
Treasury Department
Entergy Services, Inc.
639 Loyola Avenue
Mail Stop: L-ENT-15E
New Orleans, LA 70113

Regional Administrator, Region I
U.S. Nuclear Regulatory Commission
475 Allendale Road
King of Prussia, PA 19406

Indian Point Nuclear Generating Unit Nos. 2 & 3

cc:

Senior Resident Inspector's Office
Indian Point 2
U. S. Nuclear Regulatory Commission
P.O. Box 59
Buchanan, NY 10511

Senior Resident Inspector's Office
Indian Point 3
U. S. Nuclear Regulatory Commission
P.O. Box 59
Buchanan, NY 10511

Mr. Peter R. Smith, President
New York State Energy, Research, and
Development Authority
17 Columbia Circle
Albany, NY 12203-6399

Mr. Paul Eddy
Electric Division
New York State Department
of Public Service
3 Empire State Plaza, 10th Floor
Albany, NY 12223

Mr. Charles Donaldson, Esquire
Assistant Attorney General
New York Department of Law
120 Broadway
New York, NY 10271

Mayor, Village of Buchanan
236 Tate Avenue
Buchanan, NY 10511

Mr. Ray Albanese
Executive Chair
Four County Nuclear Safety Committee
Westchester County Fire Training Center
4 Dana Road
Valhalla, NY 10592

Mr. William DiProfio
PWR SRC Consultant
139 Depot Road
East Kingston, NH 03827

Mr. Daniel C. Poole
PWR SRC Consultant
P.O. Box 579
Inglis, FL 34449

Mr. William T. Russell
PWR SRC Consultant
400 Plantation Lane
Stevensville, MD 21666-3232

Mr. Jim Riccio
Greenpeace
702 H Street, NW
Suite 300
Washington, DC 20001

Mr. Phillip Musegaas
Riverkeeper, Inc.
828 South Broadway
Tarrytown, NY 10591

Mr. Mark Jacobs
IPSEC
46 Highland Drive
Garrison, NY 10524

GL 2004-02 RAI Questions- Indian Point Unit 2

Plant Materials

1. Identify the name and bounding quantity of each insulation material generated by a large-break loss-of-coolant accident (LBLOCA). Include the amount of these materials transported to the containment pool. State any assumptions used to provide this response.
2. Identify the amounts (i.e., surface area) of the following materials that are:
 - (a) submerged in the containment pool following a loss-of-coolant accident (LOCA),
 - (b) in the containment spray zone following a LOCA:
 - aluminum
 - zinc (from galvanized steel and from inorganic zinc coatings)
 - copper
 - carbon steel not coated
 - uncoated concrete

Compare the amounts of these materials in the submerged and spray zones at your plant relative to the scaled amounts of these materials used in the Nuclear Regulatory Commission (NRC) nuclear industry jointly-sponsored Integrated Chemical Effects Tests (ICET) (e.g., 5x the amount of uncoated carbon steel assumed for the ICETs).

3. Identify the amount (surface area) and material (e.g., aluminum) for any scaffolding stored in containment. Indicate the amount, if any, that would be submerged in the containment pool following a LOCA. Clarify if scaffolding material was included in the response to Question 2.
4. Provide the type and amount of any metallic paints or non-stainless steel insulation jacketing (not included in the response to Question 2) that would be either submerged or subjected to containment spray.

Containment Pool Chemistry

5. Provide the expected containment pool pH during the emergency core cooling system (ECCS) recirculation mission time following a LOCA at the beginning of the fuel cycle and at the end of the fuel cycle. Identify any key assumptions.
6. For the ICET environment that is the most similar to your plant conditions, compare the expected containment pool conditions to the ICET conditions for the following items: boron concentration, buffering agent concentration, and pH. Identify any other significant differences between the ICET environment and the expected plant-specific environment.

7. (Not Applicable).

Plant-Specific Chemical Effects

8. Discuss your overall strategy to evaluate potential chemical effects including demonstrating that, with chemical effects considered, there is sufficient net positive suction head (NPSH) margin available during the ECCS mission time. Provide an estimated date with milestones for the completion of all chemical effects evaluations.
9. Identify, if applicable, any plans to remove certain materials from the containment building and/or to make a change from the existing chemicals that buffer containment pool pH following a LOCA.
10. If bench-top testing is being used to inform plant specific head loss testing, indicate how the bench-top test parameters (e.g., buffering agent concentrations, pH, materials, etc.) compare to your plant conditions. Describe your plans for addressing uncertainties related to head loss from chemical effects including, but not limited to, use of chemical surrogates, scaling of sample size and test durations. Discuss how it will be determined that allowances made for chemical effects are conservative.

Plant Environment Specific

11. Provide a detailed description of any testing that has been or will be performed as part of a plant-specific chemical effects assessment. Identify the vendor, if applicable, that will be performing the testing. Identify the environment (e.g., borated water at pH 9, deionized water, tap water) and test temperature for any plant-specific head loss or transport tests. Discuss how any differences between these test environments and your plant containment pool conditions could affect the behavior of chemical surrogates. Discuss the criteria that will be used to demonstrate that chemical surrogates produced for testing (e.g., head loss, flume) behave in a similar manner physically and chemically as in the ICET environment and plant containment pool environment.
12. For your plant-specific environment, provide the maximum projected head loss resulting from chemical effects (a) within the first day following a LOCA, and (b) during the entire ECCS recirculation mission time. If the response to this question will be based on testing that is either planned or in progress, provide an estimated date for providing this information to the NRC.

ICET 1 and ICET 5 Plants

13. (Not Applicable).

Trisodium Phosphate (TSP) Plants

14. Given the results from the ICET #3 tests (Agencywide Document Access and Management System (ADAMS) Accession No. ML053040533) and NRC-sponsored head loss tests (Information Notice 2005-26 and Supplement 1), estimate the

concentration of dissolved calcium that would exist in your containment pool from all containment sources (e.g., concrete and materials such as calcium silicate, Marinite™, mineral wool, kaylo) following a LBLOCA and discuss any ramifications related to the evaluation of chemical effects and downstream effects.

15. (Not Applicable).

16. (Not Applicable).

Additional Chemical Effects Questions

17. (Not Applicable).

18. (Not Applicable).

19. (Not Applicable).

20. (Not Applicable).

21. (Not Applicable).

22. (Not Applicable).

23. (Not Applicable).

24. (Not Applicable).

Coatings

Generic - All Plants

25. Describe how your coatings assessment was used to identify degraded qualified/acceptable coatings and determine the amount of debris that will result from these coatings. This should include how the assessment technique(s) demonstrates that qualified/acceptable coatings remain in compliance with plant licensing requirements for design-basis accident (DBA) performance. If current examination techniques cannot demonstrate the coatings' ability to meet plant licensing requirements for DBA performance, licensees should describe an augmented testing and inspection program that provides assurance that the qualified/acceptable coatings continue to meet DBA performance requirements. Alternately, assume all containment coatings fail and describe the potential for this debris to transport to the sump.

Plant Specific

26. (Not Applicable).

27. Provide the test methodology and data used to support a ZOI of 4.0 L/D. Provide justification regarding how the test conditions simulate or correlate to actual plant

conditions and will ensure representative or conservative treatment in the amounts of coatings debris generated by the interaction of coatings and a 2 phase jet. Identify all instance where the testing or specimens used deviate from actual plant conditions. (i.e., irradiation of actual coatings vice samples, aging differences, etc.). Provide justification regarding how these deviations are accounted for with the test demonstrating the proposed ZOI.

28. (Not Applicable).
29. (Not Applicable).
30. The NRC staff's safety evaluation (SE) addresses two distinct scenarios for formation of a fiber bed on the sump screen surface. For a thin bed case, the SE states that all coatings debris should be treated as particulate and assumes 100% transport to the sump screen. For the case in which no thin bed is formed, the staff's SE states that the coatings debris should be sized based on plant-specific analyses for debris generated from within the ZOI and from outside the ZOI, or that a default chip size equivalent to the area of the sump screen openings should be used (Section 3.4.3.6). Describe how your coatings debris characteristics are modeled to account for your plant-specific fiber bed (i.e. thin bed or no thin bed). If your analysis considers both a thin bed and a non-thin bed case, discuss the coatings debris characteristics assumed for each case. If your analysis deviates from the coatings debris characteristics described in the staff-approved methodology, provide justification to support your assumptions.
31. Your submittal indicated that you had taken samples for latent debris in your containment, but did not provide any details regarding the number, type, and location of samples. Please provide these details.
32. Your submittal did not provide details regarding the characterization of latent debris found in your containment as outlined in the NRC SE. Please provide these details.
33. How will your containment cleanliness and foreign material exclusion (FME) programs assure that latent debris in containment will be controlled and monitored to be maintained below the amounts and characterization assumed in the ECCS strainer design? In particular, what is planned for areas/components that are normally inaccessible or not normally cleaned (containment crane rails, cable trays, main steam/feedwater piping, tops of steam generators, etc.)?
34. Will latent debris sampling become an ongoing program?
35. Your submittal indicated that you plan to use a debris interceptor as a method to impede transport of debris to the ECCS sump screen. What is the amount (in either volume or percentage) of debris that is expected to be captured by the interceptor? Is there an evaluation for the potential to overload the debris interceptor?
36. What structural analysis was performed on the debris interceptor design?

37. You indicated that you would be evaluating downstream effects in accordance with WCAP 16406-P. The NRC is currently involved in discussions with the Westinghouse Owner's Group (WOG) to address questions/concerns regarding this WCAP on a generic basis, and some of these discussions may resolve issues related to your particular station. The following issues have the potential for generic resolution; however, if a generic resolution cannot be obtained, plant specific resolution will be required. As such, formal RAIs will not be issued on these topics at this time, but may be needed in the future. It is expected that your final evaluation response will specifically address those portions of the WCAP used, their applicability, and exceptions taken to the WCAP. For your information, topics under ongoing discussion include:
- a. Wear rates of pump-wetted materials and the effect of wear on component operation
 - b. Settling of debris in low flow areas downstream of the strainer or credit for filtering leading to a change in fluid composition
 - c. Volume of debris injected into the reactor vessel and core region
 - d. Debris types and properties
 - e. Contribution of in-vessel velocity profile to the formation of a debris bed or clog
 - f. Fluid and metal component temperature impact
 - g. Gravitational and temperature gradients
 - h. Debris and boron precipitation effects
 - i. ECCS injection paths
 - j. Core bypass design features
 - k. Radiation and chemical considerations
 - l. Debris adhesion to solid surfaces
 - m. Thermodynamic properties of coolant
38. Your response to GL 2004-02 question (d)(viii) indicated that an active strainer design will not be used, but does not mention any consideration of any other active approaches (i.e., backflushing). Was an active approach considered as a potential strategy or backup for addressing any issues?
39. The NRC staff's SE discusses a 'systematic approach' to the break selection process where an initial break location is selected at a convenient location (such as the terminal end of the piping) and break locations would be evaluated at 5-foot intervals in order to evaluate all break locations. For each break location, all phases of the accident scenario are evaluated. It is not clear that such an approach has been applied. Please discuss how the limiting break locations were selected.
40. The licensee states that for materials for which no specific data is provided in the Nuclear Energy Institute (NEI) guidance report, The NEI guidance report, "Pressurized Water Reactor Sump Performance Evaluation Methodology," NEI 04-07, the analysis considers the destruction pressures and ZOI for the most limiting comparable material. Please provide a listing of the materials for which this ZOI statement applies, and provide the technical reasoning for concluding this is conservative.
41. The licensee is relying on a proprietary Alion Science and Technology analysis for a refinement to the debris size distributions for low-density fiber glass (LDFG) and high-

density fiber glass (HDFG) materials. Four distinct size categories are defined based on incremental destruction pressure zones. Please discuss the technical methodology applied to justify this refinement.

42. The licensee assumes that asbestos insulation with jacketing has the same destruction properties as calcium silicate with jacketing. Please provide justification to demonstrate that the material characteristics are indeed similar.
43. The licensee states that the alternate evaluation methodology (Section 6 of the NEI guidance report and Staff SE) is being considered to offset the Unit 2 sump size as well as downstream effects. Please discuss the status of the work being performed using the alternate evaluation methodology.
44. What fractions were used to quantify each of the four categories of fibrous debris discussed in the September 2005, response to GL 2004-02?
45. What fractions were used to quantify erosion for small pieces and large pieces of fibrous debris? What is the basis for the fractions assumed?
46. Has debris settling upstream of the sump strainer (i.e., the near-field effect) been credited or will it be credited in testing used to support the sizing or analytical design basis of the proposed replacement strainers? In the case that settling was credited for either of these purposes, estimate the fraction of debris that settled and describe the analyses that were performed to correlate the scaled flow conditions and any surrogate debris in the test flume with the actual flow conditions and debris types in the plant's containment pool.
47. Are there any vents or other penetrations through the strainer control surfaces which connect the volume internal to the strainer to the containment atmosphere above the containment minimum water level? In this case, dependent upon the containment pool height and strainer and sump geometries, the presence of the vent line or penetration could prevent a water seal over the entire strainer surface from ever forming; or else this seal could be lost once the head loss across the debris bed exceeds a certain criterion, such as the submergence depth of the vent line or penetration. According to Appendix A to Regulatory Guide 1.82, Revision 3, without a water seal across the entire strainer surface, the strainer should not be considered to be "fully submerged." Therefore, if applicable, explain what sump strainer failure criteria are being applied for the "vented sump" scenario described above.
48. What is the basis for concluding that the refueling cavity drain(s) would not become blocked with debris? What are the potential types and characteristics of debris that could reach these drains? In particular, could large pieces of debris be blown into the upper containment by pipe breaks occurring in the lower containment, and subsequently drop into the cavity? In the case that large pieces of debris could reach the cavity, are trash racks or interceptors present to prevent drain blockage? In the case that partial/total blockage of the drains might occur, do water hold-up calculations used in the computation of NPSH margin account for the lost or held-up water resulting from debris blockage?

49. What is the minimum strainer submergence during the postulated LOCA? At the time that the re-circulation starts, most of the strainer surface is expected to be clean, and the strainer surface close to the pump suction line may experience higher fluid flow than the rest of the strainer. Has any analysis been done to evaluate the possibility of vortex formation close to the pump suction line and possible air ingestion into the ECCS pumps? In addition, has any analysis or test been performed to evaluate the possible accumulation of buoyant debris on top of the strainer, which may cause the formation of an air flow path directly through the strainer surface and reduce the effectiveness of the strainer?

50. The September 2005 GL response stated that Entergy is in the process of performing computational fluid dynamics analysis to determine recirculation debris transport and is committed to complete the analysis prior to refueling outages 2R17 and 3R14 for Units 2 and 3, respectively. Please supplement your response after completing the analysis.

GL 2004-02 RAI Questions- Indian Point Unit 3

Plant Materials

14. Identify the name and bounding quantity of each insulation material generated by a large-break loss-of-coolant accident (LBLOCA). Include the amount of these materials transported to the containment pool. State any assumptions used to provide this response.
15. Identify the amounts (i.e., surface area) of the following materials that are:
 - (a) submerged in the containment pool following a loss-of-coolant accident (LOCA),
 - (b) in the containment spray zone following a LOCA:
 - aluminum
 - zinc (from galvanized steel and from inorganic zinc coatings)
 - copper
 - carbon steel not coated
 - uncoated concrete

Compare the amounts of these materials in the submerged and spray zones at your plant relative to the scaled amounts of these materials used in the Nuclear Regulatory Commission (NRC) nuclear industry jointly-sponsored Integrated Chemical Effects Tests (ICET) (e.g., 5x the amount of uncoated carbon steel assumed for the ICETs).

16. Identify the amount (surface area) and material (e.g., aluminum) for any scaffolding stored in containment. Indicate the amount, if any, that would be submerged in the containment pool following a LOCA. Clarify if scaffolding material was included in the response to Question 2.
17. Provide the type and amount of any metallic paints or non-stainless steel insulation jacketing (not included in the response to Question 2) that would be either submerged or subjected to containment spray.

Containment Pool Chemistry

18. Provide the expected containment pool pH during the emergency core cooling system (ECCS) recirculation mission time following a LOCA at the beginning of the fuel cycle and at the end of the fuel cycle. Identify any key assumptions.
19. For the ICET environment that is the most similar to your plant conditions, compare the expected containment pool conditions to the ICET conditions for the following items: boron concentration, buffering agent concentration, and pH. Identify any other significant differences between the ICET environment and the expected plant-specific environment.

20. For a LBLOCA, provide the time until ECCS external recirculation initiation and the associated pool temperature and pool volume. Provide estimated pool temperature and pool volume 24 hours after a LBLOCA. Identify the assumptions used for these estimates.

Plant-Specific Chemical Effects

21. Discuss your overall strategy to evaluate potential chemical effects including demonstrating that, with chemical effects considered, there is sufficient net positive suction head (NPSH) margin available during the ECCS mission time. Provide an estimated date with milestones for the completion of all chemical effects evaluations.
22. Identify, if applicable, any plans to remove certain materials from the containment building and/or to make a change from the existing chemicals that buffer containment pool pH following a LOCA.
23. If bench-top testing is being used to inform plant specific head loss testing, indicate how the bench-top test parameters (e.g., buffering agent concentrations, pH, materials, etc.) compare to your plant conditions. Describe your plans for addressing uncertainties related to head loss from chemical effects including, but not limited to, use of chemical surrogates, scaling of sample size and test durations. Discuss how it will be determined that allowances made for chemical effects are conservative.

Plant Environment Specific

24. Provide a detailed description of any testing that has been or will be performed as part of a plant-specific chemical effects assessment. Identify the vendor, if applicable, that will be performing the testing. Identify the environment (e.g., borated water at pH 9, deionized water, tap water) and test temperature for any plant-specific head loss or transport tests. Discuss how any differences between these test environments and your plant containment pool conditions could affect the behavior of chemical surrogates. Discuss the criteria that will be used to demonstrate that chemical surrogates produced for testing (e.g., head loss, flume) behave in a similar manner physically and chemically as in the ICET environment and plant containment pool environment.
25. For your plant-specific environment, provide the maximum projected head loss resulting from chemical effects (a) within the first day following a LOCA, and (b) during the entire ECCS recirculation mission time. If the response to this question will be based on testing that is either planned or in progress, provide an estimated date for providing this information to the NRC.

ICET 1 and ICET 5 Plants

26. Results from the ICET #1 environment and the ICET #5 environment showed chemical products appeared to form as the test solution cooled from the constant 140 °F test temperature. Discuss how these results are being considered in your evaluation of chemical effects and downstream effects.

Trisodium Phosphate (TSP) Plants

- 27. (Not Applicable).
- 28. (Not Applicable).
- 29. (Not Applicable).

Additional Chemical Effects Questions

- 30. The aluminum and other submerged metallic coupons in ICET #4 experienced little corrosion. In this test, the calcium silicate appeared to produce a beneficial effect by contributing to the protective film that formed on the submerged samples. Given that individual plants have less calcium silicate insulation than was represented by the ICET and that a given plant LOCA could result in little or no calcium silicate in the containment pool, discuss how you are confirming your plant materials will behave similar to ICET #4 for your plant-specific conditions.
- 31. (Not Applicable).
- 32. (Not Applicable).
- 33. (Not Applicable).
- 34. (Not Applicable).
- 35. (Not Applicable).
- 36. (Not Applicable).
- 37. (Not Applicable).

Coatings

Generic - All Plants

- 38. Describe how your coatings assessment was used to identify degraded qualified/acceptable coatings and determine the amount of debris that will result from these coatings. This should include how the assessment technique(s) demonstrates that qualified/acceptable coatings remain in compliance with plant licensing requirements for design-basis accident (DBA) performance. If current examination techniques cannot demonstrate the coatings' ability to meet plant licensing requirements for DBA performance, licensees should describe an augmented testing and inspection program that provides assurance that the qualified/acceptable coatings continue to meet

DBA performance requirements. Alternately, assume all containment coatings fail and describe the potential for this debris to transport to the sump.

Plant Specific

39. (Not Applicable).
40. Provide the test methodology and data used to support a ZOI of 4.0 L/D. Provide justification regarding how the test conditions simulate or correlate to actual plant conditions and will ensure representative or conservative treatment in the amounts of coatings debris generated by the interaction of coatings and a 2 phase jet. Identify all instance where the testing or specimens used deviate from actual plant conditions. (i.e., irradiation of actual coatings vice samples, aging differences, etc.). Provide justification regarding how these deviations are accounted for with the test demonstrating the proposed ZOI.
41. (Not Applicable).
42. (Not Applicable).
43. The NRC staff's safety evaluation (SE) addresses two distinct scenarios for formation of a fiber bed on the sump screen surface. For a thin bed case, the SE states that all coatings debris should be treated as particulate and assumes 100% transport to the sump screen. For the case in which no thin bed is formed, the staff's SE states that the coatings debris should be sized based on plant-specific analyses for debris generated from within the ZOI and from outside the ZOI, or that a default chip size equivalent to the area of the sump screen openings should be used (Section 3.4.3.6). Describe how your coatings debris characteristics are modeled to account for your plant-specific fiber bed (i.e. thin bed or no thin bed). If your analysis considers both a thin bed and a non-thin bed case, discuss the coatings debris characteristics assumed for each case. If your analysis deviates from the coatings debris characteristics described in the staff-approved methodology, provide justification to support your assumptions.
31. Your submittal indicated that you had taken samples for latent debris in your containment, but did not provide any details regarding the number, type, and location of samples. Please provide these details.
32. Your submittal did not provide details regarding the characterization of latent debris found in your containment as outlined in the NRC SE. Please provide these details.
33. How will your containment cleanliness and foreign material exclusion (FME) programs assure that latent debris in containment will be controlled and monitored to be maintained below the amounts and characterization assumed in the ECCS strainer design? In particular, what is planned for areas/components that are normally inaccessible or not normally cleaned (containment crane rails, cable trays, main steam/feedwater piping, tops of steam generators, etc.)?

34. Will latent debris sampling become an ongoing program?
35. Your submittal indicated that you plan to use a debris interceptor as a method to impede transport of debris to the ECCS sump screen. What is the amount (in either volume or percentage) of debris that is expected to be captured by the interceptor? Is there an evaluation for the potential to overload the debris interceptor?
36. What structural analysis was performed on the debris interceptor design?
37. You indicated that you would be evaluating downstream effects in accordance with WCAP 16406-P. The NRC is currently involved in discussions with the Westinghouse Owner's Group (WOG) to address questions/concerns regarding this WCAP on a generic basis, and some of these discussions may resolve issues related to your particular station. The following issues have the potential for generic resolution; however, if a generic resolution cannot be obtained, plant specific resolution will be required. As such, formal RAIs will not be issued on these topics at this time, but may be needed in the future. It is expected that your final evaluation response will specifically address those portions of the WCAP used, their applicability, and exceptions taken to the WCAP. For your information, topics under ongoing discussion include:
 - rr. Wear rates of pump-wetted materials and the effect of wear on component operation
 - ss. Settling of debris in low flow areas downstream of the strainer or credit for filtering leading to a change in fluid composition
 - tt. Volume of debris injected into the reactor vessel and core region
 - uu. Debris types and properties
 - vv. Contribution of in-vessel velocity profile to the formation of a debris bed or clog
 - ww. Fluid and metal component temperature impact
 - xx. Gravitational and temperature gradients
 - yy. Debris and boron precipitation effects
 - zz. ECCS injection paths
 - aaa. Core bypass design features
 - bbb. Radiation and chemical considerations
 - ccc. Debris adhesion to solid surfaces
 - ddd. Thermodynamic properties of coolant
38. Your response to GL 2004-02 question (d)(viii) indicated that an active strainer design will not be used, but does not mention any consideration of any other active approaches (i.e., backflushing). Was an active approach considered as a potential strategy or backup for addressing any issues?
39. The NRC staff's SE discusses a 'systematic approach' to the break selection process where an initial break location is selected at a convenient location (such as the terminal end of the piping) and break locations would be evaluated at 5-foot intervals in order to evaluate all break locations. For each break location, all phases of the accident scenario are evaluated. It is not clear that such an approach has been applied. Please discuss how the limiting break locations were selected.

40. The licensee states that for materials for which no specific data is provided in the Nuclear Energy Institute (NEI) guidance report, The NEI guidance report, "Pressurized Water Reactor Sump Performance Evaluation Methodology," NEI 04-07, the analysis considers the destruction pressures and ZOI for the most limiting comparable material. Please provide a listing of the materials for which this ZOI statement applies, and provide the technical reasoning for concluding this is conservative.
41. The licensee is relying on a proprietary Alion Science and Technology analysis for a refinement to the debris size distributions for low-density fiber glass (LDFG) and high-density fiber glass (HDFG) materials. Four distinct size categories are defined based on incremental destruction pressure zones. Please discuss the technical methodology applied to justify this refinement.
42. The licensee assumes that asbestos insulation with jacketing has the same destruction properties as calcium silicate with jacketing. Please provide justification to demonstrate that the material characteristics are indeed similar.
43. The licensee states that the alternate evaluation methodology (Section 6 of the NEI guidance report and Staff SE) is being considered to offset the Unit 2 sump size as well as downstream effects. Please discuss the status of the work being performed using the alternate evaluation methodology.
44. What fractions were used to quantify each of the four categories of fibrous debris discussed in the September 2005, response to GL 2004-02?
45. What fractions were used to quantify erosion for small pieces and large pieces of fibrous debris? What is the basis for the fractions assumed?
46. Has debris settling upstream of the sump strainer (i.e., the near-field effect) been credited or will it be credited in testing used to support the sizing or analytical design basis of the proposed replacement strainers? In the case that settling was credited for either of these purposes, estimate the fraction of debris that settled and describe the analyses that were performed to correlate the scaled flow conditions and any surrogate debris in the test flume with the actual flow conditions and debris types in the plant's containment pool.
47. Are there any vents or other penetrations through the strainer control surfaces which connect the volume internal to the strainer to the containment atmosphere above the containment minimum water level? In this case, dependent upon the containment pool height and strainer and sump geometries, the presence of the vent line or penetration could prevent a water seal over the entire strainer surface from ever forming; or else this seal could be lost once the head loss across the debris bed exceeds a certain criterion, such as the submergence depth of the vent line or penetration. According to Appendix A to Regulatory Guide 1.82, Revision 3, without a water seal across the entire strainer surface, the strainer should not be considered to be "fully submerged." Therefore, if applicable, explain what sump strainer failure criteria are being applied for the "vented sump" scenario described above.

48. What is the basis for concluding that the refueling cavity drain(s) would not become blocked with debris? What are the potential types and characteristics of debris that could reach these drains? In particular, could large pieces of debris be blown into the upper containment by pipe breaks occurring in the lower containment, and subsequently drop into the cavity? In the case that large pieces of debris could reach the cavity, are trash racks or interceptors present to prevent drain blockage? In the case that partial/total blockage of the drains might occur, do water hold-up calculations used in the computation of NPSH margin account for the lost or held-up water resulting from debris blockage?
49. What is the minimum strainer submergence during the postulated LOCA? At the time that the re-circulation starts, most of the strainer surface is expected to be clean, and the strainer surface close to the pump suction line may experience higher fluid flow than the rest of the strainer. Has any analysis been done to evaluate the possibility of vortex formation close to the pump suction line and possible air ingestion into the ECCS pumps? In addition, has any analysis or test been performed to evaluate the possible accumulation of buoyant debris on top of the strainer, which may cause the formation of an air flow path directly through the strainer surface and reduce the effectiveness of the strainer?
50. The September 2005 GL response stated that Entergy is in the process of performing computational fluid dynamics analysis to determine recirculation debris transport and is committed to complete the analysis prior to refueling outages 2R17 and 3R14 for Units 2 and 3, respectively. Please supplement your response after completing the analysis.