

MONITORING WELL STATUS (Wed, Dec 14, 2005-1530 hrs)

3
28

<u>Well Number</u>	<u>Location</u>	<u>Status</u>	<u>Next Step</u>	<u>Samples Taken</u>	<u>Sample Result (Highest Value)</u>
MW-111	Transformer Yard	Baseline Sample PT	Continue to Sample Weekly		302,000 pCi/l (11/04/05)
MW-30	U-2 SFB	Drilled 7' deep	Fully Developed Well Transducer installed	Raw Water: Packer test Water: "Developed Well":	399,000 pCi/l (11/23/05) 600,000 pCi/l (11/24/05) Not ready for this sample
MW-31	MOB side walk	Drilled 7' today	Continue drilling		
MW-32	U-2 SFB Alley Way	Metal magnetometer indication in hole	Need Eng Evaluation prior to begin drilling		Exempt 4
MW-33	Transformer Yard	Purging well	Get water sample		
MW-34	Transformer Yard	Well installed	Sampled water-awaiting results		
MW-35	Transformer Yard	Well installed	Sampled water-awaiting results		
MW-36	U-2 Turbine Bldg	Re-locating drill location	Get engineering package out		
MW-37	U-2 Turbine Bldg	Re-locating drill location	Get engineering package out		
MW-38	South U-3 Boundary	Well in service	Continue periodic sampling		

Note:

- We are using the vacuum truck on MW-32 to attempt to clear material in well hole that may be on top of a metal object. This hole has been vacuumed approximately 7' down, but a magnetometer is indicating metal is in the vicinity of the probe at the 7' deep level. Will get engineering evaluation prior to drilling for status or determination of metal.

Information in this record was deleted
in accordance with the Freedom of Information
Act, exemptions 1
FOIA- 3006-0087

MONITORING WELL STATUS (Nov. 28, 2005)

<u>Well Number</u>	<u>Location</u>	<u>Status</u>	<u>Next Step</u>	<u>Samples Taken</u>	<u>Sample Result (Highest Value)</u>
MW-111	Transformer Yard	Baseline Sample Pt	Continue to Sample	Weekly	302,000 pCi/l (11/04/05)
MW-30	U-2 SFB	Drilled 61' deep	Fully Develop Well	Raw Water: Packer test Water: "Developed Well":	399,000 pCi/l (11/23/05) 600,000 pCi/l (11/24/05) No ready yet for this sample
MW-31	U-2 SFB Alley way	No action yet	Remove pavement Vacuum excavation Drill Well		
MW-32	U-2 MOB Sidewalk	No action yet	Remove pavement Vacuum excavation Drill well		
MW-33	Transformer Yard	Vacuumed to bedrock	Ready for Drilling		
MW-34	Transformer Yard	Vacuumed to bedrock	Ready for Drilling		
MW-35	Transformer Yard	Vacuumed to bedrock	Ready for Drilling		
MW-36	U-2 Turbine Bldg	No action yet	Jack Hammer pavement Vacuum excavation Drill Well		
MW-37	U-2 Turbine Bldg	No action yet	Jack Hammer pavement Vacuum excavation Drill Well		
MW-38	South U-3 Boundary	Jack Hammered pavement	Vacuum excavation Drill Well		