

ENCLOSURE
WATTS BAR NUCLEAR PLANT UNITS 1 AND 2
CUTTING OF CONDUIT SUPPORTS WITHOUT CUTTING RELEASE
10 CFR 50.55(e)
NCR NO. 2382 R
FIRST INTERIM REPORT

Description of Deficiency

Conduit supports not having identification tags on the ceiling of EL 737 in the auxiliary building at column A-12, have been cut from embedded plates without a cutting release as required by procedure WBNP-QCP-1.7. The NCR involves safety related conduit in the auxiliary building.

Interim Progress

TVA is currently investigating this problem and we expect to supply additional information to the NRC by August 29, 1980.

8007170

525