



**HITACHI**

**GE Hitachi Nuclear Energy**

Richard E. Kingston  
Vice President, ESBWR Licensing

PO Box 780 M/C A-55  
Wilmington, NC 28402-0780  
USA

T 910 819 6192  
F 910 362 6192  
rick.kingston@ge.com

MFN 08-566 Supplement 4

Docket No. 52-010

January 24, 2009

U.S. Nuclear Regulatory Commission  
Document Control Desk  
Washington, D.C. 20555-0001

**Subject: Update to the Integrated Plan and Schedule – Responses to NRC  
Requests for Additional Information (RAIs)**

In Reference 1, GE Hitachi Nuclear Energy (GEH) provided an updated submittal schedule for responding to open RAIs supporting completion of ESBWR Design Certification. The purpose of this letter is to provide an update to the information in the Reference 1 transmittal.

Enclosure 1 contains reforecast dates for RAIs that are currently overdue for submittal. Entries with "TBD" or a comment in the Reforecast Date column will be provided as soon as they are finalized.

If you have any questions or require additional information, please contact me.

Sincerely,

*Richard E. Kingston*

Richard E. Kingston  
Vice President, ESBWR Licensing

*D068  
NRO*

Reference:

1. MFN 08-566 Supplement 3, Letter from Richard E. Kingston to U.S. Nuclear Regulatory Commission, *Update to the Integrated Plan and Schedule – Responses to NRC Requests for Additional Information (RAIs) and Licensing Topical Reports (LTRs), December 1, 2008*

Enclosure:

1. Reforecast Dates for Overdue RAI Responses, December 24, 2009.

cc: AE Cubbage      USNRC (with enclosure)  
RE Brown      GEH/Wilmington (with enclosure)  
DH Hinds      GEH/Wilmington (with enclosure)

**Enclosure 1**  
**MFN 0566**  
**Supplement 4**  
**Reforecast Dates for Overdue RAI Responses**  
**January 24, 2009**

RAI Number	Reforecast Date
2.5-10	2/10/2009
3.1-1	TBD
3.2-6 S02	TBD
3.8-79 S03	2/3/2009
3.8-80 S03	2/3/2009
3.8-9 S05	2/2/2009
3.9-209	2/12/2009
3.9-211	2/14/2009
3.9-212	1/30/2009
3.9-213	3/24/2009
3.9-214	2/6/2009
3.9-217	2/27/2009
3.9-223	3/9/2009
4.3-27	2/16/2009
6.2-180 S01	2/20/2009
6.2-193	2/16/2009
6.3-84	2/16/2009
6.3-86	2/16/2009
6.4-21	1/30/2009
7.1-100	2/20/2009
7.1-101	2/20/2009
7.1-99	2/20/2009
7.5-8	2/20/2009
12.4-19 S03 1-7	1/30/2009
12.4-19 S03 8-11	1/30/2009
12.4-19S03 12-16	1/30/2009
12.4-23 S02	3/12/2009
12.4-31 S01 1-6	3/12/2009
12.4-31S01 15-17	3/12/2009
12.4-31S01 7-14	3/12/2009
12.4-36	3/12/2009
12.7-5	2/9/2009
12.7-5 A-D	2/9/2009
14.3-265 S01	2/20/2009
14.3-402	2/6/2009
14.3-405	2/27/2009
14.3-415	2/6/2009
14.3-416	2/6/2009
14.3-417	2/6/2009
14.3-418	2/6/2009
14.3-419	2/6/2009
14.3-420	2/6/2009
14.3-430	2/6/2009
15.2-16 S01	2/16/2009

**Enclosure 1**  
**MFN 0566**  
**Supplement 4**  
**Reforecast Dates for Overdue RAI Responses**  
**January 24, 2009**

15.2-43	2/16/2009
15.2-48	2/16/2009
15.2-50	2/16/2009
15.2-52	2/16/2009
16.0-1 S01	1/30/2009
21.6-103	1/26/2009
21.6-105	Pending Meeting with NRC
21.6-111 S01	2/16/2009
22.5-5 S02	2/4/2009