

Facility: PALISADES	Scenario No.: TWO	Op-Test No.: 1
Examiners: _____		Operators: _____
_____		_____
_____		_____
Initial Conditions: 25% power.		
Turnover: A Chemistry hold has just been lifted. Shift orders are to begin an 8% per hour power escalation.		

Event No.	Malf. No.	Event Type*	Event Description
1	N/A	SRO (N) RO (R) BOP (N)	Power escalation
2	RP11D	SRO (I) BOP (I)	Power Range NI-08 fails
3	SW04B	SRO (C) RO (C)	P-7B, Service Water Pump, trips, STANDBY SW pump does not start
4	Override	SRO (I) RO (I)	Pressurizer Heaters lost on low level instrument failure (half restored)
5	RC03	SRO (C) RO (C) BOP (C)	PSC leak ramps to 15 gpm (requires a plant trip)
6	FW06B	BOP(I)	CV-0703, 'B' S/G FRV fails to close
7	SG01B	ALL (M)	Steam Generator Tube Rupture on 'B' S/G (initiates at time of trip)
* (N)ormal, (R)eactivity, (I)nstrument, (C)omponent, (M)ajor			