

ESBWR DCD Tier 2 Chapter 9
26A6642AY Revision 5 to Revision 6 Change List

Item	Location	Description of Change
1.	Entire Chapter	Global chapter editorial changes to correct misspelling and grammar, spell out or integrate acronyms where appropriate, and update references as needed and where required.
2.	S9.1, Fuel Storage and Handling, last para. 2 nd to last sent.	The number of fuel building storage pool cell locations has changed to account for tolerances resulting in the use of fuel storage racks in both the fuel building storage pool and the buffer pool deep pit to ensure enough storage capability for a full core off-load after 10 calendar years of plant operation.
3.	S9.1.1.1, Design Bases, 3 rd para (old).	Deleted text stating that no credit is taken for neutron leakage in response to RAI 9.1-78 S01.
4.	S9.1.1.7, Structural Design, 3 rd para.	Revised Fuel Handling Operations COL to state criticality safety of fuel handling will be handled by the COL applicant and added a fuel handling criticality criteria in Response to RAI 9.1-79 S01.
5.	S9.1.2.2, Nuclear Design, 3 rd para. (old)	Deleted text stating that no credit is taken for neutron leakage in response to RAI 9.1-78 S01.
6.	S9.1.2.3, Storage Design, revised para.	The number of fuel building storage pool cell locations has changed to account for tolerances resulting in the use of fuel storage racks in both the fuel building storage pool and the buffer pool deep pit to ensure enough storage capability for a full core off-load after 10 calendar years of plant operation.
7.	S9.1.2.4, Mechanical and Structural Design, 2 nd para, 2 nd sent.	Provided clarifying information stating that pool liners are Seismic Category I in response to RAI 9.1-119.
8.	S9.1.2.5, Thermal-Hydraulic Design, 1 st para., 1 st sent. and new last sent.	Revised to provide a maximum water temperature of 121°C (250°F) as the governing temperature for coolant exiting the fuel racks in response to RAI 9.1-120.

Item	Location	Description of Change
9.	S9.1.2.5, Thermal-Hydraulic Design 4 th para., 1 st sent.	Revised to include the boiling point for water at the pool depth of the racks to provide clarification in response to RAI 9.1-120.
10.	S9.1.2.7, Facilities Description, 3 rd para., 1 st sent.	The number of fuel building storage pool cell locations has changed to account for tolerances resulting in the use of fuel storage racks in both the fuel building storage pool and the buffer pool deep pit to ensure enough storage capability for a full core off-load after 10 calendar years of plant operation.
11.	S9.1.2.8, Safety Evaluation Criticality Control, 3 rd para.(old)	Deleted text stating that no credit is taken for neutron leakage in response to RAI 9.1-78 S01.
12.	S9.1.3.1, Safety Design Basis, new 4 th bullet	Added GDSCS interconnect piping to FAPCS safety related interface in response to RAI 14.3-444.
13.	S9.1.3.2, Detailed System description, 6 th para,	Provided additional detail related to adjustable speed drive equipped motor-driven pump located in the fire pump enclosure and the motor-operated shutoff valves.
14.	S9.1.3.2, Detailed System Description, 12 th para, last sent.	Added additional discussion of pipe stress analysis in response to RAI 9.1-97.
15.	S9.1.3.2, Detailed System Description, new 16 th para.	Added description for transfer gate configuration in response to RAI 14.3-442.
16.	S9.1.3.3, Safety Evaluation, last para.	Added buffer pool to areas provided with safety-related level instrumentation in response to RAI 9.1-18S03.
17.	S9.1.3.5, Water levels, 1 st para, 1 st sent.	Removed description of level transmitter mounting details in response to RAI 7.1-140.
18.	S9.1.3.5, Water levels, 2 nd para. 1 st sent.	Removed description of level transmitter mounting details and described inner expansion pools in response to RAI 7.1-140.
19.	S9.1.3.5, Water levels, 2 nd para. 4 th sent.	Revised description of pool cross-connect valves in response to RAI 7.1-140.
20.	S9.1.3.5, Water levels, 3 rd para. 1st sent.	Added buffer pool to areas provided with safety-related level instrumentation in response to RAI 9.1-18S03.

Item	Location	Description of Change
21.	S9.1.3.5, Water levels, 4 th para. 1st sent.	Deleted detail for SFP and IC/PCCS pool backup nonsafety-related level indicators.
22.	S9.1.3.5, Water levels, 5 th para. 1st sent.	Added buffer pool to areas provided with nonsafety-related level instrumentation in response to RAI 9.1-18S03.
23.	S9.1.4.1, Design Bases, 3 rd para, 1 st sent.	Deleted Table 9.1-4 and added reference to Table 3.2-1 to eliminate duplication of information.
24.	S9.1.4.1, Design Bases, 3 rd para, 4 th sent.	Provided clarifying information about the Table 1 ANSI/ANS 57 interlocks applicable to the fuel handling system in response to RAI 9.1-107.
25.	S9.1.4.1, Design Bases, 3 rd para, last sent.	Revised to define Table 1 ANSI/ANS 57 as reference for interlocks applicable to the fuel handling system in response to RAI 9.1-107.
26.	S9.1.4.5, Refueling Machine, 3 rd para, 1 st sent.	Corrected seismic classification terminology from “class” to “category”.
27.	S9.1.4.5, Refueling Machine, 4 th para, 4th sent.	Added reference to ASME-NOG-1 for refueling machine fuel hoist in response to RAI 9.1-96.
28.	S9.1.4.5, Fuel Handling Machine, 3 rd para, 1st sent.	Corrected seismic classification terminology from “class” to “category”.
29.	S9.1.4.5, Fuel Handling Machine, 3 rd para., last sent.	Added reference to ASME-NOG-1 for fuel handling machine fuel hoist in response to RAI 9.1-96.
30.	S9.1.4.8, Reactor Vessel Servicing Equipment, 1 st para, 1 st sent.	Deleted Table 9.1-4 and added reference to Table 3.2-1 to eliminate duplication of information.
31.	S9.1.4.12, Fuel Transfer System 2 nd para. and (new 3 rd para.)	Modified Tier 2 Subsection 9.1.4.12 to include the fuel transfer system sensors and interlocks listed in the GEH response to RAI 9.1-111.
32.	S9.1.4.12, Fuel Transfer System, new 6 th para., 1 st sent.	Added additional discussion of components within IFTS tube designed to withstand SSE in response to RAI 9.1-112.
33.	S9.1.4.17, Vessel Closure, 2 nd para, 5 th bullet	Clarified that equipment and buffer pool gates must be installed to support reactor cavity drain down.
34.	S9.1.4.17, Vessel Closure, 2 nd para, 13 th bullet	Changed “fuel gate” to “pool gate”.
35.	S9.1.5.2, General, 5 th para, 1 st sent.	Deleted Table 9.1-4 and added reference to Table 3.2-1 to eliminate duplication of information.

Item	Location	Description of Change
36.	S9.1.5.2, General, 5 th para, 2 nd sent and 4 th sent.	Added additional design requirements in response to RAI 9.1-100 and RAI 9.1-104.
37.	S9.1.5.2, General 6 th para, 2 nd sent.	Added ASME NOG-1 as reference for cranes in response to RAI 9.1- 96.
38.	S9.1.5.5, Fuel Building and Reactor Building Cranes, new 1 st para.	Added lifting device criteria for FB and RB cranes in response to RAI 9.1-105.
39.	S9.1.5.5, Fuel Building Crane, new 3 rd para.	Added description of single failure requirements for FB crane in response to RAI 14.3-447.
40.	S9.1.5.5, Reactor Building Crane, new 3 rd para.	Added description of single failure requirements for RB crane in response to RAI 14.3-447.
41.	S9.1.5.6, Upper Drywell Servicing Equipment, 2 nd para, 1 st sent And 4 th sent.	Deleted PCCS piping and valves as needing protection from load drops during drywell maintenance activities in response to RAI 14.3-447.
42.	S9.1.5.6, Upper Drywell Servicing Equipment, 2 nd para, 2 nd and 3 rd sent.	Revised description of protection for GDSCS components in response to RAI 14.3-447.
43.	S9.1.5.8, Operational Responsibilities, 1 st para, 5 th bullet.	Added reference to QA program requirements described in Subsection 9.1.5.2 in response to RAI 9.1-104.
44.	S9.1.5.8, Operational Responsibilities, 1 st para, 7 th bullet.	Added information concerning the use of non-metallic slings with single failure proof lifting devices
45.	S9.1.5.9, Safety Evaluation, new 1 st para.	Added additional description for RB and FB crane interlocks and single failure design in response to RAI 14.3-447.
46.	S9.1.6, COL Information, COL Item 9.1-4-A, 1 st bullet	Added a bullet that stated criticality safety of fuel handling will be handled by the COL applicant in Response to RAI 9.1-79 S01.
47.	S9.1.6, COL Information, COL Item 9.1-5-A Handling of Heavy Loads, 6 th bullet	Added reference to QA program elements described in Subsection 9.1.5.2 in response to RAI 9.1-104.
48.	S 9.1.6, COL Information, COL Item 9.1-5-A Handling of Heavy Loads, new 7 th bullet	Added reference to RIS 2005-25 Supp 1 in response to RAI 9.1-103.

Item	Location	Description of Change
49.	T9.1-3, Item 11	Added Buffer pool water level to instrument sensing line scope in response to RAI 9.1-18S03.
50.	T 9.1-4, Classification of Equipment	Deleted Table 9.1-4 to eliminate duplication of information contained in Table 3.2-1.
51.	T 9.1-5, Reference Codes and Standards, line ANSI N14.6	Corrected standard from ANS N14.6 to ANSI N14.6 in response to RAI 14.3-447.
52.	T 9.1-5, Reference Codes and Standards, line ASME NOG-1	Added ASME NOG-1 in response to RAI 9.1-96. Made clarification in Table 9.1-5 to define the refueling and fuel handling machine hoists as mast and grapple.
53.	T 9.1-5, Reference Codes and Standards, line NUREG 0612	Made clarification in Table 9.1-5 to define the refueling and fuel handling machine hoists as mast and grapple.
54.	T 9.1-5, Reference Codes and Standards, line NUREG 0554	Made clarification in Table 9.1-5 to define the refueling and fuel handling machine hoists as mast and grapple.
55.	T9.1-8, Heat Exchangers-Heat Exchanger Type	Revised FAPCS heat exchanger description to allow a plate-type heat exchanger in response to RAI 9.1-120.
56.	T9.1-8, Heat Exchangers-Performance Data	Revised FAPCS heat exchanger performance data from Design to Rated Inlet Temp (tube side) in response to RAI 9.1-120.
57.	F9.1-1	Revised the figure in response to RAI 6.2-200.
58.	F9.1-2	Revised figure in response to RAI 12.4-19 S03.
59.	S9.2.1.2, Detailed System Description, 5 th para, 1 st sent	Added additional information concerning valve material selection based on water quality in response to RAI 9.2-24.
60.	S9.2.1.2, Detailed System Description, 5 th para, 1 st sent	Corrected COL item designation for COL 9.2.1-1-A.
61.	S9.2.1.2, Detailed System Description, 6 th para, last sent	Added valve seats to material selection required based on water quality in response to RAI 9.2-24.
62.	S9.2.1.2, Detailed System Description, 6 th para, last sent	Revised to reflect that the need for valve hard seat material will be based on site water quality.
63.	S9.2.1.5, Instrumentation Requirements, 3 rd para, 2 nd sent	Added description of PSWS pump trip if discharge valve fails to open in response to RAI 9.2-24.

Item	Location	Description of Change
64.	S9.2.1.5, Instrumentation Requirements, 7 th para.	Revised DCD reference to Subsection 3.1.2.4 to more accurately reflect reference location.
65.	S9.2.1.6, COL Information, 9.2.1-1-A	Added valve hard seat material to material selection required based on water quality in response to RAI 9.2-24.
66.	S9.2.1.6, COL Information, 9.2.1-1-A	Revised COL 9.2.1-1-A to reflect that the need for valve hard seat material will be based on site water quality.
67.	S9.2.2.2, Detailed System Description, 3 rd para., last 2 sent.	Added additional detail for RCCWS cooling water train supply valves during LOPP conditions in support of RAI 9.2-24 resolution.
68.	S9.2.2.2, Detailed System Description, 5 th para, new 3 rd and 4 th sent.	Added description of automatic train separation signals to support response to RAI 9.2-24.
69.	S9.2.2.2, Detailed System Description, 5 th para, 4 th sent.	Revised to clearly define the signals that close RCCWS train cross connect valves.
70.	S9.2.2.2, Detailed System Description, 6 th para, 4 th bullet	Corrected DCD subsection 9.5.5 title to Standby Onsite AC Power Supply Diesel Generator Jacket Cooling Water System.
71.	S9.2.2.5, Instrumentation Requirements, 5 th para.	Revised DCD reference to Subsection 3.1.2.4 to more accurately reflect reference location.
72.	S9.2.2.5, Instrumentation Requirements, added 6 th para	Added discussion of surge tank level instrumentation for leak isolation in response to RAI 9.2-24.
73.	S9.2.3.5, Instrumentation Requirements, 3 rd para.	Revised DCD reference to Subsection 3.1.2.4 to more accurately reflect reference location.
74.	S9.2.5, Ultimate Heat Sink. 1 st para., last sent.	Described “pool cross-connect valves” in response to RAI 7.1-140.
75.	S9.2.5, Ultimate Heat Sink. 4 th para, (all)	Described the water in the IC/PCCS pools, when combined with the equipment pool and reactor well, is sufficient to perform the safety-related function of transferring heat to the atmosphere for the initial 72 hours of an accident in response to RAI 7.1-140.
76.	S9.2.5, Ultimate Heat Sink, 7 th para, last sent	Revised COL Holder 9.2.5-1-H to applicant item 9.2.5-1-A to include item in its operating procedure development program in response to discussions with DCWG.

Item	Location	Description of Change
77.	S9.2.5.1, COL Information, 9.2.5-1-A	Revised COL Holder 9.2.5-1-H to applicant item 9.2.5-1-A to include item in its operating procedure development program in response to discussions with DCWG.
78.	S9.2.6.5, Instrumentation Requirements, 3 rd para.	Revised DCD reference to Subsection 3.1.2.4 to more accurately reflect reference location.
79.	S9.2.7.2, Summary Description, 3 rd para, 2 nd sent	Added additional description of surge tank design in response to RAI 9.2-24.
80.	S9.2.7.2, Summary Description, 3 rd para, 4 th sent	Provided metric units for CWS surge tank elevation.
81.	S9.2.7.5, Instrumentation Requirements, 8 th para added sent 2 to sent 6	Added additional description of surge tank level instrumentation for leakage control and NPSA in response to RAI 9.2-24.
82.	S9.2.7.5, Instrumentation Requirements, 9 th para.	Revised DCD reference to Subsection 3.1.2.4 to more accurately reflect reference location.
83.	S9.2.8.5, Instrumentation Requirements, 5 th para.	Revised DCD reference to Subsection 3.1.2.4 to more accurately reflect reference location.
84.	T 9.2-1 PSWS Heat Loads row Normal C/D, Note 1	Added Note 1 designating design limiting heat load conditions in response to RAI 9.2-24.
85.	T 9.2-1 PSWS Heat Loads row Single Train C/D, Note 2	Added Note 2 designating design limiting heat load conditions in response to RAI 9.2-24.
86.	T 9.2-2, PSWS Component Design Characteristics row- PSW Cooling Tower and Basins	Updated heat load for PSWS towers based on refined analysis in response to RAI 9.2-24.
87.	T 9.2-2, PSWS Component Design Characteristics row- PSW Cooling Tower and Basins	Updated heat load for PSWS towers to correct error in incorporating change under RAI 9.2-24.
88.	T 9.2-3, RCCWS Nominal Heat Loads, row- Normal C/D	Added note 2 designating design limiting heat load conditions in response to RAI 9.2-24.
89.	T 9.2-3, RCCWS Nominal Heat Loads, row- Single Failure C/D w LOOP	Added note 3 designating design limiting heat load conditions in response to RAI 9.2-24.

Item	Location	Description of Change
90.	T 9.2-5, RCCWS Configuration by Mode,	Added note 1 and note 2 designating design limiting heat load conditions in response to RAI 9.2-24.
91.	T 9.2-7, Makeup Water System Demineralized Water Storage Tank Nominal Water Quality, row- Conductivity	Corrected target value to be consistent with water chemistry specification.
92.	F9.2-1 PWS System Simplified Diagram,	Provided additional design detail in response to RAI 9.2-24
93.	F9.2-2.b, RCCW System	Provided additional design detail in response to RAI 9.2-24
94.	F9.2-3, Chilled Water System Simplified Diagram	Provided additional design detail in response to RAI 9.2-24
95.	S9.3.2.1, 2 nd para., 3 rd bullet	Deleted reference to CFR 50.34(f)(2)(xxvi). The Process Sampling System does not form part of the ESBWR compliance to the TMI item reflected in 10CFR 50.34(f)(2)(xxvi).
96.	S9.3.2.1, 3 rd para.	Relaxation of PSS requirements has made conformance to 10 CFR 50.34(f)(2)(viii) and 50 CFR 50.34(f)(2)(xxvi) not required.
97.	S9.3.2.3, Safety Evaluation, 1 st para, 3 rd bullet	Revised reference to offsite dose limits from “10 CFR 100” to “10 CFR 52.47(a)(2)(iv)” in response to RAI 7.5-8.
98.	S9.3.2.7, new reference 9.3.2-13	Added reference “GE Nuclear Energy, “Methods of Estimating Core Damage in BWRs”, NEDO-33045P, Rev. 0, July 2001: as documentation for relaxation of PSS requirements.
99.	S9.3.5.2, System Operation, 2 nd para., new 2 nd and 3 rd sent and last sent.	Revised to provide additional detail for SLC manual initiation implemented through the Anticipated Transient Without Scram/Standby Liquid Control (ATWS/SLC) logic processor.
100.	S9.3.5.2, System Operation, 4 th para, 2 nd sent.	Revised statement to reflect buffering occurring in the RPV not in the suppression pool.
101.	S9.3.5.3, Title, SRP Branch Technical Positions SPLB 3-1 and 3-4.	Revised reference Branch Technical Positions for consistency.
102.	S9.3.6.5, Instrumentation Requirements, 3 rd para.	Revised DCD reference to Subsection 3.1.2.4 to more accurately reflect reference location.

Item	Location	Description of Change
103.	S9.3.7.5, Instrumentation Requirements, 3 rd para.	Revised DCD reference to Subsection 3.1.2.4 to more accurately reflect reference location.
104.	S9.3.10.2, System Description, 3 rd para., last sent.	Removed reference to internal GEH document associated with oxygen injection flowrate.
105.	S9.3.10.7, References, 9.3.10-2	Removed reference to internal GEH document associated with oxygen injection flowrate.
106.	S9.3.12.2, Component Description, 2 nd para., 1 st sent.	Removed gland steam evaporator as source of steam for auxiliary boiler. This component was removed under an engineering design change.
107.	Table 9.3-8, row Pressure-SRV and ICS Isolation Valves accumulators supply (maximum)	Revised to ICS Isolation Valves accumulators supply (minimum) of 1.13 MPaG (164 psig) for clarity and consistency with DCD T2 Section 5.4.
108.	Table 9.3-8, row Pressure-SRV and ICS Isolation Valves accumulators (minimum)	Revised to SRV accumulators (minimum) of 2.41 MPaG (350 psig) for clarity and consistency with DCD T2 Section 5.4.
109.	F9.3-1	Revised the figure in response to RAI 6.2-200.
110.	F9.3-4	Revised the figure in response to RAI 6.2-200.
111.	S9.4.1, 3 rd para, 4 th bullet, 6 th sent.	Revised. to add “selected” N-DCIS components tripped upon high CRHA temperature per Engineering Change.
112.	S9.4.1, 3 rd para, 4 th bullet, 7 th sent.	Revised to remove “safety related” equipment remaining. Selected N-DCIS equipment will remain following CRHA High Temperature Trip per Engineering Change.
113.	S9.4.1, 3 rd para, 4 th bullet, 8 th sent.	Revised CRHA temperature limit from 8.3 °C (15 °F) temperature rise to a maximum temperature value of 33.9°C (93°F) per Engineering Change.
114.	S9.4.1.1, Safety Design Bases, 8 th para	Added EFU system detail in response to RAI 9.4-29 S03
115.	S9.4.1.1, Safety Design Bases, 11 th para, 3 rd sent.	Added “selected” N-DCIS components tripped upon high CRHA temperature per Engineering Change.

Item	Location	Description of Change
116.	S9.4.1.1, Safety Design Bases, 11 th para., 6 th sent.	Revised 6 th sent. to change CRHA temperature limit from 8.3 °C (15 °F) temperature rise to a maximum temperature value of 33.9°C (93°F) per Engineering Change.
117.	S9.4.1.1, Safety Design Bases, 11 th para., last 4 sent.	Revised description of power supply to EFU under various conditions in response to RAI 9.4-31S01.
118.	S9.4.1.1, Safety Design Bases, new 12 th and 13 th para.	Provided additional description of CRHA cooling and ventilation for various conditions in response to RAI 9.4-31S01.
119.	S9.4.1.1, Power Generation Design Bases, 1 st bullet	Changed “ASHRAE 62-2001, Table 2” to “ASHRAE 62-2007, Section 6” per RAI 9.4-29 S03.
120.	S9.4.1.2, Detailed System Description, 7 th para	Deleted “of 200 l/s (424 cfm)” from last sentence per Engineering Change.
121.	S9.4.1.2, Detailed System Description, 11 th para., last sent.	Revised to add “selected” N-DCIS components tripped upon high CRHA temperature per Engineering Change.
122.	S9.4.1.2, System Operation, 2 nd para., last sent.	Revised to add “selected” N-DCIS components tripped upon high CRHA temperature per Engineering Change.
123.	S9.4.1.5, Instrumentation Requirements, 7 th para	Revised sentence in response to RAI 7.1-132.
124.	S9.4.1.5, Instrumentation Requirements, new 8 th para	Added paragraph in response to RAI 7.1-132.
125.	S9.4.1.5, Instrumentation Requirements, 13 th para.	Revised DCD reference to Subsection 3.1.2.4 to more accurately reflect reference location.
126.	S9.4.2.2 Detailed System Desc., FBGAVS; 3 rd para.	Changed description of FBGAVS fans location.
127.	S9.4.2.5, Instrumentation Requirements, 4 th para.	Revised DCD reference to Subsection 3.1.2.4 to more accurately reflect reference location.
128.	S9.4.3.5, Instrumentation Requirements, 8 th para.	Revised DCD reference to Subsection 3.1.2.4 to more accurately reflect reference location.
129.	S9.4.4.2; System Description; TBDRE; 2 nd para., 1 st sent.	Revised to clarify the TBDRE description
130.	S9.4.4.5, Instrumentation Requirements, 2 nd para.	Revised DCD reference to Subsection 3.1.2.4 to more accurately reflect reference location.

Item	Location	Description of Change
131.	S9.4.6, Reactor Building HVAC System, 2 nd para, 3 rd bullet	Revised description for RB HVAC online purge exhaust filter unit in response to RAI 9.4-53.
132.	S9.4.6.1, Safety Design Bases, 1 st para, last 2 sent.	Provided description for RB HVAC accident purge exhaust filter unit in response to RAI 9.4-53.
133.	S9.4.6.1, Power Generation Design Bases, 1 st para, new 10 th bullet	Added additional design bases for RB HVAC accident purge exhaust filter unit in response to RAI 9.4-53.
134.	S9.4.6.1, Power Generation Design Bases, 1 st para, 11 th bullet	Added “On-line purge exhaust filter unit description in response to RAI 9.4-53.
135.	S9.4.6.1, Power Generation Design Bases, 1 st para, 12 th bullet	Revised statement to allow operation of RB HVAC purge exhaust filter unit at times than other than after LOCA in response to RAI 9.4-53.
136.	S9.4.6.2, CONAVS, 2 nd para.	Provide additional description of RB HVAC accident and online purge exhaust filter assemblies in response to RAI 9.4-53.
137.	S9.4.6.2, CONAVS, 3 rd para.	Provide additional description of RB HVAC accident purge exhaust filter assembly in response to RAI 9.4-53.
138.	S9.4.6.2, CONAVS, 4 th para, 1 st sent.	Revised description of operation to allow supply AHU and normal exhaust fan operation during filtered purge exhaust in response to RAI 9.4-53.
139.	S9.4.6.2, CONAVS, 5 th para, last sent.	Revised description to HVAC exhaust filter units from purge exhaust units in response to RAI 9.4-53.
140.	S9.4.6.2, REPAVS, 2 nd para, 6 th sent.	Revised description of operation to reflect online purge exhaust filter units to be used for cleanup of refueling area in response to RAI 9.4-53.
141.	S9.4.6.3, Safety Evaluation, new 6 th and 7 th para.	Provided additional description of RB HVAC accident and online purge exhaust filter assemblies in response to RAI 9.4-53.
142.	S9.4.6.4, Testing and Inspection Requirements, 2 nd para, 1 st sent.	Revised to clarify RB HVAC accident and online purge exhaust filter test requirements described in response to RAI 9.4-53.
143.	S9.4.6.4, Testing and Inspection Requirements, 2 nd para, last 3 sent.	Provided additional description of test requirements in response to RAI 9.4-53.

Item	Location	Description of Change
144.	S9.4.6.5, Instrumentation Requirements, 3 rd para.	Revised DCD reference to Subsection 3.1.2.4 to more accurately reflect reference location.
145.	S9.4.7.5, Instrumentation Requirements, 2 nd para.	Revised DCD reference to Subsection 3.1.2.4 to more accurately reflect reference location.
146.	S9.4.8.5, Instrumentation Requirements, 5 th para.	Revised DCD reference to Subsection 3.1.2.4 to more accurately reflect reference location.
147.	T9.4-1, Inside Design Temperatures and Humidity Heading, 1 st Row (Normal Ops)	Revised CRHA normal operating temperature range per Engineering Change.
148.	T9.4-1, Inside Design Temperatures and Humidity Heading, 2nd Row (Loss of Normal AC Power)	Changed CRHA temperature limit from 8.3 °C (15 °F) temperature rise to a maximum temperature value of 33.9°C (93°F) per Engineering Change.
149.	T9.4-1, CRHAVS Breathing air supply capacity, 1 st row.	Changed “9.5 l/s (20 cfm) per person for up to 21 persons (200 l/s or 424 cfm total)” to “10.5 l/s (22 cfm) per person for up to 21 persons (220 l/s or 466 cfm total)” and deleted “Ref. 9.4.1.1” per Engineering Change
150.	T9.4-1, CRHAVS Breathing air supply capacity, last row.	Updated entry “5” to “11” in response to RAI 6.4-21.
151.	T9.4-2, Major Equipment for CBVS, row-CRHAVS Outside Air fan system	Changed flow to “270 l/s (572 cfm)” per Engineering Change.
152.	T9.4-2, Major Equipment for CBVS, row-Emergency Filter Unit	Changed under “Capacity” the flow to “220 l/s (466 cfm)” per Engineering Change.
153.	T9.4-2, Major Equipment for CBVS, new row- Diff. Pressure	Added Differential Pressure row and maximum value to support removal of VFTP Bracketed CRHAVS EFU Filter dP.
154.	T9.4-2, Major Equipment for CBVS, row-EFU fans.	Corrected number of fans per EFU.
155.	T9.4-2, Major Equipment for CBVS, row-EFU fans.	Changed flow “200 l/s (424 cfm)” to “220 l/s (466 cfm)” per Engineering Change.
156.	T9.4-4, Maj Equip. for FBGAVS; last row	Changed Carbon Filter Efficiency per Engineering Change.

Item	Location	Description of Change
157.	T9.4-11, Major Equipment for CONAVS, row-AFU Supply Fan.	Deleted equipment specification description in response to RAI 9.4-53.
158.	T9.4-11, Major Equipment for CONAVS, row-RB Online Purge Exhaust Filter Unit.	Added purge exhaust filter unit specifications in response to RAI 9.4-53.
159.	T9.4-11, Major Equipment for CONAVS, row-RB Online Purge Exhaust Filter Unit-Fan	Added purge exhaust filter unit fan specifications in response to RAI 9.4-53.
160.	T9.4-11, Major Equipment for CONAVS, row-RB Accident Purge Exhaust Filter Unit.	Added purge exhaust filter unit specifications in response to RAI 9.4-53.
161.	T9.4-11, Major Equipment for CONAVS, row-RB Accident Purge Exhaust Filter Unit-Fan.	Added purge exhaust filter unit fan specifications in response to RAI 9.4-53.
162.	T9.4-15, Design Parameters for TBVS; Gen Areas	Changed Indoor Minimum Temperature to match all other buildings and System Design Spec.
163.	T9.4-16, Design Parameters for EBVS, row-TSC Air Handling Unit.	Corrected number of TSC AHUs.
164.	T9.4-16 Design Parameters for EBVS; TSC AFU Efficiency	Changed TSC charcoal efficiency per Engineering Change.
165.	T9.4-17; ARI Standards	Changed “450-99” to ” 450-2007” for “Water-Cooled Refrigerant Condensers” to correspond with latest revision level.
166.	T9.4-17; ASHRAE Standards	Changed “52.2-1999” to ” 52.2-2007” for “Method of Testing General Ventilation Air-Cleaning Devices for Removal Efficiency by Particle Size” to correspond with latest revision level.
167.	T9.4-17; ASHRAE	Changed “62-2001” to “62-2007” per RAI 9.4-29 S03.
168.	T9.4-17; MSS Standards	Changed “6P-67A-02” to ” 6P-67-2002” for “Butterfly Valves” to correspond with latest revision level.
169.	F9.4-1, CRHAVS Simplified System Diagram	Provided additional detail in response to RAI 9.4-31 S01/S02.

Item	Location	Description of Change
170.	F9.4-1, CRHAVS Simplified System Diagram	Updated EFU flow, Outside AHU flow and exfiltration flow as approved under engineering design change.
171.	F9.4-2, CRHAVS Air Flow Diagram	Updated EFU flow, Outside AHU flow and exfiltration flow as approved under engineering design change.
172.	F9.4-8, TBVS Simplified System Diagram	Added the "Off Gas System Exhaust" inlet to the TBCE return upstream of the HEPAs to F9.4-8 TBVS per RAI 11.3-13
173.	F9.4-10, CONAVS Simplified System Diagram	Updated diagram to reflect accident and online purge filter units in response to RAI 9.4-53.
174.	F9.4-12, EBVS Simplified Dia.	Updated diagram to reflect detail of AFU connection to TSC AHU.
175.	S9.5.1, Fire Protection System 1 st para, 3 rd sent to 6 th sent	Addition of discussion defining “important to safety” in response to RAI 9.5-74.
176.	S9.5.1.1, Power Generation Design Bases, 3 rd para, 11 bullet	Revised “safe shutdown” to “safety-related” in response to RAI 9.5-74.
177.	S9.5.1.1, Power Generation Design Bases, 3 rd para, 12 bullet	Provided additional details regarding FPS components supporting FAPCS makeup in response to RAI 9.1-16 S03.
178.	S9.5.1.2, System Description, 3 rd para, 1 st sent	Revised “safe shutdown” to “safety related” in response to RAI 9.5-74.
179.	S9.5.1.3, Facility Features for Fire Protection, 2 nd opera, 1 st sent	Revised “safety related structures” to “structures containing safety related equipment” in response to RAI 9.5-71 S01.
180.	S9.5.1.3, Facility Features for Fire Protection, 3 rd para, 1 st sent	Revised “safe shutdown” to “safety related” in response to RAI 9.5-74.
181.	S9.5.1.4, Water Source, 3 rd para, 2 nd and 3 rd sent.	Provided additional details regarding FPS components supporting FAPCS makeup in response to RAI 9.1-16S03.
182.	S9.5.1.4, Fire Pumps, 1 st para, 3 rd sent. from last	Provided metric units for required system line pressure.
183.	S9.5.1.4, Fire Pumps, 4 th para, 1 st , 3 rd and 4 th sent	Added detail associated with booster pumps in response to RAI 14.3-395 S0/S01.

Item	Location	Description of Change
184.	S9.5.1.5, Firewater Supply Piping, Yard Piping and Yard Hydrants, 2 nd para, last sent	Clarified that the primary loop remains functional following a SSE in response to RAI 9.5-75.
185.	S9.5.1.6, Standpipe and Hose Systems(wet), 4 th para, 1 st sent	Added “woven” to description for fire hose in response to RAI 9.5-76.
186.	S9.5.1.6, Standpipe and Hose Systems(wet), 9 th para, last sent.	Revised “safe shutdown” to “safety related” in response to RAI 9.5-74.
187.	S9.5.1.7, Fixed Automatic Water Extinguishing Systems, 2 nd para, 1 st sent.	Revised “safety related structures” to “structures containing safety related equipment” in response to RAI 9.5-74.
188.	S9.5.1.9, Smoke Detection and Fire Alarm System, 1 st para, 1 st sent.	Revised safe shutdown to safety related in response to RAI 9.5-74.
189.	S9.5.1.9, Smoke Detection and Fire Alarm System, 3 rd para, 1 st sent.	Revised “safe shutdown” to “safety related” in response to RAI 9.5-74.
190.	S9.5.1.10, Fire Barriers, New 4 th para. with 6 new bullets	Addition of design features that prevent or mitigate spurious actuations with detail in response to RAI 9.5-71 S01 and 9.5-71S02.
191.	S9.5.1.11, Building Ventilation, 3 rd para, 3 rd sent.	Revised COL Holder item for smoke control to COL applicant in response to discussions with DCWG.
192.	S9.5.1.11, CRHAVS, 4 th para, 3 rd to 6 th sent.	Revised description of CRHAVS operation during smoke purge,
193.	S9.5.1.11, CLAVS, 1 st para., last sent.	Revised to reflect that during a radiological event, the exhaust airflow is diverted to the RB HVAC online purge exhaust filter unit to remove airborne contamination prior to discharge through the RB/FB vent stack.
194.	S9.5.1.11, CONAVS, 1 st para., last sent.	Revised to reflect that during a radiological event, the exhaust airflow is diverted to the RB HVAC online purge exhaust filter unit to remove airborne contamination prior to discharge through the RB/FB vent stack.

Item	Location	Description of Change
195.	S9.5.1.11, REPAVS, 1 st para., last sent.	Revised to reflect that during a radiological event, the exhaust airflow is diverted to the RB HVAC online purge exhaust filter unit to remove airborne contamination prior to discharge through the RB/FB vent stack.
196.	S9.5.1.12, Safety Evaluation, 5 th para, 3 rd and 4 th bullets	Replaced COL Holder item with COL applicant item for FHA (COL 9.5.1-7-A) to ensure that the detailed design does not introduce the potential for new spurious actuations, including the consideration of hot shorts in response to discussions with DCWG.
197.	S9.5.1.12.1.1, 4 th para, last sent.	Added safe shutdown “condition” as function of reactor shutdown panels in response to RAI 9.5-74.
198.	S9.5.1.12.1.2, 5 th para, last sent.	Added safe shutdown “condition” as function of reactor shutdown panels in response to RAI 9.5-74.
199.	S9.5.1.12.1.3, 4 th para, last sent.	Added safe shutdown “condition” as function of reactor shutdown panels in response to RAI 9.5-74.
200.	S9.5.1.12.1.4, 6 th para, last sent	Revised “safe shutdown” to “safety related” in response to RAI 9.5-74.
201.	S9.5.1.12.1.5, 6 th para, last sent	Revised “safe shutdown” to “safety related” in response to RAI 9.5-74.
202.	S9.5.1.12.1.7 subsection title	Revised subsection title to No Automatic Fire Suppression in Computer Rooms containing Safety Related Equipment in response to RAI 9.5-78.
203.	S9.5.1.12.1.8, subsection title	Revised subsection title to Exceed Maximum Hose Length to Reach Safety-Related Shutdown Equipment in Containment in response to RAI 9.5-78.
204.	S9.5.1.12.1.8, 3 rd para, last sent.	Provided justification of exemption to 100 ft hose length requirement in containment in response to RAI 9.5-72.
205.	S9.5.1.12.1.8, 4 th para	Added “during power operation” to clarify condition when containment will be inerted in response to RAI 9.5-72.
206.	S9.5.1.12.1.8, 4 th para, last 2 sent.	Provided justification of exemption to 100 ft hose length requirement in containment in Containment in response to RAI 9.5-72.

Item	Location	Description of Change
207.	S9.5.1.15.2, 3 rd para, 1 st bullet	Revised “safety related areas” to “areas containing safety related equipment” in response to RAI 9.5-82.
208.	S9.5.1.15.4, Onsite Fire Operator Training 1 st para, 1 st sent	Revised COL Holder to COL applicant for provisions associated with manual fire fighting capability for all plant areas in response to discussions with DCWG.
209.	S9.5.1.15.5, Administrative Controls, 2 nd para, 5 th bullet	Revised “safe shutdown to “safety related” in response to RAI 9.5-82.
210.	S9.5.1.15.6, Control of Combustibles, 1 st para, 1 st bullet	Revised “safe shutdown to “safety related” in response to RAI 9.5-82.
211.	S9.5.1.15.6, Control of Combustibles, 1 st para, 9 th bullet	Revised description of restrictions controlling the use of specific combustibles in the powerblock to agree with RG 1.189.
212.	S9.5.1.15.6, Control of Combustibles, 1 st para, last bullet	Revised “safe shutdown to “safety related” in response to RAI 9.5-82.
213.	S9.5.1.15.8, 5 th para, 4 th sent	Revised “safety related areas” to “areas containing safety related equipment” in response to RAI 9.5-82.
214.	S9.5.1.16, COL Information, COL 9.5.1-2-A, Secondary Firewater Capacity	Provided metric units for required system line pressure.
215.	S9.5.1.16, COL Information, COL 9.5.1-6-A, Smoke Control	Revised COL Holder item to COL Applicant item in response to discussions with DCWG.
216.	S9.5.1.16, COL Information, COL 9.5.1-7-A, FHA Compliance	Revised COL Holder item to COL Applicant item in response to discussions with DCWG.
217.	S9.5.1.16, COL Information, COL 9.5.1-10-A, Fire Brigade	Revised COL Holder item to COL Applicant item in response to discussions with DCWG.
218.	S9.5.2, Communications System, 1 st para, 6 th bullet	Deleted “offsite” associated with emergency communication subset in response to RAI 9.5-93 S01.
219.	S9.5.2, System Description Plant Radio System, 1 st para, last sent.	Added additional performance requirements for portable communication systems in response to RAI 9.5-93.

Item	Location	Description of Change
220.	S9.5.2.2, Plant Radio System, 3 rd para, 1 st , 2 nd and 4 th bullets	Revised listing of radios requiring multiple channels in response to RAI 9.5-93.
221.	S9.5.2.2, Emergency Communication Systems, 2 nd para, 5 th bullet	Revised description of COL Applicant actions for fire brigade radio system in response to RAI 9.5-93 S01.
222.	S9.5.2.5-5-A, Fire Brigade Radio System	Added additional description for COL item in response to RAI 9.5-93 S01.
223.	S9.5.3.3, Lighting System, System Description, 1 st para., 2 nd & 3 rd sent.	Revised to describe areas where emergency lighting is provided and references Table 9.5-3 for illumination ranges for emergency illumination.
224.	S9.5.3.3.1, Normal Lighting, 2 nd para., 1 st sent.	Revised to reference PG buses in place of unit auxiliary buses to better describe loss of power resulting in loss of normal lighting.
225.	S9.5.3.4, Safety Evaluation, 3 rd para., 1 st sent.	Revised to reference PG buses in place of unit auxiliary buses to better describe loss of power resulting in loss of normal lighting.
226.	S9.5.4.6, COL Information, COL Item 9.5.4-2-A	Revised Title of COL Item to reflect scope of system requiring protection.
227.	T9.5-3, Typical Luminance Ranges for Normal Lighting, row, Control Room Emergency Lighting	Added minimum design illumination values for Control Room emergency lighting.
228.	T9.5-3, Typical Luminance Ranges for Normal Lighting, row, Remote Shutdown Station Emergency Lighting	Added minimum design illumination values for Remote Shutdown Station emergency lighting.
229.	F9.5-1, Fire Protection System Simplified Diagram	Revised FPS schematic in response to RAI 9.5-73.
230.	F9.5-9, Standby Diesel Generator Fuel Oil Storage & Transfer and Air Intake and Exhaust Diagram	Revised SDG mechanical support system drawing to correct tie in to fuel oil storage tank from ancillary diesel generator fuel oil system.
231.	F9.5-9a, Ancillary Diesel Generator Fuel Oil Storage & Transfer System Diagram	Revised ADG mechanical support system drawing to correct fuel oil transfer configuration.